OREGON DEPARTMENT OF TRANSPORTATION

2016

BRIDGE LOG

BRIDGE ENGINEERING SECTION
BRIDGE PROGRAM UNIT
SALEM, OREGON

PREFACE

This publication provides an accurate inventory of structures on Oregon's primary and secondary highway system. For clarification, the word "structure" includes bridges, overcrossings, pedestrian structures, sign bridges, tunnels, and box- and pipe culverts with a dimension six feet and over in the direction of the roadway.

The information in this Bridge Log was first compiled into manual form in 1924 and since then has continually been updated through the combined efforts of the Maintenance, Bridge, and Project Management Sections of the former Oregon Highway Division. In 1935, the Maintenance Section assumed responsibility for necessary revisions and maintenance of the Bridge Log; it is now the responsibility of the Bridge Program Unit of the Oregon Department of Transportation, Bridge Engineering Section.

This Bridge Log lists the following basic data for each structure: location by highway number and milepoint, name and number of structure, description of type of structure, span lengths, vertical and horizontal clearances, design loading, and years built and modified.

The purpose of this publication is to clearly and accurately list all structures for which the Oregon Department of Transportation is responsible so that it may efficiently carry out bridge inspections, issue special hauling permits, and combat natural and man-made disasters. Other maintenance responsibilities are noted where applicable. The data published here is a "snapshot" of the state-owned bridge system at the date of printing and is subject to a continuing process of revision.

The most up-to-date version is on the web at
http://www.oregon.gov/ODOT/HWY/BRIDGE/docs/brlog.pdf
Last updated 12/21/2016

To suggest corrections or improvement in format or content, or to request further information, contact:

Corey Withroe
ODOT Bridge Engineering Section
Bridge Program Unit
Technical Leadership Center
4040 Fairview Industrial Dr. SE, MS #4
Salem, OR 97302-1142
Phone: (503) 986-3339
Fax: (503) 986-3407
E-mail: corey.r.withroe@odot.state.or.us

STATE OF OREGON
HIGHWAY NUMBERS AND ROUTES

Prepared by the
OREGON DEPARTMENT OF TRANSPORTATION
TRANSPORTATION DEVELOPMENT BRANCH


LEGEND
HIGHWAY ROUTES
INTERSTATE
U.S.
OREGON
6
29
456
52
HIGHWAY NUMBERS
W A S H I N G T O N
I D A H O
C A L I F O R N I A
N E V A D A
P A C I F I C O C E A N
CLATSOP
COLUMBIA
TILLAMOOK
WASHINGTON
MULTNOMAH
HOOD RIVER
WALLOWA
YAMHILL
CLACKAMAS
SHERMAN
GILLIAM
MORROW
UMATILLA
UNION
POLK
MARION
WASCO
JEFFERSON
WHEELER
BAKER
LINCOLN
LINN
GRANT
BENTON
CROOK
LANE
DESCHUTES
COOS
DOUGLAS
CRATER LAKE NATIONAL PARK
HARNEY
MALHEUR
LAKE
CURRY
JOSEPHINE
JACKSON
KLAMATH
PORTLAND
SALEM
EUGENE
BEND
MEDFORD
ASHLAND
PENDLETON
LA GRANDE
BAKER CITY
ONTARIO
VALE
BURNS
LAKEVIEW
PRINEVILLE
ROSEBURG
COOS BAY
COQUILLE
GOLD BEACH
Brookings
McDermitt
Burns Jct.
Rome
Jordan Valley
Nyssa
Adrian
Payette
Weiser
Huntington
Richland
Halfway
Cornucopia
Imnaha
Wallowa Lake
Enterprise
Joseph
Lostine
Wallowa
Minam
Elgin
Flora
Milton-Freewater
Umatilla
Pendleton
Hermiston
Boardman
Arlington
Biggs Jct.
Rufus
Wasco
Moro
Condon
Fossil
Mitchell
Prineville
Redmond
Sisters
Bend
La Pine
Crescent
Chemult
Klamath Falls
Chiloquin
Medford
Ashland
Grants Pass
Roseburg
Coos Bay
Coquille
Brookings
Astoria
Portland
Salem
Eugene
Bend
Medford
Pendleton
La Grande
Baker City
Burns
Lakeview
Klamath Falls
Ontario
Vale
Nyssa
Burns Jct.
McDermitt
Malin
Merrill
Bonanza
Dairy
Adel
Valley Falls
Paisley
Silver Lake
Crescent Lake
Crescent
Chemult
Riley
Burns
Hines
Narrows
Frenchglen
Roaring Springs Ranch
Crane
New Princeton
Juntura
Seneca
Mt. Vernon
Canyon City
John Day
Prairie City
Dayville
Monument
Hamilton
Kimberly
Long Creek
Granite
Greenhorn
Sumpter
Unity
Ironside
Jamieson
Durkee
Salisbury
Austin
Spray
Service Creek
Antelope
Shaniko
Maupin
Tygh Valley
Grass Valley
Dufur
Celilo
Mosier
Hood River
Cascade Locks
Multnomah Falls
Gov't Camp
Zigzag
Sandy
Eagle Creek
Ripplebrook
Detroit
Idanna
Santiam Jct.
Warm Springs
Metolius
Culver
Madras
Powell Butte
O'Neil
Post
Paulina
Brothers
Riley
Blue River
Vida
Westfir
Oakridge
Lowell
Cottage Grove
Creswell
Cresswell
Goshen
Springfield
Eugene
Junction City
Harrisburg
Coburg
Monroe
Veneta
Elmira
Noti
Swisshome
Mapleton
Florence
Dunes City
Reedsport
Scottsburg
Lakeside
North Bend
Charleston
Cape Arago
Coos Bay
Bandon
Myrtle Point
Powers
Sixes
Port Orford
Cape Blanco
Gold Beach
Oregon Caves
Cave Junction
Provolt
Ruch
Jacksonville
Rogue River
Gold Hill
Grants Pass
Wolf Creek
Glendale
Canyonville
Myrtle Creek
Riddle
Winston
Dillard
Roseburg
Wilbur
Oakland
Drain
Yoncalla
Elkton
Anlauf
Scappoose
Columbia City
St. Helens
Rainier
Prescott
Gable
Mayger
Warrenton
Astoria
Svensen
Westport
Olney
Clatskanie
Mist
Pittsburg
Vernonia
Jewell
Elsie
Nehalem
Wheeler
Manzanita
Rockaway Beach
Garibaldi
Bay City
Tillamook
Oceanside
Netarts
Neskowin
Hebo
Dolph
Otis
Lincoln City
Kernville
Depoe Bay
Otter Rock
Newport
Toledo
Siletz
Eddyville
Waldport
Yachats
Florence
Greenleaf
Deadwood
Alsea
Philomath
Blodgett
Corvallis
Albany
Lebanon
Sweet Home
Brownsville
Sodaville
Waterloo
Crabtree
Millersburg
Scio
Lyons
Mehama
Gates
Mill City
Stayton
Sublimity
Aumsville
Silverton
Silver Cr. Falls
Mt. Angel
Marquam
Scotts Mills
Woodburn
Hubbard
Aurora
Barlow
Canby
Molalla
Mulino
Oregon City
Gladstone
Milwaukie
Tigard
Beaverton
Hillsboro
Forest Grove
Cornelius
McMinnville
Newberg
Dundee
Dayton
Lafayette
Carlton
Yamhill
Gaston
Banks
Buxton
North Plains
Cornelius
Forest Grove
Hillsboro
Beaverton
Tigard
Tualatin
Sherwood
Wilsonville
Canby
Estacada
Gresham
Troutdale
Corbett
Sandy
Boring
Damascus
Clackamas
Milwaukie
Oswego
Lake Oswego
West Linn
Oregon City
Molalla
Marquam
Amity
Dallas
Independence
Monmouth
Falls City
Sheridan
Willamina
Valley Jct.
Dallas
Salem
Keizer
Turner
Jefferson
Scio
Lyons
Mehama
Gates
Detroit
Idanna
Santiam Jct.
Sisters
Redmond
Bend
Madras
Culver
Metolius
Warm Springs
Maupin
Tygh Valley
Dufur
Celilo
Mosier
Hood River
Cascade Locks
Multnomah Falls
Gov't Camp
Zigzag
Sandy
Eagle Creek
Ripplebrook
Detroit
Idanna
Santiam Jct.
Sisters
Redmond
Bend
Madras
Prineville
Powell Butte
O'Neil
Post
Paulina
Brothers
Riley
Burns
Hines
Narrows
Frenchglen
Roaring Springs Ranch
Crane
New Princeton
Juntura
Seneca
Mt. Vernon
Canyon City
John Day
Prairie City
Dayville
Monument
Hamilton
Kimberly
Long Creek
Granite
Greenhorn
Sumpter
Unity
Ironside
Jamieson
Durkee
Salisbury
Austin
Spray
Service Creek
Antelope
Shaniko
Maupin
Tygh Valley
Grass Valley
Dufur
Celilo
Mosier
Hood River
Cascade Locks
Multnomah Falls
Gov't Camp
Zigzag
Sandy
Eagle Creek
Ripplebrook
Detroit
Idanna
Santiam Jct.
Warm Springs
Metolius
Culver
Madras
Powell Butte
O'Neil
Post
Paulina
Brothers
Riley
Burns
Hines
Narrows
Frenchglen
Roaring Springs Ranch
Crane
New Princeton
Juntura
Seneca
Mt. Vernon
Canyon City
John Day
Prairie City
Dayville
Monument
Hamilton
Kimberly
Long Creek
Granite
Greenhorn
Sumpter
Unity
Ironside
Jamieson
Durkee
Salisbury
Austin
Spray
Service Creek
Antelope
Shaniko
Maupin
Tygh Valley
Grass Valley
Dufur
Celilo
Mosier
Hood River
Cascade Locks
Multnomah Falls
Gov't Camp
Zigzag
Sandy
Eagle Creek
Ripplebrook
Detroit
Idanna
Santiam Jct.
Sisters
Redmond
Bend
Madras
Culver
Metolius
Warm Springs
Maupin
Tygh Valley
Dufur
Celilo
Mosier
Hood River
Cascade Locks
Multnomah Falls
Gov't Camp
Zigzag
Sandy
Eagle Creek
Ripplebrook
Detroit
Idanna
Santiam Jct.
Sisters
Redmond
Bend
Madras
Prineville

STATE HIGHWAYS

Highway Route Numbers may traverse the highways in their entirety or only in part. A route common with another for less than one mile is not shown.

PRIMARY HIGHWAYS

Hwy. No.	Highway Name	Route Number
001	Pacific Hwy	I-5, OR99, OR99E, OR138, US30
002	Columbia River Hwy	I-84, US30, US395, US730
003	Oswego Hwy	OR43
004	The Dalles-California Hwy	US20, US26, US97, US197, OR140, OR216
005	John Day Hwy	US26, US395, OR19, OR207
006	Old Oregon Trail Hwy	I-84, US30, US395
007	Central Oregon Hwy	US20, US26, US395, OR201
008	Oregon-Washington Hwy	OR11
009	Oregon Coast Hwy	US101
010	Wallowa Lake Hwy	OR82
011	Enterprise-Lewiston Hwy	OR3
012	Baker-Copperfield Hwy	OR7, OR86, I-84
014	Crooked River Hwy	OR27
015	McKenzie Hwy	OR216, OR242, OR126Bus
016	Santiam Hwy	US20, OR126
017	McKenzie-Bend Hwy	US20
018	Willamette Hwy	OR 58
019	Fremont Hwy	US395, OR31, OR140
01E	Pacific Hwy East (Hwy 081 in IT IS)	OR99E, OR214
01W	Pacific Hwy West (Hwy 091 in IT IS)	OR99, OR99W, OR126, OR126Bus, OR10
020	Klamath Falls-Lakeview Hwy	OR39, OR140
021	Green Springs Hwy	OR66
022	Crater Lake Hwy	OR62
023	Dairy-Bonanza Hwy	OR70
025	Redwood Hwy	OR99, US199
026	Mt Hood Hwy	US26, US30, OR35
027	Alsea Hwy	OR34
028	Pendleton-John Day Hwy	US395
029	Tualatin Valley Hwy	OR8, OR47
02W	Lower Columbia River Hwy (Hwy 092 in IT IS)	US30
030	Willamina-Salem Hwy	OR22
031	Albany-Corvallis Hwy	US20
032	Three Rivers Hwy	OR22
033	Corvallis-Newport Hwy	US20, OR34
035	Coos Bay-Roseburg Hwy	OR99, OR42
036	Pendleton-Cold Springs Hwy	OR37
037	Wilson River Hwy	OR6
038	Oregon Caves Hwy	OR46
039	Salmon River Hwy	OR18, OR22, OR233
040	Beaverton-Hillsdale Hwy	OR10
041	Ochoco Hwy	US26, OR126
042	Sherman Hwy	US97
043	Monmouth-Independence Hwy	OR51
044	Wapinitia Hwy	OR216
045	Umpqua Hwy	OR99, OR38
046	Necanicum Hwy	OR53
047	Sunset Hwy	US26, OR47
048	John Day-Burns Hwy	US395
049	Lakeview-Burns Hwy	US395
050	Klamath Falls-Malin Hwy	US97Bus, OR39, OR140
051	Wilsonville-Hubbard Hwy	
052	Heppner Hwy	OR74, OR207
053	Warm Springs Hwy	US26
054	Umatilla-Stanfield Hwy	OR32, US395
058	Albany-Junction City Hwy	OR99E
059	Sandy Blvd Hwy	Formerly US30Bus
060	Rogue River Hwy	OR99
061	Stadium Freeway	I-405
062	Florence-Eugene Hwy	OR126
063	Rogue Valley Hwy	OR99
064	East Portland Freeway	I-205, OR212, OR213
066	LaGrande-Baker Hwy	US30, OR203, OR237
067	Pendleton Hwy	US30
068	Cascade Hwy North	OR213
069	Beltline Hwy	OR126
070	McNary Hwy	I-82
071	Whitney Hwy	OR7
072	Salem Parkway	

SECONDARY HIGHWAYS

Hwy. No.	Highway Name	Route Number
100	Historic Columbia River Hwy	US30
102	Nehalem Hwy	US26, OR47, OR202, US101Bus
103	Fishhawk Falls Hwy	
104	Fort Stevens Hwy	
105	Warrenton-Astoria Hwy	US101Bus
110	Mist-Clatskanie Hwy	OR47
120	Swift Hwy	
123	Northeast Portland Hwy	US30Byp
130	Little Nestucca Hwy	
131	Netarts Hwy	
138	North Umpqua Hwy	OR138
140	Hillsboro-Silverton Hwy	OR214, OR219
141	Beaverton-Tualatin Hwy	Hall Blvd.
142	Farmington Hwy	OR208
143	Scholls Hwy	OR210
144	Beaverton-Tigard Hwy	OR217
150	Salem-Dayton Hwy	OR221
151	Yamhill-Newberg Hwy	OR240
153	Bellevue-Hopewell Hwy	
154	Lafayette Hwy	
155	Amity-Dayton Hwy	OR233
156	McMinnville Hwy	
157	Willamina-Sheridan Hwy	OR18Bus
160	Cascade Hwy South	OR213
161	Woodburn-Estacada Hwy	OR211
162	North Santiam Hwy	OR22
163	Silver Creek Falls Hwy	OR214
164	Jefferson Hwy	
171	Clackamas Hwy	OR224, I-205, OR212
172	Eagle Creek-Sandy Hwy	OR211
173	Timberline Hwy	
174	Clackamas-Boring Hwy	OR212
180	Eddyville-Blodgett Hwy	
181	Siletz Hwy	OR229
189	Dallas-Rickreall Hwy	OR223
191	Kings Valley Hwy	OR223
193	Independence Hwy	
194	Monmouth Hwy	
200	Territorial Hwy	
201	Alsea-Deadwood Hwy	
210	Corvallis-Lebanon Hwy	OR34
211	Albany-Lyons Hwy	OR226
212	Halsey-Sweet Home Hwy	OR228
215	Clear Lake-Belknap Springs Hwy	OR126
222	Springfield-Creswell Hwy	
225	McVay Hwy	
226	Goshen-Divide Hwy	OR99
227	Eugene-Springfield Hwy	
228	Eugene 2nd-3nd Couplet	I-105, OR126
229	Mapleton-Junction City Hwy	OR36
230	Tiller-Trail Hwy	OR227
231	Elkton-Sutherlin Hwy	OR138
233	West Diamond Lake Hwy	OR230
234	Oakland-Shady Hwy	OR99

SECONDARY HIGHWAYS

Hwy. No.	Highway Name	Route Number
240	Cape Arago Hwy	
241	Coos River Hwy	
242	Powers Hwy	
244	Coquille-Bandon Hwy	OR42S
250	Cape Blanco Hwy	
251	Port Orford Hwy	
255	Carpenterville Hwy	
260	Rogue River Loop Hwy	
270	Lake of the Woods Hwy	OR140
271	Sams Valley Hwy	OR234, OR99
272	Jacksonville Hwy	OR238
273	Siskiyou Hwy	OR273
281	Hood River Hwy	OR216
282	Odell Hwy	OR218
290	Sherars Bridge Hwy	
291	Shaniko-Fossil Hwy	
292	Mosier-The Dalles Hwy	US30
293	Antelope Hwy	
300	Wasco-Heppner Hwy	OR206, OR207
301	Celilo-Wasco Hwy	OR206
320	Lexington-Echo Hwy	OR207
321	Heppner-Spray Hwy	OR207
330	Weston-Elgin Hwy	OR204
331	Umatilla Mission Hwy	
332	Sunnyside-Umapine Hwy	
333	Hermiston Hwy	OR207
334	Athena-Holdman Hwy	
335	Havana-Helix Hwy	
339	Freewater Hwy	
340	Medical Springs Hwy	OR203
341	Ukiah-Hilgard Hwy	OR244
342	Cove Hwy	OR237
350	Little Sheep Creek Hwy	
351	Joseph-Wallowa Lake Hwy	
360	Madras-Prineville Hwy	US26
361	Culver Hwy	
370	O'Neil Hwy	
372	Century Drive	
380	Paulina Hwy	
390	Service Creek-Mitchell Hwy	OR207
402	Kimberly-Long Creek Hwy	
410	Sumpter Valley Hwy	
413	Halfway-Cornucopia Hwy	
414	Pine Creek Hwy	
415	Dooley Mountain Hwy	OR245
420	Midland Hwy	
422	Chiloquin Hwy	
424	South Klamath Falls Hwy	OR140
426	Hatfield Hwy	
429	Crescent Lake Hwy	OR39
431	Warner Hwy	OR140
440	Frenchglen Hwy	OR205
442	Steens Hwy	OR78
449	Huntington Hwy	US30

SECONDARY HIGHWAYS

Hwy. No.	Highway Name	Route Number
450	Succor Creek Hwy	OR201
451	Vale West Hwy	
453	Adrian-Arena Valley Hwy	
454	Adrian-Caldwell Hwy	
455	Olds Ferry-Ontario Hwy	OR201, US30N, US30Bus
456	I.O.N. Hwy	US95
481	Baker-Copperfield Spur	
482	Redwood Spur	
483	McMinnville Spur	
484	Esplanade Spur	
485	Fort Stevens Spur	
486	Gold Hill Spur	
489	Parma Spur	
490	Homdale Spur	
491	Weiser Spur	
492	Payete Spur	
493	Ontario Spur	

NUMERIC CODES FOR SPAN TYPES

An asterisk * preceding a span type code indicates the primary span type where different structure types exist in one bridge.

Code	Span Type	Explanation of Abbreviations
2	Comp	Composite
4	RCDG	Reinforced Concrete Deck Girder
6	RCBB	Reinforced Concrete Box Beam
8	RCBC	Reinforced Concrete Box Culvert
10	RCBG	Reinforced Concrete Box Girder
14	RC Slb	Reinforced Concrete Deck Slab
16	RC Rigid Frame	Reinforced Concrete Rigid Frame
18	RC Thru Arch	Reinforced Concrete Through Arch
20	RC Deck Arch	Reinforced Concrete Arch
22	RC Dk Panel	Reinforced Concrete Deck Panel
24	RC Spandrel Arch	Reinforced Concrete Spandrel Arch
26	RC Arch Culv	Reinforced Concrete Arch Culvert
28	St Box Gir	Steel Box Girder
30	St Rigid Frm	Steel Rigid Frame
32	St Orthotropic	Steel Orthotropic
34	St Thru Arch	Steel Through Arch
36	St Cont Thru Truss	Steel Continuous Through Truss
38	St Thru Truss	Steel Through Truss
40	St Dk Truss	Steel Deck Truss
42	St Pony Truss	Steel Pony Truss
44	St Dk Arch	Steel Deck Arch
46	St Susp	Steel Suspension
48	St Swing	Steel Swing
50	St Lift Vert	Steel Lift Vertical
52	St Bascule	Steel Bascule
54	St Dk Gir	Steel Deck Girder
56	St I-Bm	Steel "I" Beam
58	TBR Untreated	Timber Untreated
60	TBR Trtd	Timber Treated
62	TBR Thru Truss	Timber Through Truss
64	TBR "A" Frame	Timber "A" Frame
66	TBR Dk Truss	Timber Deck Truss
68	TBC	Timber Box Culvert
69	TBR Drain Tnl	Timber Drainage Tunnel
70	Tnl	Tunnel
72	CMP	Corrugated Metal Pipe
80	St Sign Br	Steel Sign Truss
82	St Cant Sign	Steel Sign Cantilever
84	Alum Sign Br	Aluminum Sign Truss
86	Alum Cant Sign	Aluminum Sign Cantilever

LIST OF BRIDGE ABBREVIATIONS

AC	Asphalt Concrete
Alum	Aluminum
Appr(s)	Approach(es)
Apr	Apron(s)
BC	Box Culvert
BG	Box Girder
BPR	Bureau of Public Roads
Cant	Cantilever
CIP	Cast-In-Place
CMP	Corrugated Metal Pipe
Comp	Composite
Conc	Concrete
Creo	Creosote
Culv	Culvert
DgSkw	Degree Skew
DG	Deck Girder
Dk	Deck
DS	Deck to Streambed Distance
EAC	Emulsified Asphalt Concrete
EB	Eastbound
Ext	Extension
FRP	Fiber-Reinforced Polymer
FrTr	Frame Trestle
HC	Horizontal Clearance
I-Bm	I-Beam(s)
Inv	Invert(s)
Intchg	Interchange
Jct	Junction
Lam	Laminated
LMC	Latex Modified Concrete
Lt	Left
NB	Northbound
Oflow	Overflow
O'lay	Overlay
Oxing	Overcrossing
PCC	Portland Cement Concrete
Ped	Pedestrian
Post-Ten	Post-Tensioned
PPC	Polyester Polymer Concrete
Pvd	Paved
PT	Pile Trestle
Prest	Prestressed
RC	Reinforced Concrete
Ret	Retaining
Rt	Right
R/W	Right of Way
SB	Southbound
Seg	Segmental
Seis Dgn	Seismic Design (to >1991 Standards)
Seis Retro	Seismic Retrofit (Phase I)
Slb	Slab(s)
Spn	Span(s)
St	Steel
St Dk Gir	Steel Deck Girder
Strs	Stringers
Struct	Structure, Structural
SW	Sidewalk
TB	Timber Beam
TBC	Timber Box Culvert
Thru	Through
Trtd	Treated
Uxing	Undercrossing
VC	Vertical Clearance
Vert	Vertical
w/	With
WB	Westbound
Wide	Widened
WP	Waterproof
WS	Wearing Surface

RAILROAD ABBREVIATIONS

AERC	Albany & Eastern Railroad
BMR	Blue Mountain Railroad
BNSF	Burington Northern & Santa Fe Railway
CBRL	Coos Bay Rail Link
COP	City of Prineville Railroad
CORP	Central Oregon & Pacific Railroad
INP	Idaho Northern & Pacific Railroad
LPN	Longview Portland & Northern Railroad
MHR	Mount Hood Railroad
OPR	Oregon Pacific Railroad
PNWR	Portland & Western Railroad
POTB	Port of Tillamook Bay Railroad
UPRR	Union Pacific Railroad
WPRR	Willamette & Pacific Railroad

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Siskiyou County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
-2.71 N	**19894**	Sign Truss Br, Hwy 1 NB at MP -2.7	2004		80-		1-95'6" Steel Cantilver Sign Bridge (Variable Message Sign)	HCNB 57-02	VCNB 18-00
0.00		Oregon - California State Line							
0.69		Junction					Frontage Road		
0.95	**09312A**	Hwy 273 over Hwy 1					See Hwy 273 MP 12.13 for Description	HCNB 44-07 HCSB 40-09	VCNB 16-09 VCSB 27-02
2.55	**0P215**	Bear Gulch, Hwy 1	1965, 96, 97		72-	7'	84" CMP		
4.30		Summit					Siskiyou Elevation 4310'		
4.61	**09260A**	Hwy 1 over Hwy 1 Frontage Road	1965, 77, 88	HS-20	4-	136'	1-42', 2-47' RCDG Prest, widened Microsilica Concrete O'lay DS=22' 37-Skew	HCNB 37-05 HCSB 52-06	
F5.50	**09260A**	Hwy 1 over Hwy 1 Frontage Road (Colestin)					See MP 4.61 for Description	HC 36-06	VC 17-03
5.36 S	**09259**	Hwy 1 SB over Hwy 273	1965	HS-20	4-	234'	2-87', 1-60' RCDG Prest PCC O'lay, Repaired 1988 (Delam Areas) DS=35' 26-Skew	HC 57-00	
5.32 N	**09259A**	Hwy 1 NB over Hwy 273	1965	HS-20	4-	202'	2-76', 1-50' RCDG Prest PCC O'lay, Repaired 1988 (Delam Areas) DS=27' 25-Skew	HC 40-00	
5.40 N	**17348**	Sign Truss Br, Hwy 1 NB at MP 5.40	2006		80-		1-75'6" Steel Truss Sign Bridge	HCNB 63-05	VCNB 18-00
5.58 S	**19984**	Sign Cantilever Br, Hwy 1 SB at MP 5.58	2005		82-		1-35' Steel Cantilever Sign Bridge		
5.68		Junction					Siskiyou Sec Hwy 273 Begin Frtge Rd, Lt		
7.08	**02011A**	CORP over Hwy 1 (Wall Creek)	1937				*Maintained by CORP*	HCNB 39-00 HCSB 45-06	VCNB 17-11 VCSB 17-09
10.12		Roadside Rest Area					Siskiyou Rt		
10.34	**20673**	Hwy 1 over Neil Creek Rd	2009	HL-93	14-	75'	1-75' RC Slb Prest Seis Dgn 25-Skew	HCNB 43-11 HCSB 51-11	
10.43	**02196**	Neil Creek, Hwy 1	1936		8-	8'	8'x8' -404' RCBC Inv & Apr Pvd 36'-Fill 25-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
11.54		Junction					Rogue Valley Hwy 63		
11.89	**08749**	Hwy 63 over Hwy 1 (S Ashland Intchg)					See Hwy 63 MP 23.79N for Description	HCNB 38-00 HCSB 38-00	VCNB 17-00 VCSB 18-01
11.93	**08748**	CORP over Hwy 1 (Mistletoe)	1962	E-72	10-	146'	2-73' RCBG	HCNB 39-00 HCSB 39-06	VCNB 16-08 VCSB 17-01
13.17 S	**19895**	Sign Truss Br, Hwy 1 SB at MP 13.17 (Crowson Rd VMS)	2005		80-		1-86' Steel Truss Sign Bridge (Variable Message Sign)	HCSB 45-10	VCSB 16-06
13.22	**08747**	Tolman Creek, Hwy 1	1963		8-	6'	6'x6' -252' RCBC Inv & Apr Pvd		
13.20 S	**08746S**	Hwy 1 SB over Crowson Rd	1963	HS-20	4-	150'	3-50' RCDG Prest DS=21' 14-Skew	HC 40-00	
13.29 N	**08746N**	Hwy 1 NB over Crowson Rd	1963	HS-20	4-	165'	3-55' RCDG Prest Seis Retro. DS=28' 14-Skew	HC 40-00	
14.13		Ashland					S City Limits		
14.17	**08745**	Hwy 21 over Hwy 1					See Hwy 21 MP 1.33 for Description	HCNB 40-00 HCSB 40-00	VCNB 16-05 VCSB 17-04
14.17		Ashland					City Limits		
14.77	**08743**	E Main St over Hwy 1	1962	HS-20	10-	385'	1-82', 2-108', 1-87' RCBG	HCNB 40-00 HCSB 40-00	VCNB 16-00 VCSB 21-09
14.96	**20675**	Bear Creek, Hwy 1 NB at MP 14.96	2009	HL-93	54-	200'	1-200' St Dk Gir Seis Dgn DS=30' 28-Skew	HCNB 42-00	
14.96	**20674**	Bear Creek, Hwy 1 SB at MP 14.96	2009	HL-93	54-	200'		HCSB 42-00	
15.75	**08740**	Goerky Creek, Hwy 1	1965		8-	6'	6'x6' -381' RCBC Inv & Apr Pvd 5'-Fill		
16.70	**08739**	Mountain Ave over Hwy 1	1963	HS-20	4-	259'	1-51', 2-76', 1-56' RCDG Prest No WS	HCNB 40-00 HCSB 40-00	VCNB 17-03 VCSB 16-05
16.75 S	**18516**	Sign Cantilever Br, Hwy 1 SB at MP 16.75 (VMS)	1998		82-		1-32'1" Steel Cantilever Sign Bridge (Variable Message Sign)		VCSB 17-10
17.29 S	**20676**	Hwy 1 SB over Eagle Mill Rd	2009	HL-93	10-	227'	1-69', 1-89', 1-69' RCBG Prest Seis Dgn 29-Skew	HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.29 N	**20677**	Hwy 1 NB over Eagle Mill Rd	2009	HL-93	10-	205'	1-69', 1-89', 1-47' RCBG Prest Seis Dgn 29-Skew	HC 42-00	
18.08							Scale House Rt		
18.24							Scale House Lt		
18.56	**08736**	Butler Creek Rd over Hwy 1	1962	HS-20	4-	277'	1-74', 2-75', 1-53' RCDG Prest No WS	HCNB 40-00 HCSB 40-00	VCNB 21-00 VCSB 16-08
18.74	**0P291**	Culvert, Hwy 1 at MP 18.74	1962		72-	7'	78" -151' CMP 25'-Fill		
19.11	**21358**	Valley View Rd Conn #1 over Hwy 1 (N Ashland Intchg)					See MP C19.17 for Description	HCNB 40-00 HCSB 40-00	VCNB 19-08 VCSB 19-02
C19.17	**21358**	Valley View Rd Conn #1 over Hwy 1 (N Ashland Intchg)	2011	HL-93	56-	260'	1-121'6", 1-138'0" St Dk Gir Seis Dgn 40-Skew	HC 60-00	
19.87	**08680**	Myer Creek, Hwy 1	1962		8-	18'	Dbl 9'x6' -185' RCBC Inv & Apr Pvd 3'-Fill		
21.20							See Valley View Interchange Diagram		
21.20	**08681**	Valley View Rd Conn #2 over Hwy 1					See MP 2C21.21 for Description	HCNB 50-00 HCSB 40-00	VCNB 19-05 VCSB 17-10
2C21.21	**08681**	Valley View Rd Conn #2 over Hwy 1	1962	HS-20	4- *10-	140' 217'	2-42' RCDG, 1-77', 1-80', 1-61' RCBG, 1-56' RCDG Conn No 2 DS=25' 43-Skew	HC 30-00	
3C21.21	**08681**	Valley View Rd Conn #2 over Hwy 1					Conn No 3 See MP 2C21.21 for Description	HC 50-00	VC 21-01
21.92	**08683**	Suncrest Rd over Hwy 1	1962	HS-20	4-	275'	1-70', 2-75', 1-55' RCDG Prest No WS	HCNB 40-00 HCSB 38-00	VCNB 17-08 VCSB 19-05
22.42	**08891N**	Bear Creek, Hwy 1 NB at MP 22.42	1962, 06	HS-20	4-	285'	5-57' RCDG Prest 1.5" ACWS, Twin Str DS=15' 30-Skew	HC 30-00	
22.42	**08891S**	Bear Creek, Hwy 1 SB at MP 22.42	1962, 06	HS-20	4-	285'		HC 30-00	
23.07	**08890N**	Bear Creek, Hwy 1 NB at MP 23.07	1962, 06	HS-20	4-	285'	5-57' RCDG Prest 1.5" ACWS, Twin Str DS=21' 30-Skew	HC 30-00	
23.07	**08890S**	Bear Creek, Hwy 1 SB at MP 23.07	1962, 06	HS-20	4-	285'		HC 30-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
23.57	**0M257**	Irrigation Canal, Hwy 1 at MP 23.57	1962		8-	8'	8'x6' -207' RCBC Lined w/48" CMP Siphon Inside Box		
F24.27	**0M258**	Payne Creek, Hwy 1 Frtg Rd Rt	1962		8-	6'	6'x4' -32' RCBC Inv & Apr Pvd 1'-Fill		
24.30	**09165A**	Payne Creek, Hwy 1	1962		8-	6'	6'x4' -769' RCBC Inv & Apr Pvd 2'-Fill		
24.40							See Fern Valley Interchange Diagram		
24.40	**08682**	Fern Valley Rd Conn #2 over Hwy 1					See MP 2C24.40 for Description	HCNB 40-00 HCSB 40-00	VCNB 18-06 VCSB 17-00
2C24.40	**08682**	Fern Valley Rd Conn #2 over Hwy 1	1962	HS-20	4-	307'	1-9' Cant, 1-56', 1-60', 1-75', 1-60', 1-56' RCDG Conn No 2 DS=23' 39-Skew	HC 30-00	
25.45 N	**19149**	Sign Truss Br, Hwy 1 NB at MP 25.45	2002		80-		1-85'4" Steel Truss Sign Bridge	HCNB 38-00	VCNB 18-00
26.09		Medford					South City Limits		
8C26.65	**19114**	Bear Creek, Garfield St Ramp to Hwy 1 SB	2005	HL-93	4-	417'	1-85'4", 2-123', 1-85'4" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 35-Skew	HC 31-01	
27.09 S	**19283**	Bear Creek, Hwy 1 SB at MP 27.09	2005	HL-93	4-	315'	1-91'10", 2-111'7" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=20' 35-Skew	HC 43-04	
27.09 N	**19282**	Bear Creek, Hwy 1 NB at MP 27.09	2005	HL-93	4-	351'	1-59'1", 1-108'3", 1-111'7", 1-72'2" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=20' 36-Skew	HC 51-06	
1C27.13	**19109**	Bear Creek, Hwy 1 NB Ramp to Highland Drive (Medford)	2002	HL-93	4-	361'	1-118'1", 1-124'8", 1-118'1" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 33-Skew	HC 30-00	
27.16	**19108**	Garfield St (Medford) over Hwy 1					See MP 3C27.22 for Description	HCNB 55-00 HCSB 55-00	VCNB 18-03 VCSB 18-01
27.20	**20273**	Monotube Sign Cantilever Hwy 001 at MP 27.20	2009		82-	33'	1-33' Steel Monotube Cantilever Sign Bridge Post Ht.: 26.5' Sign#61 Metric Dgn		VC 18-00
3C27.22	**19108**	Garfield St (Medford) over Hwy 1	2008	HL-93	4-	136'	1-136'2" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 9-Skew	HC 262-06	
3C27.29	**19110**	Bear Creek, Highland Drive (Medford)	2005	HL-93	4-	417'	1-85'4", 1-164', 1-167' RCDG Prest Bulb-T Seis Dgn, Metric Dgn, Curved, flared, variable skews 21-Skew	HC 56-07	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4C27.32	**19284**	Bear Creek, Highland Dr (Medford) Ramp to Hwy 1 NB	2005	HL-93	4-	604'	4-150'11" RCDG Prest Bulb-T Seis Dgn, Metric Dgn	HC 29-08	
3C27.39	**19111**	Larson Creek, Highland Drive (Medford)	2007	HL-93	4-	102'	1-101'9" RCDG Prest Bulb-T Seis Dgn, Metric Dgn, 2-7'5" SW 1-Skew	HC 89-11	
3C27.44	**19286**	Lazy Creek, Highland Dr (Medford)	2005	HL-93	14-	37'	1-37'1" RC Slb Prest Seis Dgn, Metric Dgn, 2-7'5" SW	HC 62-09	
27.58	**08676B**	Barnett Rd Conn over Hwy 1					See MP C27.58 for Description	HCNB 44-06 HCSB 46-00	VCNB 17-07 VCSB 17-08
C27.58	**08676B**	Barnett Rd Conn over Hwy 1	1962, 76	HS-20	54-	290'	1-75', 1-140', 1-75' St Dk Gir, widened 2-8' SW (Steel 335 Ton) DS=20' 46-Skew	HC 58-00	
27.88	**08678**	Culvert, Hwy 1 at MP 27.88	1962		8-	16'	Dbl 8'x8' -192' RCBC Inv & Apr Pvd 5'-Fill		
28.66	**08332**	Medford Viaduct, Hwy 1	1962	HS-20	*54-	878'	1-40' RCDG, 1-104' St Dk Gir, 6-63' RCDG, 2-120' St Dk Gir, 14-63' RCDG Prest 1-120', 2-100' St Dk Gir, 11-63', 6-53' RCDG Prest, 2-107' St Dk Gir, 1-40' RCDG (Steel 1200 Ton) DS=45'	HCNB 31-00	VC 17-08
					4-	2351'		HCSB 31-00	
29.64	**08851**	Hwy 1 over McAndrews Rd	1961	HS-20	4-	164'	1-44', 1-45', 1-38', 1-37' RCDG Prest 1.5" Struct Conc O'lay; New Approach O'lay (1995) DS=25'	HCNB 41-08 HCSB 41-08	VC 14-08
C30.22	**19163**	Sign Truss Br, Hwy 1 at MP C30.22	2004		80-		1-74'6" Steel Steel Truss Sign Bridge		VC 18-00
30.29	**08821**	Hwy 22 over Hwy 1					See Hwy 22 MP 0.47 for Description	HCNB 47-08 HCSB 39-04	VCNB 16-07 VCSB 16-06
30.49		Medford					North City Limits		
C30.31	**19168**	Sign Truss Br, Hwy 1 at MP C30.31	2005		80-		1-67'7" Steel Truss Sign Bridge Metric Dgn		VC 18-00
30.69	**08771N**	Bear Creek, Hwy 1 NB at MP 30.69	1961, 94	HS-20	4-	206'	1-51', 2-52', 1-51' RCDG Prest, widened Twin Str DS=17' 12-Skew	HC 42-00	
30.69	**08771S**	Bear Creek, Hwy 1 SB at MP 30.69	1961, 94	HS-20	4-	206'		HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
31.30	**08543**	Bear Creek & Table Rock Rd, Hwy 1 at MP 31.30	1961	HS-20	14-	15'	1-15' RC Slb, 1-56', 1-70', 1-56', 5-44', 1-68', 1-88', 1-68', 2-49' RCDG 35-Skew	HCNB 40-00	VCNB 16-08
					*4-	724'		HCSB 40-00	VCSB 17-01
31.31 S	**18515**	Sign Cantilever Br, Hwy 1 SB at MP 31.31 (VMS)	1998		82-		1-32'1" Steel Cantilever Sign Bridge (Variable Message Sign)		VCSB 17-10
31.84	**0P216**	Culvert, Hwy 1 at MP 31.84	1961		72-	7'	84" -208' CMP 4'-Fill		
32.75	**08542**	Central Point Rd Conn #2 (East Pine St) over Hwy 1					See MP 2C32.75 for Description	HCNB 40-00	VCNB 16-00
								HCSB 40-00	VCSB 16-01
2C32.75	**08542**	Central Point Rd Conn #2 (East Pine St) over Hwy 1	1961, 92	HS-20	4-	360'	1-37', 1-38', 1-65', 1-80', 1-65', 1-38', 1-37' RCDG Seis Retro. Conn No 2 DS=25' 44-Skew	HC 30-00	
5C32.35	**0P219**	Culvert, Hwy 1 Conn #5 Lt at MP 5C32.35	1961		72-	6'	72" -87' CMP Conn No 5 4'-Fill		
F32.82	**0P217**	Culvert, Hwy 1 Frontage Rd Rt at MP F32.82	1961		72-	6'	72" -125' CMP 4'-Fill		
32.96	**0P218**	Culvert, Hwy 1 at MP 32.96	1961		72-	6'	72" -267' CMP 4'-Fill		
F33.41	**0P220**	Culvert, Hwy 1 Frontage Rd Rt at MP F33.41	1961		72-	6'	72" -82' CMP		
33.48	**0P221**	Culvert, Hwy 1 at MP 33.48	1961		72-	6'	72" -200' CMP 4'-Fill		
C33.85	**20558**	Bear Creek, Upton Rd Conn	2008	HL-93	4-	285'	1-85', 2-100' RCDG Prest Bulb-T Seis Dgn	HC 47-00	
33.85	**20557**	Upton Rd over Hwy 1	2008	HL-93	4-	218'	2-109' RCDG Prest Bulb-T 2-7' SW, Seis Dgn 13-Skew	HC 36-00	VCNB 18-01
									VCNB 18-04
34.28	**0M220**	Griffin Creek, Hwy 1	1961		8-	24'	Dbl 12'x6' -230' RCBC Inv & Apr Pvd 10'-Fill		
35.24	**0M221**	Jackson Creek, Hwy 1	1961		8-	30'	Triple 10'x7' -352' RCBC Inv & Apr Pvd 10'-Fill		
C35.24 S	**20151**	Jackson Creek, Hwy 1 SB On-Ramp	2008	HL-93	14-	50'	1-50' RC Slb Prest Seis Dgn	HC 30-00	
35.44	**20020**	Hwy 63 over Hwy 1 (Seven Oaks Intchg)					See Hwy 63 MP 0.37N for Description	HCNB 40-00	VCNB 16-10
								HCSB 40-00	VCSB 18-02

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
35.46	**0M260**	Dean Creek, Hwy 1	1961		8-	12'	Dbl 6'x6' -193' RCBC Inv & Apr Pvd 7'-Fill		
F35.47	**0M259**	Dean Creek, Hwy 1 Frontage Rd Rt	1961		8-	12'	Dbl 6'x6' -213' RCBC Inv & Apr Pvd 10'-Fill		
35.62		Junction					Rogue Valley Hwy 63		
35.78	**02659A**	Willow Creek, Hwy 1 EB	1954		8-	12'	Dbl 6'x4' -149' RCBC Inv & Apr Pvd 12'-Fill		
35.80		Junction					Rogue Valley Hwy 63		
36.09 S	**20021**	Hwy 1 SB over CORP (Seven Oaks)	2008	HL-93	10-	344'	1-85', 1-170', 1-85' RCBG Prest Post-Ten Seis Dgn DS=27' 30-Skew	HC 48-00	
36.09 N	**20022**	Hwy 1 NB over CORP (Seven Oaks)	2008	HL-93	10-	344'		HC 48-00	
36.64	**07776**	Tolo Road over Hwy 1	1955	HS-20	4-	184'	1-40', 1-76', 1-68' RCDG 1.5" ACWS 6-Skew	HCNB 36-00 HCSB 35-00	VCNB 19-02 VCSB 24-10
37.20	**07775**	Stockpass, Hwy 1 at MP 37.20	1955		8-	8'	8'x7' -108' RCBC Inv & Apr Pvd 5.5'-Fill		
37.69	**07774**	Hwy 1 over Equipment Pass & Frontage Rd	1955		8-	13'	13'x12' -143' RCBC Inv Pvd 2'-Fill		
38.73	**20559**	Hwy 1 over Foley Lane Frontage Rd	2008	HL-93	14-	83'	1-83' RC Slb Prest Seis Dgn	HCNB 60-00 HCSB 50-11	
F38.84	**20559**	Hwy 1 over Foley Lane Frontage Rd					See MP 38.73 for Description	HC 20-00	VC 16-00
39.74	**07659A**	Stockpass, Hwy 1 at MP 39.74	1955		8-	8'	8'x7' -120'6" RCBC Inv & Apr Pvd 4'-Fill		
40.23	**07602**	Blackwell Creek, Hwy 1	1955		72-	9'	108" -130' CMP 2'-Fill		
40.66		Junction					Sams Valley Hwy 271		
40.83	**07601B**	Hwy 486 over Hwy 1 (S Gold Hill)					See Hwy 486 MP 3.07 for Description	HCNB 42-09 HCSB 42-05	VCNB 16-09 VCSB 16-09
F40.85	**0M261**	Irrigation Ditch, Hwy 1 Frtg Rd Rt at MP F40.85	1952		8-	6'	6'x3' -64' RCBC Inv & Apr Pvd 3'-Fill		
F40.85	**21439**	Kane Creek, Hwy 1 Front Rd Lt	2011		14-	80'	1-78' RC Slab Prestr (Frontage Lt) Seis Dgn DS=10' 9-Skew	HC 30-00	
F40.92	**0M262**	Irrigation Ditch, Hwy 1 Frtg Rd Lt at MP F40.92	1952		8-	6'	6'x3' -64' RCBC (Frontage Lt), Inv & Apr Pvd 1'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
41.00	**07599**	Kane Creek, Hwy 1	1952		8-	12'	12'x8' -170' RCBC Fish Ladder, Inv & Apr 3'-Fill		
F41.18	**0M263**	Irrigation Ditch, Hwy 1 Frtg Rd Lt at MP F41.18			14-	7'	1-7' RC Slb DS=4'	HC 25-00	
42.38	**07598**	Galls Creek, Hwy 1	1952		8-	12'	12'x12' -200' RCBC Fish Ladder, Inv & Apr 5'-Fill		
F42.41	**0M342**	Galls Creek, Hwy 1 Frtg Rd Rt	1938	H-15	42-	90'	1-90' St Pony Truss, 9-6x16 Strs, 3x6 Lam Dk (Steel 13 Ton) 2" ACWS DS=21'	HC 16-10	
43.08	**07596**	Hwy 1 over Galls Creek Front Rd Conn	1952	HS-20	14-	31'	1-31' RC Rigid Frame 8" ACWS w/membrane waterproofing	HCNB 41-00 HCSB 40-07	
C43.08	**07596**	Hwy 1 over Galls Creek Front Rd Conn					See MP 43.08 for Description	HC 29-00	VC 15-02
F43.42	**00332A**	Rogue River +, Hwy 271 (Rock Point)					See Hwy 271 MP 0.09 for Description	HC 37-09	VC 15-04
43.54		Junction					Rogue River Hwy 60		
43.55		Junction							
43.77	**08382**	Hwy 60 over Hwy 1					See Hwy 60 MP 14.64 for Description	HCNB 41-00 HCSB 40-00	VCNB 16-11 VCSB 17-09
45.47 S	**08383S**	Hwy 1 SB over Hwy 60	1961, 09	HS-20	4- *54-	176' 98'	1-73' RCDG, 1-15' RC Cant, 1-98' St Dk Gir, 1-15' RC Cant, 1-73' RCDG (Steel 63 Ton) DS=24'	HC 30-00	
45.47 N	**08383N**	Hwy 1 NB over Hwy 60	1961, 09	HS-20	4- *54-	165' 113'	1-65' RCDG, 1-12' RC Cant, 1-113' St Dk Gir, 1-15' RC Cant, 1-73' RCDG (Steel 100 Ton) DS=24'	HC 42-00	
45.61 S	**08381S**	Rogue River, Hwy 1 SB (Homestead)	1961, 09	HS-20	4- *10-	219' 590'	2-45' RCDG, 1-135', 2-160', 1-135' RCBG, 3-43' RCDG 1'5" Conc Olay DS=53'	HC 30-00	
45.61 N	**08381N**	Rogue River, Hwy 1 NB (Homestead)	1961, 09	HS-20	4- *10-	176' 590'	2-45' RCDG, 1-135', 2-160', 1-135' RCBG, 2-43' RCDG 1'5" Conc Olay DS=53'	HC 30-00	
48.71	**08378**	Ward Creek, Hwy 1	1962		8-	26'	2-13' RC Rigid Frame, 341' long 25'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
48.82	**08377**	Hwy 1 over Depot St	1961, 00	HS-20	4-	144'	3-48' RCDG Prest Seis Retro. DS=20' 4-Skew	HCNB 41-06 HCSB 40-08	
49.07	**08376**	Evans Creek, Hwy 1	1961	HS-20	4-	255'	1-15' Cant, 3-75' RCDG, 1-15' Cant DS=42' 24-Skew	HCNB 45-11 HCSB 33-11	
49.46	**08375**	Creek & County Rd & CORP, Hwy 1 at MP 49.46	1961, 00, 08	HS-20	4- *10-	242' 444'	1-40', 2-70' RCDG, 1-84', 1-80', 2-100', 1-80' RCBG, 1-62' RCDG Seis Retro. DS=38'	HCNB 33-11 HCSB 33-11	
50.80	**08673**	Equipment Pass, Hwy 1 at MP 50.80	1960		8-	13'	13'x13' -193' RCBC Inv Pvd 18'-Fill		
52.12	**08672**	Equipment Pass, Hwy 1 at MP 52.12	1960		8-	13'	13'x13' -173' RCBC Inv Pvd 7'-Fill		
52.19		County Line					Jackson - Josephine		
53.51	**08336**	Equipment Pass, Hwy 1 at MP 53.51	1960		8-	13'	13'x13' -200' RCBC Inv Pvd 40'-Fill		
54.10 S	**08335S**	Hwy 1 SB over Foothill Blvd	1960, 99	HS-20	4- *10-	82' 260'	1-41' RCDG, 1-80', 1-100', 1-80' RCBG, 1-41' RCDG Seis Retro DS=32'	HC 33-06	
54.10 N	**08335N**	Hwy 1 NB over Foothill Blvd	1960, 99, 09	HS-20	4- *10-	82' 260'	2-41' RCDG, 1-80', 1-100', 1-80' RCBG Seis Retro DS=32'	HC 34-02	
55.01	**0P412**	Tokay Canal, Hwy 1	1960		72-	6'	72" -174' CMP		
55.40	**08333**	Hwy 1 over Foothill Blvd	1960, 99, 09	HS-20	4-	204'	1-62', 1-80', 1-62' RCDG Seis Dgn in widening only DS=24' 46-Skew	HCNB 33-11 HCSB 45-11	
55.45		Junction					Redwood Hwy 25		
55.46	**08334**	Jones Creek, Hwy 1	1960		8-	8'	8'x8' -210' RCBC Inv & Apr Pvd 40'-Fill		
55.78	**20551**	Hwy 1 over Hwy 482 WB	2010	HL-93	10-	290'	1-80', 1-130', 1-80' RCBG Seis Dgn DS=47' 41-Skew	HCNB 51-11 HCSB 43-11	
56.92		Grants Pass					South City Limits		
57.06 N	**20459**	Hwy 1 NB over Beacon Dr	2008	HL-93	4-	257'	1-69', 1-116', 1-69' RCDG Prest Bulb-I Seis Dgn 45-Skew	HCNB 44-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
57.06 S	**20460**	Hwy 1 SB over Beacon Dr	2008	HL-93	4-	257'	1-69', 1-116', 1-69' RCDG Prest Bulb-I Seis Dgn 45-Skew	HCSB 44-00	
57.21		Grants Pass					City Limits		
57.50	**08338**	Hwy 1 over Hillcrest Dr	1960, 00	HS-20	4-	168'	1-48', 2-60' RCDG Seis Dgn in widening DS=20' 38-Skew	HCNB 33-11 HCSB 33-11	
57.94		Grants Pass					City Limits		
58.06	**08501**	Hwy 1 over Hwy 25 NB	1960, 00	HS-20	4-	194'	1-57', 1-70', 1-67' RCDG Prest Seis Dgn in widening DS=22'	HCNB 29-11 HCSB 29-11	
58.18	**08500**	Hwy 1 over Scoville Rd	1959, 00	HS-20	4-	188'	1-65', 1-77', 1-46' RCDG, Prest Seis Retro. DS=18' 34-Skew	HCNB 49-00 HCSB 30-01	
58.34 S		Junction					Redwood Hwy 25		
58.47		Grants Pass					North City Limits		
59.94	**08019A**	Merlin Hill Frtg Rd (Highland Av) over Hwy 1					See MP F60.17 for Description	HCNB 40-02 HCSB 41-08	VCNB 18-08 VCSB 17-05
F60.17	**08019A**	Merlin Hill Frtg Rd (Highland Av) over Hwy 1	1957, 92	HS-20	10-	271'	1-67', 1-83', 1-67', 1-54' RCBG DS=19' 45-Skew	HC 26-00	
61.45 N	**20549**	Louse Creek & Conn, Hwy 1 NB	2010	HL-93	6-	184'	2-92' RCBB Prest Seis Dgn DS=34' 8-Skew	HCNB 42-00	
61.45 S	**20550**	Louse Creek & Conn, Hwy 1 SB	2010	HL-93	6-	184'		HCSB 42-00	
F61.63	**08100**	Louse Creek, Highland Frontage Road (County Br)	1957	HS-20	4-	90'	1-27', 1-36', 1-27' RCDG (Frontage Rd Rt) 2" ACWS DS=15' 8-Skew	HC 26-00	
2C61.46	**08100A**	Louse Creek, Hwy 1 Conn #2	1972	HS-20	4-	92'	1-92' RCDG Prest Conn No 2, 2.5" ACWS w/membrane DS=18'	HC 26	
3C61.64	**20549**	Louse Creek & Conn, Hwy 1 NB					Conn No 3 See MP 61.45N for Description	HC 34-00	VC 17-06
3C61.64	**20550**	Louse Creek & Conn, Hwy 1 SB					Conn No 3 See MP 61.45S for Description	HC 34-00	VC 18-05
62.62 N		Roadside Rest Area					Rt		
62.99 S		Roadside Rest Area					Lt		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
63.28	**00652A**	Harris Creek, Hwy 1	1957		8-	6'	6'x6' -187' RCBC Inv & Apr 12'-Fill		
64.24 N	**19890**	Sign Truss Br, Hwy 1 NB at MP 64.24 (Hugo VMS)	2006		80-		1-79'1" Steel Truss Sign Bridge (Variable Message Sign)	HCNB 24-00	VCNB 18-00
64.27	**08096**	Equipment Pass, Hwy 1 at MP 64.27	1957		8-	13'	13'x13' -170' RCBC Inv Pvd, St Fill		
64.86	**08095**	Hwy 1 over School Creek Frontage Rd	1957		8-	13'	13'x13' -172' RCBC Inv Pvd 10'-Fill		
F64.90	**08095**	Hwy 1 over School Creek Frontage Rd					See MP 64.86 for Description	HC 12-00	VC 12-11
65.74	**08094N**	Jumpoff Joe Creek, Hwy 1 NB	1957, 91, 08	HS-20	4-	269'	2-34', 1-50', 1-61', 1-50', 1-40' RCDG Seis Retro. Twin Str, Micro-Silica O'lay DS=48'	HC 42-00	
65.74	**08094S**	Jumpoff Joe Creek, Hwy 1 SB	1957, 91	HS-20	4-	269'		HC 42-00	
C66.23	**08093B**	Monument Dr (Jumpoff Joe Conn) over Hwy 1	1958, 92	HS-20	4-	276'	1-48', 3-60', 1-48' RCDG Micro-Silica O'lay DS=18' 23-Skew	HC 26-00	
66.28	**08093B**	Monument Dr (Jumpoff Joe Conn) over Hwy 1					See MP C66.13 for Description	HCNB 47-00 HCSB 48-06	VCNB 17-00 VCSB 17-10
69.08		Summit					Sexton Mountain Pass El 1956'		
70.14	**05166**	Rat Creek, Hwy 1	1941		8-	6'	6'x6' -580' RCBC Inv & Upstrm Apr 75'-Fill 10-Skew		
C71.38	**09439**	Hwy 1 NB & Conn over Sunny Valley Rd					See MP 71.39N for Description	HC 32-00	VC 17-07
C71.38	**09439A**	Hwy 1 SB & Conn over Sunny Valley Rd					See MP 71.39S for Description	HC 32-00	VC 17-07
71.39 N	**09439**	Hwy 1 NB & Conn over Sunny Valley Rd	1966, 96	HS-20	14-	129'	2-48', 1-33' RC Slb, widened 3" ACWS DS=23' 4-Skew	HC 51-00	
71.39 S	**09439A**	Hwy 1 SB & Conn over Sunny Valley Rd	1966, 96	HS-20	14-	129'	2-48', 1-33' RC Slb, widened 2" ACWS DS=23' 4-Skew	HC 54-04	
71.72 S	**19626**	Grave Creek, Hwy 1 SB	2004	HL-93	4-	302'	2-82', 2-68'11" RCDG Prest Seis Dgn, Metric Dgn DS=17' 17-Skew	HC 41-04	
71.72 N	**19627**	Grave Creek, Hwy 1 NB	2004	HL-93	4-	302'	2-82', 2-68'11" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=20' 17-Skew	HC 49-03	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
71.93 N	**09440**	Hwy 1 NB over Leland Rd	1966, 96	HS-20	4-	168'	1-40', 1-61', 1-67' RCDG Prest 2" ACWS w/membrane, Seis Retro DS=22' 33-Skew	HC 40-00	
71.93 S	**09440A**	Hwy 1 SB over Leland Rd	1966, 96	HS-20	4-	175'	1-43', 1-64', 1-68' RCDG Prest 2" ACWS w/membrane, Seis Retro DS=22' 38-Skew	HC 40-00	
73.81		Summit					Smith Hill Elevation 1725'		
75.71	**06530A**	Coyote Creek, Hwy 1	1965	HS-20	16-	30'	1-30' RC Rigid Frame 2" ACWS DS=9' 45-Skew	HCNB 45-05 HCSB 41-11	
76.03	**09339**	Hwy 1 over S Wolf Creek Conn	1965, 09	HS-20	4-	189'	1-58', 1-62', 1-69' RCDG Prest 4" ACWS DS=30'	HCNB 41-05 HCSB 41-05	
C76.03	**09339**	Hwy 1 over S Wolf Creek Conn					See MP 76.03 for Description	HC 32-00	VC 19-00
76.60	**09337**	Hwy 1 over N Wolf Creek Conn	1965, 96	HS-20	4-	243'	1-59', 2-74', 1-36' RCDG Prest, widened 4" ACWS w/membrane, Seis Retro DS=35' 33-Skew	HC 43-00	
C76.59	**09337**	Hwy 1 over N Wolf Creek Conn					See MP 76.60 for Description	HC 45-11	VC 15-10
78.11	**09334**	Speaker Rd over Hwy 1					See MP C78.83 for Description	HCNB 53-00 HCSB 42-02	VCNB 30-00 VCSB 17-00
C78.83	**09334**	Speaker Rd over Hwy 1	1965, 96	HS-20	4-	295'	1-53', 2-93', 1-56' RCDG Prest Seis Retro DS=40' 27-Skew	HC 22-00	
79.78		Summit					Stage Rd Pass Elevation 1830'		
80.33		County Line					Josephine - Douglas		
80.80		DISTRICT 8/7 BOUNDARY							
C80.72	**09352**	Hwy 1 NB & Conn over Conn (Glendale Intchg)					See MP 80.80N for Description	HC 36-00	VC 25-00
80.80 S	**09352A**	Hwy 1 SB & Conn over Conn (Glendale Intchg)	1965, 96, 09	HS-20	4-	210'	1-81', 1-72', 1-57' RCDG Prest 4" ACWS w/membrane, Seis Retro DS=42'	HC 48-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
80.80 N	**09352**	Hwy 1 NB & Conn over Conn (Glendale Intchg)	1965, 96	HS-20	4-	209'	1-79', 1-73', 1-57' RCDG Prest 3" ACWS w/membrane, Seis Retro DS=40'	HC 40-06	
81.37	**06786**	Creek, Hwy 1 at MP 81.37	1948		8-	6'	6'x4' -226' RCBC Inv & Apr Pvd 5'-Fill		
82.04		Roadside Rest Area					Cow Creek Lt & Rt		
82.34	**06784**	Swamp Creek, Hwy 1	1948		8-	20'	Dbl 10'x6' -232' RCBC Inv & Apr Pvd 2'-Fill		
83.09	**06785**	Woodford Creek, Hwy 1	1948		8-	20'	Dbl 10'x6' -270' RCBC Inv & Apr Pvd 3.5'-Fill		
83.29	**09351**	Barton Rd Conn over Hwy 1					See MP C83.29 for Description	HCNB 46-03 HCSB 47-07	VCNB 17-03 VCSB 22-02
C83.29	**09351**	Barton Rd Conn over Hwy 1	1965, 96	HS-20	4-	259'	1-41', 2-85', 1-48' RCDG Prest Seis Retro	HC 30-00	
83.42 S	**19891**	Sign Truss Br, Hwy 1 SB at MP 83.42 (Glendale VMS)	2006		80-		1-100' Steel Truss Sign Bridge (Variable Message Sign)		VCSB 18-00
84.39	**07062**	McCollum Creek, Hwy 1	1948		8-	6'	6'x4' -288' RCBC Inv & Apr Pvd 3'-Fill		
85.48	**0P222**	Culvert, Hwy 1 at MP 85.48			72-	6'	72" -175' CMP, 48" CMP Lt End 6'-Fill		
85.95	**0P223**	Creek & Cattlepass, Hwy 1 at MP 85.95			72-	6'	72" -316' CMP 4'-Fill		
86.14	**09348**	Quines Creek Rd Conn over Hwy 1					See MP C86.14 for Description	HCNB 61-06 HCSB 69-02	VCNB 16-11 VCSB 18-03
C86.14	**09348**	Quines Creek Rd Conn over Hwy 1	1965, 96	HS-20	4-	330'	1-51', 3-78', 1-45' RCDG Prest Seis Retro DS=22'	HC 30-00	
86.40 S	**19312**	Quines Creek, Hwy 1 SB	2005	HL-93	6-	89'	1-88'6" RCBB Prest Seis Dgn, Metric Dgn DS=10'	HC 53-04	
86.40 N	**19313**	Quines Creek, Hwy 1 NB	2005	HL-93	6-	89'	1-88'6" RCBB Prest Seis Dgn, Metric Dgn DS=11'	HC 49-03	
86.52	**19106**	Cow Creek, Hwy 1 NB	2005	HL-93	10-	262'	2-131'3" RCBG Prest Post-Ten Seis Dgn, Metric Dgn DS=14' 38-Skew	HC 41-04	
86.52	**19107**	Cow Creek, Hwy 1 SB	2005	HL-93	4-	221'	1-59'1", 1-103'4", 1-59'1" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=14' 40-Skew	HC 41-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
87.65	**0P224**	Culvert, Hwy 1 at MP 87.65			72-	6'	72" -206' CMP 5'-Fill		
88.12	**09346**	Conn over Hwy 1 (Azalea Intchg)					See MP C88.12 for Description	HCNB 40-09 HCSB 51-04	VCNB 16-09 VCSB 17-00
C88.12	**09346**	Conn over Hwy 1 (Azalea Intchg)	1966, 96	HS-20	4-	272'	1-43', 2-90', 1-49' RCDG Prest Seis Retro DS=22' 23-Skew	HC 30-00	
90.20		Summit					Canyon Creek Pass Elevation 2015'		
92.06	**09371**	Canyon Creek, Hwy 1 at MP 92.06 (Tunnel)			8-	6'	6'x6' -415' Solid Rock Tunnel, Ext 107' Rt, 124' Lt w/7'x7' RCBC 100'-Fill		
92.56	**06802A**	Canyon Creek, Hwy 1 at MP 92.56	1965		72-	11'	10'8"x6'11" -180' Multiplate Pipe		
92.75	**06801A**	Canyon Creek, Hwy 1 at MP 92.75	1965		72-	11'	10'8"x6'11" -198' Multiplate Pipe 7'-Fill		
93.87	**06798A**	Canyon Creek, Hwy 1 at MP 93.87	1965		72-	15'	15'4"x9'3" -165' Multiplate Pipe 6'-Fill		
94.20	**06797A**	Canyon Creek, Hwy 1 at MP 94.20	1965		72-	15'	15'4"x9'3" -162' Multiplate pipe 6'-Fill		
95.39	**06796A**	Canyon Creek, Hwy 1 at MP 95.39	1951		8-	8'	8'x8' -279' RCBC Inv & Apr Pvd 10'-Fill		
95.82	**09372**	Canyon Creek Rd (Bates Rd) over Hwy 1 (West Fork Intchg)					See West Fork Intchge Diagram; See MP 2C95.82 for Description		
95.83	**0M340**	Canyon Creek, Hwy 1 Conn #2 (West Fork Intchg)					See MP 2C95.88 for Description	HCNB 40-05 HCSB 41-06	VCNB 15-08 VCSB 15-10
1C95.07	**0M339**	Canyon Creek, Hwy 1 Conn Rt	1965		72-	13'	13' -90' CMP Conn No 1		
2C95.96	**09374**	West Fork Canyon Creek, Hwy 1 Conn #2	1965	HS-20	14-	86'	1-26', 1-34', 1-26' RC Slb 2" ACWS DS=18' 25-Skew		
2C95.88	**0M340**	Canyon Creek, Hwy 1 Conn #2 (West Fork Intchg)	1965		8-	8'	8'x8' -168' RCBC Conn No 2		
2C95.82	**09372**	Canyon Creek Rd (Bates Rd) over Hwy 1 (West Fork Intchg)	1965	HS-20	4-	192'	2-96' RCDG Prest No WS DS=19'	HC 40-00	VCNB 16-01 VCSB 16-07

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
96.05	**06795A**	Canyon Creek, Hwy 1 at MP 96.05	1951		26-	20'	20x10-245' RC Arch Inv & Apr 10'-Fill		
96.27	**06794A**	Canyon Creek, Hwy 1 at MP 96.27	1951		26-	20'	20x10-289' RC Arch Inv & Apr not Pvd, BPR 18'-Fill		
96.42	**06793A**	Canyon Creek, Hwy 1 at MP 96.42	1951		26-	20'	20x10-217' RC Arch Inv & Apr not Pvd, BPR 15'-Fill		
96.64	**06792A**	Canyon Creek, Hwy 1 at MP 96.64	1951		26-	20'	20x10-241' RC Arch Inv & Apr Pvd, BPR 9'-Fill		
96.82	**06791A**	Canyon Creek, Hwy 1 at MP 96.82	1951		26-	20'	20x10-291' RC Arch Inv & Apr not Pvd, BPR 13'-Fill		
96.96	**06790A**	Canyon Creek, Hwy 1 at MP 96.96	1951		26-	20'	20x10-324' RC Arch Inv & Apr not Pvd, BPR 25'-Fill		
97.13	**06789A**	Canyon Creek, Hwy 1 at MP 97.13	1951		26-	20'	20x10-356' RC Arch Inv & Apr not Pvd, BPR 25'-Fill		
97.34	**06788A**	Canyon Creek, Hwy 1 at MP 97.34	1951		26-	20'	20x10-532' RC Arch Inv & Apr not Pvd 30'-Fill		
97.50	**06787A**	Canyon Creek, Hwy 1 at MP 97.50	1951		26-	20'	20x10-371' RC Arch Inv & Apr not Pvd 30'-Fill		
97.97		Canyonville					South City Limits		
98.28	**20477**	Hwy 1 & Conn over 5th St (Canyonville)	2008	HL-93	14-	67'	1-67' RC Slb Prest Seis Dgn	HCNB 57-00 HCSB 45-09	
C98.28	**20477**	Hwy 1 & Conn over 5th St (Canyonville)					See MP 98.28 for Description	HC 24-00	VC 14-10
98.51	**07324**	Hwy 1 over First St (Canyonville)	1951, 00	HS-20	4-	90'	1-27', 1-36', 1-27' RCDG widened w/ RC Slb 3" ACWS	HCNB 48-07 HCSB 40-06	
99.13		Canyonville					North City Limits		
C99.52	**20093**	Hwy 1 NB over Creekside Dr (N Canyonville) (Irwin Access)					See MP 99.53 for Description	HC 68-00	VC 17-00
99.53	**20093**	Hwy 1 NB over Creekside Dr (N Canyonville) (Irwin Access)	2008	HL-93	6-	112'	1-112' RCBB Prest Seis Dgn DS=20' 33-Skew	HC 42-00	
99.53	**20094**	Hwy 1 SB over Creekside Dr (N Canyonville) (Irwin Access)	2007	HL-93	6-	100'	1-100' RCBB Prest Seis Dgn 30-Skew	HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
99.74	**00586A**	Jordan Creek, Hwy 1	1921		8-	16'	Dbl 8'x6' -333' RCBC Inv Pvd No Apr 24'-Fill		
100.16 S	**20982**	Sign Cantilever Br, Hwy 1 SB at MP 100.16	2009		82-		1-31' Steel Cantilever Sign Bridge		VCSB 18-00
101.33 N	**19144**	Hwy 1 NB over Yokum Road	2003	HL-93	14-	144'	1-42'8" 1-59'1", 1-42'8" Spread RC Slb Prest Seis Dgn 28-Skew	HCNB 49-02	
101.33 S	**19145**	Hwy 1 SB & Conn over Yokum Road	2003	HL-93	14-	146'	1-43' 1-59'7", 1-43' Spread RC Slb Prest Seis Dgn 27-Skew	HCSB 49-02	
101.54 S	**19143**	South Umpqua River, Hwy 1 SB (Fords)	2003	HS-25	54-	607'	1-185'4", 1-236'3", 1-185'4" St Dk Gir DS=54'	HCSB 41-07	
101.54 N	**19142**	South Umpqua River, Hwy 1 NB (Fords)	2003	HS-25	54-	607'		HCNB 41-07	
C101.83	**08026A**	Gazley Rd over Hwy 1	1975, 00	HS-20	4-	219'	1-113', 1-106', RCDG Prest Seis Retro DS=22'	HC 32-00	
101.89	**08026A**	Gazley Rd over Hwy 1					See MP C101.83 for Description	HCNB 35-00 HCSB 35-00	VCNB 20-04 VCSB 17-02
103.14	**08025**	Cattlepass, Hwy 1 at MP 103.14	1958		8-	10'	10'x8' -120' RCBC Inv & Apr 3'-Fill		
104.05	**20628**	Riddle Rd (Pruner Rd) over Hwy 1	2007	HL-93	10-	192'	1-102', 1-89'6" RCBG Prest Seis Dgn 17-Skew	HCNB 50-00 HCSB 42-00	VCSB 18-08 VCNB 19-00
104.85	**08023**	Chadwick Lane over Hwy 1	1958	HS-20	4-	234'	1-33', 1-53', 1-62', 1-53', 1-33 RCDG 25-Skew	HCNB 41-06 HCSB 41-00	VCNB 17-04 VCSB 18-00
105.41	**20611**	South Umpqua River, Hwy 1 NB (Missouri Bottom)	2008	HL-93	4-	590'	1-145', 2-155', 1-135' RCDG Prest Bulb-T Seis Dgn, Twin Str DS=55' 30-Skew	HC 42-00	
105.41	**20612**	South Umpqua River, Hwy 1 SB (Missouri Bottom)	2008	HL-93	4-	590'		HC 42-00	
106.49 N	**20246**	Sign Cantilever Br, Hwy 1 NB at MP 106.49	2005		82-		1-35' Steel Cantilever Sign Bridge		VCNB 18-03
106.71	**20627**	Weaver Road Conn over Hwy 1					See MP C106.71 for Description	HCNB 42-00 HCSB 42-00	VCNB 18-00 VCSB 17-11
C106.71	**20627**	Weaver Road Conn over Hwy 1	2008	HL-93	10-	182'	2-91' RCBG Prest Seis Dgn	HC 58-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C106.78	**07954**	Weaver Road over CORP	1958	HS-20	4-	130'	1-40', 1-50', 1-40' RCDG 2" ACWS DS=28'	HC 26-00	
107.14 N	**18736**	Sign Cantilever Br, Hwy 1 NB at MP 107.14	1999		82-		1-29'4" Steel Cantilever Sign Bridge		VCNB 17-00
107.52 N	**20303**	Hwy 1 NB over CORP (Weaver)	2008	HL-93	4-	246'	1-131', 1-115' RCDG Prest Bulb-T Seis Dgn 46-Skew	HCNB 44-00	
107.52 S	**07952A**	Hwy 1 SB over CORP (Weaver)	1958, 00, 05	HS-20	4-	262'	1-22, 1-57', 1-73', 1-62', 1-48' RCDG 4.5" ACWS w/membrane, Seis Retro DS=40'	HCSB 41-04	
108.00	**18614**	Sign Truss Br, Hwy 1 at MP 108.00	2000		80-		1-100'5" Steel Truss Sign Bridge Metric Dgn	HCSB 41-04	VCNB 18-00 VCSB 18-00
108.31	**07950**	Hwy 1 over Myrtle Creek Conn (Myrtle Creek Intchg)	1958, 00, 09	HS-20	4-	204'	Rt Br: 1-52', 1-75', 1-varies (38' to 54'); Lt Br: 1-52', 1-75', 1-65', 1-12' Cant - RCDG 4" ACWS, Seis Dgn in widening only , girder strengthening (int. stirrups) in 2007 DS=23' 45-Skew	HCNB 41-04 HCSB 49-02	
108.32	**18613**	Sign Truss Br, Hwy 1 at MP 108.41	2000		80-		1-100'5" Steel Truss Sign Bridge Metric Dgn	HCNB 40-03 HCSB 49-06	VCSB 18-00
108.47		Junction					Myrtle Creek, See Hwy No 237		
108.51 S	**21621**	Sign Cantilever Br, Hwy 1 SB at MP 108.51	1998		82-		1-29'3" Steel Cantilever Sign Bridge		
109.86	**07901**	Culvert, Hwy 1 at MP 109.86	1958		8-	6'	6'x4' -145' RCBC Inv & Lt Apr Pvd 10'-Fill		
110.07	**07982**	Hwy 1 over Ulam Access Rd	1956		8-	13'	13'x13' -114' RCBC 1'-Fill		
110.31	**07899**	Vandine Creek, Hwy 1	1956		72-	8'	96" -327' Multiplate Pipe 30'-Fill		
110.34							See Boomer Hill Interchange Diagram		
110.35	**20717**	Hwy 1 over Boomer Hill Rd Conn #2	2008	HL-93	14-	84'	1-84' RC Slb Prest Seis Dgn 37-Skew	HCNB 37-02 HCSB 37-02	
2C110.36	**20717**	Hwy 1 over Boomer Hill Rd Conn #2					Conn No 2 See MP 110.35 for Description	HC 28-00	VC 16-08
111.07	**21416**						Truck Scales Rt Booth Ranch		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
111.59 S		Roadside Rest Area					Lt		
112.48 N		Roadside Rest Area					S Umpqua Rt		
112.57 S	**07841A**	S Umpqua R & CORP & Round Prairie Rd, Hwy 1 SB (Booth Ranch)	1965	HS-20	4- *40-	607' 277'	2-79', 1-80' RCDG Prest, 1-277' St DkTruss, 1-81', 4-72' RCDG Prest (Steel 261 Ton) No WS LMC O'lay. DS=99'	HC 30-00	
112.57 N	**19105**	S Umpqua R & CORP & Round Prairie Rd, Hwy 1 NB (Booth Ranch)	2004	HL-93	10-	815'	1-289'8", 1-303'6", 1-221'5" RCBG Prest Post-Ten Seis Dgn, Metric Dgn DS=99'	HC 49-03	
113.26	**07840**	Clarks Branch Creek, Hwy 1	1956		8-	10'	10'x10' -332' RCBC Inv & Apr Pvd 40'-Fill		
C113.45	**07839**	Hwy 1 SB over Clarks Branch Rd Conn #2					See MP 113.44S for Description	HC 20-00	VC 17-00
C113.45	**07839A**	Hwy 1 NB over Clarks Branch Rd Conn #2					See MP 113.44N for Description	HC 20-00	VC 17-00
113.44 S	**07839**	Hwy 1 SB over Clarks Branch Rd Conn #2	1956, 07	HS-20	4-	145'	1-47', 1-54', 1-44' RCDG PCC O'lay DS=22' 35-Skew	HC 42-00	
113.44 N	**07839A**	Hwy 1 NB over Clarks Branch Rd Conn #2	1964	HS-20	14-	126'	1-38', 1-50', 1-38' RC Slb PCC O'lay, 2" ACWS DS=22' 33-Skew	HC 38-00	
114.82 S	**07914**	Equipment Pass, Hwy 1 SB at MP 114.82	1956		8-	13'	13'x13' -78' RCBC Inv Pvd 5'-Fill		
114.82 N	**07914A**	Equipment Pass, Hwy 1 NB at MP 114.82	1961		8-	13'	13'x13' -87' RCBC Inv Pvd 5'-Fill		
115.47	**07838**	Equipment Pass, Hwy 1 at MP 115.47	1956, 82		8-	13'	13'x12' -184' RCBC Inv Pvd, Ext 36' Lt, 19' Rt 5'-Fill		
116.86	**07836**	Hwy 1 over Equipment Pass & Telephone Rd	1956		8-	13'	13'x12' -115' RCBC Inv Pvd 4'-Fill		
117.74 N	**20422**	Roberts Creek & Roberts Creek Rd, Hwy 1 NB	2007	HL-93	4-	195'	1-95', 1-100' RCBG Prest Bulb-T Seis Dgn DS=44' 30-Skew	HC 42-00	VC 16-00
117.74 S	**20389**	Roberts Creek & Roberts Creek Rd, Hwy 1 SB	2006	HL-93	4-	185'	1-115', 1-70' RCDG Prest Bulb-T Seis Dgn DS=44' 29-Skew	HC 42-00	VC 18-05
119.18	**07824**	Grant Smith Road over Hwy 1	1956	HS-20	4-	216'	1-48', 2-60', 1-48' RCDG 3" ACWS 30-Skew	HCNB 48-01 HCSB 49-01	VCNB 16-11 VCSB 16-09
119.24	**07823**	North Fork Roberts Creek, Hwy 1	1955		8-	7'	7'x7' -177' RCBC Inv & Apr Pvd 4'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
119.51	**20333**	Hwy 35 over Hwy 1					See Hwy 35 MP 76.65 for Description	HCNB 74-00 HCSB 74-00	VCNB 18-08 VCSB 19-00
119.67 N	**18817**	Sign Cantilever Br, Hwy 1 NB at MP 119.67	2000		82-		1-33' Steel Cantilever Sign Bridge		VCSB 18-00
119.68		Junction					Coos Bay - Roseburg Hwy 35		
119.88	**07805**	Culvert, Hwy 1 at MP 119.88	1955		72-	8'	96" -258' CMP 12'-Fill		
119.96		Junction					Coos Bay - Roseburg Hwy 35		
120.03	**07804N**	Hwy 1 over Speedway Rd	1955, 07	HS-20	14-	110'	1-33', 1-44', 1-33' RC Slb 5" ACWS w/membrane 2-Skew	HCNB 46-00 HCSB-48-00	
120.36		Connection					To Hwy 234 Rt		
120.43		Connection					To Hwy 234 Lt		
120.49	**19740**	Hwy 1 NB over Hwy 234 (Shady)	2007	HL-93	4-	103'	1-102'8" RCDG Prest Bulb-I Seis Dgn, Metric Dgn 57-Skew	HCNB 59-01	
120.49	**19741**	Hwy 1 SB over Hwy 234 (Shady)	2007	HL-93	4-	103'	1-102'8" RCDG Prest Bulb-I Seis Dgn, Metric Dgn 59-Skew	HCSB 59-01	
120.57 S	**19739**	South Umpqua River & CORP, Hwy 1 SB (Shady)	2006	HL-93	10-	951'	1-203'5", 2-272'4", 1-203'5" RCBG Prest Post-Ten Seis Dgn, Metric Dgn DS=100'	HC 59-01	
120.57 N	**19738**	South Umpqua River & CORP, Hwy 1 NB (Shady)	2008	HL-93	10-	951'		HC 59-01	
120.92	**07712**	Equipment Pass, Hwy 1 at MP 120.92	1955		8-	13'	13'x12' -104' RCBC Inv Pvd 4'-Fill		
121.69	**21087**	Hwy 1 over McLain Ave (Garbage Dump Rd)	2011	HL-93	14-	110'	1-34', 1-42', 1-34' RC Slb Prest Seis Dgn	HC Varies	
F121.71	**21087**	Hwy 1 over McLain Ave (Garbage Dump Rd)					See MP 121.69 for Description	HC 33-00	VC 15-00
121.74	**0P225**	Culvert, Hwy 1 at MP 121.74	1954		72-	6'	72" -358' CMP 12'-Fill		
123.01	**07670A**	Hwy 1 over Portland Ave (Fairgrounds Intchg)	1954, 56, 76	HS-20	*4- 14-	100' 30'	1-15' RC Slb, 1-30', 1-40', 1-30' RCDG, 1-15' RC Slb Wide 130' 1956, 3" ACWS w/memb DS=18' 10-Skew	HCNB 43-00 HCSB 43-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C123.01	**07670A**	Hwy 1 over Portland Ave (Fairgrounds Intchg)					See MP 123.01 for Description	HC 32-00	VC 16-11
123.92		Roseburg					South City Limits		
124.15	**07669A**	Hwy 1 & Conn over Harvard Ave	1976	HS-20	10-	188'	1-47', 1-97', 1-44' RCBG DS=20' 19-Skew	HCNB 58-08 HCSB 48-05	
124.18 S	**20248**	Sign Cantilever Br, Hwy 1 SB at MP 124.18	2005		82-		1-35' Steel Cantilever Sign Bridge		VCSB 16-06
124.22	**07668A**	Hwy 1 over Bellows St	1976	HS-20	10-	178'	1-54', 1-74', 1-50' RCBG DS=20' 42-Skew	HCNB 49-00 HCSB 43-00	
C124.24	**07668B**	Hwy 1 Conn over Bellows St	1976	HS-20	10-	171'	1-42'8" 1-73'3", 1-55' RCBG DS=23' 45-Skew	HC 26-00	
124.38 N	**20249**	Sign Cantilever Br, Hwy 1 NB at MP 124.38	2005		82-		1-35' Steel Cantilever Sign Bridge		VCNB 16-06
124.54 S	**07404**	South Umpqua River, Hwy 1 SB (Vets)	1955	HS-20	4- *40-	146' 568'	1-91' RCDG, Prest, 4-142' St Dk Truss, 1-55' RCDG Prest (Steel 593 Ton) DS=66'	HC 42-11	
124.54 N	**07404A**	South Umpqua River, Hwy 1 NB (Vets)	1976	HS-20	4- *40-	146' 568'	p1-91' RCDG, Prest, 4-142' St Dk Truss, 1-55' RCDG Prest (Steel 593 Ton) DS=66'	HC 51-05	
124.78 N	**18819**	Sign Cantilever Br, Hwy 1 NB at MP 124.78	2000		82-		1-31' Steel Cantilever Sign Bridge		VCNB 18-00
125.08	**07667**	Garden Valley Road over Hwy 1	1955	HS-20	4-	186'	1-39', 2-57', 1-33' RCDG 4" ACWS 30-Skew	HCNB 41-08 HCSB 42-01	VCNB 16-06 VCSB 16-09
125.48		Roseburg					North City Limits		
125.72	**18990**	Stewart Parkway (Airport Rd) over Hwy 1	2002	HS-25	4-	228'	2-112'6" RCDG Prest 2-7' SW 45-Skew	HCNB 39-06 HCSB 39-06	VCNB 16-11 VCSB 17-06
F125.93	**07856A**	Newton Creek & Hwy 1 Frtg Rd Rt, Hwy 1					See MP 125.93 for Description		
125.93	**07856A**	Newton Creek & Hwy 1 Frtg Rd Rt, Hwy 1	1955		8-	8'	8'x6' -179' RCBC Inv & Apr Pvd 5'-Fill		
126.52	**17235**	Edenbower St over Hwy 1 (North Roseburg Intchg)	1996	HS-25	4-	265'	1-120', 1-141'9" RCDG Prest Seis Dgn, No WS	HC 50-00	VCNB 18-00 VCSB 18-02

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4C126.84	**20646**	Culvert, Hwy 1 Conn at MP 126.84	1996		8-	10'	10'x4' -165' RCBC Inv & Apr Pvd 10'-Fill		
4C126.96	**20647**	Culvert, Hwy 1 Conn at MP 126.96	1996		8-	10'	10'x4' -165' RCBC 10'-Fill		
128.92 S	**07663A**	N Umpqua R & CORP & Creek & Co Rd, Hwy 1 SB (Winchester)	1964, 92, 97	HS-20	4-	914'	1-81'5", 7-82' RCDG Prest, 5-141'6" St Dk Truss, 1-78'2", 2-78', 1-25' RCDG Prest (Steel 440 Ton). partial Micro-Silica O'lay, Seis Retro, DS=78'	HC 30-00	
					*40-	708'			
128.92 N	**07663C**	N Umpqua R & CORP & Creek & Co Rd, Hwy 1 NB (Winchester)	1955, 01	HS-20	4-	943'	3-64', 5-79', 1-79'9" RCDG, 5-141'6" St Dk Truss, 1-79'9", 2-79', 1-25' RCDG (Steel 650 Ton). No WS, LMC O'lay. Beams reinforced with fibre-reinforced polymer (FRP) DS=78'	HC 30-00	
					*40-	700'			
129.22	**20571**	Del Rio Rd over Hwy 1 (Winchester)					See MP C129.22 for Description	HCNB 36-00 HCSB 36-00	VC 17-08
C129.22	**20571**	Del Rio Rd over Hwy 1 (Winchester)	2012	HL-93	4-	175'	1-175' RCDG Prest Bulb-T Seis Dgn 0-Skew	HC 90-00	
130.03							Truck Scales Lt		
130.46 S	**20212**	Hwy 1 SB over CORP & County Rd	2007	HL-93	14-	142'	1-78'6", 1-63' RC Slb Prest Seis Dgn 40-Skew	HC 42-00	
130.46 N	**20213**	Hwy 1 NB over CORP & County Rd	2005	HL-93	14-	142'		HC 42-00	
131.39	**07630**	Culvert, Hwy 1 at MP 131.39	1954		72-	12'	2-72" -210' CMP 15'-Fill		
131.47 S	**20215**	Sutherlin Creek & County Rd, Hwy 1 SB	2005	HL-93	14-	130'	1-58' RC Slb Prest, 1-110' RCBG Prest, 1-72' RC Slb Prest Seis Dgn, Metric Dgn DS=32' 33-Skew	HC 42-00	
					*6-	110'			
131.47 N	**20214**	Sutherlin Creek & County Rd, Hwy 1 NB	2006	HL-93	14-	210'	1-58', 2-76' RC Slb Prest Seis Dgn DS=30' 19-Skew	HC 42-00	
132.00 S	**07629A**	Hwy 1 SB over Wilbur-Umpqua Rd	1965	HS-20	14-	116'	1-35', 1-46', 1-35' RC Slb 2.5" ACWS w/membrane DS=18' 32-Skew	HC 39-03	
132.00 N	**20337**	Hwy 1 NB over Wilbur-Umpqua Rd	2006	HL-93	14-	80'	1-80' RC Slb Prest Seis. Dgn. 30-Skew	HC 42-01	VC 14-10

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
132.28	**07718**	Culvert, Hwy 1 at MP 132.28	1954		8-	20'	Dbl 10'x6' -195' RCBC Inv & Apr Pvd 10'-Fill		
133.25 S	**07627A**	Hwy 1 SB over Rogers Rd Conn	1965, 07	HS-20	14-	120'	1-36', 1-48', 1-36' RC Slb 4" ACWS w/membrane DS=18'	HC 30-03	
133.25 N	**07627B**	Hwy 1 NB over Rogers Rd Conn	1954, 07	HS-20	14-	88'	1-27', 1-34', 1-27' RC Slb 2.5" ACWS w/membrane DS=17'	HC 36-06	
C133.25	**07627A**	Hwy 1 SB over Rogers Rd Conn					See MP 133.25S for Description	HC 32-00	VC 15-00
134.83		Sutherlin					South City Limits		
135.14	**09285**	Deady Conn over Hwy 1					See MP C135.14 for Description	HCNB 41-08 HCSB 37-03	VCNB 16-05 VCSB 17-06
C135.14	**09285**	Deady Conn over Hwy 1	1965	HS-20	4-	198'	1-52', 1-89', 1-57' RCDG Prest 3" ACWS DS=20'	HC 30-00	
135.25	**0P226**	Culvert, Hwy 1 at MP 135.25			72-	6'	72" -325' CMP, Ext Lt w/6'x4' -45' RCBC 4'-Fill		
136.30		Connection					Elkton-Sutherlin Sec Hwy 231		
136.47		Connection							
136.52	**20216**	Hwy 1 over Hwy 231 (Sutherlin Intchg)	2005	HL-93	14-	97'	1-96'7" RC Slb Voided Seis Dgn 4-Skew	HCNB 50-00 HCSB 50-00	
136.95		Sutherlin					North City Limits		
138.60	**20240**	Hwy 1 over Stearns Lane	2006	HL-93	14-	60'	1-60' RC Slb Prest Seis Dgn	HCNB 39-11 HCSB 39-11	
138.71	**20239**	Calapooya Creek, Hwy 1	2006	HL-93	4-	280'	1-39'6", 1-137'6", 1-103' RCDG Prest Seis Dgn DS=36'	HCNB 39-11 HCSB 39-11	
139.11	**07562A**	Green Valley Road (Cemetery Rd) over Hwy 1	1979	HS-20	4-	196'	1-91', 1-92' RCDG Prest 11-Skew	HCNB 36-00 HCSB 36-00	VCNB 16-11 VCSB 17-10
140.19 N	**07510**	Culvert, Hwy 1 at MP 140.19	1953		8-	6'	6'x6' -158' RCBC Inv & Apr Pvd 10'-Fill		
140.27 N	**07508A**	OR Route 99 over Hwy 1 (N Oakland Intchg)	1976	HS-20	10-	342'	1-90', 1-110', 1-85', 1-57' RCBG DS=22'	HCNB 39-04 HCSB 50-00	VCNB 17-09 VCSB 21-10

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
140.33 S		Junction					Oakland - Shady Sec Hwy No 234 SB		
140.48 N		Junction					Oakland - Shady Sec Hwy 234 NB		
C140.19 N	**03392**	Culvert, Hwy 1 conn from OR Route 99 at MP C140.19	1918		8-	6'	6'x4' -47' RCBC Inv Pvd, No Apr 3'-Fill		
C140.87 S	**07509**	Culvert, Hwy 1 conn to OR Route 99 at MP C140.87	1952		8-	6'	6'x6' -130' RCBC Inv & Apr Pvd 21'-Fill		
141.39 N	**07512**	Cabin Creek, Hwy 1 NB	1953		8-	7'	7'x7' -78' RCBC Inv & Apr Pvd 8'-Fill		
141.76 S	**08845**	Cabin Creek, Hwy 1 SB	1962		8-	7'	7'x7' -125' RCBC Inv & Apr 10'-Fill		
142.18	**07549**	Metz Hill Road (Chenoweth Park Rd) over Hwy 1					See MP C142.18 for Description	HCNB 42-00 HCSB 42-00	VCNB 16-08 VCSB 18-00
C142.18	**07549**	Metz Hill Road (Chenoweth Park Rd) over Hwy 1	1953	HS-20	4-	176'	1-39', 2-49', 1-39' RCDG No WS DS=18' 15-Skew	HC 26-00	
142.69 N		Roadside Rest Area					Cabin Creek Rt		
143.38	**02401**	Cabin Creek, Hwy 1 at MP 143.38	1942		8-	8'	8'x8' -174' RCBC Inv & Apr Pvd 3'-Fill		
143.55 S		Roadside Rest Area					Cabin Creek Lt		
C143.66	**0M265**	Cabin Creek, Hwy 1 Roadside Rest Area Conn Lt			8-	6'	6'x4' -29' RCBC Inv Pvd No Apr 2'-Fill		
143.75	**06917**	Cabin Creek, Hwy 1 at MP 143.75	1942		8-	6'	6'x4' -170' RCBC Inv & Apr Pvd 10'-Fill 30-Skew		
144.16	**06916**	Cabin Creek, Hwy 1 at MP 144.16	1942		8-	6'	6'x4' -158' RCBC Inv & Apr 8'-Fill 30-Skew		
145.16	**05198**	Cabin Creek, Hwy 1 at MP 145.16	1942		8-	6'	6'x4' -311' RCBC Inv & Upstm Apr Pvd 12'-Fill		
145.47	**05200**	Marsh Creek, Hwy 1	1942		8-	8'	8'x8' -245' RCBC Inv & Apr Pvd 6'-Fill		
146.25	**08852**	Rice Valley Rd over Hwy 1					See MP C146.83 for Description	HCNB 40-00 HCSB 44-08	VCNB 16-03 VCSB 19-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C146.83	**08852**	Rice Valley Rd over Hwy 1	1962	HS-20	4-	271'	1-68', 1-83', 1-75', 1-45' RCDG Prest No WS DS=22'	HC 24-00	
146.43	**05199**	Cabin Creek, Hwy 1 at MP 146.43	1972		8-	8'	8'x8' -254' RCBC Inv & Apr Pvd 4'-Fill		
148.21	**07644A**	Hwy 1 over Rice Hill Frtg Rd	1954, 62, 09	HS-20	4-	95'	1-30', 1-38', 1-27' RCDG No WS DS=17'	HCNB 41-03 HCSB 34-07	
F148.21	**07644A**	Hwy 1 over Rice Hill Frtg Rd					See MP 148.21 for Description	HC 36-00	VC 15-10
C148.73	**09164**	Yoncolla Creek, Hwy 1 Conn Lt	1962		8-	8'	8'x6' -84' RCBC Inv & Apr 3'-Fill		
149.39	**07643**	Equipment Pass, Hwy 1 at MP 149.39	1953	H-15	4-	166'	1-35', 2-48', 1-35' RCDG	HCNB 43-08 HCSB 44-05	VCNB 16-03 VCSB 16-02
C149.71	**07641**	Yoncalla Creek, Hwy 1 Conn	1954	HS-20	4-	56'	1-9' Cant, 1-38', 1-9' Cant RCDG 2.5" ACWS 17-Skew	HC 26-00	
150.02		Junction					Drain - Yoncalla Section Hwy 236		
150.34	**07642**	Hwy 1 Conn (Yoncalla Jct) over Hwy 1	1959, 84, 09	HS-20	4-	162'	1-28', 2-49', 1-36' RCDG 3" ACWS 21-Skew	HCNB 40-00 HCSB 40-00	VCNB 20-05 VCSB 18-11
150.79 S	**07640A**	Hwy 1 SB over CORP (Yoncalla)	1963, 09	HS-20	4-	210'	1-11' Cant, 1-62', 1-64', 1-62' RCDG, 1-11' Cant LMC O'lay DS=33'	HC 40-00	
150.79 N	**07640**	Hwy 1 NB over CORP (Yoncalla)	1954, 09	HS-20	4-	168'	1-52', 1-64', 1-52' RCDG No WS DS=29' 45-Skew	HC 30-00	
150.85	**0P227**	Culvert, Hwy 1 at MP 150.85	1953		72-	7'	84" -270' Multiplate Pipe 25'-Fill		
151.81	**07639A**	Wilson Rd over Hwy 1	1953	HS-20	4-	230'	1-36', 2-47', 1-55', 1-45' RCDG	HCNB 40-01 HCSB 40-02	VCNB 17-05 VCSB 17-10
152.66	**07638A**	Hwy 1 (MP 152.66) over County Rd	1953		8-	13'	13'x12' -168' RCBC Inv Pvd No Apr 2'-Fill		
154.54	**21305**	Hwy 1 over Elkhead Rd	2011	HL-93	4-	75'	1-75' RCDG Prest Bulb-I Seis Dgn DS=18' 24-Skew	HC 92-00	
155.27	**07648A**	Hwy 1 over Johnson Rd	1953		8-	13'	13'x12' -153' RCBC Inv Pvd No Apr 5'-Fill		
156.03 S	**07567A**	Elk Creek, Hwy 1 SB	1964	HS-20	14-	134'	1-40', 1-54', 1-40' RC Slb 4" ACWS DS=18' 18-Skew	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
156.03 N	**07567B**	Elk Creek, Hwy 1 NB	1953, 63, 09	HS-20	4-	130'	1-40', 1-50', 1-40' RCDG 2" ACWS DS=20' 20-Skew	HC 37-00	
156.49	**07572A**	Curtis Creek, Hwy 1 SB	1953, 63, 10	HS-20	4-	100'	1-14' Cant, 1-46', 1-40' RCDG SB, 1-40', 1-60' RCDG Prest Bulb-I NB 4" ACWS SB only, Seis Dgn SB, HL-93 NB DS=18'	HC 40-11	
156.49	**21306**	Curtis Creek, Hwy 1 NB at MP 156.49	2010	HL-93	4-	100'	1-40, 1-60' RCDG Prest Seismic Dgn DS=14' 0-Skew	HC 43-11	
156.65	**07587A**	Cox Creek Rd over Hwy 1	1953	HS-20	4-	154'	1-32', 2-45', 1-32' RCDG	HCNB 40-07 HCSB 41-06	VCNB 14-00 VCSB 15-01
157.92	**07647A**	Hwy 1 (MP 157.92) over County Rd	1953		8-	12'	12'x8' -123' RCBC Inv & Apr Pvd 6'-Fill		
158.35	**07595A**	Creek & Utility, Hwy 1 at MP 158.35	1953		8-	13'	13'x12' -124' RCBC Inv Pvd No Apr 1'-Fill		
158.35	**07595**	Curtis Creek Bridge, Hwy 1 Ft Rd Rt at MP 158.35	1953	H-20	14-	44'	1-13', 1-16', 1-13' RC Slb	HC 14-00	
C159.17	**0P229**	Creek, Hwy 1 Conn Rt at MP C159.17	1953		72-	7'	84" -125' CMP 15'-Fill		
C159.26	**0M266**	Creek, Hwy 1 Conn Rt at MP C159.26	1953		8-	10'	10'x6' -57' RCBC Inv & Apr Pvd 4'-Fill		
C159.28	**07594A**	Hwy 1 over Scotts Valley Conn					See MP 159.28 for Description	HC 25-00	VC 15-07
159.28	**07594A**	Hwy 1 over Scotts Valley Conn	1953	HS-20	14-	88'	1-27', 1-34', 1-27' RC Slb 3" ACWS DS=18'	HCNB 63-02 HCSB 38-00	
159.30	**0P228**	Anlauf Creek, Hwy 1	1953		72-	6'	72" -200' Multiplate Pipe 15'-Fill		
160.14							See Salt Springs Interchange Diagram		
160.14	**07593**	Hwy 1 over Salt Springs Conn	1953		8-	13'	13'x12' -127' RCBC Inv Pvd No Apr, No Fill		
2C160.32	**0P230**	Curtis Creek, Hwy 1 Conn Rt	1953		72-	6'	72" CMP Conn No 2		
3C160.14	**07593**	Hwy 1 over Salt Springs Conn					Conn No 3 See MP 160.14 for Description	HC 12-01	VC 11-10

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
162.06	**07569A**	Hwy 1 over Buck Creek Rd	1953, 65, 09	HS-20	4-	90'	1-27', 1-36', 1-27' RCDG 3" ACWS 21-Skew	HCNB 41-07 HCSB 41-07	
162.36	**07470B**	Hwy 45 over Hwy 1 (Anlauf)					See Hwy 45 MP 57.01 for Description	HCNB 40-00 HCSB 40-00	VCNB 21-08 VCSB 17-11
162.37	**07472A**	Buck Creek, Hwy 1	1981		8-	12'	12'x8' -400' RCBC		
C162.40	**07472B**	Buck Creek, Hwy 1 Conn Lt	1981		8-	12'	12'x8' -200 RCBC Inv Pvd		
162.65 N		Junction					Umpqua Hwy 45 EB		
162.73 S		Junction					Umpqua Hwy 45 WB		
C162.95	**08630**	Bear Creek, Hwy 1 Conn Lt at MP C162.95	1952		8-	12'	12'x8' -50' RCBC		
163.43	**21161**	Bear Creek, Hwy 1 at MP 163.43	2011	HL-93	4-	180'	2-90' RCDG Pres Bulb-T Seis Dgn DS=31' 34-Skew	HCNB 50-08 HCSB 39-00	
164.45	**07584A**	Hwy 1 over Comstock Cemetery Rd	1981, 89	HS-20	4-	126'	1-38', 1-50', 1-38' RC Slb CIP & RCDG CIP Deck removed and repoured DS=13' 25-Skew	HCNB 42-10 HCSB 42-10	
165.90	**07468**	Pass Creek, Hwy 1 at MP 165.90	1951, 81		72-	12'	138" -266' Multiplate Pipe, Ext 25'-Fill		
165.98	**07467**	Pass Creek, Hwy 1 at MP 165.98	1951, 81		72-	12'	138" -284' Multiplate Pipe, Ext 22'-Fill		
166.56	**07466**	Pass Creek, Hwy 1 at MP 166.56	1951, 81		72-	9'	102" -162' Multiplate Pipe Inst Hdwl 17'-Fill		
166.69	**07465**	Pass Creek, Hwy 1 at MP 166.69	1951, 81		72-	8'	96" -234' Multiplate Pipe, Ext 15'-Fill		
167.05	**07464**	Pass Creek, Hwy 1 at MP 167.05	1951, 81		72-	8'	96" -210' Multiplate Pipe, Ext 13'-Fill		
167.18	**07463**	Pass Creek, Hwy 1 at MP 167.18	1951, 81		72-	8'	96" -162' Multiplate Pipe, Ext 13'-Fill		
167.30	**07462**	Pass Creek, Hwy 1 at MP 167.30	1951, 81		72-	7'	84" -210' CMP, Ext 12'-Fill		
167.65	**16299**	Ward Butte Rd over Hwy 1	1980	HS-20	4-	220'	1-47' RCDG, 1-121' RCDG Prest, 1-52' RCDG	HCNB 44-00 HCSB 44-00	VCNB 18-08 VCSB 23-05
167.79	**07461**	Pass Creek, Hwy 1 at MP 167.79	1951, 81		72-	6'	72" -515' CMP, Ext Lt, 54" -355' Pipe & Conc Flume 15'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
168.01		REGION 3/2 DISTRICT 7/5 BOUNDARY							
168.01		County Line					Douglas - Lane		
168.40 S		Connection Hwy 226					SB		
168.51 N		Connection Hwy 226					NB		
168.74	**16272**	Hwy 226 over Hwy 1 (Divide Intchg)					See Hwy 226 MP 19.65 for Description	HCNB 38-00 HCSB 40-00	VCNB 17-00 VCSB 19-08
169.25	**07862A**	Hawley Rd over Hwy 1	1956	HS-20	14- 4-	40' 173'	1-20' RC Slb, 1-27', 1-44', 1-24'9", 1-50'6", 1-27' RCDG, 1-20' RC Slb No WS	HCNB 44-08 HCSB 39-00	VCNB 16-07 VCSB 17-08
169.58 S	**20645**	Martin Creek, Hwy 1 SB	2010	HL-93	4-	77'	1-77' RCDG Prest Bulb-T Seis Dgn DS=13' 30-Skew	HC 42-00	
169.58 N	**07861A**	Martin Creek, Hwy 1 NB	1962	HS-20	4-	80'	1-15' Cant, 1-50' RCDG, 1-15' Cant Twin Str, 3.5" ACWS w/memb PCC O'lay DS=13' 34-Skew	HC 36-00	
170.20 S	**21364**	Sign Truss Br, Hwy 1 SB at MP 170.20 (VMS)	2011		80-		1-72' Steel Truss Sign Bridge (Variable Message Sign)		
171.47	**0P231**	Hull Creek, Hwy 1	1956, 63, 68		72-	6'	72" -303' CMP Ext 1963, Ext 1968 25'-Fill		
171.56 S	**20643**	Hwy 1 SB over Latham Rd	2008	HL-93	4-	196'	2-98' RCDG Prest Bulb-T Seis Dgn 26-Skew	HC 42-00	
171.56 N	**20644**	Hwy 1 NB over Latham Rd	2008	HL-93	4-	196'		HC 42-00	
171.62 N	**20642**	Coast Fork Willamette River, Hwy 1 NB	2008	HL-93	4-	220'	1-60', 1-100', 1-60' RCDG Prest Bulb-T Seis Dgn DS=42' 17-Skew	HC 42-00	
171.62 S	**20641**	Coast Fork Willamette River, Hwy 1 SB	2008	HL-93	4-	230'		HC 42-00	
172.24	**20039**	London Rd over Hwy 1	2008	HL-93	4-	265'	2-132'6" RCDG Prest Bulb-T Seis Dgn 54-Skew	HCNB 46-02 HCSB 46-02	VCNB 17-08
173.28		Cottage Grove					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
173.40	**07865A**	Hwy 1 over Taylor Ave	1956, 63, 78	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG, widened PCC O'lay 1978 DS=22'	HCNB 40-00 HCSB 39-10	
173.84	**07864A**	Hwy 1 over 16th Street (Landess Rd)	1956, 63, 78	HS-20	4-	110'	1-32', 1-46', 1-32' RCDG, widened PCC O'lay 1978 DS=21'	HCNB 41-06 HCSB 39-06	
174.24 S	**20041**	Hwy 1 SB over Main St (Whiteaker Ave)	2008	HL-93	4-	105'	1-104'6" RCDG Prest Bulb-I Seis Dgn 53-Skew	HC 42-00	
174.24 N	**20040**	Hwy 1 NB over Main St (Whiteaker Ave)	2009	HL-93	4-	107'	1-107' RCDG Prest Bulb-I Seis Dgn 54-Skew	HC 44-08	
C174.28	**07832**	Hwy 1 Conn over CORP (Cottage Grove Connector)	1956, 05	HS-20	4-	278'	1-13' Cant, 2-52', 1-63', 1-50', 1-48' RCDG DS=35' 54-Skew	HC 26-00	
174.41 N	**07830A**	Hwy 1 NB over OP&ERR (Abandoned)	1962	HS-20	4-	124'	1-38', 1-48', 1-38' RCDG 3.5" ACWS w/membrane DS=26' 8-Skew	HC 40-00	
174.41 S	**07830**	Hwy 1 SB over OP&ERR (Abandoned)	1956	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG PCC O'lay 1978 DS=26' 10-Skew	HC 30-00	
174.74		Cottage Grove					North City Limits		
174.74 S	**07833A**	Hwy 1 SB over Row River Rd (Cottage Grove)	1967, 62	HS-20	14-	100'	1-30', 1-40', 1-30' RC Slb Twin Str, 5.5" ACWS w/membrane DS=18'	HC 45-05	
174.74 N	**07833B**	Hwy 1 NB over Row River Rd (Cottage Grove)	1962	HS-20	14-	100'	1-30', 1-40', 1-30' RC Slb Twin Str, 3.5" ACWS w/membrane DS=18'	HC 40-00	
C174.75	**07833A**	Hwy 1 SB over Row River Rd (Cottage Grove)					See MP 174.74S for Description	HC 38-04	VC 15-11
175.00	**08858**	Culvert, Hwy 1 at MP 175.00	1956		8-	14'	Dbl 7'x4' -221' RCBC Inv & Apn Pvd 7'-Fill		
175.16	**08857**	Cattlepass & Equipment Pass, Hwy 1 at MP 175.16	1956, 61		8-	13'	13'x10' -133' RCBC Inv & Apr Pvd, Ext 1961 1'-Fill		
175.40 S	**19848**	Row River, Hwy 1 SB	2004	HL-93	4-	351'	1-109'11", 1-131'3", 1-109'11" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=24' 17-Skew	HC 41-04	
175.40 N	**19850**	Row River, Hwy 1 NB	2005	HL-93	4-	351'		HC 41-04	
175.60 N	**19851**	Row River Oflow, Hwy 1 NB	2005	HL-93	4-	216'	1-65'7", 1-85'4", 1-65'7" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=13'	HC 41-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
175.60 S	**19849**	Row River Oflow, Hwy 1 SB	2004	HL-93	4-	216'	1-65'7", 1-85'4", 1-65'7" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=13'	HC 41-04	
175.84 N	**07828A**	Creek, Hwy 1 NB at MP 175.84	1961	HS-20	4-	80'	1-15' Cant, 1-50' RCDG, 1-15' Cant Twin Str, 1.5" PCC O'lay DS=3' 30-Skew	HC 40-00	
175.84 S	**07828B**	Creek, Hwy 1 SB at MP 175.84	1956	HS-20	4-	80'	1-15' Cant, 1-50' RCDG, 1-15' Cant Twin Str, 4" ACWS w/membrane 1956 DS=3' 30-Skew	HC 30-00	
176.76	**20370**	Saginaw Road over Hwy 1	2009	HL-93	4-	294'	1-49'8", 2-97'1", 1-49'8" RCDG Prest Bulb-T Post-Ten together Seis Dgn	HC 58-00	VCNB VCSB 17-06
177.89 N	**07793A**	Brown Creek, Hwy 1 NB	1961	HS-20	4-	80'	1-15' Cant, 1-50' RCDG, 1-15' Cant Twin Str, PCC O'lay DS=4'	HC 40-00	
177.89 S	**20376**	Brown Creek, Hwy 1 SB	2009	HL-93	4-	74'	1-74' RCDG Prest Bulb-T Seis Dgn DS=4'	HC 60-00	
177.93 N		Roadside Rest Area					Gettings Creek Rt		
178.35 S		Roadside Rest Area					Gettings Creek Lt		
178.40 N	**20421**	Gettings Creek, Hwy 1 NB	2006	HL-93	14-	234'	3-78' RC Slb Prest Seis Dgn DS=29' 25-Skew	HC 50-00	
178.40 S	**20335**	Gettings Creek, Hwy 1 SB	2006	HL-93	6-	239'	1-92', 1-87', 1-60' RCBB Prest Seis Dgn DS=29' 15-Skew	HC 42-00	
179.01	**07923**	Hwy 1 over Hwy 1 Frontage Rd Rt	1956		8-	16'	16'x11' -125' RCBC No Inv Dr Apr 1'-Fill		
F179.04	**07923**	Hwy 1 over Hwy 1 Frontage Rd Rt					See MP 179.01 for Description		
179.13	**07792A**	Culvert, Hwy 1 at MP 179.13	1956		8-	8'	8'x6' -126' RCBC Inv & Apr Pvd, Ext 1961 2'-Fill		
179.46	**07922**	Hwy 1 over Conn to County Rd	1956		8-	16'	16'x11' -135' RCBC No Inv, Ext 1961 1'-Fill		
179.64 N	**20241**	Coast Fork Relief Opening, Hwy 1 NB	2005	HL-93	6-	101'	1-101' RCBB Prest Seis Dgn, Metric Dgn DS=6' 15-Skew	HC 42-00	
179.64 S	**20336**	Coast Fork Relief Opening, Hwy 1 SB	2006	HL-93	6-	104'	1-103'6" RCBB Prest Seis Dgn DS=6' 15-Skew	HC 42-00	
179.99 S	**19237**	Coast Fork Willamette River, Hwy 1 SB	2003	HL-93	4-	579'	1-95'2", 1-118'1", 2-137'10", 1-88'7" RCDG Prest Seis Dgn, Metric Dgn DS=25'	HC 41-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
179.99 N	**20242**	Coast Fork Willamette River, Hwy 1 NB	2005	HL-93	4-	571'	2-91', 1-141', 1-133', 1-115' RCDG Prest Seis Dgn, Metric Dgn DS=26'	HC 42-00	
180.49 N	**07743B**	Tunnel Mill Race, Hwy 1 NB	1961	HS-20	4-	50'	1-8' Cant, 1-34' RCDG, 1-8' Cant	HC 40-00	
180.49 S	**20413**	Tunnel Mill Race, Hwy 1 SB	2007	HL-93	14-	60'	1-60' RC Slb Prest Seis Dgn	HC 42-00	
180.55	**20423**	River Drive (Trunnell Road) over Hwy 1	2007	HL-93	14-	161'	2-80'6" RC Slb Prest Seis Dgn 3-Skew	HCNB 44-00 HCSB 44-00	VCNB 17-11 VCSB 17-08
180.88	**08841**	Cattlepass, Hwy 1 at MP 180.88	1961		8-	12'	12'x7' -125' RCBC Inv & Apr Pvd, Ext 1961 1'-Fill		
181.28	**08840A**	Cattlepass, Hwy 1 at MP 181.28	1956, 61		8-	12'	12'x8' -126' RCBC Ext 1961, Inv & Apr Pvd 1'-Fill		
181.75	**0P232**	Culvert, Hwy 1 at MP 181.75	1956, 61		72-	6'	72" -175' CMP Ext 1961 8'-Fill		
182.06	**07741A**	Market Rd over Hwy 1	1956, 10	HS-20	4-	208'	1-7', 1-27'6", 1-47', 1-27'6", 1-48', 1-51' RCDG 4" ACWS, Seis Retro. Br raised in 2010 2-Skew	HCNB 43-01 HCSB 41-06	VCNB 18-02 VCSB 16-08
182.40	**07876**	Equipment Pass, Hwy 1 at MP 182.40	1956, 61		8-	12'	12'x8' -125' RCBC Inv & Apr Pvd, Ext 1961 1'-Fill		
C182.63 N	**07740C**	Hill Creek, Hwy 1 NB Conn at MP 182.63	1956	HS-20	4-	64'	1-11' Cant, 1-42', 1-11' Cant RCDG Triple Str, 1.5" PCC O'lay w/buildup on west side DS=10'	HC 74-03	
182.63 N	**07740B**	Hill Creek, Hwy 1 NB at MP 182.63	1956	HS-20	4-	64'		HC 74-03	
182.63 S	**07740A**	Hill Creek, Hwy 1 SB	1956	HS-20	4-	64'	1-11' Cant, 1-42', 1-11' Cant RCDG Triple Str, 5" ACWS w/membrane DS=10'	HC 44-04	
182.83	**20104**	Hwy 222 over Hwy 1 (Creswell)					See Hwy 222 MP 14.59 for Description	HCNB 44-00 HCSB 48-00	VCNB 17-08 VCSB 17-06
182.83		Junction					Cresswell - Walker Jct Right, Conn to Hwy 222		
183.04 N	**07738D**	Old Lane Creek (Hill Slough), Hwy 1 NB	1961	HS-20	4-	50'	1-9' Cant, 1-32' RCDG, 1-9' Cant Twin Str, 1.5" ACWS DS=10'	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
183.04 S	**07738A**	Old Lane Creek (Hill Slough), Hwy 1 SB	1961	HS-20	4-	50'	1-9' Cant, 1-32' RCDG, 1-9' Cant Twin Str, 3" ACWS DS=10'	HC 72-09	
F183.18	**07738C**	Old Lane Creek (Hill Slough), Hwy 1 Frtg Rd Rt (Melton Rd)	1956	HS-20	4-	50'	1-9' Cant, 1-32' RCDG, 1-9' Cant DS=9'	HC 26-00	
184.24	**07737A**	Dale Kuni Road over Hwy 1	1956, 61	HS-20	4-	224'	1-7' Cant, 1-38', 1-48', 1-26', 1-49', 1-46' RCDG, 1-10' Cant, widened	HCNB 44-00 HCSB 42-10	VCNB 16-06 VCSB 16-02
185.46 N	**07736A**	Camas Swale, Hwy 1 NB	1960	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG 1.5" PCC O'lay DS=11' 20-Skew	HC 40-00	
185.46 S	**20377**	Camas Swale, Hwy 1 SB	2009	HL-93	14-	95'	2-47'6" Spread RC Slab Prest Seis Dgn DS=11' 20-Skew	HC 42-00	
186.43	**07735A**	Peebles Road over Hwy 1					See MP C186.43 for Description	HCNB 41-08 HCSB 41-06	VCNB 17-04 VCSB 17-04
C186.43	**07735A**	Peebles Road over Hwy 1	1986	HS-25	4- 14-	179' 34'	1-103', 1-76' RCDG Prest Bulb-T, 1-34' RC Slb 2.5" ACWS w/membrane	HC 32-00	
186.86 N	**20495**	Sign Truss Br, Hwy 1 NB at MP 186.86 (VMS)	2001		80-		1-62' Steel Truss Sign Bridge (Variable Message Sign)		VCNB 19-00
188.01	**07733B**	Wild Hog Creek, Hwy 1	1955		8-	16'	Dbl 8'x6' -175' RCBC Inv & Apr Pvd 5'-Fill		
188.34 N	**20486**	Hwy 1 NB over Hwy 18 & Conn (Goshen Grade)	2008	HL-93	4-	138'	1-138' RCDG Prest Bulb-T Seis Dgn 48-Skew	HC 60-00	
188.34 S	**20487**	Hwy 1 SB over Hwy 18 & Conn (Goshen Grade)	2008	HL-93	4-	138'	1-138' RCDG Prest Bulb-T Seis Dgn 50-Skew	HC 68-00	
188.74 N	**20797**	Sign Cantilver Br, Hwy 1 NB at MP 188.74	2009		82-		1-23'4" Steel Cantilever Sign Bridge Monotube		VCNB 18-06
188.76		Junction					Conn to Hwy 226, Goshen-Divide Hwy		
188.84		Junction					Willamette Hwy 18		
C188.89	**20179**	Hwy 1 NB over Franklin Blvd & CORP (Goshen)					See MP 188.91 for Description	HC 31-00	VC 15-00
188.90	**20796**	Sign Truss Br, Hwy 1 SB at MP 188.90	2009		80-		1-86' Steel Truss Sign Bridge	HC 75-00	VCSB 18-02
188.91	**20179**	Hwy 1 NB over Franklin Blvd & CORP (Goshen)	2009	HL-93	4-	270'	1-139'3", 1-130'5" RCDG Prest Bulb-T Seis Dgn 52-Skew	HC 72-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
188.91	**20601**	Hwy 1 SB over Franklin Blvd & CORP (Goshen)	2009	HL-93	4-	257'	1-133'4", 1-123'4" RCDG Prest Bulb-T Seis Dgn 50-Skew	HC 72-00	
189.54		Junction					McVay Hwy 225		
189.87	**08697**	Hwy 225 (30th Ave) over Hwy 1					See Hwy 225 MP 2.25N for Description	HCNB 40-08 HCSB 39-08	VCNB 16-05 VCSB 16-07
190.03	**06842A**	Russell Creek, Hwy 1 & Hwy 225	1952, 61, 79		8-	8'	Dbl 8'x6' -175' & 100' RCBC Inv & Apr Pvd, Ext 1961, Ext 1979. 17'-Fill		
190.51	**08445**	Hwy 225 over Hwy 1					See Hwy 225 MP 1.54 for Description	HCNB 39-00 HCSB 47-03	VCNB 17-01 VCSB 17-10
190.76	**08870**	Hwy 1 over Hwy 225 Conn (McVay Access)	1962	HS-20	14-	24'	1-24' RC Rigid Frame Access Rd 2.5'-Fill	HC 99-11 HC 24-00	
190.92 S	**20496**	Sign Truss Br, Hwy 1 SB at MP 190.92 (VMS)	2003		80-		1-62' Steel Truss Sign Bridge (Variable Message Sign)	HC 70-00	VCSB 18-11
191.70		Eugene					South City Limits		
191.76	**21080**	Sign Truss Br, Hwy 1 at MP 191.76	2010		80-		1-167' Steel Truss Sign Bridge	HCNB 66-03 HCSB 64-05	VCNB 18-00
191.97							See Judkins Point Interchange Diagram		
191.98	**08443**	Hwy 1 Conn #2 (Glenwood Bd) over Hwy 1 & Conns (Judkins Pt)					See M.P. 2C191.98 for Description	HCNB 40-01 HCSB 75-07	VCNB 18-08 VCSB 18-05
2C191.98	**08443**	Hwy 1 Conn #2 (Glenwood Bd) over Hwy 1 & Conns (Judkins Pt)	1962	HS-20	4-	286'	1-61', 2-82', 1-61' RCDG Prest Conn No 2, 2'6" SW Lt, 4'6" SW Rt, 3" ACWS w/membrane 10-Skew	HC 30-00	
3C191.99	**08443**	Hwy 1 Conn #2 (Glenwood Bd) over Hwy 1 & Conns (Judkins Pt)					Conn No 3 See MP 2C191.98 for Description	HC 26-00	VC 20-11
4C191.99	**08443**	Hwy 1 Conn #2 (Glenwood Bd) over Hwy 1 & Conns (Judkins Pt)					Conn No 4 See MP 2C191.98 for Description	HC 26-00	VC 17-04
192.06 S	**21081**	Sign Cantilever Br, Hwy 1 SB at MP 192.06	2010		82-		1-31'3" Steel Cantilever Sign Bridge		VCSB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
192.07 N	**21082**	Sign Cantilever Br, Hwy 1 NB at MP 192.07	2010		82-		1-31'3" Steel Cantilever Sign Bridge		VCNB 18-00
192.24		Junction					Hwy 1W		
192.29	**21088**	Sign Truss Br, Hwy 1 at MP 192.29	2009		80-		1-157' Steel Truss Sign Bridge	HCNB 58-08 HCSB 55-07	VCNB 18-06 VCSB 18-06
192.41	**06838A**	Culvert, Hwy 1 at MP 192.41, Hwy 1W at MP 126.21	1962		8-	6'	6'x6' -337' RCBC Inv & Apr Pvd 12'-Fill		
192.75 N	**21038**	Willamette R. & Hwy 15 & UPRR	2013	HL-93	4- 20- 10-	84' 806' 1095'	1-84' RCDG Prest Post-Ten, 1-390', 1-416' RC Dk Arch, 1-83'9", 1-149', 1-117', 1-195', 1-215', 1-210', 1-125' RCBG Prest Post-Ten Seis Dgn DS=70'	HCNB 64-00	
192.75	**21039**	Willamette R. & Hwy 15 & UPRR, Hwys 1 & 1W SB	2011	HL-93	4- 20- 10-	84' 806' 869'	1-84' RCDG Prest Post-Ten, 1-390', 1-416' RC Dk Arch, 1-84', 1-150', 1-84', 1-161', 1-214', 1-176' RCBG Prest Post-Ten Seis Dgn DS=70'	HCSB 64-00	
192.99 N	**21077**	Patterson Slough, Hwy 1 NB	2013	HL-93	4-	180'	Open Fall 2013: 1-180' RCDG Prest Bulb-T Seis Dgn DS=28'	HCNB 64-00	
192.99	**21041**	Patterson Slough, Hwy 1 SB	2011	HL-93	4-	180'	1-180' RCDG Prest Bulb-T Seis Dgn DS=28'	HCSB 64-00	
193.03		Eugene					North City Limits		
193.49	**08186**	Centennial Blvd over Hwy 1	1961, 73, 10	HS-20	4-	228'	1-52', 1-58', 1-66', 1-52' RCDG Prest, widened Seis Retro. Br raised in 2010	HCNB 44-07 HCSB 56-01	VCNB 16-08 VCSB 16-05
193.75 N	**16886A**	Sign Truss Br, Hwy 1 NB at MP 193.75	1987	HS-20	80-		1-103' Steel Truss Sign Bridge	HC 64-05	VCNB 18-00
193.77	**08689H**	Q St Canal (Floodway Ditch), Hwy 1	1961		8-	27'	Triple 9'x7' -487' RCBC 15'-Fill		
193.93							See Q Street Interchange Diagram		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
193.94	**08689E**	Hwy 227 EB over Hwy 1 & Conn #2 & Conn #4					See Hwy 227 MP 3.48E for Description	HCNB 40-00 HCSB 39-07	VCNB 16-00 VCSB 16-03
2C193.94	**08689E**	Hwy 227 EB over Hwy 1 & Conn #2 & Conn #4					Conn No 2 See Hwy 227 MP 3.48E for Description	HC 26-04	VC 16-07
2C193.95	**08689D**	Hwy 227 WB over Hwy 1 & Conn #2 & Conn #4					Conn No 2 See Hwy 227 MP 3.48W for Description	HC 25-03	VC 17-03
4C193.95	**08689D**	Hwy 227 WB over Hwy 1 & Conn #2 & Conn #4					Conn No 4 See Hwy 227 MP 3.48W for Description	HC 25-06	VC 15-11
4C193.95	**08689E**	Hwy 227 EB over Hwy 1 & Conn #2 & Conn #4					Conn No 4 See Hwy 227 MP 3.48E for Description	HC 27-01	VC 17-00
193.95	**08689D**	Hwy 227 WB over Hwy 1 & Conn #2 & Conn #4					See Hwy 227 MP 3.48W for Description	HCNB 40-07 HCSB 39-06	VCNB 17-03 VCSB 16-08
194.19 S	**16886B**	Sign Truss Br, Hwy 1 SB at MP 194.19	1987		80-		1-95' Steel Truss Sign Bridge	HC 64-06	VCSB 18-00
194.42 N	**20293**	Sign Truss Br, Hwy 1 NB at MP 194.44	2006		80-		1-86' Steel Truss Sign Bridge	HC 58-00	VCNB 17-00
194.44	**08184**	Harlow Rd over Hwy 1	1960, 91	HS-20	4-	253'	1-45', 1-76'6", 1-84'6", 1-47' RCDG 7' SW Lt & 5' SW Rt, 2" ACWS	HCNB 48-03 HCSB 41-05	VCNB 14-11 VCSB 14-10
195.03	**20064**	Pedestrian Crossing over Hwy 1 at MP 194.50	2008	85psf	14-	530'	1-27'9", 3-29'6" RC Slab, 2-29'6" RC Slab Prest Post-Ten, 2-104'2" Precast RC Slab Prest Post-Ten Cable-Stayed, 2-29'6" RC Slab Prest Post-Ten, 3-29'6", 1-27'9" RC Slab Seis Dgn, Metric Dgn	HC 14-00	VCNB 17-06 VCSB 17-06
195.12 N	**0M601**	Sign Cantilever Br, Hwy 1 NB at MP 195.12	1987		82-		1-28' Steel Cantilever Sign Bridge	HCNB 36-00	VCNB 18-00
195.24 N	**20161**	Sign Cantilever Br, Hwy 1 NB at MP 195.25	2008		82-		1-37'3" Steel Cantilever Sign Bridge		VCNB 18-00
195.45	**21576**	Hwy 69 over Hwy 1					2-120' RCDG-Prestr Ped Fencing See Hwy 69 MP 12.76 for Description	HCNB 39-06 HCSB 58-00	VCNB 16-11 VCSB 16-10
195.18	**20163**	Sign Cantilever Br, Hwy 1 NB Conn to Hwy 69 EB at MP: 195.18	2010		82-		1-37'4" Steel Cantilever Sign Bridge	HC 37-06	VC 18-00
195.45							See Belt Line Rd Int		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6C195.46	**20060**	Hwy 1 NB Conn to Hwy 69 WB over Hwy 1 & Hwy 69	2008	HL-93	10-	2067'	1-164', 1-229'8", 1-196'10", 1-278'10", 1-147'8", 1-164', 1-262'6", 2-229'8", 1-164' RCBG Prest Post-Ten Conn No 6 Seis Dgn, Metric Dgn	HC 42-00	
195.46	**20060**	Hwy 1 NB Conn to Hwy 69 WB over Hwy 1 & Hwy 69					See Hwy 1 MP 6C195.46 for Description	HCNB 56-00 HCSB 58-00	
2C195.46	**09587**	Hwy 69 over Hwy 1					Conn No 2 See Hwy 69 MP 12.76 for Description	HC 35-11	VC 17-06
195.58	**21677**	Sign Truss, Hwy 001LS MP 195.58	2014		80-				VC 18-00
195.68 S	**20162**	Sign Truss Br, Hwy 1 SB at MP 195.66	2006		80-		1-87'5" Steel Truss Sign Bridge	HC 68-00	VCSB 18-10
195.70	**21694**	Sign Cantilever, Hwy 001LS MP 195.70	2014		82-				VC 18-00
195.78 N	**20061**	Hwy 1 NB over Game Farm Rd	2007	HL-93	54-	226'	1-226' St Dk Gir Seis Dgn, Metric Dgn, Flared Br 20-Skew	HC 68-01	
195.78 S	**20062**	Hwy 1 SB over Game Farm Rd	2008	HL-93	54-	215'	1-215' St Dk Gir Seis Dgn, Metric Dgn 20-Skew	HC 60-00	
C195.90	**21657**	HWY 1 SB Conn to HWYE 69 over Multi-use	2014	HL-93	14-	40'	1-40' RC Slab Prest. Seis Dgn 0-Skew	HC 31-05	
196.19 N	**08180N**	McKenzie Oflow, Hwy 1 NB at MP 196.19	1960	HS-20	4-	126'	3-42' RCDG Twin Str DS=10'	HC 40-00	
196.19 S	**08180S**	McKenzie Oflow, Hwy 1 SB at MP 196.19	1960	HS-20	4-	126'	3-42' RCDG Twin Str, DS=10'	HC 40-00	
196.52	**08179A**	McKenzie Oflow, Hwy 1 at MP 196.52	1987	HS-20	72-	7'	84" -190' CMP 10'-Fill		
196.69 N	**08178N**	McKenzie Oflow, Hwy 1 NB at MP 196.69	1960, 87	HS-20	4-	162'	1-36', 3-42' RCDG Twin Str DS=20'	HC 40-00	
196.69 S	**08178S**	McKenzie Oflow, Hwy 1 SB at MP 196.69	1960, 87	HS-20	4-	162'		HC 40-00	
196.74	**08177**	Sprague Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG	HCNB 43-10 HCSB 45-04	VCNB 16-11 VCSB 16-11
197.07	**08176A**	McKenzie Oflow, Hwy 1 at MP 197.07	1987	HS-20	72-	26'	Triple 84" -212' CMP		
F197.32	**20597**	McKenzie River & McKenzie View Dr, Hwy 1 NB (Spores)					See MP 197.38N for Description	HC 21-00	VC 16-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
197.38 N	**20597**	McKenzie River & McKenzie View Dr, Hwy 1 NB (Spores)	2009	HL-93	4-	790'	2-130', 1-180', 1-140', 1-130', 1-80' RCDG Prest Bulb-T Twin Str, Seis Dgn, 10' Bike-Ped Lane Lt DS=60' 30-Skew	HC 48-00	
F197.32	**20598**	McKenzie River & McKenzie View Dr, Hwy 1 SB (Spores)					See MP 197.38S for Description	HC 21-00	VC 16-00
197.38 S	**20598**	McKenzie River & McKenzie View Dr, Hwy 1 SB (Spores)	2009	HL-93	4-	790'	2-130', 1-180', 1-140', 1-130', 1-80' RCDG Prest Bulb-T Twin Str, Seis Dgn, 10' Bike-Ped Lane Rt DS=60' 30-Skew	HC 48-00	
F197.64	**09174**	Egge Rd over Hwy 1	1963, 98, 10	HS-20	4-	234'	1-38' RCDG, 2-79' RCDG Prest, 1-38' RCDG Seis Retro. Br raised in 1998 and 2010 18-Skew	HC 20-00	
197.70	**09174**	Egge Rd over Hwy 1					See MP F197.64 for Description	HCNB 40-00 HCSB 40-00	VCNB 17-01 VCSB 16-08
198.39	**08173B**	Reed Service Rd over Hwy 1	1960, 98, 10	HS-20	4-	238'	1-43', 2-76'6", 1-43' RCDG Prest Seis Retro. Bridge raised in 1998	HCNB 40-06 HCSB 40-06	VCNB 17-03 VCSB 16-08
199.15	**08172**	Van Duyn Rd over Hwy 1 (Coburg)	1960, 98	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest Seis Retro. Bridge raised in 1998, 2" ACWS 10-Skew	HCNB 40-06 HCSB 40-06	VCNB 16-02 VCSB 16-02
200.50 N	**08171N**	Muddy Creek, Hwy 1 NB	1960	HS-20	4-	126'	3-42' RCDG Twin Str, 6" ACWS w/memb DS=11' 45-Skew	HC 40-00	
200.50 S	**08171S**	Muddy Creek, Hwy 1 SB	1960	HS-20	4-	126'	3-42' RCDG Twin Str, 4" ACWS DS=11' 45-Skew	HC 40-00	
201.28	**08170**	Wilkins Rd over Hwy 1	1960, 98, 10	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest Seis Retro. Bridge raised in 1998 and 2010, No WS	HCNB 40-00 HCSB 40-00	VCNB 16-08 VCSB 16-08
201.55	**18985**	Sign Cantilever Br, Hwy 1 SB at MP 201.50 (VMS)	2001		82-		1-22'9" Steel Butterfly Sign Bridge (Variable Message Sign)		VC 18-00
201.95	**0M407**	Culvert, Hwy 1 at MP 201.95	1960		8-	20'	Dbl 10'x6' -215' RCBC 4'-Fill		
202.97	**0M268**	Coleman Creek, Hwy 1	1960		8-	18'	Dbl 9'x6' -172' RCBC 4'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
203.44	**08167**	Coleman Rd over Hwy 1	1960, 98, 10	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest Seis Retro. Bridge raised in 1998 and 2010. No WS	HCNB 40-06 HCSB 40-06	VCNB 16-08 VCSB 16-08
F203.53	**0M269**	Coleman Creek, Hwy 1 Frtg Rd Rt	1960		8-	7'	7'x4' -55' RCBC 3'-Fill		
203.55		County Line					Lane - Linn		
205.34 N	**08251N**	Small Creek, Hwy 1 NB at MP 205.34	1958	HS-20	14-	75'	1-23'6", 1-28', 1-23'6" RC Slb Twin Str, 2.5" ACWS w/membrane DS=12'	HC 40-00	
205.34 S	**08251S**	Small Creek, Hwy 1 SB at MP 205.34	1958	HS-20	14-	75'		HC 40-00	
205.86 N		Roadside Rest Area					Oak Grove Rt		
206.20 S		Roadside Rest Area					Oak Grove Lt		
206.92	**08626**	Culvert, Hwy 1 at MP 206.92	1959		8- 8-	6' 6'	Dbl 6'x3' -279' RCBC 3'-Fill		
207.05	**08250**	Priceboro Road over Hwy 1	1959, 93	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest Seis Retro.	HCNB 42-06 HCSB 42-00	VCNB 17-00 VCSB 17-00
207.62	**08625**	Culvert, Hwy 1 at MP 207.62	1959		8-	12'	Dbl 6'x4' -256' RCBC 3'-Fill		
F209.06	**08249**	Little Muddy Creek, Hwy 1 Frtg Rd (Diamond Hill Dr)	1959, 94	HS-20	4-	170'	1-31', 3-36', 1-31' RCDG Seis Retro. DS=26'	HC 26-00	
209.06		DISTRICT 5/4 BOUNDARY							
209.06	**08248**	Diamond Hill Rd over Hwy 1	1959, 94	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest Seis Retro.	HCNB 40-00 HCSB 40-00	VCNB 15-00 VCSB 15-00
F209.97	**08466**	Creek, Hwy 1 Frontage Rd Rt at MP 209.97 (County Br)	1959	HS-20	4-	70'	1-12' Cant, 1-46' RCDG, 1-12' Cant 2.5" ACWS DS=13'	HC 24-00	
F210.21	**08465**	Pierce Creek, Hwy 1 Frontage Rd Rt at MP 210.21 (County Br)	1959	HS-20	4-	70'	1-12' Cant, 1-46' RCDG, 1-12' Cant 2.5" ACWS DS=11'	HC 24-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F210.33	**0M048**	Culvert, Hwy 1 Frontage Rd Rt at MP 210.33 (County Br)	1959		8-	16'	Dbl 8'x6' -57' RCBC 2'-Fill		
210.39 N	**08246N**	Muddy Creek, Hwy 1 NB	1959, 94	HS-20	4-	141'	3-36', 1-33' RCDG Seis Retro. Twin Str, 2" WS Latex Conc DS=16' 22-Skew	HC 40-00	
210.39 S	**08246S**	Muddy Creek, Hwy 1 SB	1959, 94	HS-20	4-	141'		HC 40-00	
210.49	**0M049**	Culvert, Hwy 1 at MP 210.49	1958		8-	12'	Dbl 6'x3' -312' RCBC 4'-Fill		
210.92 N	**08245N**	Little Muddy Creek, Hwy 1 NB	1958	HS-20	14-	75'	1-23'6", 1-28', 1-23'6" RC Slb Twin Str, 2" ACWS w/membrane DS=8'	HC 40-00	
210.92 S	**08245S**	Little Muddy Creek, Hwy 1 SB	1958	HS-20	14-	75'		HC 40-00	
212.05	**08243**	Bond Butte Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG	HCNB 40-00 HCSB 40-00	VCNB 15-06 VCSB 15-04
213.13	**08468**	Spoon Creek, Hwy 1	1958		8-	12'	Dbl 6'x6' -410' RCBCs 10'-Fill		
214.56	**19831**	Sign Truss Br, Hwy 1 at MP 214.56 (Lake Creek VMS)	2005		80-		1-100' Steel Truss Sign Bridge (Variable Message Sign)	HC 50-00	VCNB 18-00 VCSB 18-00
214.56	**08242**	Lake Creek-Brownsville Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest	HCNB 40-00 HCSB 40-00	VCNB 15-09 VCSB 15-10
214.75	**0M050**	Culvert, Hwy 1 at MP 214.75	1958		8-	12'	Dbl 6'x6' -402' RCBCs 8'-Fill		
215.55	**0M051**	Culvert, Hwy 1 at MP 215.55	1958		8-	14'	Dbl 7'x4' -276' RCBC 6'-Fill		
216.57	**08252**	Hwy 212 over Hwy 1					See Hwy 212 MP 2.40 for Description	HCNB 40-00 HCSB 40-00	VCNB 15-07 VCSB 15-07
216.97 N	**08241N**	Courtney Creek, Hwy 1 NB	1959	HS-20	4-	126'	3-42' RCDG Twin Str, 2.5" WS Latex Conc DS=15'	HC 40-00	
216.97 S	**08241S**	Courtney Creek, Hwy 1 SB	1959	HS-20	4-	126'		HC 40-00	
217.20 N	**08240N**	Courtney Creek Oflow, Hwy 1 NB	1959	HS-20	4-	84'	1-14' Cant, 1-56' RCDG, 1-14' Cant Twin Str, WS Latex Conc DS=12'	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
217.20 S	**08240S**	Courtney Creek Oflow, Hwy 1 SB	1959	HS-20	4-	84'	1-14' Cant, 1-56' RCDG, 1-14' Cant Twin Str, WS Latex Conc DS=12'	HC 40-00	
217.39 N	**08239N**	Sodom Ditch Oflow, Hwy 1 NB	1959	HS-20	4-	126'	3-42' RCDG on PT Twin Str, 2.5" WS Latex Conc DS=15'	HC 40-00	
217.39 S	**08239S**	Sodom Ditch Oflow, Hwy 1 SB	1959	HS-20	4-	126'		HC 40-00	
217.85 N	**08238N**	Calapooia Oflow, Hwy 1 NB at MP 217.85	1958	HS-20	14-	75'	1-23'6", 1-23'6", 1-23' RC Slb Twin Str, 2.5" WS Latex Conc DS=9'	HC 40-00	
217.85 S	**08238S**	Calapooia Oflow, Hwy 1 SB at MP 217.85	1958	HS-20	14-	75'		HC	
218.28	**08237**	Ogle Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest	HCNB 39-06 HCSB 39-08	VCNB 15-04 VCSB 15-07
218.79 N	**08236N**	Calapooia River, Hwy 1 NB	1958	HS-20	4-	153'	3-39', 1-36' RCDG on PT Twin Str, 2.5" WS Latex Conc DS=18'	HC 42-00	
218.79 S	**08236S**	Calapooia River, Hwy 1 SB	1958	HS-20	4-	153'		HC 42-00	
219.08	**08253**	Linn West Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43 RCDG Prest	HCNB 40-00 HCSB 40-00	VCNB 15-02 VCSB 15-03
220.04 N	**08235N**	Calapooia Oflow, Hwy 1 NB at MP 220.04	1958	HS-20	4-	189'	1-36', 3-39', 1-36' RCDG Twin Str, 2.5" WS Latex Conc DS=17'	HC 42-00	
220.04 S	**08235S**	Calapooia Oflow, Hwy 1 SB at MP 220.04	1958	HS-20	4-	189'		HC 42-00	
220.37 N	**08234N**	Sodom Ditch Oflow, Hwy 1 NB	1958	HS-20	4-	117'	3-39' RCDG Twin Str, 2.5" WS Latex Conc DS=13'	HC 43-08	
220.37 S	**08234S**	Sodom Ditch Oflow, Hwy 1 SB	1958	HS-20	4-	117'		HC 43-08	
221.13 N	**20396**	Sodom Ditch, Hwy 1 NB	2009	HL-93	10-	330'	1-105', 1-120', 1-105' Spread RCBG Prest Post-Ten Twin Str, Seis Dgn DS=17' 37-Skew	HCNB 60-00	
221.13 S	**20397**	Sodom Ditch, Hwy 1 SB	2009	HL-93	10-	330'		HCSB 60-00	
221.58	**08254**	Boston Mill Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest	HCNB 39-00 HCSB 39-10	VCNB 15-05 VCSB 15-07
222.42 N	**08232N**	Butte Creek, Hwy 1 NB	1958, 05	HS-20	4-	126'	3-42' RCDG Twin Str, 2.5" WS Latex Conc DS=19'	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
222.42 S	**08232S**	Butte Creek, Hwy 1 SB	1958, 05	HS-20	4-	126'	3-42' RCDG Twin Str, 2.5" WS Latex Conc DS=19'	HC 40-00	
222.65	**0M052**	Culvert, Hwy 1 at MP 222.65	1961		72-	9'	108" -198' Multiplate Pipe 4'-Fill		
222.68	**08439**	Culvert, Hwy 1 at MP 222.68	1958		8-	7'	7'x7' -175' RCBC 4'-Fill		
224.58	**08231**	Sand Ridge Road over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest	HCNB 39-03 HCSB 39-06	VCNB 16-10 VCSB 16-11
225.63	**08441**	Culvert, Hwy 1 at MP 225.63	1958		8-	7'	7'x4' -176' RCBC 4'-Fill		
226.25	**08442**	Culvert, Hwy 1 at MP 226.25	1958		8-	8'	8'x4' -282' RCBC 4'-Fill		
227.09	**08230**	Tangent Rd over Hwy 1	1958	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG Prest	HCNB 39-06 HCSB 40-06	VCNB 16-09 VCSB 16-10
228.09	**08229B**	Hwy 210 over Hwy 1					See Hwy 210 MP 10.14 for Description	HCNB 36-00 HCSB 48-00	VCNB 17-00 VCSB 17-00
230.12	**08228**	Seven Mile Ln over Hwy 1	1958, 10	HS-20	4-	308'	1-58', 2-96', 1-58' RCDG Seis Retro. Br raisied 2010	HCNB 42-00 HCSB 42-00	VCNB 16-10 VCSB 16-08
230.45 N	**08227N**	Oak Creek, Hwy 1 NB	1958	HS-20	4-	126'	3-42' RCDG Twin Str, WS Latex Conc DS=26'	HC 40-00	
230.45 S	**08227S**	Oak Creek, Hwy 1 SB	1958	HS-20	4-	126'		HC 40-00	
230.86 N	**08226N**	Hwy 1 NB over AERC (Tallman Branch)	1958	HS-20	4-	241'	1-46'2", 1-48', 1-60', 1-48', 1-39' RCDG Spn Twin Str, WS Latex Conc DS=27'	HC 30-00	
230.86 S	**08226S**	Hwy 1 SB over AERC (Tallman Branch)	1958	HS-20	4-	241'		HC 30-00	
231.55 N	**08225N**	Albany Ditch, Hwy 1 NB	1959	HS-20	14-	78'	1-24', 1-30', 1-24' RC Slb Twin Str, WS Latex Conc DS=17'	HC 40-00	
231.55 S	**08225S**	Albany Ditch, Hwy 1 SB	1959	HS-20	14-	78'		HC 40-00	
231.87	**08491**	Periwinkle Creek, Hwy 1	1958		8-	6'	6'x6' -190' RCBC 6'-Fill		
231.91	**08224**	Grand Prairie Rd over Hwy 1	1958, 10	HS-20	4-	252'	1-48', 2-78', 1-48' RCDG Seis Retro. Br raised in 2010	HCNB 42-00 HCSB 42-00	VCNB 16-08 VCSB 17-00
232.94							Connection Lt From Hwy No 16		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
232.99		Albany					South City Limits		
233.16							Connection Rt to Highway No 16		
1C233.22	**08223**	Hwy 16 over Hwy 1 & Conns					See Hwy 16 MP 1.06 for Description	HC 26-10	VC 16-01
233.23	**08223**	Hwy 16 over Hwy 1 & Conns						HCNB 39-00 HCSB 38-06	VCNB 15-08 VCSB 16-01
3C233.38	**08223**	Hwy 16 over Hwy 1 & Conns						HC 26-08	VC 16-01
233.65 N	**08222N**	Cox Creek, Hwy 1 NB	1958	HS-20	4-	76'	1-13' Cant, 1-50', 1-13' Cant RCDG Twin Str DS=12' 25-Skew	HC 48-00	
233.65 S	**08222S**	Cox Creek, Hwy 1 SB	1958	HS-20	4-	76'		HC 40-00	
F233.66	**06661**	Cox Creek, Hwy 1 Frtg Rd	1955	HS-20	22-	45'	3-15' RC Precast Slb on PT 2" ACWS DS=10'	HC 32-00	
234.16 S	**08221D**	Hwy 1 SB over Hwy 58 NB (North Albany Intchg)	1958	HS-20	4-	194'	1-40', 1-50', 1-54', 1-50' RCDG DS=19' 32-Skew	HC 40-00	
234.16 N	**08221B**	Hwy 1 NB over Hwy 58 NB (North Albany Intchg)	1958	HS-20	4-	212'	1-43', 1-54', 1-64', 1-51' RCDG DS=18' 33-Skew	HC 40-00	
C234.18	**08221E**	Hwy 58 NB Conn to Hwy 1 NB over Knox Butte Rd (N Albany Int)					See Hwy 58 MP 0.46N for Description	HC 26-11	VC 15-02
234.19		Albany					North City Limits		
234.23 S	**08221C**	Hwy 1 SB over Knox Butte Rd (North Albany Intchg)	1958, 06	HS-20	4-	139'	1-42', 1-55', 1-42' RCDG DS=19' 27-Skew	HC 40-00	
234.23 N	**08221A**	Hwy 1 NB over Knox Butte Rd (North Albany Intchg)	1958	HS-20	4-	125'	1-38', 1-49', 1-38' RCDG DS=18' 17-Skew	HC 40-00	
C234.24	**08221A**	Hwy 1 NB over Knox Butte Rd (North Albany Intchg)					See MP 234.23N for Description	HC 26-11	VC 15-02
234.32 S	**08813C**	Sign Truss Br, Hwy 1 SB at MP 234.32	1960		80-		1-90' Steel Truss Sign Bridge	HC 60-00	VCSB 19-03
234.29		Junction					Albany - Junction City Hwy 58, M.P. 0.00		
234.45	**02698A**	Burkhart Creek, Hwy 1	1947		8-	8'	8'x8' -378' RCBC 7'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F234.49	**08220**	Burkhart Creek, Hwy 1 Frtg Rd Rt	1958		8-	8'	8'x8' -55' RCBC 4'-Fill		
235.01	**06931A**	Truax Creek, Hwy 1	1947, 98		8-	24'	Dbl 6'x6' & 12'x7'-251.5' RCBC 10'-Fill		
C235.66	**08218A**	Hwy 1 NB over Murder Creek Rd					See MP 235.67N for Description	HC 32-00	VC 15-07
235.67 N	**08218A**	Hwy 1 NB over Murder Creek Rd	1958, 01	HS-20	4-	131'	1-42', 1-47', 1-42' RCDG Twin Str, Seis Retro, 3" ACWS DS=18'	HC 40-00	VC 15-07
235.67 S	**08218B**	Hwy 1 SB over Murder Creek Rd	1958	HS-20	4-	131'	1-42', 1-47', 1-42' RCDG Twin Str, 2" ACWS w/membrane DS=18'	HC 40-00	VC 15-06
235.71 S	**08217**	Murder Creek, Hwy 1 SB	1958	HS-20	4-	126'	3-42' RCDG 2.5" ACWS DS=27'	HC 40-00	
235.71 N	**18346**	Murder Creek, Hwy 1 NB	2001	HL-93	4-	112'	1-111-6" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=25'	HC 41-04	
F235.73	**08219**	Murder Creek, Hwy 1 Frtg Rd	1958	HS-20	4-	72'	1-12' Cant, 1-48' RCDG, 1-12' Cant 3.5" ACWS DS=12'	HC 26-00	
236.80	**20509**	Sign Truss Bridge, Hwy 1 NB at MP 236.80 (VMS)	2006		80-		1-66' Steel Truss Sign Bridge (Variable Message Sign)		VCNB 18-00
F237.21	**08365**	Culvert, Hwy 1 Frtg Rd Rt at MP F237.21			8-	12'	Dbl 6'x4' -62' RCBC 3'-Fill		
237.36 N	**06929A**	Culvert, Hwy 1 NB at MP 237.36			8-	12'	Dbl 6'x4' -70' RCBC 3'-Fill		
237.36 S	**06929B**	Culvert, Hwy 1 SB at MP 237.36			8-	12'	Dbl 6'x4' -70' RCBC		
237.67	**08132**	Viewcrest Rd over Hwy 1	1958	HS-20	4-	263'	1-46', 3-59', 1-40' RCDG	HCNB 40-00 HCSB 40-06	VCNB 15-09 VCSB 17-04
237.95 S	**19717**	Sign Cantilever Br, Hwy 1 SB at MP 237.95	2003		82-		1-27'4" Steel Cantilever Sign Bridge		VCSB 18-01
238.10 N	**21207**	Sign Cantilever Br, Hwy 1 NB at MP 238.10	2011		82-		1-36'3" Steel Cantilever Sign Bridge		VCNB 18-00
238.15 S	**19716**	Sign Cantilever Br, Hwy 1 SB at MP 238.15	2003		82-		1-38'5" Steel Cantilever Sign Bridge		VCSB 18-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
238.22 S	**19227**	Hwy 1 SB over UPRR & Hwy 164	2003	HL-93	10-	456'	1-128' RCDG Prest Bulb-I, 1-29'6", 1-26'3" RCBG Cant, 1-134'6" RCDG Prest Bulb-I, 1-26'3", 1-29'6" RCBG Cant, 1-82' RCDG Prest Bulb-I, all Post-Ten together Seis Dgn, Metric Dgn DS=39' 16-Skew	HC 66-11	
238.22 N	**18347**	Hwy 1 NB over UPRR & Hwy 164	2001	HL-93	4-	400'	1-154'2", 1-150'11", 1-95'2" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=35' 38-Skew	HC 59-01	
238.28 N	**21208**	Sign Cantilever Br, Hwy 1 NB at MP 238.28	2011		82-		1-35'6" Steel Cantilever Sign Bridge		VCNB 18-00
238.46	**06995A**	Santiam Oflow, Hwy 1 at MP 238.46			8-	15'	Dbl 7'6"x6' -255' RCBC Inv Pvd No Apr 8'-Fill		
C238.46	**18474**	Santiam Oflow, Hwy 1 Conn at MP C238.46	2000	HS-20	8-	16'	Dbl 8'x5'11" -52' RCBC Inv & Apr Pvd 2'-Fill		
2C238.46	**19228**	Santiam Oflow, Hwy 1 Conn Lt. at MP 2C238.46	2003	HL-93	8-	16'	Dbl 8'x5'-11" -56' RCBC		
238.58		Junction					Jefferson Sec Hwy 164, M.P. 8.67		
239.35 S	**19226**	Santiam Oflow No 7, Hwy 1 SB at MP 239.35	2003	HL-93	14-	197'	5-39'4" RC Slb Seis Dgn, Metric Dgn DS=23' 20-Skew	HC 41-04	
239.35 N	**18348**	Santiam Oflow No 7, Hwy 1 NB at MP 239.35	2001	HL-93	14-	197'	5-39'4" RC Slb Seis Dgn, Metric Dgn DS=20' 20-Skew	HC 41-04	
239.67	**08130**	Dever-Conner Road over Hwy 1	1958, 10	HS-20	4-	304'	1-39', 1-84', 1-58', 1-84', 1-39' RCDG Seis Retro. Br raised 2010	HCNB 80-04 HCSB 40-00	VCNB 16-08 VCSB 17-01
239.85 S	**19224**	Santiam Oflow No 6, Hwy 1 SB at MP 239.85	2003	HL-93	14-	302'	1-32'10", 6-39'4", 1-32'10" RC Slb Seis Dgn, Metric Dgn DS=15'	HC 53-02	
239.85 N	**18350**	Santiam Oflow No 6, Hwy 1 NB at MP 239.85	2001	HL-93	14-	282'	1-32'10", 6-36', 1-32'10" RC Slb No WS. Seis Dgn, Metric Dgn DS=14'	HC 47-02	
240.03 S	**19222**	Santiam Oflow No 10, Hwy 1 SB at MP 240.03	2003	HL-93	14-	115'	1-34'5", 1-45'11", 1-34'5" RC Slb Seis Dgn, Metric Dgn DS=11'	HC 41-04	
240.03 N	**18351**	Santiam Oflow No 10, Hwy 1 NB at MP 240.03	2001	HL-93	14-	108'	3-36'1" RC Slb 1.5" MS inlay, Seis Dgn, Metric Dgn DS=12'	HC 41-04	
240.20 S	**19220**	Santiam Oflow No 5, Hwy 1 SB at MP 240.20	2003	HL-93	14-	115'	1-34'5", 1-45'11", 1-34'5" RC Slb Seis Dgn, Metric Dgn DS=14'	HC 41-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
240.20 N	**18352**	Santiam Oflow No 5, Hwy 1 NB at MP 240.20	2001	HL-93	14-	118'	3-39'4" RC Slb No WS. Seis Dgn, Metric Dgn DS=13'	HC 41-04	
240.38 N	**0M602**	Sign Cantilever Br, Hwy 1 NB at MP 240.38	1987		82-		1-20' Steel Cantilever Sign Bridge	HCNB 36-00	VCNB 18-00
240.42 S	**08124**	Santiam Oflow No 4, Hwy 1 at MP 240.42	1958, 92, 03	HS-20	4-	170'	5-36' RCDG Seis Retro. DS=13'	HC 68-10	
240.42 N	**17342**	Santiam Oflow No 4, Hwy 1 at MP 240.42	1994	HS-25	4-	170'	4-42'6" RCDG Seis Dgn DS=13'	HC 60-00	
240.66		County Line					Linn - Marion		
240.66 N	**17318**	Santiam River, Hwy 1 NB	1993	HS-25	10-	860'	1-190', 2-240', 1-190' RCBG Prest Post-Ten Seis Dgn DS=38'	HC 60-00	
240.66 S	**08123D**	Santiam River, Hwy 1 SB	1991	HS-25	10-	860'	1-190', 2-240', 1-190' RCBG Prest Post-Ten Seis Dgn DS=40'	HC 60-00	
240.80 N	**0M603**	Sign Cantilever Br, Hwy 1 NB at MP 240.80	1987		82-		1-20' Steel Cantilever Sign Bridge	HCNB 36-00	VCNB 18-00
240.84 N		Roadside Rest Area					Santiam Rt		
241.03 S		Roadside Rest Area					Santiam Lt		
241.12 S	**08122**	Santiam Oflow No 3, Hwy 1 SB at MP 241.12	1958, 91, 03	HS-20	4-	108'	3-36' RCDG on PT DS=11'	HC 82-00	
241.12 N	**17352**	Santiam Oflow No 3, Hwy 1 NB at MP 241.12	1991	HS-25	4-	108'	3-36' RCDG Seis Dgn DS=15'	HC 84-00	
F241.12	**17191**	Santiam Oflow, Hwy 1 Conn	1991	HS-25	14-	140'	1-42', 1-56', 1-42' RC Slb Seis Dgn DS=14'	HC 48-00	
241.35 S	**08121**	Santiam Oflow No 2, Hwy 1 SB at MP 241.35	1958, 92, 03	HS-20	4-	234'	6-39' RCDG Seis Retro. DS=16'	HC 72-00	
241.35 N	**17351**	Santiam Oflow No 2, Hwy 1 NB at MP 241.35	1991	HL-93	4-	234'	6-39' RCDG Seis Dgn DS=11'	HC 60-00	
241.42 S	**19715**	Sign Cantilever Br, Hwy 1 SB at MP 241.42	2003		82-		1-36'8" Steel Cantilever Sign Bridge		VCSB 18-05
F241.66	**08363**	Santiam Oflow No 1, Hwy 1 Frtg Rd	1958	HS-20	4-	117'	3-39' RCDG on PT No WS DS=15'	HC 20-00	
241.70 S	**19219**	Santiam Oflow No 1, Hwy 1 SB at MP 241.70	2003	HL-93	14-	118'	3-39'4" RC Slb Seis Dgn, Metric Dgn DS=11'	HC 49-02	
241.70 N	**18353**	Santiam Oflow No 1, Hwy 1 NB at MP 241.70	2001	HL-93	14-	118'	3-39'4" RC Slb No WS. Seis Dgn, Metric Dgn DS=14'	HC 41-06	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
241.75 S	**19714**	Sign Cantilever Br, Hwy 1 SB at MP 241.75	2003		82-		1-26'4" Steel Cantilever Sign Bridge		VCSB 18-06
242.13	**08118**	Talbot Rd over Hwy 1	1958, 90, 10	HS-20	4-	279'	1-43', 1-67', 1-59', 1-67', 1-43' RCDG Seis Retro. Br raised in 2010.	HCNB 41-00 HCSB 42-00	VCNB 17-04 VCSB 16-08
242.14 S	**19218**	Chehulpum Creek (Doty Creek), Hwy 1 SB	2003	HL-93	14-	50'	1-50' Spread RC Slb Prest Seis Dgn, Metric Dgn DS=7' 11-Skew	HC 41-04	
242.24 N	**18355**	Chehulpum Creek (Doty Creek), Hwy 1 NB	2001	HL-93	6-	50'	1-50' RCBB Prest Seis Dgn, Metric Dgn DS=7' 11-Skew	HC 41-04	
C242.14	**08117**	Chehulpum Creek (Doty Creek), Hwy 1 Conn Rt	1957	HS-20	14-	38'	1-6' Cant, 1-26' RC Slb, 1-6' Cant 1.5" ACWS DS=6'	HC 28-06	
242.58 S	**19217**	Sidney Power Canal, Hwy 1 SB	2003	HL-93	14-	46'	1-45'11" Spread RC Slb Prest Seis Dgn, Metric Dgn DS=11' 13-Skew	HC 41-04	
242.58 N	**18356**	Sidney Power Canal, Hwy 1 NB	2001	HL-93	6-	50'	1-45'11" RCBB Prest Seis Dgn, Metric Dgn DS=9' 13-Skew	HC 47-02	
243.53	**08114**	Ankeny Hill Rd over Hwy 1	1958	HS-20	4-	277'	1-47', 3-59', 1-53' RCDG 10-Skew	HCNB 40-06 HCSB 40-06	VCNB 15-06 VCSB 15-09
244.03	**16562**	Equipment Pass, Hwy 1 at MP 244.03	1999	HS-20	16-	17'	1-17'6" -140' RC Rigid Frame Extension is Metric Dgn	HCNB 41-04 HCSB	
244.68	**07941**	Hwy 164 over Hwy 1					See Hwy 164 MP 0.26 for Description	HCNB 50-00 HCSB 39-00	VCNB 17-00+ VCSB 19-06+
244.69		DISTRICT 4/3 BOUNDARY							
F244.70	**0P454**	Creswell Canyon Creek, Hwy 1 Frtg Rd Lt	1980		72-	6'	72" -250' CMP		
F244.74	**0P455**	Creswell Canyon Creek, Hwy 1 Frtg Rd Rt at MP 244.74	1980		72-	6'	72" -80' CMP		
F244.75	**0P085**	Creswell Canyon Creek, Hwy 1 Frtg Rd Rt at MP 244.75	1957		72-	6'	72" -100' CMP 10'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F244.86	**00365A**	Miller Creek, Hwy 1 Frtg Rd Lt	1920, 82	H-15	14-	20'	1-20' RC Slb wide w/1-38' RC Slb Prest (12' Rt) 8" ACWS Orig RC Slb, 3.5" ACWS widening DS=10'	HC 32-00	
244.96	**00367A**	Miller Creek, Hwy 1 at MP 244.96	1957, 82		8-	20'	Dbl 10'x10' -185' RCBC Downstream Apr 10'-Fill		
F245.19	**07940**	Miller Creek, Hwy 1 Frtg Rd Rt	1957		8-	20'	Dbl 10'x8' -62' RCBC 7'-Fill		
245.87	**03469A**	Miller Creek, Hwy 1 at MP 245.87	1968		8-	20'	Dbl 10'x8' -250' RCBC 4'-Fill		
247.10	**07939A**	Hwy 1 Frtg Rd (Illahee Fr Rd) over Hwy 1	1980	HS-20	4-	210'	1-102' RCDG Prest (AASHTO Type IV), 2-8' Cant RCBG Prest Post-Ten, 1-92' RCDG Prest (AASHTO Type IV)	HCNB 53-05 HCSB 42-00	VCNB 17-07 VCSB 19-01
247.79 N	**0M604**	Sign Cantilever Br, Hwy 1 NB at MP 247.79	1987		82-		1-20' Steel Cantilever Sign Bridge	HCNB 36-00	VCNB 18-00
248.23 N	**16426**	Sign Truss Br, Hwy 1 NB at MP 248.23	1980		80-		1-91' Steel Truss Sign Bridge	HC 70-00	VCNB 18-03
248.41	**17477**	Hwy 1 over Turner-Sunnyside Rd	1997	HS-25	14-	160'	1-40', 1-78', 1-42' RC Slb Prest Post-Ten Seis Dgn, 2.5" ACWS 8-Skew	HCNB 60-00 HCSB 72-00	VC 16-03
248.55 N	**0M605**	Sign Cantilever Br, Hwy 1 NB at MP 248.55	1987		82-		1-20' Steel Cantilever Sign Bridge	HCNB 36-00	VCNB 18-00
248.58 S	**21209**	Sign Cantilever Br, Hwy 1 SB at MP 248.58	2010		82-		1-37'3" Steel Cantilever Sign Bridge	HCSB 36-00	VCSB 18-00
248.92 S	**21210**	Sign Cantilever Br, Hwy 1 SB at MP 248.92	2010		82-		1-30' Steel Cantilever Sign Bridge	HCSB 36-00	VCSB 18-00
249.03 S		Junction							
C249.06	**21211**	Sign Cantilever Br, Hwy 1 NB Off-ramp at MP C249.06	2010		82-		1-45' Steel Cantilever Sign Bridge		VC 18-00
249.11 N		Junction					NB Approach to NB Hwy No 1E		
249.23		Salem					South City Limits		
249.38 S	**07524B**	Hwy 1 SB over Hwy 1E NB (Commercial St SE)	1954, 80, 96	HS-20	4-	140'	1-39', 1-55', 1-36' RCDG, 1-10' Cant, widened 2" PCC O'lay, Seis Dgn in widening 47-Skew	HC 44-00	VC 15-08
249.38 N	**16161**	Hwy 1 NB over Hwy 1E NB (Commercial St SE)	1980	HS-20	4-	164'	1-47', 1-63', 1-54' RCDG w/impact panels 2.5" ACWS	HC 42-00	VC 16-05

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
249.53	**07523A**	Battle Creek, Hwy 1	1954, 80		8-	10'	10'x8' -265' RCBC 10x8-265' RCBC, (Ext 110'), Old; 10x8-265' RCBC, New 30'-Fill		
249.53	**07444A**	Battle Creek, Hwy 1 Frtg Rd	1954, 80		8-	10'	10'x8' -161' RCBC 10x8-169' 40' Fill Old; 161', 30' Fill, New 30'-Fill		
249.71		Salem					South City Limits		
250.32	**07442**	Battle Creek Rd SE over Hwy 1	1954	HS-20	4-	250'	1-52', 1-65', 1-73', 1-59'6" RCDG 2" ACWS 46-Skew	HCNB 41-06 HCSB 41-06	VCNB 17-00 VCSB 17-04
251.14 N	**17048**	Sign Truss Br, Hwy 1 NB at MP 251.14	1990		80-		1-28' Steel Truss Sign Bridge	HC 41-06	
251.52	**16967**	Kuebler Blvd SE over Hwy 1 & Conn	1989	HS-25	10-	265'	1-126', 1-139' RCBG Prest Post-Ten w/impact panels Conc WS	HCNB 42-01 HCSB 42-01	VCNB 17-09 VCSB 17-06
C251.78	**20665**	Kuebler Blvd SE Ramp to Hwy 1 NB over Fairview Ind. Dr SE	2010	HL-93	4-	122'	1-121'6" RCDG Prest Bulb-I Conn No 6 19-Skew	HC 28-00	VC 16-08
251.79	**19126**	Hwy 1 over Fairview Industrial Dr SE	2007	HL-93	4-	115'	1-115'4" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 9-Skew	HCNB 71-01 HCSB 72-00	
C251.79 S	**17015**	Hwy 1 Conn over Fairview Industrial Dr SE	1989	HS-25	14- 4-	44' 140'	1-22' RC Slb, 1-140' RCDG Prest, 1-22' RC Slb w/impact panels, conc WS	HC 50-00	VC 24-00
252.10 S	**20115**	Sign Cantilever Br, Hwy 1 SB at MP 252.10	2005		82-		1-28' Steel Cantilever Sign Bridge	HCSB 43-00	
252.13	**20026**	Hwy 1 over UPRR Main Line	2008	HL-93	4-	235'	1-91'10", 1-142'9" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 15-Skew	HCNB 70-10 HCSB 70-10	
252.22	**20032**	Hwy 1 over Turner Rd SE	2008	HL-93	14-	187'	1-48'5", 1-83'9", 1-54'11" RC Slab Prest Post-Ten Seis Dgn, Metric Dgn 31-Skew	HCNB 70-10 HCSB 70-10	
252.57 S	**20035**	Mill Creek, Hwy 1 SB	2007	HL-93	4-	201'	1-60'7", 1-82'2", 1-57'10" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=15' 47-Skew	HC 70-10	
252.54 N	**20034**	Mill Creek, Hwy 1 NB	2007	HL-93	4-	192'	1-57'9", 1-78'6", 1-55'5" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=15' 44-Skew	HC 70-10	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
252.59		Salem					South City Limits		
252.84	**20109**	Mill Creek O'flow, Hwy 1 at MP 252.84	2007		8-	21'	Dbl 8'x4' -238' RCBC Metric Dgn 3'-Fill 23-Skew		
253.52	**19127**	Mill Creek O'flow, Hwy 1 at MP 253.52	2008	HL-93	14-	100'	2-50' RC Slb Prest Seis Dgn, Metric Dgn DS=12'	HCNB 70-09 HCSB 78-07	
253.88	**18268**	Hwy 162 over Hwy 1					See Hwy 162 MP 1.42 for Description	HCNB 45-03 HCSB 45-03	VC 17-00
254.26 S	**18388**	Sign Cantilever Br, Hwy 1 SB at MP 254.26			82-		1-37'6" Steel Cantilever Sign Bridge		VCSB 18-00
254.74	**18267**	Hwy 1 over State St	2000	HS-25	10-	136'	1-136'1" Spread RCBG Prest Post-Ten Seis Dgn, Metric Dgn 1-Skew	HCNB 59-00 HCSB 59-00	VC 17-00
254.81 N	**18391**	Sign Cantilever Br, Hwy 1 NB at MP 254.81			82-		1-26'8" Steel Cantilever Sign Bridge		
254.98 S	**18387**	Sign Cantilever Br, Hwy 1 SB at MP 254.98			82-		1-37'6" Steel Cantilever Sign Bridge		VCSB 18-00
255.56	**17226**	Center Street NE over Hwy 1	1993	HS-25	10-	210'	2-105' RCBG Precast Prest, 8" Comp CIP Deck 2-6' SW	HCNB 58-00 HCSB 58-00	VCNB 17-00 VCSB 17-00
255.82	**17225**	D Street NE over Hwy 1	1994	HS-25	10-	210'	2-105' RCBG Prest, 8" Comp CIP Deck City Street with 2-6' SW	HCNB 58-00 HCSB 64-00	VCNB 17-00 VCSB 17-00
256.06	**07434C**	D Street Storm Sewer over Parallels to Hwy 1	1978		8-	9'	9'x6' RCBC & Pipes Parallels Fwy		
256.28	**17320**	Hwy 1 over Market Street NE	1996	HS-25	10-	350'	1-80', 1-190', 1-80' Spread RCBG Prest Post-Ten Seis Dgn 7-Skew	HCNB 60-00 HCSB 60-00	VC 20-03
256.54	**17319**	Hwy 1 over Sunnyview Ave NE	1996	HS-25	10-	125'	1-125' Spread RCBG Prest Post-Ten Seis Dgn	HCNB 90-09 HCSB 89-07	VC 17-00
257.30 S	**18124**	Sign Cantilever Br, Hwy 1 SB at MP 257.30			82-		1-21'6" Steel Cantilever Sign Bridge		VCSB 18-00
257.40 N	**18123**	Sign Cantilever Br, Hwy 1 NB at MP 257.40			82-		1-41' Steel Cantilever Sign Bridge		VCNB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
257.53	**17487**	Hwy 1 over Silverton Road NE	1998	HS-25	10-	154'	1-154' Spread RCBG Prest Post-Ten Seis Dgn 13-Skew	HCNB 60-00 HCSB 60-00	VC 17-00
257.62 S	**18122**	Sign Cantilever Br, Hwy 1 SB at MP 257.62			82-		1-20' Steel Cantilever Sign Bridge		VCSB 18-00
257.72 N	**18121**	Sign Cantilever Br, Hwy 1 NB at MP 257.72	1996		82-		1-31' Steel Cantilever Sign Bridge	HCNB 60-00	VCNB 18-00
257.98 S	**18120**	Sign Cantilever Br, Hwy 1 SB at MP 257.98			82-		1-40' Steel Cantilever Sign Bridge		VCSB 18-00
C258.32	**0P027**	Culvert, Hwy 1 Conn Rt at MP C258.32	1955		72-	8'	90" - 47' CMP 4'-Fill		
258.32	**0P026**	Culvert, Hwy 1 at MP 258.32	1955, 97		72-	8'	96" -303'8" CMP 12'-Fill		
258.35 N	**18119**	Sign Cantilever Br, Hwy 1 NB at MP 258.35			82-		1-25' Steel Cantilever Sign Bridge		VCNB 18-00
258.58	**17488**	Hwy 1E (Portand Rd NE) over Hwy 1 (Hayesville Intchg)					See Hwy 1E, MP 46.19 for Description	HCNB 34-00 HCSB 34-00	VCNB 17-00 VCSB 17-00
258.85 S	**18118**	Sign Cantilever Br, Hwy 1 SB at MP 258.85			82-		1-40' Steel Cantilever Sign Bridge		VCSB 18-00
259.10	**07854C**	Hwy 1 over UPRR Main Line	1954	HS-20	4-	187'	1-35', 1-44', 1-50', 1-58' RCDG Prest 0.25" ACWS DS=54' 49-Skew	HCNB 68-00 HCSB 60-00	
259.20 N	**18117**	Sign Cantilever Br, Hwy 1 NB at MP 259.20			82-		1-34' Steel Cantilever Sign Bridge		VCNB 18-00
259.38		Salem					North City Limits		
259.74 N	**21212**	Cantilever Sign Structure, Hwy 1 NB at 259.74	2010		82-		1-33'3 St Cant Sign		VC 18-00
259.95 N	**07855C**	Hwy 1 NB over Hwy 72 NB	1975	HS-20	10-	417'	1-100', 1-217', 1-100' RCBG Prest Post-Ten 2.5" ACWS DS=20' 30-Skew	HC 60-00	
259.95 S	**07855D**	Hwy 1 SB over Hwy 72 NB	1975	HS-20	10-	361'	1-102', 1-157, 1-102' RCBG Prest Post-Ten 2.5" ACWS DS=20' 30-Skew	HC 60-00	
C259.97	**07855E**	Chemawa Rd NE Conn to Hwy 1 SB over Hwy 72 (Salem Pkwy)	1984	HS-25	10-	452'	1-87', RCBG, 1-170', 1-125' Prest Post-Ten, 1-70' RCBG	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C260.10	**20298**	Hwy 1 Conn (Chemawa Rd NE) over Ulali Dr NE	2006	HL-93	14-	66'	1-65'6" RC Slb Prest 7'3" to 7'9" SW S side, 7'3" to 8'4" SW N side, Seis Dgn, 6" ACWS 6-Skew	HC 102-00	
260.20	**07855B**	Chemawa Rd NE over Hwy 1 & Hwy 72 NB Conn	1975	HS-20	54-	367'	1-161', 1-206' St Dk Gir, 1-25' RC Slb (Steel 1029 Ton), 1-8' SW Rt	HC 84-00	
					14-	25'			
C260.20	**16569**	Hwy 1 Conn (Chemawa Rd NE) over UPRR & Indian School Rd NE	1983	HS-20	14-	242'	1-43', 2-67', 1-63' RC Slb Prest 6' SW Rt, 2.5" ACWS	HC 68-00	
260.25	**07855B**	Chemawa Rd NE over Hwy 1 & Hwy 72 NB Conn					See MP 260.20 for Description	HCNB 61-00	VCNB 17-06
								HCSB 61-00	VCSB 16-08
261.03	**07870A**	Labish Drain Ditch, Hwy 1	1955, 73		8-	12'	12'x10' -245' RCBC 10'-Fill		
261.12 N	**16086**	Labish Bottom, Hwy 1 NB	1975	HS-20	14-	365'	1-20', 13-25', 1-20' RC Slb Twin Str, 2.5" ACWS DS=12'	HC 58-00	
261.12 S	**16086A**	Labish Bottom, Hwy 1 SB	1975	HS-20	14-	390'	1-20', 14-25', 1-20' RC Slb Twin Str, 2.5" ACWS DS=12'	HC 58-00	
261.88 N	**20084**	Sign Truss Br, Hwy 1 NB at MP 261.88	2005		80-		1-100' Steel Truss Sign Bridge	HCNB 50-00	VCNB 18-00
261.88 N	**19303**	Sign Truss Br, Hwy 1 NB at MP 261.88 (VMS)	2003		80-		1-86'7" Steel Truss Sign Bridge (Variable Message Sign)		VCNB 18-00
261.90	**07853A**	Perkins Rd NE over Hwy 1	1975	HS-20	10-	320'	1-44', 1-10' Cant RCBG Prest Post-Ten, 1-88' RCDG Prest (AASHTO Type IV), 2-18' Cant RCBG Prest Post-Ten, 1-88' RCDG Prest (AASHTO Type IV), 1-10' Cant, 1-44' RCBG Prest Post-Ten, all Post-Ten together 61-Skew	HCNB 61-00	VCNB 17-02
								HCSB 61-00	VCSB 16-08
262.41	**07852A**	Quinaby Rd NE over Hwy 1	1975	HS-20	14-	50'	1-25' RC Slb, 1-119' RCDG Prest Bulb-T & 2-18' Cant RCBG Prest Post-Ten & 1-119' RCDG Prest Bulb-T all Post-Ten together, 1-25' RC Slb 60-Skew	HCNB 61-00	VCNB 16-10
					*10-	274'		HCSB 61-00	VCSB 16-10
263.32 N	**21213**	Cantilever Sign Structure, Hwy 1 NB at 263.32	2011		82-		1-33' St Cant Sign		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
263.49	**07851A**	Brooklake Rd NE over Hwy 1					See MP C263.49 for Description	HCNB 61-00 HCSB 61-00	VCNB 17-10 VCSB 16-11
C263.49	**07851A**	Brooklake Rd NE over Hwy 1	1975	HS-20	10-	322'	1-43', 1-10' Cant RCBG Prest Post-Ten, 1-88' RCDG Prest (AASHTO Type IV), 2-18' Cant RCBG Prest Post-Ten, 1-88' RCDG Prest (AASHTO Type IV), 1-10' Cant, 1-47' RCBG Prest Post-Ten, all Post-Ten together 1-8' SW Rt 69-Skew	HC 60-00	
265.25	**07850A**	Waconda Rd NE over Hwy 1	1975	HS-20	10-	354'	1-47', 1-10' Cant RCBG Prest Post-Ten, 1-95' RCDG Prest (AASHTO Type IV), 2-20' Cant RCBG Prest Post-Ten, 1-102' RCDG Prest (AASHTO Type IV), 1-10' Cant, 1-50' RCBG Prest Post-Ten, all Post-Ten together	HCNB 61-00 HCSB 61-00	VCNB 19-11 VCSB 17-02
265.49	**07887**	Culvert, Hwy 1 at MP 265.49	1955, 73		8-	10'	10'x5' -256' RCBC Apr Pvd 4'-Fill		
266.54	**07849A**	Concomly Rd NE over Hwy 1	1975	HS-20	14- 4-	60' 306'	1-30' RC Slb, 1-130' RCDG Prest Bulb-T & 2-23' Cant RCBG Prest Post-Ten & 1-130' RCDG Prest Bulb-T all Post-Ten together, 1-30' RC Slb 55-Skew	HCNB 61-00 HCSB 61-00	VCNB 17-00 VCSB 17-05
267.55	**07848A**	Keene Rd NE over Hwy 1	1975	HS-20	10-	320'	1-44', 1-10' Cant RCBG Prest Post-Ten, 1-88' RCDG Prest (AASHTO Type IV), 2-18' Cant RCBG Prest Post-Ten, 1-88' RCDG Prest (AASHTO Type IV), 1-10' Cant, 1-44' RCBG Prest Post-Ten, all Post-Ten together 69-Skew	HCNB 61-00 HCSB 61-00	VCNB 17-01 VCSB 17-02
268.81	**07847A**	St Louis Rd NE over Hwy 1	1975	HS-20	4-	266'	1-115' RCDG Prest Bulb-T, 2-18' Cant RCBG Prest Post-Ten, 1-115' RCDG Prest Bulb-T, all Post-Ten together	HCNB 61-00 HCSB 61-00	VCNB 16-00 VCSB 16-10
269.10 S	**20085**	Sign Truss Br, Hwy 1 SB at MP 269.10	2005		80-		1-100' Steel Truss Sign Bridge	HCSB 50-00	VCSB 18-00
270.47	**07803A**	Butteville Rd NE over Hwy 1	1975	HS-20	54-	574'	1-87', 2-200', 1-87' St Dk Gir (Steel 600 Ton)	HCNB 61-00 HCSB 61-00	VCNB 17-06 VCSB 17-11

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
271.56		Woodburn					South City Limits		
271.85	**07802A**	Hwy 140 over Hwy 1 (Woodburn Intchg)					See Hwy 140 MP 36.79 for Description	HCNB 61-00 HCSB 61-00	VCNB 18-05 VCSB 19-05
271.86		Woodburn					North City Limits		
272.83 S	**21946**	Sign Cantilever Br, Hwy 1 SB at MP 272.83	2015				1-31' Steel Cant. Sign		VC 17-11
273.21	**07801A**	Crosby Rd NE over Hwy 1	1973	HS-20	14- *10-	60' 290'	1-30' RC Slb, 2-145' RCBG Prest Post-Ten, 1-30' RC Slb 2.5" ACWS w/membrane 35-Skew	HCNB 62-00 HCSB 62-00	VCNB 16-10 VCSB 16-10
274.16 N		ODOT Truck Scales, Rt							
274.18 S		ODOT Truck Scales, Lt							
274.69	**07800A**	Broadacres Rd NE over Hwy 1	1973	HS-20	14- *10-	70' 300'	1-35' RC Slb, 2-150' RCBG Prest Post-Ten, 1-35' RC Slb 2.5" ACWS w/membrane 39-Skew	HCNB 62-00 HCSB 62-00	VCNB 17-01 VCSB 16-10
276.40 S	**07799B**	Hwy 1 SB over Fellers Rd NE	1955, 73	HS-20	4-	110'	1-33', 1-44', 1-33' RCDG Wide w/RC Slb Twin Str, Wide w/RC Slb, 2.5" ACWS DS=18' 9-Skew	HC 64-00	
276.40 N	**07799A**	Hwy 1 NB over Fellers Rd NE	1955, 73	HS-20	4-	110'		HC 64-00	
276.58	**0P028**	Senecal Creek, Hwy 1	1955		72-	11'	132" -337' CMP 25'-Fill		
277.36	**07797A**	Donald Rd NE over Hwy 1	1973	HS-20	10-	292'	2-146' RCBG Prest Post-Ten 2.5" ACWS w/membr 10-Skew	HCNB 62-00 HCSB 62-00	VCNB 17-01 VCSB 17-01
277.98	**0P029**	Culvert, Hwy 1 at MP 277.98	1955		72-	6'	72" -362' CMP 35'-Fill		
278.48	**21479**	Cantilever Sign Structure Hwy 1 NB at MP 278.48	2012		82-	32'	1-32' Steel Cantilever Sign Bridge		VC 18-00
278.67 S	**07796B**	Hwy 1 SB over Ehlen Rd NE	1955, 73	HS-20	4-	110'	1-33', 1-44', 1-33' RCDG, widened w/RC Slb Twin Str, 3" ACWS DS=18' 7-Skew	HC 64-00	
278.67 N	**07796A**	Hwy 1 NB over Ehlen Rd NE	1955, 73	HS-20	4-	110'		HC 64-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C278.67	**07796A**	Hwy 1 NB over Ehlen Rd NE					See MP 278.67S for Description	HC 31-00	VC 17-10
C278.67	**07796B**	Hwy 1 SB over Ehlen Rd NE					See MP 278.67N for Description	HC 35-00	VC 16-10
278.83	**21480**	Cantilever Sign Structure, Hwy 1 SB at MP 278.83	2012		82-	34'	1-34' Steel Cantilever Sign Bridge		VC 18-00
279.66 N	**21947**	Sign Cantilever Br, Hwy 1 SB at MP 272.84	2015				1-29'7" Steel Cant. Sign		VC 18-00
280.11	**0P030**	Deer Creek, Hwy 1	1955		72-	8'	96" -357' CMP, 1 Multiplate 30'-Fill		
280.67 S	**07795B**	Hwy 1 SB over Arndt Road NE	1955, 73	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG, Wide w/RC Slb Twin Str, Wide w/RC Slb, 3" ACWS DS=20' 30-Skew	HC 64-00	
280.67 N	**07795A**	Hwy 1 NB over Arndt Road NE	1955, 73	HS-20	4-	120'		HC 64-00	
280.70 S	**19302**	Sign Truss Br, Hwy 1 SB at MP 280.70 (VMS)	2003		80-		1-99'3" Steel Truss Sign Bridge (Variable Message Sign)		VCSB 18-00
280.81		County Line					Marion - Clackamas		
281.39 N		Roadside Rest Area					Wilsonville Lt		
282.03 N	**21481**	Cantilever Sign Structure, Hwy 1 SB AT MP 282.03	2012		82-		1-34' St Cant Sign		VC 18-00
282.93	**21133**	Cantilever Sign Structure, Hwy 1 SB at MP 282.93	2012		82-	32'	1-32' Steel Cantilever Sign Bridge		VC 18-00
282.04 S		Roadside Rest Area					Wilsonville Rt		
5C282.17	**07624B**	Hwy 1 Conn #5 over Hwy 51 SB	1971	HS-20	10-	295'	1-80', 1-144', 1-71' RCBG Conn No 5 DS=19'	HC 28-00	
282.24							See Wilsonville-Hubbard Interchange Diagram		
282.25 N	**20418**	Hwy 1 NB over Hwy 51 SB	2007	HL-93	4-	90'	1-90' RCDG Prest Bulb-T Seis Dgn 54-Skew	HC 60-00	
282.28 S	**20419**	Hwy 1 SB over Hwy 51 SB	2007	HL-93	4-	107'	1-106'6" RCDG Prest Bulb-T Seis Dgn 54-Skew	HC 68-00	
282.33 S	**21482**	Sign Cantilever Br, Hwy 1 SB at MP 282.33	2011		82-		Steel Cantilever Sign Bridge		
282.35 N	**21483**	Sign Cantilever Br, Hwy 1 NB at MP 282.35	2011		82-				

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Clackamas County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1C282.43	**09870**	Hwy 1 Conn #1 over Hwy 51 NB	1971	HS-20	10-	313'	1-89', 1-144', 1-80' RCBG Conn No 1 DS=19'	HC 28-00	
282.43		6.00 Miles to Champoeg Park Entrance Champoeg Creek							
2C282.59	**07624A**	Boones Ferry Rd over Hwy 1 & Hwy 51	1971	HS-20	14-	52'	1-26' RC Slb, 1-133', 1-141' RCBG Prest Post-Ten, 1-26' RC Slb Conn No 2 DS=20' 30-Skew	HC 48-00	
					*10-	274'			
282.59	**07624A**	Boones Ferry Rd over Hwy 1 & Hwy 51					See MP 2C282.59 for Description	HCNB 76-00 HCSB 82-06	VCNB 17-00 VCSB 17-02
282.65		REGION 2/1 DISTRICT 3/2B BOUNDARY							
282.64 S	**21484**	Sign Cantilever Br, Hwy 1 NB at MP 282.64			82-		Steel Cantilever Sign Bridge		
282.66		Junction					NB Hwy 51		
P282.80	**09963**	Champoeg Creek, Park Rd (Park Br)	1970	HS-20	14-	220'	1-50', 2-60', 1-50' RC Slb DS=28'		
282.84 S	**21485**	Sign Truss Br, Hwy 1 SB at MP 282.84	2011		80-		1-85' Steel Truss Sign Bridge	HC 68-00	VCSB 18-00
283.23 N	**20983**	Cantilever Sign Structure, Hwy 1 NB at 283.23	2010		82-		1-38'9 St Cant Sign (Tubular)		VC 18-00
283.23 N	**20983**	Cantilever Sign Structure Hwy 1 NB at 283.23	2011		82-		1-39' St Cant Sign (Tubular)		VC 18-00
282.93 N	**21133**	Sign Cantilever Br, Hwy 1 NB at MP 282.93	2011		82-		Steel Cantilever Sign Bridge		
283.11	**02254A**	Willamette River, Hwy 1 (Boone Bridge)	1953, 67, 00	HS-20	4-	461'	1-110', 1-111', RCDG Prest, 1-200', 1-250', 1-200' St Dk Gir, 2-120' RCDG Prest (Steel 712 Ton). Micro-Silica O'lay, Seis Isolation Bearings DS=110'	HCNB 61-06	
					*54-	650'		HCSB 53-06	
283.11		Wilsonville					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Clackamas County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
283.65 N	**21351**	Cantilever Sign Structure Hwy 1 NB at 283.21	2011		82-		1-34' St Cant Sign (Tubular)		VC 18-00
283.73 N	**19317**	Sign Cantilever Br, Hwy 1 NB at MP 283.73	2003		82-		Steel Cantilever Sign Bridge		
283.88 N	**17995**	Hwy 1 NB over Wilsonville Road	1998	HS-25	10-	140'	1-140' RCBG Prest Post-Ten	HC 60-02	
C283.88	**17995**	Hwy 1 NB over Wilsonville Road					See MP 283.88N for Description		VC 16-00
283.88 S	**17996**	Hwy 1 SB over Wilsonville Road	1998	HS-25	10-	140'	1-140' RCBG Prest Post-Ten	HC 60-02	
C283.88	**17996**	Hwy 1 SB over Wilsonville Road					See MP 283.88S for Description	HC 40-00	VC 16-01
284.06 S	**19318**	Sign Cantilever Br, Hwy 1 SB at MP 284.06	2003		82-		Steel Cantilever Sign Bridge		
284.08 N	**21352**	Cantilever Sign Structure Hwy 1 NB at 283.22	2011		82-		1-38'4 St Cant Sign (Tubular)		VC 18-00
284.88	**07695A**	Boeckman Road over Hwy 1	1970	HS-20	14-	44'	1-22' RC Slb, 1-110'6", 1-27'8", 1-160'6" St Rigid Frame 1-22' RC Slb (Steel 360 Ton)	HCNB 60-00	VCNB 17-06
					*30-	298'		HCSB 52-00	VCSB 18-05
F284.88	**07695A**	Boeckman Road over Hwy 1					See MP 284.88 for Description	HC 40-00	VC 18-02
285.44 N	**21134**	Cantilever Sign Structure, Hwy 1 NB at 285.44	2010		82-		1-38'9 St Cant Sign		VC 18-00
285.87 N	**18000**	Sign Truss Br, Hwy 1 NB at MP 285.87	1995		80-		1-109' Steel Truss Sign Bridge		VCNB 18-00
285.88		County Line					Clackamas - Washington		
285.93		Junction					Beaverton-Tualatin Hwy 141		
286.18	**07579A**	Hwy 141 (SW Elligsen Rd, Stafford Rd) over Hwy 1					See Hwy 141, MP 12.84N for Description	HCNB 78-00	VCNB 19-02
								HCSB 78-00	VCSB 17-00
286.18		Wilsonville					N City Limits		
286.45 S	**19319**	Sign Cantilever Br, Hwy 1 SB at MP 286.45	2003		82-		1-30'6 Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Clackamas County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
286.95 S	**21137**	Cantilever Sign Structure, Hwy 1 SB at 286.95	2010		82-		1-38'3 St Cant Sign		VC 18-00
287.18 N	**21474**	Sign Truss Br, Hwy 1 NB at MP 287.18	2011		80-		1-85'10" Steel Truss Sign Bridge		VCNB 19-01
287.42	**07575A**	Norwood Road over Hwy 1	1970	HS-20	30-	293'	1-40', 1-92', 1-23'1", 1-92', 1-46' St Rigid Frame (Steel 192 Ton)	HCNB 86-00 HCSB 86-00	VCNB 17-07 VCSB 18-02
287.64 N	**21475**	Sign Truss Br, Hwy 1 NB at MP 287.64	2011		80-		1-85'10" Steel Truss Sign Bridge		VCNB 18-09
288.22 N	**21135**	Sign Truss Br Hwy 1 at 288.22	2010		80-		1-99' St Sign Br		VC 18-02
288.22 N	**16037G**	Sign Truss Br, Hwy 1 NB at MP 288.22	1970		80-		1-80' Steel Truss Sign Bridge (Tubular)	HC 61-06	VCNB 19-00
288.44 N	**19320**	Sign Cantilever Br, Hwy 1 NB at MP 288.44	2003		82-		Steel Cantilever Sign Bridge		
288.47	**09743B**	Hwy 64 SB Conn to Hwy 1 SB over Hwy 1					See Hwy 64 MP C1.04 for Description	HCNB 54-00 HCSB 74-00	VCNB 17-03 VCSB 18-01
C288.48	**09743C**	Hwy 1 NB Conn to Hwy 64 NB over Hwy 1 SB Conn to Hwy 64 NB	1969	HS-20	30-	235'	1-60', 1-115', 1-60' St Rigid Frame (Steel 213 Ton) DS=20'	HC 42-00	
288.51 N	**09743**	Hwy 1 NB over Hwy 1 SB Conn to Hwy 64 NB	1969	HS-20	30-	213'	1-56', 1-101', 1-56' St Rigid Frame (Steel 213 Ton) 2" ACWS DS=25'	HC 54-00	
288.51 S	**09743A**	Hwy 1 SB over Hwy 1 SB Conn to Hwy 64 NB	1969	HS-20	30-	226'	1-58', 1-110', 1-58' St Rigid Frame (Steel 246 Ton) 2" ACWS DS=25'	HC 54-00	
288.65 N	**19321**	Sign Cantilever Br, Hwy 1 NB at MP 288.65	2003		82-		Steel Cantilever Sign Bridge		
288.98	**07586A**	SW Sagert Road over Hwy 1	1969	HS-20	30-	222'	1-43', 1-104', 1-22'8", 1-104', 1-43' St Rigid Frame (Steel 193 Ton)	HCNB 58-00 HCSB 60-00	VCNB 17-02 VCSB 17-01
289.25 S	**19322**	Sign Cantilever Br, Hwy 1 SB at MP 289.25	2003		82-		Steel Cantilever Sign Bridge		
289.28 N	**17128**	Sign Truss Br, Hwy 1 NB at MP 289.28	1975		80-		1-81' Steel Truss Sign Bridge (Tubular)	HC 65-00	VCNB 18-10
289.29 N	**17128**	Sign Truss Br Hwy 1, NB at 289.29	2010		80-		1-92' St Sign Br		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
289.38 N	**07494C**	Beaver Dam Creek (Nyberg Creek), Hwy 1 NB	1975	HS-20	14-	140'	1-42', 1-56', 1-42' RC Slb Twin Str, 2.5" ACWS	HC 84-06	
289.38 S	**07494B**	Beaver Dam Creek (Nyberg Creek), Hwy 1 SB	1975	HS-20	14-	140'	1-42', 1-56', 1-42' RC Slb Twin Str, Tapered bridge width, 2" ACWS	HC 93-00	
C289.40	**16955**	Beaver Dam Creek (Nyberg Creek), Hwy 1 NB Conn (Off-ramp)	1991	HS-25	*10-	384'	1-84', 2-110', 1-80' RCBG, 6-59' RCDG Prest, 1-59', 1-79', 2-59', 1-79', 1-59' RC Slb DS=23'	HC 25-00	
					4-	354'			
					14-	394'			
C289.41	**16956**	Beaver Dam Creek (Nyberg Creek), Hwy 1 NB Conn (On-ramp)	1991	HS-25	10-	290'	1-90', 1-110', 1-90' RCBG DS=26'	HC 36-00	
289.46		Tualatin					South City Limits		
289.50	**07582A**	SW Nyberg Road over Hwy 1					See MP C289.50 for Description	HCNB 58-00	VCNB 15-10
								HCSB 62-00	VCSB 17-03
C289.50	**07582A**	SW Nyberg Road over Hwy 1	1976	HS-20	10-	264'	1-120', 1-24', 1-120' RCBG Prest Post-Ten Slant-Leg Frame 2-5' SW DS=22' 17-Skew	HC 64-00	
289.75 S	**18956**	Sign Truss Br Hwy 1, SB at 289.75	2010		80-		1-86' St Sign Br		VC 18-00
289.85	**02376B**	Tualatin River, Hwy 1	1952, 75	HS-20	4-	260'	1-80', 1-100', 1-80' RCDG widened with 1-80', 1-100', 1-80' RCDG Prest	HCNB 63-00	
								HCSB 58-00	
289.91	**02258A**	PNWR Newberg Branch over Hwy 1	1975					HCNB 60-00	VCNB 18-03
							PNWR to Maintain from bearings Up	HCSB 60-00	VCSB 18-04
290.24 S	**19323**	Sign Cantilever Br, Hwy 1 SB at MP 290.24	2003		82-		Steel Cantilever Sign Bridge		
290.21 S	**21138**	Cantilever Sign Structure, Hwy 1 SB at 290.21	2011		82-		1-43'6 St Cant Sign		VC 18-00
290.30 N	**16037C**	Sign Truss Br, Hwy 1 NB at MP 290.30	1975		80-		1-96' Steel Truss Sign Bridge (Tubular)	HC 74-00	VCNB 17-08
290.46 S	**19324**	Sign Cantilever Br, Hwy 1 SB at MP 290.46	2003		82-		1-48' Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
290.48	**07729A**	Hwy 1 over SW Lower Boones Ferry Rd	1975	HS-20	10-	222'	1-52', 1-120', 1-50' RCBG 19-Skew	HCNB 60-00 HCSB 60-00	
C290.48	**07729A**	Hwy 1 over SW Lower Boones Ferry Rd					See MP 290.48 for Description	HC 88-00	VC 17-03
290.54		Tualatin					North City Limits		
290.54		Tigard					South City Limits		
290.67 S	**16037D**	Sign Truss Br, Hwy 1 SB at MP 290.67	1975		80-		1-98' Steel Truss Sign Bridge (Tubular)	HC 73-00	VCSB 17-10
290.69 S	**18037D**	Sign Truss Br Hwy 1, SB at 290.69	2010		80-		1-87' St Sign Br		VC 18-00
290.92 N	**18229**	Sign Cantilever Br, Hwy 1 NB at MP 290.92 (VMS)	1996		82-		1-30' Steel Cantilever Sign Bridge (Variable Message Sign)		VCNB 18-00
290.97	**02259C**	Hwy 1 over PNWR (Cook)	1975	HS-20	4-	168'	3-56' RCDG Prest DS=26' 26-Skew	HCNB 61-00 HCSB 69-00	
291.02 S	**19325**	Sign Cantilever Br, Hwy 1 SB at MP 291.02	2003		82-		Steel Cantilever Sign Bridge		
291.11 N	**16037B**	Sign Truss Br, Hwy 1 NB at MP 291.11	1975		80-		1-84' Steel Truss Sign Bridge (Tubular)	HC 71-05	VCNB 18-05
291.30	**07728A**	SW Upper Boones Ferry Rd (Carman Dr) over Hwy 1					See MP C291.30 for Description	HCNB 60-00 HCSB 50-00	VCNB 17-09 VCSB 17-03
C291.30	**07728A**	SW Upper Boones Ferry Rd (Carman Dr) over Hwy 1	1975	HS-20	*10- 14-	292' 55'	1-26' RC Slb, 1-147', 1-145' RCBG Prest Post-Ten 1-29' RC Slb 1-5' & 1-8' SW DS=22' 42-Skew	HC 56-00	
291.34		County Line					Washington - Clackamas		
291.49 S	**18562**	Sign Truss Br, Hwy 1 SB at MP 291.49	2001		80-		1-100' Steel Truss Sign Bridge		VCNB 18-00
291.56 N	**18561**	Sign Truss Br, Hwy 1 NB at MP 291.56	2001		80-		1-90'2" Steel Truss Sign Bridge		VCNB 18-00
291.67 N	**18560**	Sign Cantilever Br, Hwy 1 NB at MP 291.67	2001		82-		1-30'2" Steel Cantilever Sign Bridge		VCNB 18-00
291.78 N	**18559**	Sign Cantilever Br, Hwy 1 NB at MP 291.78	2001		82-		1-38'1" Steel Cantilever Sign Bridge		VCNB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
291.81	**07727A**	SW Bonita Road over Hwy 1	1975	HS-20	10-	228'	1-110', 1-118' RCBG Prest Post-Ten 2-5' SW	HCNB 70-00 HCSB 60-00	VCNB 17-01 VCSB 16-10
291.93 N	**18558**	Sign Truss Br, Hwy 1 NB at MP 291.93	2001		80-		1-103' Steel Truss Sign Bridge		VCNB 18-00
292.07		County Line					Clackamas - Washington		
292.09	**05366A**	Ball Creek, Hwy 1			8-	6'	6'x6' -213' RCBC		
292.14 N	**18557**	Sign Truss Br, Hwy 1 NB at MP 292.14	2001		80-		1-84'4" Steel Truss Sign Bridge		VCNB 18-00
C292.25	**18480**	Hwy 1 NB Ramp to Hwy 144 NB over Hwy 1 & Conns	2001	HS-25	10-	1471'	1-167'4", 1-194'3", 1-183'5", 2-184'1", 2-193'7", 1-167'4" RCBG Prest Post-Ten Seis Dgn, Metric Dgn	HC 41-04	
292.16	**18480**	Hwy 1 NB Ramp to Hwy 144 NB over Hwy 1 & Conns					See MP C292.25 for Description		VCNB 22-03 VCSB 27-01
292.19	**18483**	Kruseway Pedestrian Path over Hwy 1	2001	Ped	10-	251'	1-131'3", 1-120'1" RCBG Prest Post-Ten Seis Dgn, Metric Dgn	HC 14-09	VCNB 16-05 VCSB 16-09
292.20	**09569**	Hwy 144 over Hwy 1 & Conn					See Hwy 144 MP 7.22N for Description	HCNB 91-00 HCSB 60-00	VCNB 16-05 VCSB 16-09
C292.20	**09569**	Hwy 144 over Hwy 1 & Conn						HC 91-00	VC 17-00
292.39 S	**16496C**	Sign Truss Br, Hwy 1 SB at MP 292.39	1976		80-		1-98' Steel Truss Sign Bridge (Tubular)	HC 58-00	VCSB 18-05
292.48 N	**19327**	Sign Cantilever Br, Hwy 1 NB at MP 292.48	2005		82-		Steel Cantilever Sign Bridge		
292.50 S	**18555**	Sign Truss Br, Hwy 1 SB at MP 292.50	2001		80-		1-100'6" Steel Truss Sign Bridge		VCSB 18-00
292.55 N	**18556**	Sign Cantilever Br, Hwy 1 NB at MP 292.55	2001		82-		1-30' Steel Cantilever Sign Bridge		VCNB 18-00
292.74		Tigard					North City Limits		
292.75 N	**19328**	Sign Cantilever Br, Hwy 1 NB at MP 292.75	2003		82-		Steel Cantilever Sign Bridge		
292.90 N	**18554**	Sign Truss Br, Hwy 1 NB at MP 292.90	2001		80-		1-100' Steel Truss Sign Bridge	HC 67-00	VCNB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
292.95 N	**16496B**	Sign Truss Br, Hwy 1 NB at MP 292.95	1985		80-		1-101' Steel Truss Sign Bridge (Steel Box)	HC 58-00	VCNB 18-04
293.18 N	**19329**	Sign Cantilever Br, Hwy 1 NB at MP 293.18	2003		82-		Steel Cantilever Sign Bridge		
293.30	**07726A**	SW Haines St over Hwy 1					See MP C293.26 for Description	HCNB 71-00 HCSB 67-00	VCNB 20-02 VCSB 16-00
C293.26	**07726A**	SW Haines St over Hwy 1	1985	HS-20	6-	234'	1-55', 1-92', 1-87' RCBB Prest 2-8' SW, 2" ACWS	HC 48-00	
293.40 N	**16496A**	Sign Truss Br, Hwy 1 NB at MP 293.40	1986		80-		1-110' Steel Truss Sign Bridge (Steel Box)	HC 51-00	VCNB 18-08
293.43		County Line					Washington - Multnomah		
293.50 S	**19330**	Sign Cantilever Br, Hwy 1 SB at MP 293.50	2003		82-		Steel Cantilever Sign Bridge		
293.61 N	**19331**	Sign Cantilever Br, Hwy 1 NB at MP 293.61	2003		82-				
293.77	**07758D**	Hwy 1W (SW Barbur Blvd) NB Conn to Hwy 1 NB over Hwy 1					See Hwy 1W MP C7.82 for description *Maintained on Hwy 1W*	HCNB 54-00 HCSB 54-00	VCNB 17-01 VCSB 18-04
293.82	**07758C**	Hwy 1W (SW Barbur Blvd) over Hwy 1 & Hwy 1W NB Conn to Hwy 1					See Hwy 1W MP 7.42 for description	HCNB 54-00 HCSB 54-00	VCNB 25-03 VCSB 21-06
294.00	**19332**	Sign Truss Br, Hwy 1 at MP 294.00	2003		80-		Steel Truss Sign Bridge		
294.08 N	**16496D**	Sign Truss Br, Hwy 1 NB at MP 294.08	1985		80-		1-103' Steel Truss Sign Bridge (Steel Box)	HCNB 40-00 HCSB 40-00	VCNB 16-05 VCSB 17-01
294.41 N	**19333**	Sign Cantilever Br, Hwy 1 NB at MP 294.41	2003		82-		Steel Cantilever Sign Bridge		
294.43 S	**19334**	Sign Cantilever Br, Hwy 1 SB at MP 294.43	2003		82-				
294.75 S	**19335**	Sign Cantilever Br, Hwy 1 SB at MP 294.75	2003		82-				
295.04	**08205**	Hwy 1W (SW Barbur Blvd) over Hwy 1					See Hwy 1W MP 6.21 for Description	HCNB 49-00 HCSB 49-00	VCNB 15-03 VCSB 17-04
295.22 S	**19336**	Sign Cantilever Br, Hwy 1 SB at MP 295.22	2003		82-		Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
295.26	**16217**	Pedestrian Br over Hwy 1 at MP 295.26	1976		28-	155'	1-155' St Box Gir (Steel 64 Ton)	HCNB 59-00 HCSB 49-00	VCNB 17-11 VCSB 23-08
C295.33	**08205**	Hwy 1W (SW Barbur Blvd) over Hwy 1					See Hwy 1W MP 6.21 for Description	HC 21-00	VC 22-05
295.35		Portland					South City Limits		
295.41		ODOT Maintenance Station, Lt					Baldock		
296.04	**08203B**	Hwy 1 over SW 26th Ave	1959	HS-20	4-	165'	1-51', 1-64', 1-51' RCDG DS=25'	HCNB 42-04 HCSB 42-04	
296.34	**08202**	SW Spring Garden St over Hwy 1	1959	HS-20	10-	188'	1-101', 1-87' RCBG	HCNB 56-00 HCSB 49-00	VCNB 15-11 VCSB 16-05
296.46	**08201**	SW 19th Ave over Hwy 1 & Conn	1959	HS-20	4-	388'	1-46', 2-67', 1-46' RCDG, 1-62', 1-83', 1-17' Cant RCBG 3.5" ACWS	HCNB 49-06 HCSB 49-06	VCNB 18-11 VCSB 20-00
296.53 N	**19337**	Sign Cantilever Br, Hwy 1 NB at MP 296.53	2003		82-		Steel Cantilever Sign Bridge		
296.65 S	**19338**	Sign Truss Br, Hwy 1 SB at MP 296.65	2003		80-		Steel Truss Sign Bridge		
C296.88	**08201**	SW 19th Ave over Hwy 1 & Conn					See MP 296.46 for Description	HC 16-06	VC 16-11
296.89 N	**19339**	Sign Truss Br, Hwy 1 NB at MP 296.89	2005		80-		Steel Truss Sign Bridge		
296.55	**08437**	SW Multnomah Blvd over Hwy 1	1959	HS-20	*54- 4-	259' 145'	1-45', 1-28' RCDG, 1-133', 1-126' St Dk Gir, 1-29', 1-43' RCDG	HCNB 50-06 HCSB 50-00	VCNB 16-05 VCSB 15-04
296.79 N	**08765I**	Sign Truss Br, Hwy 1 NB at MP 296.79	1972		80-		1-119' Steel Truss Sign Bridge (Tubular)	HC 49-00	VCNB 16-04
2C297.05	**17064**	Hwy 1W Conn to Hwy 1 NB over Hwy 1 (Terwilliger Blvd Intchg)	1994	HS-25	10-	870'	1-155', 3-163', 1-166', 1-80' RCBG Prest Post-Ten Seis Dgn, continued on Br 17176 DS=45'	HC 26-00	VCNB 17-04 VCSB 16-11
3C297.09	**08392D**	NB Hwy 1 Ramp to SW Terwilliger Blvd	1993	HS-25	10-	317'	1-104', 1-130', 1-83'5" RCBG Seis Dgn DS=35'	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C297.12	**08199A**	SW Terwilliger Blvd Conn to NB Hwy 1	1993	HS-25	10-	465'	1-130', 1-175', 1-160' RCBG Prest Post-Ten Seis Dgn, Continued on Br 17176 DS=60'	HC 26-00	
C297.21	**17176**	Hwy 1W Conn to Hwy 1 NB (Terwilliger Blvd Intchg)	1993	HS-25	10-	350'	1-110', 1-130', 1-110' RCBG Continuation of Brs 8199A & 17064, Seis Dgn DS=35'	HC 36-08	
297.17	**08392C**	SW Terwilliger Blvd over Hwy 1 & Conns					See MP C297.44 for Description	HCNB 49-00 HCSB 49-00	VCNB 28-04 VCSB 27-00
297.28 S	**19340**	Sign Cantilever Br, Hwy 1 SB at MP 297.28	2003		82-		Steel Cantilever Sign Bridge		
297.39 S	**19341**	Sign Cantilever Br, Hwy 1 SB at MP 297.39	2003		82-				
C297.44	**08392C**	SW Terwilliger Blvd over Hwy 1 & Conns	1993	HS-25	10-	687'	1-75'6", 1-166'6", 1-205', 1-159', 1-81' RCBG Prest Post-Ten 2-6' SW, Seis Dgn *Owned by State, maintained by City of Portland*	HC 48-00	
297.55	**08198**	SW Brier Place over Hwy 1	1959	HS-20	10-	266'	1-18' Cant, 1-66', 1-75', 1-72', 1-35' RCBG 2-6' SW 40-Skew *Maintained by ODOT*	HCNB 50-00 HCSB 50-00	VCNB 15-02 VCSB 24-06
298.01 S	**18898**	Sign Cantilever Br, Hwy 1 SB at MP 298.01 (VMS)	2000		82-		Steel Butterfly Sign Bridge (Variable Message Sign)		VCSB 18-00
298.24	**20788**	SW Iowa Street Viaduct, Hwy 1	2014	HL-93	4-	440'	1-160', 1-165' 1-115' RCDG Prest. Bulb-T Seis Dgn 10-Skew	HCNB 60-00 HCSB 60-00	
298.76	**19342**	Sign Truss Br, Hwy 1 at MP 298.76	2003		80-		Steel Truss Sign Bridge		
298.81	**08765M**	Sign Truss Br, Hwy 1 at MP 298.81	1962		80-		1-128' Steel Truss Sign Bridge (Tubular)	HCNB 54-06 HCSB 49-06	VCNB 20-00 VCSB 18-06
298.83	**08196**	SW Corbett Ave over Hwy 1	1960	HS-20	10-	329'	1-59'2", 1-96'7", 1-83'4", 1-76'5" RCBG, 1-12' Cant 2-5' SW, HC 40' on Corbett St 30-Skew *Maintained by ODOT*	HCNB 50-06 HCSB 49-01	VCNB 16-07 VCSB 27-09
299.21 N	**08765K**	Sign Truss Br, Hwy 1 NB at MP 299.21	1986		80-		1-120' Steel Truss Sign Bridge (Steel Box)	HCNB 41-00 HCSB 46-00	VCNB 17-07 VCSB 23-04

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C299.23	**08195**	Hwy 1 over Hwy 3 SB (SW Hood Ave)					See MP 299.23 for Description		
299.23	**08195**	Hwy 1 over Hwy 3 SB (SW Hood Ave)	1959	HS-20	4-	213'	1-57', 1-77', 1-57' RCDG NB, 1-64'6", 1-84'5", 1-64'6", RCDG SB DS=20'	HCNB 52-07 HCSB 56-07	
299.53	**21191**	Sign Truss Br, Hwy 1 at MP 299.53	2012		80-		1-165' Steel Truss Sign Bridge (Tubular)	HC 120-00	VC 18-00
299.55 N		Junction					Stadium Freeway Hwy 61 NB		
299.56 S		Junction					Stadium Freeway Hwy 61 SB		
299.68 N	**21083**	Pedestrian Bridge, Hwy 1 NB at MP 299.68 (Gibbs Street)	2012	Ped	28-	573'	1-144', 1-280', 1-125' St Box Gir Seis Dgn		
299.75 S	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					See Hwy 26, MP 0.67 for Description	HC 48-00	VC 18-09
299.76 N	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)						HC 50-00	VC 25-07
299.80 S		Junction					Hwy 1 Conn to SW Hood Ave & SB Hwy 3		
299.81 S	**08194**	Hwy 3 NB over Hwy 1 & Conns (Ross Island Intchg)					See Hwy 3 MP 0.09 for Description	HC 50-00	VCNB 15-11 VCSB 17-06
299.81 N	**08194**	Hwy 3 NB over Hwy 1 & Conns (Ross Island Intchg)						HC 50-07	VC 14-07
C299.90	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					See Hwy 26, MP 0.67 for Description	HC 16-00	VC 27-00
299.92 N		Junction					Hwy 3 Conn		
300.08 N	**08765E**	Sign Truss Br, Hwy 1 NB at MP 300.08			80-		1-64' Steel Truss Sign Bridge (Tubular)	HC 50-07	VCNB 16-05
300.08 S	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)					See Hwy 61 MP 2C1.09 for Description	HC 32-04	VCSB 16-10
300.09							See W Marquam Int		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
300.10 S	**08591C**	Hwy 1 SB over Hwy 1 NB Ramp to Hwy 61 NB (W Marquam Intchg)	1965, 94	HS-20	*54-	1860'	1-40' RCDG, 1-135', 1-189'6", 1-133', 1-137'6", 1-91', 1-89', 1-115', 1-104', 1-115'10", 1-139'8", 1-140'6", 1-135', 1-155' St Dk Gir Seis Retro	HC 32-04	VC 15-04
					4-	40'			
300.11 N	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)					See Hwy 61 MP 2C1.09 for Description	HC 32-04	VCNB 16-03
300.12 N	**08591D**	Hwy 1 NB over SW Moody Ave (West Marquam Intchg)	1965, 94	HS-20	*54-	1153'	1-45' RCDG, 5-83' RCDG Prest, 1-134'3", 1-146'2", 1-132'6", 1-132'8", 1-135'2", 1-138'7", 1-135'6", 1-155'5", 1-178'4" St Dk Gir Seis Retro	HC 32-04	VC 16-00
					4-	460'			
C300.27	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)					See Hwy 61 MP 2C1.09 for Description	HC 32-04	VC 17-02
C300.42	**08591D**	Hwy 1 NB over SW Moody Ave (West Marquam Intchg)					See MP 300.12N for Description	HC 32-04	VC 21-00
C300.44	**08591C**	Hwy 1 SB over Hwy 1 NB Ranp to Hwy 61 NB (W Marquam Intchg)					See MP 300.10S for Description	HC 32-04	VC 16-01
C300.46	**08591B**	Hwy 1 SB Ramp to Hwy 61 NB over surface sts (W Marquam Int)	1965, 96	HS-20	*54-	1395'	1-178'6", 1-155', 1-134'11", 1-139'9", 1-136', 1-136'6", 1-104', 1-102', 1-91', 1-85', 1-132' St Dk Gir, 1-60', 1-58'7", 1-56' RCDG Prest, 1-38'5" RCDG Seis Retro	HC 32-04	VC 18-06
					4-	213'			
300.28 S		Junction					Hwy 1 Conn to NB Hwy 61		
4C300.29 N		Junction					Hwy 61 Conn No 4 Marquam Int		
300.30 N	**16872C**	Sign Truss Br, Hwy 1 NB at MP 300.30	1966		80-		1-64' Steel Truss Sign Bridge (Angle Iron)	HC 49-00	VCNB 18-02
300.38	**08328**	Willamette River, Hwy 1 (Marquam)	1966, 96	HS-20	40-	1044'	1-302', 1-440', 1-302' St Deck Truss (2 Levels of Deck) Seis Retro. Isolation/Dissipation Bearings (special Phase 1)	HCNB 57-00	VCNB 18-03
								HCSB 57-00	VCSB 15-04

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
300.68 N	**08590D**	Hwy 1 NB over Hawthorne Bridge Ramps (E Marquam Intchg)	1962, 94	HS-20	4-	733'	1-127'10", 2-127'6", 1-125'7", 1-139'2", 1-108'8", 1-90', 1-114'6", 2-98', 1-165', 1-85' St Dk Gir, 8-85' RCDG Prest, 1-53' RCDG Seis Retro	HC 32-00	VC 15-07
					*54-	1586'			
300.68	**08590Y**	NB Hwy 1 Ramp to Hwy 2 EB (E Marquam Intchg)	1992	HS-25	54-	509'	1-98', 1-97'1", 1-152'9", 1-160'9" St Dk Gir, 4-90', 1-87', 1-93', 1-82' RCDG Prest Bulb-T (Steel 248 Ton) Seis Dgn		
					4-	622'			
300.69 S	**08590C**	Hwy 1 SB over Marquam Bridge Ramp	1962, 94	HS-20	4-	740'	1-127'10", 2-127'6", 1-125'6", 1-141', 1-111', 1-110', 3-106', 1-165', 1-86' St Dk Gir, 7-86', 1-85' RCDG Prest, 1-52'6" RCDG Seis Retro	HC 32-00	VC 15-05
					*54-	1618'			
300.72 S	**19345**	Sign Cantilever Br, Hwy 1 SB at MP 300.72	2003		82-		Steel Cantilever Sign Bridge	HCSB 55-04	VCSB 18-07
301.06	**08589Y**	SE Yamhill St Ramp over Hwy 1 & Conns (Morrison Intchg)	1958, 94				Seis Retro.	HCNB 49-06	VCNB 16-05
							Maintained by Multnomah County	HCSB 49-06	VCSB 15-04
301.07	**02758A**	SE Belmont St over Hwy 1 & Conns (Morrison Intchg)	1958					HCNB 49-06	VCNB 21-07
								HCSB 49-06	VCSB 17-10
301.08	**08589B**	SE Belmont St Conn #3 to Hwy 1 NB over Hwy 1 (Morrison Int)					See MP 3C301.10 for Description	HCNB 49-06	VCNB 21-04
								HCSB 49-06	VCSB 20-11
301.09	**08589**	Willamette River & Hwy 1, SE Morrison St (Morrison Intchg)	1958					HCNB 49-06	VCNB 17-02
							Maintained by Multnomah County	HCSB 49-06	VCSB 15-00
301.12	**08589C**	Hwy 1 SB Conn #7 to SE Morrison St over Hwy 1 (Morrison Int)					See MP 7C302.21 for Description	HCNB 49-06	VCNB 16-09
								HCSB 49-06	VCSB 14-10
301.22	**08589A**	Hwy 1 SB Conn #2 to SE Belmont St over Hwy 1 (Morrison Int)					See MP 2C302.20 for Description	HC 37-06	VCNB 21-02
									VCSB 17-05

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
301.22	**08589C**	Hwy 1 SB Conn #7 to SE Morrison St over Hwy 1 (Morrison Int)					See MP 7C302.21 for Description	HC 49-06	VC 16-08
301.35		Junction					Hwy 2 Conn No 2		
301.40		Junction					Hwy 1 Conn No 3		
301.50							See Columbia River Interchange Diagram		
301.50	**00511B**	Burnside St (East Approach) over Hwy 1 & Conns	1926					HCNB 31-02	VCNB 24-00
							Maintained by Multnomah County	HCSB 31-04	VCSB 16-10
301.64 S	**19346**	Sign Cantilever Br, Hwy 1 SB at MP 301.64	2003		82-		Steel Butterfly Sign Bridge		
301.95 N	**19347**	Sign Cantilever Br, Hwy 1 NB at MP 301.95	2003		82-		Steel Cantilever Sign Bridge		VCSB 18-07
301.95 S	**18864**	Sign Cantilever Br, Hwy 1 SB at MP 301.95	2001		82-		1-24'5" Steel Cantilever Sign Bridge	HCSB 52-00	VCSB 18-00
2C302.18		Conn No 2 Banfield-Morrison Interchange							
2C302.18		Junction					Conn No 2 Pacific Hwy No 1 Conn No 7 (MP 7C302.18)		
2C302.20	**08589A**	Hwy 1 SB Conn #2 to SE Belmont St over Hwy 1 (Morrison Int)	1963, 94	HS-20	54-	1442'	1-95', 2-124', 3-92', 1-67', 1-90', 1-140', 1-90', 3-82', 1-60', 1-69'3", 1-60'7" St Dk Gir Conn No 2, Seis Retro DS=65'	HC 16-00	
2C302.45		Junction					Conn No 2 SE Belmont Street		
3C300.97							Conn No 3 Banfield-Morrison Interchange EB Belmont St to NB Pacific Hwy 1		
3C300.98	**0M129**	Sign Truss Br, Hwy 1 Conn #3 at MP 3C300.98	1963		80-		Steel Truss Sign Bridge Conn No 3 SE Belmont St	HC 22-00	VC 17-08
3C301.03	**08589A**	Hwy 1 SB Conn #2 to SE Belmont St over Hwy 1 (Morrison Int)					Conn No 3 See MP 2C302.20 for Description	HC 22-00	VC 19-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
3C301.10	**08589B**	SE Belmont St Conn #3 to Hwy 1 NB over Hwy 1 (Morrison Int)	1963, 94	HS-20	*54-	1665'	1-56'7", 1-77'9", 3-79', 2-85', 1-108', 1-73'6", 1-74'6", 1-135', 1-145', 1-80', 1-94', 1-94'1", 1-96'7", 1-98' St Dk Gir, 2-50' RCDG "B" Line, 1-79'5", 1-68', 1-75' St Dk Gir, 2-42' RCDG "BD" Line Conn No 3, Seis Retro DS=60'	HC 17-06	VC 14-07
					4-	184'			
5C301.14		Junction					Conn No 5		
5C301.23	**19660**	SE Morrison St EB Conn #5 to Hwy 2 EB over Hwy 1	1991	HS-25	4-	628'	1-126'3", 1-100', 3-134' RCDG Prest Conn No 5. No WS	HC 17-06	VC 17-06
4C301.29		Junction					Conn No 4		
3C301.40		Junction					Conn No 3 NB Pacific Hwy No 1		
4C301.08							Conn No 4 Banfield-Morrison Interchange WB Morrison St to NB Pacific Hwy 1		
4C301.08		Junction					Conn No 4 SE Morrison Street		
4C301.50	**08589B**	SE Belmont St Conn #3 to Hwy 1 NB over Hwy 1 (Morrison Int)					Conn No 4 See MP 3C301.10 for Description	HC 22-00	VC 19-03
4C301.50	**08589D**	SE Morrison St Conn #4 to Hwy 1 NB over Conns (Morrison Int)	1963, 94	HS-20	*54-	854'	1-70'7", 1-62'9", 1-83'10", 1-90', 1-150', 3-97', 1-106' St Dk Gir, 2-44' RCDG Conn No 4, Seis Retro DS=30'	HC 20-00	VC 19-03
					4-	88'			
4C301.29		Junction					Conn No 3 at MP 3C301.29		
5C301.14		Junction					Conn No 3 at MP 3C301.14		
6C301.49		Junction					Conn No 6 at MP 6C301.49		
6C301.13							Conn No 6 Banfield-Morrison Interchange NB Pacific Hwy No 1 to EB Columbia River Hwy 2		
6C301.13		Junction					Conn No 6 NB Pacific Hwy No 1		
6C301.19	**08589C**	Hwy 1 SB Conn #7 to SE Morrison St over Hwy 1 (Morrison Int)					Conn No 6 See MP 7C302.21 for Description	HC 21-00	VC 19-10

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6C301.20	**08589A**	Hwy 1 SB Conn #2 to SE Belmont St over Hwy 1 (Morrison Int)					Conn No 6 See MP 2C302.20 for Description	HCNB 21-00	VCNB 15-00
6C301.21	**08589D**	SE Morrison St Conn #4 to Hwy 1 NB over Conns (Morrison Int)					Conn No 6 See MP 4C301.50 for Description	HCNB 21-00	VCNB 15-00
6C301.23	**08589B**	SE Belmont St Conn #3 to Hwy 1 NB over Hwy 1 (Morrison Int)					Conn No 6 See MP 3C301.10 for Description	HCNB 21-00	VCNB 15-00
6C301.25	**08589B**	SE Belmont St Conn #3 to Hwy 1 NB over Hwy 1 (Morrison Int)						HCNB 21-00	VCNB 14-07
6C301.90	**00511B**	Burnside St (East Approach) over Hwy 1 & Conns					Conn No 6	HC 32-00	VC 14-11
6C301.64	**08588D**	Hwy 1 NB Conn #6 to Hwy 2 EB over UPRR (Banfield Intchg)	1963, 95	H-20	*4-	791'	1-49'5" RCDG, 1-111'6", 3-79', 1-98'6", 1-142'4", 1-85'2", 1-146'4", 1-48'1",1-71'3", 1-71'11", 1-51'5", 1-55' St Dk Gir, 4-40', RCDG, 3-40', 3-43' RCDG Half Viaduct Conn No 6, Seis Retro DS=46'	HC 32-00	VC 14-11
					54-	764'			
6C301.65	**08588C**	Hwy 1 SB to Hwy 2 EB over Hwy 1 & Conns (Banfield Intchg)	1963				Conn No 6 See Hwy 2 MP 0.20E for Description	HC 32-00	VC 15-04
6C301.77	**02350A**	Hwy 1E (SE MLK Blvd) over Hwy 2 & UPRR	1908				Conn No 6, See Hwy 1E, MP X0.20 for Description	HC 29-06	VC 17-00
6C301.84		Junction					Conn No 6 EB Columbia River Hwy No 2		
7C301.69							Conn No 7 Banfield-Morrison Interchange		
7C301.70		Junction					Conn No 7 Pacific Hwy No 1		
7C301.74		Uxing EB Columbia River Hwy					Conn No 7		
7C301.81	**R8588E**	Hwy 1 SB Conn #7 to SE Morrison St (Morrison Intg)	1964	HS-20	*54-	712'	1-112', 5-120' St Dk Gir, 1-50' RCDG Conn No 7 DS=60'	HC 21-00	VC 27-01
					4-	50'			
7C301.90	**00511B**	Burnside St (East Approach) over Hwy 1 & Conns					Conn No 7 *Maintained by Multnomah County*	HC 21-00	VC 27-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
301.59	**08588B**	Hwy 2 WB Conn to Hwy 1 SB over Hwy 1 (Banfield Intchg)					See Hwy 2, MP 2C0.52 for Description	HCNB 38-00 HCSB 34-00	VCNB 18-09 VCSB 14-11
301.65	**08588C**	Hwy 1 SB to Hwy 2 EB over Hwy 1 & Conns (Banfield Intchg)					See Hwy 2 MP 0.20E for Description	HCNB 41-00 HCSB 37-06	VCNB 30-00 VCSB 30-00
301.70 S	**S8588E**	Hwy 1 SB over UPRR	1963	HS-20	4- *54-	95' 2154'	1-50' RCDG, 1-115', 6-69'5", 1-89'8", 1-87'11", 2-83', 3-92', 1-159', 1-167', 1-215', 2-109', 3-82' St Dk Gir, 1-45' RCDG DS=45'	HC 34-00	
301.70 N	**N8588E**	Hwy 1 NB over UPRR	1963	HS-20	4- *54-	95' 2154'	1-50' RCDG, 1-115', 6-69'5", 1-89'8", 1-87'11", 2-83', 3-92', 1-140', 1-132', 1-217', 1-161', 1-109', 3-82' St Dk Gir, 1-45' RCDG	HC 38-00	VC 15-08
301.70		Junction					Hwy 1 Conn No 7		
301.86	**08920A**	Sign Truss Br, Hwy 1 at MP 301.86	1964		80-		Steel Truss Sign Bridge (Tubular)	HCNB 41-04 HCSB 37-05	VCNB 18-02 VCSB 18-11
301.91		Junction					Hwy 2		
301.96		Junction					Hwy No WB		
301.99 S	**19349**	Sign Cantilever Br, Hwy 1 SB at MP 301.99	2005		82-		Steel Cantilever Sign Bridge		
301.99	**08583**	Hwy 1 over NE Hassalo St & NE Holladay St	1962, 93	HS-20	4-	437'	1-41', 4-64'6", 1-80', 1-58' RCDG Prest Seis Retro DS=25'	HCNB 51-05 HCSB 51-05	
302.10	**08920B**	Sign Truss Br, Hwy 1 at MP 302.10	1963		80-		1-50'6" Steel Truss Sign Bridge (Tubular)	HCNB 41-06 HCSB 41-06	VCNB 18-06 VCSB 21-11
2C302.18		Junction					Connection No 2 Columbia River Hwy No 2		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7C302.21	**08589C**	Hwy 1 SB Conn #7 to SE Morrison St over Hwy 1 (Morrison Int)	1963, 94	HS-20	4-	50'	1-50' RCDG, 1-91'10", 1-92', 1-92'3", 1-42', 1-151', 1-32'8", 1-134'11", 1-107', 1-106', 1-58'5", 1-96'8", 1-71'7", 1-65'4", 1-106'8", 1-99'1" St Dk Gir Conn No 7, Seis Retro DS=37'	HC 16-00	
					*54-	1348'			
8C302.22	**18852**	Sign Cantilever Br, Hwy 1 Conn #8 at MP 8C302.22 (VMS)	2000		82-		1-8' Steel Butterfly Sign Bridge (Variable Message Sign)		
7C302.33		Junction					Conn No 7 Morrison Street		
302.38 N	**19353**	Sign Cantilever Br, Hwy 1 NB at MP 302.38	2003		82-		Steel Butterfly Sign Bridge		
302.39 S	**19354**	Sign Truss Br, Hwy 1 SB at MP 302.39	2003		80-		Steel Truss Sign Bridge		
302.29	**08575**	NE Weidler St over Hwy 1	1962, 93	HS-20	4-	148'	1-51', 1-52', 1-45' RCDG 2" ACWS, Seis Retro	HCNB 37-06 HCSB 38-00	VCNB 15-11 VCSB 17-09
302.33	**08575Q**	N Williams Ave over Hwy 1	1962	HS-20	10-	188'	1-96', 1-92' RCBG 2" ACWS	HCNB 37-06 HCSB 37-00	VCNB 16-03 VCSB 16-06
302.35	**08575R**	NE Broadway over Hwy 1	1962	HS-20	4-	106'	1-52', 1-53'6" RCDG 2" ACWS	HCNB 37-06 HCSB 37-00	VCNB 16-03 VCSB 18-01
302.43	**08574**	N Vancouver Ave over Hwy 1	1962, 93	HS-20	10-	483'	1-73', 1-100', 2-110', 1-90' RCBG Seis Retro	HCNB 37-06 HCSB 37-06	VCNB 22-05 VCSB 18-11
9C302.51	**18851**	Sign Cantilever Br, Hwy 1 Conn #9 at MP 9C302.51 (VMS)	2000		82-		1-8' Steel Butterfly Sign Bridge (Variable Message Sign)		
302.53	**08573**	N Flint Ave over Hwy 1	1962, 93	HS-20	10-	522'	1-67', 1-101', 1-110', 2-90', 1-64' RCBG Seis Retro	HCNB 37-06 HCSB 37-06	VCNB 18-10 VCSB 19-03
302.59 S	**18863**	Sign Truss Br, Hwy 1 SB at MP 302.59	2001		80-		1-78'9" Steel Truss Sign Bridge	HCSB 56-00	VCSB 18-00
302.60							See City Street Interchange Diagram		
2C302.60	**08574**	N Vancouver Ave over Hwy 1					Conn No 2 See MP 302.43 for Description	HC 29-06	VC 15-05
2C302.60	**08573**	N Flint Ave over Hwy 1					Conn No 2 See MP 302.53 for Description	HC 21-08	VC 23-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2C302.98	**16358**	NB Hwy 1 Conn to N Greeley Ave over City Streets	1986	HS-25	4-	731'	1-97'5", 1-98', 3-91'8", 1-100'6", 1-43'11", 1-62'8" RCDG Prest, 1-111'3" St Dk Gir, 1-53'8" RCDG Prest Conn No 2	HC 26-00	
					54-	111'			
2C303.22	**16534**	NB Hwy 1 Conn to N Greeley Ave over Hwy 1W	1985	HS-20	4-	237'	1-130', 1-107' RCDG Prest Bulb-T Conn No 2	HC 26-00	
3C302.72	**08573**	Flint Ave over Hwy 1					Conn No 3 See MP 302.53 for Description	HC 28-04	VC 14-05
302.65	**08782A**	Elliot School Viaduct, Hwy 1	1963, 93	HS-20	4-	505'	1-46', 1-45'9" RCDG, 6-68' RCDG Prest, 1-46' RCDG Seis Retro, 2" ACWS DS=38'	HCNB 47-10 HCSB 47-10	
302.69 N	**19357**	Sign Cantilever Br, Hwy 1 NB at MP 302.69	2003		82-		Steel Cantilever Sign Bridge		VC 20-02
302.80	**19358**	Sign Truss Br, Hwy 1 at MP 302.80	2003		80-		Steel Truss Sign Bridge		
302.93 N	**19360**	Sign Cantilever Br, Hwy 1 NB at MP 302.93	2005		82-		Steel Cantilever Sign Bridge		VC 18-02
302.99 S	**S8958A**	Fremont Viaduct, Hwy 1 SB	1963	HS-20	4-	1441'	1-67' RCDG, 1-94' StDkGir, 5-67' RCDG Prest, 1-109'6", 1-117' StDkGir, 3-69', 1-90', 2-49' RCDG Prest, 1-111' StDkGir, 2-67'3", 1-90', 2-71'6" RCDG, 1-140' StDkGir, 1-81', 1-90', 1-51'6" RCDG Prest, 1-53'6" RCDG	HC 37-04	VC 16-00
					*54-	572'			
302.99 N	**N8958A**	Fremont Viaduct, Hwy 1 NB	1963	HS-20	4-	1443'	1-54' RCDG, 1-97' StDkGir, 1-52', 3-72', 1-69' RCDG Prest, 1-94' StDkGir, 2-53'6" RCDG Prest, 1-111' StDkGir, 2-62'6", 1-90', 3-60'4" RCDG Prest, 1-111' StDkGir, 1-51'6", 1-90', 3-75' RCDG Prest, 1-140' StDkGir, 1-90', 1-46'6" RCDG Prest, 1-47' RCDG	HC 37-04	VC 16-00
					*54-	553'			
C302.97	**08958E**	Hwy 1 NB Conn to Hwy 61 SB over Conns (E Fremont Intchg)	1973	HS-20	*28-	1713'	1-149', 2-160', 1-130', 1-140', 1-188', 1-191', 1-131', 2-160', 1-144' St Box Gir, 1-15' Cant, 1-115', 4-130', 1-98' RCBG (1713' St Box Gir, 748' RCBG: Units "SW-1", "SW-2", "SW-3", "SE-3" & "SE-4")		
					10-	748'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
303.02	**08958E**	Hwy 1 NB Conn to Hwy 61 SB over Conns (E Fremont Intchg)					See MP C302.97 for Description	HCNB 40-00 HCSB 38-00	VCNB 20-00+ VCSB 20-00+
303.08	**08958F**	Hwy 61 NB Conn #2 to N Kerby Ave over Hwy 1 (E Fremont Int)					See Hwy 61 MP 2C3.87 for Description	HCNB 40-00 HCSB 38-00	VCNB 20-00 VCSB 20-00+
303.09	**08958G**	N Ivy St Conn #3 to Hwy 61 SB over Hwy 1 (E Fremont Intchg)					See Hwy 61 MP 3C3.85 for Description	HCNB 40-00 HCSB 38-00	VCNB 20-07 VCSB 21-08
3C303.10	**16535**	N Greeley Ave Conn to SB Hwy 1 over Hwy 1W	1985	HS-25	10- 4- 54-	416' 426' 135'	1-77', 1-21' Cant RCBG Post-Ten, 1-126' RCDG Prest Bulb-T, 1-15' cant, 1-150'10", 1-152' RCBG Post-Ten, 1-134'9" St Dk Gir, 2-71'6", 1-90', 1-67'3" RCDG Prest Conn No 3	HC 26-00	
303.15	**08958H**	Hwy 61 NB Conn to Hwy 1 NB over Hwy 1 (E Fremont Intchg)					See Hwy 61 MP 3.75N for Description	HCNB 40-00 HCSB 38-00	VCNB 16-00 VCSB 15-08
303.25 S	**19361**	Sign Cantilever Br, Hwy 1 SB at MP 303.25	2003		82-		Steel Cantilever Sign Bridge		VC 18-06
303.41 N	**09298J**	Sign Truss Br, Hwy 1 NB at MP 303.41	1964		80-		1-100', 1-70' Steel Truss Sign Bridge (Tubular)	HC 143-06	VCNB 19-10
303.62	**09014**	Pedestrian Br (N Failing St) over Hwy 1	1963, 00		14-	420'	1-140' RC Appr, 2-70' RC Slb, 1-140' RC Appr	HCNB 63-06 HCSB 63-06	VCNB 17-00 VCSB 17-00
303.80 N	**09298I**	Sign Truss Br, Hwy 1 NB at MP 303.80	1964		80-		Steel Truss Sign Bridge (Tubular)	HC 70-06	VCNB 18-07
303.88	**09012**	N Skidmore St over Hwy 1 & Conn	1964	HS-20	10-	488'	1-64', 2-73', 2-75', 1-88', 1-40' RCBG 2-7' SW, Bents 1 & 2: 47-DgSkw, Bent 3: 24-DgSkw	HCNB 51-00 HCSB 54-06	VCNB 16-05 VCSB 15-09
303.98	**09011**	N Going St Conn #2 over Hwy 1 & Conns					See MP 2C303.73 for Description	HCNB 64-00 HCSB 62-06	VCNB 15-09 VCSB 15-10
303.98							See Going St Interchange Diagram		
1C303.88	**09012**	N Skidmore St over Hwy 1 & Conn					Conn No 1 See MP 303.88 for Description	HC 23-04	VC 16-11

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2C303.73	**09011**	N Going St Conn #2 over Hwy 1 & Conns	1964	HS-20	10-	250'	1-46', 1-75', 1-77', 1-52' RCBG Conn No 2, 3" ACWS DS=23' 17-Skew	HC 48-00	
303.77 S	**19363**	Sign Truss Br, Hwy 1 SB at MP 303.77	2003		80-		Steel Truss Sign Bridge		
3C303.98	**09298K**	Sign Truss Br, Hwy 1 Conn #3 at MP 3C303.98	1964		80-		Steel Truss Sign Bridge (Tubular) Conn No 3	HC 20-00	VC 18-10
4C303.74	**09012**	N Skidmore St over Hwy 1 & Conn					Conn No 4 See MP 303.88 for Description	HC 19-00	VC 16-01
304.18	**09007**	N Alberta St over Hwy 1	1964, 00	HS-20	4-	118'	2-59' RCBG 2-7' SW	HCNB 50-09 HCSB 50-09	VCNB 16-02 VCSB 16-01
304.32 N	**19364**	Sign Truss Br, Hwy 1 NB at MP 304.32	2003		80-		Steel Truss Sign Bridge		
304.43	**09002**	N Killingsworth St over Hwy 1	1964, 00	HS-20	10-	159'	1-79', 1-80' RCBG 2-7' SW 5-Skew	HCNB 50-00 HCSB 70-00	VCNB 16-03 VCSB 15-10
C304.43	**09002**	N Killingsworth St over Hwy 1					See MP 304.43 for Description	HC 17-06	VC 16-11
304.44 S	**09298H**	Sign Truss Br, Hwy 1 SB at MP 304.44	1964		80-		Steel Truss Sign Bridge (Tubular)	HC 62-00	VCSB 18-04
304.56 S	**19365**	Sign Truss Br, Hwy 1 SB at MP 304.56	2005		80-		Steel Truss Sign Bridge		
304.68	**09000**	N Ainsworth St over Hwy 1	1964, 00	HS-20	10-	210'	1-45', 2-60', 1-45' RCBG 2-7' SW	HCNB 50-09 HCSB 51-00	VCNB 16-05 VCSB 16-04
304.78 N	**09298G**	Sign Cantilever Br, Hwy 1 NB at MP 304.78	1964		82-		Steel Cantilever Sign Bridge	HC 54-10	VCNB 17-10
304.93	**08997**	N Portland Blvd over Hwy 1	1964, 00	HS-20	10-	185'	1-45', 2-48', 1-45' RCBG 2-7' SW	HCNB 38-09 HCSB 38-09	VCNB 16-03 VCSB 16-03
304.94 N	**19366**	Sign Truss Br, Hwy 1 NB at MP 304.94	2003		80-		Steel Truss Sign Bridge		
305.06 S	**09298F**	Sign Truss Br, Hwy 1 SB at MP 305.06	1964		80-		Steel Truss Sign Bridge (Tubular)	HC 56-06	VCSB 18-01
305.14	**09016**	Pedestrian Br (N Bryant St) over Hwy 1	1964		14-	230'	1-40', 1-59', 1-64', 1-48' RC Slb	HCNB 51-03 HCSB 51-03	VCNB 16-01 VCSB 16-04
305.28 N	**09298E**	Sign Truss Br, Hwy 1 NB at MP 305.28	1964		80-		Steel Truss Sign Bridge (Tubular)	HC 56-10	VCNB 18-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
305.42 N	**09298D**	Sign Truss Br, Hwy 1 NB at MP 305.42	1964		80-		1-58'6" Steel Truss Sign Bridge (Tubular)	HC 48-06	VCNB 17-11
305.44	**08996**	Hwy 123 (N Lombard St) over Hwy 1 & Conns					See Hwy No 123 MP 5.33 for Description	HCNB 51-00 HCSB 49-10	VCNB 16-01 VCSB 16-04
305.50 S	**17466**	Sign Cantilever Br, Hwy 1 SB at MP 305.50 (VMS)	1996		82-		1-31' Steel Cantilever Sign Bridge (Variable Message Sign)		VCSB 18-00
C305.66	**08883**	Columbia Slough & Hwy 1 Conn, Hwy 1					See MP 306.22 for Description	HC 23-00	VC 16-09
305.68 N	**20693**	Sign Truss Br, Hwy 1 NB at MP 305.66 (VMS)	2007		80-		1-146' Steel Truss Sign Bridge (Variable Message Sign)	HC 82-00	VCNB 18-05
305.92	**08882**	Hwy 1 over N Columbia Blvd & UPRR	1964	HS-20	4- *54-	400' 238'	2-80' RCDG Prest, 1-137', 1-101' St Dk Gir, 3-80' RCDG Prest No WS (Steel 387 Ton) DS=25'	HCNB 37-00 HCSB 46-06	
305.92	**20651**	Columbia Blvd Ramp to Hwy 1 SB	2008	HL-93	54-	625'	1-178', 1-240' 1-207' St Dk Gir Cast-in-Place Deck, Monolithic Concrete Surface, Seis Dgn 0-Skew	HC-32-00	VC 23-06
305.93		Portland					North City Limits		
306.10 N	**20691**	Sign Truss Br, Hwy 1 NB at MP 306.10	2007		80-		1-129' Steel Truss Sign Bridge (Tubular)	HCNB 56-00 HCSB 56-00	VCSB 18-06
306.22	**08883**	Columbia Slough & Hwy 1 Conn, Hwy 1	1964	HS-20	4- *54-	720' 520'	2-40' RCDG, 5-104' St Dk Gir, 9-66' RCDG Prest, 1-46' RCDG 1.5" ACWS (Steel 576 Ton) DS=60' 17-Skew	HCNB 37-04 HCSB 37-04	
306.46	**20690**	Sign Truss Br, Hwy 1 at MP 306.46	2007		80-	146'	1-146' Steel Truss Sign Bridge		VC 18-06
306.60		Portland					North City Limits		
306.66 N	**20689**	Sign Truss Br, Hwy 1 at MP 306.66	2007		80-		1-103' Steel Truss Sign Bridge (Tubular)	HCNB 54-08	VCNB 18-06 HCSB 54-08
306.70	**09316A**	Hwy 1 over N Victory Blvd	1964, 92	HS-20	4-	194'	1-54', 1-85', 1-55' RCDG Prest No WS DS=25' 29-Skew	HCNB 41-01 HCSB 41-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C306.70	**09316A**	Hwy 1 over N Victory Blvd					See MP 306.70 for Description	HC 56-02	VC 16-00
C306.77	**06686C**	Hwy 1W over N Victory Blvd					See Hwy 1W, MP X5.50 for Description	HCEB 25-06 HCWB 24-03	VCEB 15-05 VCWB 15-05
306.86	**16506**	N Victory Blvd Conn to Hwy 1 NB over Conn (Swift-Delta Int)					See MP C306.86 for Description	HC 24-07	VC 17-01
C306.86	**16506**	N Victory Blvd Conn to Hwy 1 NB over Conn (Swift-Delta Int)	1992	HS-25	4- *10-	595' 425'	7-85' RCDG Prest Bulb-T, 1-100', 2-130', 1-65' RCBG Post-Ten DS=21'	HC 26-00	
306.86	**09015A**	Hwy 1 over Hwy 1W NB Conn to Hwy 1 NB	1964	HS-20	16-	26'	1-26' RC Rigid Frame 3'-Fill DS=17' 65-Skew	HCNB 41-04 HCSB 41-04	
306.98 S	**19369**	Sign Cantilever Br, Hwy 1 SB at MP 306.98	2003		82-		Steel Cantilever Sign Bridge		
307.01 S		Junction					SB Hwy 1W		
307.08 N		Junction					NB Hwy 1W		
307.14 S	**19370**	Sign Cantilever Br, Hwy 1 SB at MP 307.14	2003		82-		Steel Cantilever Sign Bridge		
307.19 N	**19371**	Sign Truss Br, Hwy 1 NB at MP 307.19	2003		80-		Steel Truss Sign Bridge		
C307.22	**16508F**	Sign Truss Br, Hwy 1 Conn at MP C307.22	1992		80-		1-103' Steel Truss Sign Bridge (Tubular)	HC 40-06	VC 19-00
307.31	**17107**	Hwy 1 NB Conn to Hwy 1E ("FE" Off-Ramp) over Bikepath	1992	HS-25	14-	66'	1-66' RC Slb Prest 2" ACWS w/membrane	HC 27-09	
C307.34	**17108**	Hwy 1E Conn to Hwy 1 NB ("SV" On-Ramp) over Bikepath	1992	HS-25	14-	70'	1-70' RC Slb Prest 4" ACWS w/membrane 10-Skew	HC 40-06	
C307.40 N	**08995C**	Hwy 1E (NE MLK Blvd) over Hwy 1 & Conns					See Hwy 1E, MP X5.92N For Description	HCNB 54-00 HCSB 46-00	VCNB 18-08 VCSB 17-00
307.44 S	**19372**	Sign Truss Br, Hwy 1 SB at MP 307.44	2005		80-		Steel Truss Sign Bridge		
307.43 N	**19373**	Sign Cantilever Br, Hwy 1 NB at MP 307.43	2005		82-		Steel Cantilever Sign Bridge		
307.46		Junction (SB)					Pacific Hwy East 1E		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
307.51		Junction					Hwy 1 SB to WB Swift Hwy 120		
307.53 N	**19374**	Sign Cantilever Br, Hwy 1 NB at MP 307.53	2003		82-		Steel Cantilever Sign Bridge		
307.59		Portland					North City Limits		
307.59	**16526**	Oregon Slough (N Ptld Harbor) & N Jantzen Dr, Hwy 1 & 120	1987	HS-25	12-	870'	2-135' RCDG Prest Bulb-T, 1-125' RCDG Prest Bulb-T & 2-60' Cant RCBG Prest Post-Ten & 1-110' RCDG Prest Bulb-T & 2-60' Cant RCBG Prest Post-Ten & 1-125' RCDG Prest Bulb-T all Post-Ten together, 2-115', 1-121'1", 1-104' RCDG Prest Bulb-T	HCNB 67-00	
					12-	455'		HCSB 65-00	
307.66 S	**19376**	Sign Cantilever Br, Hwy 1 SB at MP 307.66			82-		Steel Cantilever Sign Bridge		
307.73 S	**19377**	Sign Truss Br, Hwy 1 SB at MP 307.73	2005		80-		Steel Truss Sign Bridge		
307.74	**19378**	Sign Truss Br, Hwy 1 at MP 307.74	2005		80-				
307.82	**16740A**	Sign Truss Br, Hwy 1 at MP 307.82	1964		80-		1-130' Steel Truss Sign Bridge (Tubular)	HCNB 42-00	VCNB 18-01
								HCSB 54-06	VCSB 18-01
307.84 S	**19379**	Sign Cantilever Br, Hwy 1 SB at MP 307.84	2003		82-		Steel Cantilever Sign Bridge		VCSB 18-00
307.93	**04516A**	Hwy 1 over Jantzen Pedestrian Tunnel	1929	H-15	*56-	29'	1-29' St I-Beam 2-6' SW, 1.5" ACWS	HCNB 51-05	
								HCSB 108-00	
307.96 S	**19380**	Sign Cantilever Br, Hwy 1 SB at MP 307.96	2003		82-		Steel Cantilever Sign Bridge		
C308.33	**01377A**	Columbia River & N Hayden Island Dr, Hwy 1 NB (Interstate)					See MP 308.38N for Description	HC 35-11	VC 14-03
C308.33	**07333**	Columbia River & N Hayden Island Dr, Hwy 1 SB (Interstate)					See MP 308.38S for Description	HC 38-04	VC 14-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. NO. 1 (I-5, OR99, OR99E, OR138, US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
308.38 N	**01377A**	Columbia River & N Hayden Island Dr, Hwy 1 NB (Interstate)	1916	H-15	54-	50'	1-56', 2-76', 1-61' RCDG, 7-266', 1-531', 1-274' St Thru Truss, 1-279' St Thru Vrt Lift Truss, 1-237' St Thru Truss, 1-50'6" St Dk Gir Twin Str, 6'10" SW on Lt of #1377A, 15'3" to Signs, 14'8" - 3'8" to Swing Signs, Drawbridge. DS=92'	HC 38-00	VC 15-06
					*38-	2940'	*Maintainance and Operation by ODOT, WSDOT to share costs.*		
					50-	279'			
					4-	269'			
308.38 S	**07333**	Columbia River & N Hayden Island Dr, Hwy 1 SB (Interstate)	1958	HS-20	54-	50'	1-56', 2-76', 1-61' RCDG, 7-266', 1-531', 1-274' St Thru Truss, 1-279' St Thru Vrt Lift Truss, 1-237' St Thru Truss, 1-50'6" St Dk Gir Twin Str, 7'SW on Rt of #7333, 15'3" to Signs, 14'8" - 3'8" to Swing Signs, Drawbridge. DS=92'	HC 39-09	VC 14-08
					*38-	2940'	*Maintenance & operation for Interstate Bridges by ODOT, WSDOT to share costs.*		
					50-	279'			
					4-	269'			
308.65		North End of Interstate Bridge							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-6.11 S		Junction					Pacific Hwy 1 SB		
X-6.00 N		Junction					Pacific Hwy 1 NB		
X-5.92 N	**08995C**	Hwy 1E (NE MLK Blvd) over Hwy 1 & Conns	1991	HS-25	10-	637'	1-139', 1-185', 1-168', 1-145' RCBG Prest Post-Ten 12-Skew	HC 82-00	
X-5.87 N		Junction					Swift Sec Hwy 120 WB		
CX-5.81	**07400A**	Hwy 1E over Union-Swift Conn					See MP X5.75 for Description	HC 27-08	VC 14-10
X-5.75	**07400A**	Hwy 1E over Union-Swift Conn	1992	HS-25	14-	146'	1-36',1-71',1-39' RC Slb No WS DS=20'	HCNB 42-00 HCSB 30-00	
X-4.99	**07297**	Hwy 1E over NE 6th Dr					See MP X4.87 for Description	HC 27-09	VC 15-01
X-4.87	**07297**	Hwy 1E over NE 6th Dr	1968	HS-20	14-	33'	1-33' RC Rigid Frame 2" ACWS	HCNB 34-00 HCSB 34-00	
X-4.82 S	**19538**	Sign Cantilever Br, Hwy 1E SB at MP -4.82	2003		82-		Steel Cantilever Sign Bridge		
X-4.73 N		Connection					Gertz Rd, App on Rt Conn to Hwy 1E NB		
X-4.46	**07298**	Hwy 1E (NE MLK Blvd) over N Vancouver Way (N Schmeer Rd)	1950	HS-20	14-	33'	1-33' RC Rigid Frame 2" ACWS	HCNB 39-00 HCSB 29-04	
X-4.41	**01377C**	Columbia Slough, Hwy 1E	1934, 51	H-15	54-	304'	4-76' St Dk Gir (Steel 380 Ton) 5'6" SW Lt, 2.5" ACWS DS=68'	HCNB 27-00 HCSB 27-00	
X-3.86	**05290**	Hwy 1E over UPRR (at N Baldwin St)	1916	H-15	4-	217'	1-23', 7-24'6", 1-23' RCDG 2-6' SW, 8" ACWS DS=26'	HC 41-00	
X-3.75		Junction					NE Portland Sec Hwy 123 NE Lombard St		
X-3.75		Begin City of Portland Jurisdiction							
CX-0.22	**R7040A**	Hwy 1E NB (NE Grand Ave) Conn to Hwy 2 EB	1957, 90	HS-20	4-	197'	1-15', 1-56', 1-70', 1-56' RCDG Micro-Silica O'lay DS=42'	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.20 N	**07040**	Hwy 1E NB (NE Grand Ave) over Hwy 2 Conns & UPRR	1908	H-15	54-	352'	3-17', 1-19', 1-114', 1-17', 1-50', 1-33', 4-17' St Dk Gir (Steel 360 Ton) 2-12' SW, 3" ACWS DS=25' *City of Portland responsible for roadway surface; ODOT responsible for structural integrity, protective screening, conc. Railing, and signs attached to structure*	HC 40-00	
X-0.20 S	**02350A**	Hwy 1E (SE MLK Blvd) over Hwy 2 & UPRR	1908, 59	H-15	4- *54-	39' 410'	1-39' RCDG, 1-65', 1-90' St Dk Gir, 1-17', 1-51', 1-17', 1-51', 1-17', 1-51', 3-17' St Dk Gir & St Tower Span (Steel 350 Ton) 4" ACWS *City of Portland responsible for roadway surface. ODOT responsible for structural integrity, protective screening, conc. railing, and signs attached to structure.*		
0.00 N		Junction					Sandy Blvd Hwy 59 Lt Columbia Hwy 2W Rt Grand Avenue & Burnside St		
0.39 S	**08589**	Willamette River & Hwy 1, SE Morrison St (County Br)					*Maintained by Multnomah County*	HC 55-00	VC 14-07
0.44 S	**02758A**	SE Belmont St over Hwy 1 & Conns (Morrison Intg) (County Br)	1958					HC 55-00	VC 14-07
0.69 S	**02757B**	SE Madison St Ramp over Hwy 1E SB (SE MLK Blvd) (County Br)	1957					HC 55-00	VC 15-03
0.74 S	**02757A**	Hawthorne Blvd Ramp to Hwy 1E SB (County Br)						HC 48-00	VC 14-08
1.03		Begin City of Portland Jurisdiction							
1.15 S	**19667**	Hwy 1E (SE MLK Blvd/SE Grand Av) over UPRR & SE Division St	2010	HL-93	10-	1125'	NB: 1-135'3", 1-96'10", 1-73'4" RCBG Prest Post-Ten, 9-88' Spread RCBG Prest. SB: 1-125', 1-98'8", 1-108'11" RCBG Prest Post-Ten, 9-88' Spread RCBG Prest 6'11" SW Lt, 7'10" SW Rt, Seis Dgn, Metric Dgn 8-Skew	HCNB 31-06 HCSB 31-06	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.47		Woodward Ramp Conn					To Mt Hood Hwy 26 from NB Pacific East Hwy 1E, Lt		
1.48	**06767A**	Hwy 26 over Hwy 1E (SE McLoughlin Blvd) (Ross Is. Br Appr)					See Hwy 26, MP 0.98 for Description	HCNB 38-00 HCSB 34-00	VCNB 16-09 VCSB 16-11
1.58 N	**19548**	Sign Cantilever Br, Hwy 1E NB at MP 1.58	2003		82-		Steel Cantilever Sign Bridge		
1.59	**02097**	SE Grand Ave Viaduct, Hwy 1E	1937	H-15	4-	1000'	6-(37', 45', 37' Series), 2-24', 2-(37', 45', 37' Series) Partial RCDG 2-5' SW, 2.5" ACWS DS=25'	HC 54-03	
1.60		Connection					From Mt Hood Hwy 26 Rt		
1.79 N	**19549**	Sign Cantilever Br, Hwy 1E NB at MP 1.79	2003		82-		Steel Cantilever Sign Bridge		
2.02 S	**19550**	Sign Cantilever Br, Hwy 1E SB at MP 2.02	2003		82-				
2.40 S	**19551**	Sign Cantilever Br, Hwy 1E SB at MP 2.40	2003		82-				
2.62	**02237A**	SE Milwaukie Ave over Hwy 1E	1968	HS-20	54-	178'	1-178' St Dk Gir (Steel 306 Ton)	HC 52-06	VC 15-05
3.51	**02060**	Crystal Springs Creek, Hwy 1E	1934	H-15	14-	10'	1-10' RC Slb on PT 2-3'6" SW DS=4'	HC 60-00	
3.70	**19732**	SE Bybee Blvd over Hwy 1E (SE McLoughlin Blvd) (City Br)	2005	HL-93	10-	335'	1-102'2", 1-127'11, 1-102'2" RCBG Prest Post-Ten 2-7'5" SW, Seis Dgn, Metric Dgn 4-Skew *Maintained by City of Portland*	HC 32-10	
4.39	**16926**	SE Tacoma St over Hwy 1E (SE McLoughlin Blvd)	1993	HS-25	4-	200'	1-140', 1-60' RCDG Prest Bulb-T 2-6'0" SW, Seis Dgn	HCNB 45-00 HCSB 45-00	VCNB 19-00 VCSB 19-00
4.42	**02008A**	Johnson Creek, Hwy 1E (SE McLoughlin Blvd)	1993	HS-25	6-	96'	1-96' RCBB Prest 2-8' SW, Seis Dgn, 2.5" ACWS DS=11' 20-Skew	HC 104-00	
C4.44	**17124**	SE Tacoma St over UPRR	1993	HS-25	10-	114'	1-114 RCBG 6' SW Rt, Seis Dgn DS=23'	HC 53-00	
C4.49	**17082**	Johnson Creek, Hwy 1E Conn to SE Tacoma St	1993	HS-25	10-	108'	1-108' RCBG 2-6' SW, Seis Dgn DS=22'	HC 44-00	
4.59		County Line					Multnomah - Clackamas		
4.59		Portland					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4.67	**21150**	Springwater Bike/Ped Trail over Hwy 1E	2008	Ped	34-	100'	1-100' Stl Thru Arch	HCNB 50-00 HCSB 51-00	VCNB 18-00 VCSB 18-00
4.78		ODOT Office Bldg & Maintenance Station					SE Portland		
4.91 S	**19552**	Sign Cantilever Br, Hwy 1E SB at MP 4.91	2003		82-		Steel Cantilever Sign Bridge		
5.37 S	**19553**	Sign Truss Br, Hwy 1E SB at MP 5.37	2003		80-		Steel Truss Sign Bridge		
5.46	**09668**	Hwy 171 (Milwaukie Expy) over Hwy 1E (SE McLoughlin Blvd)					See Hwy 171 MP 0.11 for Description	HCNB 30-00 HCSB 45-00	VCNB 17-10 VCSB 16-06
C5.51	**09670A**	Johnson Creek, Hwy 1E SB Conn to Hwy 171	1968, 93	HS-25	14-	150'	1-45', 1-60', 1-45' RC Slb 2" ACWS DS=20'	HC 36-00	
5.66		Milwaukie					North City Limits		
5.97	**01949**	Kellogg Lake Outlet, Hwy 1E (SE McLoughlin Blvd)	1934	H-15	14-	26'	1-26' RC Slb Inv Pvd w/2" Dam & Fishway, 5' SW, 3" ACWS	HC 62-00	
6.16	**01772**	PNWR over Hwy 1E (SE McLoughlin Blvd)	1934				*Maintained by PNWR*	HC 50-00	VC 16-11
6.40		Milwaukie					South City Limits		
10.57		Gladstone					North City Limits		
11.20		Gladstone					South City Limits		
11.20	**01617**	Clackamas River, Hwy 1E (McLoughlin Br)	1932, 94	H-15	4- *34-	200' 520'	2-50' RCDG, 1-140', 1-240', 1-140' St Tied Arches, 2-50' RCDG, 2-50' RCDG (Steel 894 Ton) 2-5' SW, No WS, LMC O'lay 1994 DS=42'	HC 48-00	VC 18-07
11.24		Oregon City					North City Limits		
11.38	**01618A**	Hwy 1E over Clackamette Park Conn	1991	HS-25	4-	103'	1-103' RCDG Prest Bulb-I 2-6' SW, No WS, Seis Dgn DS=21'	HC 99-00	
11.47 S	**21251**	Sign Cantilever Br, Hwy 1E SB at MP 11.47 (VMS)	2010		82-		1-25' Steel Cantilever Sign Bridge (Variable Message Sign)		VCSB 18-00
11.54	**09816A**	Sign Truss Br, Hwy 1E at MP 11.54	1970		80-		1-130' Steel Truss Sign Bridge (Tubular)	HC 53-06	VC 17-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C11.60	**01618A**	Hwy 1E over Clackamette Park Conn					See MP 11.38 for Description	HC 20-06	VC 19-00
11.63	**09816B**	Sign Truss Br, Hwy 1E at MP 11.63	1970		80-		1-190' Steel Truss Sign Bridge (Tubular)	HC 100-00	VC 17-02
11.73	**09403**	Willamette River & Hwy 1E & Hwy 3, Hwy 64 (George Abernethy)					See Hwy 64 MP 9.03 for Description	HC 94-00	VC 17-08
11.78	**09865**	Abernethy Creek, Hwy 1E (McLoughlin Blvd)	1972	HS-20	72-	22'	22' -655' Struct Multiplate 40'-Fill		
11.79	**09816C**	Sign Truss Br, Hwy 1E at MP 11.79	1972		80-		Steel Truss Sign Bridge (Tubular)	HCNB 53-00 HCSB 41-00	VCNB 21-01 VCSB 20-03
11.86 N	**70295**	Sign Cantilever Br, Hwy 1E NB at MP 11.86	2010		82-		1-19'3" Steel Cantilever Sign Bridge	HCNB 67-00	VCNB 17-00
11.88 N	**21250**	Sign Cantilever Br, Hwy 1E NB at MP 11.88 (VMS)	2010		82-		1-19'3" Steel Cantilever Sign Bridge (Variable Message Sign)		VCNB 18-00
11.89 S	**19554**	Sign Cantilever Br, Hwy 1E SB at MP 11.89	2003		82-		Steel Cantilever Sign Bridge		
11.95		Junction					Cascade South Sec Hwy 160		
12.22	**02732**	SE Water Street Partial Viaduct, Hwy 1E (McLoughlin Blvd)	1940	H-15	4-	336'	2-33', 9-30' RCDG Partial Viaduct 5' SW Rt, 3" ACWS		
12.29	**02374**	SE Water Street Viaduct, Hwy 1E (McLoughlin Blvd)	1940	H-15	4-	372'	1-25', 1-34', 1-44', 1-56', 1-70', 1-56', 1-48', 1-39' RCDG 2-5' SW, 3" ACWS	HC 50-00	
12.39	**00357**	Willamette River & Hwy 1E, Hwy 3 (Oregon City)					See Hwy 3, MP 11.43 for Description	HC 61-00	VC 15-00
12.56		Junction					Oswego Hwy 3		
12.62	**02206**	UPRR over Hwy 1E (McLoughlin Blvd)	1936				1-45' St Plate Gir *StGir Maint by UPRR, Co St Hr 7 Ret Wall Maint by State*	HC 42-00	VC 14-10
12.70 S	**19555**	Sign Cantilever Br, Hwy 1E SB at MP 12.70	2003		82-		Steel Cantilever Sign Bridge		
12.83	**03020**	Pedestrian Br over Hwy 1E at MP 12.83	1936	Ped	56-	60'	1-60' St I-Beam (Steel 6 Ton)	HC 42-00	VC 22-04
13.75		Oregon City					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
13.86	**07164**	Partial Viaduct, Hwy 1E SB	1948	H-15	4-	396'	1-27', 1-35', 2-27', 1-35', 1-27' RCDG, 129' Ret Wall, 1-20', 1-27', 1-35', 2-27', 1-35', 1-27', 1-20', RCDG Partial Viaduct 3.5" ACWS		
17.87	**00580**	Beaver Creek, Hwy 1E	1929	H-15	4-	240'	3-30', 1-60', 3-30', 1-26' RCDG 2-3'6" SW, 3" ACWS DS=50'	HC 48-00	
18.41		ODOT Truck Scale							
P20.46	**06684**	Molalla Forest Rd over Hwy 1E					(Ostrander Logging Co)	HC 59-08	VC 23-02
21.14		Junction					Canby - Marquam Sec Hwy 170		
22.03 N	**02061**	Molalla River, Hwy 1E NB	1936	H-15	4-	357'	1-24'10", 1-33' RCDG, 3-80' St Dk Truss, 1-33', 1-40', 1-53', 2-40', 1-53', 1-40' RCDG (Steel 85 Ton), 2-4'6" SW, 3" ACWS DS=38'	HC 26-00	
					*40-	243'			
22.03 S	**02061A**	Molalla River, Hwy 1E SB	1964	H-15	4-	590'	1-68', 3-81', 2-53', 2-40', 1-53', 1-40' RCDG Prest DS=38'	HC 30-00	
22.03		Canby					West City Limits		
23.64	**03021**	Drainage Ditch, Hwy 1E at MP 23.64	1920		8-	12'	Dbl 6'x4' -87'9" RCBC No Apr 3'-Fill		
24.67	**02743**	Pudding River, Hwy 1E	1947	HS-20	4-	590'	1-51', 1-50', 4-51', 3-50' RCDG, 1-121' St Tied Arch, 3-45' RCDG (Steel 147 Ton), 2-5' SW, 2.5" ACWS DS=36'	HC 30-00	VC 14-07
					*34-	121'			
24.67		REGION 1/2 DISTRICT 2B/3 BOUNDARY					East City Limits Canby		
24.67		County Line					Clackamas - Marion		
24.81	**01830**	Pudding River Relief Channel, Hwy 1E	1922, 32	H-15	4-	75'	3-25' RCDG 3'6" SW Lt, 2.0" ACWS DS=16'	HC 42-00	
24.83		Aurora					East City Limits		
25.70		Aurora					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. EAST NO. 1E (OR99E, OR214)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
27.26 S	**07657**	Hwy 1E over Hwy 51 (White School)	1954	HS-20	4-	157'	1-43', 1-66', 1-48' RCDG 2" Struct Conc O'lay DS=20'	HC 26-00	
27.43	**16212**	Sign Truss Br, Hwy 1E at MP 27.43	1975		80-		1-90'3" Steel Truss Sign Bridge	HC 52-00	VC 19-08
27.47 N		Junction					Wilsonville - Hubbard Hwy 51, NB MP 5.55		
27.54		Junction					Wilsonville - Hubbard Hwy 51, SB MP 5.55		
27.83		ODOT Truck Scale, Lt							
28.18		ODOT Truck Scale, Rt							
31.15		Woodburn					North City Limits		
31.70		Junction					Woodburn - Estacada Sec Hwy 161 Lt Hillsboro-Silverton Hwy 140 Rt, MP 0.00		
32.80		ODOT Maintenance Station, Rt					Woodburn		
32.87		Junction					Hillsboro - Silverton Sec Hwy 140 Lt Young St		
33.19		Woodburn					South City Limits		
36.51		Roadside Rest Area					Blue Star Route		
41.24		Brooks					Hopmere Rd Rt Labish Center Rd Lt		
44.14	**01758**	Labish Slough, Hwy 1E	1933		8-	10'	10'x5' RCBC Inv & Apr Pvd	HC 42-00	
46.64		Salem					North City Limits		
46.10	**18116**	Sign Truss Br, Hwy 1E at MP 46.10	1997		80-		1-140'8" Steel Truss Sign Bridge 20-Skew	HC 109-00	VC-18-00
46.19	**17488**	Hwy 1E (Portand Rd NE) over Hwy 1 (Hayesville Intchg)	1997	HS-25	10-	367'	1-188', 1-179' Spread RCBG Prest Post-Ten 2-8' SW. Seis Dgn 39-Skew	HC 88-00	
46.20	**18115**	Sign Truss Br, Hwy 1E at MP 46.20	1997		80-		1-140'8" Steel Truss Sign Bridge 22-Skew	HC 87-00	VC 18-00
46.42		Salem					North City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-5.80		Junction					Pacific Hwy 1		
X-5.65 N	**09015A**	Hwy 1 over Hwy 1W NB Conn to Hwy 1 NB					See Hwy 1 MP 306.86 for Description	HC 22-01	VC 15-11
X-5.74 S	**19556**	Sign Cantilever Br, Hwy 1W SB at MP -5.74	2005		82-		Steel Cantilever Sign Bridge		
X-5.50	**06686C**	Hwy 1W over N Victory Blvd	1962	HS-20	22-	154'	2-23', 2-31', 2-23' RC Channel Beams on PT 4" ACWS DS=20'	HC 55-10	
X-5.22		Portland					North City Limits		
X-5.11	**04517**	Columbia Slough & N Schmeer Rd Conn, Hwy 1W	1929	HS-15	4- *54-	450' 225'	2-50' RCDG, 3-75' St Dk Gir, 7-50' RCDG (Steel 450 Ton), 5' SW Lt, 1" ACWS DS=54'	HC 40-10	
X-4.88		Portland					North City Limits		
X-4.84	**04518**	Hwy 1W over N Columbia Blvd & UPRR	1929	H-15	4-	693'	4-50', 1-71', 2-61', 6-50' RCDG 5' SW Lt, 3" ACWS	HC 40-10	
X-4.75		Begin City of Portland Jurisdiction							
X-1.17 S	**19557**	Sign Cantilever Br, Hwy 1W SB at MP -1.17	2003		82-		Steel Butterfly Sign Bridge		
X-0.67 N	**19558**	Sign Cantilever Br, Hwy 1W NB at MP -0.67			82-		Steel Cantilever Sign Bridge		
X-0.47 N	**19559**	Sign Truss Br, Hwy 1W NB at MP -0.47			80-		Steel Truss Sign Bridge		
X-0.44		End City of Portland Jurisdiction							
1CX-0.43 N	**06683B**	Hwy 1W NB Conn #1 (Steel Br E Approach)	1910, 85	H-15	54*-	304'	1-61', 1-20', 1-61', 1-20', 1-61', 1-20', 1-61' St Dk Gir 5' SW Lt *City of Portland to maintain deck; ODOT to maintain everything except deck.*	HC 61-00	
4CX-0.42	**02733B**	Hwy 1W Conn over NW Front Ave (Steel Br Everett St Ramp)					Conn No 4 See MP 2CX0.39 for Description	HC 28-00	VC 15-03
5CX-0.41	**02733B**	Hwy 1W Conn over NW Front Ave (Steel Br Everett St Ramp)					Conn No 5 See MP 2CX0.39 for Description	HC 30-00	VC 14-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.40 N	**02733C**	Hwy 1W NB (NW Front Ave) over City Streets (Steel Br Ramp)	1950	H-15	4-	411'	1-35'6", 4-40', 2-41'6", 1-60', 1-72' RCDG, 1-82' St Dk Gir	HC 26-00	
					54-	82'			
2CX-0.39	**02733B**	Hwy 1W Conn over NW Front Ave (Steel Br Everett St Ramp)	1950	H-15	4-	237'	1-13' RC Slb, 1-57', 1-63', 1-57', 1-60' RCDG Viaduct Conn No 2	HC 26-00	
					14-	13'			
X-0.29	**06683**	Willamette River, Hwy 1W (Steel Br)	1910, 85	H-15	50-	800'	800' of St Truss Const Center of Bridge See East Steel Br Int. Under Lightrail, HC 27' Inside Lanes, HC 11' Outside Lanes 2-5' SW *Owned by UPRR. ODOT to maintain deck & sidewalks; railroad to maintain everything except deck.*		VC 15-11
X-0.21		Junction					SF Hwy 1W		
1CX-0.19	**06683A**	Hwy 1W Conn over NW Front Ave & UPRR (Steel Br Glisan Ramp)	1950	HS-20	54-	505'	1-42', 1-43', 1-21', 1-42', 1-102', 2-61', 1-35', 1-98' St Dk Gir Conn No 1 *Owned by UPRR. ODOT to maintain deck & sidewalks; railroad to maintain everything except deck.*	HC 43-00	
X-0.03		Junction					Conn No 5		
0.01	**00511A**	Burnside St West Approach over Hwy 1	1926					HCNB 24-00	VCNB 18-09
							Maintained by Multnomah County	HCSB 23-07	VCSB 17-10
0.34	**02758B**	W Morrison Br Conn over Hwy 1W (SW Front Ave) & McCall Park	1958					HCNB 23-10	VCNB 16-08
								HCSB 33-07	VCSB 14-07
0.66	**02757D**	Willamette River, SW Hawthorne Blvd (Hawthorne Br)	1957					HCNB 23-09	VCNB 14-06
								HCSB 23-07	VCSB 14-11
0.80		Junction					Hwy 61 Conn 1 Lt Hwy 47 WB Rt		
0.85		Junction					Hwy 47 EB Rt		
0.85		Begin City of Portland Jurisdiction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.99		Junction					Hwy 61 Conn 3		
1.09							See W Marquam Intchg		
1.24		End City of Portland Jurisdiction							
2C1.39	**08591B**	Hwy 1 SB Ramp to Hwy 61 NB over Surface Sts (W Marquam Int)					Conn No 2 See Hwy 1 MP C300.46 for Description		VC 18-00
2C1.33	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)					Conn No 2 See Hwy 61 MP 2C1.09 for Description		VC 18-00
2C1.36	**08193**	Hwy 61 SB Conn to Hwy 1 NB over SW Sheridan St					Conn No 2 See Hwy 61 MP 1C0.52 Conn 1 for Description	HC 35-03	VC 18-07
1.24 N		Junction					N Leg Mt Hood Hwy 26 WB at MP 00.00 to Pacific Hwy 1W NB		
1.28	**09153**	Hwy 1W over Hwy 61	1964	H-20	4-	189'	1-80', 1-90' RCDG Prest, 1-19' RCDG with Ped Ramp Lt. Connected to Br 05194 on Hwy 26, MP 0.02W DS=30'	HCNB 13-00 HCSB 32-00	
1.41	**05194**	Hwy 1W over SW Arthur St	1946	H-15	4- *54-	384' 192'	1-40', 3-37' RCDG Partial Viaduct, 5-37', 1-48' RCDG 1-60', 1-72', 1-60' St Dk Gir (Steel 143 Ton) DS=20'	HCNB 26-00 HCSB 35-00	VCNB 17-03 VCSB 17-03
1.45	**05194S**	Pedestrian Br (SW Arthur St) over Hwy 1W	1947		4-	35'	1-35' RCDG	HC 26-00	VC 16-05
1.45	**08765L**	Sign Truss Br, Hwy 1W at MP 1.45	1976		80-		1-70' Steel Truss Sign Bridge (Angle Iron)	HCNB 26-00 HCSB 35-00	VCNB 17-03 VCSB 17-03
1.53		Junction					Pac Hwy 1W SB to Mt Hood Hwy 26 EB		
1.54	**05239**	Pedestrian Br (SW Hooker St) over Hwy 1W & Hwy 26	1948				*Maintained by City of Portland*	HCNB 25-09 HCSB 26-11	VCNB 15-06 VCSB 15-03
1.61	**06896**	Hwy 1W over Hwy 26 WB Conn #1 to Hwy 1 SB	1946	HS-20	14-	35'	1-35' RC Rigid Frame 4" ACWS DS=16'	HCNB 26-00 HCSB 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.67	**06895**	Hwy 1W over Hwy 26 EB & SW Grover St	1948	HS-20	14-	68'	1-33', 1-35' RC Slb 2" ACWS	HCNB 26-00 HCSB 26-00	
1.67 N	**19561**	Sign Cantilever Br, Hwy 1W NB at MP 1.67	2003		82-		Steel Cantilever Sign Bridge		
1.69		Junction					WB Mt Hood Hwy 26 to SB Pac Hwy 1W		
1.93 N	**05195A**	Harbor Drive Viaduct, Hwy 1W NB	1949	H-15	4-	514'	5-38' RCDG, 152' Filled Ret Wall, 7-42', 1-30' RCDG 2" ACWS	HC 26-00	
1.98 S	**05195B**	SW Barbur Blvd over Hwy 1W SB	1949	H-20	16-	33'	1-33' RC Rigid Frame	HC 30-00	VC 14-08
2.00							4th St Drainage Tunnel		
3.05		Junction					EB Beaverton - Hillsdale Hwy 40		
3.19		Junction					WB Beaverton - Hillsdale Hwy 40		
3.20	**08551**	SW Slavin Rd Conn over Hwy 1W (SW Barbur Blvd)	1959	HS-20	4-	304'	1-36', 1-46', 2-36', 1-46', 1-36' RCDG, 1-79' RCBG, 1-105' St Dk Gir, 1-56' RCBG, 2-34' RCDG	HCNB 22-07	VCNB 17-07
					10-	135'	*Owned and maintained by City of Portland*	HCSB 22-00	VCSB 17-08
					54-	105'			
3.25	**01983**	SW Newbury St Viaduct, Hwy 1W	1934	H-15	2-	377'	13-29' FrTr Comp 2-3'6" SW, 2" ACWS DS=96'	HC 48-00	
3.50	**01984**	SW Vermont St Viaduct, Hwy 1W	1934	H-15	2-	531'	17-29', 1-38' FrTr Comp 2-3' SW, 2" ACWS DS=95'	HC 48-00	
4.86	**02010**	Hwy 1W over SW Multnomah Blvd	1934	H-15	4-	182'	1-56', 1-70', 1-56' RCDG 2-3'6" SW, 2" ACWS DS=22' 47-Skew	HC 48-00	
5.25	**08322**	Hwy 1W over SW 26th Ave	1958	HS-20	4-	125'	1-30', 1-65', 1-30' RCDG 2-5' SW, 2" ACWS DS=15'	HC 58-00	
5.71		Portland					South City Limits		
6.00 S	**19562**	Sign Cantilever Br, Hwy 1W SB at MP 6.00	2003		82-		Steel Cantilever Sign Bridge		
6.21	**08205**	Hwy 1W (SW Barbur Blvd) over Hwy 1	1958	H-20	4-	250'	1-52', 2-99' RCDG 2-7' SW, 3" ACWS	HC 82-00	
C6.21	**16496E**	Sign Truss Br, Hwy 1W Conn at MP C6.21	1961		80-		1-54' Steel Truss Sign Bridge (Tubular)	HC 19-00	VC 15-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C6.21	**08205R**	Hwy 1W SB Ramp to Hwy 1 SB	1958	H-20	4-	270'	6-45' RCDG DS=20'	HC 19-00	
7.24 N		Junction					NB Conn From Pacific Hwy 1		
7.34	**21468**	VMS Sign Cantilever Br Hwy 091 (1W) at MP 7.34	2011		82-		1-25' Steel Cantilever Sign Bridge Variable Message Sign		VC 18-00
7.42	**07758C**	Hwy 1W (SW Barbur Blvd) over Hwy 1 & Hwy 1W NB Conn to Hwy 1	1985	HS-25	4-	461'	1-137', 1-95', 1-114', 1-115' RCDG Prest Bulb-T, 1-60' RCDG 5' SW Lt	HC 63-00	
					54-	60'			
7.47 S	**19563**	Sign Cantilever Br, Hwy 1W SB at MP 7.47	2003		82-		Steel Cantilever Sign Bridge		
7.55 N	**19564**	Sign Cantilever Br, Hwy 1W NB at MP 7.55	2005		82-				
7.56 N	**19565**	Sign Cantilever Br, Hwy 1W NB at MP 7.56	2003		82-				
7.56		Connection					Pacific Hwy 1 SB		
7.61		County Line					Multnomah - Washington		
7.61		Tigard					North City Limits		
7.65 N	**19566**	Sign Cantilever Br, Hwy 1W NB at MP 7.65	2003		82-		Steel Cantilever Sign Bridge		
7.67		Junction					Conn No 2		
C7.79	**16496F**	Sign Truss Br, Hwy 1W Conn at MP C7.79	1986		80-		1-44' Steel Truss Sign Bridge (Tubular)	HC 36-00	VC 17-03
7.79	**20311**	Sign Cantilever Br, Hwy 1W NB at MP 7.79	2006		82-		1-17' Steel Cantilever Sign Bridge Monotube VMS		VC 18-00
C7.82	**07758D**	Hwy 1W (SW Barbur Blvd) NB Conn to Hwy 1 NB over Hwy 1	1985	HS-25	54-	233'	1-124', 1-109' St Dk Gir, 1-51' RCDG	HC 34-00	
					4-	51'			
C7.98	**07758C**	Hwy 1W (SW Barbur Blvd) over Hwy 1 & Hwy 1W NB Conn to Hwy 1					See MP 7.42 for Description	HC 30-00	VC 18-02
8.52 S	**21467**	VMS Sign Cantilever Br Hwy 91(1W) at MP 8.52	2010		82-		1-25' Steel Cantilever Sign Bridge Variable Message Sign		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.65	**09519**	Hwy 1W over Hwy 144	1967	HS-20	14-	32'	1-16' RC Slb, 1-99', 1-85' RCDG Prest, 1-16' RC Slb 5' SW Rt DS=23' 11-Skew	HC 72-00	
					4-	184'			
8.82		Junction					Beaverton - Tualatin Secondary Hwy 141		
9.21	**02532**	Hwy 1W over PNWR (Tigard)	1940	H-15	4-	344'	2-50', 2-58', 1-40', 1-47', 1-41' RCDG 2-4'3" SW, 2.5" ACWS DS=28'	HC 52-00	
9.37	**02533**	Fanno Creek, Hwy 1W	1940	H-15	4-	124'	1-37', 1-50', 1-37' RCDG 2-5' SW, 2.5" ACWS	HC 52-00	
10.75		Tigard					South City Limits		
12.18 N	**01417N**	Tualatin River, Hwy 1W NB	1954, 93	HS-20	4-	464'	1-50', 1-51', 1-81', 1-100', 1-81', 1-51', 1-50' RCDG 4'7" SW Lt, Seis Retro DS=57'	HC 30-00	
12.20 S	**01417S**	Tualatin River, Hwy 1W SB	1929	HS-20	4-	360'	4-40' RCDG, 1-150' St DkTruss, 5-40' RCDG (Steel 108 Ton), 2-5' SW, 2" ACWS	HC 27-00	
					40-	150'			
13.82 S	**01578**	Rock Creek, OR 99W SB (Onion Flat)	1931	H-15	4-	120'	1-37', 1-46', 1-37' RCDG 2-5' SW, 3" ACWS	HC 30-00	
13.83 N	**01578A**	Rock Creek, OR 99W NB (Onion Flat)	1955	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG 3" ACWS DS=23'	HC 36-00	
15.22		Sherwood					North City Limits		
15.62	**01417A**	Cedar Creek, Hwy 1W at MP 15.62	1929		8-	8'	8'x8' -200' RCBC Inv Pvd No Apr 12'-Fill		
15.66		Sherwood					West City Limits		
16.67		REGION 1/2 DISTRICT 2B/3 BOUNDARY							
17.83	**04945A**	PNWR over Hwy 1W (Votaw)						HCNB 36-00	VCNB 15-10
							Maintained by PNWR	HCSB 42-00	VCSB 17-07
18.26 N	**02121**	Cedar Creek, Hwy 1W at MP 18.26			8-	8'	8'x8' -76' RCBC Inv & Lwr Apr Pvd 7'-Fill		
18.75 N	**02124**	Cedar Creek, Hwy 1W at MP 18.75			8-	6'	6'x6' -64' RCBC Inv & Lwr Apr Pvd 3'-Fill 15-Skew	HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
19.86		County Line					Washington - Yamhill		
22.25		Newberg					East City Limits		
23.04		Junction					Hillsboro - Silverton Hwy 140, MP 20.22		
23.12	**00458**	Hess Creek, Hwy 1W			8-	6'	6'x6' -296' RCBC Ext 2003, Inv & Apr Pvd		
23.41		Junction					Hillsboro - Silverton Secondary Hwy 140, MP 20.59		
23.71		Junction					Yamhill - Newberg Secondary Hwy 151, MP 11.55		
24.16		Newberg					West City Limits		
24.29	**02054A**	Chehalem Creek, Hwy 1W	1976	HS-20	4-	819'	7-117' RCDG Prest Bulb-T 2-5'6" SW DS=70' 30-Skew	HC 68-00	
25.52		Dundee					East City Limits		
26.46		Dundee					West City Limits		
29.10		ODOT Truck Scale, Rt							
29.79		Dayton Junction					Salmon River Hwy 39, MP 52.65		
31.80	**01803A**	Henry Creek, Hwy 1W			26-	8'	8'x7' -221' RC Arch Culv Inv Pvd No Apr 30'-Fill		
32.18		LaFayette					East City Limits		
32.62		LaFayette					West City Limits		
32.75	**16279**	Millican Creek, Hwy 1W	1979		72-	10'	10'x11'7" -263' Multiplate Pipe 47'-Fill		
33.50	**05022**	Hawn Creek, Hwy 1W	1919		8-	8'	8'x8' -142' RCBC Inv Pvd No Apr, 30'		
34.15	**00707A**	WPRR over Hwy 1W (St Joe)					*Maintained by WPRR*	HCNB 34-05 HCSB 33-08	VCNB 15-01 VCSB 15-00
34.88		Junction					Tualatin Valley Hwy 29, MP 42.46		
34.96 S	**00441**	North Yamhill River, Hwy 1W SB	1921	H-15	4- *40-	280' 80'	5-40' RCDG, 1-80' St DkTruss, 2-40' RCDG (Steel 32 Ton) 4'2" SW Lt, 4.5" ACWS DS=53'	HC 19-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
35.04 N	**00441A**	North Yamhill River, Hwy 1W NB	1959	HS-20	*10-	260'	1-80', 1-100', 1-80' RCBG, 2-60' RCDG No WS DS=50'	HC 30-00	
					4-	120'			
35.15		McMinnville					North City Limits		
35.39		Junction					McMinnville Secondary Hwy 156 MP 0.00		
36.07		ODOT Maintenance Station							
37.72		Junction					Salmon River Hwy 39 Spur, MP 1.71		
38.18 N	**05023A**	Cozine Creek, Hwy 1W			8-	20'	Dbl 10'x8' -213' RCBC Inv & Apr Pvd 30'-Fill		
39.06		McMinnville					South City Limits		
39.24	**08904**	Hwy 1W over Hwy 39	1963	HS-20	14-	125'	1-37'6", 1-50', 1-37'6" RC Slb 2" ACWS DS=20' 5-Skew	HC 39-06	
40.78	**18675**	South Yamhill River, Hwy 1W (Whiteson)	2002	HS-25	14-	925'	1-41-10", 3-54'2", 1-41'10" RC Slb, 1-88'7", 1-114'10", 1-88'7" RCDG Prest Bulb-I, 1-46'9", 4-61'6", 2-46'9", 4-61'6", 1-46'9" RC Slb No WS DS=59'	HC 40-00	
					4-	292'			
40.99	**02433**	WPRR over Hwy 1W (Whiteson)					1-63' Half-Thru St Gir *Maintained by WPRR*	HC 30-00	VC 14-08
42.18	**08208**	Hwy 1W over Whiteson Dip	1956	HS-20	4-	275'	11-25' RCDG on PT 1" ACWS DS=44'	HC 30-00	
42.96		Equation 42.96Bk = 43.00Ah							
43.43		Junction					Amity - Dayton Secondary Hwy 155, MP 0.00		
44.15		Amity					North City Limits		
44.68		Junction					Bellevue - Hopewell Sec Hwy 153 MP 6.38		
44.75		Junction					Bellevue - Hopewell Sec Hwy 153 MP 6.45 (Leaving)		
44.85		Amity					South City Limits		
44.89	**00416A**	Ash Swale, Hwy 1W at MP 44.89 (Amity)	1922, 61	H-15	4-	300'	6-50' RCDG, Wide W RCDG Prest 5' SW Lt, 2.5" ACWS DS=40'	HC 30-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
47.29	**00372A**	Ash Swale, Hwy 1W at MP 47.29	1922	H-15	4-	92'	1-22', 2-35' RCDG, Wide w/RC Slb 5" ACWS	HC 40-00	
47.52		County Line					Yamhill - Polk		
49.75	**00417**	Plum Creek, Hwy 1W at MP 49.75 (Ash Swale)	1919	H-15	4-	21'	1-21' RCDG, Wide w/RC Slb Prest 7" ACWS DS=9'	HC 46-06	
50.88	**00401**	Culvert,Hwy 1W at MP 50.88	1920		8-	8'	Dbl 4'x2'6" -41' RCBC Inv Pvd No Apr 2'-Fill		
51.06	**00403A**	Ash Swale, Hwy 1W at MP 51.06	1920	HS-20	4-	20'	1-20' RCDG, wide w/RCDG 3.5" ACWS	HC 40-00	
52.80	**04567A**	Ash Swale, Hwy 1W at MP 52.80 (Holmes Gap)	1967		72-	11'	8'2"x5'9" -122' Multiplate Pipe 3'-Fill	HC 38-00	
54.40	**04568**	Crowley Creek, Hwy 1W	1960		72-	8'	7'11"x5'7" -161' Multiplate Pipe 3'-Fill		
54.93	**00825**	Culvert, Hwy 1W at MP 54.93	1922		8-	8'	8'x6' -93' RCBC Inv & Apr Pvd 2'-Fill		
56.33	**00827A**	Baskett Slough, Hwy 1W	1923	H-15	4-	40'	2-20' RCDG 3" ACWS DS=7'	HC 40-00	
57.43	**19825**	Hwy 1W over Hwy 30	2006	HL-93	4-	187'	1-103'9", 1-83'3" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 2-Skew	HC 72-00	
57.81		Rickreall Junction					Conn to Hwy 189 Rt		
57.89	**00492A**	Rickreall Creek, Hwy 1W	1960	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG Wide 8' Rt, bike path, 3.5" ACWS DS=25' 27-Skew	HC 30-00	
58.03	**00404**	Culvert, Hwy 1W at MP 58.03	1924		8-	6'	6'x3' -60' RCBC Inv Pvd No Apr 2'-Fill		
58.83	**00405**	Culvert, Hwy 1W at MP 50.03	1919		8-	8'	8'x3' -66' RCBC Inv Pvd No Apr 2.5'-Fill		
59.04		Equation 59.04Bk = 59.07Ah							
62.01	**07615**	North Fork Ash Creek, Hwy 1W	1954	HS-20	14-	51'	1-16', 1-19', 1-16' RC Slb on PT 4" ACWS, 8' Bike Path-Rt DS=9' 45-Skew	HC 38-00	
62.78		Monmouth					North City Limits		
62.87	**07616**	Middle Fork Ash Creek, Hwy 1W	1954	HS-20	4-	75'	3-25' RCDG on PT 7" ACWS; 8' Bike Path-Rt DS=15' 30-Skew		
63.42		Junction					Monmouth - Independence Hwy 43 on Lt Monmouth Sec Hwy 194 on Rt, MP 0.00		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
63.79		DISTRICT 3/4 BOUNDARY					South City Limits Monmouth		
64.38	**06662**	South Fork Ash Creek, Hwy 1W	1957	HS-20	22-	69'	3-23' RC Channel Beams 3.5" ACWS DS=10'	HC 39-06	
68.13	**06653A**	Luckiamute River, Hwy 1W	1954	HS-20	4-	302'	1-46', 1-66', 1-78', 1-66', 1-46' RCDG 5" ACWS DS=41'	HC 30-00	
68.46	**06654A**	Luckiamute River Overflow, Hwy 1W	1958	HS-15	4-	308'	11-28' RCDG on PT 3" ACWS DS=17'	HC 30-00	
71.48	**00871A**	Berry Creek, Hwy 1W	1923, 42	H-15	4-	41'	1-41' RCDG widened 2" ACWS DS=15'	HC 38-00	
71.57	**00872A**	Soap Creek, Hwy 1W	1923, 42	H-15	4-	41'	1-41' RCDG widened 2" ACWS DS=14'	HC 38-00	
72.33		County Line					Polk-Benton		
72.57	**02934A**	Drainage Ditch, Hwy 1W at MP 72.57	1919	H-15	14-	16'	1-16' RC Slb 4" ACWS DS=8'	HC 38-00	
P73.75	**72P01**	Luckiamute Access over Hwy 1W Frtg Rd (Park Br)	1956	H-15	60-	57'	3-19' PT Comp, 9-4x15 Strs, 4x12 Dk w/ 4-6x18 Running Plank		
77.94		Equation 77.94Bk = 77.90Ah							
78.83	**20799**	Mountain View Creek, Hwy 1W	2010	HL-93	14-	47'	1-47' RC Slb Prest Seis Dgn DS=11' 8-Skew	HC 57-04	
79.97	**00420A**	Jackson Creek, Hwy 1W	1919, 42	H-15	14-	28'	2-14' RC Slb 4" ACWS DS=10'	HC 37-11	
80.62		Corvallis					North City Limits		
81.54	**0M054**	Culvert, Hwy 1W at MP 81.54	1942, 83		8-	12'	Dbl 6'x4' -83'6" RCBC, Ext 14' Lt Inv & Apr Pvd 3.5'-Fill		
82.61	**07321**	Hwy 1W over WPRR at MP 82.61	1954	HS-20	4-	251'	1-44', 1-65', 1-82', 1-60' RCDG 2-3'7" SW DS=26' 42-Skew	HC 58-00	
82.90 N	**16001**	Dixon Creek, Hwy 1W NB	1942, 83		8-	20'	Dbl 10'x8' -92'6" RCBC Inv & Apr Pvd, 1942/83 12'-Fill		
82.95 S	**16002**	Dixon Creek, Hwy 1W SB	1942, 83		8-	20'	Dbl 10'x8' -64' RCBC Inv & Apr Pvd 6'-Fill		
83.41 S		Corvallis Junction					Albany-Corvallis Hwy 31		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
84.09 S		Junction					WB Corvallis - Newport Hwy 33 MP 55.90W		
84.09 N	**16875**	Marys River, Hwy 1W NB Conn to Hwy 33 EB	1992	HS-25	4-	707'	1-100', 2-101', 1-115', 1-120', 1-100', 1-70' RCDG Prest DS=40'	HC 26-00	
C84.09	**17230**	Marys River, Hwy 1W Bike Path	1991	85psf	4-	345'	1-50', 1-115', 2-90' RCDG Prest DS=40'	HC 10-00	
84.14 N	**00706**	Marys River, Hwy 1W NB	1933, 97	H-15	2-	114'	1-42.7' RC Slb Prest, 1-150' St Thru Truss, 6-19' PT Comp (Steel 119 Ton) 2-7' SW, 1" ACWS DS=45'	HC 24-00	VC 15-00
					*38-	150'			
					14-	43'			
84.17 S	**08616**	Hwy 33 EB Conn. to Hwy 1W NB over Hwy 1W SB		HS-20			See Hwy 33 MP 55.86E for Description	HC 43-00	VC 15-03
84.17 S	**16233A**	Sign Truss Br, Hwy 1W SB at MP 84.17	1970		80-		1-76'6" Steel Truss Sign Bridge	HC 53-00	VCSB 18-00
84.20 S	**07019**	Marys River, Hwy 1W SB	1949, 90	HS-15	4-	406'	1-56', 1-70', 1-56', 3-50', 2-37' RCDG 5' SW Rt DS=32'	HC 34-00	
84.76	**02701A**	Fishers Millrace, Hwy 1W	1992	HS-25	14-	70'	1-70' RC Slb Prest 2-5'6" SW, 2.5" ACWS DS=13' 50-Skew	HC 74-00	
85.60		Corvallis					South City Limits		
98.28	**01766H**	Culvert, Hwy 1W at MP 98.29	1916		8-	8'	8'x6'6" -59'6" RCBC Inv Pvd No Apr 4'-Fill	HC 26-00	
100.37		Monroe					North City Limits		
101.15		Junction					Territorial Sec Hwy 200		
101.16	**01587A**	Long Tom River, Hwy 1W	1954	HS-20	4-	230'	1-48', 1-56', 1-70', 1-56' RCDG 2-3'6" SW, 2.5" ACWS DS=21' 28-Skew	HC 30-06	
101.16		Monroe					South City Limits		
101.41	**00423**	Culvert, Hwy 1W at MP 101.41	1919		8-	8'	8'x2' -46'10" RCBC Inv Pvd No Apr 2'-Fill	HC 26-00	
101.49	**00424**	Culvert, Hwy 1W at MP 101.49	1919		8-	16'	Dbl 8'x2' -47' RCBC Inv Pvd No Apr 3'-Fill	HC 26-00	
102.24	**02943**	Culvert, Hwy 1W at MP 102.24	1919		8-	10'	10'x3'6" -45' RCBC Inv & Apr Pvd 2'-Fill 30-Skew		
102.72	**20463**	Miller Creek, Hwy 1W	2008	HL-93	14-	105'	2-52'6" RC Slb Prest 2" ACWS, Seis Dgn DS=9'	HC 44-08	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
103.68	**00394**	Lake Slough, Hwy 1W	1919, 59	H-15	4-	40'	2-20' RCDG 3" ACWS, Rebuilt 1959 DS=7'	HC 33-00	
104.36		County Line					Benton-Lane		
105.58	**00432**	Crow Creek, Hwy 1W	1921	H-15	4-	40'	2-20' RCDG, Wide w/RC Precast Slb 5" ACWS DS=12' 20-Skew	HC 32-06	
107.09	**01805A**	Creek, Hwy 1W at MP 107.09	1933, 63	H-15	2-	19'	1-19' PT Comp, 10-6x19 Strs, Wide w/RC Slb Prest 2.5" ACWS DS=6'	HC 41-00	
107.30	**01805B**	Flat Creek, Hwy 1W at MP 107.30	1933, 63	H-15	2-	95'	5-19' PT Comp, 10-6x19 Strs, Wide w/RC Slb Prest 2.5" ACWS DS=9'	HC 41-00	
108.11	**01805C**	Creek, Hwy 1W at MP 108.11	1933, 63	H-15	2-	38'	2-19' PT Comp, 10-6x19 Strs, Wide w/RC Slb Prest 2.5" ACWS DS=9'	HC 41-00	
108.32	**18509**	Creek, Hwy 1W at MP 108.32	1999	HS-20	72-	7'	6'11" x 4'9" -117' Multiplate Arch Pipe Metric Dgn 2'-Fill DS=7' 25-Skew	HC 39-04	
108.41	**01805E**	Creek, Hwy 1W at MP 108.41	1933, 63	H-15	2-	38'	2-19' PT Comp, 10-6x19 Strs, Wide w/RC Slb Prest 2.5" ACWS DS=8'	HC 41-00	
108.82		DISTRICT 4/5 BOUNDARY					N City Limits Junction City		
108.82		Junction					Albany - Junction City Hwy 58		
108.90	**03945**	Flat Creek, Hwy 1W at MP 108.90	1947	HS-20	14-	160'	8-20' RC Slb 2-5' SW DS=13'	HC 59-03	
109.97	**02229C**	Creek, Hwy 1W at MP 109.97	1981	HS-20	14-	64'	1-64' RC Slb Prest 4.5" ACWS w/memb	HC 86-00	
110.29		Junction City					South City Limits		
111.05	**02229D**	Creek, Hwy 1W at MP 111.05	1981	HS-20	14-	67'	1-67' RC Slb Prest 4" ACWS w/memb DS=10'	HC 86-00	
111.27		Junction					Mapleton Junction City Hwy 229		
112.22	**02399A**	Creek, Hwy 1W at MP 112.22	1981		72-	18'	Dbl 8'7"x5'11" -136' Struct Plate Pipe		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
114.87		Roadside Rest Area					Blue Star Memorial Rt		
115.56	**02408A**	Creek, Hwy 1W at MP 115.55	1981	HS-20	14-	67'	1-67' RC Slb Prest 4" ACWS w/memb DS=13'	HC 79-05	
118.42	**09941**	Hwy 69 over Hwy 1W & BNSF		HS-20			See Hwy 69 MP 6.59 for Description	HC 91-00	VC 21-00
118.85		Eugene					North City Limits		
121.03		Junction					Located Line Hwy 62		
121.42	**02138**	Hwy 1W over CBRL Coos Bay Branch	1937	H-15	4-	199'	1-8', 1-60', 1-63', 1-60', 1-8' RCDG, widened 2-3'6" SW, 4" ACWS on existing bridge & 1.5" ACWS on widening 35-Skew	HC 52-04	
122.25		Junction					Temp Traveled Route Florence - Eugene Hwy 62 (7th & Polk St)		
123.10 S	**09600C**	Hwy 227 WB Ramp to Hwy 1W NB (6th Ave W) over Jefferson St					See Hwy 227 MP C0.26 for Description		
123.23 N	**09600W**	1st to 7th Ave Viaduct, Hwy 227 WB					See Hwy 227 MP 0.26W for Description	HC 46-00	VC 16-00
123.28 N	**09600E**	1st to 7th Ave Viaduct, Hwy 227 EB					See Hwy 227 MP 0.26E for Description	HC 46-00	VC 16-00
123.30		Begin City of Eugene Jurisdiction							
123.31 S		Jct					WB Hwy 227		
123.37 S		Jct					EB Hwy 227		
C123.52	**09600**	Hwy 1W (6th Ave W) Ramp to Hwy 227 EB over Washington St	1973	HS-20	10-	305'	1-66', 1-125', 1-114' RCBG Prest Post-Ten	HC 26-00	
123.98 N	**07214A**	Coburg Rd (Ferry St) Conn to Hwy 1W (City bridge)	1960, 99	HS-20	10-	55'	1-55' RCBG, 1-58' RCDG, 1-57' St Dk Gir, 5-50' RCDG, 1-75', 1-61' St Dk Gir, 1-30' RCDG Seis Retro. (Steel 78 Ton)	HC 34-09	VC 16-01
					4-	338'	*State to maintain portion of structure; Eugene (owner) to maintain balance*		
					*54-	193'			
124.02 S	**07214A**	Coburg Rd (Ferry St) Conn to Hwy 1W (City bridge)					See MP 123.98N for Description	HC 35-00	VC 15-04

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PACIFIC HWY. WEST NO. 1W (OR99, OR99W, OR126, OR126Business, OR10)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
124.07 N	**0M160**	Sign Truss Br, Hwy 1W NB at MP 124.07	1964		80-		1-50' Steel Truss Sign Bridge	HC 32-06	VCNB 16-05
125.41		ODOT Maintenance Station, Rt					Eugene		
125.48		End City of Eugene Jurisdiction							
125.81		Junction					McKenzie Hwy 15 EB		
125.96 N	**E6099C**	Hwy 15 EB (Franklin Blvd) over Hwy 1W NB & UPRR					See Hwy 15 MP 0.09E for Description	HC 31-06	VC 16-07
125.99 S	**06837**	Hwy 1W over Riverview Street	1951	HS-20	4-	94'	1-29', 1-36', 1-29' RCDG 4" ACWS w/memb DS=19'	HC 44-00	
126.01 N	**19644**	Culvert, Hwy 1W at MP 126.01, Hwy 1 at MP 192.70	2006		72-	11'	10'6"x7' -430' Arch Pipe parallel to off-ramp 6'-Fill		
126.21	**06838A**	Culvert, Hwy 1 at MP 192.41, Hwy 1W at MP 126.21					See Hwy 1 MP 192.41 for Description		
126.37 S		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 E		Junction					SB Pacific Hwy 1		
0.01							See Pacific Hwy Interchange Diagram		
1C0.01							Conn No 1 (Oregon St to EB Columbia Hwy 2)		
4C0.01		Junction					NE Oregon St Hwy 1W Conn No 4		
1C0.16		Junction					Conn No 1 Columbia Hwy 2 (EB)		
2C0.37							Conn No 2 (WB Hwy 2 to SB Hwy 1)		
2C0.37		Junction					Conn No 2 Columbia Hwy 2 (WB)		
2C0.02	**08588C**	Hwy 1 SB to Hwy 2 EB over Hwy 1 & Conns (Banfield Intchg)	1963				Conn No 2 See MP 0.20E for Description	HC 32-00	VC 15-00
2C0.52	**08588B**	Hwy 2 WB Conn to Hwy 1 SB over Hwy 1 (Banfield Intchg)	1963, 95	HS-20	4- *54-	170' 1249'	2-40', 1-39'6" RCDG, 1-108', 1-134'11", 1-113'10", 1-66'2", 1-95', 1-90'4", 1-101'6", 1-111'2", 3-104', 1-115' St Dk Gir, 1-49'6" RCDG Conn No 2, (Steel 678 Ton), Seis Retro DS=70'	HC 32-00	VC 14-08
2C0.00	**00511B**	Burnside St (East Approach) over Hwy 1 & Conns					Conn No 2	HC 33-06	VC 16-10
2C0.80		Junction					Conn No 2 SB Hwy 1		
5C0.30							Conn No 5 (WB Hwy 2 to SB Hwy 1)		
5C0.30		Junction					Conn No 5 Hwy 2 (WB)		
5C0.45		Junction					Conn No 5 Hwy 1E, Union Ave		
5C0.50		Junction					Conn No 5 Hwy 1E, Grand Ave		
6C0.20							Conn No 6 (WB Hwy 2 to Holladay St)		
6C0.20		Junction					Conn No 6 Columbia Hwy 2		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6C0.02	**H8588A**	Hwy 2 WB Conn over City Streets	1963	H-20	*54-	603'	1-154'4", 2-60', 4-82' St Dk Gir, 1-38' RCDG Conn No 6	HC 21-00	
					4-	38'			
6C0.41		Junction					Conn No 6 Holladay St		
0.16 E		Junction					Hwy 2 Conn No 1 Rt		
0.20 E	**08588C**	Hwy 1 SB to Hwy 2 EB over Hwy 1 & Conns (Banfield Intchg)	1963, 95	HS-20	*54-	1681'	1-62'11", 1-93', 2-140', 5-125', 1-130', 1-66', 1-136', 1-115'6", 1-105', 1-67' St Dk Gir, 1-45', 1-56'6", 1-45' RCDG Seis Retro DS=114'	HC 16-00	
					4-	146'			
0.20		Junction					Hwy 2 Conn No 6 Rt		
0.24	**08588A**	Hwy 2 WB to Hwy 1 NB over UPRR (Banfield Intchg)	1963, 95	HS-20	*54-	1070'	1-82', 2-63'6", 1-156'11", 1-116', 1-164', 1-196'6", 1-103'6", 1-124' St Dk Gir, 3-45', 2-39', 2-40', 1-39', 2-40'8", 1-40'2" RCDG Seis Retro. DS=50'	HC 18-00	
					0-	454'			
0.30		Junction					Hwy 2 Conn No 5 Lt		
0.37		Junction					Hwy 2 Conn No 2 Rt		
0.41	**19381**	Sign Truss Br, Hwy 2 WB at MP 0.41	2005		80-		Steel Truss Sign Bridge		
0.45 E		Junction					Hwy 2 Conn No 4 Rt		
0.46	**02350A**	Hwy 1E (SE MLK Blvd) over Hwy 2 & UPRR					See Hwy 1E, MP X0.20 for Description	HCEB 30-00	VCEB 17-01
								HCWB 35-00	VCWB 15-03
0.52	**07040**	Hwy 1E NB (NE Grand Ave) over Hwy 2 Conns & UPRR					See Hwy 1E MP X0.20 for Description	HCEB 40-00	VCEB 18-08
								HCWB 40-00	VCWB 18-03
0.54 E		Junction					Hwy 1 Conn No 3 Rt		
0.65		Junction					Conn Rt From NB Hwy 1E		
0.67	**19382**	Sign Cantilever Br, Hwy 2 WB at MP 0.67	2005		82-		Steel Cantilever Sign Bridge		
0.74	**19383**	Sign Truss Br, Hwy 2 WB at MP 0.74	2005		80-		Steel Truss Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.82	**16608**	Sign Truss Br, Hwy 2 at MP 0.82	1985		80-		1-105' Steel Truss Sign Bridge (Tubular)	HCEB 45-06 HCWB 48-00	VCEB 20-07 VCWB 18-05
0.92	**07039**	E 12th Ave over Hwy 2 & UPRR	1910				1-32', 1-128', 1-32', 1-64', 2-32' St Dk Gir *Maintained by City of Portland*	HCEB 41-00 HCWB 46-00	VCEB >25-00 VCWB 19-09
1.20	**19384**	Sign Cantilever Br, Hwy 2 WB at MP 1.20	2005		82-		Steel Cantilever Sign Bridge		
C1.27	**07036**	NE Holladay St Conn WB over UPRR	1958	HS-20	4-	364'	1-30', 1-70', 1-84', 1-70', 2-55' RCDG 1.5" Micro-silica O'lay DS=47' 43-Skew	HC 30-00	
1.36	**07035C**	NE 21st Ave over Hwy 2 & MAX LRT	1912, 86	HS-20	14-	204'	1-47', 1-64', 1-63', 1-30', RC Slb Prest (Reconstructed) *Maintained by City of Portland*	HCEB 56-00 HCWB 58-06	VCEB 22-06 VCWB 22-07
1.52	**17468**	Sign Cantilever Br, Hwy 2 WB at MP 1.52	1995		82-		1-31'11" Steel Cantilever Sign Bridge (Tubular)		VCWB 18-00
1.74	**07034D**	NE 28th Ave over Hwy 2 & MAX LRT	1908, 85	HS-20	14-	152'	1-37', 1-63', 1-52', RC Slb Prest (Reconstructed) *Maintained by City of Portland*	HCEB 46-06 HCWB 58-06	VCEB 16-00 VCWB 16-02
1.82	**07981A**	Hwy 2 over Doernbecher Access Rd (NE Sullivan St)	1957, 86	HS-20	16-	40'	1-40' RC Rigid Frame, widened by 1-58'3" RC Slb Prest EB side, widened by 1-43'11" RC Slb Prest WB side 2" ACWS *Maintained by ODOT*	HCEB 49-06 HCWB 58-06	
1.98 E	**19385**	Sign Cantilever Br, Hwy 2 EB at MP 1.98	2005		82-		Steel Cantilever Sign Bridge		
2.02	**R7025B**	NW 33rd Ave Conn to Hwy 2 WB over UPRR & MAX LRT	1985	HS-20	4-	310'	2-55', 4-50' RCDG		
2.11 E	**19386**	Sign Cantilever Br, Hwy 2 EB at MP 2.11	2005		82-		Steel Cantilever Sign Bridge		
2.17	**07025A**	NE 33rd Ave over Hwy 2 & UPRR & MAX LRT	1985	HS-20	4- 6-	101' 166'	1-58', 1-43' RCDB, 2-83' RCBG Prest (Reconstructed) *Maintained by City of Portland*	HCEB 48-00 HCWB 46-00	VCEB 17-06 VCWB 17-00
2.24 E	**19387**	Sign Cantilever Br, Hwy 2 EB at MP 2.24	2005		82-		Steel Cantilever Sign Bridge		
C2.36	**R7026A**	Hwy 2 Conn over MAX LRT & UPRR	1984	HS-25	14-	930'	2-40', 14-57', 1-52', RC Slb DS=17'	HC 30-07	
2.43	**07026A**	Hwy 59 (NE Sandy Blvd) over Hwy 2 & UPRR & MAX LRT					See Hwy 59 MP 1.91 for Description	HCEB 45-03 HCWB 46-03	VCEB 15-10 VCWB 16-04

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.50 E	**19388**	Sign Cantilever Br, Hwy 2 EB at MP 2.50	2003		82-		Steel Cantilever Sign Bridge		
2.55	**07042B**	NE 39th Ave over Hwy 2 & UPRR & MAX LRT	1985	HS-20	14-	299'	2-43', 1-61', 1-42', 1-54', 1-56', Prst Slb (Reconstructed) *Maintained by City of Portland*	HCEB 46-06 HCWB 46-00	VCEB 15-11 VCWB 16-06
2.68	**16613**	Pedestrian Br over Hwy 2	1985		14-	301'	1-74', 1-80', 1-76', 1-71' Prst Slb	HCEB 64-00 HCWB 46-02	VCEB 16-00 VCWB 16-01
C3.23	**16553**	Hwy 2 WB Conn to NE 43rd Ave over UPRR & MAX LRT	1985	HS-25	10-	700'	1-110', 1-194', 1-105', 1-170', 1-121' RCBG Prest Post-Ten DS=29'	HC 26-00	
2.99	**07024A**	NE 47th Ave over Hwy 2 & UPRR & MAX LRT	1985	HS-20	6-	313'	1-87', 1-49', 1-106', 1-71' RCBB (Reconstructed) *Maintained by City of Portland*	HCEB 46-02 HCWB 42-00	VCEB 16-05 VCWB 16-08
3.22	**20025**	Sign Truss Br, Hwy 2 at MP 3.22 (VMS)	2005		80-		1-22'9" Steel Truss Sign Bridge (Variable Message Sign)		
C3.26	**07032A**	Hwy 2 over NE 58th Ave Conn to Hwy 2 WB					See MP 3.56 for Description	HC 28-00	VC 15-09
3.36	**07027B**	NE 53rd Ave over Hwy 2 & UPRR & MAX LRT	1917, 82	HS-20			1-34'11", 1-59'7", 1-53'4" RC Slab Prest *Maintained by City of Portland*	HCEB 34-10 HCWB 34-10	VCEB 16-06 VCWB 17-03
3.49 E	**19390**	Sign Cantilever Br, Hwy 2 EB at MP 3.49	2003		82-		Steel Cantilever Sign Bridge		
3.55		ODOT NE Glisan Storage, Rt					Banfield		
3.56	**07032A**	Hwy 2 over NE 58th Ave Conn to Hwy 2 WB	1955	HS-20	16-	42'	1-42' RC Rigid Frame, 193' long 2" ACWS 36-Skew	HCEB 47-00 HCWB 47-00	
3.71	**07028B**	NE 60th Ave over Hwy 2 & UPRR & MAX LRT	1985	HS-20	14-	184'	1-52', 1-65', 1-67', RC Slb Prest (Reconstructed) *Maintained by City of Portland*	HCEB 51-08 HCWB 46-04	VCEB 16-05 VCWB 20-07
3.86 E	**19391**	Sign Cantilever Br, Hwy 2 EB at MP 3.86	2005		82-		Steel Cantilever Sign Bridge		
4.09 E	**19392**	Sign Cantilever Br, Hwy 2 EB at MP 4.09	2003		82-				
4.26	**07029A**	NE Halsey St over Hwy 2 & UPRR & MAX LRT at MP 4.26	1985	HS-20	4-	329'	1-95', 1-51', 1-85', 1-98', RCDG Prest Bulb-T *Maintained by City of Portland*	HCEB 50-05 HCWB 46-08	VCEB 16-02 VCWB 16-04

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4.59	**07030B**	NE 74th Ave over Hwy 2 & UPRR & MAX LRT	1985	HS-20	14-	146'	1-42', 1-51', 1-53' RC Slb Prest (Reconstructed)	HCEB 46-06	VCEB 16-10
							Maintained by City of Portland	HCWB 45-11	VCWB 16-07
4.85	**16634**	Sign Truss Br, Hwy 2 at MP 4.85	1985		80-		1-53' Steel Truss Sign Bridge (Tubular)	HCEB 46-00	VCEB 18-03
4.88		Junction					Hwy 68 Conn Lt		
4.95	**07999C**	Hwy 68 Conn (NE Halsey St) over Hwy 2					See Hwy 68 MP 2C2.43 for Description	HCEB 46-03	VCEB 16-05
								HCWB 46-03	VCWB 18-00
5.01	**07031A**	Hwy 68 (NE 82nd Ave) over Hwy 2					See Hwy 68 MP 2.25 for Description	HCEB 47-06	VCEB 16-11
								HCWB 46-06	VCWB 17-00
5.21 E	**19393**	Sign Cantilever Br, Hwy 2 EB at MP 5.21	2005		82-		Steel Cantilever Sign Bridge		
5.50 E	**0M540**	Sign Truss Br, Hwy 2 EB at MP 5.50	1985		80-		1-80' Steel Truss Sign Bridge (Tubular)	HCEB 67-06	VCEB 17-10
5.55		Portland					East City Limits		
5.67	**13516D**	Hwy 64 NB Conn #4 to Hwy 2 WB over Hwy 2 & Hwy 64 & MAX LRT					See Hwy 64 MP 4C 21.58 for Description	HCEB 53-00	VCEB 26-06
								HCWB 38-00	VCWB 24-06
5.69	**13516J**	MAX LRT over Hwy 64 & Hwy 2 & Conn	1985					HCEB 50-00	VCEB 35-00
							Maintained by Tri-Met	HCWB 38-00	VCWB 30-00
5.76	**13516A**	Hwy 64 over Hwy 2					See Hwy 64 MP 21.57 for Description	HCEB 30-00	VCEB 17-06
								HCWB 29-00	VCWB 19-04
5.82	**13516**	NE Halsey St over Hwy 2 & UPRR & MAX LRT at MP 5.82	1978	H-20	10-	1142'	1-169', 1-175', 1-178', 1-162', 1-140', 1-146', 1-172', RCBG Prest Post-Ten 8' SW Lt 25-Skew	HCEB 37-00	VCEB 30-00+
							City of Portland to maintain Deck	HCWB 31-00	VCWB 33-00+
6.55 E	**19395**	Sign Cantilever Br, Hwy 2 EB at MP 6.55	2003		82-		Steel Cantilever Sign Bridge		
6.60	**13514H**	Hwy 2 & UPRR over Hwy 2 EB Conn #1 to Hwy 64 NB	1981	HS-20	16-	41'	1-41' RC Rigid Frame, 519' long	HCEB 37-00	
								HCWB 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1C6.62	**13514H**	Hwy 2 & UPRR over Hwy 2 EB Conn #1 to Hwy 64 NB					Conn No 1 See MP 6.60 for Description	HC 29-06	VC 16-11
1C6.71	**02163A**	NE 102nd Ave over Hwy 2	1954				Conn No 1 See MP 6.73 for Description	HC 22-06	VC 18-09
2C6.59	**R2163A**	NE 102nd Conn to Hwy 2 WB over UPRR	1954	HS-20	4-	360'	8-45' RCDG Conn No 2 DS=28'	HC 18-00	
6.73	**02163A**	NE 102nd Ave over Hwy 2	1935, 53, 62	H-15	54-	122'	(Original) 3-35',1-46',1-50'6" RCDG, 1-122' St Dk Gir, 1-11',1-14',1-51',1-66',1-51',1-14',1-37',1-45',1-37' RCDG (Widening) 3-38',1-39' RCDG, 1-75',1-129',1-72',1-77' StDkGir, 1-36',3-35'6" RCDG; 4' SW Lt 38-Skew	HCEB 39-06	VCEB 18-03
					4-	527'	*Deck maintained by City of Portland*	HCWB 29-00	VCWB 15-02
6.73	**13514F**	Hwy 2 WB over Hwy 2 WB Conns to Hwy 64	1979	HS-20	10-	509'	1-118', 1-141', 1-170', 1-80', RCBG Prest Post-Ten 22-Skew	HCWB 42-00	
1C6.73	**13514B**	Hwy 2 EB Conn to Hwy 64 NB over Hwy 64 NB Conn to Hwy 2 EB	1979	HS-20	10-	144'	1-144' RCBG Prest Post-Ten Conn No 1 38-Skew	HC 30-00	
2C6.64	**13514D**	Hwy 64 over Hwy 2 WB Conn to Hwy 64 SB	1980	HS-20	16-	53'	1-53' RC Rigid Frame, 422' long Conn No 2	HC 40-06	VC 17-02
2C6.83	**13514L**	RR Service Rd over Hwy 2 & Hwy 64 Conns	1979	HS-20	12-	240'	2-120' RCDG Prest Bulb-T Conn No 2	HC 40-00	VC 27-01
2C6.89	**13514G**	UPRR over Hwy 64 Conns #1 & #2	1979	E-80	28-	280'	2-140', St Box Gir Conn No 2 *Maintained by UPRR (owner) from bearings up*	HC 40-00	VC 19-09
2C6.92	**13514F**	Hwy 2 WB over Hwy 2 WB Conns to Hwy 64					Conn No 2 See MP 6.73W for Description	HC 40-00	VC 17-05
2C7.65	**13514E**	NE 102nd Ave over Hwy 2 Conns #2 &#3 & Hwy 64 Conns #1 & #2	1977	HS-20	12-	461'	1-109'4", 1-125', 1-115', 1-112' RCDG Prest Bulb-T Conn No 2, 8' SW Rt *City of Portland to maintain Deck*	HC 40-00	VC 40-00+
3C6.94	**13514F**	Hwy 2 WB over Hwy 2 WB Conns to Hwy 64					Conn No 3 See MP 6.73W for Description	HC 22-00	VC 17-05
3C6.90	**13514G**	UPRR over Hwy 64 Conns #1 & #2					Conn No 3 See MP 2C6.89 for Description	HC 22-00	VC 19-09

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
3C6.83	**13514L**	RR Service Rd over Hwy 2 & Hwy 64 Conns					Conn No 3 See MP 2C6.83 for Description	HC 30-00	VC 27-01
3C6.64	**13514J**	Bike Path over Hwy 2 Conn #3	1979		12-	80'	1-80', Double T RC Beam, Prest Conn No 3	HC 29-06	VC 17-06
3C7.65	**13514E**	NE 102nd Ave over Hwy 2 Conns #2 &#3 & Hwy 64 Conns #1 & #2					Conn No 3 See MP 2C6.76 for Description	HC 30-00	VC 33-00+
7.23	**19396**	Sign Truss Br, Hwy 2 WB at MP 7.23	2003		80-		1-70' Steel Truss Sign Bridge		VCWB 19-10
7.35	**19397**	Sign Truss Br, Hwy 2 WB at MP 7.53	2003		80-				VCWB 19-10
7.37		Equation 7.37Bk = 9.70Ah (EB), Equation 7.40Bk = 9.70Ah (WB)					Future Conn Rt from Hwy 64		
9.96	**19400**	Sign Cantilever Br, Hwy 2 WB at MP 9.96	2005		82-		Steel Cantilever Sign Bridge		
10.08	**07043A**	Hwy 2 over NE 122nd Ave	1990	HS-25	4-	172'	1-40', 1-92', 1-40' RCDG Prest 12-Skew	HCEB 76-00 HCWB 61-00	
11.16	**17470**	Sign Cantilever Br, Hwy 2 WB at MP 11.16	1995		82-		1-32' Steel Cantilever Sign Bridge (Tubular)		VCWB 18-00
11.43	**07044A**	Hwy 2 over NE 148th Ave	1990	HS-25	10-	172'	1-43', 1-86', 1-43' RCBG 8-Skew	HCEB 72-11 HCWB 62-04	
12.05 E	**19401**	Sign Truss Br, Hwy 2 EB at MP 12.05	2005		80-		Steel Truss Sign Bridge		
12.13	**07088A**	Hwy 2 over NE 162nd Ave	1990	HS-25	10-	135'	1-135' RCBG Prest Post-Ten 10' Bike Path on South side	HCEB 72-11 HCWB 62-04	
13.03	**07089A**	Hwy 2 over NE 181st Ave	1989	HS-25	4-	134'	1-134' RCDG Prest Bulb-I 8-Skew	HCEB 64-00 HCWB 64-00	
13.38	**07498A**	Hwy 2 over UPRR at MP 13.38 (Cereghino)	1989	HS-25	4-	163'	1-163' RCDG Prest Bulb-T 65-Skew	HCEB 60-00 HCWB 60-00	
13.95	**17277**	Sign Cantilever Br, Hwy 2 WB at MP 13.95	1995		82-		1-39'6" Steel Cantilever Sign Bridge		VCWB 18-00
13.99 E	**17440**	Sign Truss Br, Hwy 2 EB at MP 13.99 (VMS)	1995		80-		1-72'6" Steel Truss Sign Bridge (Variable Message Sign)	HCEB 56-00	VCEB 18-00
14.05	**17212**	Hwy 2 over NE 201st Ave (NE Birdsdale Rd)	1997	HS-25	10-	108'	1-108' RCBG Prest Post-Ten Seis Dgn DS=18' 10-Skew	HC 122-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.42	**17208**	NE 207th Ave over Hwy 2	1994	HS-25	10-	230'	1-125', 1-105' RCBG Prest Post-Ten 2-6' SW 14-Skew	HC 74-00	VCEB 23-09 VCWB 21-07
C14.42	**17211**	Hwy 2 Conn (NE 207th Ave) over UPRR	1994	HS-25	4-	70'	1-70' RCDG Prest 2-6' SW, deck flared 20-Skew	HC-74-00	
14.70	**17278**	Sign Cantilever Br, Hwy 2 WB at MP 14.70	1995		82-		1-25' Steel Cantilever Sign Bridge		VCWB 18-00
15.04		Fairview					West City Limits		
15.12	**17279**	Sign Cantilever Br, Hwy 2 WB at MP 15.12	1995		82-		1-29'4" Steel Cantilever Sign Bridge		VCWB 18-00
15.22 E	**17213**	Hwy 2 over NE 223rd Ave (NE Fairview Ave)	1997	HS-25	10-	127'	1-126'6" RCBG Prest Post-Ten Variable skews, Seis Dgn 6-Skew	HC 122-00	
15.41	**07420**	Fairview Creek, Hwy 2			8-	6'	6'x8' -97' RCBC, Ext w/6'x6' -207' RCBC Rt & w/6'x6' -153' RCBC Lt, Ttl Length 457' Conn to 6x8 Conc Arch Culv under, UPRR, Inv & Apn Pvd 40'-Fill		
15.64		Fairview					East City Limits		
15.64		Wood Village					West City Limits		
15.72 E	**18159**	Sign Cantilever Br, Hwy 2 EB at MP 15.72	1996		82-		1-25' Steel Cantilever Sign Bridge		VCEB 18-00
15.97	**17365**	NE Arata Rd (NE 238th Ave) over Hwy 2	1999	HS-25	10-	240'	1-125', 1-115' RCBG Prest Post-Ten 2-7' SW, Seis Dgn, Metric Dgn 13-Skew	HCEB 45-08 HCWB 55-00	VCEB 18-08 VCWB 19-02
C15.97	**17356**	NE Arata Rd (NE 238th Ave) over UPRR	1999	HS-25	10-	70'	1-70' RCBG Prest 2-7' SW, 2" ACWS Seis Dgn, Metric Dgn 2-Skew	HC 106-00	
16.20	**18160**	Sign Cantilever Br, Hwy 2 WB at MP 16.20	1996		82-		1-25' Steel Cantilever Sign Bridge		VCWB 18-00
16.23		Junction					Crown Point Sec Hwy 125		
16.25		Wood Village					East City Limits		
16.27 E	**18163**	Sign Truss Br, Hwy 2 EB at MP 16.27	1996		80-		1-73' Steel Truss Sign Bridge		VCEB 18-00
16.31		Troutdale					West City Limits		
16.39		Junction					NE Portland Hwy 100		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.55	**17358**	UPRR over Hwy 2 (Sundial)	1999					HCEB 58-00	VCEB 18-09
							Maintained by UPRR	HCWB 58-01	VCWB 17-01
16.66	**21529**	Sign Br, HWY 002 at MP 16.66 EB	2010		82-	39'	1-38'9" Steel Cantilever Sign Bridge		VC 18-00
16.67	**18161**	Sign Cantilever Br, Hwy 2 WB at MP 16.67	1996		82-		1-27' Steel Cantilever Sign Bridge		VCWB 18-00
C16.86	**21816**	Hwy 2 WB over Marine Dr	2015				See MP 16.9 For Description		VC 17-06
16.90	**21816**	Hwy 2 WB over Marine Dr	2015	HL-93	10-	130'	1-130' RCBG Prest Post-Ten	HC 100-00	
C17.24	**20993**	Sign Truss Br, Hwy 002 SB at MP C17.24	2012		80-		1-100' St Sign Br		VC 18-00
17.37 E	**07046**	Hwy 2 EB over NW Graham Rd	1948	HS-20	4-	106'	1-32', 1-42', 1-32' RCDG 28- Skew	HC 46-00	
17.37	**07046A**	Hwy 2 WB over NW Graham Rd	1958	HS-20	4-	116'	1-35', 1-46', 1-35' RCDG 28- Skew	HC 40-00	
C17.84	**07046**	Hwy 2 EB over NW Graham Rd					See MP 17.37E for Description	HC 31-02	VC 14-07
C17.84	**07046A**	Hwy 2 WB over NW Graham Rd					See MP 17.37W for Description	HC 33-09	VC 15-02
C18.10	**06967A**	Hwy 2 EB Conn #2 to Hwy 100 over UPRR (257th Dr) (County Br)	1994	HS-25	10-	169'	1-38', 1-93', 1-38' RCBG Precast Prest 7' SW Rt, 5' SW Lt, 3.5" ACWS, Seis Dgn DS=26'	HCNB 23-00 HCSB 21-00	
17.68 E	**20878**	Sandy River, Hwy 2 EB at MP 17.68	2011	HL-93	28-	840'	1-200', 2-220', 1-200' Spread St BG 16' SW Rt, Seis Dgn DS=27'	HC 60-00	
17.68	**20879**	Sandy River, Hwy 002 WB at MP 17.68	2013	HS-20	28- *54-	840' 404'	1-200', 2-220', 1-200' St Dk Gir DS=25'	HC 29-09	
17.75		Troutdale					East City Limits		
17.82		DISTRICT 2B/2C BOUNDARY							
17.82 E	**06945**	Hwy 2 EB over Conn #2 (Jordan Rd)	1946	HS-20	14-	30'	1-30' RC Rigid Frame 5" ACWS DS=19'	HC 44-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.82	**06945A**	Hwy 2 WB over Conn #2 (Jordan Rd)	1946	HS-20	14-	30'	1-30' RC Rigid Frame 5" ACWS DS=19'	HC 48-00	
C18.37	**06945**	Hwy 2 EB over Conn #2 (Jordan Rd)					See MP 17.82E for Description	HC 25-10	VC 15-01
21.86 E	**19402**	Sign Cantilever Br, Hwy 2 EB at MP 21.86	2003		82-		Steel Cantilever Sign Bridge		
22.10	**08470**	Corbett Conn #2 to Hwy 2 over Hwy 2 (Corbett Intchg)					See MP 2C22.11 for Description	HCEB 40-06 HCWB 40-00	VCEB 18-06 VCWB 15-09
22.10							See Corbett Interchange Diagram		
1C22.10	**08470R**	Hwy 2 Conn #1 to Corbett Conn #2 (Corbett Intchg)	1960	HS-20	4-	660'	6-55' RCDG on Ramp, 6-55' RCDG Off Ramp Conn No 1 Spn to & from Conn No 2, MP 2C20.62 DS=28'	HC 18-00	
2C22.11	**08470**	Corbett Conn #2 to Hwy 2 over Hwy 2 (Corbett Intchg)	1960	HS-20	4- *54-	167' 72'	1-31' RCDG, 1-72' St Dk Gir, 1-10' RC Cant, 1-20' RCDG, 1-10' RC Cant, 1-59', 1-37' RCDG Conn No 2, (Steel 38 Ton) 3'6" SW Rt DS=28'	HC 30-00	
23.62	**02571**	Latourell Creek, Hwy 2	1939		8-	6'	6'x6' -224' RCBC on Piling 35'-Fill		
24.33	**02565**	Rooster Rock Creek, Hwy 2 Rt	1939		8-	20'	Dbl 10'x10' -237' RCBC Inv & Apr Pvd 15'-Fill		
24.99	**08037**	Rooster Rock Park Conn over Hwy 2					See MP C25.03 for Description	HCEB 32-00 HCWB 38-00	VCEB 16-03 VCWB 16-01
C25.03	**08037**	Rooster Rock Park Conn over Hwy 2	1957	HS-20	10-	236'	1-84', 1-88', 1-64' RCBG DS=24'	HC 26-00	
27.72	**02722**	Bridal Veil Creek, Hwy 2	1946		8-	12'	12'x12' -153' RCBC Inv & Apr Pvd 12'-Fill 13-Skew		
27.83		Junction					Conn No 2 Lt		
27.86		Junction					Conn No 1 Rt		
28.08	**06671A**	Bridal Veil Conn over Hwy 2					See MP 2C28.05 for Description	HCEB 40-00 HCWB 40-00	VCEB 19-11 VCWB 18-08
28.08							See Bridal Veil Interchange Diagram		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2C28.05	**06671A**	Bridal Veil Conn over Hwy 2	1960	HS-20	4-	296'	1-16' RCDG, 3-70' RCDG Prest, 1-30', 1-40' RCDG Conn No 2 Conn to Br No 6671, MP 1C28.05 3'6" SW Lt DS=23'	HC 20-00	
1C28.09	**06671**	Hwy 2 Conn Rt over UPRR	1945	HS-20	10-	519'	3-50', 3-60', 1-30', 1-32', 1-54', 1-73' RCBG, Some Spans Reconst. 1960 w/RCDG & RCDG Prest Conn No 1, 3'6" SW Rt DS=30'	HC 24-00	
30.47 E	**19403**	Sign Cantilever Br, Hwy 2 EB at MP 30.47	2003		82-		Steel Cantilever Sign Bridge		
30.78	**02684**	Wahkeena Creek, Hwy 2 Conn to Benson Park	1946		8-	12' 6'	Dbl 6'x6' -111' RCBC Inv & Apr Pvd 2'-Fill		
30.79	**02681**	Wahkeena Creek, Hwy 2			8-	18'	Triple 6'x6' -168' RCBC Inv & Lwr Apr Pvd 10'-Fill		
31.14 E	**19404**	Sign Cantilever Br, Hwy 2 EB at MP 31.14	2003		82-		Steel Cantilever Sign Bridge		
31.39 E	**02681A**	Hwy 2 EB over Pedestrian Tunnel at Multnomah Falls	1949		8-	10'	10'x7' -53'6" RCBC Inv & Apr Pvd 2'-Fill		
33.60	**02682**	Horsetail Creek & Oneonta Creek, Hwy 2	1946		8-	18'	Battery of 5-6'x6'6" -221' RCBC Wingwalls Inv & Apr Pvd 30'-Fill		
35.12 E	**02176A**	Hwy 2 EB over Hwy 100 & UPRR (Dodson)	1960, 98	HS-20	4- *54-	210' 420'	1-56'10" RCDG, 1-64', 2-82', 3-64' St Dk Gir, 3-50' RCDG Seis Retro. (Steel 223 Ton) 3/4" WS	HC 30-00	
35.12	**02176**	Hwy 2 WB over Hwy 100 & UPRR (Dodson)	1949, 98	HS-20	54-	561'	1-34'6", 1-65'3", 1-64'3", 2-70'9", 1-64'3", 2-65'5", 1-61'9" St Dk Gir Seis Retro. (Steel 341 Ton), 2-4'9" SW, 3/4" WS	HC 30-00	
35.54 E		Junction					Sec Hwy 100		
F35.50	**0P133**	Cattlepass, Hwy 2 Frontage Rd Lt at MP F35.50	1953		72-	7'	84" -81' CMP 3'-Fill		
35.57	**0P134**	Cattlepass, Hwy 2 at MP 35.57	1951		72-	7'	84" -155' CMP 3'-Fill		
35.58		Junction					Sec Hwy 100		
F35.57	**0P135**	Cattlepass, Hwy 2 Frontage Rd Rt at MP F35.57	1951		72-	7'	84" -57' CMP 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
35.93	**18360**	Culvert, Hwy 2 ay MP 35.93	1996	HS-20	72-	7'	84" -230' CMP No Apr. 3'-Fill		
F35.96	**18361**	Culvert, Hwy 2 Frontage Rd Lt at MP F35.96	1996	HS-20	72-	7'	80" -40' CMP No Apr. 3'-Fill		
35.97	**07300**	Culvert, Hwy 2 at MP 35.97	1950		8-	6'	6'x6' -122' RCBC Inv & Apr Pvd 5'-Fill		
F35.96	**05053**	Creek, Hwy 2 Frontage Rd Rt at MP F35.96	1915		14-	10'	1-10' RC Slb 1'-Fill DS=7'	HC 21-06	
F36.00	**0M098**	Culvert, Hwy 2 Frontage Rd Lt at MP F36.00	1951		8-	6'	6'x6' -40' RCBC Inv & Apr Pvd 3'-Fill		
36.18	**04547**	Tumult Creek, Hwy 2 (Slide Creek)	1951		8-	6'	6'x6' -115' RCBC Inv & Apr Pvd 4'-Fill		
F36.23	**0P136**	Tulmult Creek, Hwy 2 Frontage Rd Rt	1953		72-	9'	107"x72" -48' Multiplate Pipe 3'-Fill	HC 20-03	
F36.19	**0M099**	Creek, Hwy 2 Frontage Rd Lt at MP F36.19	1951		8-	6'	6'x6' -60'6" RCBC Inv & Apr Pvd		
36.27	**04548**	Culvert, Hwy 2 at MP 36.27	1951		8-	8'	8'x6' -106' RCBC Inv & Apr Pvd 5.5'-Fill		
36.39	**04549**	Culvert, Hwy 2 at MP 36.39	1951		8-	8'	8'x6' -112' RCBC Inv & Apr Pvd 4'-Fill		
36.51	**04550**	Culvert, Hwy 2 at MP 36.51	1951		14-	8'	1-8' RC Slb Ext w/78' of 6'x6' RCBC 6'-Fill		
F36.51	**04949**	Culvert, Hwy 2 Frtg Rd Rt at MP F36.51	1951		72-	8'	94"x64" -50' CMP 3'-Fill		
36.76	**04551**	Culvert, Hwy 2 at MP 36.76	1951		8-	8'	8'x6' -139' RCBC Inv & Apr Pvd 4'-Fill		
F36.76	**0M100**	Creek, Hwy 2 Frtg Rd Rt at MP F36.76	1945		14-	8'	1-8' RC Slb Inv Pvd DS=9'	HC 22-03	
37.12	**08692**	Hwy 2 over Conn to Warrendale	1961, 98	HS-20	4-	138'	3-46' RCDG Prest Seis Retro. 3" ACWS w/membr DS=23'	HCEB 41-05 HCWB 41-05	
C37.12	**08692**	Hwy 2 over Conn to Warrendale					See MP 37.12 for Description	HC 27-10	VC 16-00
37.83 E	**02193B**	McCord Creek, Hwy 2 EB	1962, 98	HS-20	4-	381'	1-21', RCDG, 1-60', 3-72', 1-63' RCDG Prest, 1-21' RCDG 1" ACWS. Seis Retro DS=55'	HC 30-00	
37.83	**18067**	McCord Creek, Hwy 2 WB	1999	HS-25	10-	400'	2-200'2" RCBG Prest Post-Ten No WS DS=55'	HC 43-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F37.83	**21379**	McCord Creek, Hwy 2 Frontage Rd Rt (Multi-use Path)	2011	Ped	4-	80'	1-80' RCDG Prest Seis Dgn, Ornamental rail	HC 16-00	
F38.98	**02194**	Moffett Creek, Hwy 2 Frontage Rd Lt, (Closed)	1915	H-15	4-	36'	1-18' RCDG, 1-170' RC Dk Arch, 1-18' RCDG 2-3' SW, ACWS, Old Br is still open & used occassionally	HC 18-00	
					*20-	170'			
38.98 E	**20855**	Moffett Creek, Hwy 2 EB	2009	HL-93	54-	460'	1-130', 1-200', 1-130' St Dk Gir Seis Dgn, Architectural stone facade DS=113'	HC 42-00	
38.98	**02194A**	Moffett Creek, Hwy 2 WB	1950, 98	HS-20	4-	260'	1-39', 1-56', 1-70', 1-56', 1-39' RCDG Seis Retro. 2-3'6" SW	HC 30-00	
40.14 E	**02062B**	Tanner Creek, Hwy 2 EB	1962, 98	HS-20	4-	185'	1-65' RCDG, 1-84', 2-85' RCBG, 1-65', 1-55' RCDG Seis Retro. No WS DS=60'	HC 34-06	
					*10-	254'			
40.14	**02062A**	Tanner Creek, Hwy 2 WB	1950, 98	HS-20	4-	425'	1-64', 3-84', 1-64', 1-45' RCDG Seis Retro. 3'6" SW Lt, 1.5" Conc. O'lay. DS=60'	HC 44-00	
40.27	**06924**	Hwy 2 over Bonneville Dam Conn	1951	HS-20	16-	33'	1-33' RC Rigid Frame 1.5" ACWS w/membrane DS=17'	HCEB 37-10 HCWB 40-03	
40.27							See Bonneville Dam Interchange Diagram		
3C40.28	**06924**	Hwy 2 over Bonneville Dam Conn					Conn No 3 See MP 40.27 for Description	HC 26-00	VC 14-06
41.25 E	**04555**	Tooth Rock Tunnel, Hwy 2 EB	1936		70-	837'	837' long Tunnel, Conc Lined 2-4' SW	HC 28-00	VC 16-00
41.30 E	**17490**	Pedestrian Bridge Viaduct West	1921		14-	224'	7- RC Slb Over Tunnel	HC 10-00	
41.31	**09382**	Eagle Creek Viaduct, Hwy 2 WB	1969, 99	HS-20	54-	2752'	1-93', 1-110', 1-115', 3-131', 1-115', 1-120', 1-170', 1-140', 2-128', 1-131', 1-125', 3-128', 1-150', 1-200', 1-150', 1-100' St Dk Gir Seis Retro. (Steel 1745 Ton) DS=80'	HC 40-00	
41.40 E	**17492**	Pedestrian Bridge Eagle Creek Viaduct Middle	1921		14-	168'	1-28', 1- 41', 1-29', 1-21', 1-30', 1-10', 1-9' RC Slb Over Tunnel	HC 10-00	
41.45 E	**17493**	Pedestrian Bridge at East Portal Tooth Rock Tunnel	1996		1-	140'	1-140' RCDG Prest Pedestrian Over Tunnel	HC 12-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
41.55 E	**02063**	Eagle Creek, Hwy 2 EB	1969, 98	HS-20	54-	466'	1-142', 1-182', 1-142' St Dk Gir Seis Retro. (Steel 347 Ton) DS=75'	HC 40-00	
F41.57	**02063A**	Eagle Creek, Hwy 2 Service Rd Rt	1914	H-15	20-	95'	1-95' RC Dk Arch 3" ACWS		
41.96	**09377**	Ruckel Creek & UPRR, Hwy 2	1969, 98	HS-20	54-	923'	3-114', 1-135', 1-152', 3-98' St Dk Gir Seis Retro. (Steel 701 Ton) 3/4" WS DS=35'	HC 40-00	
42.09		County Line					Multnomah - Hood River		
42.22	**0P137**	Ruckel Creek, Hwy 2	1942		72-	10'	120" -297' CMP Inv & Lwr Apr Pvd 35'-Fill		
43.42		Junction					EB Cascade Locks Hwy 283		
43.54		Cascade Locks					West City Limits		
43.66	**08609**	Hwy 2 over Hwy 100 EB	1962, 98	HS-20	4-	172'	1-46', 1-34' RCDG, 1-104' St Dk Gir, 1-32', 1-60' RCDG Seis Retro. 3" ACWS DS=28'	HCEB 32-00	
					*54-	104'		HCWB 32-00	
43.93 E	**08610**	Hwy 2 EB over Moody Ave (Cascade Locks)	1962, 98	HS-20	4-	228'	1-16' Cant, 1-60', 1-70', 1-56', 1-26' RCDG Seis Retro. 2" ACWS DS=25'	HC 34-05	
43.93	**08610W**	Hwy 2 WB over Moody Ave (Cascade Locks)	1962, 98	HS-20	4-	228'		HC 34-05	
44.40 E	**08611**	Hwy 2 EB over Hazel St (Cascade Locks)	1962, 98	HS-20	4-	154'	1-51', 1-52', 1-51' RCDG Prest Seis Retro. Twin Str, 3.5" ACWS DS=27'	HC 30-00	
44.40	**08611W**	Hwy 2 WB over Hazel St (Cascade Locks)	1962, 98	HS-20	4-	154'		HC 30-00	
1C45.01	**20742**	Hwy 2 WB over Hwy 2 WB Conn to Hwy 100					See MP 45.05W for Description	HC 36-00	VC 17-06
1C45.02 E	**20743**	Hwy 2 EB over Hwy 2 WB Conn to Hwy 100					See MP 45.05E for Description	HC 36-00	VC 17-06
2C45.04	**05553**	Dry Creek, Hwy 2 Conn to Hwy 100	1989	HS-20	8-	8'	8'x7' -120' RCBC		
45.05 E	**20743**	Hwy 2 EB over Hwy 2 WB Conn to Hwy 100	2009	HL-93	6-	111'	1-111' RCBB Prest Twin Str, Seis Dgn, archirectural facade panels 45-Skew	HC 44-00	
45.05	**20742**	Hwy 2 WB over Hwy 2 WB Conn to Hwy 100	2009	HL-93	6-	111'		HC 44-00	
45.06		Cascade Locks					E City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
45.33		Junction					EB Cascade Locks Hwy 283		
F46.06	**07403B**	Herman Creek, Hwy 2 Frontage Rd Rt	1965	HS-20	14-	110'	1-37'6", 1-50', 1-37'6" RC Slb 3" ACWS DS=18'	HC 24-00	
46.10	**07403A**	Herman Creek, Hwy 2	1952	HS-20	4-	125'	1-38', 1-49', 1-38' RCDG 2-4'6" SW, 3" ACWS	HCEB 42-08 HCWB 43-00	
46.35	**08634**	Hwy 2 Conn (NW Forest Ln) over Hwy 2					See MP C46.35 for Description	HCEB 38-06 HCWB 38-00	VCEB 16-09 VCWB 16-07
C46.35	**08634**	Hwy 2 Conn (NW Forest Ln) over Hwy 2	1965	HS-20	4-	234'	1-60', 3-58' RCDG Prest No WS DS=20' 35-Skew	HC 30-00	
47.31	**08623**	Hwy 2 over Herman Creek Conn	1965	HS-20	4-	123'	1-36', 1-42', 1-45' RCDG 2" ACWS DS=19' 18-Skew	HCEB 36-10 HCWB 36-10	
C47.87	**08623**	Hwy 2 over Herman Creek Conn					See MP 47.31 for Description	HC 28-00	VC 16-00
48.76							Traffic Scales, Rt		
50.80	**00173A**	Gorton Creek, Hwy 2	1953		8-	10'	10'x10' -146' RCBC Inv & Apr Pvd 4'-Fill		
50.99	**08604**	Hwy 2 over Conn (Wyeth Intchg)	1965	HS-20	14-	110'	1-33', 1-44', 1-33' RC Slb 2" ACWS DS=18'	HCEB 36-10 HCWB 36-10	
C50.99	**08604**	Hwy 2 over Conn (Wyeth Intchg)					See MP 50.99 for Description	HC 28-00	VC 15-10
51.10	**03631A**	Harphan Creek, Hwy 2	1953		8-	6'	6'x5' -425' RCBC		
53.73	**03632A**	Lindsey Creek, Hwy 2	1966		8-	12'	12'x7' -110' RCBC Inv & Apr Pvd		
54.12	**02638A**	Warren Creek, Hwy 2	1966		72-	6'	78" -204' CMP 22'-Fill		
54.30							Traffic Scales, Lt		
54.93	**07446A**	Starvation Creek, Hwy 2			8-	8'	8'x8' -237' RCBC Inv & Apr Pvd 10'-Fill		
F54.93	**03633**	Hwy 2 Conn over Starvation Creek Park Rd Rt,	1918		8-	6'	6'x6' -87' RCBC Inv & Dwnstrm Apr Pvd 14'-Fill		
56.04	**08534**	Hwy 2 over Conn Viento Intchg	1965	HS-20	14-	110'	1-33', 1-44', 1-33' RC Slb 3" ACWS DS=17'	HCEB 36-10 HCWB 36-10	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C56.04	**08534**	Hwy 2 over Conn Viento Intchg					See MP 56.04 for Description	HC 28-00	VC 16-03
56.16	**00172B**	Viento Creek, Hwy 2	1967		8-	10'	10'x6' -354' RCBC Inv & Apr 4'-Fill		
59.96	**09105**	Hwy 2 over Frontage Rd at MP 59.96	1965		8-	13'	13'x13' -100' RCBC Inv Pvd No Apr 2'-Fill		
F59.92	**09105**	Hwy 2 over Frontage Rd at MP 59.96					See MP 59.96 for Description	HC 12-00	VC 12-10
61.85	**00333**	Phelps Creek, Hwy 2	1919, 53		8-	12'	12'x6' -161' RCBC Inv & Apr Pvd, (Ext to conn w/RCBC on Frontage Rd) 3'-Fill		
61.87		Junction					Mt Hood Hwy 26		
62.06	**09017**	Hwy 100 over Hwy 2					See Hwy 100, MP 48.91 for Description	HCEB 41-06 HCWB 41-10	VCEB 16-00 VCWB 15-10
62.24	**19405**	Sign Cantilever Br, Hwy 2 WB at MP 62.24	2005		82-		Steel Butterfly Sign Bridge		
62.85		Hood River					West City Limits		
63.02 E	**07496A**	Hwy 2 EB over Jaymar Rd (Westcliff Dr)	1964	HS-20	4-	111'	1-33', 1-44', 1-34' RCDG 2" ACWS DS=22' 15-Skew	HC 40-00	
63.02	**07496**	Hwy 2 WB over Jaymar Rd (Westcliff Dr)	1952	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 2-3'6" SW, 2" ACWS DS=20'	HC 30-00	
F63.08	**07496**	Hwy 2 WB over Jaymar Rd (Westcliff Dr)					See MP 63.02W for Description	HC 38-06	VC 14-08
63.41 E	**08662**	Hwy 2 EB over UPRR at MP 63.41	1964	HS-20	4- *54-	366' 282'	3-47' RCDG, 1-75', 1-132', 1-75' St Dk Gir, 1-56', 1-70', 1-56', 1-43' RCDG (Steel 170 Ton) DS=46'	HC 30-00	
63.41	**02443**	Hwy 2 WB over UPRR at MP 63.41	1953	HS-20	4-	599'	2-27', 1-63', 1-80', 1-105', 1-90', 1-63', 2-72' RCDG External Post-Ten 2-3'6" SW DS=56'	HC 30-00	
63.78 E	**09199A**	Sign Truss Br, Hwy 2 EB at MP 63.78	1964		80-		Steel Truss Sign Bridge (Tubular)	HC 44-03	VCEB 18-01
63.92	**07459**	Second Street (Hood River) over Hwy 2					See MP F63.92 for Description	HCEB 54-00 HCWB 54-00	VCEB 16-10 VCWB 16-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F63.92	**07459**	Second Street (Hood River) over Hwy 2	1952, 96	HS-20	4-	207'	1-50', 1-56', 1-57', 1-44' RCDG, widened both sides 6' SW Lt, 8' SW Rt, No WS, in-slab hydronic & electrical heating systems, Seis Dgn in widening DS=20' 20-Skew	HC 64-00	
F63.98	**07458**	Hwy 2 Frontage Rd (2nd St) over UPRR	1952, 96	HS-20	14-	22'	1-22' RC Slb, 1-32', 1-56', 1-70', 1-56', 1-25' RCDG, widened both sides 2-3'6" SW, Seis Retro DS=28'	HC 38-00	
					*4-	239'			
F64.07		Junction					Mt Hood Hwy 26		
64.09	**17947**	Sign Cantilever Br, Hwy 2 WB at MP 64.09	1994		82-		1-28' Steel Cantilever Sign Bridge (Monotube)		VCWB 18-00
64.10 E	**17969**	Sign Cantilever Br, Hwy 2 EB at MP 64.10	1994		82-		1-29'6" Steel Cantilever Sign Bridge (Monotube)		VCEB 18-00
64.15 E	**02444**	Hood River, Hwy 2 EB	1953, 94	HS-20	54-	368'	1-113', 1-142', 1-113' St Dk Gir (Steel 310 Ton), 3'6" SW Rt, Seis Retro Phase II w/base isolation DS=34'	HC 44-00	
64.15	**02444A**	Hood River, Hwy 2 WB	1962, 94	HS-20	54-	368'	1-113', 1-142', 1-113' St Dk Gir, widened (Steel 207 Ton), Seis Retro Phase II w/seismic base isolation DS=34' 2-Skew	HC 48-00	
64.24	**17946**	Sign Cantilever Br, Hwy 2 WB at MP 64.24	1994		82-		1-28'6" Steel Cantilever Sign Bridge (Monotube)		VCWB 18-00
64.25 E	**19409**	Sign Cantilever Br, Hwy 2 EB at MP 64.25	2003		82-		Steel Cantilever Sign Bridge		
F64.25	**02471B**	Hwy 2 Conn over UPRR & Frontage Rd					See MP C64.28 for Description	HC 29-06	VC 15-08
C64.28	**02471B**	Hwy 2 Conn over UPRR & Frontage Rd	1974	HS-20	10-	532'	1-69', 1-74', 1-90', 1-88', 1-86', 1-72', 1-51' RCBG Curved alignment DS=30'	HC 40-00	
64.44	**21218**	Hwy 2 over Hood River Bridge Connector (Conn 2)	2009	HL-93	28-	99'	1-98'7" St Box Gir Seis Dgn 2-Skew	HCEB 40-00 HCWB 40-00	
C64.44	**21218**	Hwy 2 over Hood River Bridge Connector (Conn 2)					See MP 64.44 for Description	HC 74-00	VC 16-04
64.50	**19410**	Sign Cantilever Br, Hwy 2 WB at MP 64.50			82-		1-22'6" Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
64.60	**19411**	Sign Cantilever Br, Hwy 2 WB at MP 64.60	2003		82-		Steel Cantilever Sign Bridge		
C64.62	**06645**	Columbia River, Hwy 2 Conn (White Salmon)					Operated by Hood River Port Commission		
64.44		REGION 1/4 DISTRICT 2C/9 BOUNDARY							
64.75		Hood River					East City Limits		
65.31	**17445**	Sign Cantilever Br, Hwy 2 WB at MP 65.31 (VMS)	1995		82-		1-31' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 18-00
67.72		County Line					Hood River-Wasco		
69.62	**07392**	Rock Creek, Hwy 2	1953	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG 3'6" SW Lt w/membrane seal, 4" ACWS DS=25'	HCEB 35-10 HCWB 33-03	
69.62		Mosier					West City Limits		
69.63 E		Conn					EB Leg Conn to Mosier-The Dalles Hwy 292		
69.79	**07626A**	Mosier WB Conn over Hwy 2					See MP C69.65W for Description	HCEB 37-01 HCWB 44-07	VCEB 15-03 VCWB 15-03
69.93		Conn					WB Leg Conn to Mosier-The Dalles Hwy 292		
C69.65	**07626A**	Mosier WB Conn over Hwy 2	1953	HS-20	4-	167'	1-29', 1-50', 1-43', 1-45' RCDG 2-3'6" SW, 3" ACWS	HC 26-00	
C69.85	**07397**	Mosier Conn over UPRR	1953	HS-20	4-	173'	1-45', 1-65', 1-63' RCDG 2-3'6" SW, 2" ACWS DS=32' *State to maintain structure, approach, roadway, all other hwy facilities*	HC 26-00	
70.10	**20798**	Mosier Creek, Hwy 2	2010	HL-93	4-	160'	1-160' RCDG Prest Bulb-T Seis Dgn, Architectural fascias DS=33' 2-Skew	HCEB 47-02 HCWB 39-02	
70.63		Mosier					East City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
71.16	**18408**	Hwy 2 over UPRR at MP 77.16 (Shogren)	2001	HS-25	4-	354'	1-124', 1-140'7", 1-86'9" RCDG Prest Bulb-I Seis Dgn, Metric Dgn 59-Skew	HCEB 43-04 HCWB 43-04	
71.65	**07606**	Equipment Pass, Hwy 2 at MP 71.65	1953		8-	12'	12'x12' -107' RCBC Inv & Apr Pvd 7'-Fill		
72.71 E		Roadside Rest Area					Memaloose Rt		
72.71		Roadside Rest Area					Memaloose Lt		
74.39	**0P138**	Rowena Creek, Hwy 2	1954		72-	6'	72" -130' Multiplate Pipe 17'-Fill		
76.64	**07552A**	Hwy 2 over Rowena Conn	1954	HS-20	14-	88'	1-27', 1-34', 1-27' RC Slb 3" ACWS w/memb DS=18'	HCEB 28-06 HCWB 28-06	VC 15-04
C76.62	**07552A**	Hwy 2 over Rowena Conn					See MP 76.64 for Description	HC 32-00	VC 15-09
80.79	**07550**	Hwy 2 over Taylor-Frantz Rd Conn	1954, 76, 96	HS-20	4-	90'	1-27', 1-36', 1-27' RCDG (WB) wide w/1-26'2", 1-36', 1-26'2" RC Slb (EB), widened 5" ACWS w/membrane seal	HCEB 37-01 HCWB 30-01	VC 15-06
81.18	**07719**	Gooseberry Spring, Hwy 2	1954		8-	6'	6'x4' -241' RCBC 44'-Fill		
81.89	**07553**	Chenoweth Creek, Hwy 2	1954, 97	HS-20	4-	150'	1-10' Cant, 1-42', 1-46', 1-42' RCDG, 1-10' Cant, widened 4" ACWS w/membrane. Seis Dgn in widening. DS=23' 45-Skew	HCEB 65-03 HCWB 66-00	
82.08		Conn Rt					To Mosier-The Dalles Hwy 292		
C82.07	**18153**	Hwy 2 River Rd Conn over Hwy 2 (Chenoweth Intchg)	1997	HS-25	10-	182'	1-182' RCBG Prest Post-Ten Seis Dgn, Metric Dgn., 2-7' SW 32-Skew	HC 75-05	VCEB 17-04 VCWB 20-03
C82.12	**18154**	Hwy 2 River Rd Conn over UPRR (Chenoweth Intchg)	1998	HS-25	10-	103'	1-103'4" RCBG Seis Dgn, Metric Dgn 32-Skew		
82.27		The Dalles					W City Limits		
82.62	**08276**	Hwy 2 over Hostetler Way Conn	1957	HS-20	4-	144'	1-44', 1-56', 1-44' RCDG 4" ACWS w/membrane seal. FRP repairs 2007 DS=19' 20-Skew	HCEB 41-06 HCWB 41-06	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C82.62	**08276**	Hwy 2 over Hostetler Way Conn					See MP 82.62 for Description	HC 46-00	VC 15-01
83.55	**0P139**	Culvert, Hwy 2 at MP 82.62	1957		72-	6'	72" -258' CMP 5'-Fill		
83.67	**19745**	Hwy 2 over Hwy 292 at MP 83.67	2005	HL-93	14-	170'	1-52'2", 1-65'7", 1-52'2" RC Slb Prest No WS 17-Skew	HCEB 51-06 HCWB 43-08	
84.15	**08775**	Hwy 2 over Hwy 292 at MP 84.15	1964, 97	HS-20	4- *54-	160' 254'	1-40' RCDG, 2-127' St Dk Gir, 3-40' RCDG EB half, 2-40' RCDG, 2-127' St Dk Gir, 1-40' RCDG WB half. Micro-Silica O'lay DS=28'	HCEB 30-07 HCWB 30-07	
84.28 E	**08603**	Hwy 2 EB over UPRR at MP 84.28	1964, 97	HS-20	4- *54-	168' 114'	1-33', 1-41', 1-33' RCDG, 1-114' St Dk Gir, 2-30'6" RCDG Micro-Silica O'lay	HC 30-08	
84.28	**08603W**	Hwy 2 WB over UPRR at MP 84.28	1964, 97	HS-20	4- *54-	182' 126'	1-35', 1-45', 1-35' RCDG, 1-126' St Dk Gir, 2-33'6" RCDG Micro-Silica O'lay	HC 30-08	
84.49	**02103**	Mill Creek, Hwy 292 & 2nd St (The Dalles)					See Hwy 292 MP 17.62 for Description *Maintained by UPRR, ODOT to reimburse for costs in ratio length of tunnel across hwy property*		
84.78	**19156**	Hwy 2 over Union St (The Dalles)	2003	HL-93	16-	74'	1-74'2" RC Rigid Frame, Deck Post-Ten Seis Dgn, Metric Dgn, Ornamental rails	HCEB 38-08 HCWB 38-08	
85.51	**08805**	Brewery Grade Conn over Hwy 2					See MP C85.51 for Description	HCEB 37-00 HCWB 37-00	VCEB 17-02 VCWB 17-05
C85.51	**08805**	Brewery Grade Conn over Hwy 2	1964	HS-20	4-	182'	1-50', 1-82', 1-50' RCDG Prest 4" ACWS DS=23'	HC 30-00	
C85.64	**08804**	Hwy 2 Brewery Grade Conn over UPRR & Fire Rd	1964	HS-20	4- *54- 14-	445' 97' 69'	1-41', 4-71' RCDG Prest, 1-97' St Dk Gir, 1-58', 1-62' RCDG Prest, 1-35', 1-34' RC Slb (Steel 459 Ton), No WS DS=40' 8-Skew	HC 30-00	
86.83	**09192**	Three Mile Creek, Hwy 2	1964		8-	12'	Double 6'x6' -213' RCBC 18'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
87.01	**08526**	Hwy 4 over Hwy 2					See Hwy 4 MP 0.64 for Description	HCEB 36-07 HCWB 36-07	VCEB 16-09 VCWB 17-05
87.45		ODOT Maintenance Station, Lt					The Dalles		
87.45	**08776**	Hwy 2 over UPRR at MP 87.45	1964, 97	HS-20	4- *54-	320' 260'	2-30', 2-40' RCDG, 2-130' St Dk Gir, 3-40' RCDG EB half, 2-40' RCDG, 2-130' St Dk Gir, 6-40' RCDG WB half. Micro-Silica O'lay DS=40'	HCEB 30-07 HCWB 30-07	
87.79		The Dalles					East City Limits		
88.04	**208751**	Fifteen Mile Creek, Hwy 2	2010	HL-93	4-	300'	2-150' RCDG Prest Bulb-T w/curtain walls Seis Dgn DS=60' 14-Skew	HCEB 40-00 HCWB 42-06	
88.83	**07771**	Hwy 2 over The Dalles Dam Access Conn	1954	HS-20	14-	33'	1-33' RC Slb 10" ACWS	HCEB 38-06 HCWB 38-00	
C88.83	**07771**	Hwy 2 over The Dalles Dam Access Conn					See MP 88.83 for Description	HC 28-00	VC 14-07
89.89	**08924**	Hwy 2 WB over UPRR (Big Eddy WB)	1965	HS-20	4- *54-	194' 180'	1-10' Cant, 1-39' RCDG, 1-82', 1-98' St Dk Gir, 1-73', 1-72' RCDG Prest (Steel 92 Ton) 3" ACWS w/memb seal DS=40'	HC 30-00	
92.47 E	**0M105**	Equipment Pass, Hwy 2 at MP 92.47	1965		8-	13'	13'x13' -96' RCBC		
95.76	**08923**	Hwy 2 over UPRR at MP 95.76 (WB Celilo)	1965	HS-20	4- *54-	375' 180'	3-70' RCDG Prest, 1-105', 1-75' St Dk Gir, 3-55' RCDG Prest (Steel 87 Ton) 2" ACWS DS=32'	HC 30-00	
96.04	**08933**	Hwy 2 over UPRR at MP 96.04 (W Celilo Junction)	1965, 98	HS-20	4- *54-	208' 190'	1-52' RCDG, 2-95' St Dk Gir, 3-52' RCDG EB half, 2-52' RCDG, 2-95' St Dk Gir, 2-52' RCDG WB half. Seis Retro. Micro-Silica O'lay, (Steel 164 Ton) DS=30'	HCEB 30-07 HCWB 30-07	
97.14	**08934**	Hwy 2 over Hwy 301	1965	HS-20	4-	147'	3-49' RCDG Prest 4" ACWS w/membrane seal DS=22'	HCEB 37-07 HCWB 37-07	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
97.45	**08831**	Hwy 2 over UPRR at MP 97.45	1965, 97	HS-20	4-	297'	3-47' RCDG, 2-135' St Dk Gir, 3-47' RCDG EB half, 2-31', 3-47' RCDG, 2-135' St Dk Gir, 2-47' RCDG WB half. Micro-Silica O'lay, (Steel 340 Ton) DS=42'	HCEB 30-07	
					*54-	270'		HCWB 30-07	
99.87	**00332C**	Deschutes River, Hwy 2	1964, 97	HS-20	54-	580'	5-116' St Dk Gir 1.5" Micro-Silica O'lay DS=40'	HCEB 34-05	
								HCWB 34-05	
99.87		County Line					Wasco-Sherman		
100.15	**0M106**	Equipment Pass, Hwy 2 at MP 100.15	1964		8-	14'	14'x12' -100 RCBC		
101.68 E	**01750B**	Fulton Canyon, Hwy 2 EB	1964	HS-20	14-	114'	3-38' RC Slb Twin Str, 3" ACWS DS=20'	HC 40-00	
101.68	**W1750**	Fulton Canyon, Hwy 2 WB	1964	HS-20	14-	114'		HC 40-00	
104.56	**21488**	Hwy 42 over Hwy 2 (Biggs Junction)					See Hwy 42 MP 104.56 for Description	HCEB 43-00	VCEB 20-00
								HCWB 42-09	VCWB 17-05
F104.80	**02133**	Spanish Hollow Creek, Hwy 2 Frontage Rd	1936	H-15	4-	404'	1-56', 1-70', 2-56', 1-70', 1-56', 1-40' RCDG 2-3'6" SW, No WS DS=59'	HC 26-00	
104.76	**02133A**	Spanish Hollow Creek, Hwy 2	1964	HS-20	4-	130'	1-35' RCDG, 1-60' RCDG Prest, 1-35' RCDG 4" ACWS w/membrane seal DS=30'	HCEB 54-11	
								HCWB 54-11	
108.16		Rufus					West City Limits		
109.02 E	**09213A**	Hwy 2 EB over UPRR at MP 109.02	1965	HS-20	4-	192'	1-12' Cant, 1-60' RCDG, 1-76', 1-106', 1-76' St Dk Gir, 2-60' RCDG (Steel 217 Ton) DS=45'	HC 30-00	
					*54-	258'			
109.02	**09213**	Hwy 2 WB over UPRR at MP 109.02	1965	HS-20	4-	198'	1-13' Cant, 1-65' RCDG, 1-76', 1-106', 1-76' St Dk Gir, 2-60' RCDG (Steel 217 Ton) DS=40'	HC 30-00	
					*54-	258'			
F109.71	**01833**	Gurkin Canyon Creek, Hwy 2 Frontage Rd	1933	H-15	4-	47'	1-8' Cant, 1-31' RCDG, 1-8' Cant 2-3'6" SW, 6" ACWS DS=13'	HC 24-00	
109.78 E	**09232A**	Scott Canyon, Hwy 2 EB	1965	HS-20	4-	189'	3-63' RCDG Prest 4" ACWS with membrane DS=40'	HC 46-10	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
109.78	**09232**	Scott Canyon, Hwy 2 WB	1965	HS-20	4-	186'	3-62' RCDG Prest 4" ACWS with membrane DS=40'	HC 66-06	
109.88	**18537**	Sign Cantilever Br, Hwy 2 WB at MP 109.88 (VMS)	1999		82-		1-31' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 18-00
F109.92	**01839**	Scott Creek, Hwy 2 Frontage Rd	1933	H-15	4-	18'	1-18' RCDG 2-3'6" SW, 3" ACWS DS=6'	HC 24-00	
109.95	**09225**	Hwy 2 EB over Rufus Conn	1965	HS-20	14-	126'	1-38', 1-50', 1-38' RC Slb 3.5" ACWS. Twin Str, memb seal EB DS=18'	HC 40-00	
109.95 E	**09225A**	Hwy 2 WB over Rufus Conn	1965	HS-20	14-	126'	1-38', 1-50', 1-38' RC Slb 3.5" ACWS. Twin Str DS=18'	HC 40-00	
C109.96	**09225**	Hwy 2 EB over Rufus Conn					See MP 109.95W for Description	HC 31-06	VC 16-02
C110.02	**0M391**	UPRR over Hwy 2 Conn					*Maintained by UPRR*	HC 28-09	VC 20-00
110.10		Rufus					East City Limits		
112.57	**0P141**	Helms Creek, Hwy 2	1964	HS-20	72-	18'	3-72" -255' CMP 15'-Fill		
114.23	**08942**	Hwy 2 over Conn (W John Day Intchg)	1963	HS-20	16-	36'	1-36' RC Rigid Frame 3" ACWS DS=19' 4-Skew	HCEB 37-05 HCWB 37-05	
C114.23	**08942**	Hwy 2 over Conn (W John Day Intchg)					See MP 114.23 for Description	HC 29-09	VC 15-09
114.55		County Line					Sherman-Gilliam		
114.60	**00108B**	John Day River, Hwy 2	1963, 69, 91	HS-20	54- *40-	324' 1212'	2-81' St Dk Gir, 6-202' St Dk Truss, 2-81' St Dk Gir (Steel 2030 Ton), No WS DS=160'	HCEB 30-06 HCWB 30-06	
123.31	**08944**	Phillipi Canyon Rd over Hwy 2 (Quinton Intchg)					See MP C123.31 for Description	HCEB 36-11 HCWB 36-09	VCEB 17-05 VCWB 16-10
C123.31	**08944**	Phillipi Canyon Rd over Hwy 2 (Quinton Intchg)	1964, 93	HS-20	4-	188'	1-47', 1-82', 1-59' RCDG Prest Seis Retro. DS=22'	HC 26-00	
123.93	**0P301**	Wildcat Creek, Hwy 2	1964		72-	14'	Dbl 82" -438' CMP 15'-Fill		
129.43	**08945**	Hwy 2 over Blalock Conn	1964	HS-20	4-	157'	1-49', 1-56', 1-52' RCDG Prest 3" ACWS DS=28'	HCEB 37-01 HCWB 37-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Gilliam County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C129.43	**08945**	Hwy 2 over Blalock Conn					See MP 129.43 for Description	HC 36-00	VC 16-07
129.48	**0P302**	Blalock Creek, Hwy 2	1964		72-	14'	2-84" -788' CMP 25'-Fill		
131.03	**09171**	Hwy 2 over Woelpern Conn	1964		8-	13'	13'x13' -104' RCBC 3'-Fill		
C131.03	**09171**	Hwy 2 over Woelpern Conn					See MP 131.03 for Description	HC 12-00	VC 12-11
133.35	**0P303**	Lang Canyon, Hwy 2	1964		72-	7'	84" -610' Multiplate Pipe 75'-Fill		
133.43	**0P304**	Cattlepass, Hwy 2 at MP 133.43	1964		72-	10'	120" -231' Multiplate Pipe 6'-Fill		
135.86	**0P305**	Jones Canyon, Hwy 2	1964		72-	9'	108" -568' Multiplate Pipe 100'-Fill		
137.19		Junction					John Day Hwy 5		
137.56		Arlington					West City Limits		
137.92	**08820**	Hwy 2 over Hwy 5 NB (Arlington Viaduct)	1964	HS-20	4-	226'	1-40', 1-60' RCDG, 1-131', 6-119', 2-82', 1-88', 1-140' St Dk Gir, 3-42' RCDG (Steel 1129 Ton)		
					*54-	1237'		HCWB 30-09	
138.18		Connection					From John Day Hwy 5		
138.79		Arlington					E City Limits		
C139.03	**08820**	Arlington Viaduct, Hwy 2 over Hwy 5 NB					See MP 137.92 for Description	HC 26-00	VC 16-07
147.35	**09198**	Hwy 52 over Hwy 2					See Hwy 52 MP 0.31N for Description	HCEB 43-06	VCEB 17-03
								HCWB 43-00	VCWB 16-04
148.30	**0M447**	UPRR over Hwy 2 WB	1964						VCEB 24-10
								HCWB 39-06	
148.33 E	**0M383**	UPRR over Hwy 2 EB	1964					HCEB 40-00	VCEB 25-00
148.57 E	**09197**	Willow Creek, Hwy 2 EB	1965, 90	HS-20	4-	340'	5-68' RCDG Prest 4" ACWS DS=75'	HC 30-00	
148.59	**07520A**	Willow Creek, Hwy 2 WB	1954, 90	HS-20	4-	292'	1-97', 1-98', 1-97' RCDG Prest 4" ACWS DS=80'	HC 30-00	
149.50		County Line					Gilliam-Morrow		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Morrow County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
151.75 E	**09307A**	Three Mile Canyon, Hwy 2 EB	1964, 90	HS-20	4-	196'	1-68'5", 1-69', 1-68'5" RCDG Prest 5" ACWS DS=37' 17-Skew	HC 39-03	
151.75	**09307**	Three Mile Canyon, Hwy 2 WB	1965, 90	HS-20	4-	144'	3-48' RCDG Prest 5" ACWS DS=20' 17-Skew	HC 39-03	
C151.78	**09307A**	Three Mile Canyon, Hwy 2 EB					See MP 151.75E for Description	HC 30-00	VC 29-11
C151.78	**09307**	Three Mile Canyon, Hwy 2 WB					See MP 151.75W for Description	HC 30-00	VC 16-10
154.31	**0P438**	PGE Drainage Tunnel, Hwy 2	1977		72-	9'	102" -879' Multiplate Pipe 18'-Fill		
156.31	**0M472**	RR to PGE Power Plant over Hwy 2					2-95' St I-Beam	HCEB 62-00 HCWB 58-00	VCEB 17-09 VCWB 19-02
159.30	**09021**	Tower Road over Hwy 2 (Tower Rd. Intchg)					See MP C159.30 for Description	HCEB 49-07 HCWB 48-09	VCEB 18-03 VCWB 16-10
159.30		REGION 4/5 DISTRICT 9/12 BOUNDARY							
C159.30	**09021**	Tower Road over Hwy 2 (Tower Rd. Intchg)	1964	HS-20	4-	266'	1-54', 2-75', 1-62' RCDG Prest No WS 17-Skew	HC 30-00	
160.99	**07395E**	Irrigation Ditch, Hwy 2m at MP 160.99	1964	HS-20	8-	8'	8'x4' -311' RCBC 2'-Fill 15-Skew		
160.99		Roadside Rest Area					Rt & Lt		
161.04		Roadside Rest Area							
163.44		Boardman					West City Limits		
163.69 E	**0M606**	Sign Cantilever Br, Hwy 2 EB at MP 163.69 (VMS)	1995		82-		1-20' Steel Butterfly Sign Bridge (Variable Message Sign)		VCEB 19-00
C164.16	**08946**	Boardman Intchg Conn (Main St) over Hwy 2	1964	HS-20	4-	282'	1-60', 2-80', 1-60' RCDG 2-6' SW	HC 30-00	
164.16	**08946**	Boardman Intchg Conn (Main St) over Hwy 2					See MP C164.16 for Description	HCEB 41-08 HCWB 42-00	VCEB 15-11 VCWB 16-00
164.94		Boardman					East City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
165.76 E	**16611**	Hwy 2 EB over Port of Morrow Intchg	1983	HS-25	4-	109'	1-109' RCDG Prest Bulb-T No WS	HC 40-00	
165.76	**16612**	Hwy 2 WB over Port of Morrow Intchg	1984	HS-25	4-	125'	1-125' RCDG Prest Bulb-T No WS	HC 40-00	
167.54	**05202A**	USRS Canal Siphon, Hwy 2 at MP 167.54	1962		8-	8'	8'x6' -275' RCBC Siphon 2'-Fill 20-Skew		
167.58		Irrigon Junction					Old Oregon Trail Hwy 6		
167.97	**08931E**	Hwy 6 EB over Irrigon Junction Intchg Conn					See Hwy 6 MP 167.95E for Description	HC 50-00	VC 15-09
167.99	**08931W**	Hwy 6 WB over Irrigon Junction Intchg Conn					See Hwy 6 MP 167.97W for Description	HC 50-00	VC 16-10
168.77	**08884**	Hwy 2 over UPRR at MP 168.77 (Clarke)	1962	HS-20	4- *54-	140' 82'	1-14' Cant, 1-56' RCDG, 1-82' St Dk Gir, 1-56', 1-14' Cant RCDG (Steel 39 Ton) 36-Skew	HC 30-00	
168.86	**08885**	USRS Canal, Hwy 2 at MP 168.86	1962	HS-20	4-	125'	1-38', 1-49', 1-38' RCDG No ACWS DS=33' 17-Skew	HC 30-00	
169.25	**P306**	Cattlepass, Hwy 2 at MP 169.25 (Abandoned)	1961		72-	6'	78" -104' CMP Ends Are Filled 2'-Fill		
171.12	**P307**	Cattlepass, Hwy 2 at MP 171.12 (Abandoned)	1961		72-	6'	78" -100' CMP Ends Are Filled 2'-Fill		
172.45	**P308**	Cattlepass, Hwy 2 at MP 172.45 (Abandoned)	1961		72-	6'			
175.34		Irrigon					West City Limits		
176.61		Irrigon					East City Limits		
178.70		County Line					Morrow-Umatilla		
182.60	**00624A**	Umatilla River, Hwy 2 (Umatilla)	1925	H-15	4- *20-	102' 330'	2-16', 1-19' RCDG, 3-110' RC Dk Arches, 1-19', 2-16' RCDG 2-3'6" SW, 3" ACWS DS=43'	HC 30-00	
182.60		Umatilla					West City Limits		
183.70	**01628**	Hwy 2 over UPRR at MP 183.70 (Umatilla Branch)	1933, 93	H-15	4-	187'	1-40', 1-50', 1-55', 1-40' RCDG 5' SW Rt, Bents 1-3 variable skew, 1.5" min. LMC on older br. 27-Skew	HC 59-03	
183.72		Umatilla					East City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COLUMBIA RIVER HWY. NO. 2 (I-84, US30, US395, US730)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
184.02	**16441**	Hwy 70 WB over Hwy 2					See Hwy 70 MP 1.00W for Description		VC 20-07
184.03	**16442**	Hwy 70 EB over Hwy 2					See Hwy 70 MP 1.00E for Description		VC 20-02
184.03		Junction					Umatilla Bridge Spur		
184.87		Junction					Umatilla - Stanfield Hwy 54		
191.32	**0M607**	Sign Cantilever Br, Hwy 2 WB at MP 191.32 (VMS)	1995		82-		1-20' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 18-00
191.36		Junction					Hermiston Secondary Hwy 333		
193.24		Cold Springs Junction					Conn to Pendleton-Cold Springs Hwy 36 Rt		
193.28							Traffic Truck Scale (Cold Springs Junction)		
193.46	**01637A**	Hwy 2 over Hwy 36 (Cold Springs Junction)	1954	HS-20	22-	68'	1-22', 1-23', 1-22' RC Channel Beams 5" ACWS 18-Skew	HC 30-00	
197.62	**07369**	Hwy 2 over UPRR Railroad Tunnel	1951	HS-20			19'x24' RC Tunnel under Hwy 4'-Fill 74-Skew *Maintained by UPRR*		
197.77	**01629**	Juniper Point Half Viaduct, Hwy 2	1933	H-15	4-	348'	12-29' RCDG 3'6" SW Rt, 4" ACWS DS=19'	HC 24-04	
199.03	**01630A**	Juniper Canyon Creek, Hwy 2	1951	H-20	54-	244'	1-75', 1-12' Cant, 1-66' Susp Span, 1-12' Cant, 1-75' St Dk Gir (Steel 238 Ton), 2-3'6" SW, 5" ACWS DS=11'	HC 30-00	
203.38		Oregon-Washington State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2015

LOWER COLUMBIA RIVER HWY. NO. 2W (US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Length	Span Layout / Other Description	Hor. Clr	Vert. Clr.**
X-0.13 E		Junction					Hwy 61		
0.00		Equation 0.00E Bk = 0.95W Ah							
0.91 E	**19567**	Sign Cantilever Br, Hwy 2W EB at MP 0.91			82-		Steel Cantilever Sign Bridge		
0.95	**19568**	Sign Truss Br, Hwy 2W WB at MP 0.95			80-		Steel Truss Sign Bridge		
0.95		Junction					Hwy 61		
1.05	**09268S**	Hwy 61 SB over City Streets					See Hwy 61 MP 2.84S for Description	HC 40-00	VC 15-09
1.13 E	**19569**	Sign Cantilever Br, Hwy 2W EB at MP 1.13	2003		82-		Steel Cantilever Sign Bridge		
1.17 E	**09268B**	Hwy 2W EB Conn to Hwy 61 SB	1972	HS-20	*28-	1180'	1-161', 1-175', 1-180', 2-165', 1-175', 1-159' St Box Gir, 1-15' Cant, 1-149', 3-148', 1-119', 1-116', 1-131', 1-86' RCBG (1180' St Box Gir, 1060' RCBG: Units "WS-1", "WS-2", "WS-3", "WE-2", "WE-3" & "WE-4")	HC 40-00	VC 18-03
					10-	1060'			
1.26	**09268A**	NB Hwy 61 Conn to Hwy 2W WB	1973	HS-20	*28-	1233'	1-161', 2-177', 1-154', 1-143', 1-130', 1-156', 1-135' St Box Gir, 1-15' Cant, 5-148', 1-134', 1-120', 1-75' RCBG (1233' St Box Gir, 1084' RCBG: Units "SW-1", "SW-2", "SW-3", "EW-2", "EW-3" & "EW-4")	HC 40-00	VC 18-03
					10-	1084'			
1.36 E		Junction					Hwy 2W Conn to Fremont Br		
1.43		Junction					Hwy 61 Conn Rt		
1.43 E	**09268W**	Hwy 61 SB Conn to Hwy 2W WB					See Hwy 61 MP C3.24 for Description	HC 40-06	VC 16-07
1.46 E	**09268A**	NB Hwy 61 Conn to Hwy 2W WB					See MP 1.26W for Description	HC 40-00	VC 16-03
C1.46	**09268E**	Hwy 2W EB Conn to Hwy 61 NB	1972	HS-20	28-	637'	1-157', 2-172', 1-136' St Box Gir (637' St Box Gir: Unit "WE-1")	HC 36-10	VC 14-06
1.58	**19570**	Sign Cantilever Br, Hwy 2W WB at MP 1.58	2003		82-		Steel Cantilever Sign Bridge		
1.69	**16511**	NW Vaughn Street over Hwy 2W	1988	HS-25	10-	220'	1-86', 1-134' RCBG Prest Post-Ten 45-Skew	HCEB 39-00 HCWB 46-00	VCEB 17-00 VCWB 17-04

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2015

LOWER COLUMBIA RIVER HWY. NO. 2W (US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr	Vert. Clr.**
1.74	**16510**	NW Wilson Street over Hwy 2W	1985	HS-25	10-	180'	1-83', 1-97' RCBG Prest Post-Ten 29-Skew	HCEB 38-00 HCWB 50-00	VCEB 17-05 VCWB 18-04
1.84	**16509**	NW York St & PTRR over Hwy 2W	1985	HS-25	10-	171'	1-81', 1-90' RCBG Prest Post-Ten Structure also designed for E80 railroad loading 1-Skew	HCEB 49-05 HCWB 61-06	VCEB 17-03 VCWB 16-11
2.07 E	**21247**	VMS Sign NW Yeon Ave WB Hwy 092 MP 2.07	2010		82-		1-25' Steel Cantilever Sign Bridge Variable Message Sign		VC 18-00
5.21	**02564**	Shell Culvert, Hwy 2W at MP 5.21	1938		8-	11'	Dbl 5'x 4' -100' RCBC 22-Skew		
6.41	**19571**	Sign Cantilever Br, Hwy 2W WB at MP 6.41	2003		82-		Steel Cantilever Sign Bridge		
6.41		Junction					NE Portland Hwy 123		
6.93	**06497**	Willamette River & Hwy 2W NB & UPRR, Hwy 123 (St Johns)					See Hwy 123, MP 0.91 for Description	HC 68-00	VC 50-00
7.36		Junction					Hwy 123		
7.37 E	**19572**	Sign Cantilever Br, Hwy 2W EB at MP 7.37	2005		82-		Steel Cantilever Sign Bridge		
9.66		Portland					West City Limits		
F10.00	**09747**	Miller Creek, Hwy 2W Frontage Rd	1967		8-	12'	Dbl 6'x3' -60' RCBC Inv & Apr Pvd		
10.00	**18940**	Miller Creek, Hwy 2W	2002	HL-93	4-	131'	1-131'3" RCDG Prest Bulb-I DS=33'	HC 72-02	
10.31	**01739A**	Ennis Creek, Hwy 2W	1932		8-	8'	8'x6' -208' RCBC Inv Pvd No Apr 24'-Fill		
F10.34	**0P142**	Ennis Creek, Hwy 2W Frontage Rd			72-	9'	8'10" -60' CMP		
10.77	**02641A**	Partial Viaduct, Hwy 2W (Sauvies Island Dr)	1949	HS-20	14-	404'	RC Slb Partial Viaduct 6' wide 1.5" ACWS	HC 50-00	
11.23	**02014A**	Hwy 2W over PNWR	1968	HS-20	16-	20'	1-20' RC Rigid Frame	HCEB 48-00 HCWB 40-00	
13.19	**01740**	McCarty Creek, Hwy 2W	1968	HS-20	14-	130'	1-39', 1-52', 1-39' RC Slb 3" ACWS DS=26'	HC 84-00	
13.40 E	**21465**	VMS Sign Cantilever Br, Hwy 92 (2W) EB at MP 13.40	2011		82-		1-25' Steel Cantilever Sign Bridge Variable Message Sign		VC 18-00
15.36	**04559**	Patterson Creek, Hwy 2W			8-	16'	Dbl 8'x5' -254' RCBC Inv & Apr Pvd 14'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2015

LOWER COLUMBIA RIVER HWY. NO. 2W (US30)

Columbia County, Region 12

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr	Vert. Clr.**
18.37		REGION 1/2 DISTRICT 2B/1 BOUNDARY							
18.37		County Line					Multnomah-Columbia		
18.45		ODOT Truck Scale, Rt							
19.16	**05222**	Jackson Creek, Hwy 2W	1919		8-	8'	8'x8' -54' RCBC Inv & Apr Pvd 3'-Fill		
19.88		Scappoose					South City Limits		
21.31		Scappoose					North City Limits		
21.47	**02670A**	South Fork Scappoose Creek, Hwy 2W	1978	HS-20	14-	132'	3-44' RC Slb Prest 3" ACWS DS=17' 45-Skew	HC 80-00	
21.84	**02668A**	North Fork Scappoose Creek, Hwy 2W	1978	HS-20	14-	60'	1-60' RC Slb Prest 2.5" ACWS	HC 80-00	
23.15	**02667**	Honeyman Creek, Hwy 2W	1919, 78	H-15	14-	28'	1-28' RC Slb, Ext on Rt 2/7'x10' -113' RCBC 4'-Fill DS=12' 43-Skew	HC 42-00	
23.17	**02666**	Cattlepass, Hwy 2W at MP 23.17	1919		8-	6'	6'x6'6" -75'6" RCBC Inv & Apr Pvd 3'-Fill 30-Skew		
23.76	**02665**	Culvert, Hwy 2W at MP 23.76	1919		8-	6'	6'x4' -89' RCBC Inv Pvd No Apr, Ext on Rt under Railroad 7'-Fill 32-Skew		
27.53	**17435**	McNulty Creek, Hwy 2W	1996	HS-25	14-	34'	1-34' RC Slb Prest 8' SW Lt, 4" PCC O'lay DS=9'	HC 68-00	
27.59		St Helens					South City Limits		
28.44	**17434**	Milton Creek, Hwy 2W	1996	HS-25	14-	93'	3-31' RC Slb Prest 8' SW Lt, 4" PCC O'lay DS=9' 10-Skew	HC 68-00	
29.10		St Helens					North City Limits		
30.46		Columbia City					South City Limits		
31.99	**03117**	McBride Creek, Hwy 2W	1913		26-	6'	6x6-284' RC Arch Culv Inv & Apr Pvd 57'-Fill		
32.00		Columbia City					North City Limits		
34.99	**0P143**	Cattlepass, Hwy 2W at MP 34.99	1959		72-	7'	84" -87' CMP 8'-Fill		
35.29	**0M108**	Cattlepass, Hwy 2W at MP 35.29	1959		8-	8'	8'x8' -124' RCBC Inv & Apr Pvd 15'-Fill		
35.36	**03118**	Merrill Creek, Hwy 2W	1913		8-	10'	9'6"x10' & 8'6"x10' -44' RCBC, Ext 152' -10'4"x9'6" & 8'6"x6' on Lt Inv Pvd No Apr 26'-Fill 68-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2015

LOWER COLUMBIA RIVER HWY. NO. 2W (US30)

Columbia County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr	Vert. Clr.**
36.47	**00338A**	Tide Creek, Hwy 2W	1958	HS-20	4-	222'	1-56', 1-70', 1-56', 1-40' RCDG 3" ACWS DS=46'	HC 30-00	
F36.47	**00338**	Tide Creek, Hwy 2W Frtg Rd Rt	1920	H-15	4-	90'	3-30' RCDG 2" ACWS DS=21'	HC 19-04	
38.12	**0P144**	Cattlepass, Hwy 2W at MP 38.12	1959		72-	6'	78" -68' CMP 5'-Fill		
39.06	**0M109**	Culvert, Hwy 2W at MP 39.06	1959		8-	7'	7'x7' -77' RCBC Inv & Apr Pvd 10'-Fill		
39.58	**0P145**	Cattlepass, Hwy 2W at MP 39.58	1959		72-	6'	78" -83' CMP 5'-Fill		
40.74	**00191A**	Goble Creek, Hwy 2W	1960	HS-20	4-	120'	4-30' RCDG 4" ACWS DS=24'	HC 40-00	
41.90		Equation 41.90Bk = 42.00Ah							
42.04	**07175**	Cattlepass, Hwy 2W at MP 42.04	1948		8-	8'	8'x8' -56' RCBC Inv & Apr Pvd, 3'6" x5' Cattle walk on Side w/Cyclone Fence 5'-Fill		
45.88		Rainier					East City Limits		
46.16	**0M110**	Owl Creek, Hwy 2W	1968		8-	8'	8'x6' -189' RCBC Inv & Apr Pvd 15'-Fill		
47.13	**03124**	Rainier Creek (Fox Creek), Hwy 2W	1913		8-	8'	8'x5' -74' RCBC, Ext w/84' CMP on Lt Inv Pvd No Apr 13'-Fill		
48.44		Junction					Longview (Lewis and Clark) Bridge Rt		
C48.37	**09591**	Lewis & Clark Br Conn over Hwy 2W	1969	HS-20	10-	237'	1-50', 1-137', 1-50' RCBG 2" ACWS DS=21'	HC 44-00	
48.57	**09591**	Lewis & Clark Br Conn over Hwy 2W					See MP C48.37 for Description	HC 90-00	VC 16-05
C48.92	**02046**	Columbia River, Hwy 2W Conn (Lewis & Clark, Longview)	1929				5478' Total length.		
52.74	**0M111**	Culvert, Hwy 2W at MP 52.74	1968		8-	6'	6'x4' -67' RCBC Inv & Apr Pvd		
53.05	**00146A**	Beaver Creek, Hwy 2W	1968	HS-20	14-	110'	1-30', 1-50', 1-30' RC Slb Prest 6" ACWS DS=15'	HC 42-03	
53.28	**0M112**	Culvert, Hwy 2W at MP 53.28	1968		8-	6'	6'x4' -77' RCBC Inv & Apr Pvd 2'-Fill		
53.35	**0P146**	Hwy 2W over Road Approach on Rt	1968		72-	6'	72" -56' CMP 2'-Fill		
53.42		Equation 53.42Bk = 54.50Ah							
55.29	**07722**	Lost Creek, Hwy 2W	1953	HS-20	4-	50'	1-9' Cant, 1-32' RCDG, 1-9' Cant 3" ACWS DS=15' 27-Skew	HC 27-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2015

LOWER COLUMBIA RIVER HWY. NO. 2W (US30)

Columbia County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr	Vert. Clr.**
60.82	**07715**	Hwy 2W over Swedetown County Rd	1954	HS-20	4-	130'	1-40', 1-50', 1-40' RCDG 2.5" ACWS	HC 30-00	VC 13-08
61.00		Clatskanie					East City Limits		
61.21	**07519**	Clatskanie River, Hwy 2W	1954	HS-20	4-	130'	1-40', 1-50', 1-40' RCDG 2-3'6" SW, 4" ACWS DS=20'	HC 30-00	
61.70		Junction					Mist - Clatskanie Sec Hwy 110		
61.89		Clatskanie					W City Limits		
61.90 E	**21491**	VMS Sign Cantilever Br, Hwy 92 (2W) EB at MP 61.90	2011		82-		1-25' Steel Cantilever Sign Bridge Variable Message Sign	HC 44-00	VC 18-00
61.99	**0P147**	Fall Creek, Hwy 2W	1963		72-	7'	84" -137' CMP 10'-Fill		
65.16	**0P148**	Colvin Ditch, Hwy 2W	1963		72-	14'	2-84" -102' CMP 3'-Fill		
66.99	**0P149**	OK Creek, Hwy 2W	1963		72-	6'	72" -79' CMP 5'-Fill		
67.87	**21455**	Eilertsen Creek, Hwy 2W	2011	HL-93	14-	37'	1-37' RC Slb Prest Seis Dgn 5'-Fill	HC 45-04	
68.18	**0P150**	Olsen Creek, Hwy 2W	1963		72-	12'	2-72" -93' CMP 5'-Fill		
69.31	**03137A**	Ross Creek, Hwy 2W	1963		8-	8'	8'x6' -138'6" RCBC Inv & Apr Pvd		
69.95		County Line					Columbia-Clatsop		
70.13	**0P151**	Dave West Creek, Hwy 2W			72-	8'	96" -135' CMP 7'-Fill		
70.71	**00185A**	Plympton Creek, Hwy 2W	1958	HS-20	14-	69'	1-21', 1-27', 1-21' RC Slb 3" ACWS DS=7' 19-Skew	HC 40-00	
72.09	**0P152**	Hanson Slough, Hwy 2W	1958		72-	12'	2-72" -140' CMP w/Tide gates 7'-Fill		
72.69	**09598**	Hwy 2W Conn over Hwy 2W (Wauna Intchg)					See MP C72.75 for Description	HC 42-00	VC 16-05
C72.75	**09598**	Hwy 2W Conn over Hwy 2W (Wauna Intchg)	1967	HS-20	4-	189'	1-41', 1-100', 1-48' RCDG Prest 2.5" ACWS DS=18'	HC 32-00	
75.47	**07581**	Hunt Creek, Hwy 2W	1953		8-	7'	7'x5' -449' RCBC Inv & Apr Pvd 130'-Fill		
77.25	**00921**	Gnat Creek, Hwy 2W	1929	H-15	4-	166'	1-33', 2-50', 1-33' RCDG 3" ACWS DS=32'	HC 27-00	
78.88	**01275**	Big Noise Creek, Hwy 2W	1927		8-	8'	8'x8' -98' RCBC Inv Pvd No Apr 18'-Fill 10-Skew		
79.31	**01274**	Rock Creek, Hwy 2W	1927		8-	8'	8'x8' -123' RCBC Inv & Apr Pvd 30'-Fill 15-Skew		
79.72	**0P153**	Supply Creek, Hwy 2W	1967		72-	6'	78" CMP 40'-Fill		
81.38	**0P154**	Fertile Valley Creek, Hwy 2W	1967		72-	6'	72" CMP 40'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2015

LOWER COLUMBIA RIVER HWY. NO. 2W (US30)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr	Vert. Clr.**
82.52	**07417**	Big Creek, Hwy 2W	1951	HS-20	4-	156'	1-47', 1-62', 1-47' RCDG 2-3'6" SW, 3" ACWS DS=44'	HC 30-00	
82.68	**07475**	Little Creek, Hwy 2W	1951		8-	8'	8'x8' -128' RCBC Inv & Apr Pvd 24'-Fill		
82.84	**07418**	Maggie Johnson Rd over Hwy 2W	1951	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG DS=18' 8-Skew	HC 34-00	VC 17-09
85.27	**09546**	Ferris Creek, Hwy 2W	1967	HS-20	4-	1118'	1-109', 3-110', 7-97' RCDG Prest No WS DS=36'	HC 32-00	
86.21	**09544**	Bear Creek, Hwy 2W	1967	HS-20	14-	150'	3-50' RC Slb Prest 4.5" ACWS DS=25'	HC 44-00	
86.43	**09543**	Marys Creek, Hwy 2W	1967	HS-20	4-	626'	1-103', 4-105', 1-103' RCDG Prest No WS DS=40'	HC 32-00	
87.72	**0P411**	Twilight Creek, Hwy 2 W (	1973		72-	6'	72" -234' CMP 18'-Fill		
89.13		Equation 89.13Bk = 91.01Ah							
92.50	**01827B**	John Day River, Hwy 2W	1990	HS-25	4-	1105'	1-130', 6-140', 1-135' RCDG Prest Bulb-T DS=35'	HC 40-00	
92.90	**22613**	Culvert, Hwy 2W at MP 92.9	2016		8-	9'	Dbl 4'x4' -9' RCBC Unk.'-Fill	HC 30-00	
93.70	**03075**	Culvert, Hwy 2W at MP 93.70	1914		8-	6'	6'x4' -63'6" RCBC Inv & Apr Pvd 6'-Fill		
93.90	**21240**	Culvert, Hwy 2W at MP 93.9	2012		72-	6'	1-72"-80' CMP 13'-Fill 16-Skew	HC 32-00	
94.67	**01237**	Mill Creek, Hwy 2W	1914		68-	9'	8'6"x8' Trtd TBC 30'-Fill		
95.12		Astoria					East City Limits		
99.12	**07949C**	Columbia River & Hwy 2W, Hwy 9 (Astoria-Megler)					See Hwy 9 MP 2.41 for Description	HC 40-00	VC 50-00
99.33	**17479**	Sign Truss Br, Hwy 2W at MP 99.33	1994		80-		1-106' Steel Truss Sign Bridge	HC 79-00	VC 18-10
99.34		Junction					Hwy 9, MP 3.80		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OSWEGO HWY. NO. 3 (OR43)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 N		Junction					Mt Hood Hwy 26 (US 26)		
0.00 S		Junction							
0.01 S	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					See Hwy 26, MP 0.67 for Description	HC 26-00	VC 15-02
0.09							See Ross Island Interchange		
0.09	**08194**	Hwy 3 NB over Hwy 1 & Conns (Ross Island Intchg)	1959	H-20	4- *10-	264' 378'	1-35', 1-50', 2-64'6", 1-50' RCDG, 1-48', 2-74', 1-70', 1-75', 1-37' RCBG	HC 30-00	
5C0.10	**08194R**	Hwy 3 NB Conn to Hwy 3 SB (SW Hood Ave) (Ross Island Intchg)	1959	H-20	10-	118'	1-68', 1-50' RCBG Conn No 5	HC 26-00	
0.10 N	**08765E**	Sign Truss Br, Hwy 3 NB at MP 0.10			80-		1-64' Steel Truss Sign Bridge (Tubular)	HC 30-00	VCNB 17-05
0.18 N	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					See Hwy 26, MP 0.67 for Description	HC 30-06	VC 17-00
0.23 N	**08765D**	Sign Truss Br, Hwy 3 NB at MP 0.23	1965		80-		1-64' Steel Truss Sign Bridge (Tubular)	HC 49-06	VCNB 18-09
0.38 S	**19412**	Sign Cantilever Br, Hwy 3 SB at MP 0.38	2003		82-		Steel Butterfly Sign Bridge		
0.39 S		Connection					To SB Pacific Hwy 1 (I-5)		
4C0.43	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					Conn No 4 See Hwy 26, MP 0.67 for Description	HC 21-00	VC 30-00+
4C0.47	**08194**	Hwy 3 NB over Hwy 1 & Conns (Ross Island Intchg)					Conn No 4, See Hwy 3 MP 0.09 for Description		
0.59 S	**08195**	Hwy 1 over Hwy 3 SB (SW Hood Ave)					See Hwy 1 MP 299.23 for Description	HC 29-00	VC 16-11
0.71 S		Junction					With NB Leg		
0.83 N		Junction					With SB Leg		
0.94		Equation 0.94Bk = 1.00Ah							
2.69	**06879A**	Pedestrian Underpass		HS-20	14-		9-27' RC Slb		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OSWEGO HWY. NO. 3 (OR43)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.69	**06879B**	Hwy 3 over Pedestrian Underpass at MP 2.69		HS-20	16-	23'	1-23' RC Rigid Frame 17-Skew		
2.71 N	**06879**	Willamette River & Hwy 3 NB, SE Tacoma St (Sellwood)	1925				*Maintained by Multnomah County*	HC 19-07	VC 20-07
3.56		Portland					S City Limits		
4.00	**01185A**	Riverside Canyon, Hwy 3	1926, 71	H-15	14-	324'	4-45', 3-48' RC Slb Prest Partial Viaduct, 1-36' RC Precast Slb Partial Viaduct, 5-36' RCDG Wide w/1-36' RC Precast Slb, 2-36' RC Precast Slb Partial Viaduct 4" ACWS DS=37'	HC 51-00	
					22-	144'			
					*4-	180'			
5.10		County Line					Multnomah-Clackamas		
5.79	**01452**	Tryon Creek, Hwy 3	1930		8-	8'	8'x8' -401' RCBC Inv Pvd No Apr 53'-Fill		
5.79		Lake Oswego					North City Limits		
6.77 S	**00409**	Oswego Creek, Hwy 3 SB (Sucker Creek)	1920	H-15	4-	192'	2-32' RCDG, 1-130', RC Dk Arch, 4-32' RCDG 3' SW Rt, 1" ACWS DS=60'	HC 26-00	
					20-	130'			
6.82 N	**00409B**	Oswego Creek, Hwy 3 NB (Sucker Creek)	1983	HS-20	14-	619'	6-40', 4-50', 3-45', 1-44'1" RC Slb Prest (Viaduct) 1-68'9", 1-128'2", 1-133'7" RCDG Prest Bulb-T 6' SW Lt, 3.5" ACWS DS=60' 10-Skew	HC 52-00	
					4-	330'			
7.13		Lake Oswego					South City Limits		
8.04		West Linn					North City Limits		
11.13	**09816D**	Sign Truss Br, Hwy 3 at MP 11.13	1970		80-		1-133' Steel Truss Sign Bridge (Tubular)	HC 72-00	VC 16-11
11.17		See Hwy 3, West Linn Intchg							
11.17	**09403**	Willamette River & Hwy 1E & Hwy 3, Hwy 64 (George Abernethy)					See Hwy 64 MP 9.03 for Description	HC 105-00	VC 17-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OSWEGO HWY. NO. 3 (OR43)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
11.24 N	**19413**	Sign Cantilever Br, Hwy 3 NB at MP 11.24	2003		82-		Steel Cantilever Sign Bridge		
1C11.27	**09703**	Broadway (West Linn) over Hwy 64 & Hwy 3 Conn #1					Conn No 1 See Hwy 64 MP 8.69 for Description	HC 24-00	VC 28-00+
1C11.32	**09704**	West A St (West Linn) over Hwy 64					Conn No 1 See Hwy 64 MP 8.64 for Description	HC 24-00	VC 20-11
3C11.40	**09403A**	Hwy 3 Conn #3 to Hwy 64 NB over W Bridge Park (W Linn Int)	1970	HS-20	54-	615'	3-81', 1-118', 1-124', 1-130' St Dk Gir Conn No 3 DS=100'	HC 24-00	
11.43		West Linn					South City Limits		
11.43		Oregon City					West City Limits		
11.43	**00357**	Willamette River & Hwy 1E, Hwy 3 (Oregon City)	1922	H-15	4-	315'	6-35' RCDG, 1-360' St Thru Arch, 1-70' I-Beam, 3-35' RCDG, 85' Ret Walls, Conc Dk (Steel 415 Ton), 2-5'8" SW	HC 17-05	VC 15-00
					*34-	360'			
					56-	70'			
11.55	**00357**	Willamette River & Hwy 1E, Hwy 3 (Oregon City)					See MP 11.43 for Description		
11.66		Junction					Pacific Hwy 1E, Fifth & Main St		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00	**06635Q**	Columbia River, Hwy 4 (The Dalles)	1954	H-20	54-	1691'	2-52' St Dk Gir, 2-280' St Thru Truss, 1-256', 1-576', 1-256', Cont St Thru Truss, 1-87', 3-100', 1-62', 12-60', 1-58', 1-60', 1-61', 1-100', 1-89', 1-50' St Dk Gir (Total Steel 3217 Ton), 2" ACWS DS=280'	HC 24-00	VC 15-09
					38-	560'	*Maintained by ODOT, WA to share costs*		
					*36-	1088'			
0.00		Oregon - Washington State Line							
0.64	**08526**	Hwy 4 over Hwy 2	1963	HS-20	10-	211'	1-59', 1-93', 1-59' RCBG 4" ACWS DS=20' 29-Skew	HC 30-00	
0.76	**06635**	Hwy 4 over UPRR & Frontage Rd	1954	HS-20	54-	453'	1-53', 1-50', 1-31', 1-50' St Dk Gir, 1-18' Cant, 1-100' St Dk Gir, 1-18' Cant, 1-52', 1-53', 1-53', 1-75', 1-53' St Dk Gir (Steel 30 Ton), 3" ACWS on all but 2 spans	HC 24-00	
					54-	100'			
0.91		Junction					Mosier - The Dalles Secondary Hwy 292		
0.99	**08644**	Threemile Creek, Hwy 4 at MP 0.99	1959		8-	8'	8'x6'-110' RCBC Inv & Apr Pvd 7'-Fill		
1.22	**08645**	Threemile Creek, Hwy 4 at MP 1.22	1959		8-	8'	8'x6' -160' RCBC Inv & Apr Pvd 17'-Fill		
1.84	**08646**	Equipment Pass, Hwy 4 at MP 1.84	1959		8-	13'	13'x13' -61' RCBC Inv Pvd No Apr 5'-Fill		
2.35	**0P089**	Cattlepass, Hwy 4 at MP 2.35	1959		72-	8'	96" -166' CMP 8'-Fill		
4.35	**08566**	Fivemile Creek, Hwy 4	1959		8-	16'	Dbl 8'x8' -150' RCBC Inv & Apr Pvd 30'-Fill		
4.71	**0P090**	Nicholas Creek, Hwy 4	1959		72-	6'	72" -322' CMP 25'-Fill		
6.24	**0P091**	Cattlepass, Hwy 4 at MP 6.24	1959		72-	6'	78" -95' CMP 4'-Fill		
6.87	**0P092**	Cattlepass & Drainage, Hwy 4 ay MP 6.87	1959		72-	6'	78" -79' CMP 6'-Fill		
6.90	**08567**	Eightmile Creek, Hwy 4	1959	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 2" ACWS DS=15' 40-Skew	HC 30-00	
7.28	**0P093**	Cattlepass, Hwy 4 at MP 7.28	1959		72-	6'	78" -79' CMP 6'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7.66	**0P094**	Cattlepass, Hwy 4 at MP 7.66	1959		72-	6'	78" -100' CMP 2'-Fill		
10.73	**04927A**	Starvation Creek & Cattlepass, Hwy 4	1963		8-	8'	8'x6' -162' RCBC Inv & Apr Pvd 8'-Fill		
12.74		Dufur					North City Limits		
13.10		Dufur					East City Limits		
13.35	**09188**	Fifteenmile Creek, Hwy 4	1963	HS-20	4-	246'	3-82' RCDG 0.5" ACWS DS=45' 33-Skew	HC 33-00	
14.46	**01066A**	Pine Creek, Hwy 4 (Pine Hollow Creek, Larch Creek)	1963	HS-20	14-	127'	1-38', 1-51', 1-38' RC Slb 0.5" ACWS DS=17' 30-Skew	HC 40-00	
16.08	**0M037**	Mays Canyon Creek, Hwy 4	1971		8-	10'	10'x12' -223' RCBC 31'-Fill		
16.51	**0P095**	Cattlepass, Hwy 4 at MP 16.51	1971		72-	6'	78" -136' CMP 8'-Fill		
17.05	**0P096**	Cattlepass, Hwy 4 at MP 17.05	1971		72-	6'	78" -124' CMP 3'-Fill		
17.80	**0P097**	Cattlepass, Hwy 4 at MP 17.80	1971		72-	6'	78" -120' CMP 3'-Fill		
19.58	**0P098**	Cattlepass, Hwy 4 at MP 19.58	1971		72-	6'	78" -120' CMP 8'-Fill		
21.19	**0P099**	Cattlepass, Hwy 4 at MP 21.19	1971		72-	6'	78" -128' CMP 4'-Fill		
22.48		Summit					Tygh Grade Elevation 2665'		
23.00		Equation 23.00Bk = 27.88Ah							
27.99	**0P100**	Cattlepass, Hwy 4 at MP 27.99	1963		72-	7'	84" -102' CMP 2'-Fill		
30.03	**0P101**	Hicks Creek, Hwy 4	1963		72-	6'	72" -203' CMP 20'-Fill		
30.49	**0P102**	Adkisson Creek, Hwy 4	1963		72-	6'	72" -196' CMP 30'-Fill		
32.34	**01002A**	Oak Creek, Hwy 4	1963		72-	10'	9'6"x6'5" -85' Multiplate Pipe Arch 2'-Fill		
32.85	**01001A**	Butler Creek, Hwy 4	1962	HS-20	4-	84'	1-16' Cant, 1-52' RCDG, 1-16' Cant 4" ACWS DS=15' 57-Skew	HC 48-00	
33.23	**04931A**	Butler Canyon Creek, Hwy 4	1962		8-	9'	9'x5' -76' RCBC Inv & Apr Pvd 6'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
33.89		Tygh Valley Jct					Sherars Br Hwy 290 Rd Rt to Tygh Valley		
35.25	**08994**	Tygh Creek, Hwy 4	1962	HS-20	4-	150'	1-43', 1-64', 1-43' RCDG Prest 2" ACWS DS=24' 5-Skew	HC 30-00	
35.52	**08993**	White River, Hwy 4	1962	HS-20	4-	216'	1-60', 2-78' RCDG 2" ACWS DS=41'	HC 42-00	
37.77		Equation 37.77Bk = 39.33Ah							
42.61		Junction					Wapinitia Hwy 44		
45.30		ODOT Maintenance Station					Maupin		
45.84	**00966**	Deschutes River & BNSF, Hwy 4 (Maupin)	1929	H-15	4-	626'	2-35', 1-57' RCDG, 1-200' St Dk Truss, 1-57', 1-3', 1-55', 1-30', 1-55', 1-38', 1-36', 1-40', 1-43', 1-30' RCDG (Steel 150 Ton), 2-3'6" SW, No WS DS=75'	HC 20-00	
					40-	200'			
62.20		Summit					Criterion Elevation 3360'		
67.17		DISTRICT 9/10 BOUNDARY							
67.17		Junction					Sherman Hwy 42, Cow Canyon Jct		
68.90		Roadside Rest Area							
71.24		Roadside Rest Area					Cow Canyon Lt		
71.33		Roadside Rest Area					Cow Canyon Rt		
74.26		County Line					Wasco-Jefferson		
74.85		Junction					Antelope, Hwy 293		
75.04	**00815A**	Trout Creek, Hwy 4	1954, 66	HS-20	4-	188'	1-36', 1-48', 1-36', 2-34' RCDG 3" ACWS DS=13' 30-Skew	HC 30-00	
77.52	**08354**	Cattlepass, Hwy 4 at MP 77.52	1957		8-	8'	8'x8' -56' RCBC Inv & Apr Pvd 3'-Fill		
77.96	**08353**	Hay Creek Irrigation Ditch, Hwy 4	1957		8-	10'	10'x5' -65' RCBC Inv & Apr Pvd 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Jefferson County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
78.16	**20427**	Cattlepass, Hwy 4 at MP 78.16	2007		72-	8'	90" -132' CMP		
78.17	**20426**	Hay Creek, Hwy 4	2007	HS-25	72-	34'	22' -112' Multiplate Pipe Inv with streambed materials, Headwalls 49-Skew		
78.56	**20428**	Cattlepass, Hwy 4 at MP 78.56	2007		72-	7'	78" -132' CMP 4'-Fill 49-Skew		
80.26		Summit					Lyle Gap Elevation 2184'		
85.12	**0P025**	Cattlepass, Hwy 4 at MP 85.12	1957		72-	6'	78" -97' CMP 6'-Fill		
87.12	**08602**	Irrigation Canal, Hwy 4 at MP 87.12	1957		8-	8'	8'x4' -58'6" RCBC Inv & Apr Pvd 2'-Fill		
88.04	**08601**	Mud Spring Creek, Hwy 4	1957		8-	6'	6'x6' -74' RCBC Inv & Apr Pvd 3'-Fill		
90.11	**20429**	Irrigation Canal, Hwy 4 at MP 90.11	2007	HS-20	8-	17'	12'x6' -130'2" RCBC Inv & Apr Pvd 44-Skew	HC 59-00	
90.29	**0P024**	Cattlepass, Hwy 4 at MP 90.29	1958		72-	6'	78" -88' CMP 4'-Fill		
91.59		ODOT Truck Scale, Rt							
91.72		Madras					North City Limits		
91.94		Junction					Warm Springs Hwy 53		
92.09		ODOT Maintenance Station, Lt							
92.11 N	**20008**	Willow Creek, Hwy 4 NB	2006	HL-93	14-	54'	1-53'10" RC Slb Prest 7'3" SW Lt, 7'7" SW Rt, Seis Dgn, Metric Dgn DS=11' 13-Skew	HC 43-04	
92.13 S	**00971B**	Willow Creek, Hwy 4 SB	1966	HS-20	4-	52'	1-52' RCDG Prest 5' SW Lt, 3" ACWS DS=14'	HC 44-00	
92.45 N		Junction					Culver Sec Hwy 361		
93.03		Madras					South City Limits		
93.12		Equation 93.12Bk = 96.04Ah							
97.20		Junction					Madras - Prineville Sec Hwy 360		
99.90	**0P023**	Siphon, Hwy 4 at MP 99.90	1956		8-	10'	Double 5'x6' RCBC		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Jefferson County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
105.44	**19960**	North Unit Main Canal, Hwy 4 at MP 105.44	2006	HL-93	14-	65'	1-65' RC Slb Prest Seis Dgn DS=13'	HC 44-01	
105.73		Junction					Culver Sec Hwy 361		
108.99	**19961**	North Unit Main Canal, Hwy 4 at MP 108.99	2006	HL-93	14-	65'	1-65' RC Slb Prest Seis Dgn DS=12'	HC 44-00	
112.63	**18211**	Crooked River Gorge, Hwy 4 (Rex T Barber Veterans Memorial)	2000	HL-93	10- *20-	107' 410'	1-53'6" RCBG, 1-410' RC Dk Arch, 1-53'6" RCBG Seis Dgn, Metric Dgn DS=300'	HC 76-09	
112.64	**00600**	Crooked River Canyon, Hwy 4 Ped Access (High Br)	1926	H-15	4- *44-	134' 330'	2-30', 1-36' RCDG, 1-330' St Dk Arch, 1-38' RCDG (Steel 408 Ton), No WS DS=295'	HC 24-00	
112.77		Peter Skene Ogden					Scenic Wayside		
112.83		County Line					Jefferson-Deschutes		
113.94	**19962**	Hwy 4 over BNSF (Terrebonne)	2005	HL-93	10-	200'	1-200' RCBG Prest Post-Ten Seis Dgn	HC 30-00	
118.02	**03296B**	Lateral F COI Canal, Hwy 4 at MP 118.02	1990		72-	13'	12'6"x7'11" -168' Struct Plate Arch w/Concrete Collars ea End 012'-Fill 30-Skew		
118.52		Junction					O'Neil Sec Hwy 370		
119.35	**20416**	N Canal Ave over Hwy 4 (Redmond)	2008	HL-93	4-	125'	1-124'8" RCDG Prest Bulb-T Seis Dgn, Metric Dgn 13-Skew	HC 61-00	VCSB 18-03
120.02	**19837**	Maple/Negus Ave over BNSF & Hwy 4	2005	HL-93	6-	236'	2-117'11" RCBB Prest 2-7'3" SW, Seis Dgn 5-Skew	HC 39-10	VC 25-02
F120.02	**19838**	COI Canal & Canal Blvd, Maple/Negus Ave	2006	HL-93	14-	141'	2-70'6" RC Slb Prest 2-7'3" SW, Seis Dgn 12-Skew	HC 39-10	
120.46		Redmond					North City Limits		
121.29		Junction					Ochoco Hwy 41		
121.50		Junction					McKenzie Hwy 15		
121.36 N	**20438**	Sign Cantilever Br, Hwy 4 NB at MP 121.36	2010		82-		1-65'3" Steel Cantilever Sign Bridge (Monotube)		VCNB 18-00
121.35 S	**20439**	Sign Cantilever Br, Hwy 4 SB at MP 121.35	2010		82-		1-31'7" Steel Cantilever Sign Bridge (Monotube)		VCSB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
121.47	**20440**	Sign Truss Br, Hwy 4 at MP 121.47	2010		80-		1-111'7" Steel Truss Sign Bridge (Tubular) Perpendicular 32'6" Cantilever Arm facing southward	HC 91-10	VC 18-00
121.53	**20441**	Sign Br, Hwy 4 at MP 121.53	2010		80-		1-111'7" Steel Sign Bridge (Monotube)	HC 91-06	VC 18-00
122.71		Redmond					South City Limits		
123.60	**16561**	Hwy 4 over Yew Ave (Airport Way)	1992	HS-25	14-	68'	1-68' RC Slb Prest 5" ACWS DS=19' 8-Skew	HC 77-04	
128.37	**01671A**	Irrigation Ditch, Hwy 4 at MP 128.37	1992	H-15	14-	7'	1-7' RC Slb 3" ACWS DS=3'	HC 36-00	
128.84	**01672A**	Irrigation Ditch, Hwy 4 at MP 128.84	1992	H-15	14-	7'		HC 36-00	
129.05	**01673A**	Irrigation Ditch, Hwy 4 at MP 129.05	1936	H-15	14-	7'		HC 36-00	
129.43	**01674B**	Irrigation Ditch, Hwy 4 at MP 129.43	1992	H-15	14-	7'		HC 62-04	
129.72	**21825**	Pilot Butte Canal, Hwy 4 at MP 129.72	2006		72-	9'	108" -270' CMP 60-Skew	HC 83-02	
130.18		Junction					Tumalo - Deschutes Hwy 374		
130.28	**18208**	Deschutes Market Rd over Hwy 4	2000	HS-25	10-	140'	1-140' RCBG Prest Post-Ten Seis Dgn, Metric Dgn 4-Skew		VC 17-00
132.16	**01676A**	Swalley Canal, Hwy 4 at MP 132.16	1937	H-15	14-	13'	1-13' RC Slb 3" ACWS DS=8' 35-Skew	HC 62-00	
121.70	**20441**	Sign Truss Br, Hwy 4 at MP 121.70	2010		80-		1-111'7" Steel Truss Sign Bridge (Tubular), Metric Dgn	HC 102-04	VC 18-00
C135.00	**17323**	Hwy 4 NB Conn to Hwy 17 EB over Hwy 4 (Sisters Intchg)	2001	HL-93	10-	216'	1-216' RCBG Prest Post-Ten Seis Dgn, Metric Dgn	HC 25-07	
C135.03 S	**08829**	Hwy 17 WB over Hwy 4 SB Conn to Hwy 17 EB (Sisters Intchg)					See Hwy 17 MP 18.41W for Description	HC 41-00	VC 16-00
135.06	**18644**	Sign Truss Br, Hwy 4 at MP 135.04	1999		80-		1-111'4" Steel Truss Sign Bridge		VC 18-00
135.14		Junction					McKenzie - Bend Hwy 17		
135.25	**18643**	Sign Cantilever Br, Hwy 4 at MP 135.25	1999		82-		1-23' Steel Cantilever Sign Bridge		VC 18-00
135.68							Entrance to Hwy Maintenance Bldg		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
135.36	**18631**	Sign Cantilever Br, Hwy 4 at MP 135.36	1999		82-		1-28'8" Steel Cantilever Sign Bridge		VC 18-00
135.48	**17325**	Empire Ave over Hwy 4 (Bend Parkway)	1996	HS-25	10-	161'	1-160'6" RCBG Prest Post-Ten Seis Dgn	HC 64-00	VC 17-00
135.83	**18632**	Sign Cantilever Br, Hwy 4 at MP 135.83	1999		82-		1-27'8" Steel Cantilever Sign Bridge		VC 18-00
136.14		Bend					North City Limits		
136.27	**18152**	Sign Truss Br, Hwy 4 at MP 136.27	1996		80-		1-102' Steel Truss Sign Bridge (Monotube)	HC 84-00	VC 18-00
136.34	**17327**	Hwy 4 (Bend Pkwy) over Butler Market Rd (Bend)	1997	HS-25	10-	136'	1-136' RCBG Prest Post-Ten Seis Dgn 2-Skew	HC 80-00	VC 17-00
136.48	**17328**	Hwy 4 (Bend Pkwy) over Hwy 17	1997	HS-25	10-	170'	1-170' RCBG Prest Post-Ten 26-Skew	HC 80-00	
136.48 N	**18151**	Sign Cantilever Br, Hwy 4 NB at MP 136.48	2000		82-		1-30' Steel Cantilever Sign Bridge (Monotube)		VCNB 18-00
136.92	**17329**	Hwy 4 (Bend Pkwy) over Division St (Bend)	1997	HS-25	10-	372'	1-93', 1-186', 1-93' RCBG Prest Post-Ten Seis Dgn 20-Skew	HC 80-00	VC 17-00
137.13	**17330**	Hwy 4 (Bend Pkwy) over Revere Ave (Bend)	1997	HS-25	10-	121'	1-121' RCBG Prest Post-Ten Seis Dgn 2-Skew	HC 80-00	VC 17-00
137.33	**17331**	Hwy 4 (Bend Pkwy) over Olney Ave (Bend)	1997	HS-25	10-	100'	1-100' RCBG Prest Post-Ten Seis Dgn 5-Skew	HC 80-00	VC 15-00
137.65	**16532**	Hwy 4 (Bend Pkwy) SB over Greenwood Ave	1985	HS-20	14-	81'	2-40'6" RC Slb Prest 4" ACWS	HC 31-06	VC 15-05
137.65	**16532N**	Hwy 4 (Bend Pkwy) NB over Greenwood Ave	1999	HL-93	4-	81'	1-81' RCDG Prest Seis Dgn, Metric Dgn	HC 31-06	VC 15-05
137.94 S	**17324**	Hwy 4 (Bend Pkwy) SB over Franklin Ave (Bend)	1979	HS-20	14-	43'	1-43' RC Slb Prest 14'6" SW Lt, 3" ACWS	HC 31-06	
137.94 N	**17324N**	Hwy 4 (Bend Pkwy) NB over Franklin Ave (Bend)	1999	HL-93	14-	43'	1-43' Spread RC Slb Prest Seis Dgn, Metric Dgn	HC 31-06	
138.02	**18660**	Sign Cantilever Br, Hwy 4 at MP 138.02	1999		82-		1-31'4" Steel Cantilever Sign Bridge		VC 18-00
138.21	**17332**	Hwy 4 over Colorado Ave (Bend) & BNSF	1999	HS-25	10-	180'	1-180' RCBG Prest Post-Ten Seis Dgn	HCNB 34-00 HCSB 46-00	VC 17-00
138.29	**18173**	Hwy 4 over BNSF Spur & Access Rd	1999	HS-25	4-	123'	1-123' RCDG Prest Bulb-T Seis Dgn	HCNB 34-00 HCSB 46-00	VC 23-00
138.74	**18552**	Wilson Ave over Hwy 4	1999	HS-25	10-	144'	1-144' RCBG Prest Post-Ten 31-Skew	HC 31-06	VC 17-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
138.99		Bend					South City Limits		
139.22	**18816**	Reed Market Road (Bend) over Hwy 4	2001	HS-25	10-	188'	1-188'4" RCBG Prest Post-Ten 2-7' SW 18-Skew	HCNB 35-05 HCSB 23-07	VCSB 17-01
139.40	**18795**	Sign Cantilever Br, Hwy 4 at MP 139.40	2000		82-		1-37'1" Steel Cantilever Sign Bridge		VC 18-00
139.50	**18796**	Sign Cantilever Br, Hwy 4 at MP 139.50	2001		82-		1-36'8" Steel Cantilever Sign Bridge		VC 18-00
139.54	**17333**	Central Oregon Canal, Hwy 4 at MP 139.48	2001	HS-25	26-	64'	2-30'x9' -66' RC Arch Culvert Precast 5'-Fill 29-Skew		
139.48	**18757**	Hwy 4 over Ditchrider Road	2001	HS-25	8-	15'	15'2"x10' -157' RCBC Precast 4'-Fill 38-Skew		
140.87	**22021**	U'Xing Murphy Street Bridge	2014		4-	185'	1-90', 1-95' Seis Dgn	HCNB 28-00 HCNB 28-00	
141.07	**22019**	U'Xing 3rd Street Bridge	2014		4-	140'	2-70' RCDG Precast Prest Seis Dgn, 8" Deck 29-Skew	HCNB 28-00	VCNB 18-01 VCSB 18-10
141.12		Equation 141.12Bk = 141.86Ah						HCNB 28-00	
142.69	**17280**	BNSF over Hwy 4	1994		54-		Seis Dgn *Maintained by BNSF*	HC 38-00	VC 17-00
143.27	**01135A**	Arnold Ditch, Hwy 4	1962, 94	HS-20	14-	19'	1-19' Precast RC Slb Prest widened 2" ACWS DS=7' 24-Skew	HC 120-00	
143.27	**17437**	Arnold Ditch, Hwy 4 Conn	1994	HS-25	14-	22'	1-22' RC Slb Prest 4" ACWS 25-Skew		
143.50	**17281**	Baker Road over Hwy 4	1994	HS-25	10-	140'	1-140' RCBG Prest Post-Ten	HC 36-00	VC 17-00
143.80		ODOT Truck Scales, Rt							
143.96		ODOT Truck Scales, Lt							
149.55 S	**21015**	Hwy 4 SB over Crawford Rd Conn	2011	HL-93	10-	112'	1-112' RCBG Prest Seis Dgn	HC 41-04	
149.56 N	**21016**	Hwy 4 NB over Crawford Rd Conn	2010	HL-93	10-	114'	1-114' RCBG Prest Seis Dgn 20-Skew	HC 41-04	
151.30 N	**20552**	Hwy 4 NB over Cottonwood Rd	2010	HL-93	14-	64'	1-64' RC Slb Prest Seis Dgn	HC 41-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
151.30 S	**16712**	Hwy 4 SB over Cottonwood Rd	1984	HS-20	14-	50'	1-50' RC Slb Prest 4" ACWS	HC 41-01	
152.00 N	**21017**	Hwy 4 NB over Wildlife Passage at MP 152.00	2010	HL-93	14-	52'	1-52' RC Slb Prest Seis Dgn	HC 41-04	
152.00 S	**21014**	Hwy 4 SB over Wildlife Passage at MP 152.00	2011	HL-93	14-	52'		HC 41-04	
153.05 N	**20206**	Hwy 4 NB over South Century Dr	2006	HL-93	14-	86'	1-86' RC Slb Prest Twin Str, Seis Dgn	HC 45-04	VC 17-00
153.08 S	**20207**	Hwy 4 SB over South Century Dr	2005	HL-93	14-	86'		HC 45-04	VC 17-00
P160.53	**09643A**	Deschutes River, Hwy 4 Access Rd Lapine Rec Area (Park Br)	1968	HS-20	14-	270'	1-36', 1-44', 2-55', 1-44', 1-36' RC Slb 5' SW Rt DS=28'	HC 32-00	
162.02	**03367A**	Paulina Creek, Hwy 4	1953		72-	6'	72" -93' CMP 2'-Fill		
164.19		La Pine					North City Limits		
167.57		ODOT Maintenance Station, Rt					LaPine		
168.04		ODOT Maintenance Station, Lt							
168.50		La Pine					South City Limits		
169.68		Junction					Fremont Hwy 19		
172.19		County Line					Deschutes-Klamath		
183.16	**19964**	Hwy 4 over Crescent Conn (Gilchrist Timber Rd)	2005	HL-93	4-	91'	1-91' RCDG Prest Bulb-T Seis Dgn	HC 34-00	
194.80		DISTRICT 10/11 BOUNDARY							
195.03 S	**20394**	Hwy 18 WB over Hwy 4 SB					See Hwy 18 MP 86.29W for Description	HC 30-06	VC 17-06
195.15		Junction					Willamette Hwy 18		
202.09	**19965**	Hwy 4 over UPRR (Chemult)	2006	HL-93	4-	182'	1-182'5" RCDG Prest Bulb-T Seis Dgn, 2" ACWS 60-Skew	HC 45-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
202.79		ODOT Maintenance Bldg, Lt							
203.31		Chemult					Post Office Lt		
206.58		Roadside Rest Area					Beaver Marsh Lt		
209.29	**03844A**	Miller Creek, Hwy 4 (Beaver Marsh)	1927		8-	8'	8'x2' -58'6" RCBC Inv Pvd No Apr 1'-Fill		
213.09		Junction					North Umpqua Hwy 136		
216.02		Mazama Junction					Sun Mountain Sec Hwy 428		
224.63	**06885**	Scott Creek, Hwy 4	1948		8-	12'	Dbl 6'x3' -55' RCBC Inv & Apr Pvd 1'-Fill	HC 39-09	
224.85	**0M011**	Irrigation Canal, Hwy 4	1948		8-	12'	Dbl 6'x3' -55' RCBC Inv Pvd No Apr 1'-Fill	HC 40-05	
227.25	**06860**	Sand Creek, Hwy 4	1948		8-	12'	Dbl 6'x4' -52' RCBC Inv Pvd No Apr 2'-Fill		
239.22		Summit					Elevation 4591'		
243.98	**19769**	Spring Creek, Hwy 4 (Collier's Promenade)	2005	HL-93	4-	70'	1-80' RCDG Prest 2-9'10" SW DS=27' 21-Skew	HC 30-00	
245.42 S	**20800**	Sign Cantilever Br, Hwy 4 SB at MP 245.42 (VMS)	2010		82-		1-32"2 Steel Butterfly Sign Bridge (Variable Message Sign)		VC 19-00
247.45							E & W Conn to the Chiloquin Sec Hwy 422		
247.54	**06886**	Hwy 4 over Hwy 422 (Chiloquin)	1946, 91	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG wide w/RCDG Struct O'lay DS=30' 21-Skew	HC 44-00	
249.09		Junction					Chiloquin Sec Hwy 422		
251.86		Lobert Junction					Crater Lake Hwy 22		
252.21	**02475A**	Williamson River, Hwy 4	1989	HS-25	4-	342'	1-112', 1-119', 1-111' RCDG Prest Bulb-I DS=23' 40-Skew	HC 58-00	
252.35	**02512A**	USRS Canal, Hwy 4	1939, 88		8-	10'	Dbl 5'x5' -139'6" RCBC Inv & Apr Pvd 20'-Fill		
252.52	**02474B**	Hwy 4 over UPRR (Lobert)	1989	HS-25	4-	276'	1-80', 1-116', 1-80' RCDG Prest DS=25' 58-Skew	HC 58-00	
257.83		Junction					Modoc Point Sec Hwy 427		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
263.11	**19823**	Barkley Springs Irrigation Canal, Hwy 4	2005	HL-93	14-	116'	1-38'6", 1-38'11", 1-38'6" RC Slb 5" Micro-Silica Deck, Seis Dgn, Metric Dgn, 4" ACWS DS=20'	HC 65-02	
265.65	**19927**	Algoma Log Pond, Hwy 4	2006	HL-93	14-	85'	1-84'10" RC Slb Prest 14'4" Bike Lane Rt, Seis Dgn, Metric Dgn DS=21' 25-Skew	HC 45-04	
271.41							Traffic Truck Scale, Rt		
272.61		Junction					Klamath Falls - Malin Hwy 50		
272.65	**09138**	Sign Truss Br, Hwy 4 at MP 272.65	1970		80-		1-133' Steel Truss Sign Bridge	HC 32-00	VC 18-08
272.79 N	**08343**	Hwy 50 SB over Hwy 4 NB					See Hwy 50 MP X6.66 for Description	HC 26-00	VC 15-07
272.99	**08352**	Hwy 4 over UPRR & Pelican City Rd (Lakefront Blvd)	1959, 96	HS-20	4-	224'	1-50', 2-66', 1-42' RCDG Prest Struct O'lay DS=25' 19-Skew	HC 30-00	
273.36		Klamath Falls					North City Limits		
273.62	**08344**	Hwy 4 over Nevada Ave (Klamath Falls)	1959, 96	HS-20	4-	166'	1-50', 1-66', 1-50' RCDG Prest 1.5" MS O'lay DS=19' 7-Skew	HC 63-03	
C273.62	**08344**	Hwy 4 over Nevada Ave (Klamath Falls)					See MP 273.62 for Description	HC 62-00	VC 17-04
C273.68	**08510**	USBR Canal, Nevada Ave Conn to Hwy 4	1959, 93	HS-20	4-	101'	1-56' RCDG Prest, 1-94' St Dk Gir, 1-45' RCDG Prest 3" ACWS 35-Skew		
					*54-	94'			
273.71	**08345**	USBR Canal, Hwy 4	1959, 96	HS-25	4-	178'	2-56' RCDG Prest, 1-94' St Dk Gir, 1-66' RCDG Prest DS=80' 30-Skew	HC 58-01	
					*54-	94'			
274.73	**19940**	Hwy 4 over California Ave (Klamath Falls)	2006	HL-93	54-	500'	1-160', 1-210'', 1-130' Stl Dk Gir Seis Dgn	HC 56-00	
275.03	**08347**	Link River & Hwy 20, Hwy 4	1963, 97	HS-20	*54-	448'	1-40' RCDG, 6-67' RCDG Prest, 2-75', 1-83', 1-115', 1-100' St Dk Gir, 1-72', 3-55' RCDG Prest 1-30' RCDG Struct O'lay, (Steel 270 Ton) DS=43'	HC 30-00	
					4-	679'			
					10-	30'			
275.06		Junction					Klamath Falls - Lakeview Hwy 20		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C275.38	**08347A**	Link River, Hwy 4 NB Conn	1967	HS-20	10-	525'	2-60', 1-106', 1-138', 1-106', 1-55' RCBG DS=34'	HC 26-00	
275.48		Klamath Falls					South City Limits		
275.48	**02163B**	Sign Truss Br, Hwy 4 at MP 275.48	1968		80-		1-133' Steel Truss Sign Bridge	HCNB 37-06 HCSB 37-06	VCNB 20-07 VCSB 24-00
275.74	**19941**	Hwy 4 over Green Springs Dr (Old Alignment) & BNSF	2005	HL-93	4-	503'	1-131'7", 2-134'6", 1-102'7" RCDG Prest Bulb-T w/Struct O'lay 19-Skew	HCNB 39-00 HCSB 39-00	
275.93	**09693**	Riverside St (Klamath Falls) over Hwy 4	1968	HS-20	54-	270'	1-64', 1-152'6", 1-53' St Dk Gir (Steel 171 Ton) 2" ACWS DS=28'	HCNB 37-08 HCSB 37-08	VCNB 16-05 VCSB 20-00
277.07		Junction					Green Springs Hwy 21		
277.13		Junction					S Klamath Falls Hwy 424		
277.12	**09694**	Hwy 4 over Hwy 21	1968, 97	HS-20	54-	247'	1-83', 1-164' St Dk Gir (Steel 552 Ton), Micro-Silica O'lay, 2" ACWS DS=27' 38-Skew	HC 90-00	
277.61		Equation 277.61Bk = 278.03Ah							
278.69	**01895A**	Klamath River & BNSF, Hwy 4	1994	HS-25	14- *10- 4-	68' 480' 688'	1-68' RC Slb Prest, 2-240' RCBG Prest Post-Ten, 5-137'6" RCDG Prest Seis Dgn DS=48'	HC 44-00	
278.83 N	**20801**	Sign Cantilever Br, Hwy 4 NB at MP 278.83 (VMS)	2010		82-		1-32"2 Steel Butterfly Sign Bridge (Variable Message Sign)		VC 18-00
279.95	**02020A**	Hwy 4 over UPRR	1994	HS-25	4-	127'	1-127' RCDG Prest Bulb-T Seis Dgn DS=30' 60-Skew	HC 48-00	
280.16		Junction					Midland Sec Hwy 420		
285.85	**01794A**	Klamath Straits, Hwy 4	1981	HS-25	14-	72'	1-70' RC Slb Prest 6" ACWS DS=14' 22-Skew	HC 47-04	
288.94	**0M013**	Grain Conveyor (Private Br) over Hwy 4					Under Grain Elev, Walk Overhead Clear > 35		
291.73		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THE DALLES-CALIFORNIA HWY. NO. 4 (US20, US26, US97, US197, OR140, OR216)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
280.16		Junction					Midland Sec Hwy 420		
285.85	**01794A**	Klamath Straits, Hwy 4	1981	HS-25	14-	72'	1-70' RC Slb Prest 6" ACWS DS=14' 22-Skew	HC 47-04	
288.94	**0M013**	Grain Conveyor (Private Br) over Hwy 4					Under Grain Elev, Walk Overhead Clear > 35		
291.73		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Gilliam County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 S		Arlington Junction					Columbia River Hwy 2		
0.11		Arlington					West City Limits		
0.58	**09168**	China Creek, Hwy 5 at MP 0.58	1964	HS-20	4-	69'	1-69' RCDG Prest 7" ACWS Corps of Engrs DS=15' 38-Skew	HC 46-00	
C0.73	**09170**	China Creek, Hwy 5 Cottonwood Conn	1964	HS-20	14-	30'	1-30' RC Slb 5' SW Lt, 22' SW Rt, 7" ACWS, Corps of Engrs DS=26'	HC 65-00	
0.62 N	**08820**	Arlington Viaduct, Hwy 2 over Hwy 5 NB					See Hwy 2 MP 137.92 for Description	HC 26-06	VC 16-02
0.62		Equation 0.62Bk = 0.46Ah							
1.07		Arlington					East City Limits		
1.29		ODOT Maintenance Station, Lt							
3.99	**03456**	China Creek, Hwy 5 at MP 3.99	1995		8-	10'	Dbl 10'x6' - 90' RCBC 3'-Fill		
4.49	**03466A**	China Creek, Hwy 5 at MP 4.49	1974		72-	16'	16'7"x10'1" -110' CMP		
7.52	**03467**	Shutler Creek, Hwy 5	1922		8-	6'	6'x4' -41'6" RCBC Inv & Lwr Apr Pvd 5'-Fill	HC 28-02	
8.39	**03468**	West Fork Shutler Creek, Hwy 5	1922		8-	6'	6'x4' -28'6" RCBC Inv Pvd No Apr 2'-Fill	HC 27-02	
16.20	**03470**	Cattlepass, Hwy 5 at MP 16.20	1949		72-	7'	84" -61' CMP 3'-Fill		
16.84		Equation 16.84Bk = 17.02Ah							
17.16	**19893**	Rock Creek, Hwy 5 (Olex)	2006	HL-93	10-	135'	1-80', 1-55' Spread RC Slb Prest Seis Dgn DS=14' 21-Skew	HC 34-00	
19.25	**00795A**	Juniper Canyon, Hwy 5	1982	HS-25	14-	42'	1-40' RC Slb Prest 6" ACWS 40-Skew		
23.20	**03471A**	Cattlepass, Hwy 5 at MP 23.20	1977		72-	14'	14'x7'3" -54' Multiple Pipe 6'-Fill	HC 32-00	
F23.22	**0P439**	Juniper Canyon, Hwy 5 Farm Approach	1977		72-	9'	108" -59' CMP		
35.72	**03472**	Cattlepass, Hwy 5 at MP 35.72	1951		72-	6'	78" -64' CMP 4'-Fill	HC 26-10	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Gilliam County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
37.50		Condon					North City Limits		
37.91		ODOT Maintenance Station, Lt							
38.08		Junction					Wasco - Heppner Sec Hwy 300 (Main & Walnut St)		
38.31		Junction					Wasco - Heppner Secondary Hwy 300		
38.68		Condon					South City Limits		
39.08	**01101A**	Condon Canyon Creek, Hwy 5 at MP 39.08	1979		72-	7'	7'5"x5'2" -62' Arch Pipe Rock Gabion Apr & Wingwalls 5'-Fill		
39.28	**0P442**	Condon Canyon Creek, Hwy 5 at MP 39.28	1979		72-	12'	12'2"x7'11" -80' Multiplate Arch Pipe Rock Gabion Apr & Wingwalls 8'-Fill		
39.48	**0P443**	Condon Canyon Creek, Hwy 5 at MP 39.48	1979		72-	12'	12'1"x7'11" -94'6" Multiplate Arch Pipe Rock Gabion Apr & Wingwalls 7'-Fill		
40.25	**0P457**	Coder Creek, Hwy 5	1979		72-	7'	84" -102' CMP 3'-Fill		
40.91	**03476A**	Schafers Cattlepass, Hwy 5 at MP 40.91	1979		72-	8'	96" -74' CMP 3'-Fill		
41.48	**0P444**	Condon Canyon Creek, Hwy 5 at MP 41.48	1979		72-	14'	13'6"x9'2" -98' Multiplate Arch Pipe Rock Gabion Apr & Wingwalls 9'-Fill		
41.87	**13572**	Condon Canyon Creek, Hwy 5 at MP 41.87	1972		72-	13'	13x9'4" -116' CMP 4'-Fill		
42.12	**01100A**	Dry Gulch, Hwy 5	1972		72-	8'	96" -90' CMP 7'-Fill		
43.23	**13567**	Condon Canyon Creek, Hwy 5 at MP 43.23	1972	HS-20	72-	22'	22'x10'7" -214' CMP 16'-Fill		
43.36	**13568**	Condon Canyon Creek, Hwy 5 at MP 43.36	1972	HS-20	72-	22'	22'x10'7" -212 CMP 12'-Fill		
43.62	**13569**	Condon Canyon Creek, Hwy 5 at MP 43.62	1972	HS-20	72-	22'	22'x10'7" -192' CMP 30'-Fill		
43.92	**01103A**	Thirtymile Creek, Hwy 5	1972	HS-20	4-	475'	1-130', 1-140', 1-105', 1-100 RCDG Prest Bulb-T	HC 32	
44.57		Equation 44.57Bk = 44.99Ah							
45.03	**03477**	Cattlepass, Hwy 5 at MP 45.03	1951		72-	6'	78" -75' CMP 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Gilliam County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
46.45	**0P309**	Patill Canyon, Hwy 5 at MP 46.45	1964		72-	14'	13'6"x9'3" -75' Multiplate Pipe 2'-Fill		
46.79	**0P310**	Patill Canyon, Hwy 5 at MP 46.79	1964		72-	14'	13'6"x9'3" -72' Multiplate pipe 2'-Fill		
47.76	**0P311**	Ramsey Canyon, Hwy 5	1964		72-	6'	72" -101' CMP 8'-Fill		
47.78		Roadside Rest Area							
48.24	**0P312**	Patill Canyon, Hwy 5 at MP 48.24	1964		72-	7'	84" -99' CMP 4'-Fill		
48.98	**0P313**	Dyer Creek, Hwy 5	1964		72-	7'	84" -104' CMP 5'-Fill		
49.14		Equation 49.14Bk = 49.29Ah							
52.06		County Line					Gilliam-Wheeler		
53.80		Summit					Cummings Hill Elevation 3310'		
57.28	**0P314**	Butte Creek, Hwy 5	1960		72-	7'	84" -107' CMP 12'-Fill		
57.57		Fossil					West City Limits		
57.82	**0P393**	Cattlepass, Hwy 5 at MP 57.82	1960		72-	7'	84" -76' CMP 5'-Fill		
58.12	**0M329**	Cottonwood Creek, Hwy 5	1965	HS-20	14-	16'	1-16' RC Slb Prest	HC 38-00	
58.15		Junction					Shaniko - Fossil Sec Hwy 291		
58.21		Equation 58.21Bk = 59.18Ah							
59.64		REGION 4/5 DISTRICT 9/12 BOUNDARY					East City Limits Fossil		
68.27		Summit					Butte Cr Pass Elevation 3788'		
76.46	**0P315**	Cattlepass, Hwy 5 at MP 76.46	1958		72-	6'	78" -74' CMP 6'-Fill		
78.56		Junction					Service Creek - Mitchell Sec Hwy 390		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Wheeler County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
79.03	**02235**	Mule Shoe Creek, Hwy 5	1939	H-15	4-	61'	1-11' Cant, 1-38' RCDG, 1-11' Cant 5.5" ACWS DS=10'	HC 26-00	
80.92	**02236A**	Alder Creek, Hwy 5	1958	HS-20	22-	115'	1-22.75', 3-23', 1-22.75' RCDG 5" ACWS DS=14'	HC 26-00	
81.85	**04979A**	Juniper Creek, Hwy 5	1958	HS-20	22-	92'	4-23' RCDG 5" ACWS DS=9' 30-Skew	HC 26-00	
84.53	**04981A**	Mathias Creek, Hwy 5	1958	HS-20	22-	69'	3-23' RCDG 5" ACWS DS=9'	HC 26-00	
85.17	**02233A**	Harper Creek, Hwy 5	1958	HS-20	22-	69'	1-22.75', 1-23', 1-22.75' RCDG 4" ACWS DS=7'	HC 26-00	
86.71		Equation 86.71Bk = 88.13Ah							
89.19	**02199A**	Snabel Creek, Hwy 5	1978	HS-20	14-	42'	1-40' RC Slb Prest 4" ACWS DS=6' 20-Skew	HC 31-08	
90.68	**18083**	Kahler Creek, Hwy 5	1999	HS-25	14-	71'	1-70'6"' RC Slb Prest Seis Dgn, Metric Dgn, 3.5" ACWS DS=11'	HC 37-04	
92.18		Spray					West City Limits		
92.80		Spray					East City Limits		
93.70							Spray Maintenance Station Lt		
95.36	**00290A**	Haystack Creek, Hwy 5	1977	HS-20	14-	29'	1-27' RC Slb Prest 4" ACWS DS=7' 28-Skew	HC 34-00	
95.56		Junction					Heppner - Spray Sec Hwy 321		
96.58	**04985A**	Balm Creek, Hwy 5	1990		72-	16'	15'6"x14'4" Struct Plate Pipe Arch		
99.91	**04986B**	Dry Gulch, Hwy 5 at MP 99.91	1986	HS-25	16-	15'	1-14'6" RC Rigid Frame Dk 2" ACWS w/membrane DS=6'	HC 31-05	
101.29	**04987A**	Dry Gulch, Hwy 5 at MP 101.29	1992		8-	10'	10'x8' -62' RCBC Inv & Apr Pvd 3"-Fill 17-Skew		
103.05	**04988A**	Bologna Creek, Hwy 5	1978	HS-20	14-	69'	1-67' RC Slb Prest 2.5" ACWS DS=12' 30-Skew	HC 31-08	
104.73		County Line					Wheeler-Grant		
105.26		Kimberly Junction					Kimberly-Long Creek, See Hwy 402		
105.40		Equation 105.40Bk = 105.44Ah							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
105.60	**02398**	North Fork John Day River, Hwy 5 (Kimberly)	1938, 07	H-15	14-	71'	1-25'6" RC Slab Prest, 3-108' St Dk Gir, 1-45' RC Slb Prest (Steel 184 Ton), 2" ACWS DS=38'	HC 26-00	
					*54-	324'			
107.53	**00242B**	Holmes Creek, Hwy 5	1991	HS-25	72-	21'	21'x10'6" Corrugated Metal Arch Pvd inlet & baffles 10'-Fill 08-Skew		
109.51	**0P452**	Rose Creek, Hwy 5	1981		72-	11'	11'5"x7'3" Multiplate Pipe		
109.61	**0P453**	Fossil Creek, Hwy 5	1981		72-	6'	78" -94' CMP DS=8'		
110.03	**00241B**	Bone Creek, Hwy 5	1978	HS-20	14-	57'	1-55' RC Slb Prest 5" ACWS DS=11' 15-Skew	HC 31-08	
112.54	**00240C**	Branson Creek, Hwy 5	1979	HS-20	14-	21'	1-21' RC Slb Prest 4" ACWS DS=6'	HC 30-04	
116.25	**03495A**	Dry Gulch, Hwy 5 at MP 116.25	1985	HS-25	14-	22'	1-22' RC Slb Prest 5" ACWS DS=5' 73-Skew	HC 31-05	
116.62	**16720**	Johnny Creek, Hwy 5	1985	HS-25	14-	27'	1-27' RC Slb Prest 5.5" ACWS w/membrane DS=8'	HC 31-05	
118.22	**00241C**	Dick Creek, Hwy 5	1993	HS-25	14-	30'	1-30' RC Slb Prest 6" ACWS w/membrane DS=8' 30-Skew	HC 35-06	
118.67	**0P483**	Middle Mountain Gulch, Hwy 5	1992		72-	11'	11'5"x7'3" CMP Arch 3'-Fill		
119.46	**20872**	John Day River, Hwy 5 (Goose Rock)	2011	HL-93	10-	288'	3-96' RCBG Prest Seis Dgn DS=29' 36-Skew	HC 40-00	
122.95	**0P316**	Cattlepass, Hwy 5 & Waterway at MP 122.95	1963		72-	6'	78" -74' CMP Inv Pvd with AC 3'-Fill		
123.79		Equation 123.79Bk = 123.98Ah							
124.12	**02734A**	Rock Creek, Hwy 5 (Picture Gorge)	1941, 61	H-15	4-	82'	1-25', 1-30', 1-25' RCDG, widened 1.5" ACWS DS=20'	HC 25-09	
124.15		DISTRICT 12/14 BOUNDARY					Junction Ochoco Hwy 41		
125.72	**16319**	Rattlesnake Creek, Hwy 5	1979	HS-20	14-	82'	2-39' RC Slb Prest 3" ACWS DS=6'	HC 31-04	
126.84	**17407**	Cottonwood Creek, Hwy 5	1998	HS-25	14-	49'	1-48' RC Slb Prest 8" ACWS w/membrane DS=15' 30-Skew	HC 35-08	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
127.19	**01595**	Kennedy Gulch Cattlepass, Hwy 5	1931		8-	7'	6' RCBC 4'-Fill		
128.28	**18241**	Battle Creek, Hwy 5	1997	HS-20	8-	18'	Dbl. 8x6 -54' RCBC Wings, Apr Pvd 0.5'-Fill	HC 35-07	
130.43		Dayville					West City Limits		
131.24	**00889A**	South Fork John Day River, Hwy 5 (Dayville)	1967	HS-20	4-	286'	3-95' RCDG Prest 5' SW Lt, No ACWS DS=20' 22-Skew	HC 32-00	
131.68		Dayville					East City Limits		
133.56	**03496**	Schoolhouse Gulch Cattlepass, Hwy 5 at MP 133.56	1950		72-	7'	84" -58' CMP 3'-Fill		
134.36	**00888A**	John Day River, Hwy 5 (Stewarts)	1966	HS-20	4-	372'	5-74' Prest RCDG DS=22'	HC 32-00	
135.87	**02357A**	Scotty Creek, Hwy 5	1936, 75		8-	8'	8'x3' -62' RCBC 1'-Fill		
141.41	**09289**	Cummings Creek, Hwy 5	1964		8-	12'	12'x8' -57' RCBC Inv & Apr Pvd, Fish Wier Inv, 6" to 3' Fill 3'-Fill		
143.18	**00989A**	John Day River, Hwy 5 (Moores Crossing)	1964	H-20	4-	152'	1-62', 1-90' RCDG Prest 2.5" ACWS DS=17'	HC 30-00	
143.90		Equation 143.90Bk = 143.98Ah							
144.29	**0P392**	Drainage, Hwy 5 at MP 144.29	1953		72-	6'	72" -55' CMP 2'-Fill 10-Skew		
144.30	**01046A**	Fields Creek, Hwy 5	1979	HS-20	14-	22'	1-22' RC Slb Prest 2.5" ACWS DS=8'	HC 31-05	
146.48	**03497**	Dry Gulch, Hwy 5 at MP 146.48	1949		72-	6'	72" -61' CMP 4'-Fill		
148.25	**01044**	Moon Creek, Hwy 5	1953, 98	HS-20	4-	76'	3-25' RCDG widened w/RC Slb Prest Lt & Rt 3.5" ACWS DS=19'	HC 36-06	
150.54	**01043A**	McClellan Creek, Hwy 5	1979	HS-20	14-	29'	1-27' RC Slb Prest 4" ACWS DS=12' 20-Skew	HC 31-05	
151.89	**01042**	Riley Creek, Hwy 5	1965	H-20	14-	27'	1-25' RC Slb Prest on PT 4" ACWS DS=5'	HC 32-11	
152.33	**00988A**	John Day River, Hwy 5 (Mt Vernon)	1967	HS-20	4-	313'	4-77' RCDG Prest 0.5" ACWS DS=16' 35-Skew	HC 32-00	
153.79		Mt Vernon					West City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
154.03		Junction					Pendleton - -John Day Hwy 28		
154.07	**01041**	Beech Creek, Hwy 5 (Mt Vernon)	1956	HS-20	4-	76'	4-19' Precast RCDG Channels 2-3'6" SW, 4" ACWS DS=10' 15-Skew	HC 30-05	
154.29		Mt Vernon					East City Limits		
155.35		Roadside Rest Area					Clyde Holliday Rt		
155.75	**20870**	John Day River, Hwy 5 (Coles)	2010	HL-93	14-	168'	1-50', 1-68', 1-50' RC Slb Prest Seis Dgn DS=17' 38-Skew	HC 45-11	
156.36	**0P317**	Cattlepass, Hwy 5 at MP 156.36	1953		72-	6'	78" -79' CMP 9'-Fill		
156.49	**21220**	Irrigation Ditch, Hwy 5 at MP 156.49			72-	7'	72"x42" -53' Corrugated Metal Arch 3'-Fill 30-Skew	HC 32-00	
157.35	**03499**	Laycock Creek, Hwy 5	1953		8-	8'	8'x6' -45' RCBC Inv & Apr Pvd 3'-Fill		
160.97		ODOT Truck Scale, Rt							
161.51		John Day					West City Limits		
162.07	**18947**	Canyon Creek, Hwy 5 (John Day)	2001	HL-93	14-	55'	1-55'4" RC Slb Prest 6'7" SW Lt, 4'11" SW Rt, 2" ACWS, Metric Dgn, Seis Dgn DS=10' 28-Skew	HC 49-02	
162.29		Junction					John Day - Burns Hwy 48		
162.88		John Day					East City Limits		
163.68	**06849**	Rich Gulch, Hwy 5	1938, 61		8-	6'	6'x4' -62' RCBC Inv Pvd No Apr 8'-Fill		
164.12	**06851**	Little Pine Creek, Hwy 5	1919, 61		8-	12'	Dbl 6'x3' -60' RCBC Inv & Apr Pvd 3'-Fill		
164.86	**21548**	Dog Creek, Hwy 5	2012	HL-93	8-	17'	15'x6' -60'4" RCBC Inv & Apr Pvd 3'-Fill	HC 34-00	
166.64	**06854**	Dissel Creek, Hwy 5	1919, 61		8-	6'	6'x3' -44' RCBC Inv & Apr Pvd 2'-Fill		
166.83	**21549**	Dean Creek, Hwy 5	2012	HL-93	8-	17'	15'x6' -60'4" RCBG Inv & Apr Pvd 3'-Fill	HC 34-00	
168.25	**02648**	Culvert, Hwy 5 at MP 168.25	1919, 61		8-	8'	8'x3' -52' RCBC Inv & Apr Pvd 6'-Fill		
168.43	**02649**	Holiday Creek, Hwy 5	1919, 61		8-	6'	6'x4' -52' RCBC Inv & Apr Pvd 5'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
168.82	**02647**	Pine Creek, Hwy 5	1919, 61		8-	6'	6'x2' RCBC w/6'x3' Ext, 46' Total Length Inv & Apr Pvd 2'-Fill	HC 43-09	
170.49	**02463**	Indian Creek, Hwy 5	1939	H-15	4-	57'	3-19' RCDG 3.5" ACWS DS=9'	HC 26-00	
170.62	**02464**	John Day River, Hwy 5 (Prairie City)	1939	H-15	4-	137'	1-9' Cant, 3-39' RCDG, 1-9' Cant 3" ACWS DS=14' 45-Skew	HC 26-00	
171.71	**02465**	Bear Creek, Hwy 5	1939, 61		8-	10'	10'x8' -42' RCBC Inv & Apr Pvd 1'-Fill 20-Skew	HC 35-00	
172.87	**02643**	Drainage Ditch, Hwy 5 at MP 172.87	1919, 61		8-	6'	6'x3' -45' RCBC Inv Pvd No Apr 3'-Fill		
173.29	**02644**	Hall Creek, Hwy 5	1919, 61		8-	15'	Triple 4'6"x4' -56' RCBC Inv & Rt Apr Pvd 2'-Fill 20-Skew	HC 33-00	
173.88	**02645**	Susie Creek, Hwy 5	1919, 61		8-	6'	6'x3' -39' RCBC, Ext Lt & Rt W 60" Arch CMP Total Length 60' Inv & Lwr Apr Pvd 5'-Fill		
174.89		Prairie City					West City Limits		
174.96	**02466**	Dixie Creek, Hwy 5 (Prairie City)	1939, 94	H-15	4-	69'	3-23' RCDG wide Rt 4" ACWS, Micro-Silica O'lay old deck, impact slabs & Type "F" rail added 1994. Xbms strengthened 2002 DS=11' 30-Skew	HC 38-08	
175.59		Prairie City					East City Limits		
175.65	**03524**	Slaughterhouse Creek, Hwy 5	1924		8-	8'	Double 4'x3'6" -36' RCBC Pvd Apr 0.5'-Fill	HC 30-00	
177.64	**06856**	Dads Creek, Hwy 5	1941, 94		8-	8'	8'x6' -71' RCBC wide 10' Lt & 8'6" Rt Pvd Apr, Hilfiker Ret Wall E (Lt) & W (Rt), Wing & Parapet Walls 6'-Fill 30-Skew		
184.22		Summit					Dixie Pass Elevation 5279'		
186.14	**20984**	Bridge Creek, Hwy 5 at M 186.14	2009	HL-93	72-	8'	8'x4.2' -80' CMP Pipe Arch Fish passage features, conc end collars 5'-Fill 8-Skew	HC 34-00	
186.25	**20985**	Bridge Creek, Hwy 5 at M 186.25	2009	HL-93	72-	12'	11.8'x7.6' -88' CMP Pipe Arch Fish passage features, conc end collars 6'-Fill 18-Skew	HC 34-00	
186.36	**20986**	Bridge Creek, Hwy 5 at M 186.36	2009	HL-93	72-	12'	11.8'x7.6' -91' CMP Pipe Arch Fish passage features, conc end collars 4'-Fill 31-Skew	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
186.45	**20987**	Bridge Creek, Hwy 5 at M 186.45	2009	HL-93	72-	12'	11.8'x7.6' -93' CMP Pipe Arch Fish passage features, conc end collars 5'-Fill 22-Skew	HC 34-00	
186.54	**20988**	Bridge Creek, Hwy 5 at M 186.54	2009	HL-93	72-	12'	11.8'x7.6' -127' CMP Pipe Arch Fish passage features, conc end collars 7'-Fill 49-Skew	HC 34-00	
188.62	**20046**	Bridge Creek, Hwy 5 at MP 188.62	2007	HL-93	14-	45'	1-44'6" RC Slb Prest 4" ACWS, Seis Dgn, Metric Dgn 10-Skew	HC 37-08	
188.77	**20047**	Bridge Creek, Hwy 5 at MP 188.75	2007	HL-93	14-	38'	1-38' RC Slb Prest 3.5" ACWS, Seis Dgn, Metric Dgn 10-Skew	HC 37-08	
189.36	**20048**	Bridge Creek, Hwy 5 at MP 189.36	2006	HL-93	14-	31'	1-31' RC Slb Prest Seis Dgn, Metric Dgn 35-Skew	HC 37-08	
190.65		Junction							
190.74 E		Junction					Leg to Austin Spur		
191.07		ODOT Maintenance Station, Rt					Austin		
191.19	**18845**	Clear Creek, Hwy 5	2000	HS-20	8-	12'	12'x10' -58' RCBC Inv & Apr Pvd 12'-Fill		
191.28	**18846**	Dry Fork Creek, Hwy 5 at MP 191.28	2000	HS-20	8-	12'	12'x8' -75' RCBC Inv & Apr Pvd 2'-Fill		
192.72		Summit					Elevation 4506'		
194.14	**18847**	Phipps Creek, Hwy 5	2000	HS-20	8-	10'	10'x6' -41' RCBC Inv & Apr Pvd 3'-Fill		
199.28		Summit					Elevation 5109'		
195.75	**18848**	Squaw Creek, Hwy 5 at MP 195.75	2000	HS-20	8-	12'	12'x10' -57' RCBC Inv & Apr Pvd 1'-Fill		
199.61		County Line					Grant - Baker		
203.19		Equation 203.19Bk = 203.82Ah							
209.17	**02773A**	South Fork Burnt River, Hwy 5	1986	HS-25	14-	41'	1-41' RC Slb Prest 6" ACWS		
209.47	**02774**	Irrigation Dirch, Hwy 5 at MP 209.47	1924	H-20	8-	6'	Dbl 3'x2' -33' RCBC 1'-Fill		
210.60		Junction					Baker - Unity Hwy 13		
211.57	**02776A**	Job Creek, Hwy 5	1974		72-	6'	72"x44" -40' Arch CMP		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY HWY. NO. 5 (US26, US395, OR19, OR207)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
212.69		Unity					Post Office		
216.74	**02778A**	West Camp Creek, Hwy 5	1979	HS-20	14-	28'	1-26' RC Slb Prest 2.5" ACWS DS=6'	HC 29-07	
219.21	**02780A**	East Camp Creek, Hwy 5	1986		72-	12'	11'10"x7'7" Struct Plate Pipe		
222.91		County Line					Baker - Malheur		
223.21		Summit					Eldorado Divide Elevation 4623'		
227.77	**04306A**	Beam Creek, Hwy 5	1992		72-	9'	8'7"x5'11" -88' St Arch 6'-Fill		
228.21	**04307A**	Middle Fork Willow Creek, Hwy 5	1986	HS-25	14-	26'	1-26' RC Slb Prest 6" ACWS		
230.98	**04311A**	South Fork Willow Creek (Rose Creek), Hwy 5	1993	HS-25	14-	45'	1-45' RC Slb Prest 4" ACWS, w/20' RC End Panels DS=13'	HC 31-06	
242.33	**04313A**	Cow Creek, Hwy 5	1980		72-	8'	96" -84' CMP 4'-Fill		
246.41		Summit					Brogan Hill Elevation 3981'		
246.88		Equation 246.88Bk = 246.95Ah							
251.50	**00589A**	Canyon Creek, Hwy 5	1979	HS-20	14-	65'	1-65' RC Slb Prest 6" ACWS DS=10' 45-Skew	HC 35-05	
252.59	**00546A**	Pole Creek, Hwy 5	1979	HS-20	14-	59'	1-55' RC Slb Prest 5.5" ACWS DS=13' 45-Skew	HC 35-05	
254.94	**06603**	Black Creek, Hwy 5	1942, 70		8-	16'	Dbl 8'x6' -61' RCBC Inv & Apr Pvd 1.5'-Fill 30-Skew	HC 36-00	
259.09	**06602**	Gum Creek (Irrigation Ditch), Hwy 5	1942, 70		8-	6'	6'x4' -65' RCBC Inv Pvd No Apr 1.5'-Fill 36-Skew	HC 36-00	
265.33	**20770**	Kern Creek, Hwy 5	2009	HS-20	8-	12'	12'x8' -50.25' RCBC Inv & Apr Pvd 0'-Fill	HC 40-00	
266.39	**20771**	Lancaster Creek, Hwy 5	2009	HS-20	8-	12'		HC 40-00	
277.71		Vale					North City Limits		
278.03		Junction					Conn from Hwy 7		
278.15							Crosses WB, Central Oregon Hwy 7		
278.21		Junction					Central Oregon Hwy 7 EB. End Hwy 5.		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
165.76 E		Irrigon Junction					Begin EB Hwy 6 Junction Hwy 2 EB		
165.76							Begin Old Oregon Trail Hwy 6 WB Lane		
167.95 E	**08931E**	Hwy 6 EB over Irrigon Junction Intchg Conn	1962, 08	HS-20	4-	217'	1-12' Cant, 1-58', 1-74', 1-60' RCDG, 1-12' Cant 3.5" ACWS "F" mix w/membrane 40-Skew	HCEB 49-03	
167.97	**08931W**	Hwy 6 WB over Irrigon Junction Intchg Conn	1962, 85, 08	H-20	4-	217'	1-12' Cant, 1-58', 1-74, 1-60' RCDG, 1-12' Cant 3.5" ACWS "F" mix w/membrane 40-Skew	HCWB 47-09	
171.13	**09640**	Patterson Ferry Rd over Hwy 6	1967	HS-20	30-	265'	1-38'6", 1-76', 1-28'5", 1-76', 1-46' St Rigid Frame (Steel 140 Ton) No WS H.W.W.B. 50-08	HCEB 49-03 HCWB 41-04	VCEB 17-03 VCWB 20-07
177.36		County Line					Morrow-Umatilla		
177.98	**09539**	Hwy 6 Conn over Hwy 6 (Ordnance Intchg)					See MP C177.98 for Description	HCEB 40-08 HCWB 40-00	VCEB 16-07 VCWB 18-08
C177.98	**09539**	Hwy 6 Conn over Hwy 6 (Ordnance Intchg)	1967	HS-20	30-	284'	1-46', 1-82', 1-27'7", 1-82', 1-46' St Rigid Frame (Steel 148 Ton), No WS	HC 36-00	
179.02 E	**18999**	Sign Truss Br, Hwy 6 EB at MP 179.02	1987		80-		1-102' Steel Truss Sign Bridge		
C179.42	**16452**	Hwy 6 EB Conn to Hwy 70 WB over Hwy 6 & Hwy 70 EB	1987	HS-20	10-	437'	1-73', 1-153', 1-154', 1-57' RCBG Prest Post-Ten	HC 32-00	
179.42	**16452**	Hwy 6 EB Conn to Hwy 70 WB over Hwy 6 & Hwy 70 EB					See MP C179.42 for Description	HCEB 40-00 HCWB 40-00	VCEB 18-08 VCWB 17-11
179.43	**16453**	Hwy 6 WB over Hwy 70 EB	1987	HS-25	4-	203'	1-48', 1-100', 1-55' RCDG Prest Bulb-T No WS	HC 42-00	VC 17-06
179.43 E	**16454**	Hwy 6 EB over Hwy 70 EB	1987	HS-25	4-	222'	1-56', 1-110', 1-56' RCDG Prest Bulb-T No WS	HC 42-00	VC 17-11
179.83	**19000**	Sign Truss Br, Hwy 6 WB at MP 179.83	1987		80-		1-102' Steel Truss Sign Bridge		
179.90 E	**19001**	Sign Cantilever Br, Hwy 6 EB at MP 179.90	1987		82-		1-38' Steel Cantilever Sign Bridge		
180.13	**19002**	Sign Cantilever Br, Hwy 6 WB at MP 180.13	1987		82-		1-36' Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
180.19 E	**19003**	Sign Cantilever Br, Hwy 6 EB at MP 180.19	1987		82-		1-36' Steel Cantilever Sign Bridge		
180.40	**09540**	Hwy 6 Conn over Hwy 6 (Westland Intchg)					See MP C180.40 for Description	HCEB 40-01 HCWB 40-02	VCEB 16-07 VCWB 16-03
C180.40	**09540**	Hwy 6 Conn over Hwy 6 (Westland Intchg)	1967	HS-20	30-	329'	1-50'6", 1-101', 1-24'8", 1-101', 1-50'6"' St Rigid Frame (Steel 180 Ton) No WS	HC 36-00	
180.58	**19004**	Sign Truss Br, Hwy 6 WB at MP 180.58	1983		80-		1-98' Steel Sign Truss Bridge		
181.59	**05203A**	Westland Irrigation Canal, Hwy 6	1967	HS-20	16-	33'	1-32' RC Rigid Frame 2'-Fill DS=8'	HCEB 40-00 HCWB 40-00	
181.62	**0M344**	Equipment Pass, Hwy 6 at MP 181.62	1967		8-	14'	14'x13' -206' RCBC		
181.95 E	**05204B**	Butter Creek, Hwy 6 EB	1967	HS-20	14-	84'	1-24', 1-32', 1-24' RC Slb 3" ACWS "F" mix w/membrane DS=10' 11-Skew	HCEB 40-00	
181.95	**05204A**	Butter Creek, Hwy 6 WB	1967	HS-20	14-	84'	1-24', 1-32', 1-24', RC Slb 3" ACWS "F" mix w/membrane DS=11' 11-Skew	HCEB 40-00 HCWB 40-00	
182.86	**09541**	Hwy 333 over Hwy 6 (Hermiston Intchg, Bucks Corner)					See Hwy 333 MP 12.50 for Description	HCEB 39-00 HCWB 40-00	VCEB 16-11 VCWB 16-11
185.64	**06324A**	Hulbert Ditch & Stockpas, Hwy 6	1942	H-20	8-	8'	8'x8' -173' RCBC 2'-Fill		
187.23	**0M345**	Dillon Ditch, Hwy 6 R/W Lt (County Rd 6)	1966		8-	6'	6'x4' -147' RCBC 14-Skew		
187.24	**09422**	County Road 6 (Echo Meadows Rd) over Hwy 6	1967	HS-20	30-	291'	1-45'6", 1-86'6", 1-24'7", 1-86'6", 1-44'6" St Rigid Frame (Steel 150 Ton), No WS 14-Skew	HCEB 40-01 HCWB 40-02	VCEB 16-09 VCWB 16-08
188.29	**0P319**	Maxwell Dillon Ditch, Hwy 6	1967		72-	6'	72" -358' CMP 14'-Fill 15-Skew		
188.42	**05209A**	Umatilla River & UPRR & USRS Canal, Hwy 6 WB	1968	HS-20	4-	544'	1-83, 3-100', 1-83', 1-78' RCDG Prest No WS DS=60'	HC 40-00	
188.43 E	**20080**	Umatilla River & UPRR & USRS Canal, Hwy 6 EB	2008	HL-93	54-	481'	1-94', 1-219', 1-120', 1-48' St Dk Gir Seis Dgn DS=55' 26-Skew	HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
188.56	**05210A**	Furnish Ditch Siphon, Hwy 6	1968		8-	7'	7'x8' -340' RCBC Siphon 14'-Fill 11-Skew		
188.83	**09314**	Hwy 54 over Hwy 6 (Stanfield Jct Intchg)					See Hwy 54 MP 12.56 for Description	HCEB 40-00 HCWB 40-00	VCEB 20-07 VCWB 17-03
189.71	**0M608**	Sign Cantilever Br, Hwy 6 WB at MP 189.71 (VMS)	1995		82-		1-20' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 19-03
191.40 E	**19038**	Sign Truss Br, Hwy 6 EB at MP 191.40	2002		80-		1-58'7" Steel Sign Truss Bridge	HCEB 58-00	VCEB 19-02
193.53	**09577**	Hwy 6 Conn 2 over Hwy 6 (Echo Jct Intchg)					See MP 193.56 for Description	HCEB 40-00 HCWB 40-00	VCEB 17-05 VCWB 17-05
2C193.56	**09577**	Hwy 6 Conn 2 over Hwy 6 (Echo Jct Intchg)	1968	HS-20	30-	287'	1-44', 1-86', 1-26'10", 1-86', 1-44' St Rigid Frame (Steel 161 Ton) DS=21'	HC 32-00	
195.12	**0M346**	Drainage Ditch, Hwy 6 at MP 195.12	1968		8-	8'	8'x4' -260' RCBC 21'-Fill		
195.16 E	**09578A**	Hwy 6 EB over Nolan Road	1968	HS-20	4-	160'	1-40', 1-80', 1-40' RCDG Prest No WS 16-Skew	HC 40-00	
195.16	**09578**	Hwy 6 WB over Nolan Road	1968	HS-20	4-	160'		HC 40-00	
198.54	**09579**	Hwy 6 Conn over Hwy 6 (Rew Intchg)					See MP C198.54 for Description	HCEB 40-00 HCWB 40-00	VCEB 17-07 VCWB 19-07
C198.54	**09579**	Hwy 6 Conn over Hwy 6 (Rew Intchg)	1968	HS-20	14- *54-	40' 264'	1-23' RC Slb, 2-132' St Dk Gir, 1-17' RC Slb (Steel 169 Ton), No WS		
199.46	**09568**	Hwy 6 Conn to Co Rd over Hwy 6 (Yoakum Intchg)					See MP C199.46 for Description	HCEB 40-00 HCWB 40-00	VCEB 21-10 VCWB 17-04
C199.46	**09568**	Hwy 6 Conn to Co Rd over Hwy 6 (Yoakum Intchg)	1968	HS-20	14- *54-	46' 302'	1-23' RC Slb, 1-140', 1-162' St Dk Gir, 1-23' RC Slb (Steel 228 Ton), No WS 24-Skew	HC 32-00	
202.87	**09584**	Hwy 6 Conn over Hwy 6 (Barnhart Rd Intchg)					See MP C202.87 for Description	HCEB 40-00 HCWB 40-00	VCEB 17-00 VCWB 17-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C202.87	**09584**	Hwy 6 Conn over Hwy 6 (Barnhart Rd Intchg)	1968	HS-20	14-	46'	1-23' RC Slb, 1-136', 1-146' St Dk Gir, 1-23', RC Slb (Steel 203 Ton), No WS	HC 32-00	
					*54-	282'			
203.80	**0M609**	Sign Cantilever Br, Hwy 6 WB at MP 203.80 (VMS)	1995		82-		1-20' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 19-07
207.10		Junction					Pendleton Hwy 67		
207.47	**09636**	Hwy 67 over Hwy 6 (W Pendleton Intchg)					See Hwy 67 MP 0.41 for Description	HCEB 55-00 HCWB 56-06	VCEB 19-03 VCWB 20-08
207.56		Pendleton					West City Limits		
207.86 E	**09520A**	Hwy 6 EB over Rieth Hwy & UPRR	1969	HS-20	54-	447'	1-77', 2-130', 1-102' St Dk Gir (Steel 315 Ton), No WS 45-Skew	HC 40-00	VC 19-07
207.88	**09520**	Hwy 6 WB over Rieth Hwy & UPRR	1969	HS-20	54-	447'	1-77', 2-130', 1-102' St Dk Gir (Steel 394 Ton) 45-Skew	HC 40-00	VC 18-01
208.01	**0P320**	Drainage Ditch, Hwy 6 at MP 208.01	1969		72-	6'	72" -340' CMP 30'-Fill		
208.94 E	**09521A**	Umatilla River, Hwy 6 EB (Pendleton)	1969	HS-20	4-	660'	2-105', 3-115', 1-105' RCDG Prest No WS DS=18' 33-Skew	HC 40-00	
208.96	**09521**	Umatilla River, Hwy 6 WB (Pendleton)	1969	HS-20	4-	528'	1-105', 3-110', 1-89' RCDG Prest No WS DS=17' 29-Skew	HC 40-00	
209.54 E	**09522A**	Hwy 6 EB over Hwy 28 (Emigrant Ave Intchg)	1969	HS-20	10-	200'	1-40', 1-120', 1-40' RCBG No WS 4-Skew	HC 40-00	
209.54	**09522**	Hwy 6 WB over Hwy 28 (Emigrant Ave Intchg)	1969	HS-20	10-	217'	1-45', 1-120', 1-52' RCBG No WS 4-Skew	HC 40-00	
210.75		Junction					Oregon - Washington Hwy 8		
210.96 E	**09523A**	Hwy 6 EB over Hwy 8 (S Pendleton Intchg)	1969	HS-20	10-	194'	1-53', 1-88', 1-53' RCBG No WS 4-Skew	HC 40-00	VC 16-05
210.96	**09523**	Hwy 6 WB over Hwy 8 (S Pendleton Intchg)	1969	HS-20	10-	194'		HC 40-00	VC 19-00
211.10		Pendleton					East City Limits		
212.06	**09524**	Goad Rd over Hwy 6	1969	HS-20	54-	268'	2-132' St Dk Gir (Steel 174 Ton), No WS	HCEB 46-09 HCWB 46-09	VCEB 18-05 VCWB 18-04
213.04	**09525**	Hwy 6 WB over Hwy 67 (E Pendleton Intchg)	1969	HS-20	10-	202'	1-51', 1-90', 1-59' RCBG No WS 34-Skew	HC 40-00	VC 17-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
213.06 E	**09525A**	Hwy 6 EB over Hwy 67 (E Pendleton Intchg)	1969	HS-20	10-	230'	1-50', 1-108', 1-70' RCBG No WS 41-Skew	HC 40-00	VC 16-05
213.37		Junction					Hwy 67 EB		
214.00 E	**20116**	Sign Truss Br, Hwy 6 EB at MP 214.00 (VMS)	2005		80-		1-65'2" Steel Truss Sign Bridge (Variable Message Sign)		VCEB 18-00
214.00	**19039**	Sign Truss Br, Hwy 6 WB at MP 214.00	2002		80-		1-58'7" Steel Truss Sign Bridge	HCWB 58-00	VCWB 19-02
215.83	**07697A**	Culvert, Hwy 6 at MP 215.83	1956, 70		8-	6'	6'x6' -242' RCBC Inv & Apr Pvd 3'-Fill		
215.81		Junction					Umatilla - Mission Secondary Hwy 331 Conn		
216.04	**09567**	Hwy 331 over Hwy 6 (Mission Road Intchg)					See Hwy 331 MP 4.52 for Description	HCEB 58-00 HCWB 53-00	VCEB 16-08 VCWB 18-00
216.09	**22188**	Patawa Creek, Hwy 6 Frontage Rd Mp 216.09			72-	7'	84"-44' CMP 4'-Fill 15-Skew		
216.32		Mission Junction					Umatilla-Mission Secondary Hwy 331		
218.24	**09900**	Equipment Pass, Hwy 6 WB at MP 218.24	1973		8-	13'	13'x13' -80' RCBC Pvd Inv No Apr 5'-Fill		
218.37 E	**0P321A**	North Patawa Creek, Hwy 6 EB	1957, 73		72-	7'	84" -112' Struct Plate Pipe RC Headwalls, Wings & Apr 6'-Fill 30-Skew		
218.59	**0P413**	Creek & Cattlepass, Hwy 6 WB at MP 218.59	1973		72-	7'	84" -174' CMP 25'-Fill		
219.73 E	**0P322**	Patawa Creek, Hwy 6 EB	1957		72-	8'	96" -278' Galv Multiplate Pipe Inv Pvd with AC 60'-Fill		
219.94 E	**0P323**	Branch of Patawa Creek, Hwy 6 EB	1957		72-	6'	72" -340' Galv Multiplate Pipe 85'-Fill		
220.35 E	**07701**	Hwy 6 EB over Old Cabbage Hill Rd	1957		8-	13'	13'x12' -78' RCBC No Apr 10'-Fill 30-Skew		
220.44	**0P414**	Cattlepass, Hwy 6 WB at MP 220.44	1973		72-	7'	84" -118' CMP RC Headwall, Wings, Apr Inv Pvd with AC 9'-Fill		
222.57	**13501**	Hwy 6 WB over Old Cabbage Hill Rd	1973		8-	13'	13'x13' -155' RCBC Pvd Inv No Apr 14'-Fill 38-Skew		
224.05	**09649**	Hwy 6 WB over Frontage Rd (Emigrant Hill Intchg)	1973	HS-20	10-	151'	1-37', 1-72', 1-42' RCBG No WS DS=20' 6-Skew	HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
224.43		Jct					Old Emigrant Hill Scenic Frontage Road		
224.67 E	**09648**	Hwy 6 Frtg Rd over Hwy 6 EB (Emigrant Hill Intchg)					See MP F224.71 for Description	HC 63-00	VC 17-00
F224.71	**09648**	Hwy 6 Frtg Rd over Hwy 6 EB (Emigrant Hill Intchg)	1973	HS-20	10- 14-	122' 50'	1-24' RC Slb, 1-122' RCBG Prest Post-Ten, 1-24 RC Slb 2.5" ACWS w/membrane	HC 32-00	
F224.90	**09649**	Hwy 6 WB over Frontage Rd (Emigrant Hill Intchg)					See MP 224.05W for Description	HC 58-09	VC 17-00
226.54	**0M579**	Sign Truss Br, Hwy 6 WB at MP 226.54 (VMS)	1994		80-		1-72' Steel Truss Sign Bridge (Variable Message Sign)	HCWB 40-00	VCWB 18-01
227.90	**09965**	Sign Cantilever Br, Hwy 6 WB at MP 227.90	1970		82-		1-25' Steel Cantilever Sign Bridge		VCWB 18-00
F230.36		Cattlepass Frontage Rd Lt					See MP 229.45 for Description, Ext under Frontage Rd		
F235.05	**08594**	Hwy 6 Frtg Rd over Hwy 6 WB (West Emigrant Park Intchg)	1962	HS-20	4-	296'	1-61', 2-87', 1-61' RCDG PCC WS 30-Skew	HC 26-00	
F236.29	**08612**	Hwy 6 Frtg Rd Conn over Hwy 6 EB (East Emigrant Park Intchg)	1962	HS-20	4-	364'	1-63', 3-78', 1-63' RCDG No WS 44-Skew	HC 26-00	
F237.46	**04694A**	Cattlepass & Drainage, Hwy 6 Emigrant Frtg Rd at MP F237.46	1963		72-	6'	72" -62' CMP 3'-Fill		
F238.68	**00878**	Twomile Creek, Hwy 6 Emigrant Frtg Rd	1922		8-	8'	8'x5' -40' RCBC Inv Pvd No Apr 2'-Fill		
F238.82		Maintenance Shed Frntg Rd Lt					Meacham Maintenance Station		
F239.45	**00447**	Meacham Creek & UPRR, Hwy 6 Emigrant Hill Frtg Rd	1925, 83	H-15	4-	284'	1-28', 1-32', 1-58', 1-40', 2-37', 1-50', 1-43' RCDG Variable Skews, 4" ACWS DS=39'	HC 21-10	
F240.32	**08595E**	Hwy 6 EB over Hwy 6 Frtg Rd (Meacham Intchg)					See MP 238.77E for Description	HC 32-00	VC 16-11
F240.32	**08595W**	Hwy 6 WB over Hwy 6 Frtg Rd (Meacham Intchg)					See MP 238.77W for Description	HC 32-00	VC 17-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F251.37	**00692**	Dry Creek, Hwy 6 Emigrant Pass Frtg Rd (Glover)	1921	H-15	14-	15'	1-14' RC Slb on RC Abutment Skwd 4" ACWS DS=14'	HC 30-00	
F251.59	**00449A**	Hwy 6 over Emigrant Hill Frtg Rd & UPRR (Glover)					See MP 248.55 for Description	HC 31-06	VC 17-06
F251.64	**00449**	Hwy 6 Emigrant Hill Frtg Rd over UPRR (Glover)	1921	H-15	4-	133'	3-43' RCDG Micro-Silica O'lay, 5" ACWS 28-Skew	HC 19-04	
F252.05	**08048**	Hwy 6 over Emigrant Hill Frtg Rd (Glover Intchg, Spring Cr)					See MP 248.94 for Description	HC 44-00	VC 15-02
226.96		ODOT Truck Scales							
227.57	**08273**	Hwy 6 over National Indian Reservation Rd at MP 227.57	1958		8-	13'	13'x13' -90' RCBC Inv Pvd No Apr 5'-Fill		
228.94	**08274**	Hwy 6 over Deadman's Pass Rd	1957		8-	13'	13'x13' -94' RCBC Inv Pvd No Apr 6'-Fill		
C228.94	**08274**	Hwy 6 over Deadman's Pass Rd					See MP 228.94 for Description	HC 12-00	VC 12-11
229.19		Summit					Deadman's Pass Elevation 3615'		
229.45	**0P324**	Cattlepass, Hwy 6 at MP 229.45	1957		72-	7'	84" -258' CMP 19'-Fill		
230.40	**0M347**	Hwy 6 over National Indian Reservation Rd at MP 230.40	1961		8-	13'	13'x13' -172' RCBC Inv Pvd No Apr 5'-Fill		
231.59	**0M348**	Hwy 6 over National Indian Reservation Rd at MP 231.59	1961		8-	13'	13'x13' -172' RCBC Inv Pvd No Apr 6'-Fill 10-Skew		
232.83	**0M349**	Hwy 6 over Private Road at MP 232.83	1961		8-	13'	13'x13' -208' RCBC Inv Pvd No Apr 35-Skew		
233.95	**08594**	Hwy 6 Frtg Rd over Hwy 6 WB (West Emigrant Park Intchg)					See MP F235.05 for Description	HCEB 47-11 HCWB 50-06	VCEB 16-06 VCWB 16-05
235.05	**08612**	Hwy 6 Frtg Rd Conn over Hwy 6 EB (East Emigrant Park Intchg)					See MP F236.29 for Description	HCEB 46-05 HCWB 46-05	VCEB 17-02 VCWB 17-06
236.31	**0P325**	Twomile Creek, Hwy 6	1961		72-	6'	72" -226' CMP 21'-Fill 20-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
237.95 E	**08498E**	Hwy 6 EB over Frtg Rd & UPRR (Meacham)	1961, 96, 07	HS-20	4-	428'	1-50', 5-75' RCDG Prest Widened Skew Rt, Seis Retro, 1.5" Micro-Silica O'lay DS=50' 12-Skew	HCEB 44-00	
237.95	**08498W**	Hwy 6 WB over Frtg Rd & UPRR (Meacham)	1961, 96, 07	HS-20	4-	429'		HCWB 44-00	
F238.09	**08498W**	Hwy 6 WB over Frtg Rd & UPRR (Meacham)					See MP 237.95W for Description	HC 29-00	VC 18-06
F238.09	**08498E**	Hwy 6 EB over Frtg Rd & UPRR (Meacham)					See MP 237.95E for Description	HC 29-00	VC 18-06
238.77 E	**08595E**	Hwy 6 EB over Hwy 6 Frtg Rd (Meacham Intchg)	1961, 96	HS-20	4-	155'	3-51' RCDG Prest Widened 4" ACWS w/membrane, Seis Retro DS=20'	HCEB 44-00	
238.77	**08595W**	Hwy 6 WB over Hwy 6 Frtg Rd (Meacham Intchg)	1961, 96	HS-20	4-	156'	3-51' RCDG Prest Widened Seis Retro, 4" ACWS DS=20'	HCWB 44-00	
240.12	**08045**	Hwy 6 over Salt Lake Pipeline Rd at MP 240.12	1957		8-	13'	13'x13' -92' RCBC Inv Pvd No Apr 2'-Fill		
241.35		Summit					Blue Mtn Elevation 4193'		
242.62	**08066**	Cattlepass, Hwy 6 & Drainage at MP 242.62	1957		8-	8'	8'x8' -94' RCBC Inv & Apr Pvd 7'-Fill		
243.82	**08044**	Mt Emily Road Conn over Hwy 6 (Kamela Intchg)					See MP C243.82 for Description	HCEB 45-10 HCWB 53-00	VCEB 17-00 VCWB 17-00
C243.82	**08044**	Mt Emily Road Conn over Hwy 6 (Kamela Intchg)	1957, 86	HS-20	4- *54-	154' 96'	1-72' RCDG, 1-12' RCDG Cant, 1-96' St Dk Gir 1-12' RCDG Cant, 1-58' RCDG (Steel 45 Ton) 30-Skew	HC 22-00	
C243.84	**0P326**	California Gulch, Hwy 6 Mt Emily Rd Conn #2	1957		72-	6'	72" -128' CMP 21'-Fill 30-Skew		
243.99		County Line					Umatilla-Union		
C244.27	**0P327A**	California Gulch, Hwy 6 Mt Emily Rd Conn #3	1973		72-	6'	72" -74' CMP No Skew 12'-Fill		
247.38	**08046**	Hwy 6 over Salt Lake Pipeline Rd at MP 247.38	1957		8-	13'	13'x13' -92' RCBC Inv Pvd No Apr 2'-Fill		
248.47	**08047**	Dry Creek (Spring Creek), Hwy 6	1957		72-	10'	120" -360' Multiplate Pipe 85'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
248.55	**00449A**	Hwy 6 over Emigrant Hill Frtg Rd & UPRR (Glover)	1957, 96	HS-20	14-	83'	2-41'6" RC Slb, 1-52', 1-65', 1-52' RCDG Widened Partial Seis Retro (shear lugs only)	HCEB 39-00	
					*4-	169'		HCWB 39-00	
248.94	**08048**	Hwy 6 over Emigrant Hill Frtg Rd (Glover Intchg, Spring Cr)	1957	HS-20	14-	124'	1-39', 1-46', 1-36' RC Slb 4" ACWS w/membrane	HCEB 36-08	
								HCWB 36-11	
249.26		Junction					Old Emigrant Hill Scenic Frontage Rd.		
252.83		DISTRICT 12/13 BOUNDARY							
252.83	**20255**	Hwy 341 over Hwy 6 (Hilgard Intchg)					See Hwy 341 MP 47.01 for Description	HCEB 40-00	VCEB 21-03
								HCWB 37-02	VCWB 21-03
253.42	**08504**	Five Point Creek, Hwy 6	1960	H-20	14-	113'	1-33', 1-44', 1-33' RC Slb 4" ACWS w/membrane DS=14'	HCEB 38-00	
								HCWB 38-00	
F253.45	**00718**	Five Point Creek, Hwy 6 Frtg Rd Lt	1921	HS-15	42-	62'	1-60' St Pony Truss, RC Dk (Steel 26 Ton), 4" ACWS DS=11'	HC 19-08	
F254.84	**00717**	Hamilton Creek, Hwy 6 Frtg Rd Lt	1921		16-	11'	1-10' RC Rigid Frame 4'-Fill		
254.93	**08505**	Hamilton Creek, Hwy 6	1960		8-	20'	Dbl 10'x6' -96' RCBC Inv & Apr Pvd 5'-Fill		
256.17 E	**19865**	Grande Ronde River, Hwy 6 EB (Upper Perry)	2004	HL-93	54-	417'	1-176'-10", 1-239'10" St Dk Gir Seis. Dgn,, Metric Dgn. DS=61' 19-Skew	HC 40-00	
256.18	**19866**	Grande Ronde River, Hwy 6 WB (Upper Perry)	2005	HL-93	54-	430'	1-176'11", 1-253'6" StlDkGir Seis. Dgn,, Metric Dgn. DS=72' 26-Skew	HC 48-00	
F256.31	**00626**	Grande Ronde R & UPRR, Hwy 6 Hamilton Cr Fr Rd (Perry Arch)	1924	H-15	4-	174'	2-42', 1-48' RCDG, 1-134' RC Dk Arch, 1-42' RCDG 1" ACWS DS=61'	HC 19-04	
					*20-	134'			
256.40	**08426**	Hwy 6 Conn over Hwy 6 (Upper Perry Intchg)					See MP C256.42 for Description	HCEB 37-11	VCEB 16-05
								HCWB 36-02	VCWB 15-11

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C256.42	**08426**	Hwy 6 Conn over Hwy 6 (Upper Perry Intchg)	1960	HS-20	4-	165'	1-45', 1-81', 1-38' RCDG	HC 24-00	
F256.75	**08427**	Grande Ronde River, Hwy 6 Hamilton Cr Fr Rd (Perry)	1959	HS-20	4-	259'	1-57', 2-71', 1-57' RCDG No WS DS=31' 37-Skew	HC 26-00	
257.23	**19230**	Grande Ronde River & Hwy 6 Conn, Hwy 6 WB (Lower Perry Int)	2003	HL-93	4-	427'	2-154'2", 1-118'2" RCDG Prest Seis Dgn, Metric Dgn DS=38'	HC 38-08	
257.24 E	**19229**	Grande Ronde River & Hwy 6 Conn, Hwy 6 EB (Lower Perry Int)	2003	HL-93	4-	427'	2-154'2", 1-118'2" RCDG Prest Seis Dgn, Metric Dgn DS=35'	HC 38-08	
C257.25	**19229**	Grande Ronde River & Hwy 6 Conn, Hwy 6 EB (Lower Perry Int)					See MP 257.24E for Description	HC 30-00	VC 16-06
C257.25	**19230**	Grande Ronde River & Hwy 6 Conn, Hwy 6 WB (Lower Perry Int)					See MP 257.23W for Description	HC 30-00	VC 16-06
F257.93	**0M392**	UPRR over Hwy 6 Frtg Rd (Bear Canyon)					*Superstructure Maintained by UPRR*	HC 12-00	VC 11-08
258.52		Scale House Rt							
258.89 E	**19684**	Grande Ronde River, Hwy 6 EB (Upper Quarry)	2003	HL-93	10-	394'	1-98'5", 1--147'7", 1-147'7" RCDG Prest Seis Dgn, Metric Dgn DS=26' 18-Skew	HC 41-04	
258.89	**19683**	Grande Ronde River, Hwy 6 WB (Upper Quarry)	2004	HL-93	14- 4- 14-	26' 295' 7'	1-26'3" RC Slb, 2-147'8" RCDG Prest, 1-6'7" RC Slb Seis Dgn, Metric Dgn DS=38'	HC 41-04	
259.13	**19682**	Grande Ronde River & UPRR, Hwy 6 WB (Lower Quarry)	2003	HL-93	14- 4- 14-	15' 425' 15'	1-14'10" RC Slb, 1-152'3", 1-150'11", 1-121'5" RCDG Prest, 1-15' RC Slb Seis Dgn, Metric Dgn DS=60' 50-Skew	HC 53-02	
259.13 E	**19681**	Grande Ronde River & UPRR, Hwy 6 EB (Lower Quarry)	2003	HL-93	4-	385'	1-139'5", 1-127'11", 1-118'1" RCDG Prest Seis Dgn, Metric Dgn DS=60' 45-Skew	HC 41-04	
259.22		Junction					La Grande - Baker Hwy 66		
259.22 E	**19864**	Sign Truss Br, Hwy 6 EB at MP 259.22	2004		80-		Steel Truss Sign Bridge First Exit LaGrande		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
259.35 E	**08431**	Grande Ronde River & UPRR & Hwy 6 EB, Hwy 66 WB (Oro Dell)					See Hwy 66 MP 0.23W for Description	HC 38-00	VC 23-06
259.42		La Grande					West City Limits		
260.29	**09630B**	Grande Ronde River & Hwy 6, N 2nd St (La Grande)	1972	HS-20	14-	20'	1-20' RC Slb, 1-95', 1-40', 1-107', 1-40', 1-96' RCBG 5' SW Rt, No WS DS=40'	HCEB 41-08	VCEB 18-05
					*10-	378'		HCWB 41-10	VCWB 19-00
260.29 E	**09630A**	Grande Ronde River, Hwy 6 EB	1971	HS-20	10-	300'	1-70', 2-80', 1-70' RCBG No WS DS=15' 41-Skew	HC 42-00	VC 18-02
260.29	**09630**	Grande Ronde River, Hwy 6 WB	1971	HS-20	10-	300'		HC 42-00	VC 19-01
260.29		La Grande					East City Limits		
260.93 E	**09631A**	Hwy 6 EB over N Spruce St (La Grande)	1971	HS-20	14-	151'	1-38', 1-75', 1-38' RC Slb No WS DS=20' 14-Skew	HC 42-00	VC 18-02
260.93	**09631**	Hwy 6 WB over N Spruce St (La Grande)	1971	HS-20	14-	151'		HC 42-00	VC 17-07
261.84 E	**09871A**	Sign Cantilever Br, Hwy 6 EB at MP 261.00	1969		82-		1-21' Steel Cantilever Sign Bridge 2nd Exit LaGrande		VCWB 19-09
261.84 E	**09632A**	Hwy 6 EB over Hwy 10 & UPRR Wallowa Lake Intchg)	1971	HS-20	*54-	276'	1-126', 1-150' St Dk Gir, 1-27' RC Slb (Steel 234 Ton), No WS 4-Skew	HC 42-00	
					14-	27'			
261.85	**09632**	Hwy 6 WB over Hwy 10 & UPRR (Wallowa Lake Intchg)	1971	HS-20	*54-	277'	1-127', 1-150' St Dk Gir, 1-28' RC Slb (Steel 233 Ton), No WS	HC 50-00	
					14-	28'			
262.34	**09633**	Cove Ave (La Grande) over Hwy 6	1971	HS-20	14-	42'	1-21' RC Slb, 2-172' RCBG Prest Post-Ten, 1-21' RC 36-Skew	HCEB 53-00	VCEB 17-05
					*10-	344'		HCWB 54-00	VCWB 17-02
263.57 E	**17137**	Sign Cantilever Br, Hwy 6 EB at MP 263.40 (VMS)	1992		82-		1-36' Steel Cantilever Sign Bridge (Variable Message Sign)		VCEB 18-06
264.21	**09634**	McAlister Lane (La Grande) over Hwy 6	1971	HS-20	10-	626'	1-114', 2-207', 1-92' RCBG Prest Post-Ten	HCEB 43-10	VCEB 19-00
								HCWB 43-04	VCWB 17-11
264.88	**09871B**	Sign Cantilever Br, Hwy 6 WB at MP 265.00	1969		82-		1-21' Steel Cantilever Sign Bridge 2nd Exit LaGrande WB		VCWB 19-02

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
264.92 E	**09635A**	Hwy 6 EB over Hwy 66 (Union Jct Intchg)	1971	HS-20	54-	489'	1-102', 1-131', 1-163', 1-93' St Dk Gir (Steel 449 Ton), No Ws 58-Skew	HCEB 42-00	
264.96	**09635**	Hwy 6 WB over Hwy 66 (Union Jct Intchg)	1971	HS-20	54-	489'	1-102', 1-131', 1-163', 1-93' St Dk Gir (Steel 449 Ton) 58-Skew	HCWB 50-00	
265.25		Union Junction					Conn to La Grande - Baker Hwy 66		
265.85	**07286A**	Drainage Ditch, Hwy 6 at MP 265.85	1952, 72		8-	10'	10'x5' -244' RCBC Inv & Apr Pvd 3'-Fill		
266.61	**07383A**	Drainage Ditch, Hwy 6 at MP 266.61	1952, 72		8-	10'	10'x5' -240' RCBC Inv & Apr Pvd 5'-Fill		
266.87	**07382A**	Ladd Marsh Drainage Ditch, Hwy 6 at MP 266.87	1952, 72		8-	10'	10'x5' -242' RCBC Inv & Apr Pvd 4'-Fill		
267.14	**07381A**	Ladd Marsh Drainage Ditch, Hwy 6 at MP 267.14	1952, 72		8-	20'	20'x5' -234' RCBC Inv & Apr Pvd 2'-Fill	HC 43-10	
267.45	**19300**	Sign Truss Br, Hwy 6 WB MP 267.45	2004		80-		1-78'8" Steel Truss Sign Bridge		VCWB 18-06
C268.17	**13500**	Branch of Ladd Creek, Hwy 6 Conn	1972		8-	10'	10'x5' -74' RCBC Inv & Apr Pvd 10'-Fill		
268.26	**09622**	Hwy 6 Conn over Hwy 6 (Foothill Rd Intch)					See MP C268.26 for Description	HCEB 49-02 HCWB 49-06	VCEB 18-02 VCWB 17-11
C268.26	**09622**	Hwy 6 Conn over Hwy 6 (Foothill Rd Intch)	1973	HS-20	14- *10-	38' 290'	1-19' RC Slb, 2-145', RCBG Prest Post-Ten, 1-19' RC Slb No WS 21-Skew	HC 32-00	
268.44	**07385A**	Branch of Ladd Creek, Hwy 6	1952, 72		8-	10'	10'x5' -291' RCBC Inv & Apr Pvd 3'-Fill		
268.69	**07386A**	Counsell's Cattlepass, Hwy 6 at MP 268.69	1952, 72		8-	6'	6'x7' -234' RCBC Inv & Apr Pvd 2'-Fill		
269.22		Roadside Rest Area Rt							
269.27		Roadside Rest Area Lt							
270.05	**07283A**	Ladd Creek, Hwy 6 at MP 270.05	1952, 72		8-	10'	10'x8' -183' RCBC Inv & Apr Pvd, Skw 6'-Fill		
270.51	**07284A**	Ladd Creek, Hwy 6 at MP 270.51	1952, 72		8-	10'	10'x8' -131' RCBC Inv & Apr Pvd 6'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C270.41	**09686**	Hwy 6 over Conn (Ladd Creek Intchg)					See MP 270.87 for Description	HC 32-00	VC 16-03
270.87	**09686**	Hwy 6 over Conn (Ladd Creek Intchg)	1973	HS-20	10-	179'	1-50', 1-83', 1-46' RCBG No WS DS=23' 34-Skew	HCEB 41-00 HCWB 41-00	
270.89	**21206**	Ladd Creek, Hwy 6, MP 270.89	2015	HL-93	44-	21'	7.5'-500' Steel Plate Arch Culv. 5.37% slope 3'-Fill 25-Skew		
271.45	**07384A**	Brush Creek, Hwy 6 at MP 271.45	1952, 72		8-	6'	6'x7' -354' RCBC Inv & Apr Pvd 59'-Fill		
272.16	**0P399**	Brush Creek, Hwy 6 at MP 272.16	1972		72-	9'	102" -184' Struct Plate Pipe 7'-Fill 20-Skew		
F272.17	**0P398**	Brush Creek, Hwy 6 Frtg Rd Rt at MP F272.17	1972		72-	9'	102" -70' Struct Plate Pipe 3'-Fill 31-Skew		
F272.57	**0P426**	Brush Creek, Hwy 6 Frtg Rd Rt at MP F272.57	1972		72-	6'	72" -52' CMP 1'-Fill 30-Skew		
F272.81	**0P427**	Brush Creek, Hwy 6 Frtg Rd Rt at MP F272.81	1972		72-	6'	72" -60' CMP 4'-Fill		
273.31	**0P400**	Stockhoff's Cattlepass, Hwy 6 at MP 273.31	1972		72-	9'	102" -285' Struct Plate Pipe w/lightwell		
273.91	**09779**	Hwy 6 Conn over Hwy 6 (Ladd Canyon Intchg)					See MP C273.91 for Description	HCEB 50-01 HCWB 50-04	VCEB 17-05 VCWB 18-02
C273.91	**09779**	Hwy 6 Conn over Hwy 6 (Ladd Canyon Intchg)	1973	HS-20	14- *10-	32' 279'	1-16' RC Slb, 1-130', 1-28', 1-121' RCBG Prest Post-Ten Slant-Leg Frame, 1-16' RC Slb No WS	HC 32-00	
278.36	**16081**	Clover Creek, Hwy 6	1974		8-	7'	7'x5' -281' RCBC 5'-Fill 21-Skew		
278.64	**13584**	Hwy 6 Conn over Hwy 6 (Clover Creek Intchg)					See MP C278.64 for Description	HCEB 42-00 HCWB 42-00	VCEB 17-05 VCWB 18-05
C278.64	**13584**	Hwy 6 Conn over Hwy 6 (Clover Creek Intchg)	1974	HS-20	10-	292'	1-142', 1-145' RCBG Prest Post-Ten No WS	HC 32-00	
C278.75	**0M453**	Clover Creek, Conn to County Rd 23	1974		8-	8'	8'x5' -140' RCBC Inv & Apr Pvd 15'-Fill		
280.53	**09780**	McCanse Rd over Hwy 6	1974	HS-20	10-	297'	1-132', 1-28', 1-132' RCBG Prest Post-Ten Slant-Leg Frame No WS	HCEB 50-00 HCWB 51-00	VCEB 17-04 VCWB 17-05

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
280.80	**07290B**	Peach Creek, Hwy 6	1952, 74		8-	10'	10'x6' -338' RCBC 5'-Fill 15-Skew		
283.64	**09755**	Hwy 6 Conn over Hwy 6 (Wolf Creek Intchg)					See MP C283.64 for Description	HCEB 68-00 HCWB 65-00	VCEB 16-11 VCWB 17-00
C283.64	**09755**	Hwy 6 Conn over Hwy 6 (Wolf Creek Intchg)	1974	HS-20	54-	284'	1-133', 1-145' St Dk Gir (Steel 223 Ton) No WS	HC 32-00	
283.82	**07305A**	Sunnyslope Irrigation Ditch, Hwy 6	1974		8-	8'	8'x4' -737' RCBC 8'-Fill 44-Skew		
284.38 E	**07291D**	Wolf Creek, Hwy 6 EB	1974	HS-20	14-	64'	1-9' Cant, 1-44' RC Slb, 1-9' Cant No WS DS=8' 11-Skew	HC 42-00	
284.38	**07291C**	Wolf Creek, Hwy 6 WB	1974	HS-20	14-	64'	1-9' Cant, 1-44' RC Slb, 1-9' Cant No WS DS=10' 11-Skew	HC 42-00	
284.56	**16083**	Irrig & Oflow Channel, Hwy 6 at MP 284.56	1974		8-	9'	9'x6' -235' RCBC 5'-Fill 7-Skew		
285.68 E	**09499A**	Hwy 6 EB over Hwy 66 (North Powder Intchg)	1972, 85	HS-20	14- *4-	46' 100'	1-23' RC Slb, 1-100' RCDG Prest, 1-23' RC Slb Twin Str, WS Latex Conc DS=23'	HC 40-02	
285.68	**09499**	Hwy 6 WB over Hwy 66 (North Powder Intchg)	1972, 85	HS-20	14- *4-	46' 100'	1-23' RC Slb, 1-100' RCDG Prest, 1-23' RC Slb Twin Str, WS Latex Conc	HC 40-03	
285.79	**07349A**	Irrigation Ditch, Hwy 6 at MP 285.79	1952		8-	6'	6'x4' -398' RCBC 29'-Fill 28-Skew		
285.85 E	**07292B**	Hwy 6 EB over UPRR (North Powder)	1952, 72, 85	HS-20	4-	184'	1-57', 1-70', 1-57' RCDG 1.5" Latex Conc WS	HC 50-00	
285.85	**07292A**	Hwy 6 WB over UPRR (North Powder)	1972	HS-20	4-	213'	1-68', 1-77', 1-68' RCDG Prest 1.5" Latex Conc WS 28-Skew	HC 42-00	
286.00	**07306A**	Irrigation Ditch, Hwy 6 at MP 286.00	1952, 72		8-	10'	10'x12' -81' RCBC Ext w/10'x5' RCBC, 126' Rt, 176' Lt 10x12-81' RCBC Ext w/10x5 RCBC, 126' Rt, 176' Lt, Ttl Lngth 383' 24'-Fill 3-Skew		
286.20 E	**07293B**	North Powder River, Hwy 6 EB	1972, 85	HS-20	4-	97'	1-94' RCDG Prest Twin Str, Latex Conc O'lay DS=15' 6-Skew	HC 40-03	
286.20	**07293A**	North Powder River, Hwy 6 WB	1972, 85	HS-20	4-	94'		HC 40-05	
286.20		County Line					Union - Baker		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
286.63	**17137A**	Sign Cantilever Br, Hwy 6 WB at MP 286.70 (VMS)	1992		82-		1-36' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 18-02
286.73	**09732**	Hot Creek, Hwy 6	1972		72-	9'	102" -244' Struct Plate Pipe 4'-Fill		
289.17 E	**09801A**	Powder River, Hwy 6 EB	1972, 85	HS-20	4-	118'	1-115' RCDG Prest WS Latex Conc DS=12' 16-Skew	HC 40-02	
289.17	**09801**	Powder River, Hwy 6 WB	1972, 85	HS-20	4-	118'		HC 40-02	
290.25	**0P397**	Cattlepass & Drainage, Hwy 6 at MP 290.25	1972		72-	7'	84" -258' CMP 8'-Fill 19-Skew		
291.65	**09802**	County Rd 714 (Normandy Rd) over Hwy 6	1972	HS-20	10-	297'	1-132', 1-28', 1-132' RCBG Post-Ten Slant-Leg Frame No WS	HCEB 52-00 HCWB 52-00	VCEB 21-09 VCWB 17-04
295.06							Baker Valley Rest Area Rt & Lt		
295.34	**13481**	Baker Valley Irrigation Ditch, Hwy 6	1972		8-	6'	6'x3' -476' RCBC Inv & Apr Pvd 37-Skew		
295.67	**09803**	County Rd 712 (Culley Lane) over Hwy 6	1972	HS-20	10-	297'	1-132', 1-28', 1-132' RCBG Prest Post-Ten Slant-Leg Frame No WS	HCEB 52-00 HCWB 52-00	VCEB 17-02 VCWB 17-01
296.78 E	**09507A**	Baldock Slough, Hwy 6 EB	1972, 85	HS-20	14-	87'	1-22'6", 1-40', 1-22'6" RC Slb WS Latex Conc DS=11'	HC 40-03	
296.78	**09507**	Baldock Slough, Hwy 6 WB	1972, 85	HS-20	14-	87'	1-22'6", 1-40', 1-22'6" RC Slb Latex Conc WS DS=11'	HC 40-03	
298.68	**09511**	Hwy 6 Conn over Hwy 6 (Chandler Lane Intchg)					See MP C298.68 for Description	HCEB 52-00 HCWB 52-00	VCEB 16-11 VCWB 17-00
C298.68	**09511**	Hwy 6 Conn over Hwy 6 (Chandler Lane Intchg)	1972	HS-20	14- 54-	42' 280'	1-21' RC Slb, 2-140' St Dk Gir, 1-21' RC Slb (Steel 214 Ton) No WS	HC 34-09	
300.16	**22078**	Sign Cantilever Br, Hwy 6 EB at MP 300.16	2013		82-		1-Steel Cantilever Sign Bridge (Variable Message Sign)		
301.20	**10231**	Geddes-Naverly Ditch, Hwy 6	1972		8-	6'	6'x3' -444' RCBC Inv & Apr Pvd 7'-Fill		
302.71	**09804**	Hwy 12 over Hwy 6 (Richland Intchg)					See Hwy 12 MP 2.67W for Description	HCEB 55-00 HCWB 52-00	VCEB 16-08 VCWB 16-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
302.94		Junction					Begin Common Align with Hwy 12 EB		
302.98 E		Junction					Begin Common Align with Hwy 12 WB		
303.21		Baker					North City Limits		
303.80		Junction					End Common Align with Hwy 12 EB		
303.88 E		Junction					End Common Align with Hwy 12 WB		
304.13 E	**09515A**	Hwy 6 EB over Hwy 12 EB (Campbell St Intchg)	1972	HS-20	4- *10-	58' 152'	1-29' RCDG, 1-152' RCBG Prest Post-Ten, 1-29' RCDG 25-Skew	HC 42-01	
304.13	**09515**	Hwy 6 WB over Hwy 12 EB (Campbell St Intchg)	1972, 91	HS-20	4- *10-	58' 152'	1-29' RCDG, 1-152' RCBG Prest Post-Ten, 1-29' RCDG 2" LMC O'lay 25-Skew	HC 42-00	
304.77	**09805**	Smith Ditch, Hwy 6	1972		8-	9'	9'x5' -238' RCBC Inv & Apr Pvd 28'-Fill		
306.23		Baker					East City Limits		
306.53	**09516**	Hwy 6 over Conn (South Baker Intchg)	1971, 91	HS-20	10-	245'	1-68', 1-117', 1-56' RCBG Var Skew, 2" LMC O'lay DS=30'	HCEB 42-06 HCWB 51-11	
C307.34	**09516**	Hwy 6 over Conn (South Baker Intchg)					See MP 306.53 for Description	HC 54-00	VC 16-07
309.02	**20007**	Sign Cantilever Br, Hwy 6 WB at MP 309.02 (VMS)	2005		82-		1-30'6" Steel Butterfly Sign Bridge (Variable Message Sign)		VCWB 18-00
309.22	**08822**	Stock & Equipment Pass, Hwy 6 at MP 309.22	1964, 68		8-	12'	12'x13' -177' RCBC Inv Pvd No Apr 6'-Fill		
309.85	**08823**	Stock & Equipment Pass, Hwy 6 at MP 309.85	1964, 68		8-	12'	12'x13' -175' RCBC Inv Pvd No Apr 4'-Fill		
310.82	**0P329**	Dry Gulch, Hwy 6	1964, 68		72-	8'	90" -471' Multiplate Pipe Pvd Inlet End-Slope 67'-Fill		
311.52	**0P330**	Quartz Creek, Hwy 6	1964, 68		72-	8'	90" -471' Multiplate Pipe Pvd Inlet End-Slope 75'-Fill		
311.83	**08824A**	Hwy 6 over Private Rd at MP 311.83	1964, 68		16-	17'	1-16' RC Rigid Frame 6'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
312.51	**08825**	Cattlepass, Hwy 6 at MP 312.51	1964, 68		8-	8'	8'x8' -172' RCBC Inv & Apr Pvd 3'-Fill		
313.65 E	**08302E**	Hwy 6 EB over Conn & UPRR (Encina Intchg)	1964, 92	H-20	4-	206'	1-48', 1-60', 1-48' RCDG, 1-71' St Dk Gir, 1-50' RCDG (Steel 37 Ton), 2" LMC O'lay 19-Skew	HC 42-00	VC 16-10
					*54-	71'			
313.64	**08302W**	Hwy 6 WB over Conn & UPRR (Encina Intchg)	1964, 93	H-20	4-	206'	1-48', 1-60', 1-48' RCDG, 1-77' St Dk Gir, 1-50' RCDG (Steel 40 Ton), 2" LMC O'lay 19-Skew	HC 42-00	VC 16-04
					*54-	77'			
314.51	**08299**	Dogtown Creek, Hwy 6	1964		8-	8'	8'x5' -208' RCBC Inv & Apr Pvd 10'-Fill 30-Skew		
315.29 E	**08423E**	Hwy 6 EB over Alder Creek Rd	1964	HS-20	4-	145'	1-44', 1-55', 1-44' RCDG 1.5" Micro-Silica O'lay 32-Skew	HCEB 39-05	
315.29	**08423W**	Hwy 6 WB over Alder Creek Rd	1964	HS-20	4-	145'		HCWB 39-07	
316.58	**0M351**	Alder Creek, Hwy 6 at MP 316.58	1964		8-	10'	10'x6' -164' RCBC Inv & Apr Pvd 5'-Fill		
316.90	**08826**	Stock & Equipment Pass, Hwy 6 at MP 316.90	1964		16-	17'	1-16' RC Rigid Frame Wingwalls, No Apr 2'-Fill		
317.44	**19713**	Alder Creek & Conn & UPRR, Hwy 6 WB (Pleasant Valley Intchg)	2007	HL-93	54-	630'	1-180'5", 1-239'6", 1-210" St Dk Gir Seis Dgn, Metric Dgn DS=30'	HC 43-04	
317.46 E	**19712**	Alder Creek & Conn & UPRR, Hwy 6 EB (Pleasant Valley Intchg)	2006	HL-93	54-	607'	1-180'5", 1-246'1", 1-180'5" St Dk Gir Seis Dgn, Metric Dgn DS=30'	HC 43-04	
F317.47	**19712**	Alder Creek & Conn & UPRR, Hwy 6 EB (Pleasant Valley Intchg)					See MP 317.46E for Description	HC 63-01	VC 22-11
318.66	**08653**	Dry Gulch & Cattlepass, Hwy 6 at MP 318.66	1964		8-	10'	10'x10' -196' RCBC Inv & Apr Pvd 20'-Fill		
318.76	**08654**	Alder Creek, Hwy 6 at MP 318.76	1964		8-	8'	8'x8' -397' RCBC Inv & Apr Pvd 36'-Fill 45-Skew		
318.95	**08655**	Alder Creek, Hwy 6 at MP 318.95	1964		8-	8'	8'x8' -362' RCBC Inv & Apr Pvd 23'-Fill 45-Skew		
319.12	**08656**	Culvert, Hwy 6 at MP 319.12	1964		8-	6'	6'x6' -202' RCBC Inv & Apr Pvd 16'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
319.64	**02755A**	Alder Creek, Hwy 6 at MP 319.64	1941, 64		8-	8'	8'x8' -283' RCBC Inv & Apr Pvd 34'-Fill 30-Skew		
319.74	**0P331**	Kitchen Creek, Hwy 6	1964		72-	7'	84" -223' CMP 18'-Fill		
319.93	**0M353**	Alder Creek, Hwy 6 at MP 319.93	1964		8-	12'	12'x8' -338' RCBC Inv & Apr Pvd 29'-Fill 45-Skew		
319.96	**08659**	Troy's Equipment Pass, Hwy 6 at MP 319.96	1964		16-	17'	1-16' RC Rigid Frame No Apr, Wingwalls 4'-Fill		
321.23 E	**08941E**	Alder Creek & Conn & UPRR, Hwy 6 EB (Hill Creek Intchg)	1964	H-20	4-	375'	1-54'6", 2-55', 1-78', 1-76', 1-54'6" RCDG Prest 1.5" MC O'lay DS=56'	HC 29-09	
321.14	**08941W**	Alder Creek & Conn & UPRR, Hwy 6 WB (Hill Creek Intchg)	1964	H-20	4-	362'	1-51'6", 2-52'6", 2-71', 1-63'6" RCDG Prest 1.5" MC O'lay DS=55' 30-Skew	HC 29-11	
321.59	**08698**	Dry Gulch & Cattlepass, Hwy 6 at MP 321.59	1964		8-	8'	8'x8' -302' RCBC Inv & Apr Pvd 41'-Fill		
322.99	**08963**	Alder Creek, Hwy 6 at MP 322.99	1964		8-	20'	Dbl 10'x8' -276' RCBC Inv & Apr Pvd 20'-Fill 45-Skew		
323.25	**09191**	Unity Creek (Holman Gulch), Hwy 6	1964		8-	16'	Dbl 8'x6' -194' RCBC Inv & Apr Pvd 5'-Fill		
323.40	**00704A**	County Road over Hwy 6 (Oxman)	1966	HS-20	4-	363'	1-36', 1-38', 1-36' RCDG, 1-92', 2-96', 1-74' RCDG Prest	HCEB 40-00 HCWB 40-00	VCEB 36-05 VCWB 34-05
325.31	**07987**	Pritchard Creek & UPRR, Hwy 6 WB	1966	HS-20	4- *54-	156' 349'	1-52' RCDG, 1-100', 1-149', 1-100' St Dk Gir, 2-52' RCDG (Steel 311 Ton), 2" ACWS w/membrane DS=41'	HC 30-00	
325.26 E	**07987A**	Pritchard Creek & UPRR, Hwy 6 EB	1966	HS-20	4- *54-	147' 349'	2-50' RCDG, 1-100', 1-149', 1-100' St Dk Gir, 1-47' RCDG (Steel 309 Ton), 2" ACWS w/membrane DS=40'	HC 30-00	
326.24	**09475**	Hwy 6 WB over Hindman Rd	1966	HS-20	4-	152'	3-50' RCDG Prest 2" MC O'lay	HCWB 38-08	
326.25 E	**09475A**	Hwy 6 EB over Hindman Rd	1966	HS-20	4-	152'		HCEB 38-07	
326.64 E	**20734**	Sign Truss Br, Hwy 6 EB at MP 326.64 (VMS)	2010		80-		1-63' Steel Truss Sign Bridge (Variable Message Sign)		VCEB 18-00
327.34	**0M354**	Durkee Creek, Hwy 6	1966		8-	12'	12'x10' -432' RCBC Inv & Apr Pvd		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
327.43 E	**09044A**	Hwy 6 EB over Conn (Durkee Intchg)	1966	HS-20	4-	179'	3-59' RCDG Prest 3" ACWS w/memb 13-Skew	HC 38-07	
327.44	**09044**	Hwy 6 WB over Conn (Durkee Intchg)	1966	HS-20	4-	191'	3-63' RCDG Prest 3" ACWS w/memb 13-Skew	HC 38-09	
C327.43	**09044**	Hwy 6 WB over Conn (Durkee Intchg)					See MP 327.44W for Description	HC 40-00	VC 21-10
328.47	**0P332**	Dry Gulch, Hwy 6 at MP 328.47	1966		72-	7'	84" -262' CMP		
329.85	**0M416**	Manning Creek, Hwy 6	1972	HS-20	16-	18'	1-17' RC Rigid Frame 15'-Fill		
330.56	**0M413**	Swayze Creek, Hwy 6	1972		8-	12'	12'x6' -345' RCBC Inv & Apr Pvd 24'-Fill 5-Skew		
330.67 E	**08528A**	Hwy 6 EB over Hwy 6 Conn (Nelson Point Intchg)	1972	HS-20	4-	179'	3-59' RCDG Prest 3" ACWS w/membrane	HC 40-00	
330.68	**08528**	Hwy 6 WB over Hwy 6 Conn (Nelson Point Intchg)	1972	HS-20	4-	163'	1-51', 1-59', 1-51' RCDG Prest 3" ACWS w/membrane	HC 40-00	
C330.67	**08528**	Hwy 6 WB over Hwy 6 Conn (Nelson Point Intchg)					See MP 330.68W for Description	HC 38-00	VC 17-06
C330.67	**08528A**	Hwy 6 EB over Hwy 6 Conn (Nelson Point Intchg)					See MP 330.67E for Description	HC 37-00	VC 22-01
331.10 E	**20735**	Sign Truss Br, Hwy 6 EB at MP 331.10	2010		80-		1-62'2" Steel Truss Sign Bridge		VCEB 18-00
334.43	**0M414**	Spout Creek, Hwy 6	1972		8-	7'	7'x7' -390' RCBC Inv & Apr Pvd 82'-Fill 14-Skew		
335.48	**0M415**	Sisley Creek, Hwy 6	1972		8-	7'	7'x7' -187' RCBC Inv & Apr Pvd 10'-Fill		
C335.71	**09333**	Burnt River, Hwy 6 Conn #2 (Weatherby)	1972	HS-20	14-	61'	1-60' RC Slb Prest No WS DS=14'	HC 27-06	
C335.76	**09332**	Hwy 6 over Conn (Weatherby Intchg)					See MP 335.76 for Description	HC 37-00	VC 16-10
335.76	**09332**	Hwy 6 over Conn (Weatherby Intchg)	1972	HS-20	4-	168'	1-43', 1-79', 1-43' RCDG Prest 4" ACWS w/membrane	HCEB 42-08 HCWB 42-07	
335.76		DISTRICT 13/14 BOUNDARY							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
335.77	**20736**	Sign Cantilever Br, Hwy 6 EB at MP 335.77 (VMS)	2010		82-		1-8' Steel Butterfly Sign Bridge (Variable Message Sign)		
336.24	**20737**	Sign Truss Br, Hwy 6 at MP 336.24	2010		80-		1-108' Steel Truss Sign Bridge		VCEB 18-00
337.27	**01781A**	Burnt River & Private Rd, Hwy 6	1971	HS-20	4-	260'	2-93', 1-73' RCDG Prest 4" ACWS w/membrane DS=55'	HCEB 42-10 HCWB 42-10	
337.63	**02203A**	Burnt River (Jordan Creek), Hwy 6	1971	HS-20	4-	232'	1-70', 1-88', 1-70' RCDG Prest 4" ACWS w/membrane DS=43' 22-Skew	HCEB 42-10	
338.11	**09375**	Hwy 6 over Jordan Creek Conn (Lookout Mountain Intchg)	1971	HS-20	14-	102'	1-25', 1-50', 1-25' RC Slb 5" ACWS w/membrane	HCEB 42-03 HCWB 42-01	
C338.11	**09375**	Hwy 6 over Jordan Creek Conn (Lookout Mountain Intchg)					See MP 338.11 for Description	HC 25-09	VC 16-02
338.60	**09952**	Chimney Creek, Hwy 6	1971		8-	8'	8'x5' -170' RCBC Inv & Apr Pvd		
338.99	**01783A**	Burnt River (Chimney Creek), Hwy 6	1971	HS-20	4-	218'	1-71', 1-73', 1-71' RCDG Prest 4" ACWS w/membrane DS=29' 40-Skew	HCEB 42-03 HCWB 42-01	
339.63	**01934A**	Stories Gulch, Hwy 6	1934, 71		8-	12'	12'x5' -126' RCBC Inv & Apr Pvd 2'-Fill		
340.13	**21387**	Dixie Creek, Hwy 6	1971		72-	10'	120" -288' CMP 20'-Fill		
2C340.36	**09820**	Hwy 6 Conn #2 over UPRR (Dixie Interchange)	1971	HS-20	4- 22-	55' 115'	1-55' RCDG, 1-60', 1-55' RC Chan Prest Conn No 2, 3.5" ACWS 19-Skew	HC 26-00	
340.42	**09394**	Hwy 6 Conn #2 over Hwy 6 (Dixie Interchange)					See MP 2C340.42 for Description	HCEB 41-07 HCWB 40-08	VCEB 20-07 VCWB 17-06
2C340.42	**09394**	Hwy 6 Conn #2 over Hwy 6 (Dixie Interchange)	1971	HS-20	10-	210'	1-51', 1-112', 1-45' RCBG Conn No 2, No WS	HCEB 41-07 HCWB 40-08	VCEB 20-07 VCWB 17-06

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
340.43	**20738**	Sign Truss Br, Hwy 6 WB at MP 340.43	2010		80-		1-104' Steel Truss Sign Bridge		VCWB 18-00
3C340.59	**20484**	Burnt River, Hwy 6 Conn #3 (Dixie)	2008	HL-93	4-	108'	1-107'6" RCDG Prest Conn No 3, Seis Dgn DS=16' 10-Skew	HC 28-00	
340.58	**01786A**	Burnt River (Dixie Creek), Hwy 6	1971	HS-20	4-	187'	1-56', 1-72', 1-56' RCDG Prest 4" ACWS w/membrane DS=28' 48-Skew	HCEB 42-06 HCWB 42-02	
341.86	**01787A**	Burnt River (Jett Creek), Hwy 6	1971	HS-20	4-	185'	1-58', 1-64', 1-58' RCDG Prest 4" ACWS w/membrane DS=20' 42-Skew	HCEB 42-10 HCWB 42-10	
342.52		Junction					Huntington Hwy 449		
342.91	**20482**	Hwy 6 over Hwy 449 Conn & UPRR (Lime Intchg)	2010	HL-93	10-	457'	1-175', 1-146', 1-136' RCBG Prest Post-Ten Seis Dgn 40-Skew	HCEB 44-00 HCWB 44-00	
344.45	**0M379**	Goodman Creek, Hwy 6	1969		8-	8'	8'x8' -176' RCBC Inv & Apr Pvd		
345.78	**0P333**	Cavanaugh Creek, Hwy 6	1966		72-	7'	84" -560' CMP 31'-Fill		
345.83	**09123**	Hwy 6 over Hwy 6 Conn (North Huntington Intchg)	1967	HS-20	4-	194'	1-61', 1-70', 1-61' RCDG Prest No WS	HCEB 37-09 HCWB 38-03	
C345.84	**09123**	Hwy 6 over Hwy 6 Conn (North Huntington Intchg)					See MP 345.83 for Description	HC 30-00	VC 19-04
346.47	**0P334**	Dry Gulch, Hwy 6 at MP 346.47	1966		72-	6'	72" -390' CMP 50'-Fill		
347.77	**09224**	Durbin Creek, Hwy 6	1966		72-	10'	120" -284' CMP, w/316' of RC Open Flume & Stilling Basin Lt 35'-Fill		
347.84	**09125**	Durbin Creek Rd over Hwy 6	1967	HS-20	54-	358'	1-53'6", 2-125', 1-43'6" St Dk Gir (Steel 145 Ton), No WS 32-Skew	HCEB 38-00 HCWB 38-00	VCEB 16-11 VCWB 24-04
347.85	**20739**	Sign Truss Br, Hwy 6 WB at MP 347.85 (VMS)	2010		80-		1-62' Steel Truss Sign Bridge (Variable Message Sign)	VCWB 18-00	
350.20 E	**09121A**	Hwy 6 EB over Benson Creek Rd	1967	HS-20	14-	121'	1-36', 1-48', 1-36' RC Slb No WS	HCEB 39-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
350.20	**09121**	Hwy 6 WB over Benson Creek Rd	1967	HS-20	14-	121'	1-36', 1-48', 1-36' RC Slb No WS	HCWB 39-03	
351.83	**0M380**	Benson Creek, Hwy 6	1966		8-	12'	12'x10' -276' RCBC Inv & Apr Pvd		
352.00		County Line					Baker - Malheur		
352.77	**0M501**	Culvert, Hwy 6 at MP 352.77	2001		8-	8'	1-8'x7' -208' RCBC Inv & Apr Pvd 3'-Fill		
353.04 E	**09120A**	Hwy 6 EB over Conn (Benson Creek Intchg)	1967	HS-20	4-	174'	1-47', 1-80', 1-47' RCDG Prest No WS 15-Skew	HCEB 39-01	
353.04	**09120**	Hwy 6 WB over Conn (Benson Creek Intchg)	1967	HS-20	4-	174'		HCWB 39-02	
353.34		Junction					Huntington Hwy 449		
353.55	**0M355**	Hwy 6 over Frontage Rd at MP 353.55	1958		8-	12'	12'x13' -108' RCBC Inv Pvd No Apr 5'-Fill		
F353.55	**0M355**	Hwy 6 over Frontage Rd at MP 353.55					See MP 353.55 for Description	HC 11-03	VC 12-04
354.23	**08364**	Birch Creek, Hwy 6	1958	HS-20	8-	36'	2-17' RCBC Pvd Inv 36'-Fill 10-Skew		
354.38		ODOT Truck Scales							
355.77							Junct Olds Ferry-Ontario Sec Hwy No 455		
356.17	**08083A**	Hwy 6 over Hwy 455 (Olds Ferry Intchg)	1973	HS-20	4-	220'	1-30' RCDG, 1-140' RCDG Prest Bulb-T, 1-48' RCDG No WS 34-Skew	HCEB 49-00 HCWB 44-03	
356.41	**07972A**	Hwy 6 over County Road	1955, 72		8-	13'	13'x13' -208' RCBC Inv Pvd 7'-Fill 49-Skew		
C356.82	**0P421**	Cattlepass & Drainage, Hwy 6 Conn at MP C356.82	1972		72-	7'	84" -84' CMP 7'-Fill		
359.55	**07973A**	Equipment Pass, Hwy 6 at MP 359.55	1955, 72		8-	13'	13'x13' -184' RCBC Inv Pvd 5'-Fill		
362.15 E	**09838A**	Hwy 6 EB over Hwy 6 Conn (Moores Hollow Intchg)	1972	HS-20	14-	137'	1-33', 1-70', 1-33' RC Slb No WS	HC 41-11	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
362.15	**09838**	Hwy 6 WB over Hwy 6 Conn (Moores Hollow Intchg)	1972	HS-20	14-	137'	1-33', 1-70', 1-33' RC Slb No WS	HC 41-11	
C362.15	**09838A**	Hwy 6 EB over Hwy 6 Conn (Moores Hollow Intchg)					See MP 362.15E for Description	HC 28-06	VC 16-02
C362.17	**09838**	Hwy 6 WB over Hwy 6 Conn (Moores Hollow Intchg)					See MP 362.15W for Description	HC 28-06	VC 15-10
362.18	**0P404A**	Moores Hollow, Hwy 6	1955, 72		72-	8'	96" -636' Multiplate Skewed 23'-Fill		
365.02	**07976A**	Equipment Pass, Hwy 6 at MP 365.02	1955, 72		16-	18'	1-17' RC Rigid Frame No Inv 3'-Fill		
367.62	**0P405A**	North Fork Jacobsen Gulch, Hwy 6	1955, 72		72-	7'	84" -663' Multiplate Pipe Skw 60'-Fill		
367.75	**07977A**	Equipment Pass, Hwy 6 at MP 367.75	1955, 73		8-	13'	13'x13' -228' RCBC InvPvd No Apr 19'-Fill		
369.87	**0P406A**	South Fork Jacobsen Gulch, Hwy 6	1955, 72		72-	10'	120" -369' Multiplate Pipe 40'-Fill		
F369.87	**21695**	S Fork Jacobsen Gulch, Hwy 6 Fr Rd Lt at MP 369.87	2011		72-	10'	120" -152' CMP		
369.99 E	**07979A**	South Fork Jacobsen Gulch, Hwy 6 EB	1973	HS-20	14-	113'	1-34', 1-42', 1-36' RC Slb Prest 3" ACWS w/membrane	HC 42-00	VC 19-02
369.99	**07979B**	South Fork Jacobsen Gulch, Hwy 6 WB	1972	HS-20	14-	113'		HC 42-00	VC 15-02
370.48	**07936A**	Owyhee Canal, Hwy 6	1955, 72		8-	20'	Dbl 10'x8' -226' RCBC Inv & Apr Pvd 4'-Fill 10-Skew		
370.53	**09687A**	Equipment Pass, Hwy 6 at MP 370.53	1955, 72		8-	13'	13'x13' -198' RCBC Inv Pvd 1'-Fill		
3C371.45	**07970**	Stanton Blvd over Hwy 6	1956	HS-20	4-	220'	1-32', 1-59', 1-37', 1-59', 1-32' RCDG No ACWS 30-Skew	HC 25-02	
C371.35	**17192**	Owyhee Canal, Hwy 6 Conn (Stanton Blvd)	1991	HS-25	14-	56'	1-54' RC Slb Prest 4" ACWS; on Prison Access Rd DS=10' 45-Skew	HC 35-06	
371.45	**07970**	Stanton Blvd over Hwy 6					See MP 3C371.45 for Description	HCEB 45-07 HCWB 45-07	VCEB 17-01 VCWB 17-06
372.18	**07971A**	Hwy 6 WB over Doman Road	1972	HS-20	4-	144'	1-45', 1-54', 1-42' RCDG Prest No WS 15-Skew	HC 42-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
372.18 E	**20378**	Hwy 6 EB over Doman Road	2007	HL-93	4-	113'	1-113' RCDG Prest Bulb-I Seis Dgn 15-Skew	HC 42-00	
372.86	**09688A**	Hwy 6 over Baker Road	1955, 71		8-	13'	13'x9' -156' RCBC Inv Pvd 6'-Fill		
372.93	**0P407A**	Canyon No 1, Hwy 6	1955, 72		72-	6'	72" -235' CMP 7'-Fill		
373.08	**07956**	Chester Blvd over Hwy 6	1956, 95	HS-20	4-	194'	1-30', 1-53', 1-27', 1-53', 1-30' RCDG 1.5" Micro-Silica O'lay 23-Skew	HCEB 38-03 HCWB 38-08	VCEB 17-03 VCWB 16-09
373.27	**0M419A**	Equipment Pass, Hwy 6 at MP 373.27	1955, 71		8-	13'	13'x9' -141' RCBC Inv Pvd 1'-Fill		
374.07 E	**07935A**	Malheur River, Hwy 6 EB (Freeway)	1973	HS-20	4-	413'	1-79', 1-80', 2-85', 1-78' RCDG Prest WS 10/13 2" SFC DS=18' 38-Skew	HC 42-00	
374.08	**07935B**	Malheur River, Hwy 6 WB (Freeway)	1973, 07	HS-20	4-	346'	1-50', 1-71', 1-72', 1-76', 1-71' RCDG Prest widened Seis Dgn, DS=17' 43-Skew	HC 54-00	
374.55	**20398**	Hwy 455 over Hwy 6 (North Ontario Intchg)					See Hwy 455 MP 25.19 for Description	HCEB 54-06 HCWB 54-08	VCEB 18-00
374.63		Ontario					North West City Limits		
374.75	**08395**	Dork Canal, Hwy 6	1960		8-	13'	13'x9' -178' RCBC Inv & Apr Pvd 3'-Fill 25-Skew		
375.02	**08396A**	Drainage Ditch, Hwy 6 at MP 375.02	1922, 60, 75		8-	6'	6'x6' -272' RCBC Inv & Apr Pvd, Skw 9'-Fill		
375.66	**18234**	Sign Truss Br, Hwy 6 at MP 375.66	1997		80-		1-56' Steel Truss Sign Bridge		VC 18-09
375.80 E	**08397E**	Hwy 6 EB over UPRR (Ore-Ida)	1960, 95	H-20	4-	179'	1-54', 1-70', 1-54' RCDG, widened 3" ACWS w/membrane, Partial Seis Retro in widening only 22-Skew	HCEB 44-05	
375.80	**08397W**	Hwy 6 WB over UPRR (Ore-Ida)	1960, 95	H-20	4-	179'	1-54', 1-70', 1-54' RCDG, widened 3" ACWS w/membrane, Seis Dgn in widening only 22-Skew	HCWB 44-03	
376.00 E	**08398E**	Hwy 6 EB over Grigg Road	1960, 96	HS-20	4-	121'	1-36', 1-48', 1-36' RCDG 2.5" ACWS	HCEB 41-07	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLD OREGON TRAIL HWY. NO. 6 (I-84, US30, US395)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
376.00	**08398W**	Hwy 6 WB over Grigg Road	1960, 96	HS-20	4-	121'	1-36', 1-48', 1-36' RCDG 2.5" ACWS	HCWB 41-07	
376.72	**18097**	Hwy 493 over Hwy 6 (Idaho Avenue Intchg)					See Hwy 493 MP 27.73 for Description	HCEB 38-00 HCWB 38-00	VCEB 18-11 VCWB 19-01
376.90 E	**08399A**	Sign Cantilever Br, Hwy 6 EB at MP 376.90			82-		Steel Cantilever Sign Bridge Tapered Arm Truss		
2C376.91 E	**18097**	Hwy 493 over Hwy 6 (Idaho Avenue Intchg)					Conn No 2 See Hwy 493 MP 27.73 for Description	HC 30-05	VC 19-08
3C376.72	**18097**	Hwy 493 over Hwy 6 (Idaho Avenue Intchg)					Conn No 3 See Hwy 493 MP 27.73 for Description	HC 28-00	VC 19-05
376.98	**08400**	SE 5th Ave (River Rd) over Hwy 6	1960	HS-20	4-	261'	1-47', 1-58', 1-51', 1-58', 1-47' RCDG No WS 17-Skew	HCEB 48-04 HCWB 43-00	VCEB 16-08 VCWB 16-09
377.51		Ontario					East City Limits		
377.60	**0M577**	Sign Truss Br, Hwy 6 at MP 377.60	1975		80-		1-99' Steel Truss Sign Bridge		VC 23-00
377.90	**18523**	Sign Cantilever Br, Hwy 6 WB at MP 377.90 (VMS)	1999		82-		1-25' Steel Cantilever Sign Bridge (Variable Message Sign)		VCWB 19-06
377.92 E	**08107E**	Snake River, Hwy 6 EB	1960, 08	HS-20	14-	60'	1-37' Spread RC Slb Prest, 7-127'6" St Dk Gir, 1-23' Spread RC Slb Prest Twin Str, (Steel 474 Ton), No WS, 2" PCC O'lay DS=35'	HCEB 30-00	
					*54-	892'	*OR to inspect, maint, & bill ID for 50% of cost. B0238243/004, Act 205, Routine Insp only; B0238243 Act 166, U/W Insp only; B0238245/001, maint only*		
377.92	**08107W**	Snake River, Hwy 6 WB	1960, 08	HS-20	14-	60'	1-37' Spread RC Slb Prest, 7-127'6" St Dk Gir, 1-23' Spread RC Slb Prest Twin Str, (Steel 474 Ton), No WS, 2" MS O'lay spans 2-8 DS=35'		
					*54-	892'	*OR to inspect, maint, & bill ID for 50% of cost. B0238243/005, Act 205, Routine Insp only; B0238243/005, Act 166, U/W Insp only; B0238245/002, maint only*	HCWB 30-00	
378.01		Oregon - Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.19		Bend					East City Limits		
4.75		Junction & Stockpile					Powell Butte Secondary Hwy 371		
8.39	**01421A**	Central Oregon Canal, Hwy 7	1988	HS-25	14-	54'	1-54' RC Slb Prest 4" ACWS DS=7' 65-Skew	HC 39-05	
13.77							Loadometer Pit on Lt		
17.60		Equation 17.60Bk = 18.01Ah							
20.97		Equation 20.97Bk = 21.69Ah							
22.47	**0P020**	Cattlepass, Hwy 7 at MP 22.47	1954		72-	7'	84" -80' CMP 2'-Fill		
25.05	**0P021**	Cattlepass, Hwy 7 at MP 25.05	1954		72-	7'	84" -57' CMP 1'-Fill		
26.04		Millican							
28.73	**0P022**	Cattlepass, Hwy 7 at MP 28.73	1954		72-	7'	84" -60' CMP 1'-Fill		
35.65		Junction					Crooked River Hwy 14		
42.82		Brothers					Maintenance Headquarters		
42.82		Roadside Rest Area							
63.51		Hampton							
69.25		County Line					Deschutes - Lake		
83.79		County Line					Lake - Harney		
102.60	**03503**	Chickahominy Creek, Hwy 7	1950		72-	7'	84" -45' CMP 10'-Fill		
103.67	**03504A**	Silver Creek Irrigation Ditch, Hwy 7	1988	HS-25	14-	65'	1-65' RC Slb Prest 5" ACWS w/membrane DS=10'	HC 31-06	
104.23	**03505A**	Silver Creek, Hwy 7	1956	HS-20	4-	46'	2-23' RC Channel on PT 4" ACWS DS=8'	HC 30-03	
104.62		REGION 4/5 DISTRICT 10/14 BOUNDARY					Junction Lakeview-Burns Hwy 49		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Harney County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
105.62	**19903**	Miller Creek, Hwy 7	2005	HL-93	14-	76'	1-75'6" RC Slb Prest Seis Dgn, Metric Dgn, 6" ACWS DS=9'	HC 48-00	
106.62	**19904**	Dry Creek, Hwy 7 at MP 106.62	2005	HL-93	14-	27'	1-27' RC Slb Prest Seis Dgn, Metric Dgn, 5" ACWS DS=7'	HC 44-00	
115.71		Summit					Sage Hen Hill, Elevation 4596'		
118.59	**0P335**	Sage Hen Creek, Hwy 7	1957, 93		72-	6'	72" -90' CMP 4'-Fill		
119.32	**03510**	Little Sage Hen Creek, Hwy 7	1957	H-20	8-	8'	Dbl 4'x4' -41'6" RCBC Inv & Apr Pvd 24-Skew		
121.59	**17347**	Willow Creek, Hwy 7	1993	HS-25	14-	60'	1-60' RC Slb Prest 4" ACWS w/membrane DS=9'	HC 35-06	
128.73		Hines					South City Limits		
130.10		Hines					North City Limits		
130.10		Burns					South City Limits		
130.85	**16295**	Drainage, Hwy 7 at MP 130.85	1978		8-	14'	10-x4' -120' RCBC 2'-Fill 45-Skew		
131.50		Junction					Steens Hwy 442		
132.51	**18464**	Silvies River, Hwy 7	1999	HS-25	14-	74'	1-15'8", 1-42'8", 1-15'8" RC Slb Prest Seis Dgn, Metric Dgn. 5.5" ACWS DS=11'	HC 39-06	
132.51		Burns					East City Limits		
133.75	**18468**	Foley Slough, Hwy 7	1999	HS-25	14-	68'	1-68' RC Slb Prest Seis Dgn, Metric Dgn. 4" ACWS DS=11'	HC 39-06	
133.75		ODOT Truck Scales							
134.08		Junction					West Leg of John Day - Burns Hwy 48		
134.29		Junction					East Leg of John Day - Burns Hwy 48		
135.23	**02308A**	Poison Creek, Hwy 7 (Susan's)	1966, 96	HS-20	14-	45'	1-45' RC Slb Prest 4" ACWS DS=7'	HC 39-08	
155.89		Buchanan Springs					Roadside Rest Area		
160.83		Summit					Stinkingwater Mt, Elevation 4848'		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Harney County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
167.64	**19905**	Stinkingwater Creek, Hwy 7	2004	HL-93	14-	43'	1-42'8"' RC Slb Prest, 1-118'1" RCBG Prest 7" ACWS, Seis Dgn, Metric Dgn DS=18' 30-Skew	HC 45-04	
					6-	118'			
174.57	**19906**	Middle Fork Malheur River, Hwy 7	2005	HL-93	6-	189'	2-94'4" RCBB Prest 7" ACWS, Seis Dgn, Metric Dgn DS=19'	HC 45-04	
177.47		Summit					Drinkwater Pass, Elevation 4212'		
180.15		County Line					Harney - Malheur		
181.85	**01846A**	Chimney Cr (Kingsbury Gulch) 1st X-ing, Hwy 7 at MP 181.85	1934, 66		8-	8'	8'x8' -117' RCBC Inv & Apr Pvd 5'-Fill 50-Skew	HC 44-00	
181.93	**01847A**	Chimney Cr (Kingsbury Gulch) 2nd X-ing, Hwy 7 at MP 181.93	1934, 66		8-	8'	8'x8' -109' RCBC Inv & Apr Pvd 4'-Fill 50-Skew	HC 44-00	
182.03	**01848A**	Chimney Cr (Kingsbury Gulch) 3rd X-ing, Hwy 7 at MP 182.03	1934, 66		8-	8'	8'x8' -113' RCBC Inv & Apr Pvd 7'-Fill 45-Skew	HC 44-00	
182.17	**01849A**	Chimney Cr (Kingsbury Gulch) 4th X-ing, Hwy 7 at MP 182.17	1934, 66		8-	8'	8'x8' -105' RCBC Inv & Apr Pvd 9'-Fill 15-Skew	HC 44-00	
182.43	**01850A**	Chimney Cr (Kingsbury Gulch) 5th X-ing, Hwy 7 at MP 182.43	1934, 66		8-	8'	8'x8' -82' RCBC Inv & Apr Pvd 7'-Fill 20-Skew	HC 41-00	
182.75	**01851A**	Chimney Cr (Kingsbury Gulch) 6th X-ing, Hwy 7 at MP 182.75	1966	HS-20	22-	48'	2-23' RC Channel Beams 10" ACWS DS=13' 15-Skew	HC 39-06	
183.05	**01852A**	Chimney Cr (Kingsbury Gulch) 7th X-ing, Hwy 7 at MP 183.05	1966	HS-20	22-	48'	2-23' RC Channel Beams 9" ACWS DS=12' 30-Skew	HC 38-03	
183.33	**01854B**	Chimney Cr (Kingsbury Gulch) 8th X-ing, Hwy 7 at MP 183.33	1988		72-	16'	15'10"x10'8" -113' Struct Plate Pipe Arch 6'-Fill 36-Skew		
185.62	**02180A**	Chimney Cr (Kingsbury Gulch) 9th X-ing, Hwy 7 at MP 185.62	1936, 64	H-15	4-	22'	1-21' RCDG wide w/Precast Channels 3" ACWS DS=13'	HC 33-01	
185.81	**19907**	Chimney Cr (Kingsbury Gulch) 10th X-ing, Hwy 7 at MP 185.81	2005	HL-93	14-	81'	1-81'2" RC Slb Prest Seis Dgn, 7" ACWS DS=16' 30-Skew	HC 41-04	
186.49	**02181**	Juntura Irrigation Co Canal, Hwy 7	1935		8-	6'	6'x3' -44' RCBC Inv Pvd 1'-Fill	HC 42-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
186.76	**0P336**	Culvert, Hwy 7 at MP 186.76	1964		72-	6'	72" -77' CMP 5'-Fill		
188.19	**0P337**	Culvert, Hwy 7 at MP 188.19	1964		72-	6'	72" -72' CMP 4'-Fill		
189.60		ODOT Maintenance Headquarters					Juntura		
189.92	**01713A**	Irrigation Ditch, Hwy 7 at MP 189.92	1932, 60		8-	6'	6'x3' -54' RCBC Inv & Apr Pvd 1'-Fill 40-Skew	HC 24-00	
190.84	**19908**	North Fork Malheur River, Hwy 7	2005	HL-93	*4-	129'	1-129'1" RCDG Prest Bulb-T, 1-64'6" RC Slb Prest Seis Dgn, Metric Dgn DS=29' 39-Skew	HC 36-01	
					14-	65'			
191.97	**19909**	Malheur River, Hwy 7 (Horseshoe Bend)	2005	HL-93	4-	292'	1-85'4", 1-121'5", 1-85'4" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=54' 10-Skew	HC 36-01	
F192.03	**01548**	Malheur River, Hwy 7 Frtg Rd (Old Horseshoe Bend)	1932	H-15	4-	170'	1-30', 2-55', 1-30' RCDG No ACWS	HC 24-01	
193.06	**01714**	Dry Wash, Hwy 7 at MP 193.06	1960	H-20	72-	6'	78" -50' Pipe 2'-Fill		
193.07		Equation 193.07Bk = 193.21Ah							
193.38	**17990**	Boney Basin, Hwy 7	1996		8-	8'	8'x4' -51' RCBC (Segmental)	HC 35-04	
195.13	**19910**	Malheur River, Hwy 7 (Gwynn)	2005	HL-93	6-	184'	2-91'10" RCBB Prest 8" ACWS, Seis Dgn, Metric Dgn DS=23' 21-Skew	HC 36-01	
195.66	**01716**	Stemler Basin, Hwy 7	1957		8-	10'	10'x4' -62' RCBC Inv & Apr Pvd 4'-Fill		
196.71	**01717A**	Calf Creek, Hwy 7	1949		8-	20'	Dbl 10'x8' -47'7" RCBC Inv & Apr Pvd 4'-Fill		
199.32	**01719A**	Pole Creek, Hwy 7	1949		8-	20'	Dbl 10'x8' -57'9" RCBC Inv & Apr Pvd 6'-Fill		
201.07	**04342**	Jones Cattlepass, Hwy 7 at MP 201.07	1947		72-	7'	84" -58' CMP 1.5'-Fill		
203.28	**04347A**	Black Canyon Creek, Hwy 7	1959	HS-20	14-	71'	1-21', 1-27', 1-21' RC Slb 3" ACWS DS=6'	HC 30-00	
205.58	**19911**	Malheur River, Hwy 7 (Sperry)	2005	HL-93	6-	184'	1-100'1", 1-83'8" RCBB Prest Seis Dgn. Metric Dgn, 8" ACWS DS=23' 13-Skew	HC 36-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
205.83	**19912**	Sperry Creek, Hwy 7	2004	HL-93	14-	67'	1-67'3" RC Slb Prest 7.5" ACWS, Seis Dgn, Metric Dgn DS=6'	HC 36-01	
208.42	**19914**	Gold Creek, Hwy 7	2004	HL-93	14-	70'	1-697" RC Slb Prest 11" ACWS, Seis Dgn, Metric Dgn DS=7'	HC 36-01	
210.73	**04355**	Culvert, Hwy 7 at MP 210.73	1959		72-	6'	72" -65' CMP 3'-Fill		
212.74	**04356A**	Simmons Gulch, Hwy 7	1959		8-	10'	10'x5' -76' RCBC Inv & Apr Pvd 2'-Fill 45-Skew		
213.42	**19915**	Malheur River, Hwy 7 (Diversion)	2004	HL-93	4-	135'	1-134'6" RCDG Prest Bulb-T Seis Dgn, Metric Dgn	HC 36-01	
214.46	**19916**	Malheur River, Hwy 7 (Namorf)	2004	HL-93	6-	115'	1-114'10" RCBB Prest 7.5" ACWS, Seis Dgn, Metric Dgn DS=24' 4-Skew	HC 36-01	
216.78	**19917**	Squaw Creek, Hwy 7	2004	HL-93	14-	69'	1-6811" RC Slb Prest 7.5" ACWS, Seis Dgn, Metric Dgn DS=9'	HC 36-01	
216.87	**04360**	Dry Gulch, Hwy 7 at MP 216.87	1960		8-	12'	12'x6' -44' RCBC 1.5'-Fill	HC 38-00	
218.87	**04363A**	Dry Gulch, Hwy 7 at MP 218.87	1960		72-	8'	96" -86' Multiplate Pipe 15'-Fill		
219.39	**04365**	Dry Gulch, Hwy 7 at MP 219.39	1960		72-	6'	72" -88' CMP 16'-Fill		
220.03	**04367**	Dry Gulch, Hwy 7 at MP 220.02	1960		72-	7'	86" -84'6" Multiplate Pipe 12'-Fill		
220.46	**04368**	Dry Gulch, Hwy 7 at MP 220.46	1960		8-	10'	10'x5' -40' RCBC Inv Pvd 2'-Fill	HC 38-04	
220.93	**04369**	Dry Gulch, Hwy 7 at MP 220.93	1960		8-	10'	10'x5' -45' RCBC Inv Pvd 3'-Fill		
225.53	**17944**	Cottonwood Creek, Hwy 7	1996	HS-25	6-	76'	1-75' RCBB Prest Seis Dgn, 4" ACWS w/membrane DS=12'	HC 39-07	
227.74	**04373A**	Buckaroo Cabin Creek, Hwy 7	1962	HS-20	14-	81'	1-24', 1-32', 1-24' RC Slb 3.5" ACWS DS=15'	HC 40-00	
228.40	**04374A**	Little Sandy Creek, Hwy 7	1962	HS-20	14-	51'	1-15', 1-20', 1-15' RC Slb 3.5" ACWS DS=7'	HC 40-00	
230.60	**09107**	Little Valley Irrig Canal, Hwy 7	1963		8-	12'	12'x4' -49'6" RCBC Inv & Apr Pvd 1'-Fill		
231.30	**0P338**	Dry Gulch, Hwy 7 at MP 231.30	1963		72-	7'	84" -194' Multiplate Pipe 38'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
234.80	**09108**	Cattlepass, Hwy 7 at MP 234.80	1963		8-	10'	10'x5' -51'6" RCBC Inv & Apr Pvd 2'-Fill		
235.27	**09109**	Vines Drainage, Hwy 7	1963		8-	10'	10'x6' -66' RCBC Inv & Apr Pvd 5'-Fill		
235.95	**09110**	McLaughlin Ditch, Hwy 7	1963		8-	12'	12'x5' -50' RCBC Inv & Apr Pvd 1'-Fill		
237.23		Equation 237.23Bk = 238.28Ah							
238.66	**01407A**	Malheur River, Hwy 7 (Hope)	1966	HS-20	4-	50'	1-25' RCDG, 4-50' RC Slb Prest, 1-25' RCDG 5' SW Lt, 4" ACWS DS=22'	HC 41-01	
					*14-	200'			
238.78		Junction					Vale - West Secondary Hwy 451		
240.34	**04384**	Irrigation Ditch (Cottonwood Creek), Hwy 7	1922, 55		8-	6'	6'x4' -43' RCBC Inv & Apr Pvd 1.5'-Fill		
241.75	**04385**	Gellerman-Froman Canal, Hwy 7	1955		8-	12'	12'x5' -45' RCBC Inv & Apr Pvd 2'-Fill		
242.27	**04386**	Irrigation Ditch, Hwy 7 at MP 242.27	1922, 25		8-	6'	6'x4' -48' RCBC Apr on Rt Pvd 1'-Fill		
242.31	**04387**	Irrigation Ditch, Hwy 7 at MP 242.31	1922, 55		8-	6'	6'x2' -45' RCBC Inv Pvd, Drop Inlet 1'-Fill		
244.29	**19918**	Bully Creek, Hwy 7	2005	HL-93	4-	105'	1-105' RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=21' 35-Skew	HC 44-00	
245.49		Vale					West City Limits		
245.76		ODOT Maintenance Station					Vale, (off the Hwy)		
245.76 E		Vale Junction					Vale-West Secondary Hwy 451		
246.03		ODOT Maintenance Station, Lt							
246.39 E		Junction					John Day Hwy 5		
246.52		Vale					East City Limits		
246.52 E	**00599B**	Malheur River, Hwy 7 EB (Vale)	1988	HS-25	12-	300'	3-100' RCDG Prest Bulb-I DS=25' 40-Skew	HC 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
246.61	**19919**	Malheur River, Hwy 7 WB (Vale)	2005	HL-93	4-	276'	1-88'7", 1-98'5", 1-88'7" RCDG Prest Bulb-T 2-6' SW, Seis Dgn, Metric Dgn DS=28' 40-Skew	HC 38-01	
248.80		ODOT Truck Scales							
249.91	**07915**	Irrigation Ditch, Hwy 7 at MP 249.91	1955		8-	6'	6'x4' -64' RCBC Inv Pvd 2'-Fill		
250.36	**07916**	Irrigation Ditch, Hwy 7 at MP 250.36	1955		8-	6'	6'x4' -80' RCBC Inv Pvd 1'-Fill 44-Skew		
250.95	**07917**	Irrigation Ditch, Hwy 7 at MP 250.95	1955		8-	6'	6'x4' -72' RCBC Inv Pvd 2'-Fill 34-Skew		
251.77	**07845**	Nevada Ditch Canal, Hwy 7 at MP 251.77	1955		8-	16'	Dbl 8'x6' -76' RCBC Inv Pvd 2'-Fill 40-Skew		
252.18	**07846**	Nevada Ditch Canal, Hwy 7 at MP 252.18	1955		8-	16'	Dbl 8'x6' -69' RCBC Inv Pvd 2'-Fill 35-Skew		
252.92	**04390A**	Irrigation Drain Ditch, Hwy 7 at MP 252.92	1955		8-	16'	Dbl 8'x4' -66' RCBC Inv Pvd 1'-Fill		
255.38		Owyhee Irrig Pipe					7' St Pipe on Conc Casing 4'-Fill		
257.56	**04391A**	Owyhee Ditch, Hwy 7 at MP 257.56	1955, 72		8-	10'	10'x6' -99' RCBC Inv Pvd 1'-Fill 44-Skew		
258.21		Cairo Junction					Olds Ferry-Ontario Hwy 455		
261.67	**00507A**	Owyhee Wasteway, Hwy 7	1955		72-	7'	84" -76' CMP 5'-Fill		
264.49	**06861**	Nyssa-Arcadia Drainage Ditch, Hwy 7	1955		72-	6'	78" -90' CMP 3'-Fill 15-Skew		
265.40		Nyssa					North West City Limits		
265.99		Junction					Succor Creek Secondary Hwy 450		
266.39	**02480**	UPRR over Hwy 7 (Nyssa)	1941				740' Long Under UP Tracks *Reinforced Conc Superstructure maintained by UPRR*	HC 50-00	VC 14-09
266.57		ODOT Loadometer Pit, Rt							
266.75		Nyssa					East City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTRAL OREGON HWY. NO. 7 (US20, US26, US395, OR201)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
266.82	**01463A**	Snake River, Hwy 7 (Nyssa)	1957, 05	HS-20	4-	80'	1-43'11" RCDG, 1-186', 1-228', 1-186' St Dk Gir, 1-48'11" RCDG, widened (Steel 365 Ton) DS=35'	HC 43-04	
					*54-	599'	*OR to maint, insp, bill ID 50% of cost. B0238243/006, Act 205, routine insp only; B0238243/006, Act 166, u/w insp only; B0238246/000, maint only*		
266.82		Oregon - Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON-WASHINGTON HWY. NO. 8 (OR11)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-1.77		Junction					Old Oregon Trail Hwy 6		
X-1.65		Pendleton					South City Limits		
X-1.51	**09523A**	Hwy 6 EB over Hwy 8 (S Pendleton Intchg)					See Hwy 6 MP 210.96E for Description		VC 16-05
X-1.49	**09523**	Hwy 6 WB over Hwy 8 (S Pendleton Intchg)					See Hwy 6 MP 210.96W for Description	HC 46-00	VC 19-00
X-0.93	**09535**	Hwy 8 over UPRR & Frazer Ave & Hwy 28 NB	1970	HS-20	14-	30'	1-49', 1-135', 1-23' Cant RCBG Prest Post-Ten, 1-129' RCBG suspended, 1-23' Cant, 1-158', 1-127' RCBG Prest Post-Ten, 1-30' RC Slb	HCNB 28-00	
					10-	644'		HCSB 28-00	
X-0.73		Junction					Pendleton - John Day Hwy 28 NB		
X-0.69		Junction					Pendleton - John Day Hwy 28, Pendleton Hwy 67		
X-0.61	**18661**	Hwy 8 & Hwy 67 over UPRR (Eastgate Viaduct)					See Hwy 67 MP 4.06 for Description		
X0.00		Junction					Pendleton Hwy 67		
0.15	**04696A**	UPRR over Hwy 8 (Riverside)	1987		54-	106'	1-105'6" Thru StGir *Main span superstructure maintained by UPRR*	HC 26-00	VC 16-04
0.18	**04697A**	Umatilla River, Hwy 8 (Riverside)	1986	HS-25	4-	242'	2-121' RCDG Prest Bulb-T 2-8' SW DS=24'	HC 68-00	
0.32		Pendleton					East City Limits		
2.44	**0P347**	Drainage, Hwy 8 at MP 2.44	1939		72-	7'	84" -60'4" CMP 3'-Fill		
3.21	**0P339**	Cattlepass & Drainage, Hwy 8 at MP 3.21	1939		72-	7'	84" -60'7" CMP 4'-Fill		
3.95	**0P340**	Drainage, Hwy 8 at MP 3.95	1939		72-	7'	84" -60'7" CMP 3'-Fill		
4.00	**0P341**	Cattlepass & Drainage, Hwy 8 at MP 4.00	1939		72-	7'	84" -60'5" CMP 3'-Fill		
4.42		Junction					Umatilla - Mission Sec, Hwy 331		
5.49	**0P342**	Cattlepass, Hwy 8 at MP 5.49	1939		72-	7'	84" -62' CMP 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON-WASHINGTON HWY. NO. 8 (OR11)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6.19		Junction					Havana - Helix Sec, Hwy 335		
8.47	**0P343**	Abandoned Cattlepass, Hwy 8 at MP 8.47	1961		72-	7'	84" -70' CMP 3'-Fill		
10.14	**0P344**	Drainage, Hwy 8 at MP 10.14	1939		72-	7'	84" -69'6" CMP 3'-Fill		
10.55	**0P345**	Drainage, Hwy 8 at MP 10.55	1939		72-	7'	84" -66' CMP 3'-Fill		
11.03	**19117**	Culvert, Hwy 8 at MP 11.03	1988		72-	13'	Dbl 77"x52" -80' Struct Plate Arch 6'-Fill		
C11.46	**16975**	Culvert, Hwy 8 Conn at MP C11.46	1986	HS-20	8-	8'	8'x4' -52' RCBC Inv & Apr Pvd 4'-Fill		
C11.64	**16911**	Culvert, Hwy 8 Conn at MP C11.64	1986	HS-20	8-	8'	8'x4' -133' RCBC Inv & Apr Pvd 4'-Fill 20-Skew		
11.66		Adams					West City Limits		
12.16		Adams					East City Limits		
12.38	**01064A**	Spring Hollow Creek, Hwy 8	1987	HS-25	14-	69'	1-69' RC Slb Prest 6" ACWS w/membrane DS=18'	HC 39-05	
12.74	**16912**	Culvert, Hwy 8 at MP 12.74	1986	HS-20	8-	8'	8'x4' -79' RCBC Inv & Apr Pvd 2'-Fill 29-Skew		
16.72	**0M358**	Wild Horse Creek, Hwy 8	1962		8-	13'	13'x10' -75' RCBC 3'-Fill		
17.39		Junction					Athena - Holdman Sec, Hwy 334		
19.62	**08928**	BMR over Hwy 8	1962		56-	78'	1-78' Half-Thru StGir (Steel 86 Ton) *Superstructure maintained by BMR*	HC 74-10	VC 16-07
19.75	**0P346**	Pine Creek & Cattlepass, Hwy 8	1962		72-	28'	2-162" -201' Multiplate Pipes 25'-Fill		
20.31	**19650**	Hwy 8 over Hwy 330 & BMR (Weston Intchg)	2004	HL-93	6-	201'	1-98'5", 1-102'4" RCBB Prest Seis Dgn, Metric Dgn, 6" ACWS 47-Skew	HC 69-05	
20.45		Junction					Weston - Elgin Sec, Hwy 330		
21.83	**08726**	Little Dry Creek, Hwy 8	1962		8-	12'	12'x12' -308' RCBC 42'-Fill 45-Skew		
22.07	**08665**	Dry Creek, Hwy 8	1962		8-	24'	Dbl 12'x10' -138' RCBC Lt end joins RR Arch Culvert 55'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON-WASHINGTON HWY. NO. 8 (OR11)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
23.11		Summit					Blue Mountain, Elevation 1631'		
26.59		Milton - Freewater					South City Limits		
26.93		Equation 26.93Bk = 29.92Ah							
30.56		Junction					Freewater Sec, Hwy 339		
30.75	**06677A**	Little Walla Walla River, Hwy 8	1948, 75	H-15	16-	22'	1-21' RC Rigid Frame 2-5' SW, 5" ACWS DS=5'	HC 84-00	
31.37	**06675A**	BMR over Hwy 8 (Milton-Freewater)	1975				1-142' St Half-Thru StGir (Steel 509 Ton) *Superstructure maintained by BMR*	HC 83-11	VC 17-09
31.39	**06979A**	NE 8th Ave over Hwy 8 (Eastside)	1975	HS-20	10-	177'	1-28' Cant, 1-121', 1-28' Cant RCBG No WS	HC 83-10	VC 17-00
31.45	**06676A**	Hudson Bay Canal, Hwy 8	1975		8-	6'	6'x6' -164' RCBC Siphon 7'-Fill		
31.64		Milton - Freewater					North City Limits		
32.64		Junction					Sunnyside - Umapine Hwy 332		
35.32		Oregon - Washington State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00	**07949D**	Columbia River, Hwy 9 (Astoria-Megler Br)	1966	HS-20	54-	149'	1-149' St Dk Gir (Steel 108 Ton) DS=36' *Agreement 2423: Owned & Maintained by WSDOT. BR 07949D is called 'Section C'*	HC 28-00	
0.00	**07949A**	Columbia River, Hwy 9 (Astoria-Megler Br)	1966	HS-20	54-	1201'	1-351', 5-354', 1-351' St Thru Truss, 1-149', 6-150', 1-149' St Dk Gir (St Thru Trusses 2545 Ton, St Dk Gir 872 Ton) DS=200'	HC 28-00	
					38-	2476'	*Agreement 2423: OR to maintain WA to share costs of this northern 'Section B'*		
0.28	**07949B**	Columbia River, Hwy 9 (Astoria-Megler Br)	1966	HS-20	4-	11200'	140-80' RCDG Prest DS=55' *Agreement 2423: OR to maintain WA to share costs of this middle 'Section B'*	HC 28-00	
2.41	**07949C**	Columbia River & Hwy 2W, Hwy 9 (Astoria-Megler Br)	1966	HS-20	54-	602'	1-149', 2-150', 1-149' St Dk Gir, 1-351', 2-354', 1-351' St Dk Truss, 1-618'6", 1-1232', 1-618'6" Cont St Thru Truss, 1-304' St Dk Truss, 3-135', 1-91'10", 1-92' RCBG, 2-69'6",16-50', 2-52', 1-51'8" RCDG Prest, 1-25'2" RCDG, 1-64',1-43',1-40' RCBG (St Thru Truss 7559 Ton, St Deck Trusses 1842 Ton) DS=260'	HC 28-00	
					40-	1722'	*Agreement 2423: OR to maintain WA to share costs of this southern 'Section B'*		
					*36-	2469'			
					10-	738'			
					4-	1120'			
2.79		Astoria					North City Limits		
3.75	**07949H**	Toll House over Hwy 9 (Astoria-Megler Br)						HC 57-06	
								HCSB 16-00	VCSB 17-01
3.80		Junction					Columbia River Hwy 2-W Commercial & 14th St, MP 99.34		
3.87	**07949C**	Columbia River & Hwy 2W, Hwy 9 (Astoria-Megler Br)					See MP 2.41 for Description	HCNB 36-08	VCNB 18-06
								HCSB 28-04	VCSB 17-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4.14 S		Junction					Hwy 102 WB, MP 0.00		
4.23 N		Junction					Hwy 102 EB, MP 0.00		
4.91		Astoria					South City Limits		
4.91	**08306**	Youngs Bay, Hwy 9 (New Youngs Bay)	1964	HS-20	4- 42- *50-	3908' 148' 153'	4-74', 20-80' RCDG Prest, 1-148' St Pony Truss 1-153' Vert Lift St Pony Truss, 2-55', 20-80', 2-74', 1-80', 1-74' RCDG Prest (Steel 226 Ton) DS=75'	HC 30-00	VC 16-02
4.97		Warrenton					North City Limits		
7.09		Junction					Warrenton Secondary Hwy 105, MP 1.42		VC 16-03
7.60		Equation 7.60Bk = 9.10Ah							
8.73	**08317**	Skipanon River, Hwy 9	1980	HS-20	14-	96'	1-31'6", 1-31'11", 1-31'6" RC Slb Prest 4" ACWS 20' Impact Panels DS=20'	HC 40-06	
9.93		Junction					Ft Stevens Secondary Hwy 104, MP 4.48		
9.97	**20003**	Hwy 9 over Fort-to-Sea Trail (Ped)	2005		8-	12'	12'x10' -92' RCBC 2'-Fill	HC 78-00	
10.08		Warrenton					South City Limits		
12.82	**01468**	Hwy 9 over Glenwood Private Rd (Pooles)	1930	H-15	4-	30'	1-30' RCDG 3.5" ACWS, Glenwood Rd DS=12'	HC 27-00	
14.33		ODOT Truck Scales, Lt					N Seaside		
18.80		Gearhart					Sixth St		
19.58	**03079A**	Mill Creek, Hwy 9	1957		72-	18'	3-72" -86' CMP w/Conc Headwall, Wings & Calco Tide Gates 6'-Fill		
19.72	**01305**	Neawanna Creek, Hwy 9	1930	H-15	4-	208'	4-52' RCDG 2-5'-0" SW; 3" ACWS DS=18'	HC 27-00	
19.73		Seaside					North City Limits		
21.86		Seaside					South City Limits		
21.90		Equation 21.90Bk = 22.00Ah							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
22.48	**03080**	Shangri La Creek, Hwy 9 (Dooley)	1960	HS-20	22-	76'	4-19' RC Channel Beam 3" ACWS DS=10'	HC 30-10	
22.98	**03081**	Beerman Creek, Hwy 9	1954		72-	9'	108" -56' Multiplate Pipe Conc Inv 3'-Fill		
23.35	**03082A**	Williamson Creek, Hwy 9	1956		72-	6'	72" -80' CMP 5'-Fill		
24.10	**01481**	Necanicum River, Hwy 9 (Skiberene)	1930	H-15	4-	172'	1-52', 1-68', 1-52' RCDG No WS	HC 27-00	
24.94	**16663**	Sign Truss Br, Hwy 9 at MP 29.94	1988		80-		1-120' Steel Truss Sign Bridge	HC 116-00	VC 19-07
25.27	**16673**	Hwy 9 over Hwy 47	1987	HS-25	10-	150'	1-150' RCBG Prest Post-Ten DS=23'	HC 60-00	
25.68	**03083A**	Circle Creek, Hwy 9 at MP 25.68	1987		72-	16'	16'3"x10'1"x94' Pipe Arch 5'-Fill		
26.59	**07082**	Circle Creek, Hwy 9 at MP 26.59	1952, 87		8-	6'	6'x6' -85'6" RCBC extended with 66" - 118' CMP 30'-Fill		
28.37	**18658**	Hwy 9 over Hwy 9 Conn to Cannon Beach	2004	HL-93	6-	118'	1-118'1" RCBB Prest Seis Dgn, Metric Dgn 36-Skew	HC 43-04	
C28.45	**18892**	Creek, Hwy 9 Conn at MP C28.45	2004		8-	8'	8'x8' -87.7' RCBC Inv & Apr Pvd 36'-Fill		
28.70	**06713**	Ecola Creek (Ecola Creek), Hwy 9	1952	HS-20	14-	156'	1-18', 6-20', 1-18' RC Slb on PT 2.5" ACWS DS=24'	HC 38-00	
28.86		Cannon Beach					North City Limits		
29.53	**07226**	Hwy 9 over Sunset Blvd (Cannon Beach)	1952	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 2" ACWS	HC 38-00	VC 15-02
C29.60	**07226**	Hwy 9 over Sunset Blvd (Cannon Beach)					See MP 29.53 for Description	HC 37-00	VC 15-02
30.62	**07405**	Hwy 9 over Warren St (Cannon Beach)	1952	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 2" ACWS	HC 38-00	
30.95		Cannon Beach					South City Limits		
C31.13	**07405**	Hwy 9 over Warren St (Cannon Beach)					See MP 30.62 for Description	HC 37-00	VC 16-01
34.05	**01878**	Austins Point Half Viaduct, Hwy 9	1933	H-15	2-	132'	3-21', 3-23' FrTr Comp 5.5" ACWS, 3'6" SW Rt DS=20'	HC 29-06	
34.45	**18499**	Hwy 9 Pedestrain Underpass at MP 34.45	1981	HS-20	72-	8'	96" -78' CMP		
34.76	**01796**	Asbury Creek, Hwy 9	1933		72-	10'	120" -91' Multiplate Pipe w/Conc Headwall, Wings & Apr 15'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
35.57	**01797**	Arch Cape Creek & Webb Ave, Hwy 9	1937	H-15	2-	166'	1-25', 4-29', 1-25' PT Comp, 11-7x22 Strs 3" ACWS DS=32'	HC 26-00	
35.68	**02247**	Arch Cape Tunnel, Hwy9	1937, 53		70-	1228'	1228' long Tunnel, Timber Portals Repl, 1953-54 w/ Chemonite Treated Material Lighted	HC 26-00	VC 14-03
37.11		County Line					Clatsop-Tillamook		
39.14	**02312**	Short Sand Beach Creek, Hwy 9	1937	H-15	4-	120'	1-37', 1-46', 1-37' RCDG 2-2'10" SW, Multi-Layer Polymer Conc O'lay DS=29'	HC 26-00	
39.53	**02311**	Necarney Creek, Hwy 9 (Sam Reed)	1937	H-15	54-	602'	6 Series (50' Suspended & 42' Cont St Dk Gir) 1-50' Suspended St Dk Gir on St Towers (Steel 382 Ton) 2-3'6" SW, Conc Dk, Multi-Layer Polymer Conc O'lay DS=85'	HC 26-00	
40.58	**01955**	Half Viaduct, Hwy 9 at MP 40.58	1940	H-15	4-	120'	8-15' RCDG 3'6" SW Rt, 4" ACWS DS=32'	HC 29-00	
40.65	**01954**	Half Viaduct, Hwy 9 at MP 40.65	1940	H-15	4-	75'	5-15' RCDG 3'6" SW Rt, 3.5" ACWS DS=16'	HC 29-00	
40.66	**01954A**	Half Viaduct, Hwy 9 at MP 40.66	1940	H-15	4-	45'	3-15' RCDG 3'6" SW Rt, 4" ACWS DS=16'	HC 29-00	
40.71	**02723**	Neahkahnie Mountain (Chasm), Hwy 9	1937	H-15	14-	43'	1-13'5" RC Slb, 1-59' RCDG, 2-10', 1-9'6" RC Slb 3'6" SW Rt, 2.0" ACWS DS=57'	HC 30-00	
					*4-	59'			
40.75	**01953**	Half Viaduct, Hwy 9 at MP 40.75	1940	H-15	4-	90'	6-15' RCDG 3'6" SW Rt, 4" ACWS DS=20'	HC 29-00	
40.78	**01952**	Half Viaduct, Hwy 9 at MP 40.78	1940	H-15	4-	60'	4-15' RCDG 3'6" SW Rt, 5.5" ACWS DS=23'	HC 29-00	
40.86	**01951**	Half Viaduct, Hwy 9 at MP 40.86	1940	H-15	4-	375'	25-15' RCDG 3'6" SW Rt, 4" ACWS DS=34'	HC 29-00	
42.04	**0P011**	Cattlepass, Hwy 9 at MP 42.04	1940		8-	7'	7'x7' -39' RCBC 3'-Fill		
43.18		Manzanita					Laneda Ave		
43.27	**22236**	Neahkahnie Creek, Hwy 9 at MP 43.27	2016		8-	11'	132" -204' RCBC 54' of wingwall SE corner, 104' at SW 55'-Fill		
43.81	**18765**	Neahkahnie Creek, Hwy 9 at MP 43.81	2000	HS-25	72-	8'	8'x7' -134' CMP Arch 12'-Fill		
44.41	**04628**	Adler Creek, Hwy 9	1949		72-	12'	Dbl 72" -60' CMP 6'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
44.43	**04629**	Cattlepass, Hwy 9 at MP 44.43			72-	6'	72" -70' CMP 36" Subdrain Below Cattlepass 4'-Fill		
45.03		Nehalem					H St		
45.68	**00574F**	Nehalem River, Hwy 9	1983	HS-25	10-	1062'	1-180', 3-234', 1-180' RCBG Prest Post-Ten DS=80' *To be maintained by Sunset Drainage Dist*	HC 40-00	
46.45	**00714A**	Gallagher Slough, Hwy 9	1984	HS-25	14-	37'	1-40' Slb Prest 2.5" ACWS	HC 60-06	
46.51		Junction					Necanicum Hwy 46, MP 19.03		
46.60	**01051A**	Hwy 9 over POTB RR (Wheeler)	1984	HS-25	4-	321'	3-86', 1-63' RCDG Prest	HC 40-00	
47.50		Wheeler					City Hall		
47.52	**20406**	Jetty Creek, Hwy 9	2008	HL-93	4-	80'	1-80'4" RCDG Prest Bulb-I Seis Dgn DS=20' 18-Skew	HC 38-11	
49.23	**02349**	Lake Lytle Outlet, Hwy 9	1938	H-15	2-	153'	3-21', 1-27', 3-21' PT Comp, 11-6x20 Strs on 21', 11-7x21 Strs on 27' 2-3'6" SW. MC O'lay 1999 DS=14'	HC 26-00	
49.57		Equations 49.57Bk = Z45.37Ah and Z49.57Bk = 49.57Ah							
50.01		Rockaway					North City Limits		
51.31	**04632**	Salt Air Creek, Hwy 9	1928		8-	12'	Double 6'x6' -50' RCBC 1'-Fill	HC 46-00	
51.60		Rockaway					South City Limits		
52.21	**19870**	Twin Rocks Friends Camp Ped over Hwy 9	2004		14-	100'	1-60', 1-40' RC Slb Prest Timber housing for covered bridge appearance	HC 41-00	VCNB 21-03 VCSB 21-07
54.93		Garibaldi					North City Limits		
56.59		Garibaldi					East City Limits		
C56.77	**18968**	Culvert, Hwy 9 at MP C56.77	1991		72-	6'	72" -120' CMP 8'-Fill		
56.99	**01226A**	Miami River, Hwy 9	1994	HS-25	4-	204'	2-102' RCDG Prest Bulb-I Impact Panel ea End DS=14'	HC 44-00	
59.06	**09056**	Culvert, Hwy 9 at MP 59.06	1961		8-	12'	12'x15' -70' RCBC Inv & Apr Pvd 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
59.21		Bay City					N City Limits		
59.32	**08828**	Hwy 9 over POTB RR at MP 59.32	1961	HS-20	4-	181'	1-53', 1-70', 1-58' RCDG DS=30' 38-Skew	HC 30-00	
59.83	**09073**	Patterson Creek, Hwy 9	1961		8-	12'	12'x8' -106' RCBC Inv & Apr Pvd 8'-Fill		
60.86		Equation 60.86Bk = 61.07Ah							
61.35		Bay City					South City Limits		
61.74	**0P008**	Doty Creek, Hwy 9	1953		8-	6'	6'x6' -49'6" RCBC No Fill (Not Used)	HC 38-00	
62.07	**07481**	Tidal Slough (Vaughn Creek) & Cattlepas, Hwy 9 at MP 62.07	1952	HS-20	14-	60'	1-19', 1-22', 1-19' RC Slb on PT DS=10'	HC 30-00	
62.25	**07480**	Tidal Slough & Cattlepas, Hwy 9 at MP 62.25	1952	HS-20	14-	60'	1-19', 1-22', 1-19' RC Slb on PT DS=12'	HC 30-00	
62.40	**07426**	Hathaway Slough, Hwy 9	1952	HS-20	4-	150'	6-25' RCDG on PT DS=26' 23-Skew	HC 30-00	
62.67	**07425**	Stasek Slough, Hwy 9	1952	HS-20	4-	225'	9-25' RCDG on PT DS=26' 30-Skew	HC 30-00	
62.84	**07456**	Neilson Slough, Hwy 9	1952	HS-20	4-	100'	4-25' RCDG on PT DS=20' 30-Skew	HC 30-00	
62.94	**07424**	Kilchis River & Possetti Rd, Hwy 9	1952	HS-20	14- *4-	120' 156'	1-19', 1-22', 1-19' RC Slb on PT, 1-47', 1-62', 1-47' RCDG, 1-19', 1-22', 1-19' RC Slb on PT VC 12' for Co Rd DS=26'	HC 30-00	VC 12-00
63.11	**0M001**	Cattlepass, Hwy 9 at MP 63.11			8-	6'	6'x6' -54' RCBC Inv & Apr Pvd (Not used) 3'-Fill		
63.48	**00505**	Hwy 9 over POTB RR (Juno)	1931	H-15	4-	180'	3-60' RCDG 2-3'6" SW, No WS DS=22' 36-Skew	HC 27-00	
64.14	**01498**	Wilson River Slough, Hwy 9	1931	H-15	4-	120'	1-37', 1-46', 1-37' RCDG 2-3'6" SW, No WS DS=10'	HC 27-00	
64.23	**01499**	Wilson River, Hwy 9	1931	H-15	4- *18-	60' 120'	1-7.5' cant, 1-30' RCDG, 1-120' Thru RC Tied Arch, 1-30', 1-7.5' cant RCDG 2-2'7" SW, No WS DS=33'	HC 27-00	VC 12-03
64.76	**18260**	Culvert, Hwy 9 at MP 64.76	2000	HS-20	8-	6'	6'x4' -94' RCBC Inv & Apr Pvd	HC 78-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
64.99	**17370**	Hall Slough, Hwy 9	2000	HS-25	14-	66'	1-66' RC Slb Prest 2-6'6" SW, 3" ACWS DS=9' 18-Skew	HC 78-00	
65.12	**17371**	Dougherty Slough, Hwy 9	2000	HS-25	14-	133'	2-66'6" RC Slb Prest 2-6'6" SW, 4" ACWS DS=23'	HC 78-00	
65.50		Tillamook					North City Limits		
65.55	**01500**	Hoquarten Slough, Hwy 9	1931	H-15	4-	115'	1-34', 1-47', 1-34' RCDG 2-5' SW, 2.5" ACWS DS=23' 80-Skew	HC 34-00	
65.64 N	**0M228**	Sign Truss Br, Hwy 9 NB at MP 65.64	1963		80-		1-62' Steel Truss Sign Bridge	HC 49-00	VCNB 17-01
65.74 S		Junction					Netarts Secondary Hwy 131 Rt Wilson R Hwy 37, MP 9.08		
65.77 N		Junction					Wilson River Highway 37		
66.26		Tillamook					South City Limits		
66.36	**07224**	Drainage Ditch, Hwy 9 at MP 66.36	1950	HS-20	14-	52'	1-16', 1-20', 1-16' RC Slb 2" ACWS on half of roadway DS=13'	HC 32-00	
66.87	**07223**	Cattlepass, Hwy 9 at MP 66.87	1949		8-	8'	8'x7' -51'6" RCBC Inv & Apr Pvd, (not used) 6'-Fill	HC 50-00	
67.11	**07222**	Cattlepass, Hwy 9 at MP 67.11	1949		8-	8'	8'x6' -55'6" RCBC Inv & Apr Pvd 3'-Fill		
67.30	**07221**	Cattlepass, Hwy 9 at MP 67.30	1949		8-	8'	8'x7' -51'6" RCBC Inv & Apr Pvd, (not used) 1'-Fill	HC 50-00	
67.98	**07147**	Trask River, Hwy 9	1949	HS-20	14- *4-	156' 182'	2-18' RC Slab, 1-56', 1-70', 1-56' RCDG, 1-18', 4-21', 1-18' RC Slab 2-4'6" SW, No WS (1" ACWS 50' Ea End) DS=32'	HC 30-00	
68.45	**04642A**	South Prairie Creek, Hwy 9	1949	HS-20	14-	80'	1-18', 2-22', 1-18' RC Slb 4.5" ACWS DS=9'	HC 38-00	
68.67	**04643A**	Anderson Creek, Hwy 9	1949	HS-20	14-	57'	1-18', 1-21', 1-18' RC Slb 4.5" ACWS DS=6'	HC 38-00	
69.76	**07220**	Cattlepass, Hwy 9 at MP 69.76	1950		8-	7'	7'x7' -51'6" RCBC Inv & Apr Pvd 1'-Fill	HC 50-00	
70.63		Roadside Rest Area					Tillamook River		
70.78	**07218**	Killam Creek, Hwy 9	1950		8-	8'	8'x8' -101' RCBC Inv & Apr Pvd, Fish Weirs through Culvert 18'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
71.18	**07181**	Fawcett Creek, Hwy 9	1950	HS-20	14-	101'	1-18', 3-21'6", 1-18' RC Slb 4.5" ACWS DS=19'	HC 38-00	
71.85	**00877**	Simmons Creek, Hwy 9	1989	HS-25	72-	21'	20'7"x13'2" -121' Multiplate Pipe Arch 15-degree dog-leg 6'-Fill 13-Skew	HC 40-00	
72.29	**04646**	Culvert, Hwy 9 at MP 72.29	1916		8-	8'	8'x5' -65" RCBC Inv Pvd No Apr 1'-Fill	HC 40-00	
72.42	**04647**	Munson Creek, Hwy 9	1918	H-15	8-	12'	12'x6' -59' RCBC Inv & Apr Pvd 6'-Fill	HC 40-00	
72.90	**04648**	Mills Creek, Hwy 9 at MP 72.90	1919	HS-20	8-	9'	8'6"x5' -79' RCBC Inv Pvd No Apr 1'-Fill	HC 40-00	
73.08	**21611**	Culvert, Hwy 9 at MP 73.08	2012	HS-20	8-	9'	6'x4' - 126' RCBC Inv Pvd No Apr 2'-Fill	HC 44-00	
73.74	**04649A**	Mills Creek, Hwy 9 at MP 73.74	1919, 74	H-15	8-	10'	10'x4' -132' RCBC Inv & Apr Pvd 4'-Fill	HC 36-00	
74.10	**0P422**	Cattlepass, Hwy 9 at MP 74.10	1974		72-	7'	84" -128' CMP 2'-Fill		
74.37	**0P423**	Cattlepass, Hwy 9 at MP 74.37	1974		72-	7'	84" -135' CMP 1'-Fill		
74.53		ODOT Loadometer Pit, Lt							
74.78	**0P424**	Culvert, Hwy 9 at MP 74.78	1974		72-	6'	60"x72" -124' CMP Arch		
76.35	**04650**	Tiger Creek, Hwy 9 at MP 76.35	1920, 60	H-15	14-	12'	1-12' RC Slb widened 1" ACWS DS=8'	HC 26-00	
76.64	**04651**	Tiger Creek, Hwy 9 at MP 76.64	1919, 60	H-15	4-	28'	1-28' RCDG widened 3" ACWS DS=9' 45-Skew	HC 26-00	
77.53	**02202**	West Beaver Creek, Hwy 9	1914	H-15	24-	65'	1-65' RC Spandrel Arch, Wide Left w/ 2-22' RCDG 8" ACWS DS=10'	HC 30-05	
79.61	**04654**	Beaver Creek, Hwy 9 at MP 79.61	1916, 60, 04	H-15	4-	107'	1-32', 1-45', 1-30' RCDG wide w/transerse Post-Ten 3.5" ACWS DS=27'	HC 28-00	
80.32	**02762**	Beaver Creek, Hwy 9 at MP 80.32	1916, 40	H-15	4-	118'	1-38'9", 1-40', 1-39' RCDG 2-5' SW, 5" ACWS, 2-5' SW DS=20' 30-Skew	HC 25-08 HC 25-08	
80.44		Beaver					Post Office		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
80.53	**04656**	West Creek (Bun Creek), Hwy 9	1914, 75	H-15	24-	18'	1-18' Conc Spandrel Arch, Wide w/1-20"x65.4" I-Beam each side Conc Dk 1" & 5" ACWS, (Steel 1 Ton) DS=8'	HC 29-10	
81.77	**04658**	Sailing Creek, Hwy 9	1916		26-	8'	8x6-31'6" RC Arch Culv Conc Fish Ladder on Outlet Apron 1'-Fill	HC 28-00	
82.92	**04659**	Farmer Creek, Hwy 9	1916, 82	H-15	56-	27'	1-27' Steel I-BM, widened 10' Lt (Steel 5 Ton), 6.5" ACWS DS=12'	HC 34-07	
82.94		Roadside Rest Area					Farm Cr Lt		
84.08	**00555B**	Big Nestucca River, Hwy 9 (Condor)	1991	HS-25	4-	268'	2-132'9" RCDG Prest Bulb-T Seis Dgn by Interim Specs DS=33'	HC 44-00	
84.16	**20640**	Cattlepass, Hwy 9 at MP 84.16	1991		72-	10'	120"x90" - 120' Struct Plate Pipe Arch		
84.94		Hebo Junction					Three Rivers Hwy 32, MP 0.00		
85.01	**04660A**	Three Rivers, Hwy 9	1949	H-15	4-	138'	1-42', 1-54', 1-42' RCDG 2-3'6" SW DS=15'	HC 26-00	
87.53		Cloverdale					Post Office		
87.91	**0P059**	Cattlepass, Hwy 9 at MP 87.91	1921		72-	8'	96" -71' CMP 2'-Fill		
88.25	**04661**	Cattlepass, Hwy 9 at MP 88.25	1922		8-	7'	7'x5' -32'6" Long RCBC Inv & Apr Pvd 6'-Fill	HC 26-00	
88.68	**00870**	Clear Creek, Hwy 9	1922, 53	H-15	4-	30'	1-30' RCDG 2.5" ACWS DS=16' 40-Skew	HC 26-00	
90.66	**0M530**	Cattlepass, Hwy 9 at MP 90.66	1982		8-	7'	7'x8' -60' RCBC Inv Pvd, BPR 2'-Fill		
91.37		DISTRICT 1/4 BOUNDARY							
91.79	**02508A**	Little Nestucca River, Hwy 9	1980	HS-20	4-	619'	1-119', 3-133', 1-95' RCDG Prest Bulb-T DS=25' 56-Skew	HC 40-00	
92.59	**0P484**	Cattlepass, Hwy 9 at MP 92.59	1986		8-	10'	10'x7' -64' RCBC Headwall extension 2009		
C92.90	**0P485**	Culvert, Hwy 9 R/W Right at MP 92.90	1986		72-	6'	72" -86' CMP		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
93.39	**0P486**	Culvert, Hwy 9 at MP 93.39	1986		72-	6'	72" -140' CMP		
93.41	**0P487**	Cattlepass, Hwy 9 at MP 93.41	1986		8-	8'	8'x7' -73' RCBC		
97.12	**04666**	Butte Creek, Hwy 9	1967	HS-20	72-	8'	7'8"x5'5" -140' Multiplate Pipe 20'-Fill		
97.57	**0P103**	Hawk Creek, Hwy 9	1967		72-	10'	15'4"x9'3" -120' Struct Plate Pipe Arch		
97.70		Neskowin					Post Office		
98.01		Equation 98.01Bk = 98.05Ah							
98.94	**13490**	Neskowin Creek, Hwy 9	1960	HS-20	4-	130'	1-20' Cant, 1-90' RCDG, 1-20' Cant No WS, BPR DS=25' 30-Skew	HC 30-00	
101.17		Summit					Cascade Head Elevation 752'		
102.80		County Line					Tillamook-Lincoln		
103.94	**0M059**	Salmon Creek, Hwy 9 R/W Left	1960		8-	12'	Dbl 6'x6' -60' RCBC Inv & Apr Pvd, Fish Weir Inv, BPR 7'-Fill		
103.98	**0P060**	Cattlepass, Hwy 9 at MP 103.98	1960		8-	6'	6'x6' -60' RCBC Inv & Apr Pvd, BPR		
104.19	**0M060**	Cattlepass, Hwy 9 at MP 104.19	1960		8-	6'	6'x7' -53' RCBC Inv & Apr Pvd, BPR 2'-Fill		
104.70	**09463**	Salmon River, Hwy 9	1960	HS-20	4-	170'	1-50', 1-70', 1-50' RCDG, 4' Trtd SW Rt w/ 3-3x8 Strs & 2x8 Dk No WS DS=25'	HC 30-00	
105.09	**13491**	Hwy 39 over Hwy 9					See Hwy 39 MP 0.04 for Description	HC 40-00	VC 16-08
105.22	**16236**	Sign Truss Br, Hwy 9 at MP 105.22	1970		80-		1-144' Steel Truss Sign Bridge	HC 84-00	VC 18-07
105.21		Junction					Salmon River Hwy 39, MP X0.22		
105.64		Equation 105.64Bk = 110.75Ah							
112.76		Lincoln City					North City Limits		
114.88	**00922A**	Devils Lake Outlet, Hwy 9 (D River)	1949	HS-15	4-	100'	1-20' Cant, 1-60', 1-20' Cant RCDG 2-5' SW, 2" ACWS DS=14'	HC 60-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
116.00		ODOT Maintenance Station, Lt					DeLake		
116.44	**22170**	Culvert, Hwy 9 at 116.44	2014	HL-93	72-		1-160' CMP 14'-Fill 0-Skew	HC 42-00	
117.30	**0M435**	Hwy 9 over Pedestrian Pass (Spanish Head)	1969	Ped	72-	15'	14'10"x14' -90' CMP *Maintained by Local Property Owner*		
118.17	**00924A**	Schooner Creek, Hwy 9	1945	HS-15	4-	286'	1-15' Cant, 1-58', 2-70', 1-58' RCDG, 1-15' Cant 2-3'6" SW, 2" ACWS DS=30'	HC 26-00	
118.71		Lincoln City					South City Limits		
119.00	**21627**	Culvert, Hwy 9 at MP 119	2012	HS-20	8-	12'	12'x6' -72' RCBC 6'-Fill	HC 25-00	
119.27	**00925A**	Drift Creek, Hwy 9	1945	HS-15	4-	210'	1-15' Cant, 1-55',1-70',1-55' RCDG, 1-15' Cant 2-3'6" SW, 2" ACWS DS=27'	HC 26-00	
120.02		Junction					Siletz Secondary Hwy 181, MP X0.21		
120.16	**09906**	Siletz River, Hwy 9	1973	HS-20	10-	920'	1-130', 4-165', 1-130' RCBG Prest Post-Ten 2-5' SW DS=55' 30-Skew	HC 72-00	
120.69		Equation 120.69Bk = 120.81Ah							
120.84	**20401**	Millport Slough, Hwy 9	2011	HL-93	4-	390'	4-97'6" RCDG Prest Bulb-T Seis Dgn DS=24'	HC 44-00	
121.61	**04141A**	Sijota Creek & Golf Access, Hwy 9	1955	HS-20	14-	57'	1-18', 1-21', 1-18' RC Slb 2.5" ACWS DS=13'	HC 38-00	
125.19	**04143A**	Fogarty Creek, Hwy 9	1955	HS-20	4-	126'	1-22' Cant, 1-82' RCDG, 1-22' Cant 2" ACWS DS=29'	HC 30-00	
127.50		Depoe Bay					Post Office Lt		
127.61	**02459**	Depoe Bay, Hwy 9	1927, 96	H-15	4- *20- 14-	171' 150' 13'	1-19'5", 1-31'4" RCDG, 1-150' RC Dk Arch, 3-40' RCDG, 1-13'4" RC Slb 2-5' SW, Seis Retro, Cathodic Protection System DS=100'	HC 50-00	
130.03	**06900**	Rocky Creek, Hwy 9 at MP 130.03	1954		8-	6'	6'x6' -400' RCBC, 6'x7' -77'6" RC Flume on Rt end Inv & Apr Pvd 120'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F130.00	**01089**	Rocky Creek, Hwy 9 Frtg Rd Rt (Ben Jones) (County Br)	1927, 00	H-15	4-	200'	5-20' RCDG, 1-160' RC Dk Arch, 5-20' RCDG Cathodic Protection System DS=44'	HC 20-00	
					*20-	160'			
132.45		Otter Rock Jct					Otter Rock Hwy 182, MP 0.75		
133.28	**06343**	Johnson Creek, Hwy 9 at MP 133.28	1942		8-	6'	6'x6' -208' RCBC Inv Pvd 55'-Fill		
F133.71	**04147**	Spencer Creek Relief, Hwy 9 Frtg (Park Rd)	1958	HS-20	72-	6'	72" -45' CMP Beverly Beach State Park 5'-Fill		
133.86	**20198**	Spencer Creek, Hwy 9	2008	HL-93	14-	70'	1-35' RC Slb Prest, 1-140 RC Deck Arch Post-Ten, 1-35' RC Slb Prest Seis Dgn DS=45'	HC 46-03	
					20-	140'			
134.82	**04149A**	Wade Creek, Hwy 9	1947		8-	6'	6'x6' -300' RCBC Inv & Apr Pvd 38'-Fill 30-Skew		
135.47	**04150A**	Coal Creek, Hwy 9	1947		8-	6'	6'x6' -209' RCBC Inv & Apr Pvd 38'-Fill 30-Skew		
135.73	**04151A**	Moolack Creek, Hwy 9	1947		8-	6'	6'x6' -173' RCBC Inv & Apr Pvd 25'-Fill		
136.85	**04153A**	Schooner Creek, Hwy 9	1947		8-	6'	6'x6' -250' RCBC Inv & Apr Pvd 66'-Fill		
138.05		Newport					North City Limits		
138.51	**01160A**	Little Creek, Hwy 9 at MP 138.51	1952		8-	6'	6'x6' -200' RCBC Inv & Apr Pvd 50'-Fill		
138.72	**07412**	Hwy 9 over Machinery Pass at MP 138.72	1952		8-	10'	10'x10' -90' RCBC Inv & Apr Pvd 10'-Fill		
138.82	**04155A**	Big Creek, Hwy 9 at MP 138.82	1952		8-	16'	Dbl 8'x8' -210' RCBC Inv & Apr Pvd 40'-Fill		
140.35		ODOT Maintenance Station, Lt					Newport		
140.37		Junction					Newport - Corvallis Hwy 33, MP 0.00		
141.53		Newport					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
141.67	**01820**	Yaquina Bay, Hwy 9	1934, 97	H-15	4-	884'	1-51', 1-50', 1-56'6", 1-70', 1-56'6" RCDG, 1-350' St Dk Arch, 1-600' St Thru Arch, 1-350 St Dk Arch, 1-268'10", 1-234'4", 1-206, 1-181'10", 1-161'7" RC Dk Arch, 1-56'6", 1-70', 2-56'6", 1-70', 2-56'6", 1-70', 1-56'6", 1-51' RCDG St Dk & Thru Arches 1440 T Below, 500 T Above, 2-3'6" SW, No WS. Seis Retro all but main spans; Cathodic Protect	HC 27-00	VC 14-05
					44-	716'			
					*34-	608'			
					20-	1053'			
144.15	**04157**	Henderson Creek, Hwy 9	1928		8-	6'	6'x6' -77' RCBC Inv & Apr Pvd, BPR 10'-Fill		
144.71	**04158**	Grant Creek, Hwy 9	1928		8-	6'	6'x6' -110'6" RCBC Inv & Apr Pvd, BPR 25'-Fill 30-Skew		
145.26	**04159**	Moore Creek, Hwy 9	1928		8-	6'	6'x6' -85' RCBC Inv & Lwr Apr Pvd, BPR 12'-Fill		
145.90	**04160**	Thiel Creek, Hwy 9	1959		72-	12'	138" -128' Struct Plate Culv 10'-Fill		
147.31	**18522**	Lost Creek, Hwy 9	1998		8-	8'	8'x8' -71'10" RCBC Inv & Apr Pvd, Metric Dgn 2'-Fill		
149.02	**01391A**	Beaver Creek, Hwy 9 at MP 149.02	1928, 77	H-15	4-	152'	1-50', 1-51', 1-50' RCDG Prest Widen w/ 1-50.25', 1-51.25', 1-50.25' RCDG Prest, widened 6" ACWS DS=26'	HC 53-06	
152.07	**0M062**	Collins Creek, Hwy 9	1929		8-	6'	6'x6' -46' RCBC Inv & Apr Pvd, BPR 6'-Fill		
155.46		Waldport					North City Limits		
155.52	**01746B**	Alsea Bay, Hwy 9	1990	HS-25	10-	2460'	1-195',1-264'RCBG CIP Prest, 1-450' St Thru Arch, 1-236',1-230',1-225',1-215',1-205',1-195',1-155',1-145',1-140',1-135',1-120' RCBG CIP Prest 2-6'0" SW, 1-1/2" LMC WS DS=73'	HC 64-00	VC 30-03
					*34-	450'			
155.90		Junction					Alsea Highway No 27, MP 0.00		
156.36		Waldport					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
157.24	**01447**	Culvert, Hwy 9 at MP 157.24	1930		8-	6'	6'x6' -68' RCBC Inv & Apr Pvd 10'-Fill		
158.64	**01449**	Little Creek, Hwy 9 at MP 158.64	1929		8-	8'	8'x6' -36' RCBC Inv & Apr Pvd 2'-Fill		
160.15	**01430A**	Big Creek, Hwy 9 at MP 160.15	1929, 78	H-15	4-	120'	1-35', 1-50', 1-35' RCDG wide w/RC Slb Prest 5" ACWS Wide 15' DS=15'	HC 39-00	
162.24	**01450**	Vingie Creek, Hwy 9	1930		8-	8'	8'x6' -31'6" RCBC, Wide 16' each side w/8'7"x5'11" CMP Inv & Apr Pvd 1'-Fill		
162.93	**01451**	Starr Creek, Hwy 9	1930		8-	6'	6'x6' -34' RCBC, Wide 16' Rt & 21' Lt w/78" Inv Pvd No Apr 3'-Fill		
164.30		Yachats					Post Office Lt		
164.73	**01173D**	Yachats River, Hwy 9	1977	HS-20	14-	96'	1-60' RC Slb Prest, 1-127' RCDG Prest Bulb-T, 1-36' RC Slb Prest 4" ACWS, 8' SW Rt DS=25'	HC 41-03	
					4-	127'			
166.46	**01175**	Cape Perpetua Half Viaduct, Hwy 9	1931	H-15	4-	76'	2-38' RCDG Masonry Rail, 3.5" ACWS. Cathodic Protection System DS=25'	HC 27-00	
166.48	**09404**	Half Viaduct, Hwy 9 at MP 166.48	1963	HS-20	14-	34'	1-34' RC Slb Prest 3.5" ACWS	HC 26-00	
167.10	**01477**	Cape Creek, Hwy 9	1930		8-	6'	6'x6' -180' RCBC Inv & Apr Pvd 50'-Fill		
167.30	**0P493**	Hwy 9 over Pedestrian Pass at MP 167.30	1969		72-	10'	10' -65' CMP *Maintained by USFS*		
167.50	**18960**	Cooks Chasm, Hwy 9	2003	HL-93	14-	49'	1-24'7" RC Slb Prest Post-Ten, 1-126'4" RC Deck Arch Prest Post-Ten, 1-24'7" RC Slb Prest Post-Ten Seis Dgn, Metric Dgn, 5' SW Rt DS=57'	HC 35-05	
					20-	126'			
167.61		DISTRICT 4/5 BOUNDARY							
167.61		County Line					Lincoln-Lane		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
168.08	**01178**	Gwynn Creek, Hwy 9	1931		8-	6'	6'x6' -62' RCBC Inv Pvd 12'-Fill		
168.44	**01182**	Cummins Creek, Hwy 9	1931	H-15	4-	70'	1-35' RCDG, 1-115' RC Dk Arch, 1-35' RCDG 2-3'6" SW, No WS. Cathodic Protection System DS=33'	HC 27-00	
					*20-	115'			
169.94	**19086**	Bob Creek, Hwy 9	2004	HL-93	4-	110'	1-109'11" RCDG Prest Bulb-T DS=22'	HC 36-00	
171.44	**01181**	Tenmile Creek, Hwy 9	1931	H-15	4-	60'	1-30' RCDG, 1-120' RC Thru Arch, 1-30' RCDG Seis retro, 2-7' SW, Polymer Conc O'lay, Cathodic Protection System DS=18'	HC 27-00	VC 20-00
					*18-	120'			
172.60	**01179**	Squaw Creek, Hwy 9	1931		8-	6'	6'x6' -102' RCBC Inv & Lwr Apr Pvd 27'-Fill 20-Skew		
174.40	**20004**	Rock Creek, Hwy 9	2008	HL-93	10-	185'	1-185' RCBG Prest Post-Ten DS=36'	HC 36-00	
175.02	**01180**	Big Creek, Hwy 9 at MP 175.02	1931	H-15	4-	115'	2-40' RCDG, 1-120' RC Thru Arch, 1-35' RCDG Seis retro, 2-5' SW, 2'7" SW on arch span, Polymer Conc O'lay DS=21'	HC 27-00	VC 20-00
					*18-	120'			
175.68	**01114**	China Creek, Hwy 9 at MP 175.68	1931	H-15	4-	66'	2-33' RCDG 2-3'6" SW, 2.5" ACWS w/membrane DS=21' 20-Skew	HC 27-00	
178.35	**01113**	Cape Creek, Hwy 9	1931, 91	H-15	4-	429'	1-10', 1-30', 1-20', 6-40' RCDG on Conc Cols, 1-220' RC Dk Arch, 1-40', 1-41', 1-28', 1-20' RCDG, 1-37' RC Slb 2-3'6" SW, 0.5" ACWS, Seis Retro. Cathodic Protection System DS=104'	HC 27-00	
					*20-	220'			
					14-	37'			
178.42	**03961**	Cape Creek Tunnel, Hwy 9 (North Portal)			70-	714'	714' long Tunnel, RC Lined	HC 24-10	VC 16-00
178.75	**01741B**	Slide Viaduct, Hwy 9 at MP 178.75	1962	H-20	6-	143'	1-48', 1-95' RCBB Prest Post-Ten 2.5" ACWS w/memb DS=30'	HC 30-00	
178.82	**01741C**	Slide Viaduct, Hwy 9 at MP 178.82	1962	H-20	14-	62'	1-62'3" RC Slb, 1-103' RCBG Prest Post-Ten 2.5" ACWS w/membrane DS=25'	HC 30-00	
					*6-	103'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
179.73	**03962**	Horse Creek, Hwy 9	1930		8-	6'	Dbl 3'x5' -249' RCBC Inv & Apr Pvd 55'-Fill		
181.32	**01529**	Berry Creek, Hwy 9	1930		8-	6'	6'x6' -137' RCBC Inv & Apr Pvd 34'-Fill 30-Skew		
184.78	**01494A**	Sutton Creek, Hwy 9	1930, 88	H-15	4-	110'	1-34', 1-42', 1-34' RCDG 2" ACWS w/membrane DS=17'	HC 54-00	
188.02		Florence					North City Limits		
189.86		ODOT Maintenance Station, Lt					Florence		
190.29		Junction					Florence - Eugene Hwy 62		
190.98	**01821E**	Siuslaw River, Hwy 9 (Florence)	1936	H-15	4-	1125'	1-56',1-70',4-56',1-70',1-56' RCDG, 1-154' RC Thru Tied Arch, 1-140' Dbl Leaf Basc Drawspan, 1-154' RC Thru Tied Arch, 1-56',1-70',2-56',1-70',1-56',1-42',1-56',2-42',1-56',1-42' RCDG (Steel 300 Ton), 2-3'6" SW, Chan VC33', Mlw Chan HC 110' DS=70'	HC 26-11	VC 16-08
					*18-	308'			
					52-	140'			
190.98		Florence					South City Limits		
193.62	**19671**	Honeyman State Park Connector Trail (Ped Br) over Hwy 9	2004	Ped	14-	70'	1-70' RC Slb Prest 31-Skew	HC 16-00	
196.94	**00982**	Siltcoos River, Hwy 9	1930	H-15	4-	172'	1-52', 1-68', 1-52' RCDG 2-3'6" SW, 1.5" ACWS DS=33'	HC 27-00	
198.58		REGION 2/3 DISTRICT 5/7 BOUNDARY							
198.58		County Line					Lane-Douglas		
202.72	**01602**	Tahkenitch Creek, Hwy 9	1929	H-15	4-	205'	1-35', 3-45', 1-35' RCDG 2-3'6" SW, 3" ACWS DS=26' 30-Skew	HC 27-02	
210.46	**18175**	Smith River, Hwy 9	1999	HS-25	4-	1640'	1-111'6", 12-118'1", 1-111'6" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=45'	HC 43-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
210.88	**18177**	Hwy 9 over LPN RR	1999	HS-25	4-	115'	1- 114'10" RCBG Prest Seis Dgn, Metric Dgn, 2" ACWS 7-Skew	HC 56-08	
211.11		Reedsport					N City Limits		
211.21	**01822**	Umpqua River & McIntosh Slough, Hwy 9	1925, 33	H-15	4-	1160'	2-42' RCDG, 2-154' RC Thru Tied Arch, 1-430' St Thru Truss Swing, 2-154' RC Thru Tied Arch, 1-42',1-56',2-43',1-56',1-43',1-57',1-70',2-57',1-70',1-57',1-43',1-56',2-43',1-56',2-43',1-56',1-42' RCDG (Steel 570 Ton), 2-3'6" SW, No WS, Navigation VC 29' HC 195' DS=12'	HC 27-00	VC 13-05
					34-	616'			
					*48-	430'			
211.52		Junction					Umpqua Hwy 45		
212.27	**00983**	Scholfield Creek, Hwy 9	1952	HS-20	4-	304'	8-25' RCDG, 1-56' St I-Beam, 4-25'6" RCDG (Steel 33 Ton), 2-5' SW, 1" ACWS DS=56'	HC 58-00	
					*56-	56'			
213.40		Reedsport					S City Limits		
213.23	**09559**	Hwy 9 over Ranch Rd	1966	HS-20	4-	133'	1-30', 1-63', 1-40' RCDG Prest 5" ACWS DS=20'	HC 44-00	
216.03	**03416A**	Winchester Creek, Hwy 9	1953		8-	10'	10'x10' -170'6" RCBC Inv & Apr Pvd 45'-Fill		
220.58		County Line					Douglas-Coos		
221.81	**00952**	Eel Creek, Hwy 9 at MP 221.81	1954		8-	12'	Dbl 6'x8' -80' RCBC Inv Pvd No Apr 8'-Fill		
222.74	**0M319**	Eel Creek, Hwy 9 at MP 222.74	1954		8-	16'	Dbl 8'x6' -101' RCBC Inv Pvd No Apr, BPR 7'-Fill		
223.05	**0M320**	Eel Creek, Hwy 9 at MP 223.05	1954		8-	12'	Dbl 6'x8' -133' RCBC Inv Pvd No Apr, BPR 22'-Fill		
223.21	**00949A**	Tenmile Creek CBRL & Frtg Rd, Hwy 9 (Lakeside)	1954	HS-20	4-	420'	4-60', 4-45' RCDG Prest 5.5" ACWS DS=54'	HC 30-00	
F223.29	**00949A**	Tenmile Creek CBRL & Frtg Rd, Hwy 9 (Lakeside)					See MP 223.21 for Description	HC 19-08	VC 23-00
F223.32	**00949B**	Tenmile Creek, Hwy 9 Frtg Rd	1989	HS-25	14-	126'	3-42' RC Slb Prest 3" ACWS w/membrane DS=27'	HC 31-05	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F224.30	**00948**	CBRL over Hwy 9 Frtg Rd (Lakeside)	1928				*Maintained by CBRL*	HC 24-00	VC 14-11
227.89		ODOT Truck Scale, Rt							
229.43	**07493**	North Slough, Hwy 9	1953		8-	24'	Triple 8'x11' -56' RCBC Inv & Apr Pvd, Tide Gates on Rt;ACWS Approach slabs		
233.09	**18544**	Haynes Inlet Slough, Hwy 9	2001	HS-25	14- *20- 14-	39' 656' 78'	1-39'4" RCDG, 1-197'11", 1-219'3", 1-239' RC Dk Arch, 2-38'11" RCDG Seis Dgn, Metric Dgn DS=50'	HC 82-08	
233.99	**01823**	Coos Bay, Hwy 9 (McCullough)	1936, 67	H-15	4- 20- *36-	835' 2761' 1709'	1-57',1-70',2-57',1-70',2-57',1-70',1-56' RCDG, 1-151',1-170',1-189',1-208',1-227',1-246',1-265' RC Dk Arch, 1-458',1-793,1-458' Cont St Thru Truss, 1-265',1-246',1-227',1-208',1-189',1-170' RC Dk Arch, 1-56',1-70',1-57',1-50',1-51' RCDG (Total Steel 3500 Ton), 2-3'6" SW, No WS DS=180'	HC 27-00	VC 16-11
234.03		North Bend					North City Limits		
234.76	**01950**	Hwy 9 over CBRL (North Bend)	1935	H-15	4-	161'	1-49', 1-63', 1-49' RCDG 2-5' SW No WS DS=35' 45-Skew	HC 47-11	
235.15 S	**21667**	Sign Cantilever Br, Hwy 9 SB at MP 235.15	2013		82-		1-35' Monotube Cantilever Steel Sign Bridge		VC 18-00
235.38 S	**21668**	Sign Cantilever Br, Hwy 9 SB at MP 235.35	2013		82-		1-26' Steel Sign Cantilever		VC 18-00
235.39 N	**21669**	Sign Cantilever Br, Hwy 9 NB at MP 235.41	2013		82-		1-30'6" Steel Sign Cantilever		VC 18-00
235.41		Junction					Cape Arago Secondary Hwy 240 (Sherman Ave & Virginia St)		
235.48 S	**21669**	Sign Cantilever Br, Hwy 9 SB at MP 235.42	2013		82-		1-32' Steel Sign Cantilever		VC 18-00
235.49 N	**21671**	Sign Cantilever Br, Hwy 9 NB at MP 235.49	2013		82-		1-35'6" Steel Sign Cantilever		VC 18-00
235.61 N	**21672**	Sign Cantilever Br, Hwy 9 NB at MP 235.62	2013		82-		1-36'2" Steel Sign Cantilever		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
236.77		North Bend					South City Limits		
236.77		Coos Bay					North City Limits		
238.14 S	**20684**	Sign Cantilever Br, Hwy 9 SB at MP 238.14	1970		82-		1-21' Cantilever Steel Sign Bridge		
238.20 N	**20686**	Sign Cantilever Br, Hwy 9 NB at MP 238.20	1970		82-				
238.21		Junction					Empire - Coos Bay Secondary Hwy 243		
238.23 S	**20685**	Sign Cantilever Br, Hwy 9 SB at MP 238.23	1970		82-		1-21' Cantilever Steel Sign Bridge		
238.25 N	**20687**	Sign Cantilever Br, Hwy 9 NB at MP 238.25	1970		82-				
238.32 N	**20688**	Sign Cantilever Br, Hwy 9 NB at MP 238.32	1970		82-				
239.20	**02478C**	Coalbank Slough, Hwy 9	1987	HS-25	14-	362'	2-48', 1-56', 3-70' RC Slb on Prest Conc Pile and Conc Piers 2-6' SW, No WS DS=25'	HC 72-00	
239.22		Coos Bay					South City Limits		
239.48		Junction					Coos River Secondary Hwy 241		
241.81 N	**06514A**	Shinglehouse Slough, Hwy 9 NB	1990	HS-25	14-	137'	1-45'5", 1-46'3", 1-45'5" RC Slb Prest w/RC end panels, 2" ACWS w/membrane DS=17'	HC 36-00	
241.81 S	**03166B**	Shinglehouse Slough, Hwy 9 SB	1989	HS-25	14-	172'	1-55'7", 1-60'11", 1-55'7" RC Slb Prest w/RC end panels, 2" ACWS w/membrane DS=18'	HC 36-00	
242.81	**0P265**	Cattlepass, Hwy 9 at MP 242.81	1960		72-	7'	84" -143' CMP 4'-Fill		
243.14		ODOT Maintenance Station, Rt					Davis Slough		
244.04	**06515K**	Southport Slough, Hwy 9	1952		8-	8'	8'x11' -100'6" RCBC Inv & Apr Pvd		
244.10 S	**16004**	Sign Truss Br, Hwy 9 SB at MP 244.10	1971		80-		1-57' Steel Truss Sign Bridge	HC 30-00	VCSB 18-02
244.18 N		Junction					Westbound Highway 35		
244.27 S		Junction					Eastbound Highway 35		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
244.33 N	**08281**	Hwy 35 over Hwy 9 NB					See Hwy 35 MP 0.07E for Description	HC 28-00	VC 14-06
244.82	**18628**	Davis Slough, Hwy 9 at MP 244.82	2001	HS-25	6-	443'	4-110 RCBB Prest Seis Dgn, Metric Dgn DS=18'	HC 43-04	
245.27	**20719**	Culvert, Hwy 9 at MP 245.27	2007		8-	6'	6'x6' -140' RCBC Inv & Apr Pvd 5'-Fill		
246.34	**0P266**	Davis Slough, Hwy 9 at MP 246.34	1960		72-	14'	14'3"x8'11" -143'6" Struct Plate Pipe 5'-Fill		
246.76	**0P267**	Culvert, Hwy 9 at MP 246.76	1960		72-	6'	72" -85' CMP 3'-Fill		
247.36	**0P268**	Culvert, Hwy 9 at MP 247.36	1960		72-	6'	72" -141'6" CMP 8'-Fill		
F247.36	**0P269**	Culvert, Hwy 9 Frtg Rd Rt	1960		72-	6'	72" -64'6" CMP 4'-Fill		
F247.37	**0P270**	Culvert, Hwy 9 Frtg Rd Lt	1960		72-	8'	96" -78' CMP 7'-Fill		
247.76	**0P271**	Davis Creek, Hwy 9 at MP 247.76	1960		72-	6'	72" -207'6" Struct Plate Pipe 43'-Fill		
255.51	**0P272**	Sevenmile Creek, Hwy 9	1960		72-	16'	Dbl 96" -201' Struct Plate Pipe 25'-Fill		
259.65	**07020**	Coquille River, Hwy 9 (Bullards)	1952	HS-20	4- *38- 50-	180' 442' 80'	2-30' RCDG, 1-221' St Thru Truss, 1-80' Vert Lft St Dk Gir, 1-221' St Thru Truss, 4-30' RCDG (Total Steel 473 Ton), No WS DS=53'	HC 25-11	VC 17-03
260.59	**08523**	Hwy 9 over Private Rd at MP 260.59	1960		8-	13'	13'x13' -46' RCBC Inv Pvd No Apr 1'-Fill		
260.64		Bandon					North City Limits		
261.60		Junction					Coquille - Bandon Highway No 244		
261.60		Equation 261.60Bk = 273.37Ah							
273.80	**01236A**	Ferry Creek, Hwy 9	1962	HS-20	14-	21'	1-21' RC Slb Prest 4" ACWS DS=11' 6-Skew	HC 60-00	
273.80	**17967**	Ferry Creek, Hwy 9 R/W Rt at MP 273.80	1999	HS-20	14-	30'	1-30' RC Slb Prest	HC 16-00	
274.60		Bandon					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
275.72	**01308**	Johnson Creek, Hwy 9 at MP 275.72	1929		8-	12'	12'x14' -45' RCBC Inv & Apr Pvd 3'-Fill 30-Skew		
276.11		ODOT Truck Scale, Lt							
277.01	**01309**	Crooked Creek, Hwy 9	1929		8-	12'	12'x12' -51' RCBC Inv Pvd No Apr 6'-Fill		
277.10	**21233**	China Creek, Hwy 9 at MP 277.10	2011		72-	12'	12' -126' CMP Fish passage features 10'-Fill 32-Skew		
278.72	**03190**	Twomile Creek, Hwy 9	1965	H-20	14-	37'	1-37' RC Slb Prest 5" ACWS DS=18'	HC 40-00	
279.74	**19655**	South Twomile Creek, Hwy 9	2003	HS-20	72-	11'	10'8"x7' -96' CMP 12'-Fill 15-Skew		
279.78	**19654**	Lower Twomile Creek, Hwy 9	2003	HS-20	72-	11'	10'8"x7' -97' CMP 7'-Fill 25-Skew		
282.11	**00762**	Fourmile Creek, Hwy 9	1929	H-15	4-	80'	1-25', 1-30', 1-25' RCDG 2" ACWS, Wide w/RC Slb DS=15'	HC 44-00	
283.65	**03193**	Conner Creek & Cattlepas, Hwy 9	1936		72-	6'	78" -173' CMP 24" Conc Pipe Under 78" Pipe 12'-Fill		
284.12	**03194A**	Davis Creek, Hwy 9 at MP 284.12	1947		72-	6'	78" -76' CMP 24" Conc Pipe Under 78" Pipe 8'-Fill		
284.78	**19015**	Bethel Creek, Hwy 9	2004	HL-93	4-	82'	1-82' RCDG Prest Bulb-T Seis Dgn, Metric Dgn 8'-Fill	HC 55-01	
284.79	**0P275**	Cattlepass, Hwy 9 at MP 284.79	1969		72-	7'	84" -120' CMP		
285.46	**03196**	Butte Creek, Hwy 9	1969		72-	13'	12'10"x8'4" -116' CMP		
285.78		County Line					Coos-Curry		
286.61	**00912**	Morton Creek, Hwy 9	1925, 61	H-15	4-	25'	1-26' RCDG, Wide w/1-20"x65.4 lb I-Beam Each Side (Steel 2 Ton), 6" ACWS DS=7'	HC 27-00	
287.76		Langlois					Post Office Rt		
288.50	**09370**	Floras Creek, Hwy 9	1967	HS-20	4-	431'	1-70', 3-97', 1-70' RCDG Prest DS=33'	HC 32-00	
289.13		Equation 289.13Bk = 289.18Ah							
290.38	**00910A**	Willow Creek, Hwy 9	1925, 67	H-15	4-	50'	1-50' RCDG, wide 16' each side w/Tubs Prest 8" ACWS DS=12' 20-Skew	HC 48-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
291.21	**19090**	Swanson Creek, Hwy 9	2001		72-	7'	82" -126' CMP 25'-Fill		
292.70	**18710**	Culvert, Hwy 9 at MP 292.70	2000	HS-20	72-	7'	84" -115' CMP		
295.27	**09875**	Drainage Ditch & Access Rd, Hwy 9 at MP 295.27	1971	HS-20	14-	52'	1-52' RC Slb Prest 2" ACWS DS=8'	HC 15-06	
295.49	**00928A**	Crystal Creek, Hwy 9	1971	HS-20	14-	103'	1-34', 1-35', 1-34' RC Slb Prest 4" ACWS DS=15'	HC 49-09	
295.75	**00901C**	Sixes River, Hwy 9	1971	HS-20	4-	500'	4-125' RCDG Prest Bulb-T DS=34' 23-Skew	HC 48-00	
296.48		Junction					Cape Blanco Secondary Highway 250		
297.37	**00902C**	Elk River, Hwy 9	1969	HS-20	4-	680'	1-80', 4-130', 1-80', RCDG Prest Bulb-T DS=50' 30-Skew	HC 48-00	
298.26		Equation 298.26Bk = 298.35Ah							
298.90	**0P436**	Culvert, Hwy 9 at MP 298.90	1976		72-	6'	72" -116' CMP Arch 1.5'-Fill		
299.33	**0P435**	Culvert, Hwy 9 at MP 299.33	1976		72-	7'	84" -196' CMP 20'-Fill		
299.83		Port Orford					North City Limits		
300.00	**16231**	Garrison Slough, Hwy 9	1976	HS-20	14-	500'	10-50' RC Slb Prest 6" ACWS DS=30'	HC 68-00	
300.23		Equation 300.23Bk = 300.52Ah							
300.80		Street on Rt to Maintenance Station					Port Orford		
300.99		Junction					Port Orford Secondary Hwy 251		
301.48		Port Orford					East City Limits		
302.28	**03339A**	Hubbard Creek, Hwy 9	1984	HS-25	4-	138'	1-138' RCDG Prest Bulb-T DS=28'	HC 40-00	
303.44	**20339**	Rocky Creek, Hwy 9 at MP 303.44	2006		72-	7'	84" -340' CMP Inv & Apr Pvd 57'-Fill 45-Skew		
303.72	**07780A**	Rocky Point Viaduct, Hwy 9	1995	HS-25	14-	60'	1-30' RC Slb, 1-107', 1-115', 1-116' RCDG Prest Bulb-I, 1-30' RC Slb Prest Seis Dgn, No WS DS=70'	HC 44-00	
					*4-	338'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
304.35	**07781**	Retz Creek, Hwy 9	1954		8-	6'	6'x6' -150' RCBC Inv & Apr Pvd 10'-Fill		
306.35	**18096**	Brush Creek, Hwy 9 at MP 306.35	1998	HS-25	14-	89'	1-44'4" RC Slb Prest, 1-129'3" RC Dk Arch, 1-44'5" RC Slb Prest Arch supports 1-56'1" RC Slb Prest,1-17' RC Slb,1-56'1" RC Slb Prest. Variable skews DS=39' 5-Skew	HC 56-00	
					*20-	129'			
306.66	**0P276**	Creek, Hwy 9 at MP 306.66			72-	8'	96" -93'6" Struct Plate Pipe 5'-Fill		
F307.02	**07786**	Brush Creek, Hwy 9 Frtg Rd at MP F307.02	1955	HS-20	4-	61'	1-10' Cant, 1-41' RCDG, 1-10' Cant 3" ACWS DS=10'	HC 30-00	
307.79	**07787**	Brush Creek, Hwy 9 at MP 307.79	1955	H-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=23'	HC 30-00	
308.84	**02386A**	Bear Trap Creek, Hwy 9	1955	HS-20	4-	80'	1-15' Cant, 1-50' RCDG, 1-15' Cant 8" ACWS DS=17'	HC 30-00	
309.55	**18708**	Culvert, Hwy 9 at MP 309.55	2000	HS-20	8-	12'	12'x12' -95' RCBC 8'-Fill		
309.56	**02382A**	Brush Creek, Hwy 9 at MP 309.56	1954	HS-20	4-	150'	1-46', 1-58', 1-46' RCDG 3" ACWS DS=39'	HC 30-00	
311.40	**07514**	Rinehart Creek, Hwy 9	1954	HS-20	4-	136'	1-56' RCDG, 1-220' St Dk Truss, 2-40' RCDG (Steel 167 Ton) No WS DS=140'	HC 30-00	
					*40-	220'			
313.02	**07720**	Myrtle Creek, Hwy 9	1955	HS-20	4-	112'	4-28' RCDG on PT 4" ACWS DS=21'	HC 30-00	
313.15	**02387A**	Mussel Creek, Hwy 9	1955	HS-20	4-	75'	3-25' RCDG on PT 3" ACWS DS=12'	HC 30-00	
315.53	**18989**	Frankport Viaduct, Hwy 9	2004	HL-93	10-	300'	1-300' RCBG Prest Post-Ten No WS DS=65'	HC 43-04	
316.98	**20724**	Euchre Creek, Hwy 9	2009	HL-93	14-	90'	1-45' RC Slb Prest, 1-90' RCBG Prest, 1-45' RC Slb Prest Seis Dgn DS=25'	HC 44-00	
					10-	90'			
317.14	**0P278**	Cattlepass, Hwy 9 at MP 317.14	1955		72-	7'	84" -53'6" CMP 2'-Fill		
318.58	**07875**	Greggs Creek, Hwy 9	1955		8-	8'	8'x8' -92' RCBC Inv Pvd No Apr 12'-Fill		
319.02		Roadside Rest Area					Ophir Rt		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
325.42	**0P279**	Cattlepass, Hwy 9 at MP 325.42			72-	7'	84" -90' CMP 6'-Fill		
326.22	**16180**	Cattlepass, Hwy 9 at MP 326.22	1954		8-	7'	7'x7' -57' RCBC		
326.47	**16014**	Hwy 9 over Conn Rd at MP 326.47	1956	H-20	16-	25'	1-25' RC Rigid Frame 2'-Fill DS=16'	HC 35-06	
C326.51	**16014**	Hwy 9 over Conn Rd at MP 326.47					See MP 326.47 for Description	HC 24-00	VC 14-10
327.70	**01172**	Rogue River, Hwy 9 (Gold Beach, Isaac Patterson)	1930	H-15	4-	288'	9-16' RCDG, 7-230' RC Dk Arches, 9-16' RCDG 2-3'6" SW, No WS DS=82'	HC 27-00	
					*20-	1610'			
327.85		Gold Beach					North City Limits		
328.98	**03357A**	Riley Creek, Hwy 9	1957		8-	12'	12'x6' -102' RCBC Inv & Apr Pvd 6'-Fill		
329.97		Gold Beach					South City Limits		
330.48	**08290**	Hunter Creek, Hwy 9	1959	HS-20	10-	360'	1-80', 2-100', 1-80' RCBG 2" ACWS DS=35' 30-Skew	HC 30-00	
334.87		Junction					Carpenterville Hwy 255 MP 334.87		
336.31	**0P280**	Culvert, Hwy 9 at MP 336.31	1961		72-	9'	102" -331'6" Multiplate 45'-Fill		
336.94	**08718**	Myers Creek, Hwy 9	1961	HS-20	10-	300'	1-90', 1-120', 1-90' RCBG No WS DS=35'	HC 30-00	
337.97		Junction					Carpenterville Hwy 255 MP 339.68 (Begin common alignment)		
338.13	**0P281**	Culvert, Hwy 9 at MP 338.13	1961		72-	7'	84" -163'6" CMP 8'-Fill		
339.10	**08719**	Pistol River, Hwys 9 & 255	1962	HS-20	4-	210'	2-60' RCDG, 1-80', 2-100', 1-80' RCBG, 2-45' RCDG No WS. Cathodic Protection System DS=34'	HC 30-00	
					*10-	360'			
339.71		Junction					Carpenterville Hwy 255 MP 341.22 (End common alignment)		
341.67	**0P282**	Cattlepass, Hwy 9 at MP 341.67	1962		72-	6'	78" -102' CMP 8'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
342.37	**08454**	Burnt Hill Creek, Hwy 9	1960		72-	16'	Dbl 96" -610'6" Multiplate Pipe w/28'x10' -92'6" RC Flume Inv & Apr Pvd, RC Baffles in Appr 118'-Fill		
343.40	**08455**	Whiskey Creek, Hwy 9	1960		72-	8'	90" -414'6" Multiplate Pipe w/9'6"x9'6" -215' RC Flume Inv & Apr Pvd, RC Baffles in Appr 77'-Fill		
344.17	**08456**	Hooskanaden Creek, Hwy 9	1961		72-	16'	Dbl 96" -517'6" Multiple Pipes 100'-Fill		
345.21	**08487**	Miller Creek, Hwy 9	1961		72-	6'	72" -294' CMP w/16'x5' -181'6" RC Flume 45'-Fill		
345.44	**08489**	Miner Creek, Hwy 9	1961		72-	8'	96" -503' Multiplate Pipe w/22'x7' -116' RC Flume 100'-Fill		
345.64	**08488**	Wridge Creek, Hwy 9	1961		72-	6'	78" -640' Multiplate Pipe w/6x6 -290' RC Flume Inv & Apr Pvd 122'-Fill		
346.34	**08535**	Horse Prairie Creek, Hwy 9	1961		72-	8'	96" -525' Mult Pipe, 20'x8' -173'6" RC Flume, 90" -70' CMP 72'-Fill		
346.82	**08536**	Spruce Creek, Hwy 9	1961		72-	8'	90" -590' Mult Pipe, 19'x6' -137' RC Flume, 84" -179' CMP 60'-Fill		
347.16	**08537**	China Creek, Hwy 9 at MP 347.16	1961		72-	6'	78" -588'6" Mult Pipe, 16'x5' -161' RC Flume, 72" -120' CMP 66'-Fill		
347.78	**08459**	Thomas Creek, Hwy 9	1961	HS-20	14- *40- 54-	108' 795' 53'	4-15' RC Slb, 1-265' St Dk Truss, 1-26' St Tower, 1-159', St Dk Truss, 1-27' St Tower, 1-371' St Dk Truss & 3-16' RC Slb (Total Steel 1600 Ton) DS=350'	HC 30-00	
349.44	**08460**	Whalehead Creek, Hwy 9	1960	HS-20	72-	16'	Dbl 96" -678' & 1-72" -678' Multiplate Pipes 138'-Fill		
350.05	**08451**	Bowman Creek, Hwy 9	1960		72-	8'	96" -565' Multiplate Pipe 105'-Fill		
352.43	**08433A**	Lone Ranch Creek, Hwy 9	1960		8-	8'	8'x8' -571' RCBC Lined w/90" -445'6" mult pipe, 8'x8'6" -66' RC Flume Inv & Apr Pvd		
354.06	**08415**	Taylor Creek, Hwy 9	1960		8-	6'	6'x6' -328' RCBC Inv & Apr Pvd 82'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON COAST HWY. NO. 9 (US26, US101)

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
354.53	**08416**	Shigh Creek, Hwy 9			8-	6'	6'x6' -302' RCBC Inv & Apr Pvd		
354.83		Junction					Carpenterville Hwy 255 MP 362.27		
355.19	**08417**	Harris Creek, Hwy 9	1960		8-	6'	6'x6' -356'6" RCBC Inv & Apr Pvd 66'-Fill		
355.38		Brookings					North City Limits		
357.73							Truck Scales Lt		
357.94		Brookings					South City Limits		
357.98	**01143D**	Chetco River, Hwy 9	1972	H-20	10-	1114'	1-97', 1-150', 1-190', 1-240', 1-190', 1-150', 1-97' RCBG Prest Post-Ten 2-5' SW DS=88'	HC 72-00	
362.61	**09091A**	Winchuck River, Hwy 9	1965	HS-20	10-	360'	1-110', 1-140', 1-110' RCBG 2-3'4" SW, No WS LMC O'lay DS=27'	HC 32-00	
363.11		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WALLOWA LAKE HWY. NO. 10 (OR82)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					LaGrande - Baker Hwy 66		
0.10	**02064A**	UPRR over Hwy 10 (LaGrande)	1976				1-96' Half-Thru StGir *Superstructure maintained by UPRR*	HC 68-00	VC 17-02
0.42		La Grande					East City Limits		
0.89	**09632A**	Hwy 6 EB over Hwy 10 & UPRR Wallowa Lake Intchg)					See Hwy 6 MP 261.84E for Description	HC 84-00	VC 26-04
2.07		Island City					West City Limits		
2.41		Junction					Cove Secondary Highway 342		
2.62		Island City					Northeast City Limits		
2.64	**04821A**	Grande Ronde River, Hwy 10 at MP 2.64 (Island City)	1976	HS-20	4-	211'	1-45' RCDG, 1-210' RCDG Prest Bulb-T, 1-45' RCDG 8' SW Lt, No WS DS=25'	HC 44-00	
4.53	**20561**	Pierce Slough, Hwy 10	2007	HS-20	72-	6'	6'5"X4'3" - 109' CMP Arch 3'-Fill 24-Skew	HC 56-00	
5.25	**00837B**	Wright Slough, Hwy 10 (Conley Creek)	1983	HS-20	8-	12'	12'x6' -48' RCBC Inv & Apr Pvd 2'-Fill		
12.20		Imbler					Main St Crosses		
14.79	**00836A**	Willow Creek, Hwy 10	1971	HS-20	14-	150'	3-50' RC Slb Prest 4" ACWS DS=16'	HC 36-00	
F16.43	**00799**	Grande Ronde River, Hwy 10 Frtg Rd (Rhinehart) [Closed]	1922	H-15	4- *40-	178' 142'	2-40', 1-37' RCDG, 1-142' St Dk Truss, 1-31', 1-30' RCDG (Steel 76 Ton), 2" ACWS, Skewed DS=50' 28-Skew	HC 19-04	
17.88	**21292**	Grande Ronde River & INP RR, Hwy 10 (Indian Creek)	2012	HL-93	4-	361'	1-97', 1-146', 1-118' RCDG Prest Bulb-T Seis Dgn DS=32' 19-Skew	HC 56-00	
18.17	**08947**	Drainage Ditch, Hwy 10 at MP 18.17	1962		8-	6'	Dbl 3'x4' -56' RCBC Inv & Apr Pvd		
19.20	**00800A**	Grande Ronde River, Hwy 10 at MP 19.20 (South Elgin)	1966	HS-20	4-	322'	1-34'5", 1-55'7", 2-70', 1-55'7", 1-34'5" RCDG 1.5" LMC O'lay DS=20'	HC 32-00	
19.48		Elgin					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WALLOWA LAKE HWY. NO. 10 (OR82)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
19.73		Equation 19.73Bk = 19.96Ah							
19.97	**00803A**	Phillips Creek, Hwy 10 (Elgin)	1980	HS-20	14-	36'	1-36' RC Slb Prest 3" ACWS DS=10'	HC 30-00	
20.25		Junction					Weston - Elgin Sec Hwy No 330, Front & C St		
20.60		Elgin					East City Limits		
20.62	**01996**	Grande Ronde River, Hwy 10 at MP 20.62 (Northeast Elgin)	1935, 83	H-15	4-	216'	1-45', 2-63', 1-45' RCDG Wide w/Prest Beams 3'2" SW Rt, 4" ACWS, Radial Skew, Poly Fiber Mem DS=26'	HC 39-02	
25.12	**04827A**	Drainage, Hwy 10 at MP 25.12	1949, 47		8-	6'	6'x4' -62' RCBC Inv Pvd, No Apr 3'-Fill		
28.64		Summit					Minam Hill Elevation 3638'		
33.00		County Line					Union - Wallowa		
33.65	**01038A**	Wallowa River, Hwy 10 (Minam)	1965	HS-20	4-	427'	2-43' RCDG, 3-95' RCDG Prest, 1-55' RCDG 3.5" ACWS DS=26'	HC 30-00	
34.09		Equation 34.09Bk = 34.13Ah							
36.42		Roadside Rest Area					Wallowa River Rt		
39.45		Roadside Rest Area					Wallowa River Lt		
39.47	**04863**	Creek, Hwy 10 at MP 33.65	1958		72-	7'	84"x61" -59' Multiplate Pipe 2'-Fill		
41.73		Equation 41.73Bk = 42.09Ah							
42.26	**17415**	Rock Creek, Hwy 10	1995	HS-25	14-	61'	1-59' RC Slb Prest Seis Dgn, 4.5" ACWS w/membrane DS=11'	HC 35-07	
42.83	**00793**	Culvert, Hwy 10 at MP 42.83	1954	HS-20	72-	6'	72" -58' CMP 3'-Fill		
43.36	**04864**	Irrigation Ditch, Hwy 10 at MP 43.36	1954		72-	6'	72" -50' CMP 3'-Fill		
44.07	**00794A**	Spring Creek & Iirrig Ditch), Hwy 10	1973	HS-20	72-	7'	84"x56" -66' CMP 3'-Fill		
45.31	**04865**	Irrigation Ditch, Hwy 10 at MP 45.31	1921		8-	8'	8'x4' -32' RCBC Inv Pvd, No Apr 1.5'-Fill	HC 29-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WALLOWA LAKE HWY. NO. 10 (OR82)

Wallowa County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
45.83	**02184**	Wallowa River, Hwy 10 (Bear Creek)	1937	H-15	4-	232'	1-40', 1-46', 1-46', 1-40' RCDG, 1-58' 2-3'6" SW, Skew, 2" ACWS DS=12'	HC 26-00	
46.89		Wallowa					1st St Rt		
48.38	**04867**	Cattlepass & Drainage, Hwy 10 at MP 48.38	1951		72-	6'	78" -56' CMP 1.5'-Fill		
49.17	**04868**	Cattlepass, Hwy 10 at MP 49.17	1951		72-	6'	78" -60' CMP 2'-Fill		
49.43	**04869A**	Jacobs Creek (Spring Branch), Hwy 10	1978	HS-20	14-	20'	1-19' RC RC Slb Prest 3" ACWS DS=8'	HC 30-03	
51.36	**06951**	Irrigation Ditch, Hwy 10 at MP 51.36	1921, 55		8-	10'	10'x3' -40' RCBC Inv & Apr Pvd 1'-Fill 10-Skew	HC 38-06	
51.60	**04870**	Drainage, Hwy 10 at MP 51.60	1921, 55		8-	10'	10'x3' -38' RCBC Inv Pvd, No Apr	HC 35-08	
52.63	**04871**	Irrigation Ditch, Hwy 10 at MP 52.63	1921, 55		8-	8'	8'x3' -38' RCBC Inv Pvd, No Apr 1.5'-Fill	HC 35-08	
53.76	**0M361**	Irrigation Ditch, Hwy 10 at MP 53.76	1953		8-	8'	8'x3' -40' RCBC Inv & Apr Pvd		
54.11	**07573**	Lostine River, Hwy 10	1953	HS-20	4-	121'	1-36', 1-48', 1-36' RCDG 4" ACWS DS=13' 45-Skew	HC 26-00	
54.28	**0M362**	Irrigation Ditch, Hwy 10 at MP 54.28	1953, 96		8-	8'	8'x4' -72' RCBC Inv & Apr Pvd; extended wings & aprons 9'-Fill		
54.61		Lostine					North City Limits		
55.28	**04874**	Irrigation Ditch, Hwy 10 at MP 55.28	1921		8-	6'	6'x2' -29' RCBC Inv Pvd 1'-Fill 5-Skew	HC 28-00	
55.55		Lostine					East City Limits		
59.92	**00723A**	Wallowa River, Hwy 10 (Railroad)	1966	HS-20	4-	180'	1-50', 1-80', 1-50' RCDG Prest 3" ACWS DS=13' 26-Skew	HC 40-00	
63.18	**00724A**	Trout Creek, Hwy 10	1988	HS-25	14-	51'	1-48' RC Slb Prest 7" ACWS DS=10'	HC 39-05	
64.13		Enterprise					West City Limits		
65.09		Junction					Enterprise - Lewiston Hwy No 11		
65.33	**18472**	Prairie Creek, Hwy 10 (River St, Enterprise)	1999	HS-25	14-	40'	1-39'4" RC Slb Prest Seis Dgn, Metric Dgn. 3" ACWS w/membrane DS=4' 13-Skew	HC 35-05	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WALLOWA LAKE HWY. NO. 10 (OR82)

Wallowa County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
65.47	**02222**	Drainage Ditch, Hwy 10 at MP 65.47	1936, 99		8-	6'	6'x3' -80' RCBC, 12' Ext Lt Inv Pvd, No Apr 0.5'-Fill		
65.69	**18634**	Drainage Ditch, Hwy 10 at MP 65.69	1999	HS-20	8-	8'	8'x4' -77' Segmental RCBC Inv & Apr Pvd, Wings 1.5'-Fill 44-Skew	HC 35-07	
65.81	**02219A**	Prairie Creek, Hwy 10 (East Enterprise)	1985	HS-25	14-	64'	1-64' RC Slb Prest 5" ACWS w/membrane DS=11'	HC 39-01	
66.29		Enterprise					East City Limits		
66.50	**0P348**	Drainage, Hwy 10 at MP 66.50	1968		72-	6'	78" -60' CMP 1'-Fill		
66.96	**04879A**	Koochs Cattlepass, Hwy 10 at MP 66.96	1991		8-	8'	8'x8' -43' Segmental RCBC 3'-Fill		
67.76	**04880**	Cattlepass & Drainage, Hwy 10 at MP 67.76	1950		72-	7'	84" -70' CMP 3'-Fill		
68.12	**04881A**	Cattlepass, Hwy 10 at MP 68.12	1980		72-	6'	76" -75' CMP 3'-Fill		
68.29	**00725A**	Prairie Creek, Hwy 10	1980	HS-20	72-	24'	24'x12' -152' Struct Plate Arch	HC 33-00	
68.88	**02255**	Irrigation Ditch, Hwy 10 at MP 68.88	1921		8-	12'	Dbl 6'x3' -36' RCBC Inv Pvd, No Apr 2'-Fill		
70.97	**02256**	Irrigation Ditch, Hwy 10 at MP 70.97	1921		8-	6'	6'x3' -36' RCBC Inv Pvd, No Apr 1.5'-Fill	HC 34-00	
70.98	**02257**	Wrenn-dobbin Ditch, Hwy 10	1921	H-20	8-	18'	Trpl 6'x3'3" -36' RCBC Inv Pvd, No Apr 1.5'-Fill	HC 34-00	
70.98		Joseph					North City Limits		
71.33		ODOT Truck Scales, Lt							
71.36	**04883**	Big Bend Irrigation Ditch, Hwy 10	1961	HS-20	14-	17'	1-15' RC Slb 4.5" ACWS DS=7' 12-Skew	HC 38-04	
71.42		Junction					Little Sheep Cr Secondary Hwy No 350 Ahead		
71.42		Junction					Joseph - Wallowa Lake Secondary Hwy No 351		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ENTERPRISE-LEWISTON HWY. NO. 11 (OR3)

Wallowa County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Washington - Oregon State Line							
3.56	**0P350**	Drainage, Hwy 11 at MP 3.56	1956		72-	6'	72" -40' CMP 3'-Fill		
9.84	**04885**	Abandoned Cattlepass, Hwy 11 at MP 9.84	1956		72-	7'	84" -68' CMP BPR 4'-Fill		
15.72		ODOT Maintenance Station, Lt					Flora		
23.49		Summit					Elevation 4693'		
24.74		Equation 24.74Bk = 24.80Ah							
24.80	**0P351**	Drainage, Hwy 11 at MP 24.80	1958		72-	7'	84" -40' CMP		
31.66	**04886A**	Cattlepass & Drainage, Hwy 11 at MP 31.66	1991		72-	7'	90" -72' CMP 4'-Fill		
33.76	**17218**	Swamp Creek (Appr Lt), Hwy 11	1991		72-	6'	72" -62' CMP 1'-Fill		
35.84	**17194**	Cattlepass & Drainage, Hwy 11 at MP 35.84	1991		72-	8'	90" -72' CMP 6'-Fill		
39.15	**04892**	Drainage, Hwy 11 at MP 39.15	1925		8-	8'	8'x3' -42' RCBC Inv Pvd No Apr 1'-Fill	HC 40-00	
42.28	**04895**	Drainage, Hwy 11 at MP 42.28	1955		72-	6'	72" -62' CMP 3'-Fill		
42.67		Enterprise					North City Limits		
42.99		ODOT Maintenance Station							
43.19		Junction					Wallowa Lake Hwy No 10 N Maine, W First St		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BAKER-COPPERFIELD HWY. NO. 12 (OR7, OR86, I-84)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Old Oregon Trail Hwy 6 Broadway & Main		
0.33	**02924A**	Powder River, Hwy 12 at MP 0.33 (Campbell St, Baker City)	1972	HS-20	14-	56'	1-53' RC Slb Prst 2-6' SW, 2" ACWS DS=10' 30-Skew	HC 64-01	
1.18 E	**09515A**	Hwy 6 EB over Hwy 12 EB (Campbell St Interchange)					See Hwy 6 MP 304.13E for Description	HC 74-00	VC 19-02
1.21 E	**09515**	Hwy 6 WB over Hwy 12 EB (Campbell St Interchange)					See Hwy 6 MP 304.13W for Description	HC 74-00	VC 16-07
1.42		Junction					Hwy 6 EB		
1.57 E		Junction					Hwy 6 WB		
2.15		Baker					N City Limits		
2.32		Junction					Hwy 6 EB		
2.43 E		Junction					Hwy 6 WB		
2.67	**09804**	Hwy 12 over Hwy 6 (Richland Intchg)	1972	HS-20	14- *54-	42' 280'	1-21' RC Slb, 2-140' St Dk Gir, 1-21' RC Slb (Steel 266 Ton)	HC 46-09	
2.77		Equation 2.7Bk = 2.52Ah							
4.79	**02925A**	Irrigation Ditch, Hwy 12 at MP 4.79	1919, 72		8-	8'	8'x3' -59' RCBC Inv & Apr Pvd 1'-Fill		
6.14		Summit					Flagstaff Hill Elevation 3684'		
14.32	**17411**	Ruckles Creek, Hwy 12	1994	HS-20	8-	20'	Dbl 10'x6' -58' RCBC 1.5'-Fill	HC 31-05	
18.10	**02804A**	Ritter Creek, Hwy 12	1976		8-	10'	10'x5' -48' RCBC Inv & Apr Pvd 3'-Fill 17-Skew	HC 37-00	
18.10		Equation 18.10Bk = 18.25Ah							
19.37	**02806**	Cattlepass & Drainage, Hwy 12 at MP 19.37	1948		72-	7'	84" -44' CMP 2'-Fill		
20.76	**19836**	Powder River, Hwy 12 at MP 20.76 (Love)	2005	HL-93	4-	104'	1-104' RCDG Prest Bulb-T Seis Dgn. 5" ACWS DS=19'	HC 40-00	
21.15	**02808**	Goose Creek, Hwy 12	1947		8-	20'	Dbl 10'x6' -62' RCBC Inv & Apr Pvd, Over Barrel 10'-Fill		
26.76	**02810**	Crystal Palace Gulch, Hwy 12	1949		8-	6'	6'x6' -53' RCBC Inv & Apr Pvd 4'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BAKER-COPPERFIELD HWY. NO. 12 (OR7, OR86, I-84)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
26.82	**02811**	Corral Gulch, Hwy 12	1949		8-	6'	6'x6' -58' RCBC Inv & Apr Pvd 6'-Fill		
28.19	**02812**	Pittsburg Gulch, Hwy 12	1954		8-	8'	8'x6' -34' RCBC Inv & Apr Pvd 2'-Fill		
29.11	**07886**	Dry Gulch, Hwy 12 at MP 29.11	1994	HS-20	8-	12'	Dbl 6'x4' -65' RCBC Inv & Apr Pvd 1'-Fill	HC 49-00	
29.44	**02813**	Murry Gulch, Hwy 12	1954, 94	HS-20	8-	16'	Dbl 8'x6' -61' RCBC Inv & Apr Pvd 1'-Fill	HC 51-00	
30.08	**16810**	Powder River, Hwy 12 at MP 30.08 (Hole-in-the-Wall #1)	1987	HS-20	4-	385'	1-125', 1-135', 1-125' RCDG Prest Bulb-I	HC 36-00	
F30.80	**19618**	Maiden Gulch, Hwy 12 Frtg Rd	2004	HS-20	72-	12'	12'x7'6" -78' Multiplate Arch Pipe Hwy 012 rerouted at Hole-in-the-Wall Slide; BR 19618 is on abandoned stub of old hwy. 2'-Fill	HC 22-00	
31.23	**16811**	Powder River, Hwy 12 at MP 31.23 (Hole-in-the-Wall #2)	1987	HS-20	4-	340'	1-85', 1-140', 1-115' RCDG Prest Bulb-T	HC 36-00	
34.34	**0P353**	Cattlepass, Hwy 12 at MP 34.34	1955		72-	7'	84" -50' CMP 3'-Fill		
37.14		Summit					Elevation 2589'		
37.23	**08269**	Dry Gulch Ditch Lateral over Hwy 12 at MP 37.23 (Flume)	1955		72-	6'	76" -146' CMP Flume 15-Skew	HC 33-01	VC 23-01
37.39	**0P354**	Cattlepass, Hwy 12 at MP 37.39	1955		72-	7'	84" -62' CMP 4.5'-Fill		
38.03	**0P355**	Cattlepass & Drainage, Hwy 12 at MP 38.03	1957		72-	7'	84" CMP		
38.20	**08270**	Dry Gulch Ditch Lateral over Hwy 12 at MP 38.20 (Flume)	1955		72-	3'	32" -132' CMP Flume	HC 32-11	VC 14-11
38.92	**0P356**	Cattlepass & Drainage, Hwy 12 at MP 38.92	1957		72-	7'	84" -74' CMP 8'-Fill		
39.08	**0P357**	Cattlepass & Drainage, Hwy 12 at MP 39.08	1957		72-	7'	84" -69' CMP 15'-Fill		
39.48	**08271**	Waterbury-Allen Ditch Lateral over Hwy 12 (Flume)	1955		72-	3'	32" -128' CMP Flume 30-Skew	HC 34-11	VC 15-06
39.66	**02819**	Irrigation Ditch, Hwy 12 at MP 39.66	1925, 57		8-	8'	8'x3' -54' RCBC 5'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BAKER-COPPERFIELD HWY. NO. 12 (OR7, OR86, I-84)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
39.77	**0P358**	Waterbury Gulch & Cattlepass, Hwy 12	1957		72-	7'	84" -100' CMP 2'-Fill		
40.19	**01121A**	Little Eagle Creek, Hwy 12	1969		72-	6'	78" -68' CMP 5'-Fill		
40.64	**01122A**	Eagle Creek, Hwy 12 (Richland),	1925, 57	HS-20	42-	102'	1-100' Steel Pony Truss Conc Dk (Steel 26 Ton), 5" ACWS DS=14'	HC 26-03	
40.69	**18793**	Cattlepass & Overflow, Hwy 12 at MP 40.69	2001	HS-20	8-	7'	6.8'x6.8' -65' RCBC Inv & Apr Pvd 1'-Fill		
40.80	**0P359**	Irrigation Ditch & Cattlepass, Hwy 12 at MP 40.80	1957		72-	7'	84' -62' CMP 2'-Fill		
41.37		Equation 41.37Bk = 42.00Ah							
42.14		Richland					Post Office Rt		
42.15		ODOT Maintenance Station, Rt					Richland		
44.67	**0P360**	Immigrant Gulch, Hwy 12	1957		72-	8'	90" -138' Multiplate Pipe 17'-Fill 45-Skew		
48.79		Summit					Elevation 3653'		
52.13	**0P361**	Road Gulch, Hwy 12	1958		72-	6'	72" -108' Multiplate Arch 9'-Fill		
53.55		Junction					Baker-Copperfield Spur Hwy 481		
53.91	**08405**	Pine Creek, Hwy 12	1958	HS-20	4-	85'	1-16' Cant, 1-52' RCDG, 1-16' Cant 2" ACWS DS=12'	HC 26-00	
54.58	**02837**	Melhorn Slough, Hwy 12	1958	H-20	8-	6'	6'x3' -34' RCBC Inv & Apr Pvd 6'-Fill	HC 32-00	
55.04	**17346**	Clear Creek, Hwy 12	1993	HS-25	14-	70'	1-68' RC Slb Prest 2" ACWS DS=7' 45-Skew	HC 31-06	
55.83	**0M364**	East Pine Creek, Hwy 12	1958		8-	27'	Trpl 9'x6' -34' RCBC Inv & Apr Pvd 1.5'-Fill		
56.47	**02842A**	West Fork Dry Creek, Hwy 12	1987	HS-20	14-	23'	1-23' RC Slb Prest 8" ACWS		
56.83	**0P437**	East Fork Dry Creek, Hwy 12	1957		72-	6'	6'4"x4'9" -60' Struct Plate Arch 6'-Fill		
63.22	**0P363**	Fish Creek, Hwy 12	1957		72-	7'	84" -80' Struct Plate 14'-Fill		
63.65	**16032**	North Pine Creek, Hwy 12	1958	HS-20	4-	86'	1-16' Cant, 1-52', 1-16' Cant RCDG 2" ACWS DS=14'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BAKER-COPPERFIELD HWY. NO. 12 (OR7, OR86, I-84)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
64.90	**21392**	McLain Gulch, Hwy 12	1997		72-	6'	72" -80' CMP 4'-Fill		
68.07	**21393**	McCarty Creek, Hwy 12	1997		72-	6'	72" -160' CMP 8'-Fill		
70.80	**08979**	Snake River, Hwy 12 (Oxbow)	1961	H-20	54-	481'	1-59'9", 1-60'1", 1-30'2", 1-60'2", 2-60'1", 1-30'2", 1-60'2", 1-59'9" St Dk Gir, 12x12x3x12 Tmb Dk 2.5" ACWS DS=40' *Maintained by ODOT. Adams Co, ID to share costs*	HC 28-00	
70.80		Oregon - Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CROOKED RIVER HWY. NO. 14 (OR27)

Crook County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Ochoco Hwy No 41, 3rd & Main Streets		
0.00		Begin City of Prineville Jurisdiction							
0.37		Prineville					South City Limits		
1.90		End City of Prineville Jurisdiction							
1.90	**13598**	Irrigation Ditch, Hwy 14 at MP 1.90	1961	H-20	60-	30'	1-30' Trtd TB, 12-8x20 Strs, 2x4 Lam Dk 5" ACWS DS=7'	HC 22-09	
2.43	**03257**	Cattlepass, Hwy 14 at MP 2.43	1961		72-	6'	78" -48' CMP 2'-Fill		
2.88	**13599**	Irrigation Ditch, Hwy 14 at MP 2.88	1961	HS-20	60-	53'	1-27', 1-26' Trtd TB, 13-8x20 Strs, 2x4 Lam Dk 8" ACWS DS=11'	HC 23-02	
4.59	**13600**	Irrigation Ditch, Hwy 14 at MP 4.59	1961	H-20	60-	34'	1-34' Trtd TB, 12-8x20 Strs, 2x4 Lam Dk 6" ACWS DS=9'	HC 23-02	
6.32	**00537B**	Dry Creek, Hwy 14 at MP 6.32	1987	HS-25	14-	94'	2-47' RC Slb Prest 3" ACWS DS=14'	HC 33-01	
15.23		Equation 15.23Bk = 15.29Ah							
19.62	**13597**	Crooked River Dam Spillway, Hwy 14	1961	HS-20	14-	21'	1-21' RC Slb 4" ACWS		
19.79							Crooked River Dam (Bureau Reclamation)		
26.93	**0P062**	Culvert, Hwy 14 at MP 26.93	1961		72-	6'	72" -50' CMP 3'-Fill		
27.23	**08964**	Bear Creek, Hwy 14 at MP 27.23	1961	HS-20	60-	66'	1-18', 1-30', 1-18' Trtd PT, 12-8x20 Strs on 2, 12-6x20 Strs 1 & 3, 2x4 LamDk 2" ACWS DS=16'	HC 21-02	
27.39		Equation 27.39Bk = 25.04Ah							
28.67	**00990A**	Bear Creek, Hwy 14 at MP 28.67	1961	HS-20	56-	30'	1-30' I-Beam, 13-6.25x20x.5 Web 1, 4 24" C Armco Decking (Steel 14 Ton), 2" ACWS DS=11' 26-Skew	HC 24-06	
34.22		County Line					Crook - Deschutes		
42.51		Junction					Central Oregon Hwy No 7		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCKENZIE HWY. NO. 15 (OR216, OR242, OR126Business)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.06 E		Junction					Pacific Hwy 1W (SB)		
0.09 E	**E6099C**	Hwy 15 EB (Franklin Blvd) over Hwy 1W NB & UPRR	1961, 79	HS-20	4-	298'	2-58' RCDG, 1-52', 1-103', 1-42', 1-130', 1-56' St Dk Gir, 1-56', 1-70', 1-56' RCDG (Steel 236 Ton), 3'6" SW Rt, 0.5" ACWS DS=28'	HC 28-02	
					*54-	327'			
0.08	**W6099**	Hwy 15 WB (Franklin Blvd) over Hwy 1W & UPRR	1961, 79	HS-20	4-	326'	2-48' RCDG, 1-56', 1-126', 1-40', 1-143', 1-56' St Dk Gir, 1-48', 1-56', 1-62', 1-64' RCDG (Steel 250 Ton), 0.5" ACWS DS=28'	HC 32-00	
					*54-	421'			
0.24		Eugene					East City Limits		
1.17		Junction					McVay Sec Hwy 225		
1.34	**01223**	Willamette River, Hwy 15 WB	1929	H-15	4-	540'	6-50' RCDG, 1-176', 1-198', 1-176' St Thru Trusses, 4-50', 1-40' RCDG (Steel 530 Ton), 2-5' SW DS=31'	HC 27-00	VC 17-01
					*38-	550'			
1.34 E	**08051**	Willamette River, Hwy 15 EB	1957	HS-20	4-	212'	3-55' RCDG, 1-175', 1-200', 1-175' St Dk Gir, 1-47' RCDG (Steel 449 Ton), 5' SW Rt	HC 30-00	
					*54-	550'			
1.35		Springfield					West City Limits		
1.63		Junction					Hwy 228 Lt Third St		
4.61		Junction					Springfield - Creswell Sec Hwy 222 Rt, Jasper Rd Lt		
6.23		Junction					Eugene - Springfield Hwy 227		
8.09		Springfield					East City Limits		
10.44	**03964A**	Gray Creek (Cedar Flat Creek), Hwy 15	1987	HS-25	14-	54'	1-54' RC Slb Prest 5" ACWS w/membrane DS=14' 56-Skew	HC 35-06	
11.43	**01109B**	McKenzie River, Hwy 15 (Hendricks)	1964	HS-20	4-	873'	1-68', 5-93', 5-68' RCDG Prest DS=30' 17-Skew	HC 32-00	
11.59	**03965**	Oflow Ditch, Hwy 15 R/W Right at MP 11.59	1964	HS-20	22-	40'	1-23', 1-17' RC Channel Beams 2" ACWS DS=8' 29-Skew	HC 26-00	
12.95		ODOT Truck Scales Lt							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCKENZIE HWY. NO. 15 (OR216, OR242, OR126Business)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
13.06	**01516**	Eugene Water Board Canal, Hwy 15 at MP 13.06 (Walterville)	1930	HS-20	4-	150'	1-46', 1-58', 1-46' RCDG 2-3'6" SW DS=17' 30-Skew	HC 24-00	
13.68	**01538**	Lotta Creek, Hwy 15			8-	6'	6'x4' -52' RCBC Inv Pvd 4'-Fill 55-Skew		
15.13	**01539**	Potter Creek, Hwy 15	1949		72-	10'	10'4"x6'6" -55' Multiplate Pipe Arch 1'-Fill	HC 44-00	
15.74	**01540**	Lane Creek, Hwy 15	1963	HS-20	14-	18'	1-18' RC Precast Slb Prest on PT 2" ACWS DS=7'	HC 29-04	
16.43	**01541A**	Godard Creek, Hwy 15	1963	HS-20	14-	16'	1-16' RC Precast Slb Prest 4.5" ACWS DS=4'	HC 34-00	
18.32	**01536**	Holden Creek, Hwy 15	1929		8-	20'	Dbl 10'x5' -46' RCBC Inv Pvd, No Apr 3'-Fill 60-Skew		
19.23	**03966**	Hwy 15 over Leaburg Dam Overflow Spillway	1930		8-	21'	7-Multiple RCBC, 1-32"x8', 1-54"x8', 5-6'x8' - 71' Long 12'-Fill		
19.94		Leaburg					Post Office Lt		
22.59	**18518**	Eugene Water Board Canal, Hwy 15 at MP 22.59 (Ward)	1997	HS-25	4-	76'	1-76' RCDG Prest Deck Bulb-T DS=16' 28-Skew	HC 44-00	
22.79	**18333**	Montgomery Creek, Hwy 15	1998	HS-25	14-	53'	1-52'10" RC Slb Prest 2.5" ACWS	HC 41-06	
23.92	**18534**	Eugene Water Board Canal (Leaburg Dam) Partial Viaduct	1998	HS-25	14-	184'	46-4' RC Slb Prest Partial Viaduct transverse spans Transverse spans vary, 9'9.5" to 23'2" (flared structure), 2" ACWS		
24.53	**01584**	Hatchery Creek, Hwy 15	1931		8-	10'	10'x5' -42' RCBC Inv & Dnstrm Apr Pvd 2'-Fill		
24.86	**01583**	Finn Creek, Hwy 15	1931		8-	8'	8'x8' -52' RCBC Inv & Dnstrm Apr Pvd 3'-Fill		
25.97	**18240**	Indian Creek, Hwy 15	2000	HS-25	14-	56'	1-55'10" RC Slb Prest 3" ACWS DS=13'	HC 41-04	
26.44		Vida					Post Office, Rt		
26.52	**01324A**	Gate Creek, Hwy 15 (Vida)	1930, 88	HS-25	4-	180'	1-40', 1-60', 2-40' RCDG, Wide w/ 4-RC Slb EB 2-4' SW, 2" ACWS, membrane waterproofing DS=20'	HC 49-08	
31.30	**19019**	Bear Creek, Hwy 15	2006	HL-93	4-	48'	1-48'4" RCDG Prest Bulb-I Seis Dgn, Metric Dgn 28-Skew	HC 39-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCKENZIE HWY. NO. 15 (OR216, OR242, OR126Business)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
37.93		Roadside Rest Area					Finn Rock		
39.51	**03970B**	Elk Creek, Hwy 15	1957	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=20' 23-Skew	HC 44-00	
40.18	**13570**	McKenzie River, Hwy 15 (Fish Hole)	1972	HS-20	4-	95'	1-95' RCDG Prest Bulb-T	HC 46-00	
40.70	**01323A**	Blue River Bridge, Hwy 15	1972	HS-20	10-	248'	2-124' RCBG No WS DS=22' 28-Skew	HC 48-00	
41.16		Equation 41.16Bk = 41.34Ah							
41.56	**0P259**	Culvert, Hwy 15 a MP 41.56	1965		72-	8'	96" -100' CMP		
41.94	**0P260**	Culvert, Hwy 15 at MP 41.94	1966		72-	6'	72" -90' CMP		
46.34	**0P261**	Mill Creek, Hwy 15 at MP 46.34	1966		72-	18'	2-108" -123' CMP		
46.39	**03973A**	Mill Creek, Hwy 15 at MP 46.39	1966		72-	6'	72" -90' CMP		
46.48	**0P262**	Mill Creek, Hwy 15 at MP 46.48	1966		72-	6'	72" -86' CMP		
46.53	**0P263**	Mill Creek, Hwy 15 at MP 46.53	1966		72-	6'	72" -135' CMP		
46.91	**0P264**	Culvert, Hwy 15 at MP 46.91	1966		72-	6'	72" -76' CMP		
47.12	**20663**	Sign Truss Br, Hwy 15 at MP 47.12 (VMS)	2008		80-		1-60' Steel Truss Sign Bridge (Variable Message Sign)		VC 18-03
50.33		ODOT Maintenance Station					McKenzie Bridge		
50.46	**01399A**	McKenzie River, Hwy 15	1968	HS-20	6-	242'	1-72', 1-98', 1-72' RCBB BPR, 7" ACWS DS=20'	HC 44	
54.96		Junction					Clear Lake-Belknap Springs Hwy 215		
54.97		Equation 54.97Bk = 55.46Ah							
59.03	**03975A**	White Branch Creek, Hwy 15	1979	H-17	72-	12'	Dbl 72" -25' CMP		
66.70	**21084**	Creek, Hwy 15 at MP 66.70	2008	HL-93	14-	37'	1-37'1" RC Slb Prest Seis Dgn, 1.5" ACWS DS=8' 35-Skew	HC 24-00	
68.36	**21085**	Creek, Hwy 15 at MP 68.36	2008	HL-93	14-	23'	1-23'4" RC Slb Prest Seis Dgn, 1.5" ACWS DS=12'	HC 24-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCKENZIE HWY. NO. 15 (OR216, OR242, OR126Business)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
71.30	**03978A**	Frog Camp Creek, Hwy 15	1979		72-	6'	1-72" -38' CMP		
72.53	**03979A**	Creek, Hwy 15 at MP 72.53 (Pole Bridge)	1980		72-	6'	6'1"x3'9" -48' Corr Plate Arch		
76.65		DISTRICT 5/3 BOUNDARY							
76.65		County Line					Lane - Linn		
77.14		REGION 2/4 DISTRICT 3/10 BOUNDARY							
77.14		County Line					Linn-Deschutes		
77.46		Summit					McKenzie Pass Elevation 5325'		
89.40	**03372A**	Trout Creek, Hwy 15	1981	H-20	14-	22'	1-21' Precast RC Channel Beam 4" ACWS DS=50'	HC 33-06	
92.28		Junction					Santiam Hwy 16		
92.30		Sisters					West City Limits		
92.85		Sisters					East City Limits		
93.00	**00806A**	Whychus Creek, Hwy 15	1957, 69	HS-20	14- *4-	48' 56'	1-24' RC Slb Prest, 1-56' RC Channel Prest, 1-24' RC Slb Prest 5" ACWS DS=11' 56-Skew	HC 51-07	
93.07		Junction					McKenzie - Bend Hwy 17		
93.08		ODOT Traffic Truck Scales							
107.36	**18283**	Cline Falls Rd over Hwy 15	1997	HS-25	4-	116'	1-116' RCDG Prest Bulb-T	HC 31-02	VC 17-09
107.65	**03373A**	Deschutes River, Hwy 15	1957, 08	HS-20	4-	344'	1-53', 1-74', 1-90', 1-74', 1-53' RCDG 2" ACWS, Bent 1 post-tensioning 2008 DS=55'	HC 30-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCKENZIE HWY. NO. 15 (OR216, OR242, OR126Business)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
111.11	**20023**	Glacier Highland Couplet, Hwy 15 at MP 111.11	2004	HL-93	16-	24'	24'x14'2' -88'7" RC Rigid Frame Metric Design	HC 78-05	
111.34		Redmond					West City Limits		
112.07		Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SANTIAM HWY. NO. 16 (US20, OR126)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Albany - Junction City Hwy 58 at MP 01.38		
1.06	**08223**	Hwy 16 over Hwy 1 & Conns	1958	HS-20	4-	310'	1-30', 1-50', 2-75', 1-50', 1-30' RCDG 2-5' SW, 2" ACWS 9-Skew	HC 70-00	
1.47		ODOT Truck Scale, Lt							
1.72		Albany					East City Limits		
1.92	**17438**	West Fork Cox Creek, Hwy 16	1995		8-	10'	10'x6' -66' RCBC 004'-Fill		
1.95	**17439**	Cox Creek, Hwy 16	1995	HS-25	14-	50'	1-50' RC Slb Prest 9" ACWS w/membrane DS=6' 21-Skew	HC 40-00	
2.18	**01221**	Culvert, Hwy 16 at MP 2.18	1926		8-	8'	8'x3' -46'6" RCBC Inv Pvd, No Apr 3'-Fill		
2.94	**01222**	Culvert, Hwy 16 at MP 2.94	1926		8-	8'	8'x3' -47'6" RCBC Inv Pvd, No Apr 2'-Fill		
3.92	**18893**	Burkhart Creek, Hwy 16	2002	HL-93	4-	77'	1-77'1" RCDG Prest Seis. Dgn, Metric Dgn. DS=6'	HC 35-05	
4.69	**04229**	Truax Creek (Meinerts Creek), Hwy 16	1956	HS-20	22-	20'	1-18' RC Channel Beam 5.5" ACWS DS=7'	HC 30-02	
5.08	**01219**	Culvert, Hwy 16 at MP 5.08	1926		8-	8'	8'x3' -48'6" RCBC Inv Pvd, No Apr 2'-Fill		
6.19	**01220**	Culvert, Hwy 16 at MP 6.19	1926		8-	8'	8'x3' -47'6" RCBC Inv Pvd, No Apr 1'-Fill	HC 48-00	
6.53	**04230**	Slough, Hwy 16 at MP 6.53	1954		72-	8'	7'11"x5'7" -95' Multiplate Pipe 3'-Fill		
6.56		Junction					Albany - Lyons Sec Hwy 211, MP 0.00		
11.89	**01162A**	Mountain States Power Co Canal, Hwy 16	1950, 98	HS-15	4-	93'	3-31' RCDG Seis Retro. 2-3'6" SW, 4" ACWS DS=12' 45-Skew	HC 26-00	
12.51		Lebanon					North City Limits		
12.89		Junction					Corvallis - Lebanon Hwy 210, MP 18.13		
13.55 E	**00578A**	Lebanon Ditch, Hwy 16 EB	1960	HS-20	4-	40'	1-40' RCDG Wide each Side w/55' RCDG Prest 2-5' SW, 5" ACWS DS=8' 22-Skew	HC 40-00	
13.56	**07073**	Lebanon Ditch, Hwy 16 WB	1947	HS-15	4-	74'	1-15' Cant, 1-44' RCDG, 1-15' Cant 2" ACWS DS=14'	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SANTIAM HWY. NO. 16 (US20, OR126)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.06	**04231A**	Mountain States Power Canal, Hwy 16	1961	HS-20	14-	54'	3-18' RC Slb Prest 2-5' SW, 2.5" ACWS DS=10'	HC 64-00	
14.91		Lebanon					South City Limits		
18.12	**04233A**	Vail Creek, Hwy 16	1972		8-	16'	Dbl 8'x5' -100' RCBC		
18.29	**04234**	Culvert, Hwy 16 at MP 18.29	1928, 83		8-	8'	8'x3' -93'6" RCBC, Ext w/Twin 60" CMP 24' Lt, 31' Rt Inv Pvd, Dnstrm Apr 2'-Fill		
18.36	**04235**	Culvert, Hwy 16 at MP 18.36	1928, 83		8-	8'	8'x3' -94'6" RCBC, Ext 26' Lt, 30' Rt Inv Pvd, Dnstrm Apr 2'-Fill		
21.26	**04240**	Culvert, Hwy 16 at MP 21.36	1928, 83		8-	8'	8'x3' -108'6" RCBC, Ext 53' Lt, 17' Rt Inv & Dnstrm Apr Pvd 1'-Fill	HC 36-06	
21.69	**04242A**	Noble Slough, Hwy 16	1983	HS-25	14-	60'	1-60' RC Slb Precast Prest 4.5" ACWS w/20' Impact Panels DS=10'	HC 79-06	
22.43	**0P063**	Culvert, Hwy 16 at MP 22.43	1928, 83		72-	6'	78" -156' CMP, Ext 60' Lt, 18' Rt 2'-Fill		
25.45	**04248**	Culvert, Hwy 16 at MP 25.45	1928		8-	8'	8'x6' -72' RCBC, Wide on Rt to Total Length of 81' w/16' Beam, 30-15"x36lb I-Beam Strs Inv Pvd No Apr 7'-Fill		
26.64		Sweet Home					West City Limits		
26.69	**04249**	Culvert, Hwy 16 at MP 26.69	1928, 76		8-	10'	10'x3' -124' RCBC Inv & Downstream Apr Pvd 1'-Fill 30-Skew	HC 70-00	
26.76		ODOT Maintenance Station							
27.12		Junction					Halsey - Sweet Home Hwy 212, MP 21.50		
27.16	**04250C**	Ames Creek, Hwy 16	1951, 77		8-	16'	Dbl 8'x8' -170' RCBC Inv & Apr Pvd 3'-Fill 50-Skew	HC 70-00	
28.75	**0P065**	Culvert, Hwy 16 at MP 28.75			72-	6'	78" CMP 3'-Fill		
30.21	**01330A**	Wiley Creek, Hwy 16	1964	HS-20	10-	250'	1-70', 1-100', 1-80' RCBG 3" ACWS DS=35'	HC 58-00	
30.57	**06962**	AERC over Hwy 16					*Maintained by AERC*	HC 28-00	VC 15-00
32.29		ODOT Truck Scales							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SANTIAM HWY. NO. 16 (US20, OR126)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
P41.41	**17350**	Santiam River, Cascadia State Park Rd (Park Br)	1994	HS-20	60-	76'	2-19' Glulam, 1-120' Timber Deck Truss, 2-19' Glulam, 10-6 3/4"x16 1/2" Glulam Strs on App, 10-6 3/4"x15" Strs on Truss, 5 1/8" Glulam Deck 4'6" SW Lt, 1.5" ACWS DS=50'	HC 17-00	
					*66-	120'	*Bridge & access road maintained by State Parks*		
41.44	**01512**	Dobbin Creek, Hwy 16	1930, 83	H-15	4-	100'	1-30', 1-40', 1-30' RCDG Wide w/Prest Beams 3'6" SW Lt, 4" ACWS DS=20'	HC 32-00	
42.29	**01513**	Wolf Creek, Hwy 16	1930, 83	H-15	4-	80'	1-20', 1-40', 1-20' RCDG, Wide w/ Prest Beams 4.5" ACWS DS=28'	HC 32-00	
43.07	**17971**	Canyon Creek, Hwy 16	1997	HS-25	4-	195'	1-100', 1-95' RCDG Prest Bulb-I No WS Seis Dgn DS=47' 33-Skew	HC 47-00	
46.12	**01577A**	South Santiam River, Hwy 16 (Garland)	1983	HS-25	4-	239'	1-62'4", 1-100'1", 1-77'1" RCDG Prest No WS w/20' Impact Panels DS=25'	HC 32-00	
48.82	**18731**	Trout Creek, Hwy 16	2003	HS-25	14-	60'	1-59' RC Slb Precast Prest 2" ACWS 5-Skew	HC 33-04	
52.20	**01763**	Keith Creek, Hwy 16	1936		8-	6'	6'x6' -52'6" RCBC Inv & Lower Apr Pvd 10'-Fill		
52.44	**01706**	Soda Fork, Hwy 16	1936	H-15	4-	154'	1-47', 1-60', 1-47' RCDG 2-3'6" SW, 2" ACWS DS=24'	HC 26-00	
54.00		Roadside Rest Area					Right		
56.60	**02025**	Sheep Creek, Hwy 16	1963, 94	HS-20	4-	262'	1-56', 1-70', 1-56', 2-48' RCDG Prest, 1-14'4" RC Slb 2" ACWS DS=70'	HC 30-00	
					14-	14'			
63.64		Summit					Tombstone Pass Elevation 4236'		
65.78	**0P066**	Slide Creek, Hwy 16			72-	6'	72" -74'6" CMP 8'-Fill		
67.56	**0P067**	Echo Creek, Hwy 16	1935		72-	12'	Dbl 72" -46'6" CMP 4'-Fill		
68.54	**0P068**	Toad Creek, Hwy 16			72-	6'	72" -75' CMP 10'-Fill		
71.50		Junction					Clear Lake - Belknap Springs Hwy 215, MP0.00		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SANTIAM HWY. NO. 16 (US20, OR126)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
71.52		DISTRICT 4/3 BOUNDARY							
74.61		Junction					W Leg N Santiam Hwy 162, MP 81.74		
74.65		ODOT Maintenance Station, Rt							
74.81							E Leg N Santiam Secondary Hwy 162		
74.96	**17141**	Sign Truss Br, Hwy 16 at MP 74.96	1992		80-		1-85' Steel Truss Sign Bridge	HC 30-00	VC 18-06
76.87	**06954A**	Lost Lake Creek, Hwy 16 at MP 76.87	1990		8-	12'	12'x10' -64' RCBC Inv & Apr Paved 2'-Fill 45-Skew	HC 26-00	
78.12	**06955**	Lost Lake Creek, Hwy 16 at MP 78.12	1930		8-	6'	6'x4' -93'6" RCBC, Ext 32' Rt Inv & Apr Pvd 13'-Fill		
80.80		Summit					Santiam Pass Elevation 4817'		
80.80		County Line					Linn - Jefferson		
87.07	**19184**	Lake Creek, Hwy 16	2004	HL-93	4-	92'	1-91'10" RCDG Prest Seis Dgn, Metric Dgn 45-Skew	HC 39-04	
89.20		REGION 2/4 DISTRICT 3/10 BOUNDARY							
90.85		County Line					Jefferson - Deschutes		
95.02	**03374**	Indian Ford Creek, Hwy 16	1930, 41	H-15	16-	10'	1-10'x4' RC Rigid Frame 9" ACWS DS=5'	HC 38-05	
99.99	**18891**	Sign Cantilever Br, Hwy 16 WB at MP 99.90 (VMS)	2001		82-		Steel Butterfly Sign Bridge (Variable Message Sign)		
100.05		ODOT Maintenance Station, Lt					Sisters		
100.12		Sisters					West City Limits		
100.12		Junction					McKenzie Hwy 15		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCKENZIE-BEND HWY. NO. 17 (US20)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					McKenzie Hwy 15		
0.01		ODOT Truck Scales, Rt							
2.09	**00832**	Cloverdale Ditch, Hwy 17	1940		8-	9'	Dbl 4'6"x2' -58' RCBC Inv & Apr Pvd 0.5'-Fill		
2.88	**03376A**	Whychus Creek Canal, Hwy 17	1969	HS-20	14-	22'	1-22' RC Slb Prest 6" ACWS DS=5'	HC 43-05	
14.78		Junction					Cline Falls Sec Hwy 373		
15.09	**17251**	Deschutes River, Hwy 17	1993	HS-25	4-	165'	1-48', 1-66', 1-51' RCDG Prest Bulb-I Seis Dgn, 3" ACWS w/membrane DS=12' 46-Skew	HC 52-00	
16.71		Junction					Redmond - Bend Sec Hwy 375		
18.41	**08829**	Hwy 17 WB over Hwy 4 SB Conn to Hwy 17 EB (Sisters Intchg)	1961, 97	HS-20	4-	85'	1-45' RCDG, 1-100' St Dk Gir, 1-40' RCDG Thin Epoxy O'lay	HC 20-00	
					*54-	100'			
18.51		Junction					The Dalles - California Hwy 4		
19.81	**17390**	USBR Canal, Hwy 017 MP 19.81	1993		72-	22'	1-Dbl 11'x8' - 296' RCBC, 1-Dbl 11' dia 237' CMP, 1-Dbl 11'x8'-120' RCBC, 1-Dbl 11' dia 237' CMP, 1-Dbl 11'x8'-516' RCBC, 1-Dbl 11' Dia 260' CMP Inv & Apr Pvd		
19.87	**17328**	Hwy 4 (Bend Parkway) over Hwy 17					See Hwy 4 MP 136.43 for Description	HC 58-09	VC 17-00
20.03	**08887B**	Hwy 17 over BNSF	1962, 85	HS-20	4-	156'	1-40', 1-27' RCDG, 1-123' St Dk Gir, 1-27', 2-31' RCDG, wide w/RCDG Prest (Steel 102 Ton), 3" ACWS DS=29'	HC 58-09	
					*54-	123'			
20.99		Junction					Central Oregon Hwy 7 (Greenwood Ave, Bend). End Hwy 17.		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMETTE HWY. NO. 18 (OR58)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.31		Junction					Pacific Hwy 1		
X-0.12		Junction					Goshen - Divide Hwy 226		
0.00		Junction					Pacific Hwy 1		
0.00 E	**20606**	Sign Truss Br, Hwy 18 EB at MP 0.00	2007		80-		1-69' Steel Truss Sign Bridge	HC 47-01	VCEB 18-00
0.20	**20486**	Hwy 1 NB over Hwy 18 & Conn (Goshen Grade)					See Hwy 1 MP 188.34N for Description	HC 72-00	VC 17-06
0.20	**20487**	Hwy 1 SB over Hwy 18 & Conn						HC 72-00	VC 17-06
0.39	**07734B**	Wild Hog Creek, Hwy 18	1955		8-	16'	Dbl 8'x6' -157'6" RCBC Inv & Apr Pvd 2'-Fill		
0.40	**16419**	Sign Truss Br, Hwy 18 WB at MP 0.40	1980		80-		1-120' Steel Truss Sign Bridge	HC 107-00	VCWB 18-02
0.57	**0P255**	Culvert, Hwy 18 at MP 0.57	1954		72-	6'	72" -132' CMP 7'-Fill		
C0.79	**07732B**	Hwy 1 NB over Hwy 18 & Conn (Goshen Grade)					See Hwy 1 MP 188.34N for Description	HC 26-07	VC 17-09
0.89	**09653**	Coast Fork Willamette River Oflow, Hwy 18	1967	HS-20	14-	50'	1-50' RC Slb Prest 8" ACWS DS=6'	HC 50-03	
1.96	**05285A**	Coast Fork Willamette River Relief Opening, Hwy 18	1955, 07	HS-20	4-	123'	1-23'11", 3-25', 1-23'11" RCDG 6" ACWS, Bent columns repaired 2008 DS=11'	HC 36-00	
2.29	**18386**	Coast Fork Willamette River Relief Oflow, Hwy 18	2000	HS-20	8-	30'	4-cell 7.4'x6' -114' RCBC Precast Inv & Apr Pvd 8'-Fill 37-Skew	HC 59-00	
2.46	**05286**	Coast Fork Willamette River, Hwy 18	1950	HS-20	4-	252'	3-42' RCDG, 1-180' Steel Thru Truss, 3-42' RCDG (Steel 208 Ton), No WS DS=27'	HC 30-00	VC 16-00
					*38-	180'			
2.71	**20395**	Willamette River Relief Opening, Hwy 18	2008	HL-93	14-	81'	1-81' RC Slb Prest Seis Dgn 25'-Fill DS=16'	HC 61-04	
5.73		Junction					Springfield - Creswell Sec Hwy 222		
8.08	**20120**	Hwy 18 over UPRR (Pleasant Hill)	2008	HL-93	54-	293'	1-82'6", 1-143'6", 1-67' St Dk Gir Seis Dgn DS=28' 65-Skew	HC 72-00	
8.61	**03984**	Rattlesnake Creek, Hwy 18	1952		8-	16'	Dbl 8'x6' -63'6" RCBC Inv & Apr Pvd 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMETTE HWY. NO. 18 (OR58)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
P9.21	**16352**	Lost Creek, Hwy 18 Park Rd at MP P9.21 (Park Br)	1978	HS-20	60-	100'	1-32', 1-36', 1-32' 6 8.75"x37.5" Glulam Strs, 6.75" Glulam Dk 2" ACWS	HC 26-00	
9.51	**20360**	Lost Creek, Hwy 18	2008	HL-93	4-	198'	1-110', 1-87'6" RCDG Prest Bulb-T Seis Dgn DS=14'	HC 52-00	
10.40	**0P257**	Cattlepass, Hwy 18 at MP 10.40			72-	12'	Dbl 72" -78' Multiplate Pipe 2'-Fill		
10.58	**0P258**	Cattlepass, Hwy 18 at MP 10.58			72-	6'	72" -78'6" Multiplate Pipe 3'-Fill		
14.45	**07180**	UPRR Main Line over Hwy 18 at MP 14.45					*Maintained by UPRR*	HC 40-00	VC 15-11
16.13	**03986**	West Fork Minnow Creek, Hwy 18	1949		8-	10'	10'x8' -246' RCBC Under Hwy & RR 35'-Fill		
17.17							Truck Scales, Lt		
18.05	**03987**	Rolling Riffle Creek, Hwy 18	1951		8-	10'	10'x8' -320' RCBC Under Hwy & RR 1951 45'-Fill 35-Skew		
19.28	**01361A**	Hazel Creek, Hwy 18	1950		8-	6'	6'x6' -268' RCBC Inv & Apr Pvd, under Hwy & RR 36'-Fill 20-Skew		
20.71	**03988A**	Goodman Creek, Hwy 18	1950		26-	22'	21'6" RC Arch Culv Under Hwy & RR 80+'-Fill		
21.55	**01361C**	Crale Creek, Hwy 18	1950		8-	7'	7'x7' -450' RCBC Inv & Apr Pvd, Under Highway & RR 80'-Fill		
23.33	**0M302**	Harper Creek, Hwy 18	1950		8-	6'	6'x6' -232' RCBC Inv & Apr Pvd, Under Hwy & RR~~ 30'-Fill 20-Skew		
24.02	**0M303**	North & South Creek (Twin Creek), Hwy 18	1950		8-	8'	8'x8' -326' RCBC Inv & Apr Pvd, Under Highway & RR 53'-Fill		
24.64	**03991A**	Schweitzer Creek, Hwy 18	1950		8-	8'	8'x8' -260' RCBC Inv & Apr Pvd, Under Highway & RR 40'-Fill		
25.22	**03992A**	Duval Creek, Hwy 18	1950		8-	16'	Dbl 8'x7' -124' RCBC Inv & Apr Pvd 9'-Fill 40-Skew		
28.11	**0M304**	Whitehead Creek, Hwy 18			16-	6'	1-6'x7' -75'6" RC Rigid Frame Inv Not Pvd, Upper Apr Pvd 10'-Fill		
28.17	**03993A**	Bridge Creek, Hwy 18			8-	6'	6'x8' -90' RCBC Inv & Apr Pvd 15'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMETTE HWY. NO. 18 (OR58)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
30.76	**03994A**	Deception Creek, Hwy 18	1953	HS-15	4-	94'	1-17' Cant, 1-60' RCDG, 1-17' Cant 2.5" ACWS DS=22' 45-Skew	HC 30-00	
F31.76	**01626**	Willamette River, Hwy 18 Frtg Rd (Barnard)	1932	H-15	4-	225'	3-45' RCDG, 2-160' St Thru Trusses, 2-45' RCDG (Steel 250 Ton), 4' SW Rt, No WS DS=22'	HC 21-08	VC 14-11
					*38-	320'			
33.24	**07894**	Willamette River, Hwy 18 (Barnard)	1955, 00	HS-20	4-	231'	1-20' Cant, 1-64', 1-65'3" RCDG, 1-100'9", 1-160', 1-100'9" St Dk Gir, 1-41'3", 1-41' RCDG (Steel 136 Ton), No WS BPR, Seis Retro. DS=28'	HC 30-00	
					*54-	362'			
35.05		Oakridge					Elgin Ave Rt		
35.00		ODOT Maintenance Station					Oakridge		
35.98	**02073C**	Salmon Creek, Hwy 18	1991	HS-25	14-	78'	1-39' RC Slb Prest, 1-140' RCDG Prest Bulb-I, 1-39' RC Slb Prest DS=23'	HC 69-03	
					*4-	140'			
37.09	**20359**	Hwy 18 over Private Logging Road	2008	HL-93	4-	118'	1-118' RCDG Prest Bulb-T Seis Dgn 33-Skew *Private road & street maintained by Pope & Talbot Inc. Roadbed at overcrossing maintained by ODOT*	HC 44-00	
38.25	**01519A**	Salt Creek, Hwy 18 at MP 38.25	1965	HS-20	4-	74'	1-37' RCDG, 1-156' St Dk Gir, 1-37' RCDG (Steel 140 Ton), 2" ACWS w/membrane 025'-Fill DS=25' 35-Skew	HC 32-00	
					*54-	156'			
42.93	**02071A**	Salt Creek, Hwy 18 at MP 42.93	1965	HS-20	10-	199'	1-94' RCBG, 1-19' Cant, 1-167' St Dk Gir, 1-14', Cant, 1-72' RCBG (Steel 172 Ton), 2" ACWS w/membrane DS=32'	HC 32-00	
					*54-	167'			
44.87	**0M312**	Warner Creek, Hwy 18			8-	6'	6'x6' -38' RCBC Inv & Apr Pvd 1'-Fill		
45.61	**19072**	Culvert, Hwy 18 at MP 45.61	2003	HS-20	8-	6'	6'x6' -66'9" RCBC Inv & Apr Pvd 2'-Fill 6-Skew	HC 55-01	
46.02	**19074**	Culvert, Hwy 18 at MP 46.02	2003	HS-20	8-	6'	6'x6' -83'3" RCBC Inv & Apr Pvd 2'-Fill 25-Skew	HC 59-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMETTE HWY. NO. 18 (OR58)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
46.12	**19077**	Culvert, Hwy 18 at MP 46.12	2003	HS-20	8-	6'	6'x4' -71'2" RCBC Inv & Apr Pvd 2'-Fill 30-Skew	HC 60-10	
46.16	**19075**	Culvert, Hwy 18 at MP 46.16	2010		8-	6'	6'x5' -100' RCBC Inv & Apr Pvd	HC 71-02	
48.33	**03995A**	Eagle Creek, Hwy 18	1965	HS-20	14-	50'	1-50' RC Slb Prest 4" ACWS DS=10'	HC 32-00	
50.61	**06833**	UPRR Main Line over Hwy 18 at MP 50.61	1924				*Maintained by UPRR*	HC 31-08	VC 30-00
53.71		Roadside Rest Area							
55.98	**07188**	Half Viaduct, Hwy 18 at MP 55.98	1939	H-15	4-	225'	9-25' RCDG 28" ACWS DS=16'	HC 32-00	
56.10	**02539**	Salt Creek Tunnel, Hwy 18			70-	905'	905' long Tunnel, Lighted, Conc Lined 2-3'6" SW	HC 27-00	VC 12-10
56.23	**07185**	Half Viaduct, Hwy 18 at MP 56.23	1939	H-15	4-	250'	10-25' RCDG 16" ACWS DS=14'	HC 35-00	
56.29	**07186**	Half Viaduct, Hwy 18 at MP 56.29	1939	H-15	4-	125'	5-25' RCDG 21" ACWS, temp support beams added 2008 DS=9'	HC 35-00	
56.32	**07187**	Half Viaduct, Hwy 18 at MP 56.32	1939	H-15	4-	175'	7-25' RCDG 23" ACWS DS=9'	HC 35-00	
59.76	**0M018**	Salt Creek, Hwy 18 at MP 59.76	1939		8-	10'	10'x10' -214' RCBC Inv & Apr Pvd 55'-Fill		
62.07		County Line					Lane - Klamath		
62.14		Willamette Pass					Ski Area Lt		
64.34		Odel Lake Maint Sta, Lt							
67.95	**20155**	Odell Creek, Hwy 18	2006	HL-93	6-	115'	1-115' RCBB Prest Seis Dgn, 3" ACWS 30-Skew	HC 45-04	
68.75	**19589**	Snowmobile Undercrossing, Hwy 18 at MP 68.75	2003		8-	19'	10'x19' -65'6" RCBC		
69.41		Junction					Crescent Lake Hwy 429		
69.41		REGION 2/4 DISTRICT 5/10 BOUNDARY							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMETTE HWY. NO. 18 (OR58)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
73.40	**20156**	Crescent Creek, Hwy 18	2006	HL-93	6-	115'	1-115' RCBB Prest Seis Dgn, 3" ACWS DS=17' 10-Skew	HC 45-04	
82.20	**17447**	Little Deschutes River, Hwy 18	1995	HS-25	14-	60'	1-60' RC Slb Prest Seis Dgn, 4" ACWS w/membrane DS=16'	HC 45-04	
82.47	**02452A**	Klamath Northern RR over Hwy 18					*Maintained by Klamath Northern RR*	HC 34-00	VC 15-11
86.29	**20394**	Hwy 18 WB over Hwy 4 SB	2008	HL-93	4-	135'	1-134'6" RCDG Prest Bulb-T Seis Dgn 51-Skew	HC 28-00	
86.38 E		Junction					The Dalles - California Hwy 4		
86.48		Junction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FREMONT HWY. NO. 19 (US395, OR31, OR140)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					The Dalles - California Hwy 4		
1.38	**02729**	Long Prairie Slough, Hwy 19	1940		8-	6'	6'x6' -42' RCBC Inv Pvd on Ext Only, No Apr 1'-Fill	HC 40-00	
2.31		County Line					Deschutes - Klamath		
18.28		County Line					Klamath - Lake		
44.76	**03907A**	South Branch Buck Creek, Hwy 19	1986	HS-20	14-	35'	1-35' RC Slb Prest 5" ACWS DS=8'	HC 35-05	
46.75	**19782**	Silver Creek, Hwy 19	2006	HL-93	14-	70'	1-70'3" RC Slb Prest 5" ACWS, Seis Dgn, Metric Dgn DS=10'	HC 41-04	
47.33		ODOT Maintenance Station, Lt							
47.35		Silver Lake					1st St		
50.74	**03909A**	Murdock Creek, Hwy 19	1986	HS-20	14-	39'	1-39' RC Slb Prest 4" ACWS	HC 35-05	
52.96	**01552A**	Paulina Marsh, Hwy 19	1985	HS-20	14-	90'	2-45' RC Slb Prest 4" ACWS	HC 35-05	
63.01		Summit					Picture Rock Pass Elevation 4830'		
69.09		Summer Lake					Post Office Rt, Rest Area Lt		
79.47		Summit					Hunter Hill Elevation 4205'		
86.42	**0P032**	Harvey Creek, Hwy 19	1970		72-	6'	76" -90' CMP Bottom Meas 2:1 Slpd Ends		
98.22	**00572A**	Chewaucan River, Hwy 19 (Paisley)	1966	HS-20	14-	214'	1-35', 3-48', 1-35' RC Slb Prest 5' SW Lt, 2" ACWS DS=14' 12-Skew	HC 32-00	
98.38		Paisley					Post Office		
101.46	**01010**	Bagley Ditch, Hwy 19	1924		8-	6'	Dbl 3'x5' -38' RCBC Inv & Apr Pvd 1'-Fill 20-Skew	HC 33-11	
102.40	**20767**	Cattlepass, Hwy 19 at MP 102.40	2009	HL-93	72-	13'	13'x8'5" -92' CMP 3'-Fill DS=8'	HC 40-00	
109.27	**18787**	Chewaucan River, Hwy 19 (The Narrows)	2001	HL-93	54-	218'	1-63', 1-91'10", 1-63' St Dk Gir Seis Dgn, Metric Dgn DS=11' 56-Skew	HC 37-04	
116.50	**00571A**	Chewaucan River, Hwy 19 (Gravelley Ford)	1965	HS-20	14-	150'	3-50' RC Slb Prest 4" ACWS DS=18'	HC 32-00	
119.60	**18789**	Crooked Creek, Hwy 19 at MP 119.60	2000	HL-93	14-	71'	1-70'7" RC Slb Prest 4" ACWS DS=6'	HC 38-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FREMONT HWY. NO. 19 (US395, OR31, OR140)

Lake County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
120.57		Valley Falls Junction					Lakeview - Burns Hwy 49		
120.57		DISTRICT 10/11 BOUNDARY							
121.20	**00765A**	Crooked Creek, Hwy 19 at MP 121.20	1966	HS-20	14-	50'	1-50' RC Slb Prest 6" ACWS DS=5'	HC 40-00	
125.52	**0M015**	Crooked Creek, Hwy 19 at MP 125.52	1960		8-	20'	Dbl 10'x7' -35' RCBC Inv & Apr Pvd 0.5'-Fill	HC 32-08	
125.78	**0M014**	Crooked Creek, Hwy 19 at MP 125.78	1960		8-	20'	Dbl 10'x7' -51'6" RCBC Inv & Apr Pvd 4'-Fill		
126.92	**20768**	Crooked Creek, Hwy 19 at MP 126.92	2009	HL-93	14-	70'	1-70' RC Slb Prest Seis Dgn DS=8'	HC 45-04	
128.35	**0M016**	Loveless Creek, Hwy 19	1937		8-	6'	6'x3' -40' RCBC Inv Pvd, No Apr 2'-Fill	HC 38-02	
138.20	**01989**	Warner Creek, Hwy 19	1934		8-	6'	6'x6' -39'6" RCBC Inv & Apr Pvd 3'-Fill		
138.37		Junction					Warner Sec Hwy 431		
141.50	**01990**	Hammersly Creek, Hwy 19	1934		8-	7'	7'x7' -32' RCBC Inv & Apr Pvd 1'-Fill	HC 30-04	
142.15		ODOT Truck Scales							
142.63		Lakeview					North City Limits		
143.03		Junction					Klamath Falls - Lakeview Hwy 20		
143.77	**03917**	Deadman Creek, Hwy 19	1958		8-	12'	Dbl 6'x3' -72' RCBC Inv & Apr Pvd, 2-13'6" SW 10-Skew	HC 44-00	
144.05		Lakeview					South City Limits		
147.36	**0P033**	Cattlepass, Hwy 19 at MP 147.36	1971		72-	6'	78" -82' CMP 3'-Fill		
148.35	**03919A**	North Fork Crane Creek, Hwy 19	1971		8-	16'	Dbl 8'x4' -62' RCBC Inv & Apr Pvd		
148.74	**03920A**	South Fork Crane Creek, Hwy 19	1971		8-	16'			
152.35	**03921**	Cogswell Creek, Hwy 19	1928		8-	12'	Dbl 6'x3' -35'6" RCBC Inv & Lwr Apr Pvd 1'-Fill	HC 33-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FREMONT HWY. NO. 19 (US395, OR31, OR140)

Lake County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
156.20	**03922**	North Fork Kelly Creek, Hwy 19	1966		8-	12'	Dbl 6'x3' -40' RCBC Inv & Apr		
156.37	**03923**	Kelley Creek, Hwy 19	1966		8-	12'			
157.73		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KLAMATH FALLS-LAKEVIEW HWY. NO. 20 (OR39, OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.16		Junction					The Dalles - California Hwy 4		
X-0.15 E		Junction							
X-0.11 E	**08347R**	Hwy 20 over Hwy 4 Ramp to Hwy 20	1963	HS-20	10-	112'	2-55'6" RCBG w/membrane seal DS=36'	HC 22-00	
0.02 E	**01579**	Link River, Hwy 20	1931	H-15	4-	200'	4-50' RCDG 2-5' SW, 2" ACWS		
0.05 E	**08347**	Link River & Hwy 20, Hwy 4					See Hwy 4 MP 275.03 for Description	HC 40-00	VC 15-11
0.19		Begin City of Klamath Falls Jurisdiction							
0.56		Junction					Hwy 50 (Esplanade Spur) Lt		
C1.22	**03849B**	Hwy 20 over Spring St & UPRR (6th St Viaduct) (City Br)					See MP 1.27 for Description	HC 32-00	VC 16-02
1.27	**03849B**	Hwy 20 over Spring St & UPRR (6th St Viaduct) (City Br)	1957, 95	HS-20	4-	571'	1-45', 1-62', 1-41', 3-47', 1-50', 1-62', 1-44' RCDG 1-86', 1-99', 1-80' St Dk Gir, 3-42' RCDG (Steel 245 Ton), 2-6' SW, 3" ACWS w/memb seal, Seis Retro	HCEB 29-00	
					*54-	265'		HCWB 29-00	
2.13		Junction					Midland Sec Hwy 420 Washburn Way & Sixth		
2.13		Klamath Falls					South City Limits		
2.50		End City of Klamath Falls Jurisdiction							
2.72		Road Rt to ODOT Maintenance Shops					Altamont Dr, Rd to Airport		
3.25	**01419A**	USRS Canal, Hwy 20 (Altamont)	1930, 45, 63	HS-20	4-	90'	1-26', 1-38', 1-26' RCDG 2-5' SW, 4" ACWS DS=15'	HC 76-00	
3.28		Junction					Klamath Falls - Malin Hwy 50 Lt, See Hwy 50 for Structures		
F5.13	**13579**	Enterprise Irrigation Canal, Hwy 20 Frtg Rd Lt	1972		8-	12'	Dbl 6'x4' -36' RCBC		
5.19	**13587**	Enterprise Irrigation Canal, Hwy 20	1972		8-	12'	Dbl 6'x4' -142' RCBC Inv & Apr Pvd		
5.54		Junction					Klamath Falls - Malin Hwy 50 at MP 0.00		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KLAMATH FALLS-LAKEVIEW HWY. NO. 20 (OR39, OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
9.61		Olene					Post Office		
9.78	**03851A**	USRS B Canal, Hwy 20	1966	HS-20	14-	81'	3-27' RC Slb Prest 6" ACWS DS=8' 60-Skew	HC 32-00	
10.22	**06325A**	USRS Irrigation Flume over Hwy 20 at MP 10.22					*Maintained by USRS*	HC 23-10	VC 18-01
11.32		Rest Area Rt							
12.58	**02137**	OC & NE RR over Hwy 20 (Olene)	1936		60-	90'	3-15' FrTr, 1-42' StGir, 3-15' FrTr	HC 28-00	VC 14-03
					*54-	42'	*Maintained by OC & NE Rwy Co*		
18.39	**21377**	Hwy 20 over BNSF (Dairy)	2011	HL-93	4-	82'	1-82'3" RCDG Prest Bulb-I Seis Dgn DS=22' 51-Skew	HC 36-00	
19.02		Junction					Dairy - Bonanza Hwy 23		
22.23	**03853**	Buck Creek, Hwy 20	1960	HS-20	22-	22'	1-22' RC Channel Beam on PT 9" ACWS DS=6'	HC 29-07	
24.30	**03854**	Cattlepass & Stream, Hwy 20 at MP 24.30	1962		72-	6'	72" -55' CMP 2'-Fill		
25.35	**03855**	Wild Horse Creek, Hwy 20 at MP 25.35	1960	HS-20	22-	18'	1-19' RC Channel Beam 6" ACWS DS=5'	HC 30-03	
27.36	**03856**	Wild Horse Creek, Hwy 20 at MP 27.36	1959		72-	9'	8'7"x5'11" -60'6" Multiplate Pipe 2'-Fill		
29.93	**03857A**	Coder Creek, Hwy 20	1925, 81		8-	7'	7'x7' -32'6" RCBC, 72" -80' CMP Inside RCBC Inv & Lwr Apr Pvd 3'-Fill		
30.29	**03858**	Culvert, Hwy 20 at MP 30.29	1925, 77		8-	8'	8'x5' -50'6" RCBC Inv Pvd No Apr, Ext 1977 2'-Fill		
30.93		Summit					Bly Mountain Elevation 5087'		
34.42	**03859**	Whiskey Creek (Modoc Billy Creek), Hwy 20 at MP 34.42	1925		8-	8'	8'x5' -27'6" RCBC Inv Pvd No Apr 2'-Fill		
34.96	**03860**	Whiskey Creek (Modoc Billy Creek), Hwy 20 at MP 34.96	1925		8-	8'			
44.30		Cougar					Campground & Rest Area		
52.89	**20960**	Culvert, Hwy 20 at MP 52.89	2009	HL-93	8-	8'	8'x4'-57'6" RCBC Inv & Apr Pvd 3'-Fill 10-Skew	HC 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KLAMATH FALLS-LAKEVIEW HWY. NO. 20 (OR39, OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
53.49		ODOT Maintenance Station, Lt							
53.73		Bly					Post Office		
54.10	**03861**	Fish Hole Creek, Hwy 20 at MP 54.10	1962		72-	7'	84" -58' CMP 2'-Fill		
54.24	**03862A**	Fish Hole Creek, Hwy 20 at MP 54.24	1964	HS-20	14-	72'	1-26', 1-24', 1-22' RC Slb Prest on PT 4" ACWS DS=10'	HC 32-06	
54.49	**03863A**	Fish Hole Creek, Hwy 20 at MP 54.49	1964	HS-20	14-	48'	1-22', 1-26' RC Slb Prest on PT 4" ACWS DS=8'	HC 32-06	
56.62	**03864A**	South Fork Paradise Creek, Hwy 20	1964	HS-20	14-	28'	1-28' RC Slb Prest 4" ACWS DS=8'	HC 32-03	
56.71	**03865A**	Paradise Creek, Hwy 20	1964	HS-20	14-	28'	1-28' RC Slb Prest on PT 4" ACWS DS=6'	HC 32-02	
63.39		County Line					Klamath - Lake		
66.75		Summit					Quartz Mountain, Elevation 5504'		
66.79	**03924A**	Quartz Creek, Hwy 20	1927, 76, 89		8-	6'	6'x6' -58' RCBC, Ext w/6'x6' TBC, Ttl Length 92'6", 66" -140' CMP Inside Old Box Inv Pvd No Apr 4'-Fill 50-Skew		
71.75	**20750**	Drews Creek, Hwy 20	2008	HL-93	72-	17'	17'2"x11'4" -168' Multiplate Pipe Inv with streambed mtrls, Headwalls 18'-Fill 42-Skew	HC 32-00	
80.47	**03925**	Lasere Creek (Lassier Creek), Hwy 20	1996		8-	6'	6'x4' -57' RCBC Inv & Apr Pvd 3'-Fill		
80.72	**03926**	Fish Creek, Hwy 20	1996		8-	6'	6'x4' -60' RCBC 6x4-47' RCBC, Inv & Apr Pvd 3'-Fill		
81.91		Summit					Drews Gap, Elevation 5298'		
82.96	**03927**	Antelope Creek, Hwy 20	1940		8-	6'	6'x4' -46' RCBC Inv & Apr Pvd 3'-Fill		
83.05		Roadside Rest Area					Booth Memorial		
88.24	**19129**	Muddy Creek, Hwy 20	2004	HL-93	14-	36'	1-36'1" RC Slb Prest Seis Dgn, Metric Dgn, 6" ACWS DS=11' 20-Skew	HC 40-00	
88.65	**05234**	Goose Lake Valley Irrigation Canal, Hwy 20	1941		8-	10'	10'x4' -45'6" RCBC Inv Pvd, No Apr 2'-Fill 39-Skew	HC 33-09	
88.89		Summit					Tunnel Hill, Elevation 4863'		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KLAMATH FALLS-LAKEVIEW HWY. NO. 20 (OR39, OR140)

Lake County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
89.08	**05235**	Irrigation Canal, Hwy 20 at MP 89.08	1941		8-	10'	10'x4' -55' RCBC Inv Paved No Apr 2'-Fill 50-Skew	HC 34-00	
89.38	**19130**	Cottonwood Creek, Hwy 20	2004	HL-93	14-	56'	1-55'6" RC Slb Prest Seis Dgn, Metric Dgn, 5" ACWS DS=13' 25-Skew	HC 40-00	
89.91	**02343**	Irrigation Canal, Hwy 20 at MP 89.91	1939		8-	6'	6'x3' -41'6" RCBC Inv & Apr Pvd 2'-Fill		
93.81	**18870**	Goose Lake Swale, Hwy 20	2001	HL-93	14-	46'	1-45'11" RC Slb Prest 3" ACWS. Metric Dgn, Seis Dgn DS=8'	HC 37-05	
93.92	**18871**	Irrigation Canal, Hwy 20 at MP 93.92 (R/W Bridge on Lt)	2001	HL-93	14-	46'	1-45'11" RC Slb Prest Metric Dgn, Seis Dgn DS=9'	HC 19-00	
94.15	**18872**	Thomas Creek, Hwy 20 at MP 94.15	2001	HL-93	14-	74'	1-73'10" RC Slb Prest 3" ACWS. Metric Dgn, Seis Dgn DS=10'	HC 37-05	
94.44	**18874**	Thomas Creek, Hwy 20 at MP 94.44	2001	HL-93	14-	46'	1-45'11" RC Slb Prest 3" ACWS, Metric Dgn, Seis Dgn DS=9'	HC 37-05	
94.70	**18875**	Warner Canyon Creek, Hwy 20	2001	HL-93	14-	56'	1-55'9" RC Slb Prest 3" ACWS. Metric Dgn, Seis Dgn DS=9' 7-Skew	HC 37-05	
95.35		ODOT Maintenance Station, Rt							
95.36		ODOT Truck Scales							
95.91		Lakeview					West City Limits		
96.37		Junction					Fremont Hwy 19		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

GREEN SPRINGS HWY. NO. 21 (OR66)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Rogue Valley Hwy 63		
0.00		Begin City of Ashland Jurisdiction							
0.73		End City of Ashland Jurisdiction							
0.76	**00406A**	Hwy 21 over CORP	1974	HS-20	4-	315'	3-105' RCDG Prest 2-5' SW DS=30' 56-Skew	HC 70-00	
1.13	**03676A**	Hamilton Creek, Hwy 21	1919	H-15	26-	8'	8'x6' -42'5" RC Arch Culv, Ext 56' Lt & 48' Rt w/6'x7' RCBC No Inv or Apr 28'-Fill		
1.27		Connection					From Hwy 1		
1.28		Connection					To Hwy 1		
1.33	**08745**	Hwy 21 over Hwy 1	1963	HS-20	4-	287'	1-55', 2-83'6", 1-64' RCDG Prest 4" ACWS DS=24' 27-Skew	HC 30-00	
1.54		Ashland					East City Limits		
2.35	**17999**	Tolman Creek, Hwy 21	2000	HS-20	8-	11'	11'x6' -58' RCBC Inv & Apr Pvd 3'-Fill 43-Skew		
2.50	**17459**	Neil Creek, Hwy 21at MP 2.50	1996	HS-25	14-	34'	1-34' RC Slb Prest Seis Dgn, 4" ACWS DS=12' 11-Skew	HC 41-00	
2.50	**00381**	Neil Creek, Pedistrain Bridge, Hwy 21 (R/W Bridge on Rt)	1919	H-15	4-	20'	1-20' RCDG		
3.17	**17460**	Neil Creek, Hwy 21 at MP 3.17	1996	HS-25	14-	44'	1-44' RC Slb Prest Seis Dgn, 2" ACWS DS=10' 34-Skew	HC 41-00	
4.26	**21378**	Neil Creek, Hwy 21 at MP 4.26	2011	HL-93	14-	54'	1-54' RC Slb Prest Seis Dgn DS=8' 30-Skew	HC 45-04	
5.43		ODOT Truck Scales							
6.46		Junction					Siskiyou Sec Hwy 273		
6.66	**20862**	Hill Creek, Hwy 21	2009		72-	18'	18'x9' -105' Multiplate Arch Pipe 16'-Fill 2-Skew	HC 22-00 HC 22-	
8.83	**08452**	Emigrant Creek, Hwy 21	1959	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=16' 45-Skew	HC 30-00	
10.01	**00658**	Cattlepass, Hwy 21 at MP 10.01	1956		72-	6'	78" -40' CMP 2'-Fill		
11.07	**00659**	Cattlepass, Hwy 21 at MP 11.07	1960		72-	6'	78" -59' CMP 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

GREEN SPRINGS HWY. NO. 21 (OR66)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
11.52	**20533**	Soda Gulch, Hwy 21	2006	HS-20	72-	7'	84" -100' CMP 6'-Fill		
13.66		Equation 13.66Bk = 13.00Ah							
15.73		Summit					Green Springs Mountain, Elevation 4551'		
16.19	**17362**	Keene Creek, Hwy 21	1997	HS-25	10-	100'	1-100' RCBG Curved alignment, Seis Dgn DS=22' 27-Skew	HC 43-00	
16.19	**00596**	Keene Creek (R/W Bridge on Lt)	1940		58-	85'	1-85' Timber DG Bat Habitat		
21.36		ODOT Maintenance Station, Lt							
23.42	**00660A**	Jenny Creek, Hwy 21	1983	HS-20	14-	95'	1-28'6", 1-38', 1-28'6" RC Slb 3" ACWS DS=22'	HC 36-00	
27.87		County Line					Jackson - Klamath		
43.67	**19789**	Klamath River, Hwy 21 (Spencer)	2005	HL-93	54-	558'	1-170'7", 1-216'6", 1-170'7" St Dk Gir Seis Dgn, Metric Dgn DS=16'	HC 39-04	
43.86		REGION 3/4 DISTRICT 8/11 BOUNDARY							
44.01		Equation 44.01Bk = 44.17Ah							
49.92		ODOT Maintenance Station, Rt							
50.02		Keno					Post Office		
50.10	**00986A**	Klamath River, Hwy 21 (Keno)	1985	HS-25	4-	376'	4-94' RCDG Prest Bulb-T	HC 40-00	
50.39	**03867A**	Weyerhaeuser Logging Rd over Hwy 21	1965				*Maintained by Weyerhaeuser*	HC 34-00	VC 15-09
56.84	**09985**	Irrigation Canal, Hwy 21 at MP 56.84	1971		8-	6'	6'x2'6" -77' RCBC Inv & Apr Pvd		
57.30	**09986**	Irrigation Canal, Hwy 21 at MP 57.30	1971		8-	6'	6'x2'6" -62' RCBC Inv & Apr Pvd		
58.86		Junction					Lake of The Woods, Hwy 270		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

GREEN SPRINGS HWY. NO. 21 (OR66)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
59.06	**09694**	Hwy 4 over Hwy 21					See Hwy 4 MP 277.12 for Description	HC 72-00	VC 16-03
59.40		Weed Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CRATER LAKE HWY. NO. 22 (OR62)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.05		Junction					Rogue Valley Hwy 63 Riverside & Court Sts		
C0.12	**18798**	Sign Truss Br, Hwy 22 at MP 0.12	1999		80-		1-158'1" Steel Truss Sign Bridge	HCEB 43-04 HCWB 66-11	VCEB 18-00
0.31 E	**19164**	Sign Cantilever Br, Hwy 22 EB at MP 0.31	2004		82-		1-32'8" Steel Cantilever Sign Bridge		VC 18-00
0.38	**06605A**	Bear Creek, Hwy 22	1961, 97	HS-20	4-	213'	3-50', 1-63' RCDG Prest Seis Retro. 2-3'6" SW DS=25'	HC 70-00	
0.45	**19165**	Sign Cantilever Br, Hwy 22 WB at MP 0.45	2004		82-		1-34' Steel Cantilever Sign Bridge		VC 18-00
0.47	**08821**	Hwy 22 over Hwy 1	1961, 95	HS-20	4-	241'	1-53', 2-63', 1-62' RCDG Prest 2-3'6" SW; 3" ACWS, Seis Retro DS=27' 15-Skew	HC 72-00	
0.49 E	**19169**	Sign Cantilever Br, Hwy 22 EB at MP 0.49	2004		82-		1-33'5" Steel Cantilever Sign Bridge		VC 18-00
0.51	**19170**	Sign Cantilever Br, Hwy 22 WB at MP 0.51	2004		82-		1-32'9" Steel Cantilever Sign Bridge		VC 18-00
0.57	**09590**	Hwy 22 over Biddle Rd	1967	HS-20	14-	163'	1-48', 1-67', 1-48' RC Slb DS=20'	HC 99-00	
0.62	**19166**	Sign Truss Br, Hwy 22 at MP 0.62	2004		80-		1-159'7" Steel Truss Sign Bridge		VC 18-00
0.80	**19167**	Sign Truss Br, Hwy 22 at MP 0.80	2004		80-		1-161' Steel Truss Sign Bridge		VC 18-00
C0.70	**09590**	Hwy 22 over Biddle Rd					See MP 0.57 for Description	HC 56-01	VC 17-05
1.46	**0P247**	Culvert, Hwy 22 at MP 1.46	1966		72-	16'	Dbl 7'11"x5'7" -154' Multiplate Pipe		
2.21	**0P248**	Culvert, Hwy 22 at MP 2.21	1966		72-	8'	7'11"x5'7" -167' Multiplate Pipe		
3.64		Medford					North City Limits		
4.04	**06625**	Swanson Creek, Hwy 22	1942		72-	11'	11'5"x7'3" -156' Multiplate Pipe 4'-Fill		
4.56	**0P249**	Culvert, Hwy 22 at MP 4.56	1967		72-	6'	78" -112' CMP 5'-Fill		
5.12	**0P250**	Whetstone Creek, Hwy 22	1966		72-	9'	108" -168' Multiplate Pipe 5'-Fill		
5.64	**0P251**	Culvert, Hwy 22 at MP 5.64	1966		72-	6'	78" -132' CMP 8'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CRATER LAKE HWY. NO. 22 (OR62)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6.00	**0P252**	Culvert, Hwy 22 at MP 6.00	1966		72-	10'	9'9"x6'7" -110' Multiplate Pipe 4'-Fill		
6.03		Junction					Lake Of The Woods Sec Hwy 270		
7.69		ODOT Truck Scales, Lt							
8.56	**18427**	Antelope Creek, Hwy 22	1999	HS-25	4-	100'	1-99'8" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=19'	HC 82-08	
8.80	**03692A**	Culvert, Hwy 22 at MP 8.80	1948		8-	6'	6'x6' -91'6" RCBC Inv & Apr Pvd 11'-Fill		
9.33	**00681B**	Little Butte Creek, Hwy 22	1981	HS-25	14-	132'	1-31', 1-70', 1-31' RC Slb Prest 2" ACWS w/memb DS=21' 12-Skew	HC 58-00	
9.70	**18428**	Culvert, Hwy 22 at MP 9.70	2001		8-	8'	8'x6' -112' RCBC Inv & Apr Pvd 0'-Fill 8-Skew		
9.93	**18429**	Culvert, Hwy 22 at MP 9.93	2001		8-	8'	8'x6' -118' RCBC Inv & Apr Pvd 0'-Fill 8-Skew		
10.07		Eagle Point					North City Limits		
10.11		Eagle Point					South City Limits		
12.93	**03695**	Hog Creek, Hwy 22	1921		8-	12'	Dbl 6'x6' -71' RCBC Inv & Apr Pvd 7'-Fill		
13.63		Junction					Sams Valley Sec Hwy 271		
14.61	**00682A**	Reese Creek, Hwy 22	1921, 63	H-15	4-	60'	2-30' RCDG 2-3'6" SW, 4.5" ACWS DS=14' 20-Skew	HC 47-00	
16.80	**03696**	Branch Langel Creek, Hwy 22	1921		8-	6'	6'x6' -50'6" RCBC Inv & Lwr Apr Pvd 5'-Fill		
18.22		Shady Cove					South City Limits		
19.81	**00678**	Indian Creek, Hwy 22	1921, 62	H-15	4-	40'	1-40' RCDG Span 5" ACWS DS=14'	HC 30-00	
20.00	**00684B**	Rogue River, Hwy 22 at MP 20.00 (Shady Cove)	1965	HS-20	4-	330'	2-110', 1-80' RCDG Prest, 1-30' RCDG 5' SW Lt DS=42' 25-Skew	HC 40-00	
21.10		Shady Cove					North City Limits		
22.04	**03699A**	Cricket Creek, Hwy 22	1959		8-	6'	6'x4' -58' RCBC Inv & Apr Pvd 3'-Fill		
22.32	**08412**	Trail Creek, Hwy 22	1958	HS-20	4-	150'	1-46', 1-58', 1-46' RCDG 5" ACWS DS=22' 37-Skew	HC 30-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CRATER LAKE HWY. NO. 22 (OR62)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
22.42		Junction					Tiller -Trail Sec Hwy 230		
22.69		Equation 22.69Bk = 22.93Ah							
23.46	**00941A**	Lewis Creek, Hwy 62	1993	HS-25	16-	15'	1-15'x8' RC Rigid Frame, 200' long No Invert, Seis Dgn 7'-Fill 20-Skew		
23.95	**03700**	Flat Creek, Hwy 22	1923		8-	8'	8'x8' -44' RCBC, 96" -56'6" CMP Rt End, Total Length 100'6" Inv & Apr Pvd 5'-Fill		
25.59	**00830B**	Elk Creek, Hwy 62	1993	HS-25	4-	200'	2-100' RCDG Prest Seis Dgn DS=26' 52-Skew	HC 50-00	
29.23	**16087**	Rogue River, Hwy 22 at MP 29.23 (McLeod)	1975	HS-20	4-	520'	4-130' RCDG Prest Corps of Engrs DS=30' 45-Skew	HC 64-00	
31.19	**0P428**	Rumley Creek, Hwy 22	1975		72-	6'	72" -214' CMP Corps of Engrs 8'-Fill		
32.12	**0P429**	Culvert, Hwy 22 at MP 32.12	1975		72-	9'	108" -458' CMP Corps of Engrs 23'-Fill		
F33.12	**0P441**	Lost Creek, Hwy 22 at MP 33.12 (State Park Access)	1975		72-	12'	144" -50' CMP		
33.12	**0P430**	Lost Creek, Hwy 22 at MP 33.12	1975		72-	12'	144" -224' CMP Corps of Engrs 29'-Fill		
33.62	**0P431**	Floras Creek, Hwy 22	1975		72-	9'	108" -242' CMP Corps of Engrs 30'-Fill		
33.66	**0P432**	Hwy 22 over Pedestrian Underpass at MP 33.66	1975		72-	12'	144" -138' CMP Corps of Engrs 2'-Fill		
35.01	**0P433**	Peyton Creek, Hwy 22	1975		72-	7'	84" -100' CMP Corps of Engrs 2'-Fill		
35.41	**16063**	Rogue River, Hwy 22 at MP 35.41 (Peyton)	1975	HS-20	40-	1232'	1-280', 2-336', 1-280' St Dk Truss, 1-116', 1-117', 1-116', 1-97' RCDG Prest Corps of Engrs DS=284'	HC 44-00	
35.70		Equation 35.70Bk = 36.64Ah							
37.86	**0P253**	Cascade Gorge Creek, Hwy 22	1963		72-	8'	96" -180' Multiplate Pipe BPR 22'-Fill		
40.12	**0P254**	Skookum Creek, Hwy 22 at MP 40.12	1964		72-	7'	7'x5'1" -74'6" Multiplt Pipe BPR 3'-Fill		
40.23	**0P300**	Skookum Creek, Hwy 22 at MP 40.23	1964		72-	7'	7'x5'1" -110'6" Multiplate Pipe BPR 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CRATER LAKE HWY. NO. 22 (OR62)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
42.19	**16017**	Hwy 22 over Cal-Ore Power Flumes	1963	HS-20	4-	167'	1-50', 1-67', 1-50' RCDG 4" ACWS, BPR DS=20' 53-Skew	HC 28-00	
42.45	**0M229**	Hwy 22 over PP&L Spillway	1963		8-	20'	Dbl 10'x6' -62' RCBC No Inv or Apr, 2" ACWS 50-Skew	HC 38-00	
43.54	**16018**	Rogue Rive, Hwy 22 at MP 43.54 (Prospect)	1963	HS-20	4-	159'	1-46', 1-67', 1-46' RCDG 2.5" ACWS, BPR DS=40' 30-Skew	HC 28-00	
44.09	**16019**	Copco Canal, Hwy 22	1963	HS-20	4-	50'	1-50' RCDG Prest No WS DS=8' 35-Skew	HC 38-00	
44.29		Equation 44.29Bk = 45.31Ah							
45.91		ODOT Maintenance Station					Prospect		
55.98	**03722**	Union Creek, Hwy 22	1927, 50	H-15	14-	37'	2-18'6" RC Slb 8" ACWS DS=7' 45-Skew	HC 36-04	
57.28		Junction					Diamond Lake Sec Hwy 233		
65.45		County Line					Jackson - Klamath		
65.45		Begin Crater Lake National Park Jurisdiction							
66.37		REGION 3 DISTRICT 8 BOUNDARY					W Bndry Crater Lk Nat'l Prk End state maint		
72.19		Summit					Cascade Divide Elevation 6225'		
83.63		REGION 4 DISTRICT 11 BOUNDARY					S Bndry Crater Lk Nat'l Prk, begin state maint		
83.63		End Crater Lake National Park Jurisdiction							
84.81	**03868A**	Irrigation Ditch, Hwy 22 at MP 84.81	1992		8-	6'	3'x6'x50' RCBC Precast		
85.32	**03869A**	Irrigation Ditch, Hwy 22 at MP 85.32	1992		8-	6'	3'x6 -128' RCBC Precast 1'-Fill		
86.11	**03870A**	Irrigation Ditch, Hwy 22 at MP 86.11	1992		8-	5'	3'x5' -91' RCBC Precast		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CRATER LAKE HWY. NO. 22 (OR62)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
87.10	**03871A**	Irrigation Ditch, Hwy 22 at MP 87.10	1992		8-	6'	3'x6" -51' RCBC Precast 1'-Fill		
89.43	**03873A**	Irrigation Ditch, Hwy 22 at MP 89.43	1992		8-	6'	4'x6' -50' RCBC Precast 0.5'-Fill		
89.90		Fort Klamath					Post Office		
90.31		ODOT Maintenance Station, Rt							
90.37	**00957A**	Wood River, Hwy 22 (Middley)	1965	HS-20	6-	80'	1-80' RCBB Prest 6" ACWS DS=15'	HC 32-00	
91.34		Fort Klamath Junction					Sun Mountain Sec Hwy 428		
92.32	**20442**	Fort Creek, Hwy 22	2008	HL-93	14-	56'	1-56' RC Slb Prest Seis Dgn, 2" ACWS	HC 37-01	
92.37	**21044**	Fort Creek Culvert, Hwy 22 at MP 92.37	2008		72-	6'	77"x52" -90' Multiplate Arch Pipe 4'-Fill 14-Skew	HC 38-00	
95.36	**19124**	Crooked Creek, Hwy 22	2004	HL-93	14-	57'	1-57'5" RC Slb Prest Seis Dgn, Metric Dgn, 2" ACWS DS=8'	HC 41-03	
97.32		Junction					Modoc Point Sec Hwy 427		
98.55		Junction					Chiloquin Sec Hwy 422		
102.49		Junction							
103.87		Lobert Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

DAIRY-BONANZA HWY. NO. 23 (OR70)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Klamath Falls - Lakeview Hwy 20 at Dairy		
3.03	**0P069**	Buck Creek, Hwy 23	1958		72-	6'	72" -54' CMP 2'-Fill		
5.94		Bonanza					West City Limits		
6.97		Bonanza					Central & Market St, End of Hwy		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

REDWOOD HWY. NO. 25 (OR99, US199)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-2.85 N		Junction					NB Hwy 1		
X-2.74 S		Junction					SB Hwy 1		
X-2.65 N	**08501**	Hwy 1 over Hwy 25 NB					See Hwy 1 MP 58.06 for Description	HC 49-06 HC 49-06	VC 15-08
X-1.30 N	**0M292**	Skunk Creek, Hwy 25 at MP -1.30	1955		8-	8'	Double 4'x5' -62' RCBC	HC 36-00	
X-1.00 N		Junction					Hwy 25 Spur at E St		
X-0.87 S		Junction					Hwy 25 Spur at F St		
X-0.86 N		Junction					Rogue River Loop Sec Hwy 260		
X-0.79 S		Junction							
X-0.24 N	**08432**	Rogue River, Hwy 25 NB (7th St)	1960	HS-20	4- *54-	145' 460'	1-55' RCDG, 1-140', 1-180', 1-140' St Dk Gir, 1-45' RCDG (Steel 333 Ton), 2-5' SW DS=45'	HC 30-00	
X-0.14 S	**01418**	Rogue River, Hwy 25 SB (6th St, Caveman)	1931	H-15	4- *18-	100' 450'	1-50' RCDG, 3-150' Half-Thru RC Arches, 1-50' RCDG 5' SW on Appr & 7' SW on Arches, 2" ACWS DS=43'	HC 27-00	VC 14-04
X-0.08 N	**0M295**	Sign Truss Br, Hwy 25 NB at MP -0.08	1964		80-		1-70' Steel Truss Sign Bridge	HC 53-08	VCNB 17-11
X-0.01 S	**0M296**	Sign Truss Br, Hwy 25 SB at MP -0.01	1964		80-		1-56' Steel Truss Sign Bridge	HC 51-03	VCSB 18-00
0.00		Junction					Rogue River Hwy 60		
0.01		Junction							
0.09 N	**08461A**	Hwy 60 SB & Hwy 25 over Hwy 272					See Hwy 60 MP 0.21 for Description	HC 20-10	VC 16-07
0.20		Junction					Jacksonville Sec Hwy 272 Lt		
0.22 N	**08461B**	Hwy 272 SB over Hwy 25 NB					See Hwy 272 MP 0.06S for Description	HC 20-07	VC 15-06
0.34 N	**21622**	Sign Cantilever Br, Hwy 25 NB at MP 0.34	1989		82-		Steel Butterfly Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

REDWOOD HWY. NO. 25 (OR99, US199)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C0.37	**08461A**	Hwy 60 SB & Hwy 25 over Hwy 272					See Hwy 60 MP 0.21 for Description	HC 34-00	
0.49	**08803**	Irrigation Ditch, Hwy 25 at MP 0.49	1959		8-	12'	Dbl 6'x3' -107' RCBC Inv & Apr Pvd 1'-Fill		
0.65							Traffic Truck Scale Left		
0.75		Grants Pass					Southwest City Limits		
1.06	**08802**	Allen Creek, Hwy 25	1927		8-	14'	Dbl 7'x6' -282' Ext Lt w/12'x8' -69' RCBC & 90' of 12'x8' RC Arch Culv Inv & Apr Pvd		
1.52	**18889**	Sign Cantilever Br, Hwy 25 at MP 1.52 (VMS)	2000		82-		Steel Butterfly Sign Bridge (Variable Message Sign)		
2.95	**08800**	Sand Creek, Hwy 25	1960		8-	20'	Dbl 10'x8' -103' RCBC Inv & Apr Pvd 4'-Fill		
3.38	**0M293**	Irrigation Canal, Hwy 25 at MP 3.38	1960		8-	8'	8'x4' -95' RCBC Inv & Apr Pvd 2'-Fill		
4.90	**08913**	Flume over Hwy 25 at MP 4.90						HC 72-00	VC 29-00
6.54	**0M294**	Sign Truss Br, Hwy 25 at MP 6.54	1970		80-		1-90' Steel Truss Sign Bridge	HC 54-00	VC 19-06
6.80	**08043**	Balm Slough, Hwy 25	1955		8-	10'	10'x8' -103' RCBC Inv & Apr Pvd 5'-Fill		
6.97	**21343**	Applegate River, Hwy 25	2014		4-	520'	1-170', 1-180', 1-170' RCDG-Prest DS=27'	HC 50-02	
7.09		Junction					Rogue River Loop Sec Hwy 260		
F7.10	**18091**	Slate Creek, Hwy 25 Frtg Rd Lt at MP F7.10			54-	47'	1-47' St Dk Gir w/12x4 transverse plank deck		
9.03		Equation 9.03Bk = 9.33Ah							
10.03	**01264**	Round Prairie Creek, Hwy 25	1927		8-	12'	Dbl 6'x4' -39' RCBC Inv Pvd No Apr 0.5'-Fill		
12.86	**01268A**	Waters Creek,Hwy 25 (Slate Creek)	1927, 62	H-15	4-	30'	1-30' RCDG 10" ACWS DS=12'	HC 32-04	
14.17	**01269A**	Slate Creek, Hwy 25 at MP 14.17	1927, 62	H-15	4-	30'	1-30' RCDG wide w/1-16' RC Slb, 1-35' RC Channel, 1-16' RC Slb Prest 8" ACWS DS=9'	HC 32-10	
14.28	**01270A**	Slate Creek, Hwy 25 at MP 14.28	1927, 62	H-15	4-	35'	1-35' RCDG wide w/1-16' RC Slb, 1-35' RC Channel, 1-16' RC Slb Prest 3" Lt, 9" Rt, 10" ACWS DS=11'	HC 32-06	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

REDWOOD HWY. NO. 25 (OR99, US199)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.32	**01271A**	Butcher Knife Creek, Hwy 25	1927, 62	H-15	4-	35'	1-35' RCDG wide w/RC Channels Prest 4" Lt, 15" Rt, 11" ACWS DS=11' 45-Skew	HC 36-09	
14.59	**01272**	Butcher Knife Slough, Hwy 25 (Knight Creek)	1927		8-	8'	8'x4' -31'8" RCBC, Ext on Lt w/Dbl 4' CMP Inv Pvd No Apr 1'-Fill		
16.10		Summit					Hayes Hill Elevation 1640'		
17.23	**01193**	Anderson Creek, Hwy 25 at MP 17.23	1927		8-	6'	6'x6' -38' RCBC Inv Pvd No Apr 1'-Fill	HC 31-00	
18.15	**01201A**	Anderson Creek, Hwy 25 at MP 18.15	1927, 62	H-15	4-	20'	1-20' RCDG 4" ACWS DS=11'	HC 33-02	
19.28	**01194A**	Anderson Creek, Hwy 25 at MP 19.28	1927, 62	H-15	4-	40'	1-40' RCDG wide w/2-30" WF Beams each side 4" ACWS DS=10'	HC 32-03	
20.24		Selma					Post Office		
20.74	**09187**	Deer Creek, Hwy 25	1964, 84	HS-20	4-	350'	5-70' RCDG Prest 2" ACWS DS=23'	HC 32-00	
21.44	**01197**	Hegan Creek, Hwy 25	1926		8-	8'	8'x6' -45' RCBC Inv Pvd No Apr 5'-Fill		
21.50		Equation 21.50Bk = 21.59Ah							
22.34		Summit					Siss Gap, Elevation 1457'		
24.57	**01199A**	Reeves Creek, Hwy 25	1926, 62	H-15	4-	31'	1-31' RCDG 3" ACWS DS=8'	HC 32-01	
26.17	**01232**	Peterson Creek, Hwy 25	1926		8-	6'	6'x4' -33' RCBC Inv Pvd No Apr 2'-Fill		
26.38		Kerby					Post Office		
26.62	**01231**	Kerby Ditch, Hwy 25	1926		8-	6'	6'x3' -49'6" RCBC 1'-Fill		
26.80	**01200A**	Holton Creek, Hwy 25	1926, 62	H-15	16-	20'	1-21'3" RCDG Wide w/1-29.0' RC channel 5' SW Lt, 4" ACWS DS=10'	HC 33-10	
27.78	**20391**	George Creek, Hwy 25	2008	HL-93	14-	59'	1-59' RC Slb Prest Seis Dgn DS=11' 14-Skew	HC 66-00	
28.39	**01152**	Culvert, Hwy 25 at MP 28.29	1925		8-	6'	6'x6' -80' RCBC Inv & Apr Pvd. Culvert ext. in 2007 5'-Fill	HC 60-00	
28.95		Junction					Oregon Caves Hwy 38, Cave Junction		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

REDWOOD HWY. NO. 25 (OR99, US199)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
28.95	**21942**	Sign Cantilver Br, Hwy 025 at MP 28.95	2000		82-		1-30' Steel Sign Cantilever Bridge		VC 18-00
29.36	**03802**	Kerby Canal, Hwy 25	1925		8-	6'	6'x3' -34' RCBC, Ext 152' w/6'x6' RCBC Lt Inv & Apr Pvd 15'-Fill		
29.40	**19267**	East Fork Illinois River, Hwy 25	2006	HL-93	54-	436'	1-129'7", 1-177'2", 1-129'7" St Dk Gir 6'11" SW Rt, Seis Dgn, Metric Dgn DS=36'	HC 41-01	
32.10	**19709**	West Fork Illinois River, Hwy 25 at MP 32.10	2006	HL-93	4-	371'	1-111'7", 1-147'8", 1-111'7" RCDG Prest Bullb-T Seis Dgn, Metric Dgn DS=26'	HC 43-04	
32.52		Equation 32.52Bk = 32.64Ah							
34.28	**19708**	Rough and Ready Creek, Hwy 25	2005	HL-93	4-	253'	1-131'3", 1-121'5" RCDG Prest Bulb-I Seis Dgn, Metric Dgn	HC 43-04	
36.20	**01150**	South Fork O'Brien Creek, Hwy 25	1925		8-	6'	6'x3' -31' RCBC, Ext 8' each end w/4'8"x3' CMP Inv & Apr Pvd 1'-Fill		
36.67	**19268**	West Fork Illinois River, Hwy 25 at MP 36.67	2005	HL-93	14-	146'	1-45'11", 1-54'2", 1-45'11" RC Slb Prest Seis Dgn, Metric Dgn DS=20'	HC 45-04	
40.24	**01074A**	Elk Creek, Hwy 25	1959	HS-20	4-	139'	1-42', 1-55', 1-42' RCDG 4" ACWS DS=14'	HC 30-00	
40.87	**01118A**	Dwight Creek, Hwy 25	1924, 59	H-15	4-	75'	3-25' RCDG 2" ACWS DS=19' 55-Skew	HC 37-06	
41.05							Traffic Truck Scale		
41.69		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.10 E		Junction					Hwy 1W (OR 99W)		
X-0.10		Junction							
0.02	**05194**	Hwy 1W over SW Arthur Street					See Hwy 1W, MP 1.41 for Description	HC 55-06	VC 15-01
0.01							See Ross Island Interchange Diagram		
1C0.33		Junction					Conn No 1 EB & WB		
1C0.02	**06896**	Hwy 1W over Hwy 26 WB Conn #1 to Hwy 1 SB					Conn No 1	HC 25-10	VC 15-06
1C0.58	**06895R**	Hwy 26 WB Conn #1 to Hwy 1W over Hwy 26 EB & SW Glover St	1948	HS-20	16-	68'	1-35', 1-33' RC Rigid Frame Conn No 1 DS=15'	HC 26-00	VC 14-06
1C0.60		Junction					Conn No 1 SB Hwy 1-2, No 1W at MP 01.67		
2C0.33	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					Conn No 2 See MP 0.67 for Description	HC 26-00	VC 15-02
2C0.57		Junction					Conn No 2 SB Hwy 3		
3C0.10	**05194R**	Arthur St Viaduct, Hwy 26	1964	H-15	4-	308'	4-40', 4-37' RCDG, 3-37' RC SW Spans Conn No 3 5' SW DS=20'	HC 26-00	
3C0.13	**09153R**	Hwy 26 Conn (SW Front Ave) over Hwy 61	1964	HS-20	4-	196'	1-80', 1-97' RCDG Prest, 1-19' RCDG Conn No 3 Conn to Br 5194R at MP 3C0.10, 5' SW DS=30'	HC 26-00	
0.07 E	**05239**	Pedestrian Br (SW Hooker St) over Hwy 1W & Hwy 26					*Maintained by City of Portland*	HC 28-11	VC 15-04
0.16 E	**06895R**	Hwy 26 WB Conn #1 to Hwy 1W over Hwy 26 EB & SW Glover St					See MP 1C0.58 for Description	HC 28-00	VC 15-02
0.16	**06946**	Hwy 26 over Kelly St Pedestrian Tunnel	1945		8-	8'	8'1"x9' -80'9" RCBC Pedestrian Tunnel w/23' of stairs N end, 25'9" stairs S end *Maintained by City of Portland*		
0.17 E	**06895**	Hwy 1W over Hwy 26 EB & SW Grover St					See Hwy 1W, MP 1.67 for Description	HC 28-00	VC 15-02

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.25 E		Junction					SB Hwy 3		
0.28	**19414**	Sign Cantilever Br, Hwy 26 WB at MP 0.28	2003		82-		Steel Butterfly Sign Bridge		VCWB 24-00
0.31		Junction					NW Oswego Hwy 3 (OR 43)		
0.34		Junction					WB Leg & Conn 1		
0.37	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					See MP 0.67 for Description		
0.37		Junction					Conn 2 to SB Hwy 3		
0.45		End Divided Hwy							
0.67	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)	1926	H-20	4- *40-	1830' 1819'	1-30',1-53',3-48'6",1-55',1-81'6",1-66',2-60',1-70',2-66',1-61',1-71',2-76'6",2-71',2-76',1-71',1-77' RCDG, 2-321',1-535',2-321' St Dk Truss, 1-76'6",1-71',1-74'6",1-66',1-59'6" RCDG DS=170'	HC 41-06	VC 16-08
0.77	**0M503**	Sign Truss Br, Hwy 26 at MP 0.77	1926		80-		1-48' Steel Truss Sign Bridge (Monotube) on Ross Island Bridge	HC 41-06	VC 16-08
0.97 E	**19415**	Sign Cantilever Br, Hwy 26 EB at MP 0.97	2003		82-		Steel Butterfly Sign Bridge		VCEB 24-00
0.98	**06767A**	Hwy 26 (SE Powell Blvd) over Hwy 1E (SE McLoughlin Blvd)	1966	HS-20	6-	129'	1-93', 1-36' RCBB Prest 7' SW Lt	HC 41-06	
C0.99	**06767**	Hwy 26 EB Off Ramp to Hwy 1E SB	1956	HS-20	54-	517'	1-67'9", 1-71'10", 1-86'5", 1-86'6", 1-112', 1-79' St Dk Gir (Steel 280 Ton)	HC 18-00	
1.28 E	**19416**	Sign Cantilever Br, Hwy 26 EB at MP 1.28	2003		82-		Steel Cantilever Sign Bridge		
1.39 E	**19417**	Sign Cantilever Br, Hwy 26 EB at MP 1.39	2003		82-				
1.42	**16330**	Pedestrian Br over Hwy 26 at SE 9th Ave & Powell Blvd	1985		14-	94'	1-94' Precast RC Chnl Slb Owned by City of Portland *Maintained by City of Portland*	HC 73-00	VC 16-04
1.43	**20820**	Sign Cantilever Br, Hwy 26 WB at MP 1.43	2008		82-		1-21'6" Steel Cantilever Sign Bridge Variable Message Sign (VMS)		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.46 E	**19418**	Sign Cantilever Br, Hwy 26 EB at MP 1.46	2003		82-		Steel Cantilever Sign Bridge		
1.62	**09938**	SE 17th Ave over Hwy 26 (SE Powell Blvd)	1975	HS-20	10-	132'	1-71', 1-61' RCBG	HCEB 32-00 HCWB 32-00	VCEB 15-11 VCWB 16-09
1.63	**09917**	UPRR over Hwy 26 (SE Powell Blvd)	1975	E-72	10-	120'	1-61', 1-59' RCBG *UPRR to maintain structure above top of bents*	HCEB 33-00 HCWB 33-00	VCEB 16-00 VCWB 16-08
1.78	**19419**	Sign Cantilever Br, Hwy 26 WB at MP 1.78	2003		82-		Steel Cantilever Sign Bridge		
1.93	**19420**	Sign Cantilever Br, Hwy 26 WB at MP 1.93	2005		82-				
3.36	**20815**	Sign Cantilever Br, Hwy 26 WB at MP 3.36	2008		82-		1-21'6" Steel Cantilever Sign Bridge Variable Message Sign (VMS)		VC 18-00
4.80	**20818**	Sign Cantilever Br, Hwy 26 WB at MP 4.80	2008		82-				VC 18-00
5.19		Junction					Hwy 68		
5.65	**19234**	MultiUse Path over Hwy 26 (SE Powell Blv) at MP 5.65	2004	Ped	4-	214'	1-46'3", 1-121'9", 1-46'3" RCDG Prest Deck Bulb-T	HC 66-00	VC 18-05
5.68	**20015**	Sign Cantilever Br, Hwy 26 WB at MP 4.80	2005		82-		1-21'6" Steel Cantilever Sign Bridge Variable Message Sign (VMS)		VC 18-00
5.69	**21662**	LRT over Hwy 26 (Tri-Met Powell Blvd)	2010		4-	135'	1-135' RCDG	HC 66-00	VC 18-05
5.74	**13531**	Hwy 64 over Hwy 26 (SE Powell Blvd)					See Hwy 64 MP 19.12 for Description	HC 81-00	VC 17-00
5.75		DISTRICT 2B/2C BOUNDARY							
5.77	**19421**	Sign Truss Br, Hwy 26 WB at MP 5.77	2005		80-		Steel Truss Sign Bridge		
9.96		Gresham					West City Limits		
9.96		Begin City of Gresham Jurisdiction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
10.77	**21155**	Gresham Fairview Trail over Hwy 26 (Ped Br) (City Br)	2010	Ped	14-	176'	2-88 RC Slb Prest Seis Dgn 43-Skew	HC 15-06	VCEB 17-06
11.68		End City of Gresham Jurisdiction							
11.79		Begin City of Gresham Jurisdiction							
14.08	**05282**	Culvert, Hwy 26 at MP 14.08 (City Br)	?, 73		8-	6'	6'x5' -110' RCBC Inv & Apr Pvd 5'-Fill 15-Skew		
14.16 E	**19422**	Sign Cantilever Br, Hwy 26 EB at MP 14.16 (City Br)			82-		Steel Butterfly Sign Bridge		
14.22		End City of Gresham Jurisdiction							
15.54		Gresham					East City Limits		
16.19	**0P169**	North Fork Johnson Creek, Hwy 26	1965		72-	6'	72" -190' CMP 17'-Fill		
16.53	**09134**	Johnson Creek, Hwy 26	1965		8-	16'	Dbl 8'x6' RCBC Inv & Apr Pvd		
16.77		County Line					Multnomah-Clackamas		
16.77		Damascus					West City Limits		
17.23		Damascus					East City Limits		
17.55	**09381**	Boring Rd over Hwy 26	1965	HS-20	10-	287'	1-62', 2-85', 1-55' RCBG 2-4' SW 45-Skew	HCEB 40-00 HCWB 40-00	VCEB 15-01 VCWB 15-07
19.05	**09135**	North Fork Deep Creek, Hwy 26	1965		8-	20'	Dbl 10'x8' RCBC Inv & Apr Pvd		
19.54	**13492**	Hwy 174 over Hwy 26					See Hwy 174, MP 8.47W for Description	HCEB 40-00 HCWB 34-00	VCEB 17-07 VCWB 17-06
19.96		Junction					Clackamas - Boring Hwy 174		
21.64 E	**21246**	VMS Sign Bridge, Mt Hood, Hwy 26 EB at MP 21.64	2010		82-		1-30'5" Steel Butterfly Sign Bridge Variable Message Sign		
21.89	**0P170**	Tickle Creek, Hwy 26			72-	8'	96" CMP		
22.74		Sandy					West City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
24.07		ODOT Maintenance Station, Rt							
24.40		Junction					Eagle Cr Sec Hwy 172 (First Ave)		
24.42	**19423**	Sign Cantilever Br, Hwy 26 WB at MP 24.42	2003		82-		Steel Cantilever Sign Bridge		
24.70		Equation 24.70Bk = 24.92Ah							
25.28		Sandy					East City Limits		
28.30	**0P171**	Beaver Creek, Hwy 26	1958		72-	10'	114" -216' Multiplate Pipe 25'-Fill		
F28.33	**00691**	West Fork Beaver Creek, Hwy 26 Frtg Rd			8-	8'	Dbl 4'x4' -67' RCBC Inv & Apr Pvd 15'-Fill		
30.07	**00666A**	Cedar Creek, Hwy 26	1958		8-	14'	14'x8' -236' RCBC No Inv or Apr 25'-Fill		
31.38	**0P172**	Badger Creek, Hwy 26	1958		72-	8'	90" -415' Multiplate Pipe 73'-Fill		
32.21	**00690**	Whiskey Creek, Hwy 26	1921		8-	8'	8'x6' -426' RCBC Inv & Apr Pvd 60'-Fill		
33.23	**19957**	Alder Creek, Hwy 26	2005	HL-93	4-	161'	1-161'3" RCDG Prest Bulb-T Seis Dgn DS=44'	HC 84-00	
34.10	**19958**	Wildcat Creek, Hwy 26	2006	HL-93	14-	71'	1-71' Spread RC Slb Prest Seis Dgn DS=18'	HC 84-00	
34.31		Truck Scales Rt							
36.28		Truck Scales Lt							
37.26	**08522**	Salmon River, Hwy 26	1972, 98	HS-20	4-	447'	1-89', 1-109', 1-140', 1-109' RCDG Prest Bulb-T 2" ACWS DS=65' 30-Skew	HC 84-00	
38.96		Equation 38.96Bk = 39.61Ah							
42.60	**19115**	Bear Creek, Hwy 26	2002	HL-93	4-	26'	1-26'3" RC Slb Seis Dgn, Metric Dgn 25-Skew	HC 76-09	
43.81	**19281**	Zig Zag River, Hwy 26 at MP 43.81	2004	HL-93	54-	250'	1-250' St Dk Gir Seis Dgn, Metric Dgn DS=24' 30-Skew	HC 76-09	
44.15		Rhododendron					Post Office		
44.57		Equation 44.57Bk = 44.79Ah							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
46.02	**19723**	Zig Zag River, Hwy 26 at MP 46.02 (One Mile)	2005	HL-93	14-	82'	1-82' RC Slb Prest Seis Dgn, Metric Dgn DS=16'	HC 55-11	
46.02	**0M217**	Zig Zag River, Hwy 26 Equestrian/Pedestrian at MP 46.02			60-	47'	1-47' Trtd TB, 4-8x24 Strs, 4x12 & 2x2 Dk DS=14'	HC 6-00	
Y46.04	**19265**	Bear Creek, Bear Creek Access Rd (Hwy 25 at MP 46.58)	2002	HL-93	56-	30'	1-29'8" St I-Beam Severe flare at east end 38-Skew	HC 25-01	
47.80	**21535**	VMS Cantilever Sign, Hwy 26 at MP 47.80	2011		82-		1-28'6" Steel Cantilever Sign Bridge Variable Message Sign		VC 18-00
F50.00	**03027A**	Little Zig Zag River, Hwy 26 Frtg Rd			8-	6'	6'x4' -136' RCBC Inv Pvd No Apr 10'-Fill		
53.51	**20338**	Multorpor Mountain Rd over Hwy 26	2008	HL-93	54-	106'	1-106' St Dk Gir 7'6" SW Lt, 8'6" SW Rt, Seis Dgn, Ornamental rails & sculptures	HC 48-00	VC 17-06
54.17		ODOT Maintenance Station, Rt					Timberline Junction		
54.22		Junction					Timberline Hwy 53		
54.99		Equation 54.99Bk = 56.00Ah							
56.00	**21245**	VMS Sign Bridge, Mount Hood Hwy 26 at MP 56.00	2011		82-		1-30'5" Steel Butterfly Sign Bridge Variable Message Sign		VC 18-00
56.10	**0M457**	Sign Truss Br, Hwy 26 at MP 56.10	2003		80-		Steel Truss Sign Bridge		
57.45		Junction					Warm Springs Hwy 53		
57.59	**16136**	Hwy 26 over Hwy 53	1974	HS-20	4-	132'	1-132' RCDG Prest Bulb-T 8-Skew	HC 44-00	
57.79	**19649**	Salmon River Fish Passage, Hwy 26 at MP 57.79	2005	HL-93	14-	43'	1-42'7" RC Slb Prest 2" ACWS, Seis Dgn, Flared Br 37-Skew	HC 73-02	
57.80	**0M458**	Sign Truss Br, Hwy 26 at MP 57.80	1974		80-		1-109' Steel Truss Sign Bridge (Tubular)	HC 68-00	VC 18-04
59.67		County Line					Clackamas-Hood River		
59.78		Summit					Barlow Pass Elevation 4161'		
61.59	**21928**	North Fork Mineral Creek, Hwy 26 at MP 61.59	2011		72-	20'	1-245' CMP		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
61.70	**21344**	White River, Hwy 26 at MP 61.70	2012	HL-93	4-	288'	1-86'3", 1 -115', 1 86'3" RCDG Prest Seis Dgn, CIP Deck DS=32'	HC 40-00	
61.79		Summit					Bennett Pass Elevation 4646'		
61.79	**21346**	Green Apple Creek, Hwy 26 at Mp. 61.79	2012		4-	244'	2-122' RCDG Prest Seis Dgn, CIP deck DS=15'	HC 45-00	
63.80	**18571**	Mt Hood Meadows Access Rd over Hwy 26	2000	HS-20	10-	132'	1-132' RCBG Prest Post-Ten Seis Dgn, Metric Dgn 15-Skew	HCEB 25-00 HCWB 25-00	VCEB 22-06 VCWB 20-05
62.11	**22050**	South Fork of Iron Creek, Hwy 26 at MP 62.11	2012	HL-93	72-	11'	138" - 100' CMP Seis Dgn 20'-Fill	HC 40-00	
64.35	**0P104**	South Fork of East Fork Hood River, Hwy 26	1966		72-	6'	72" -130' CMP BPR		
64.49	**21309**	Cantilever Sign Structure Hwy 26 at 64.49	2010		82-		1-33' St Cant Sign (Tubular)		VC 18-00
64.90	**21310**	Cantilever Sign Structure Hwy 26 at 64.90	2010		82-		1-42'6 St Cant Sign (Tubular)		VC 18-00
64.96	**0P105**	Meadows Creek, Hwy 26	1966		72-	6'	72" -88' CMP BPR		
64.99	**21311**	Cantilever Sign Structure Hwy 26 at 64.99	2010		82-		1-40' St Cant Sign (Tubular)		VC 18-00
65.41	**21312**	Cantilever Sign Structure Hwy 26 at 65.41	2010		82-		1-36'3 St Cant Sign (Tubular)		VC 18-00
65.88	**21345**	Clark Creek, Hwy 26 at MP 65.88	2012	HL-93	4-	92'	1-92' RCDG Prest Seis Dgn, future WS, CIP deck DS=15'	HC 40-00	
66.37	**21977**	Culvert, Hwy 26 at MP 66.37	2012	HS-20	8-	10'	10'x12' -65' RCBC Inv & Apr Pvd		
66.48	**21978**	Culvert, Hwy 26 at MP 66.48	2012	HS-20	8-	30'	30'x8' -70' RCBC Inv & Apr Pvd		
66.56	**21979**	Culvert, Hwy 26 at MP 66.56	2011	HS-20	8-	10'	10'x8' -130' RCBC Inv & Apr Pvd		
66.81	**21980**	Culvert, Hwy 26 at MP 66.81	2011	HS-20	8-	10'	10'x10' - 99' RCBC Inv & Apr Pvd		
66.99	**21981**	Culvert, Hwy 26 at MP 66.99	2011	HS-20	8-	30'	30'x8' -115' RCBC Inv & Apr Pvd		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
67.11	**21982**	Culvert, Hwy 26 at MP 67.11	2011	HS-20	8-	10'	10'x10' -125' RCBC Inv & Apr Pvd		
67.17	**21983**	Culvert, Hwy 26 at MP 67.17	2011	HS-20	8-	30'	30'x8' -40' RCBC Inv & Apr Pvd		
67.25	**03638A**	North Fork of East Fork Hood River (Newton Creek), Hwy 26	1964	HS-20	14-	20'	1-20' RC Slb 4" ACWS, BPR DS=10' 45-Skew	HC 40-00	
67.48	**21984**	Culvert, Hwy 26 at MP 67.48	2011	HS-20	8-	30'	30'x8' -115' RCBC Inv & Apr Pvd		
67.77	**19805**	VMS Sign Truss Br Hwy 47 at	2005		80-		1-70' St Sign Br		VC 18-00
68.23	**03639A**	Hood River, Hwy 26	1964	HS-20	4-	140'	1-25' Cant, 1-90' RCDG, 1-25' Cant 4" ACWS, BPR DS=16' 45-Skew	HC 30-00	
68.75	**19809**	Sign Truss Br Hwy 47 at 68.75	2005		80-		1-85' St Sign Br		VC 18-00
72.85	**21580**	Sign Truss Br Hwy 26 at 72.85	2012		80-		1-130' St Sign Br		VC 18-03
73.26	**03640A**	East Fork Hood River, Hwy 26 at MP 73.26	1962	HS-20	4-	100'	1-17'6" Cant, 1-65' RCDG, 1-17'6" Cant 4" ACWS, BPR DS=22' 75-Skew	HC 30-00	
73.33	**21579**	Sign Truss Br Hwy 26 at 73.33	2012		80-		1-124'6 St Sign Br		VC 18-03
73.82	**21152**	Polallie Creek, Hwy 26	2011	HL-93	14-	65'	1-65' RC Slb Prest Seis Dgn 32-Skew	HC 44-10	
76.12	**0P460**	Tilly Jane Creek, Hwy 26	1983		72-	8'	7'11"x5'7" -124' CMP		
77.65	**16006**	East Fork Hood River, Hwy 26 at MP 77.65	1961	HS-20	4-	140'	1-25', 1-90', 1-25' RCDG 2" ACWS, BPR DS=18'	HC 30-06	
77.79	**0M038**	Dog River, Hwy 26	1961		8-	20'	Dbl 10'x6' -60' RCBC Inv & Apr Pvd 8'-Fill		
83.94	**0M039**	Irrigation Ditch, Hwy 26 at MP 83.94	1961		8-	20'	Dbl 10'x4' -56' RCBC Inv Pvd No Apr 3'-Fill 20-Skew	HC 34-10	
84.94		Mt Hood					Post Office		
85.03		Junction					Hood River Sec Hwy 281		
85.09		Equation 85.09Bk = 88.36Ah							
89.28	**18114**	Graham Creek (Baldwin Cr), Hwy 26 at MP 89.28 (Chandler Dr)	1995		72-	7'	6'9"x4'11" -62' Multiplate Pipe 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F89.35	**18113**	Graham Creek (Baldwin Cr), Hwy 26 Frtg Rd Rt at MP 89.35	1995		72-	7'	6'9"x4'11" -58' Multiplate Pipe 3'-Fill		
89.43	**17253**	Rush Creek (Graham) Creek), Hwy 26 at MP 89.43	1993		8-	8'	8'x4' -124' RCBC Inv Pvd		
89.49	**17254**	Baldwin Creek, Hwy 26 at MP 89.49	1993		8-	7'	7'x5' -124' RCBC Inv Pvd		
90.27	**18125**	Baldwin Creek,Hwy 26 Appr Rd Rt at MP 90.27	1995		72-	7'	6'9"x4'11" -76' Multiplate Pipe 3'-Fill		
91.29	**00641A**	Eastside Ditch, Hwy 26 at MP 91.29	1979		8-	10'	10'x3' -86' RCBC Inv & Apr, Trash Rack	HC 50-00	
91.85	**00642A**	Eastside Ditch, Hwy 26 at MP 91.85	1979		8-	10'	10'x4' -66' RCBC Inv & Apr	HC 52-00	
91.95	**00643A**	Eastside Ditch, Hwy 26 at MP 91.95	1979		8-	14'	Dbl 7'x3' -118' RCBC Inv & Apr	HC 52-00	
95.18		Junction					Odell Sec Hwy 282		
96.84	**00639A**	Neal Creek, Hwy 26	1922	H-15	4-	16'	1-16' RCDG 6" ACWS DS=9'	HC 44-00	
96.87		Equation 96.87Bk = 97.08Ah							
97.48	**00646A**	Hwy 26 over Mt Hood RR (Van Horn)	1962	HS-20	4-	141'	1-43', 1-55', 1-43' RCDG 4" ACWS DS=28' 48-Skew	HC 30-00	
99.79	**00645A**	Mt Hood RR over Hwy 26	1963				*Maintained by Mt. Hood Railroad*	HC 51-10	VC 16-11
99.85	**00903**	Whiskey Creek, Hwy 26	1922		8-	7'	7'x7' RCBC Inv & Apr Pvd 25'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MT HOOD HWY. NO. 26 (US26, US30, OR35)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
99.79	**00645A**	Mt Hood RR over Hwy 26	1963				*Maintained by Mt. Hood Railroad*	HC 51-10	VC 16-11
99.85	**00903**	Whiskey Creek, Hwy 26	1922		8-	7'	7'x7' RCBC Inv & Apr Pvd 25'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALSEA HWY. NO. 27 (OR34)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Hwy 9 (Hemlock & Arrow St) M.P. 155.90		
0.27		ODOT Maintenance Station, Lt							
0.55	**04166**	Lint Creek (Indian Slough), Hwy 27	1931	H-15	4-	104'	1-34'6", 1-35', 1-34'6" RCDG 4' SW Lt, US BPR, 3" ACWS DS=16'	HC 22-00	
1.62		Waldport					Southeast City Limits		
1.62	**04167**	McKinney Slough, Hwy 27	1957	HS-20	22-	57'	3-19' RC Channel Beams on PT & RC Columns 5.5" ACWS DS=10'	HC 30-00	
2.37	**04168**	Eckman Slough, Hwy 27			8-	50'	4-10'x3' RCBC, 1-10'x5' RCBC 1.5'-Fill		
4.67	**01690**	Southworth Creek, Hwy 27	1932	H-15	4-	60'	2-30' RCDG 2-3'6" SW, BPR, 2.5" ACWS DS=10' 45-Skew	HC 24-00	
6.71	**01691**	Arnold Creek, Hwy 27	1932	H-15	4-	79'	1-22', 1-35', 1-22' RCDG 2-3'6" SW, BPR DS=16'	HC 24-00	
7.06	**02652**	Alsea River, Hwy 27	1940	H-15	54-	375'	1-125', 1-160', 1-90' St Half-Thru Dk Gir (Steel 300 Ton) 2-3'6" SW DS=40' 60-Skew	HC 26-00	
11.81	**04171**	Hatchery Creek, Hwy 27	1949		8-	6'	6'x6' RCBC Flared Inlet to 8'x6' -67' Inv & Apr Pvd, BPR 10'-Fill 75-Skew		
12.06	**0P070**	Cattlepass, Hwy 27 at MP 12.06			72-	7'	84" -61' CMP Sloped Ends 3'-Fill		
12.06	**04172**	Webb Creek (Barclay Creek), Hwy 27	1949		8-	8'	8'x6' -57' RCBC Inv & Apr Pvd, BPR 7'-Fill		
13.26	**0P071**	Cattlepass, Hwy 27 at MP 13.26	1949		72-	6'	72" -60' CMP 5'-Fill		
14.22	**04173**	Scott Creek, Hwy 27	1949	HS-15	4-	115'	1-7'6" Cant, 1-30', 1-40', 1-30' RCDG, 1-7'6" Cant 1" ACWS DS=21'	HC 26-00	
17.04	**04174**	Smallwood Creek & Cattlepass, Hwy 27	1950		72-	6'	72" -62' CMP BPR 4'-Fill		
20.81		Equation 20.81Bk = 20.84Ah							
24.79	**04180**	Rock Creek (Bear Creek), Hwy 27 at MP 24.79	1957		72-	8'	96" -80' CMP 12'-Fill		
26.69	**04181**	Fall Creek, Hwy 27	1953	HS-20	4-	150'	1-40', 1-70', 1-40' RCDG 2" ACWS DS=25'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALSEA HWY. NO. 27 (OR34)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
27.52		County Line					Lincoln - Benton		
28.06	**01071A**	Digger Creek, Hwy 27	1990		72-	15'	15' Dia -215' CMP w/Fish Baffles 30'-Fill 32-Skew		
35.61	**02965**	Maltby Creek, Hwy 27	1956	H-20	60-	57'	2-9.5', 2-19' Trtd FrTr Spns, 4x12 & 2x2 Dk, 12-6x20 Strs & 10-6x18 Jump Strs 2" ACWS DS=10'	HC 26-04	
37.17	**02967**	Mason Creek, Hwy 27	1924		8-	6'	6'x4' -26' RCBC, Ext 10' each End w/72"x44" Arch Pipe Inv Lwr Apr Pvd 2'-Fill		
38.60	**00933**	Mill Creek, Hwy 27	1953	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG 2.5" ACWS DS=22'	HC 26-00	
39.81		Junction					Alsea - Deadwood Hwy 201, M.P. 0.00		
39.85		Alsea					Post Office		
41.67	**02970**	Culvert, Hwy 27 at MP 41.67	1926		8-	6'	6'x4' RCBC Inv Pvd 2'-Fill	HC 45-00	
42.55	**02971**	Culvert, Hwy 27 at MP 42.55			8-	6'	6'x4' -36'6" RCBC Inv Pvd, No Apr 2'-Fill		
43.03	**01204**	North Fork Alsea River, Hwy 27	1927	H-15	4- *42-	70' 100'	1-40' RCDG, 1-100' St Pony Truss, 1-30' RCDG Span (Steel 48 Ton), 2" Oil Mac WS DS=19'	HC 20-00	
43.60	**02972**	Baker Creek, Hwy 27	1926		8-	6'	6'x3' RCBC, Ext 10' each end w/72"x44" Arch Pipe Inv Pvd No Apr 3'-Fill	HC 28-00	
46.32	**01008A**	Yew Creek, Hwy 27	1966		72-	20'	20'x10' -248' Multiplate Pipe Arch 40'-Fill 35-Skew		
46.76	**0P072**	Alder Creek, Hwy 27			72-	8'	96" Multiplate Pipe		
47.77		Summit					Alsea Mt Elevation 1231'		
48.65		Equation 48.65Bk = 50.56Ah							
52.33	**01009**	Hide Creek, Hwy 27			8-	16'	Dbl 8'x5' -63' RCBC Inv & Apr Pvd 6'-Fill		
52.97	**02979**	Culvert, Hwy 27 at MP 52.97	1926		8-	6'	6'x6' -63' RCBC Inv & Apr Paved		
54.53	**01259**	Rock Creek, Hwy 27 at MP 54.53	1926, 66	H-15	4-	120'	4-30' RCDG, Wide w/RC Slb Prest 2" Oil Mac WS DS=10'	HC 41-03	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALSEA HWY. NO. 27 (OR34)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
55.15	**02983**	Watkins Creek, Hwy 27	1926		8-	6'	6'x3' -66' RCBC Inv & Apr Pvd 1'-Fill		
56.48	**02985**	Gellaty Creek, Hwy 27	1926		8-	6'	6'x4' -66' RCBC Inv & Apr Pvd 1'-Fill		
58.43	**00771**	Marys River, Hwy 27 (Flynn)	1949	HS-15	14-	77'	1-17'6", 2-21', 17'6" RC Slb on PT, 1-43', 1-60', 1-43' RCDG 2-3'6" SW, 5" ACWS		
					*4-	146'			
58.56		Junction					Corvallis - Newport Hwy 33, M.P. 49.76		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON-JOHN DAY HWY. NO. 28 (US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pendleton Hwy 67, Oregon - Washington Hwy 8		
0.05		Junction					Oregon - Washington Hwy 8		
0.29 N	**09535**	Hwy 8 over UPRR & Frazer Ave & Hwy 28 NB					See Hwy 8 MP X0.93 for Description	HC 44-00	VC 24-01
1.67	**09522**	Hwy 6 WB over Hwy 28 (Emigrant Ave Intchg)					See Hwy 6 MP 209.54W for Description	HC 94-00	VC 16-00
1.67	**09522A**	Hwy 6 EB over Hwy 28 (Emigrant Ave Intchg)					See Hwy 6 MP 209.54E for Description	HC 94-00	VC 16-00
1.74	**09522B**	Tutuilla Creek, Hwy 28	1969	HS-20	14-	36'	1-33' RC Slb Prest 21'-Fill	HC 84-00	
2.02		Equation 2.02Bk = 2.10Ah							
2.53		Pendleton					West City Limits		
5.04	**0P369**	Cattlepass (Abandoned), Hwy 28 at MP 5.04	1956		72-	6'	78" -67' CMP 2'-Fill		
5.35	**0P370**	Cattlepass (Abandoned), Hwy 28 at MP 5.35	1956		72-	6'	78" -68' CMP 2'-Fill		
5.77	**20869**	McKay Creek, Hwy 28	2010	HL-93	4-	120'	1-120' RCDG Prest Bulb-T Seis Dgn DS=81' 15-Skew	HC 56-00	
F12.93	**19270**	Stewart Creek, Hwy 28 Frtg Rd	2003	HL-93	14-	26'	1-26' RC Slb Prest	HC 25-04	
12.93	**00753A**	Stewart Creek, Hwy 28	1956		8-	10'	10'x8' -100' RCBC Inv & Apr Pvd 20'-Fill		
14.64		Pilot Rock					North City Limits		
15.27	**02561**	East Fork Birch Creek, Hwy 28 (Pilot Rock)	1940, 09	H-15	14-	54'	3-18' RC Slb 2-5' SW, 3.5" ACWS. Bents strengthened 2009 DS=11' 13-Skew	HC 52-00	
15.68		Equation 15.68Bk = 16.00Ah							
16.18		ODOT Truck Scale, Lt							
16.19		Pilot Rock					South City Limits		
17.44	**00844A**	West Fork Birch Creek, Hwy 28	1922, 65	H-15	4-	40'	1-40' RCDG, Wide w/RC Slb Prest 5" ACWS DS=9'	HC 37-00	
22.00	**04708**	Rugg Canyon, Hwy 28	1931		8-	6'	6'x3' -43' RCBC Inv & Apr Pvd 4'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON-JOHN DAY HWY. NO. 28 (US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
23.17	**04709A**	Jack Canyon Creek, Hwy 28	1931, 75		8-	6'	6'x3' -39'6" RCBC Inv & Rt Apr Pvd 1'-Fill		
23.64		Nye Junction					Heppner Hwy 52		
37.19	**19867**	Culvert, Hwy 28 at MP 37.19	2005		72-	7'	84" -82' CMP 2'-Fill		
39.76		Summit					Battle Mountain Elevation 4270'		
42.89	**04715A**	Corral Creek, Hwy 28	1982		72-	11'	133"x82" Struct Plate Pipe Arch 3'-Fill		
44.46	**04717A**	Cooper Creek, Hwy 28	1982	HS-20	72-	20'	2-114"x78" CMP Arches 4'-Fill 16-Skew		
47.38	**04719A**	West Fork Owens Creek, Hwy 28	1979	HS-20	72-	11'	11x6-59' Alum Box Culv No Inv 2'-Fill		
48.16	**04720A**	French Creek, Hwy 28	1979	HS-20	72-	14'	14x6-56' Alum Box Culv No Inv 2.5'-Fill		
48.38	**04721A**	Sturdevant Creek, Hwy 28	1979	H-19	72-	15'	15x7-59' Alum Box Culv No Inv 2.5'-Fill		
49.57		Junction					Ukiah - Hilgard Sec Hwy 341		
50.00	**04722**	Deerlick Creek, Hwy 28	1950		72-	7'	84" -78' CMP 2.5'-Fill		
50.20	**04723**	Wilkins Creek, Hwy 28	1950		72-	20'	2-96" -100' Multiplate Pipes 4' apart 10'-Fill		
50.88	**04724**	Culvert, Hwy 28 at MP 50.88	1950		72-	7'	84" -70' CMP 4'-Fill		
55.66	**04725B**	Five Mile Creek, Hwy 28	1985	HS-20	14-	63'	1-63' RC Slb Prest 7.5" ACWS w/membrane DS=11'	HC 31-02	
56.16		Equation 56.16Bk = 56.21Ah							
60.93	**20871**	Camas Creek, Hwy 28	2011	HL-93	4-	224'	2-112' RCDG Prest Bulb-I Seis Dgn DS=32' 23-Skew	HC-44-00	
63.81	**20873**	North Fork John Day River, Hwy 28 (Dale)	2011	HL-93	54-	210'	1-210' St Dk Gir Seis Dgn DS=34' 27-Skew	HC 40-00	
63.96		County Line					Umatilla - Grant		
64.94		Dale					Post Office		
68.10	**03538**	West Fork Meadowbrook Creek, Hwy 28 at MP 68.10	1933		8-	6'	6'x6' -69' RCBC Inv & Apr Pvd 8'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON-JOHN DAY HWY. NO. 28 (US395)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
68.35	**03539**	West Fork Meadowbrook Creek, Hwy 28 at MP 68.35	1933		8-	6'	6'x6' -73' RCBC Inv & Apr 14'-Fill		
68.72	**03540**	West Fork Meadowbrook Creek, Hwy 28 at MP 68.72	1933		8-	6'	6'x6' -59' RCBC Inv & Apr Pvd 6'-Fill		
68.95	**03541**	West Fork Meadowbrook Creek, Hwy 28 at MP 68.95	1933		8-	6'	6'x6' -67' RCBC Inv & Apr Pvd 12'-Fill		
73.00	**03544**	Granite Creek, Hwy 28 at MP 73.00	1934		8-	6'	6'x6' -52' RCBC Inv & Apr Pvd 7'-Fill 15-Skew		
74.07	**03545**	Walton's Cattlepass, Hwy 28 at MP 74.07	1951		72-	7'	84" -58' CMP 2'-Fill	HC 31-00	
74.40	**17943**	Granite Creek, Hwy 28 at MP 74.40	1996	HS-25	72-	13'	13'3"x9'4" -84' Struct Plate Pipe Arch 4'-Fill DS=9'	HC 35-06	
74.50	**01920A**	Granite Creek, Hwy 28 at MP 74.50	1980		72-	16'	16'x9' -110' Struct Plate Pipe No Inv 4'-Fill 45-Skew		
76.44	**01919A**	Granite Creek, Hwy 28 at MP 76.44	1985	HS-20	72-	7'	6'9"x13' -66' Plate Pipe Arch DS=11'	HC 32-00	
76.61	**01918A**	Granite Creek, Hwy 28 at MP 76.61	1985	HS-20	72-	7'	6'9"x13' -74' Plate Pipe Arch DS=6'	HC 32-00	
77.38	**18804**	Middle Fork John Day River, Hwy 28 (Ritter Junction)	2002	HL-93	4-	476'	1-82', 3-131'3" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=52'	HC 39-04	
77.49		Rest Area Rt							
81.04		Summit					Flowers Gulch Elevation 3993'		
82.70	**01811A**	Pine Creek, Hwy 28	1980		72-	10'	120" -107' CMP 7'-Fill 20-Skew		
85.06	**01810A**	Pass Creek, Hwy 28	1980	HS-20	72-	20'	Dbl 120" -100' CMP 15'-Fill		
89.18	**01809A**	Long Creek, Hwy 28	1985	HS-25	14-	63'	1-63' RC Slb Prest 5" ACWS w/membrane DS=13'	HC 31-02	
89.75		Long Creek					North City Limits		
90.26							Kimberly-Long Creek Sec Hwy 402		
90.77		DISTRICT 12/14 BOUNDARY							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON-JOHN DAY HWY. NO. 28 (US395)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
90.82		Long Creek					South City Limits		
93.26		Rest Area Lt							
95.35		Summit					Long Creek Mountain Elevation 5101'		
98.31	**06204**	Smith Creek, Hwy 28	1941	H-15	4-	22'	1-20' RCDG 2" ACWS DS=6'	HC 26-00	
99.13	**06205**	Fox Creek, Hwy 28	1941	H-15	4-	27'	1-25' RCDG 6" ACWS DS=7'	HC 26-00	
101.80	**03548**	Riley Creek (Wiley), Hwy 28	1938		8-	8'	Dbl 4'x4' -50' RCBC Inv & Apr Pvd 4'-Fill		
103.95		Summit					Elevation 4715'		
106.35	**03549A**	Cottonwood Creek, Hwy 28	1949		8-	6'	6'x4' -49' RCBC Inv & Apr Pvd 2'-Fill		
108.17	**03550**	Beech Creek, Hwy 28 at MP 108.17	1949		8-	6'	6'x6' -66' RCBC Inv Pvd No Apr 6'-Fill 30-Skew		
109.09	**03552**	Bear Creek, Hwy 28	1959		72-	12'	2-72" -106' Pipe 1'-Fill 45-Skew		
110.20	**03553A**	Beech Creek, Hwy 28 at MP 110.20	1958	H-20	4-	126'	1-38', 1-50', 1-38' RCDG 5" ACWS DS=19' 30-Skew	HC 26-00	
F113.09	**M3556**	Beech Creek, Hwy 28 Frtg Rd Rt at MP F113.09	1993	HS-25	14-	40'	1-39'6" RC Slb Prest 2.5" ACWS DS=5'	HC 15-04	
113.62	**03556A**	Beech Creek, Hwy 28 at MP 113.62	1972	HS-20	4-	125'	1-125' RCDG Prest Bulb-T DS=34' 77-Skew	HC 32-00	
114.90		Equation 114.90Bk = 115.32Ah							
115.14		Junction					Loadometer Pit on Rt		
118.28	**09659**	Beech Creek, Hwy 28 at MP 118.29	1967	HS-20	14-	127'	1-38', 1-50', 1-38' RC Slb 6.5" ACWS DS=14' 45-Skew	HC 30-09	
118.55	**09660**	Beech Creek, Hwy 28 at MP 118.55	1967	HS-20	14-	140'	1-42', 1-56', 1-42' RC Slb 7.5" ACWS DS=16' 45-Skew	HC 31-06	
120.10	**03570**	Irrigation Ditch, Hwy 28 at MP 120.10	1953		8-	6'	6'x3' -97' RCBC Inv & Apr Pvd 1'-Fill		
120.51		Junction					John Day Hwy 5		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TUALATIN VALLEY HWY. NO. 29 (OR8, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Sunset Hwy 47 (US 26)		
0.15	**18647**	Hwy 47 EB Off-Ramp over Hwy 29 (SW Canyon Rd)					See Hwy 47, MP C70.83 for Description	HCEB 54-00 HCWB 44-00	VCEB 16-11 VCWB 21-08
0.15	**19199**	Hwy 47 over Hwy 29 WB (SW Canyon Rd) (Sylvan)					See Hwy 47, MP 70.83 for Description	HC 43-04	VC 17-00
1.55		West Slope							
2.68	**19426**	Sign Cantilever Br, Hwy 29 WB at MP 2.68	2003		82-		Steel Cantilever Sign Bridge		
2.80	**00620**	Beaverton Creek (Hall Creek), Hwy 29 (SW Canyon Rd)	1920, 66		8-	10'	10'x7' -72' RCBC, Ext 6'6" Lt, 8'6" Rt w/10'x8' RCBC Inv Pvd No Apr, Dk at Grade	HC 55-09	
2.80	**21863**	Sign Cantilever Br, Hwy 29 at MP 2.80	2012		82-		Monotube		
2.90	**09611**	Hwy 144 over Hwy 29 (SW Canyon Rd)					See Hwy 144 MP 1.47 for Description	HC 71-00	VC 16-10
3.13	**21864**	Sign Cantilever Br, Hwy 29 at MP 3.13	2012		82-				
3.18		Beaverton					E City Limits		
3.21 E	**19427**	Sign Cantilever Br, Hwy 29 EB at MP 3.21	2005		82-		Steel Cantilever Sign Bridge		
3.28	**01386**	Beaverton Creek, Hwy 29	1928		8-	8'	8'x10' -61' RCBC No Inv or Apr, Dk At Grade 15-Skew	HC 60-00	
3.50		Junction					Beaverton - Tualatin Sec Hwy 141		
3.88		ODOT Truck Scale							
3.95		Junction					Beaverton - Hillsdale Hwy 40		
4.22	**0M218**	Culvert, Hwy 29 at MP 4.22			8-	6'	6'x4' -105' RCBC Inv Pvd No Apr 2'-Fill 58-Skew		
4.70		Beaverton					W City Limits		
4.97	**0P461**	Johnson Creek, Hwy 29 (Twin Pipes)	1983		72-	29'	2-11'8"x10'10" Multiplate Pipe, 2 End Pcs		
5.13	**16185**	Hwy 29 over PNWR	1983	HS-25	10-	182'	1-182' RCBG Prest Post-Ten 2" ACWS	HC 80-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TUALATIN VALLEY HWY. NO. 29 (OR8, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
9.65		Hillsboro					E City Limits		
10.55	**01754A**	Dawson Creek, Hwy 29 (Rock Creek)	1961	HS-20	4-	210'	5-42' RCDG Prest 3" ACWS DS=32'	HC 70-00	
14.31		Hillsboro					W City Limits		
14.31	**00744B**	Dairy Creek, Hwy 29	1923, 56	H-15	4-	300'	6-50' RCDG 2-4' SW, 3" ACWS DS=38'	HC 58-00	
16.62		Cornelius					N 11th Ave		
17.22		Forest Grove					E City Limits		
17.88		Junction					Hwy 29 Spur Rt, MP 91.53		
19.32		Forest Grove					S City Limits		
19.43	**16129**	Gales Creek Oflow # 1, Hwy 29 at MP 19.43	1975	HS-20	14-	150'	1-49'10", 1-50'3", 1-49'10" RC Slb Prest 8' Bikeway Rt, 2.5" ACWS w/memb DS=12'	HC 48-00	
19.54	**09637**	Gales Creek, Hwy 29	1975	HS-20	14-	165'	1-45', 2-60' RC Slb Prest 1-8' Bikeway Rt, 5.5" ACWS w/memb DS=20' 45-Skew	HC 49-00	
19.72	**16130**	Gales Creek Oflow # 1, Hwy 29 at MP 19.72	1975	HS-20	14-	234'	5-47' RC Slb Prest 8' Bikeway Rt, 4" ACWS w/memb DS=8'	HC 49-00	
19.96		Junction					Hwy 102 Rt		
19.99	**09638**	Carpenter Creek, Hwy 29	1975	HS-20	14-	75'	3-25' RC Slb Prest 8' Bikeway Rt, 4" ACWS w/membrane DS=15' 24-Skew	HC 73-06	
20.40		Equation 20.40Bk = 21.08Ah							
21.92	**00460**	Dilley Creek, Hwy 29	1920		8-	12'	12'x8' -123' RCBC Hwy 102 Rt, No Inv or Apr 3'-Fill		
22.44	**0M068**	Culvert, Hwy 29 at MP 22.44	1967		8-	10'	10'x8' -94' RCBC 14'-Fill		
22.77	**0M028**	Culvert, Hwy 29 at MP 22.77	1967		8-	8'	8'x8' -90' RCBC 4'-Fill		
23.98	**09494**	Scoggin Creek & PNWR, Hwy 29	1967	HS-20	4-	308'	1-62', 3-82' RCDG Prest No WS DS=44'	HC 44-00	
24.10	**0M029**	Culvert, Hwy 29 at MP 24.10	1967		8-	16'	Dbl 8'x6' -154' RCBC 24'-Fill		
24.59	**09496**	Creek, Hwy 29 at MP 24.59	1967	HS-20	14-	102'	3-34' RC Slb Prest 2.5" ACWS DS=12'	HC 43-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TUALATIN VALLEY HWY. NO. 29 (OR8, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
24.97	**09497**	Creek, Hwy 29 at MP 24.97	1967	HS-20	14-	102'	3-34' RC Slb Prest 3.5" ACWS DS=10'	HC 43-09	
25.20	**09498**	Creek, Hwy 29 at MP 25.30	1967	HS-20	14-	102'	3-34' RC Slb Prest 2.5" ACWS DS=10'	HC 43-09	
25.32	**00810A**	Tualatin River, Hwy 29 (Gaston)	1967	HS-20	4-	125'	1-40', 1-45', 1-40' RCDG Prest 3.5" ACWS DS=18'	HC 44-00	
25.54		Gaston					Post Office		
25.73		Equation 25.73Bk = 26.52Ah							
26.51		REGION 1/2 DISTRICT 2B/3 BOUNDARY							
26.51		County Line					Washington - Yamhill		
27.56	**00593**	Little Russell Creek, Hwy 29 (Goodin Creek)	1921, 69		8-	12'	12'x5' -34' RCBC, Wide 4' each Side w/RC Slb Prest No Inv or Apr, Dk at Grade	HC 33-04	
32.45	**00582**	Russell Creek, Hwy 29	1921		8-	12'	12'x8' -38' RCBC, Wide 4' each Side w/RC Slb Prest No Inv or Apr, Dk at Grade	HC 33-06	
34.00		Yamhill					North City Limits		
34.47		Junction					Yamhill - Newberg Sec Hwy 151		
34.71	**00526A**	Yamhill Creek, Hwy 29	1958	HS-20	22-	63'	3-21' RC Channel Beams, 1-3.5"x15" St Channel Str 3'6" SW Rt, 3" ACWS DS=15'	HC 30-03	
34.94		Yamhill					South City Limits		
37.96		Carlton					Post Office		
42.46		St Joseph Junction					Pacific West Hwy 1W, MP 34.88		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMINA-SALEM HWY. NO. 30 (OR22)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.15		Junciton					Hwy 39 WB		
0.00		Junction					Willamina - Sheridan Sec Hwy 157		
0.03	**02081**	South Yamhill River, Hwy 30 (Wallace)	1935	H-15	54-	190'	1-55', 1-100', 1-35' St Dk Gir (Steel 103 Ton), 2-3'6" SW, 3.5" ACWS DS=23'	HC 24-00	
0.39	**08321**	Hwy 39 over Hwy 30					See Hwy 39 MP 27.28 for Description	HC 30-00	VC 18-04
3.97	**02015**	Gooseneck Creek, Hwy 30	1934	H-15	2-	63'	3-21' Comb FrTr Comp & RC Precast Slb, 10-6x22 Strs 4.5" ACWS DS=14' 18-Skew	HC 44-00	
4.71	**01756A**	Mill Creek, Hwy 30	1946, 81	HS-15	4-	120'	1-14' Cant, 1-46' RCDG, 1-69' St I-Beam, 1-46' RCDG, 1-14' Cant (Steel 20 Ton), 2-3'6" SW, 2.5" ACWS DS=27'	HC 40-00	
					*56-	69'			
4.89	**0P035**	Cattlepass, Hwy 30 at MP 4.89	1955		72-	7'	84" -73' CMP 2'-Fill		
8.38	**02001**	Salt Creek, Hwy 30 at MP 8.38	1934	H-15	2-	57'	3-19' Comb FrTr Comp & RC Precast Slb, 10-6x20 Strs 3.5" ACWS DS=12'	HC 40-06	
12.16	**0M036**	Salt Creek (Hoekstra Slough), Hwy 30	1957		8-	12'	12'x6' -86' RCBC Inv & Apr Pvd 4'-Fill		
12.72		Junction					Kings Valley Sec Hwy 191, MP 0.00		
14.11	**0P034**	Cattlepass, Hwy 30 at MP 14.11	1957		72-	7'	84" -86' CMP 2'-Fill		
14.68	**0M030**	Outlet Ditch, Hwy 30 at MP 14.68	1957		8-	10'	10'x8' -57'6" RCBC Inv & Apr Pvd 3'-Fill		
15.72	**19824**	Hwy 30 EB over Hwy 189	2006	HL-93	10-	296'	1-140'9", 1-155'2" RCBG Post-Ten Seis Dgn, Metric Dgn	HC 28-00	
15.87		Junction					Dallas - Rickreall Sec Hwy 189, MP 4.32		
15.92	**20005**	Sign Truss Br, Hwy 30 WB at MP 15.92	2005		80-		1-62'9" Steel Truss Sign Bridge	HCWB 48-00	VCWB 18-06
16.40	**20006**	Sign Truss Br, Hwy 30 WB at MP 16.40	2005		80-			HCWB 48-00	VCWB 18-00
16.12	**19825**	Hwy 1W over Hwy 30					See Hwy 1W MP 57.43 for Description		VC 17-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMINA-SALEM HWY. NO. 30 (OR22)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.20		Equation 16.20Bk = 16.17Ah							
16.94	**09872**	Hwy 30 over WPRR (Derry)	1973	HS-20	4-	183'	1-59', 1-65', 1-59' RCDG Prest No WS DS=26' 13-Skew	HC 88-00	
17.11	**16051**	Equipment Pass, Hwy 30 at MP 17.11	1973		8-	12'	12'x12' -86' RCBC		
18.31	**00351A**	Mud Slough, Hwy 30 (Basket Slough)	1973	HS-20	14-	120'	1-36', 1-48', 1-36' RC Slb 3.5" ACWS DS=22'	HC 88-00	
19.43	**16127**	Oak Knoll Bike Path over Hwy 30	1975	Ped	4-	200'	1-44' RCDG, 1-120' RCDG "Bulb-T" Prest, 1-36' RCDG	HC 84-00	VC 17-05
20.37		Junction					Independence Sec hwy 193, MP 0.00		
20.56		Equation 20.56Bk = 20.75Ah							
21.53		ODOT Truck Scales, Rt							
24.08		Junction					Salem - Dayton Sec Hwy 150, NB		
24.13		Junction					Salem - Dayton Sec Hwy 150, SB		
24.30	**08889**	Hwy 30 over Hwy 150 at MP 24.30	1963	HS-20	4-	285'	1-39', 1-49', 1-39' RCDG, 3-108' St Dk Gir, 1-49', 1-60', 1-49' RCDG (Steel 401 Ton), No WS DS=48'	HC 34-02	
					*54-	324'			
24.53	**09055**	Hwy 30 over Access to Boat Moorage	1963	HS-20	16-	29'	1-29' RC Rigid Frame 3'-Fill	HCEB 38-06 HCWB 38-06	
24.73		Salem					West City Limits		
24.86	**08981**	Hwy 30 over Hwy 150 at MP 24.86	1963	HS-20	4-	41'	1-41' RCDG, 1-86' St Dk Gir 2.5" ACWS DS=20' 50-Skew	HC 37-00	
					*54-	86'			
24.91 E		Junction					Hwy 150, Conn		
24.95 E	**16425B**	Sign Truss Br, Hwy 30 EB at MP 24.95	1984		80-		1-59' Steel Truss Sign Bridge	HC 47-06	VCEB 17-06
25.51	**16425C**	Sign Truss Br, Hwy 30 Ramp at MP 25.51	1984		80-		1-58' Steel Truss Sign Bridge	HC 48-06	VC 18-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMINA-SALEM HWY. NO. 30 (OR22)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C25.62 E	**00123K**	Willamette River, Hwy 30 EB (Center St)	1985	HS-20	4-	879'	1-59', 1-85', 1-69', 1-67', 1-60'8", 1-48'11", 1-55'8", 3-55'9", 1-64'1", 1-64'6", 1-63'10", 1-63'1", 1-61'10", 1-60'11" RCDG	HC 23-00	
25.63	**07366**	Hwy 30 WB over Hwy 150 Conn	1952, 84	HS-20	4-	149'	1-44', 1-59'6", 1-46' RCDG 2.5" ACWS DS=20'	HC 26-00	
C25.82	**07253R**	Hwy 30 Conn (Marion St Br) to Hwy 150	1953, 84	HS-20	4-	300'	8-50' RCDG 2" ACWS DS=30'	HC 44-00	
25.77	**07253E**	Sign Truss Br, Hwy 30 WB at MP 25.77	1984		80-		1-90'10" Steel Truss Sign Bridge at West end of Marion St Br	HC 30-00	VCWB 18-06
25.84 E	**0M554**	Sign Truss Br, Hwy 30 EB at MP 25.84	1984		80-		1-65' Steel Truss Sign Bridge (On Center St Br)	HC 52-10	VCEB 17-09
25.90		County Line					Polk - Marion		
25.90 E	**00123K**	Willamette River, Hwy 30 EB (Center St)	1953, 85	HS-20	4-	752'	2-40', 6-52', 6-60' RCDG, 1-187', 2-235', 1-187' St Dk Gir, 1-124'10" RCBG, 1-49'4", 4-48'6" RCBG-RCDG, 1-57'6", 1-108' RCBG, 2-45' RCBG-RCDG (Steel 1481 Ton), Bikepath left side, 2" ACWS	HC 27-00	
					54-	844'			
					10-	125'			
					10-	243'			
					10-	166'			
					10-	90'			
25.91	**07253B**	Willamette River, Hwy 30 WB & Hwy 72 Conn (Marion St)	1953, 84	HS-20	4-	1623'	13-50', 5-55', 1-65', 2-66' RCDG, 1-211', 1-252', 1-211', 1-96' St Dk Gir, 5-49', 1-50', 1-65', 1-51', 2-45' RCDG (Steel 2254 Ton), 2" ACWS DS=108'	HC 26-00	
					*54-	770'			
C26.00	**00123G**	Willamette River, EB Hwy 30 Ramp to SB Hwy 72	1977	HS-20	10-	278'	1-51'8", 1-59', 1-63', 2-52' RCBG 2" ACWS	HC 26-00	
26.01	**07253F**	Sign Truss Br, Hwy 30 WB at MP 26.01	1984		80-		1-67' Steel Truss Sign Bridge (On Marion St)	HC 59-00	VCWB 17-08
C26.13	**07253B**	Willamette River, Hwy 30 WB & Hwy 72 Conn (Marion St)	1985	HS-20	10-	690'	1-49', 1-48'9", 1-50', 1-83', 1-65', 1-98', 1-83', 1-98', 1-65', 1-50' RCBG	HC 26-00	
C26.12	**00123K**	Willamette River, Hwy 30 EB (Center St)	1953, 85	HS-20	10-	108'	2-59' RCBG DS=108'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMINA-SALEM HWY. NO. 30 (OR22)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
26.13 E		Junction					Salem Hwy 72 SB Commercial & Center St, MP 50.04		
26.19		Junction					Salem Hwy 72 (Commercial & Marion St)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-CORVALLIS HWY. NO. 31 (US20)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Corvallis - Eastside Sec Hwy 210 (Second & VanBuren St), MP 0.00		
0.72	**02989**	Dixon Creek, Hwy 31	1965, 88		26-	8'	8'x12' -33' RC Arch Culv, Ext w/8'x12' RCBC, 31' Lt & 28' Rt Fish Baffles, Pvd Apr 5'-Fill	HC 49-00	
0.79		Corvallis					East City Limits		
2.80	**02988**	Culvert, Hwy 31 at MP 2.80			8-	8'	8'x8' -80' RCBC, Ext Rt w/8'x8' -11' RCBC Inv & Apr Pvd on Ext 5'-Fill		
7.03	**01036A**	Bowers Slough, Hwy 31	1964	HS-20	4-	150'	3-50' RCDG 4" ACWS DS=25'	HC 30-00	
8.95	**01023**	Thornton Creek, Hwy 31	1926		8-	8'	8'x8' -97' RCBC Inv & Apr Pvd 10'-Fill 45-Skew		
9.98		Albany					East City Limits		VC 18-05
10.44		County Line					Benton - Linn		
10.44 E	**01025D**	Willamette River, Hwy 31 EB (Ellsworth St)	1925, 69	H-15	4-	290'	2-65' RCDG Prest, 4-200' St Thru Trusses, 5-32' RCDG (Steel 750 Ton), 2-5' SW DS=74'	HC 26-00	VC 14-11
					*38-	800'			
10.45	**09806**	Willamette River, Hwy 31 WB (Lyon St)	1971	HS-20	*54-	962'	1-74', 1-83', 1-99', 1-123', 2-230', 1-123' St Dk Gir, 2-80' RC Slb Prest Post-Ten, 1-24' RC Slb (Steel 896 Ton), 5' SW Lt DS=52'	HC 40-00	
					14-	184'			
11.10	**02447**	Hwy 58 over Hwy 31					See Hwy 58 MP 2.42 for Description	HC 48-00	VC 16-00
11.23		Junction					Albany - Junction City Hwy 58		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THREE RIVERS HWY. NO. 32 (OR22)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Hebo					Junction Ore Coast Hwy 9, MP 84.94		
1.47	**04673**	Cedar Creek, Hwy 32	1920, 60	H-15	16-	27'	1-27' RC Rigid Frame wide w/1-37' RCDG 4" ACWS DS=10'	HC 28-02	
4.43	**04675A**	Three Rivers, Hwy 32 (Castle Rock)	1986	HS-20	10-	140'	1-24'6", 1-91', 1-24'6" RCBG DS=20'	HC 32-00	
5.71	**04676**	Wood Creek, Hwy 32	1920		8-	6'	6'x3' -47' RCBC Inv Pvd No Apr 4'-Fill		
5.81	**04677**	Alder Creek, Hwy 32 at MP 5.81	1920	H-15	4-	30'	1-30' RCDG 3.5" ACWS DS=10'	HC 24-00	
7.19	**04805**	Buck Creek, Hwy 32	1935	H-15	4-	62'	1-16', 1-30', 1-16' RCDG DS=8'	HC 24-00	
7.32	**04678**	Alder Creek, Hwy 32 at MP 7.32	1935	H-15	14-	44'	1-13', 1-18', 1-13', RC Slb DS=9'	HC 24-00	
8.48	**00867**	Alder Creek, Hwy 32 at MP 8.48	1935		8-	18'	Triple 6'x4' -39' RCBC Inv Pvd No Apr 1'-Fill	HC 37-07	
9.30		Dolph Junction					Little Nestucca Hwy 130		
10.06	**04679**	Baxter Creek, Hwy 32	1957		72-	9'	9'4"x6'5" -60' Multiplate Arch Pipe 2'-Fill		
10.49	**04680**	Louie Creek, Hwy 32 at MP 10.49	1962	HS-20	60-	23'	1-23' Trtd FrTr, 15-6x20 Strs, 4x12 & 2x2 Dk 5.5" ACWS DS=7'	HC 28-06	
10.66	**04681**	Louie Creek, Hwy 32 at MP 10.66	1962	HS-20	60-	38'	2-19' Trtd FrTr, 12-6x20 Strs, 4x12 & 2x2 Dk 4" ACWS DS=8'	HC 26-06	
10.96		DISTRICT 1/4 BOUNDARY							
10.96		County Line					Tillamook - Yamhill		
11.33	**05024**	Sourgrass Creek, Hwy 32 at MP 11.33	1958		72-	10'	120" -120' Multiplate Pipe 17'-Fill		
12.53	**20197**	Sourgrass Creek, Hwy 32 at MP 12.53 (Indian)	2007	HL-93	6-	116'	1-116' RCBB Prest 2" ACWS, Seis Dgn 29-Skew	HC 36-00	
13.85		Summit					Coast Range Elevation 672'		
15.47	**05027**	Hanchet Creek, Hwy 32	1951		72-	6'	72" -56' CMP 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

THREE RIVERS HWY. NO. 32 (OR22)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.81	**05028**	Cedar Creek, Hwy 32	1957		72-	11'	11'5"x7'3" -67' Multiplate Pipe 5'-Fill		
18.57	**00612**	South Yamhill River, Hwy 32	1929	H-15	4-	102'	2-51' RCDG 4.5" ACWS DS=15' 15-Skew	HC 24-00	
19.10	**05029**	Crooked Creek, Hwy 32	1953		72-	7'	84" -65' CMP 2'-Fill		
21.85	**01396**	Agency Creek, Hwy 32	1929	H-15	4-	81'	1-18', 1-45', 1-18' RCDG 2-3'6" SW, 5.5" ACWS DS=20'	HC 24-00	
22.01		DISTRICT 4/3 BOUNDARY							
23.84		County Line					Yamhill-Polk		
24.13	**04572**	Cosper Creek, Hwy 32	1948		72-	12'	Dbl 72" -60', 1-48" -60' CMP 5'-Fill		
24.97		Valley Junction					Junction Salmon River Hwy 39		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-NEWPORT HWY. NO. 33 (US20, OR34)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					OR Coast Hwy 9 Olive & Cope St, Newport MP 140.37		
0.76		Newport					East City Limits		
3.23	**07530**	Beaver Creek, Hwy 33 at MP 3.23	1953	HS-20	4-	75'	3-25' RCDG on PT 4.5" ACWS DS=12'	HC 26-00	
4.19	**07532**	Beaver Creek, Hwy 33 at MP 4.19	1953	HS-20	4-	75'	3-25' RCDG on PT 5" ACWS DS=22'	HC 26-00	
4.47	**07533**	Beaver Creek, Hwy 33 at MP 4.47	1953	HS-20	4-	75'	3-25' RCDG on PT 5" ACWS DS=19'	HC 26-00	
4.81	**0P073**	Cattlepass, Hwy 33 at MP 4.81			72-	6'	72" -74' CMP 72" -74' CMP 2'-Fill		
5.36	**07534**	Little Beaver Creek, Hwy 33	1953	HS-20	4-	75'	3-25' RCDG on PT 6" ACWS DS=19'	HC 26-00	
5.57		ODOT Truck Scales							
5.59	**00439B**	Depot Slough, Hwy 33	1960		8-	24'	Dbl 12'x10' -114' RCBC Inv & Apr Pvd 8'-Fill		
5.74		Junction					Siletz Hwy 181 On Lt, MP 31.74		
6.96	**0M072**	West Olalla Slough, Hwy 33 at MP 6.96	1966		8-	10'	10'x8' -288' RCBC Inv & Apr Pvd		
F8.17	**02275**	West Olalla Slough, Hwy 33 Frtg Rd at MP F8.17	1936	H-15	2-	69'	3-23' PT Comp, 11-6x20 Strs 2-3'6" SW, 3" ACWS DS=15'	HC 26-00	
9.38	**00864**	Olalla Slough (Sallal Creek), Hwy 33	1961		72-	7'	84" -88' CMP 10'-Fill		
10.51	**0P074**	Stockpass, Hwy 33 at MP 10.51	1958		72-	6'	78" -100' CMP 3'-Fill		
11.61	**00863**	Simpson Creek, Hwy 33 at MP 11.61	1960		72-	10'	114" -114' Multiplate Pipe 15'-Fill		
11.92		Equation 11.92Bk = 14.50Ah							
14.79	**00861**	Simpson Creek, Hwy 33 at MP 14.79	1971		72-	13'	12'10"x8'4" -80' CMP 2'-Fill		
15.20	**21141**	Simpson Creek, Hwy 033 at MP 15.20	2011	HL-93	4-	120'	1-120' Precast Prest Seis. Dgn. DS=18' 42-Skew	HC 36-00	
15.25	**00860A**	Simpson Creek, Hwy 33 at MP 15.25	1975		72-	25'	Dbl 12'8"x8'1" -68' CMP 4'-Fill		
15.69	**20876**	Simpson Creek, Hwy 33 at MP 15.69 R/W Rt	2010	HL-93	26-	28'	28'x11' RC Arch Culv 5'-Fill 5-Skew	HC 22-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-NEWPORT HWY. NO. 33 (US20, OR34)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.93	**00858A**	Thornton Creek, Hwy 33	1983		72-	18'	18'x8' -124 Multiplate Pipe w/Ftgs		
18.02	**20237**	Little Elk Creek, Hwy 33 at MP 18.02	2016	HL-93	4-	140'	1-140' RCDG Prest. Bulb-T CIP Deck Seis Dgn DS=45' 0-Skew	HC 40-00	
18.53	**21972**	Culvert, Hwy 33 at MP 18.53	2016	HL-93	72-	264'	28'4" - 263'6" Corrugated Struct. Steel Plate Pipe 10'-Fill 0-Skew	HC 40-00	
21.01	**20238**	Hayes Creek, Hwy 33	2006	HL-93	14-	86'	1-86' RC Slb Prest Seis Dgn, 2" ACWS DS=20'	HC 31-00	
21.20		Equation 21.20Bk = 24.25Ah							
21.71	**00931**	Peterson Creek, Hwy 33	1962	HS-20	22-	49'	1-16', 1-17', 1-16' RC Channel Beam 5" ACWS DS=16'	HC 26-03	
23.18		Junction					Eddyville - Blodgett Hwy 180, MP 0.00		
23.38	**00683**	Yaquina River, Hwy 33 (Eddyville)	1923, 62	H-15	22-	52'	1-18' Precast RC Slb On PT, 1-80' St Pony Truss, 2-17' Precast RC Slb on PT, widened (Steel 30 Ton), 3'6" SW Lt, 4" ACWS DS=28'	HC 26-00	
					*42-	80'			
23.46		Eddyville					Post Office		
24.29	**21855**	Culvert, Hwy 33 at MP 24.29	2009	HS-25	72-	10'	120" - 50' CMP 15-Skew	HC 38-00	
24.93	**18046**	Little Elk Creek, Hwy 33 at MP 24.93	2000	HS-25	4-	108'	1-108'3" RCDG Prest Bulb-I No WS, Seis Dgn, Metric Dgn DS=31' 15-Skew	HC 43-03	
25.07	**18047**	Little Elk Creek, Hwy 33 at MP 25.07	2000	HS-25	4-	180'	1-180'5" RCDG Prest Bulb-I Post-Ten Seis Dgn, Metric Dgn DS=28' 45-Skew	HC 43-03	
25.14	**18048**	Little Elk Creek, Hwy 33 at MP 25.14	2000	HS-25	4-	99'	1-99'1" RCDG Prest Bulb-I No WS, Seis Dgn, Metric Dgn DS=21' 6-Skew	HC 43-03	
25.31	**18049**	Little Elk Creek, Hwy 33 at MP 25.31	2000	HS-25	4-	110'	1-109'11" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=24' 30-Skew	HC 43-03	
25.60	**18050**	Little Elk Creek, Hwy 33 at MP 25.60	2000	HS-25	4-	128'	1-127'11" RCDG Prest Bulb-T Seis Dgn, Metric Dgn, no WS DS=27' 20-Skew	HC 43-03	
26.05	**18051**	Little Elk Creek, Hwy 33 at MP 26.05	2000	HL-93	4-	134'	1-134'6" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=34' 8-Skew	HC 43-03	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-NEWPORT HWY. NO. 33 (US20, OR34)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
26.47	**18052**	Little Elk Creek, Hwy 33 at MP 26.47	2000	HS-25	4-	184'	1-184' RCDG Prest Bulb-I Post-Ten Seis Dgn, Metric Dgn DS=37' 4-Skew	HC 43-03	
26.69	**18053**	Little Elk Creek, Hwy 33 at MP 26.69	2000	HS-25	4-	176'	1-175'10" RCDG Prest Bulb-I Post-Ten Seis Dgn, Metric Dgn DS=40' 4-Skew	HC 43-03	
26.95	**18054**	Little Elk Creek, Hwy 33 at MP 26.95	2000	HL-93	4-	164'	1-164' RCDG Prest Bulb-I Post-Ten Seis Dgn, Metric Dgn DS=37'	HC 43-03	
27.54	**18055**	Little Elk Creek, Hwy 33 at MP 27.54	2000	HS-25	4-	115'	1-114'10" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=21' 1-Skew	HC 43-03	
27.75	**18057**	Wakefield Creek, Hwy 33	2000	HS-25	72-	21'	21"x10'6" -69.5' Arch Pipe Seis Dgn, Metric Dgn 2'-Fill 30-Skew	HC 50-00	
28.23		Equation 28.23Bk = 28.69Ah							
28.89	**18056**	Austin Creek, Hwy 33	2000	HS-20	8-	12'	11'10"x8' RCBC Precast Seis Dgn, Metric Dgn 9'-Fill 2-Skew	HC 47-03	
29.38	**00856**	Little Elk Creek, Hwy 33 at MP 29.38	1951		72-	6'	72" -240' CMP 30'-Fill		
31.08		Summit					Coast Range Elevation 770'		
32.31	**17027**	Tumtum River, Hwy 33 at MP 32.31	1989	HS-25	72-	19'	19'3"x12'4" -136' Arch Pipe 30-Skew	HC 40-00	
32.54	**17028**	Tumtum River, Hwy 33 at MP 32.54	1989	HS-25	72-	19'	19'3"x12'4" -128' Arch Pipe 30-Skew	HC 40-00	
32.77	**17079**	Tumtum River, Hwy 33 at MP 32.77	1989		8-	12'	12'x10' -136' RCBC Inv & Apr Pvd 3'-Fill		
C32.80	**17080**	Tumtum River, Hwy 33 at MP 32.80	1989		8-	12'	12'x12' -80' RCBC Inv & Apr Pvd 2'-Fill		
33.75	**18383**	Culvert, Hwy 33 at MP 33.75	1989		72-	7'	84" -135' CMP 8'-Fill 15-Skew		
34.17	**18384**	Culvert, Hwy 33 at MP 34.17	1989		72-	7'	84" -135' CMP 8'-Fill 30-Skew		
34.82		County Line					Lincoln - Benton		
39.34	**00866B**	Marys River & WPRR, Hwy 33 at MP 39.34	1955	HS-20	4-	297'	1-13' Cant, 1-52', 1-56', 1-70', 1-56', 1-50' RCDG 3" ACWS DS=50'	HC 30-00	
39.39		Junction					Eddyville - Blodgett Hwy 180		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-NEWPORT HWY. NO. 33 (US20, OR34)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
39.96	**00773A**	Norton Creek, Hwy 33	1975	HS-20	14-	84'	3-28' RC Slb Prest 2" ACWS DS=15' 20-Skew	HC 42-02	
42.18	**0P408**	Gellatly Creek, Hwy 33 at MP 42.18	1971		72-	6'	72" -290' CMP 9'-Fill		
43.64	**01224A**	Gellatly Creek, Hwy 33 at MP 43.64	1926, 67		8-	12'	Dbl 6'x4' -66' RCBC Inv & Dnstrm Apr Pvd 1'-Fill	HC 64-06	
43.91	**01206A**	Marys River, Hwy 33 at MP 43.91	1966	HS-20	4-	230'	1-70', 1-90', 1-70' RCDG Prest 6'9" SW Lt DS=20' 40-Skew	HC 40-00	
44.57		Junction					Kings Valley Hwy 191, MP 31.40		
44.68		Equation 44.58Bk = 45.66Ah							
45.68	**01205A**	Hwy 33 over Harris Rd & WPRR (Wren Conn)	1927, 75, 96	H-15	4-	212'	1-27', 2-42', 1-43', 2-29' CIP RCDG, Bents No 2, 3, 4, 5, widened w/ RCDG Prest Seis Retro. 2.5" ACWS w/membrane DS=48' 54-Skew	HC 38-04	
48.88	**01075A**	Marys River, Hwy 33 at MP 48.88 (Noon)	1954	HS-20	4-	170'	1-52', 1-66', 1-52' RCDG 2-3'6" SW, 4.5" ACWS DS=20' 23-Skew	HC 26-00	
49.76		Junction					Alsea Hwy 27, MP 58.56		
50.57		Philomath					Post Office Lt		
51.31	**20139**	Newton Creek, Hwy 33	2007	HL-93	14-	45'	1-45' RC Slb Prest 2-6'6" SW, 5" ACWS, Seis Dgn 20-Skew	HC 81-08	
51.64		ODOT Traffic Scales, Rt							
C54.17	**01225**	Squaw Creek, Hwy 33 Conn at MP C54.17	1926		8-	12'	Dbl 6'x4' -37'6" RCBC Inv & Apr Pvd 1.5'-Fill		
C54.25	**08615**	Squaw Creek, Hwy 33 Conn at MP C54.25	1960		8-	12'	Dbl 6'x4' -39' RCBC Inv & Apr Pvd 2'-Fill		
54.25 E	**08615E**	Squaw Creek, Hwy 33 EB at MP 54.25	1960		8-	12'	Dbl 6'x4' -57'6" RCBC Inv & Apr Pvd 3'-Fill		
54.25	**08615W**	Squaw Creek, Hwy 33 WB at MP 54.25	1960		8-	12'	Dbl 6'x4' -51'6" RCBC Inv & Apr Pvd 3'-Fill		
54.44		ODOT Maintenance Station, Rt					Corvallis		
54.44	**08975**	Squaw Creek, Hwy 33 Rd to Maintenance Yard Rt	1960	HS-20	56-	16'	1-16' I-Beam, RC Dk (Steel 6 Ton)	HC 30-00	
54.66		Corvallis					West City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-NEWPORT HWY. NO. 33 (US20, OR34)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
55.16	**08628**	Oak Creek, Hwy 33	1960		8-	24'	Dbl 12'x12' -100' RCBC Inv & Apr Pvd 8'-Fill		
55.73	**08617**	Hwy 33 over WPRR	1960	HS-20	4-	175'	1-50', 1-65', 1-52' RCDG, 1-8' Cant 3" ACWS DS=33' 15-Skew	HC 75-09	
55.86 E	**08616**	Hwy 33 EB Conn. to Hwy 1W NB over Hwy 1W SB	1960	HS-20	4-	405'	1-59' RCDG, 1-14' Cant, 1-66' St Dk Gir, 1-14' Cant 2-59', 4-50' RCDG (Steel 23 Ton), No WS DS=37'	HC 20-00	
					*54-	66'			
55.90		Junction					SB Leg of Hwy 1W, MP 84.09S		
55.97	**16874**	Hwy 33 over SW 3rd Street & SW 4th Street (Corvallis)	1990	HS-25	4-	1257'	1-123'6", 1-124', 1-133', 1-127', 1-120', 1-112', 1-141', 2-124', 1-128' RCDG Prest Bulb-I DS=21' 42-Skew	HC 40-00	
55.96	**17053**	Hwy 33 WB Conn to Hwy 1W SB over SW 3rd St	1990	HS-25	4-	800'	1-124'8", 1-127'7", 1-133'5", 1-117'11", 1-91'7", 1-74', 1-71', 1-59'9" RCDG Prest Bulb-I DS=24' 34-Skew	HC 26-00	
55.98 E		Junction					NB Leg of Hwy 1W		
56.15	**16873**	Willamette River, Hwy 33 ("B" Ave) (Corvallis Bypass)	1990	HS-25	4-	663'	135',140', 140', 125', 120' RCDG Prest Bulb-I DS=55' 12-Skew	HC 40-00	
56.15	**17145**	Sign Cantilever Br, Hwy 33 WB at MP 56.15	1990		82-		1-22' Steel Cantilever Sign Bridge (Tubular)	HC 40-00	VCWB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon Coast Hwy 9		
0.07 E	**08281**	Hwy 35 over Hwy 9 NB	1959	HS-20	10-	275'	1-85', 1-105', 1-85' RCBG 3" ACWS DS=20'	HC 21-00	
0.57 E	**03168A**	Davis Slough, Hwy 35 EB	1962	HS-20	4-	212'	3-22', 1-46', 4-25 RCDG on PT 5" ACWS DS=25'	HC 30-00	
0.77	**06516A**	Davis Slough, Hwy 35 WB	1987	HS-25	*4-	167'	2-50', 1-67' RC Slb 3" ACWS		
2.31	**03170**	Pogue Gulch Slough, Hwy 35	1949		8-	6'	6'x6' -92' RCBC w/Tide Gates, Inv & Apr Pvd 8'-Fill		
2.80	**17931**	Manning Gulch Slough, Hwy 35	1997	HS-25	14-	49'	1-49' RC Slb Prest 9" ACWS DS=10'	HC 72-00	
4.14	**03172A**	Hwy 35 over CBRL	1949	HS-15	4-	178'	1-54', 1-70', 1-54' RCDG DS=29' 57-Skew	HC 58-00	
5.34 E	**03173A**	Beaver Creek, Hwy 35 EB	1949	HS-15	4-	744'	24-31' RCDG 3'6" SW Rt DS=25'	HC 26-00	
5.34	**03173B**	Beaver Creek, Hwy 35 WB	1960	HS-20	4-	744'	24-31' RCDG 3'6" SW Lt DS=25'	HC 26-00	
5.50		ODOT Truck Scales, Lt							
5.67	**03174**	Coaledo Marsh & Cattlepass, Hwy 35 at MP 5.67	1954	HS-20	72-	6'	72" -80' CMP 4'-Fill		
7.71	**0P214**	China Creek & Cattlepass, Hwy 35 at MP 7.71	1949		72-	7'	84" -72' CMP		
7.91	**01094**	China Camp Marsh, Hwy 35	1953		8-	6'	6'x6' -116' RCBC Inv & Apr Pvd 20'-Fill		
7.92	**0P290**	Cattlepass, Hwy 35 at MP 7.92			72-	7'	84" -62' CMP 5'-Fill		
8.71	**03175**	Cattlepass, Hwy 35 at MP 8.71			72-	7'	84" -123' CMP 15'-Fill		
8.93	**0P202**	Cattlepass, Hwy 35 at MP 8.93			72-	7'	84" -100' CMP 6'-Fill		
9.33	**0P203**	Cattlepass, Hwy 35 at MP 9.33			72-	7'	84" -58' CMP 3'-Fill		
10.16		Coquille					North City Limits		
10.45	**17140**	Cunningham Creek, Hwy 35 at MP 10.45	1991	HS-25	14-	96'	2-48' RC Slb Prest 3" ACWS DS=21'	HC 73-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
10.60	**17165**	Cunningham Creek Oflow, Hwy 35	1991	HS-25	14-	189'	3-63' RC Slb Prest 4" ACWS DS=16'	HC 73-04	
11.02	**01412A**	Cunningham Creek, Hwy 35 (County Rd 249)	1929, 50	H-15	12-	24'	1-24' RCDG wide w/variable span RCDG 6" ACWS DS=11' 45-Skew *Maintained by the City of Coquille (1996)*	HC 41-00	
11.83		Junction					Coquille - Bandon Sec Hwy 244 (Main & Birch St, Coquille)		
12.17		Coquille					South City Limits		
13.23	**03199**	Rink Creek, Hwy 35		H-15	8-	6'	6'x5' -190' RCBC Inv Pvd No Apr 3'-Fill		
13.34	**0P204**	Cattlepass, Hwy 35 at MP 13.34	1967		72-	15'	15'4"x9'3" -176' CMP 10'-Fill		
15.00	**0P205**	Glen Aiken Creek, Hwy 35	1967		72-	7'	84" -282' CMP Inv Pvd 20'-Fill		
15.79	**0P206**	Culvert, Hwy 35 at MP 15.79	1967		72-	7'	84" -124' CMP 7'-Fill		
17.01	**0P207**	Gray Creek, Hwy 35	1967		72-	7'	84" -316' CMP 25'-Fill		
19.57	**01056A**	North Fork Coquille River, Hwy 35	1970	HS-20	4-	1506'	16-77', 1-120', 2-77' RCDG Prest DS=50'	HC 72-00	
19.80	**08512A**	Overflow Channel, Hwy 35 at MP 19.80	1970, 89	HS-20	14-	120'	3-40' RC Slb Prest 4" ACWS DS=27'	HC 72-06	
19.93	**0P209**	Cattlepass, Hwy 35 at MP 19.93	1958		72-	6'	78" -132' CMP 4'-Fill		
20.45		Equation 20.45Bk = 20.51Ah							
20.58		Myrtle Point					Spruce St		
21.30	**20301**	Culvert, Hwy 35 at MP 21.30			72-	6'	72"-65' CMP 5'-Fill		
21.87		ODOT Truck Scales, Lt							
23.07		Equation 23.07Bk = 23.11Ah							
23.37	**08842**	Middle Fork Coquille River, Hwy 35 at MP 23.37 (Hoffman)	1962	HS-20	4- *10-	170' 300'	1-12' Cant, 1-56' RCDG, 1-90', 1-120', 1-90' RCBG, 1-40', 1-50' RCDG, 1-12' Cant DS=52'	HC 30-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
23.43		Junction					Powers Sec Hwy 242		
23.48	**08843**	Hwy 35 over Hwy 242	1962	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG 2" ACWS DS=25'	HC 42-00	
24.32	**08830**	Middle Fork Coquille River, Hwy 35 at MP 24.32	1962	HS-20	*54-	120'	1-120' St Dk Gir, 1-48', 2-60', 1-48' RCDG (Steel 75 Ton), No WS DS=50'	HC 30-00	
					4-	216'			
24.63	**08901**	Culvert, Hwy 35 at MP 24.63	1962		8-	6'	6'x6' -82' RCBC Inv & Apr Pvd 10'-Fill		
25.52	**08875**	Middle Fork Coquille River, Hwy 35 at MP 25.52	1962	HS-20	4-	100'	1-50' RCDG, 3-100' St Dk Gir, 1-50' RCDG (Steel 125 Ton), No WS DS=40'	HC 30-00	
					*54-	300'			
25.67	**08876**	Middle Fork Coquille River, Hwy 35 at MP 25.67	1962	HS-20	4-	65'	1-25', 1-40' RCDG, 2-100' St Dk Gir (Steel 82 Ton), No WS DS=40'	HC 30-00	
					*54-	200'			
26.72	**03212A**	Endicot Creek, Hwy 35	1962	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG DS=30'	HC 30-00	
29.17	**03216A**	King Creek, Hwy 35	1961		8-	12'	12'x12' -168' RCBC Inv & Apr Pvd 30'-Fill		
30.10	**08936**	Middle Fork Coquille River, Hwy 35 at MP 30.10	1962	HS-20	4-	232'	2-58' RCDG, 1-100' St Dk Gir, 2-58' RCDG (Steel 42 Ton), No WS DS=60'	HC 30-00	
					*54-	100'			
30.59	**08935**	Middle Fork Coquille River, Hwy 35 at MP 30.59	1962	HS-20	4-	180'	2-58' RCDG, 3-100' St Dk Gir, 1-52' RCDG, 1-12' Cant (Steel 125 Ton), No WS DS=58'	HC 30-00	
					*54-	300'			
31.57	**03218A**	Small Creek, Hwy 35 at MP 31.57	1961		72-	7'	84" -90' CMP 12'-Fill		
32.46	**03220A**	Small Creek, Hwy 35 at MP 32.46	1961		72-	6'	78" -230' CMP 30'-Fill		
33.05	**03221A**	Belieu Creek, Hwy 35	1961		8-	10'	10'x10' -146' RCBC Inv & Apr Pvd 25'-Fill		
34.56	**0P210**	Culvert, Hwy 35 at MP 34.56			72-	6'	78" CMP		
35.09	**0P211**	Tanner Creek, Hwy 35			72-	6'	72" -74' CMP 5'-Fill		
35.57	**0P212**	Frenchie Creek, Hwy 35			72-	6'	72" -80' CMP 12'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
36.58		Equation 36.58Bk = 37.96Ah							
37.31	**00482B**	Sandy Creek, Hwy 35	1979	HS-20	14-	155'	1-50', 1-55', 1-50' RC Slb Prest 3" ACWS w/membrane DS=32'	HC 48-06	
39.10							Remote Post Office		
40.56	**09185**	Middle Fork Coquille River, Hwy 35 at MP 40.56	1964	HS-20	4-	270'	3-90' RCDG Prest No WS DS=40'	HC 32-00	
40.77	**09186**	Middle Fork Coquille River, Hwy 35 at MP 40.77	1964	HS-20	4-	342'	1-36' RCDG, 3-90' RCDG Prest, 1-36' RCDG No WS DS=50'	HC 32-00	
43.15	**09215**	Middle Fork Coquille River, Hwy 35 at MP 43.15	1965, 94	HS-20	4-	338'	2-55', 1-104', 2-62' RCDG Prest Seis Retro, No WS DS=43'	HC 32-00	
43.58	**09216**	Middle Fork Coquille River, Hwy 35 at MP 43.58	1965, 94	HS-20	4-	354'	1-94', 1-104', 1-94', 1-62' RCDG Prest Seis Retro, No WS DS=70'	HC 32-00	
44.95		County Line					Coos - Douglas		
47.68	**09310A**	Middle Fork Coquille River, Hwy 35 at MP 47.68	1976, 88	HS-20	4-	442'	1-92', 2-100', 2-75' RCDG Prest No WS DS=65'	HC 40-00	
F48.08	**00581**	Bear Creek, Hwy 35 Bear Creek Rec Frtg Rd	1971		72-	9'	108" -66' CMP		
48.63	**09311**	Middle Fork Coquille River, Hwy 35 at MP 48.63	1976	HS-20	4-	242'	1-79', 1-84', 1-79' RCDG Prest DS=50'	HC 40-00	
50.70	**16410**	Middle Fork Coquille River, Hwy 35 at MP 50.70	1984	HS-25	4-	271'	1-89', 1-104', 1-78' RCDG Prest No WS, Bt 4: 45-DgSkw, Others 0-DgSkw DS=29'	HC 40-00	
50.93	**16411**	Middle Fork Coquille River, Hwy 35 at MP 50.93	1983	HS-25	4-	287'	1-97', 1-105', 1-85' RCDG Prest Bt 4; 45-DgSkw, Others; 0-DgSkw DS=16'	HC 40-00	
51.08	**16412**	Middle Fork Coquille River, Hwy 35 at MP 51.08	1984	HS-25	4-	220'	1-60', 1-90', 1-70' RCDG Prest Ext Bts: 45-DgSkw, Int Bts: 0-DgSkw DS=9'	HC 40-00	
51.20	**16413**	Middle Fork Coquille River, Hwy 35 at MP 51.20	1984	HS-25	4-	128'	1-125' RCDG Prest Bulb-T No WS DS=8' 42-Skew	HC 40-00	
51.40	**16414**	Middle Fork Coquille River, Hwy 35 at MP 51.40	1984	HS-25	4-	180'	1-75', 1-105' RCDG Prest No WS DS=23' 22-Skew	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
51.50	**16415**	Middle Fork Coquille River, Hwy 35 at MP 51.50	1984	HS-25	4-	275'	1-85', 1-105', 1-85' RCDG Prest No WS DS=25'	HC 40-00	
51.62	**16416**	Holmes Creek, Hwy 35	1984	HS-25	72-	24'	23'9"x12'1" -162' Struct Plate Bottomless Arch Pipe, w/Conc Beam Ftg 4'-Fill		
52.16	**16606**	Middle Fork Coquille River, Hwy 35 at MP 52.16	1984	HS-25	4-	230'	2-73', 1-84' RCDG Prest No WS DS=9'	HC 40-00	
52.30	**16607**	Middle Fork Coquille River, Hwy 35 at MP 52.30	1984	HS-20	4-	100'	1-100' RCDG Prest No WS DS=13'	HC 40-00	
52.42	**00559B**	Middle Fork Coquille River, Hwy 35 at MP 52.42	1948, 84	HS-15	4-	141'	1-44', 1-53', 1-44' CIP, RCDG w/6" CIP Conc Flared Dk 4" ACWS DS=8' 45-Skew	HC 40-00	
52.66	**03424**	Day Creek, Hwy 35	1984		8-	8'	8'x6' -67' RCBC w/conc baffles 1'-Fill	HC 48-11	
53.38	**03425A**	Noah Creek Hwy 35	1991		72-	8'	96"x81" -134' CMP 1'-Fill		
53.62	**16979**	Tom Thumb Creek, Hwy 35	1991		72-	8'	7'8"x5'5" - 130' Struct Plate Arch No Inv 7'-Fill 11-Skew		
53.70	**17032**	Tom Taylor Canyon, Hwy 35	1991		8-	8'	8'x4' -90' RCBC Inv & Apr Pvd 1'-Fill 5-Skew		
54.43	**03426A**	Culvert, Hwy 35 at MP 54.43	1991		72-	8'	96"x72" -150' CMP 1'-Fill 12-Skew		
55.14	**16978**	Jim Belieu Creek, Hwy 35	1991		72-	11'	11'x5'9" -180' Struct Plate Arch No Inv 1'-Fill 32-Skew		
58.53		Summit					Camas Mt Elevation 1472'		
59.59	**18900**	Shields Creek, Hwy 35 at MP 59.59	2000		8-	8'	8'x8' -60' RCBC Inv & Apr Pvd 4'-Fill		
60.06	**18901**	Shields Creek, Hwy 35 at MP 60.06	2000		8-	8'	8'x8' -60' RCBC Inv & Apr Pvd 8'-Fill		
61.81	**00855A**	Muns Creek, Hwy 35	1982	HS-20	14-	67'	1-67' RC Slb Prest 2" ACWS w/membrane DS=16' 35-Skew	HC 40-06	
62.01	**00808A**	Shields Creek, Hwy 35 at MP 62.01	1982	HS-20	14-	64'	1-64' RC Slb Prest 3.5" ACWS w/membrane DS=13' 21-Skew	HC 40-06	
63.36	**03430**	Culvert, Hwy 35 at MP 63.36	1922		8-	6'	6'x6' -39' RCBC Inv & Apr Pvd 2'-Fill		
63.97	**00588C**	Tenmile Creek, Hwy 35	1949	H-15	4-	140'	1-40', 1-60', 1-40' RCDG No WS 37-Skew	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
65.66	**00809A**	Porter Creek, Hwy 35	1986	HS-25	14-	60'	1-60' RC Slb Prest 4" ACWS w/membrane DS=16'	HC 41-01	
67.61	**00587C**	Olalla Creek, Hwy 35 (Upper Lookingglass)	1949, 96	HS-15	4-	182'	1-56', 1-70', 1-56' RCDG, widened Seis Dgn in widening. 2.5" Micro-Silica O'lay DS=21' 30-Skew	HC 44-00	
70.14	**21170**	Culvert, Hwy 35 at MP 70.14	2010		72-	8'	1-96" -134' CMP 5'-Fill 15-Skew	HC 40-00	
70.27	**21171**	Culvert, Hwy 35 at MP 70.27	2010		8-	10'	1-10'x6' -69' RCBC Precast Inv & Apr Pvd 2'-Fill 14-Skew	HC 42-00	
71.01	**21172**	Culvert, Hwy 35 at MP 71.01	2010		8-	10'	1-10'x6' -71' RCBC Precast Inv & Apr Pvd 4'-Fill 12-Skew	HC 42-07	
71.20		ODOT Truck Scales, Rt							
72.52	**00805C**	Lower Looking Glass Creek, Hwy 35	1949	HS-15	4-	182'	1-56', 1-70', 1-56' RCDG No WS DS=26'	HC 26-00	
73.38		Junction					Dillard Hwy 235 In Winston		
73.39	**16080**	Sign Cantilever Br, Hwy 35 WB at MP 73.39	1973		82-		1-42' Steel Cantilever Sign Bridge		VC 18-00
74.07	**16256**	South Umpqua Oflow, Hwy 35 at MP 74.12	1976		8-	12'	12'x10' -136' RCBC		
74.13	**01986A**	South Umpqua Oflow, Hwy 35 at MP 74.13	1976	HS-20	14-	110'	1-33', 1-44', 1-33' RC Slb 8" SW Lt , No WS DS=15' 31-Skew	HCEB 43-00 HCWB 43-00	
74.47 E	**01923**	South Umpqua River, Hwy 35 EB (Winston)	1934	H-15	4- *34-	168' 380'	2-42' RCDG, 1-100', 1-180', 1-100' Thru St Tied Arch, 2-42' RCDG (Steel 382 Ton), 2-3'6" SW No WS DS=44'	HC 24-00	VC 15-00
74.47	**01923A**	South Umpqua River, Hwy 35 WB (Winston)	1976	HS-20	14- *4- 10-	60' 382' 120'	1-30' RC Slb, 1-130' RCDG Prest Bulb-T & 2-30' Cant RCBG Prest Post-Ten & 1-122' RCDG Prest Bulb-T & 2-30' Cant RCBG Prest Post-Ten & 1-130' RCDG Prest Bulb-T all Post-Ten together, 1-30' RC Slb 8' SW Lt, 1" ACWS DS=48' 15-Skew	HC 40-00	
75.81	**02172A**	Roberts Creek, Hwy 35	1976		72-	10'	120" -212 CMP 14'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS BAY-ROSEBURG HWY. NO. 35 (OR99, OR42)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
75.99	**02173A**	Creek & CORP, Hwy 35 (Shady)	1976	HS-20	4-	370'	1-90', 2-95', 1-90' RCDG Prest 8' SW Lt DS=45' 46-Skew	HCEB 43-00 HCWB 43-00	
76.16		Junction					Oakland - Shady Hwy 234		
76.35	**07807**	North Fork Roberts Creek, Hwy 35	1955		8-	10'	10'x6' -89' RCBC Inv & Apr Pvd 3'-Fill		
76.65	**20333**	Hwy 35 over Hwy 1	2006	HL-93	6-	200'	2-100' RCBB Prest Seis Dgn, 2" ACWS 31-Skew	HC 61-00	
77.17		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON-COLD SPRINGS HWY. NO. 36 (OR37)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00							Cold Springs Landing on Columbia River		
0.74	**01637A**	Hwy 2 over Hwy 36 (Cold Springs Junction)					See Hwy 2 MP 193.46 for Description	HC 20-00	VC 14-01
1.20	**07368**	Hwy 36 over UPRR (Cold Springs)	1951	HS-20	4-	284'	7-39' RCDG	HC 26-00	
6.45	**00694A**	Cold Springs Creek, Hwy 36	1985	HS-25	4-	110'	1-110' RCDG Prest Bulb-T DS=12' 39-Skew	HC 32-00	
8.83	**17217**	South Fork Cold Springs Creek, Hwy 36 at MP 8.83	1992	HS-20	8-	20'	Dbl 10'x8' -55' RCBC Paved Apron 4'-Fill 18-Skew	HC 32-00	
13.25		Holdman							
13.57	**04731**	Cattlepass and Drainage, Hwy 36 at MP 13.57	1949		72-	7'	84" -78' CMP 12'-Fill		
15.07	**04732**	Dry Gulch, Hwy 36 at MP 15.07	1950		72-	7'	84" -60' CMP 3'-Fill 5-Skew	HC 24-00	
15.51	**17157**	Middle Fork Cold Sprngs Creek, Hwy 36 at MP 15.51	1991	HS-25	6-	88'	1-87'6" RCBB Prest 5" ACWS w/membrane DS=11' 45-Skew	HC 31-06	
15.66	**17158**	Middle Fork Cold Sprngs Creek, Hwy 36 at MP 15.66	1991	HS-25	6-	88'	1-87'6" RCBB Prest 5.5" ACWS w/membrane DS=14' 45-Skew	HC 31-06	
17.75	**04733A**	Middle Fork Cold Sprngs Creek, Hwy 36 at MP 17.75	1955	HS-15	4-	86'	1-15' Cant, 1-56', 1-15' Cant RCDG 2" ACWS DS=11' 30-Skew	HC 26-00	
18.63	**04734**	Dry Gulch, Hwy 36 at MP 18.63	1953		72-	10'	9'10"x78" -60' Struct Plate Arch 1'-Fill 45-Skew		
18.73	**18308**	Middle Fork Cold Springs Creek, Hwy 36 at MP 18.73	1998	HS-25	12-	43'	1-42'8" Spread RC Slb Prest Seis Dgn, Metric Dgn DS=11' 40-Skew	HC 29-06	
19.04	**04736**	Cattlepass & Drainage, Hwy 36 at MP 19.04	1954	H-20	72-	6'	78" -61' CMP 1.5'-Fill 15-Skew		
20.14		Junction					Holdman - Athena Sec Hwy 334		
20.25	**04737**	Culvert, Hwy 36 at MP 20.25	1953		8-	6'	6'x6' -45' RCBC Inv & Apr Pvd 1'-Fill 45-Skew		
23.10	**17257**	South Fork Cold Springs Creek, Hwy 36 at MP 23.10	1998	HS-20	8-	12'	12'x8'-41' Seg. RCBC Apr & wings 1.5'-Fill 17-Skew	HC 29-08	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON-COLD SPRINGS HWY. NO. 36 (OR37)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
25.94	**04740**	DeSpain Gulch, Hwy 36	1953		8-	12'	12'x10' -52'6" RCBC Inv & Apr Pvd 5'-Fill		
27.83	**04741A**	Stage Gulch, Hwy 36	1974		72-	6'	72"x44" -52' CMP Arch 3'-Fill		
27.86	**18713**	Stage Gulch Oflow, Hwy 36	1991		72-	6'	72"x44" -86' CMP Arch 4'-Fill		
30.02	**04742**	Nelson Canyon Creek, Hwy 36 at MP 30.03	1946		72-	6'	72" -75' CMP 8'-Fill		
30.43		Pendleton					North City Limits		
30.78		Junction					Wye Conn (WB) To Hwy 67		
30.80	**06906B**	Nelson Canyon Creek, Hwy 36 at MP 30.80	1991		8-	10'	10'x6' -157' RCBC 0.5'-Fill		
30.88		Junction					Pendleton Hwy 67		
C30.96		Junction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILSON RIVER HWY. NO. 37 (OR6)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Tillamook Junction					OR Coast Hwy 9 (Main Ave & Third St)		
0.48		Tillamook					East City Limits		
0.53	**04682**	POTB RR over Hwy 37	1957					HCEB 32-06	VCEB 15-00
							Maintained by POTB	HCWB 32-06	VCWB 14-11
0.76		ODOT Maintenance Station, Rt					Tillamook		
1.03	**08139**	Cattlepass, Hwy 37 at MP 1.03	1957, 13		8-	10'	10'x8' -75'6"' RCBC Inv & Apr Pvd 1'-Fill		
1.11	**08140**	Cattlepass, Hwy 37 at MP 1.11	1957, 13		8-	10'	10'x8' -78' RCBC Inv & Apr Pvd 1'-Fill		
1.43	**08141**	Cattlepass, Hwy 37 at MP 1.43	1957, 13		8-	10'	10'x8' -74'6"' RCBC Inv & Apr Pvd 1'-Fill		
1.64	**08142**	Cattlepass, Hwy 37 at MP 1.64	1957, 13		8-	6'	5'6"x6'6" -78'10" RCBC Inv & Apr Pvd 1'-Fill		
2.26	**08143**	Cattlepass, Hwy 37 at MP 2.26	1957, 13		8-	10'	10'x8' -76'9"' RCBC Inv & Apr Pvd 1'-Fill		
2.40		ODOT Truck Scales, Lt							
2.68	**08144**	Cattlepass, Hwy 37 at MP 2.68	1957		8-	10'	10'x8' -58' RCBC Inv & Apr Pvd 1'-Fill		
3.13	**08216**	Cattlepass, Hwy 37 at MP 3.13	1957		8-	10'	10'x8' -52' RCBC Inv & Apr Pvd 1'-Fill		
3.42	**08145**	Cattlepass, Hwy 37 at MP 3.42	1957		8-	10'	10'x8' -52' RCBC Inv & Apr Pvd 3'-Fill		
3.70	**08146**	Cattlepass, Hwy 37 at MP 3.70	1957		8-	10'	10'x8' -42' RCBC Inv & Apr Pvd 2'-Fill		
3.82	**08147**	Cattlepass, Hwy 37 at MP 3.82	1957		8-	10'			
4.18	**08148**	Cattlepass, Hwy 37 at MP 4.18	1957		8-	10'	10'x8' -68' RCBC Inv & Apr Pvd 3'-Fill		
4.63		Equation 4.63Bk = 5.00Ah							
5.78	**01868**	Wilson River, Hwy 37 at MP 5.78 (Mills)	1939	H-15	54-	380'	1-115', 1-150', 1-115' St Dk Gir (Steel 220 Ton), 2-3'6" SW, No WS DS=38' 53-Skew	HC 26-00	
6.90	**01979B**	Slide Drainage, Hwy 37 at MP 6.90	1967	HS-20	6-	95'	1-95' RCBB Prest 5" ACWS DS=16'	HC 41-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILSON RIVER HWY. NO. 37 (OR6)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.10	**0P001**	Cattlepass, Hwy 37 at MP 8.10			72-	6'	72" -40' CMP (Not in use) 4'-Fill		
9.32	**02090**	Smith Creek, Hwy 37	1935		8-	8'	8'x8' -133' RCBC Inv Pvd, No Apr 30'-Fill		
10.00	**02092**	Zig Zag Creek, Hwy 37	1935		8-	10'	10'x10' -141' RCBC Inv & Lwr Apr Pvd, 30'		
11.80	**01869A**	Wilson River, Hwy 37 at MP 11.80	1951, 83	HS-15	14- *20-	183' 165'	6-18'4" RC Slb, 1-165' RC Dk Arch, 4-18'4" RC Slb 4" ACWS DS=50'	HC 29-04	
13.62	**19820**	Fall Creek, Hwy 37 at MP 13.62	2007	HL-93	4-	154'	1-154'2" RCDG Prest Bulb-T Seis Dgn 6-Skew	HC 35-05	
14.53	**02239**	Fox Creek, Hwy 37	1937		8-	10'	10'x10' -83' RCBC Inv & Apr Pvd, Tmbr Weirs Bolted To Floor For Fish Ladder 15'-Fill		
18.03	**01872A**	Jordan Creek, Hwy 37	1937, 83	H-15	4-	146'	1-37', 1-52', 1-37', 1-20' RCDG wide w/RC Slb Prest, widened 8' Rt Side 2-3'6" SW, 2" ACWS DS=42'	HC 32-00	
19.90	**16641**	Fisherman's Foot Bridge along Hwy 37	1983	80psf	14-	65'	1-65' RC Slb Prest 30-Skew	HC 4-00	
20.75	**18967**	Culvert, Hwy 37 at MP 20.75	2000		72-	6'	72" -60' CMP 5'-Fill		
22.81		Rest Area Lt							
23.64	**01873A**	Wilson River, Hwy 37 at MP 23.64	1957	HS-20	4-	155'	1-35', 1-60', 1-48' RCDG, 1-12' Cant 3" ACWS DS=20' 16-Skew	HC 30-00	
26.23	**16615**	Dog Creek, Hwy 37	1982		8-	8'	Double 8'x8' -95', 8'x3'10" -95' RCBC Pvd Inv & Apr poured w/RR St Trash Rack w/4x8-105', Fishwier 15'-Fill		
27.69	**01874A**	Wilson River, Hwy 37 at MP 27.69	1947	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG 2" ACWS DS=38' 18-Skew	HC 30-00	
27.90	**02654A**	Wilson River, Hwy 37 at MP 27.90	1957	HS-20	4-	168'	1-41', 1-70', 1-57' RCDG 2" ACWS DS=30'	HC 30-00	
28.38	**02671A**	Devils Lake Fork Wilson River, Hwy 37 at MP 28.38	1957	HS-20	4-	152'	1-41', 1-70', 1-41' RCDG 2" ACWS DS=30' 38-Skew	HC 30-00	
29.17		Rest Area Rt							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILSON RIVER HWY. NO. 37 (OR6)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
32.05	**02472**	Devils Lake Fork Wilson River, Hwy 37 at MP 32.05	1940	H-15	54-	591'	1-63', 1-90', 1-25', 2 (105' & 25') Series, 1-90', 1-63' St Dk Gir on St Towers (Steel 434 Ton), 2-3'6" SW DS=126'	HC 26-00	
32.88		County Line					Tillamook - Washington		
32.88		Summit					Elevation 1586'		
36.61	**02462A**	South Fork Gales Creek, Hwy 37	1956	H-15	14-	21'	1-21' RC Rigid Frame 7.5'-Fill DS=7' 12-Skew	HC 30-00	
37.61	**02676A**	Gales Creek, Hwy 37 at MP 37.61	1956	HS-20	4-	156'	1-48', 1-60', 1-48' RCDG 3" ACWS DS=28' 15-Skew	HC 30-00	
38.65	**02461A**	Gales Creek, Hwy 37 at MP 38.65	1956	HS-20	4-	174'	1-27', 2-60', 1-27' RCDG 4" ACWS DS=63' 63-Skew	HC 30-00	
39.31		Glenwood					Post Office		
40.87	**19707**	Bateman Creek, Hwy 37	2006	HL-93	6-	85'	1-85'4" RCBB Prest 2" ACWS, Seis Dgn, Metric Dgn 20-Skew	HC 41-04	
42.34	**07677**	Gales Creek, Hwy 37 at MP 42.34	1956	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG 3.5" ACWS DS=22' 40-Skew	HC 30-00	
43.09	**0P156**	Little Beaver Creek, Hwy 37	1954		72-	13'	12'8"x8' -120' Multiplate Arch Pipe 3'-Fill		
44.92	**0P157**	Cedar Canyon Creek, Hwy 37 at MP 44.92	1954		72-	7'	84" -201' Multiplate Pipe 28'-Fill		
45.82	**0P158**	Cedar Canyon Creek, Hwy 37 at MP 45.82	1954		72-	6'	72"x104" -80' Arch Pipe 3'-Fill		
48.01	**07683**	West Fork Dairy Creek, Hwy 37	1954	HS-20	4-	75'	3-25' RCDG On PT 2" ACWS DS=18'	HC 30-00	
48.35	**07684**	Oflow Bridge, Hwy 37 at MP 48.35	1954	HS-20	14-	51'	1-16', 1-19', 1-16' RC Slb on PT 3" ACWS DS=11'	HC 30-00	
48.57	**07685**	Oflow Bridge, Hwy 37 at MP 48.57	1954	HS-20	4-	50'	2-25' RCDG On PT 2" ACWS DS=11'	HC 30-00	
49.09	**08033**	Hwy 37 over Hwy 102	1954	HS-20	4-	140'	1-36', 1-48', 1-56' RCDG 2" ACWS DS=19' 7-Skew	HC 48-00	
49.68	**07686**	Hwy 37 over PNWR & POTB RR (Wilkesboro)	1954	HS-20	4-	312'	1-15' Cant, 1-55', 1-60', 1-52', 1-60', 1-55' RCDG, 1-15' Cant 2.5" ACWS DS=30' 30-Skew	HC 30-00	
50.20	**0P159**	Cattlepass, Hwy 37 at MP 50.20	1954		72-	7'	84" -86' CMP 2'-Fill		
50.29	**0P160**	Cattlepass, Hwy 37 at MP 50.29	1954		72-	7'	84" -86' CMP 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILSON RIVER HWY. NO. 37 (OR6)

Washington County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
50.59	**0P161**	Cattlepass, Hwy 37 at MP 50.59	1954		72-	7'	84" -86' CMP 3'-Fill		
51.27	**0P162**	Cattlepass, Hwy 37 at MP 51.27	1958		72-	6'	78" -109' CMP 5'-Fill		
51.31	**0P163**	Culvert, Hwy 37 at MP 51.31	1954		72-	7'	84" -150' CMP 13'-Fill		
51.46	**07779**	Hwy 37 WB over Hwy 47 EB	1954	HS-20	4-	174'	1-54', 1-66', 1-54' RCDG 1.5" ACWS DS=19' 44-Skew	HC 30-00	
51.57		Junction					EB Sunset Hwy 47		
51.61		Junction					WB Sunset Hwy 47		
51.63	**19428**	Sign Truss Br, Hwy 37 WB at MP 51.63			80-		Steel Truss Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OREGON CAVES HWY. NO. 38 (OR46)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Redwood Hwy 25		
0.10		ODOT Maintenance Station, Lt					Spike Crew		
0.29		Cave Junction					S City Limits		
1.05	**01145**	Culvert, Hwy 38	1925		8-	6'	6'x6' -39' RCBC Inv Pvd No Apr 6'-Fill		
2.19	**01144**	Chapman Creek, Hwy 38	1926, 65	H-15	4-	30'	1-30' RCDG Wide w/Precast RC Slb Prest 2" ACWS DS=14' 30-Skew	HC 32-05	
3.47	**01153**	Culvert, Hwy 38 at MP 3.47	1925		8-	6'	6'x3' -26' RCBC Inv Pvd No Apr 2'-Fill	HC 24-00	
3.66	**01148**	Tycer Creek, Hwy 38	1925		8-	18'	Triple 6'x3' -26' RCBC Inv Pvd No Apr 2'-Fill		
5.37	**00958**	Kelly Creek, Hwy 38	1923		8-	8'	8'x6' -30' RCBC Inv Pvd No Apr 2'-Fill		
6.53	**00959**	Bear Creek, Hwy 38	1961		72-	16'	16'x10' -75' Multiplate Pipe 3'-Fill		
9.98	**03818A**	Little Grayback Creek, Hwy 38	1967	HS-20	14-	30'	1-30' RC Slb Prest 2" ACWS DS=11'	HC 33-05	
10.13	**03819**	Little Lake Creek, Hwy 38			8-	6'	6'x4' -37' RCBC Inv Pvd No Apr 4'-Fill		
11.75	**03820A**	Grayback Creek, Hwy 38	1966	HS-20	14-	40'	1-40' RC Slb Prest 2" ACWS DS=10'	HC 32-10	
18.17	**18141**	Lake Creek, Hwy 38	1999	HS-25	10-	118'	1-118'1" RCBG Prest Post-Ten Curved alignment, Seis Dgn, Metric Dgn DS=44' 20-Skew	HC 31-06	
19.51		Oregon Caves					End of Hwy, Elevation 3970'		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALMON RIVER HWY. NO. 39 (OR18, OR22, OR233)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.22		Junction					Oregon Coast Hwy 9, M.P. 105.21		
0.04	**13491**	Hwy 39 over Hwy 9	1962	HS-20	4-	185'	1-50', 1-85', 1-50' RCDG PPC o'lay 2007 DS=18'	HC 50-00	
0.27	**0M614**	Sign Cantilever Br, Hwy 39 WB at MP 0.27	1978		82-		1-20' Steel Cantilever Sign Bridge		VC 18-00
2.20	**02341**	Willis Creek (Strawbridge Creek), Hwy 39	1963		72-	7'	84" -104' CMP (Orig Struct 1-20', 1-30', 1-20' RCDG Concealed By Backfill) 15'-Fill		
3.96	**04190**	Bear Creek, Hwy 39	1930, 64	H-15	4-	98'	1-29', 1-40', 1-29' RCDG, Wide both sides 8'6" w/1-29' RC Tubs each end, w/1-40' PT Beam Center Each Side 2" ACWS DS=14'	HC 40-00	
5.27	**0P075**	Cattlepass, Hwy 39 at MP 5.27			72-	6'	78" -62' CMP 3'-Fill		
5.28		Rose Lodge					Post Office		
5.34	**01211A**	Slick Rock Creek, Hwy 39	1930, 64	H-15	4-	182'	1-22', 1-40', 1-60', 1-40', 1-20' RCDG, Widened w/1-59', 1-60', 1-59' RCDG Prest each Side 2-3'6" SW, 2" ACWS DS=20'	HC 32-00	
6.23	**04192**	Salmon River, Hwy 39	1930	H-15	14-	72'	4-9' RC Slb, 1-80' RC Dk Arch, 4-9' RC Slb 4' SW Lt, 4" ACWS DS=45'	HC 22-00	
					*20-	80'			
6.39	**02342**	Widow Creek, Hwy 39	1963		72-	10'	114" -110' Multiplate Pipe (Orig Struct 2-9' RC Slb Spn, 1-46' RC Dk Arch, 2-9' RC Slb Spn Concealed By Back Fill) 13'-Fill		
6.91	**04193**	Alder Brook Creek, Hwy 39	1931		8-	6'	6'x6' -39' RCBC Inv & Apr Pvd 2'-Fill	HC 36-09	
9.49	**04194**	Sulphur Creek, Hwy 39	1963		72-	11'	11'5"x7'3" -94' Multiplate Pipe (Orig Struct 1-46' RCDG Concealed By Back Fill) 6'-Fill		
10.27		County Line					Lincoln - Tillamook		
10.69		Rest Area					Salmon River		
14.71	**04685**	Little Nestucca River, Hwy 39	1936		8-	12'	Dbl 6'x5' -56' RCBC, Ret Wall 33'7"x4'6" Rt, 29'7"x4'6" Lt Inv Pvd No Apr 5'-Fill		
14.90		County Line					Tillamook - Polk		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALMON RIVER HWY. NO. 39 (OR18, OR22, OR233)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.60		Summit					Elevation 760'		
17.77		Equation 17.77Bk = 17.92Ah							
18.78	**04573**	Rogue River, Hwy 39	1942	H-15	4-	76'	1-13', 1-50', 1-13' RCDG 2-3'6" SW, 3" ACWS DS=15'	HC 26-00	
19.16	**19271**	Jackass Creek, Hwy 39	2005	HL-93	14-	41'	1-41' Spread RC Slb Prest Seis Dgn, Metric Dgn 10-Skew	HC 35-05	
21.19		Grand Ronde					East Ave		
21.55	**01612A**	South Yamhill River, Hwy 39 at MP 21.55	1931, 81	H-15	4-	122'	1-30', 1-62', 1-30' RCDG, Wide, 9' Each Side w/Slb 2-3'6" SW, 2" ACWS DS=25'	HC 40-00	
22.75	**17986**	Hwy 39 over Casino Entrance Rd	1996	HS-25	14-	30'	1-32' RC Slb Prest 2" ACWS	HC 30-00	VC 15-06
23.06		Valley Junction					Three Rivers Hwy 32		
23.09	**01344C**	South Yamhill River, Hwy 39 at MP 23.09	1990	HS-25	4-	139'	1-139' RCDG Prest Bulb-T 2" ACWS DS=27'	HC 56-02	
23.10		DISTRICT 1/3 BOUNDARY							
23.77	**00745**	South Yamhill River, Hwy 39 at MP 23.77	1946, 72	HS-15	4-	272'	1-56', 1-70', 1-56', 2-45' RCDG 2-3'7" SW, 3.5" ACWS DS=28'	HC 26-00	
24.51	**20409**	Culvert, Hwy 39 at MP 24.51	2009		72-	6'	77"x52" -152' Multiplate Arch Pipe 6'-Fill 11-Skew	HC 68-00	
24.66	**20252**	Fort Hill Rd over Hwy 39	2009	HL-93	4-	230'	2-115' RCDG Prest Bulb-I 39-Skew	HCEB 48-00 HCWB 48-00	VCWB 17-06
25.55		ODOT Truck Scales, Rt							
26.77		Junction					Willamina - Sheridan Sec Hwy 157		
26.86		Junction					WB Willamina - Salem Hwy 30 Lt		
27.17	**08320**	South Yamhill River & Hwy 157, Hwy 39 at MP 27.17	1958	HS-20	4-	60'	1-60' RCDG, 1-129', 1-140', 1-87' St Dk Gir (Steel 297 Ton), PPC O'lay 2007 DS=50' 45-Skew	HC 42-00	
					*54-	356'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALMON RIVER HWY. NO. 39 (OR18, OR22, OR233)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
27.17		Junction					EB Willamina - Salem Hwy 30 Rt		
27.28	**08321**	Hwy 39 over Hwy 30	1958	HS-20	4-	258'	1-15', 1-64', 1-80', 1-64', 1-35' RCDG 3" ACWS DS=19'	HC 30-00	
28.38	**0M022**	Culvert, Hwy 39 at MP 28.38	1957		8-	20'	Dbl 10'x6' -214'6" RCBC Inv & Apr Pvd 35'-Fill 99-Skew		
28.50	**0P036**	Stockpass, Hwy 39 at MP 28.50	1957		72-	6'	78" -101' CMP 4'-Fill		
29.28	**0P037**	Stockpass, Hwy 39 at MP 29.28	1957		72-	6'	78" -111'6" CMP 4'-Fill		
29.76		County Line					Polk-Yamhill		
29.82	**0P038**	Stockpass, Hwy 39 at MP 29.82	1957		72-	6'	78" -117'6" CMP 3'-Fill		
30.38	**08060**	Mill Creek, Hwy 39	1957	HS-20	4-	180'	1-40', 2-50', 1-40' RCDG PCC O'lay 2007 DS=19' 15-Skew	HC 30-00	
31.08	**0P039**	Stockpass, Hwy 39 at MP 31.08			72-	6'	78" -109'6" CMP 2'-Fill		
32.60	**08062**	County Road to Sheridan over Hwy 39	1957	HS-20	4-	268'	1-53', 2-85', 1-45' RCDG	HCEB 37-00 HCWB 38-00	VCEB 16-09 VCWB 15-06
33.20 E	**0M615**	Sign Cantilever Br, Hwy 39 EB at MP 33.20	1978		82-		1-20' Steel Cantilever Sign Bridge		VC 18-00
33.20	**0M619**	Sign Cantilever Br, Hwy 39 WB at MP 33.20	1978		82-				VC 18-00
33.21	**0M023**	Culvert, Hwy 39 at MP 33.21	1959		8-	16'	Dbl 8'x4' -112' RCBC Inv & Apr Pvd No Fill, Skew lt 50-Skew		
33.64	**08063**	South Yamhill River, Hwy 39 at MP 33.64	1956	HS-20	4- *10-	138' 301'	1-57' RCDG, 1-90'6", 1-120', 1-90'6" RCBG, 1-41', 1-40' RCDG No WS DS=43'	HC 30-00	
33.82	**08064**	Hwy 39 over Hwy 157 EB	1959	HS-20	4-	259'	1-44', 3-57', 1-44' RCDG No WS DS=15'	HC 30-00	
34.11		Junction					EB Willamina - Sheridan Sec Hwy 157, Rt WB Willamina - Sheridan Sec Hwy 157, Lt		
36.06	**03114**	Deer Creek, Hwy 39	1941	H-15	4-	150'	1-45', 1-60', 1-45' RCDG 2-3'6" SW, 3" ACWS DS=35'	HC 26-00	
36.92		Junction					Bellevue - Hopewell Sec Hwy 153		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALMON RIVER HWY. NO. 39 (OR18, OR22, OR233)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
37.25	**03115**	Culvert, Hwy 39 at MP 37.25	1940		8-	8'	8'x8' -104' RCBC Inv & Apr Pvd 15'-Fill 40-Skew		
37.98	**02404A**	Muddy Creek, Hwy 39	1978	HS-20	14-	99'	3-33' RC Slb Prest 5" ACWS Asphalt Rubber Chip Seal DS=17'	HC 43-05	
41.11	**00313A**	Culvert, Hwy 39 at MP 41.11	1948		8-	10'	10'x6' -98' RCBC Inv & Apr Pvd 8'-Fill		
41.70	**00312A**	Culvert, Hwy 39 at MP 41.70	1948		8-	12'	Dbl 6'x6' -108' RCBC Inv & Apr Pvd 13'-Fill		
43.75	**0M025**	Cattlepass, Hwy 39 at MP 43.75	1948		8-	8'	8'x8' -83'8" RCBC Inv & Apr Pvd 2'-Fill 30-Skew		
43.85		Junction					Conn to Hwy 1-W		
43.85	**16232**	Sign Truss Br, Hwy 39 at MP 43.85	1978		80-		1-104' Steel Truss Sign Bridge	HC 48-00	VC 18-05
44.05	**08950**	Hwy 39 EB Conn to Hwy 1W over Hwy 39 WB					See MP C44.06E for Description	HC 26-00	VC 16-03
C44.06 E	**08950**	Hwy 39 EB Conn to Hwy 1W over Hwy 39 WB	1964	HS-20	4-	46'	1-46' RCDG, 1-65', 1-81', 1-74', 1-12' Cant RCBG No WS DS=18'	HC 22-00	
					*10-	232'			
44.36	**08904**	Hwy 1W over Hwy 39					See Hwy 1W MP 39.24 for Description	HC 44-00	VC 16-07
44.79	**08688**	Hwy 39 over WPRR	1964	HS-20	4-	170'	1-52', 1-66', 1-52' RCDG 4.5" ACWS DS=25' 27-Skew	HC 30-00	
45.19	**08903**	Booth Bend Road over Hwy 39	1964	HS-20	4-	20'	1-20' RCDG, 1-75', 1-89', 1-78', 1-38' RCBG	HC 48-00	VC 16-01
					*10-	280'			
45.63	**08490**	South Yamhill River, Hwy 39 at MP 45.63	1963	HS-20	4-	215'	2-43' RCDG, 1-110' St Dk Gir, 3-43' RCDG (Steel 58 Ton) 1.5" ACWS DS=60'	HC 30-00	
					*54-	110'			
45.76	**08492**	Yamhill River Oflow, Hwy 39	1963	HS-20	4-	300'	10-30' RCDG on PT No WS DS=25'	HC 30-00	
46.13	**08951**	Hwy 483 McMinnville Spur over Hwy 39					See Hwy 483 MP 46.34 for Description	HC 47-00	VC 16-10
46.26		Junction					McMinnville Spur Sec Hwy 483		
48.30 E	**21399**	Sign Cantilever Br, Hwy 39 EB at MP 48.30	2011		82-		1-92' Steel Cantilever Sign Bridge		VC 18-00
49.91		Junction					Lafayette Hwy 154		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALMON RIVER HWY. NO. 39 (OR18, OR22, OR233)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
50.80	**08012**	Fletcher Rd (Lafayette Rd) over Hwy 39	1957	HS-20	4-	303'	1-54', 1-66', 1-54', 1-66', 1-63' RCDG 30-Skew	HC 49-04	VC 15-01
51.18		Junction					Salem - Dayton Sec Hwy 150		
51.38	**08013**	Hwy 39 over Hwy 150	1957	HS-20	4-	110'	1-33', 1-44', 1-33' RCDG 3'6" SW Lt, 4" ACWS DS=15' 28-Skew	HC 43-00	
51.57	**08003**	Yamhill River, Hwy 39 (Dayton)	1957, 00	HS-20	4-	271'	3-64' RCDG, 1-110', 1-138', 1-110' St Dk Gir, 1-44', 1-35' RCDG (Steel 176 Ton), 3'6" SW Lt, Seis Retro, No WS DS=81' 26-Skew	HC 30-00	
					*54-	358'			
52.48	**0M612**	Sign Cantilever Br, Hwy 39 WB at MP 52.48	1978		82-		1-20' Steel Cantilever Sign Bridge		VC 18-00
52.48 E	**0M613**	Sign Cantilever Br, Hwy 39 EB at MP 52.48	1978		82-				
52.71		Junction					Pacific Hwy West 1W, MP 29.79		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-HILLSDALE HWY. NO. 40 (OR10)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.97		Begin Hwy 040							
1.01	**09612**	Hwy 144 over Hwy 40					See Hwy 144 MP 1.76 for Description	HC 64-06	VC 17-02
2.56		Beaverton					East City Limits		
3.13		Raleigh Hills Junction					Junction Scholls Sec Hwy 143 (OR 210)		
3.28	**0P173**	Sylvan Creek, Hwy 40	1966		72-	7'	82" -72' CMP 6'-Fill		
3.31	**06004A**	Fanno Creek, Hwy 40	1960		8-	12'	Dbl 6'x6' -88'6" RCBC Inv & Downstream Apr Pvd 7'-Fill		
3.41		County Line					Washington - Multnomah		
3.41		Portland					West City Limits *City of Portland assumed jurisdiction of remaining hwy.*		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OCHOCO HWY. NO. 41 (US26, OR126)

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.22		Junction					The Dalles - California Hwy 4		
0.87		Redmond					East City Limits		
3.04	**02769**	Ochoco North Main Canal, Hwy 41	1945	H-15	4-	48'	2-24' RCDG 5" ACWS DS=9' 13-Skew *Built by USRS, Maintained by ODOT*	HC 30-00	
3.58		County Line					Deschutes - Crook		
6.52	**00528**	Dry River Bed, Hwy 41	1966		72-	9'	108" -110' Struct St Pipe 17'-Fill DS=34'	HC 30-00	
6.84		Junction					Powell Butte Sec Hwy 371 (Bosarth Rd on Lt)		
10.54	**02741**	Central Oregon Canal, Hwy 41	1940		8-	21'	Triple 7'x4' -31'6" RCBC No Inv or Apr 1'-Fill	HC 30-00	
17.92		Junction					O'Neil Sec Hwy 370		
17.92	**07167**	Irrigation Ditch, Hwy 41 at MP 17.92	1948		72-	9'	105" -191' Multiplate Pipe 10'-Fill 15-Skew		
17.97	**19889**	Crooked River, Hwy 41	2006	HL-93	4-	130'	1-130' RCDG Prest Bulb-T 2-6' SW, Seis Dgn DS=34' 5-Skew	HC 70-01	
17.98		Equation 17.98Bk = 18.00Ah							
18.16		Junction					Madras - Prineville Sec Hwy 360		
18.26		ODOT Maintenance Station, Rt					Prineville		
18.75		Junction					Crooked River Hwy 14 (Main & Third St)		
18.93		Prineville					Courthouse Rt		
19.40	**20649**	Ochoco Creek, Hwy 41	2008	HL-93	14-	48'	1-48' RC Slb Prest 2-7' SW, 5" ACWS, Seis Dgn DS=9'	HC 61-07	
19.75		Junction					Paulina Sec Hwy 380		
21.18		ODOT Truck Scales, Lt							
24.51	**00781**	Ochoco Irrigation Canal, Hwy 41	1966	HS-20	14-	29'	1-29' RC Slb Prest 4" ACWS DS=5'	HC 32-00	
28.51	**22217**	Polly Creek, Hwy 041 at M.P. 28.51	2013	HL-93	8-		4'x8' RC Culvert Precast Segmental Culvert		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OCHOCO HWY. NO. 41 (US26, OR126)

Crook County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
28.18	**18551**	Mill Creek, Hwy 41	1999	HS-25	14-	69'	1-68'11" RC Slb Prest Metric Dgn, 3" ACWS DS=11' 1-Skew	HC 43-05	
33.99	**20326**	Marks Creek, Hwy 41 at MP 33.99	2008	HL-93	4-	84'	1-84' RCDG Prest Bulb-T Seis Dgn DS=11' 35-Skew	HC 40-00	
37.44	**20327**	Marks Creek, Hwy 41 at MP 37.44	2008	HL-93	4-	84'	1-84' RCDG Prest Bulb-T Seis Dgn DS=14' 10-Skew	HC 40-00	
39.08	**07650A**	Marks Creek, Hwy 41 at MP 39.08	1965	HS-20	4-	60'	1-60' RCDG Prest 2" ACWS DS=15' 20-Skew	HC 32-00	
39.43	**07651A**	Marks Creek, Hwy 41 at MP 39.43	1966	HS-20	4-	60'	1-60' RCDG Prest 2" ACWS DS=14' 20-Skew	HC 32-00	
48.73		Rest Area					Bandit Springs Lt		
50.03		County Line					Crook - Wheeler		
50.03		Summit					Ochoco Pass Elevation 4720'		
54.82	**0P365**	Dry Wash, Hwy 41 at MP 54.82	1950		72-	7'	84" -138' Multiplate Pipe 30'-Fill		
55.83	**06069**	Culvert, Hwy 41 at MP 55.83	1950		8-	8'	8'x8' -154' RCBC Inv & Apr Pvd, Lt end skewed 39'-Fill 70-Skew		
56.72	**0P366**	Dry Canyon, Hwy 41 at MP 56.72	1950		72-	7'	88" -120' Galv Multiplate 4'-Fill		
57.49	**07507A**	Hwy 41 Frtg Rd over Access Rd Rt	1984	HS-20	14-	52'	1-52' RC Slb Prest DS=10'	HC 13-02	
58.01	**0P367**	Dry Wash, Hwy 41 at MP 58.01	1959		72-	10'	10'x6' -53' Multiplate Pipe, Galv 3'-Fill		
61.71	**07486**	West Branch Bridge Creek, Hwy 41	1953	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 4" ACWS DS=25' 45-Skew	HC 26-00	
62.54	**07372**	Bridge Creek, Hwy 41 at MP 62.54	1951	HS-20	4-	119'	1-37', 1-45', 1-37' RCDG 3" ACWS DS=26' 30-Skew	HC 29-00	
63.22	**07487**	Bridge Creek, Hwy 41 at MP 63.22	1953	HS-20	4-	90'	1-27', 1-36', 1-27' RCDG 3" ACWS DS=18' 45-Skew	HC 26-00	
65.03	**07489**	Bridge Creek, Hwy 41 at MP 65.03	1953	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=26' 60-Skew	HC 26-00	
65.63	**20051**	Bridge Creek, Hwy 41 at MP 65.63	2007	HL-93	4-	135'	1-135' RCDG Prest Bulb-T Seis Dgn DS=25' 45-Skew	HC 40-00	
65.80		Mitchell					West City Limits		
65.85	**20052**	Bridge Creek, Hwy 41 at MP 65.85	2006	HL-93	6-	106'	1-106' RCBB Prest Seis Dgn DS=24' 30-Skew	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OCHOCO HWY. NO. 41 (US26, OR126)

Wheeler County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
65.94		Junction					Service Creek - Mitchell Sec Hwy 390		
66.04		ODOT Maintenance Station, Rt							
F66.19	**21397**	Bridge Creek, Hwy 41 R/W Right (Mitchell Access)	2012	HL-93	10-	96'	1-96' RCBG Prest No ACWS, Seis. Dgn DS=16' 45-Skew	HC 32-06	
66.85	**04995A**	Culvert, Hwy 41 at MP 66.85	1991	HS-20	8-	8'	8'x8' -69' RCBC Paved Appr & Inv 11'-Fill		
66.88		Mitchell					East City Limits		
67.16	**04996A**	Culvert, Hwy 41 at MP 67.16	1991	HS-20	8-	8'	8'x8' -96' RCBC Paved Appr & Inv 6'-Fill 45-Skew		
67.51	**04997A**	Culvert, Hwy 41 at MP 67.51	1991	HS-20	8-	8'	8'x8' -91' RCBC Paved Appr & Inv 10'-Fill 30-Skew		
68.40	**04999A**	Culvert, Hwy 41 at MP 68.40	1991	HS-20	8-	8'	8'x8' -66' RCBC Paved Appr & Inv 5'-Fill 22-Skew		
68.72	**06704A**	Culvert, Hwy 41 at MP 68.72	1991	HS-20	8-	8'	8'x8' -89' RCBC Paved Appr & Inv 5'-Fill 50-Skew		
69.51	**17093**	Keyes Creek, Hwy 41 at MP 69.51	1990		72-	9'	8'6" -415' Struct Plate Pipe 50'-Fill 55-Skew		
69.75	**17094**	Keyes Creek, Hwy 41 at MP 69.75	1990		72-	12'	12'0" -490' Struct Plate Pipe 100'-Fill 20-Skew		
73.71		Summit					Keyes Cr Elevation 4382'		
75.26	**05003**	Marshall Creek, Hwy 41	1964		72-	9'	8'10"x5'10" -52'6" Multiplate Pipe 1'-Fill 10-Skew		
75.84	**18432**	Mountain Creek, Hwy 41 at MP 75.84	1998	HS-25	14-	48'	1-48'7" RC Slb Prest Seis. Dgn, Metric Dgn, 4.5" ACWS DS=9'	HC 39-06	
81.72	**01533**	Culvert, Hwy 41 at MP 81.72	1929		8-	6'	6'x4' -62' RCBC 4'-Fill		
83.52	**01457A**	Mountain Creek, Hwy 41 at MP 83.52	1978		72-	25'	24'6"x10'8" -72' Multiplate Pipe No Floor 3'-Fill 43-Skew		
84.91	**05007**	Willow Creek, Hwy 41	1964		72-	13'	13'x8'3" -60'6" Multiplate Pipe 3'-Fill 15-Skew		
86.49	**05008**	Culvert, Hwy 41 at MP 86.49	1963		72-	11'	11'x7' -52'6" Multiplate Pipe 1'-Fill 10-Skew		
87.96	**19016**	Creek, Hwy 41 at MP 87.96	2004		72-	6'	72" -157.5' CMP 4'-Fill 10-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OCHOCO HWY. NO. 41 (US26, OR126)

Wheeler County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
88.13	**19017**	Creek, Hwy 41 at MP 88.13	2004		72-	6'	72" -147.6' CMP 5-Skew		
88.43	**19018**	Creek, Hwy 41 at MP 88.43	2004		72-	6'	77" -111.5' CMP 5-Skew		
88.60		Equation 88.60Bk = 88.68Ah							
89.22	**22203**	Creek, Hwy 41 at MP 89.22	2007		72-	6'	72"-70' CMP		
94.04	**01469**	Rock Creek, Hwy 41	1930	H-15	4-	150'	1-45', 1-60', 1-45' RCDG 3" ACWS DS=16' 45-Skew	HC 24-00	
95.12	**05009A**	Birch Creek, Hwy 41	1987	HS-25	72-	17'	16'7"x10'1" -62' Struct Plate Arch	HC 32-00	
96.89		REGION 4/5 BOUNDARY							
96.89		County Line					Wheeler - Grant		
98.39		DISTRICT 10/14 BOUNDARY							
98.39		Junction					John Day Hwy 5		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SHERMAN HWY. NO. 42 (US97)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
-0.43	**00849A**	Columbia River, Hwy 42 (Biggs Rapids, Sam Hill)	1962	HS-20	54-	2218'	1-139', 6-189' St Dk Gir, 1-340' St Thru Truss, 5-189' St Dk Gir DS=120'	HC 26-00	VC 16-00
					*38-	340'	*Maintained by WSDOT, ODOT to share costs*		
-0.13	**21487**	Hwy 42 Over UPRR at MP -0.6	2014	HL-93	4-	145'	1-145' RCDG Prest 6-Skew	HC 88-00	
-0.06	**21488**	Hwy 42 Over Hwy 2 at MP -0.06	2014	HL-93	4-	113'	1-113' RCDG Prest 14-Skew	HC 79-09	
0.39	**08855**	Spanish Hollow Creek, Hwy 42 at MP 0.39	1962	HS-20	4-	393'	1-54', 4-76', 1-35' RCDG Prest 0.5" ACWS DS=45'	HC 30-00	
2.18	**08892**	Spanish Hollow Cr, Hwy 42 R/W Rt at MP 2.18 (Mud Hollow Rd)	1963	HS-20	14-	44'	2-22' RC Slb 4" ACWS DS=10'	HC 30-00	
2.37	**08893**	Spanish Hollow Creek, Hwy 42 at MP 2.37	1963	HS-20	4-	130'	1-35', 1-50', 1-45' RCDG 4" ACWS DS=25' 38-Skew	HC 30-00	
2.48	**08894**	Spanish Hollow Creek, Hwy 42 at MP 2.48	1963	HS-20	4-	165'	1-45', 1-65', 1-55' RCDG Skew Rt, 5" ACWS DS=35' 45-Skew	HC 30-00	
2.73	**0M073**	China Hollow Creek, Hwy 42	1963		8-	9'	9'x9' -127' RCBC		
3.11	**08895**	Spanish Hollow Creek, Hwy 42 at MP 3.11	1963	HS-20	4-	336'	2-41', 1-78', 1-74', 2-51' RCDG Prest No WS DS=45'	HC 30-00	
3.25	**08896**	Spanish Hollow Creek, Hwy 42 at MP 3.25	1963	HS-20	4-	332'	3-76', 2-52' RCDG Prest DS=45'	HC 30-00	
4.46		Equation 4.46Bk = 4.59Ah							
6.20	**09997**	Spanish Hollow Creek, Hwy 42 at MP 6.20	1973	HS-20	14-	130'	1-39', 1-48', 1-43' RC Slb Prest 4" ACWS DS=20' 45-Skew	HC 44-05	
6.55	**0P416**	Cattlepass, Hwy 42 at MP 6.55	1973		72-	7'	84" -124' CMP 3'-Fill		
6.98	**09998**	Spanish Hollow Creek, Hwy 42 at MP 6.98	1973	HS-20	14-	122'	1-35', 1-48', 1-39' RC Slb Prest 4" ACWS DS=20' 45-Skew	HC 44-02	
7.50		Junction					Wasco - Heppner Sec Hwy 300		
7.56	**09999**	Spanish Hollow Creek, Hwy 42 at MP 7.56	1973		8-	12'	12'x8' -206' RCBC		
7.66	**0P417**	Cattlepass, Hwy 42 at MP 7.66	1973		72-	7'	84" -130' CMP		
7.73	**0P418**	Cattlepass, Hwy 42 at MP 7.73	1973		72-	7'	84" -130' CMP 3'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SHERMAN HWY. NO. 42 (US97)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.82	**13548**	Hwy 301 over Hwy 42 (Wasco Intchg)					See Hwy 301 MP 14.73 for Description	HC 46-00	VC 17-06
9.16	**0P419**	Cattlepass, Hwy 42 at MP 9.16	1973		72-	7'	84" -132' CMP 3'-Fill		
10.85	**0P420**	Cattlepass, Hwy 42 at MP 10.85	1973		72-	7'	84" -132' CMP 5'-Fill		
13.01		Equation 13.01Bk = 13.27Ah							
14.91	**00842A**	Gordon Hollow Creek, Hwy 42	1922		8-	8'	8'x8' -147' RCBC No Inv or Apr 20'-Fill		
16.63	**04607**	Cattlepass, Hwy 42 at MP 16.63	1963		72-	7'	84" -72' CMP		
17.86	**09218**	Gordon Hollow Creek, Hwy 42	1963		8-	6'	6'x5' -87' RCBC Inv & Apr Pvd 9'-Fill		
18.14		ODOT Maintenance Station, Rt					Moro		
18.43		Equation 18.43Bk = 18.57Ah							
19.62	**00817**	Slaughterhouse Creek, Hwy 42	1961	HS-20	14-	30'	2-15' RC Slb Prest 6" ACWS DS=6'	HC 37-06	
20.80	**00845**	Slaughterhouse Creek, Hwy 42	1922		8-	8'	8'x3' -38'6" RCBC Inv & Apr Pvd 30-Skew	HC 37-00	
22.09	**08099**	Culvert, Hwy 42 at MP 22.09	1956		8-	7'	7'x4' -63' RCBC Inv & Apr Pvd 4'-Fill 30-Skew		
23.47		Summit					Negro Pass Elevation 2366'		
25.87	**18715**	Cattlepass, Hwy 42 at MP 25.87	1984		72-	7'	84" -75' CMP 4'-Fill		
27.40		Grass Valley					North City Limits		
27.80	**01171**	East Fork Grass Valley Creek, Hwy 42	1925		72-	6' 8' 4'	66"x44" -59' CMP, 1' gap, 4'x4' -59' RCBC 3'-Fill 30-Skew		
27.95	**06922A**	Grass Valley Canyon, Hwy 42	1925, 57		8-	6'	6'X3' -69' RCBC 3'-Fill 30-Skew		
28.15	**01170**	Carolyn Creek, Hwy 42 (East Fork Grass Valley Creek)	1925		8-	6'	6'x4' -48' RCBC Inv & Apr Pvd 0.67'-Fill	HC 45-06	
28.36		Junction					Sherars Bridge Hwy 290		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SHERMAN HWY. NO. 42 (US97)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
28.43		Grass Valley					South City Limits		
35.28	**0P107**	Finnigan Creek, Hwy 42	1961		72-	8'	96" -107' CMP, 66"x77" -107' CMP		
40.55		Equation 40.55Bk = 40.72Ah							
48.81		County Line					Sherman - Wasco		
51.40	**04933**	Cattlepass, Hwy 42 at MP 51.40	1924	H-15	14-	9'	1-9' RC Slb Lower Half Inv Pvd DS=9'	HC 28-00	
52.37	**04934**	Andrea Creek, Hwy 42	1962	HS-20	14-	19'	1-19' Precast RC Slb 4" ACWS DS=5'	HC 29-00	
56.04		Shaniko					West City Limits		
56.57		Junction					Shaniko - Fossil Sec Hwy 291 at D & Fourth St		
63.55	**0P108**	Cattlepass, Hwy 42 at MP 63.55	1961		72-	7'	84" -60' CMP		
68.66		Cow Canyon Junction					The Dalles-Calif Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MONMOUTH-INDEPENDENCE HWY. NO. 43 (OR51)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pacific West Hwy 1W, M.P. 63.42		
0.71		Monmouth					East City Limits		
0.79		Independence					West City Limits		
1.86	**00491A**	South Fork Ash Creek, Hwy 43 (Independence)	1950	HS-20	2-	80'	3-26'8" Trtd PT Comp 2-5' SW, 2" ACWS DS=21'	HC 38-00	
2.35		Junction					Independence Sec Hwy 193 (Main & Monmouth Independence), M.P. 6.34		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WAPINITIA HWY. NO. 44 (OR216)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.18		Junction					Warm Springs Hwy 53		
0.43		ODOT Maintenance Station, Lt					Warm Springs Junction		
16.79	**04936A**	Wapinitia Creek, Hwy 44	1975	HS-20	14-	102'	3-34' RC Slb Prest 3" ACWS DS=10'	HC 35-06	
26.17		Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UMPQUA HWY. NO. 45 (OR99, OR38)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon Coast Hwy 9 In Reedsport		
1.62		Reedsport					South City Limits		
1.94							Loadometer Pit, Lt		
4.11	**01683**	Koepke Slough, Hwy 45	1933		8-	20'	Dbl 10'x10' -62' RCBC Inv & Apr Pvd, Tide Gate Attached, One Barrel Sealed Off 10'-Fill		
4.90	**01684**	Kinsdale Slough, Hwy 45	1933		8-	10'	10'x10' -54' RCBC, Ext w/60" CMP On Rt Inv & Apr Pvd, Tide Gate Attached 6'-Fill		
5.76	**01685A**	Dean Creek, Hwy 45	1981	HS-25	14-	174'	2-59', 1-56' RC Slb Prest 4" ACWS w/membrane DS=21' 12-Skew	HC 39-06	
6.42	**03431**	Culvert, Hwy 45 at MP 6.43	1949		72-	6'	72" -72' CMP		
6.92	**03433**	Culvert, Hwy 45 at MP 6.92	1949		72-	6'	78" -79' CMP 6'-Fill		
7.52	**03434**	Culvert, Hwy 45 at MP 7.52	1949		72-	6'	72" -63' CMP 3'-Fill		
8.30	**01692**	Wilson Cattlepass, Hwy 45 at MP 8.30	1949		72-	6'	72" -73' CMP 2'-Fill		
8.79	**01693**	Hoagland Cattlepass, Hwy 45 at MP 8.79	1949		72-	6'	72" -72' CMP 3'-Fill		
10.05	**0M271**	Indian Charlie Creek, Hwy 45	1958		8-	6'	6'x6' -98' RCBC Inv & Apr Pvd, BPR 10'-Fill		
10.67	**20201**	Charlotte Creek, Hwy 45	2009	HL-93	14-	83'	1-83' RC Slb Prest Seis Dgn	HC 48-10	
11.79	**03436A**	Luder Creek, Hwy 45	1958		8-	8'	8'x8' -104' RCBC Inv & Apr Pvd, BPR		
13.24	**01688A**	Mill Creek, Hwy 45	1952	HS-15	4-	201'	1-63', 1-75', 1-63' RCDG No WS DS=44'	HC 26-00	
14.93		Equation 14.93Bk = 15.00Ah							
16.43	**01318**	Umpqua River, Hwy 45 (Scottsburg)	1929	H-15	4-	210'	3-30' RCDG, 1-198', 1-237', 1-198' Cont St Thru Trusses, 4-30' RCDG (Steel 445 Ton) DS=55'	HC 24-01	VC 17-00
					*36-	633'			
16.88		Scottsburg					Main St		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UMPQUA HWY. NO. 45 (OR99, OR38)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
19.05	**18965**	Wells Creek, Hwy 45	2002	HL-93	4-	133'	1-131.3' RCDG Prest Bulb-I 4' SW Rt DS=39' 19-Skew	HC 43-03	
19.65	**01487**	Golden Creek, Hwy 45	1930, 89		8-	6'	6'x6' -126' RCBC Inv & Apr Pvd, Lengthened 1989 22'-Fill 12-Skew		
21.48	**01488**	Burchard Creek, Hwy 45	1930		8-	8'	8'x8' -170' RCBC 30'-Fill 20-Skew		
22.84	**18262**	Weatherly Creek, Hwy 45	1998	HL-93	4-	160'	1-160' RCDG Prest Bulb-T Seis Dgn, Metric Dgn. DS=31' 3-Skew	HC 43-04	
25.62	**01635**	Scott Creek, Hwy 45	1931		8-	6'	6'x6' -134' RCBC, Ext 32' Lt & 30' Rt Inv & Apr Pvd 14'-Fill		
28.28	**01697**	Paradise Creek, Hwy 45	1932, 99	H-15	4-	201'	1-15' Cant, 1-52', 1-67', 1-52' RCDG, 1-15' Cant Wide 1998 Seis Dgn in widening. No WS DS=43' 30-Skew	HC 43-04	
34.22	**01734**	Beener Creek (Binder Creek), Hwy 45	1932		8-	6'	6'x5' -77' RCBC Inv Pvd No Apr 1'-Fill		
34.95	**01735**	Hart Creek, Hwy 45	1932		8-	6'	6'x6' -52' RCBC No Inv or Apr 4'-Fill		
35.87		Elkton					West City Limits		
36.39	**20582**	Elk Creek, Hwy 45 at MP 36.39	2008	HL-93	4-	395'	1-95', 1-160', 1-140' RCDG Prest Bulb-T Seis Dgn, 7' SW Rt DS=65' 6-Skew	HC 55-00	
36.44		Junction					Elkton - Sutherlin Sec Hwy 231		
38.24	**01631**	Hancock Creek, Hwy 45 at MP 38.24	1931		8-	6'	6'x6' -102' RCBC Inv & Apr 13'-Fill		
38.28	**0P234**	Hancock Creek, Hwy 45 R/W Lt at MP 38.28	1960		72-	8'	96" -65' CMP 5'-Fill		
38.35	**01632**	Hancock Creek, Hwy 45 at MP 38.35	1931		8-	6'	6'x6' -65' RCBC Inv & Apr Pvd 2'-Fill		
38.76	**20583**	Elk Creek, Hwy 45 at MP 38.76	2008	HL-93	4-	340'	1-95', 1-150', 1-95' RCDG Prest Bulb-T Seis Dgn DS=46' 30-Skew	HC 44-00	
39.64	**20584**	Elk Creek, Hwy 45 at MP 39.64	2008	HL-93	54-	321'	1-56'6", 1-207'6", 1-56'6" Stl Dk Gir Seis Dgn DS=59' 23-Skew	HC 36-00	
39.81	**03437**	Elk Creek Tunnel, Hwy 45			70-	1080'	1080' long Tunnel	HC 24-00	VC 12-03
39.97	**20585**	Elk Creek, Hwy 45 at MP 39.97	2008	HL-93	4-	222'	1-160', 1-62' RCDG Prest Bulb-T Seis Dgn DS=42'	HC 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UMPQUA HWY. NO. 45 (OR99, OR38)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
41.96	**03438**	Culvert, Hwy 45 at MP 41.96	1930	H-15	8-	6'	6'x6' -48' RCBC Inv Pvd No Apr 6'-Fill		
43.78	**01434**	Parker Creek, Hwy 45	1930		8-	10'	10'x12' -45' RCBC Inv Pvd No Apr 5'-Fill		
45.91	**01435A**	Jack's Creek, Hwy 45	1972		72-	17'	16'7"x10'1" -68' CMP		
47.50	**20586**	Hardscrabble Creek, Hwy 45	2008	HL-93	14-	82'	1-82' RC Slb Prest Seis Dgn, 2" ACWS DS=19' 1-Skew	HC 37-09	
50.25		Junction					Yoncalla Sec Hwy 236		
50.40		Drain					Front St		
52.40	**00333A**	Fitch Creek, Hwy 45	1976		8-	12'	12'x10' -108' RCBC		
53.68	**00444B**	Sand Creek, Hwy 45	1976	HS-20	4-	110'	1-110' RCDG Prest Bulb-T No WS DS=28' 30-Skew	HC 40-00	
53.92	**00196A**	Rock Creek, Hwy 45	1976	HS-20	8-	27'	1-27' RCBC 6'-Fill DS=21' 30-Skew	HC 46-07	
55.01	**17144**	Cattlepass, Hwy 45 at MP 55.01	1990		72-	8'	96" -94' CMP w/Conc. Collars 5'-Fill		
55.45	**17143**	Culvert, Hwy 45 at MP 55.44	1990		72-	6'	72" -120' CMP w/Conc. Collars; designed for headwater 8'-Fill		
56.45	**07471B**	Pass Creek, Hwy 45	1981	HS-20	4-	150'	2-75' RCDG Prest 2.5" ACWS DS=29' 38-Skew	HC 53-00	
56.62	**07471A**	Hwy 45 over CORP	1981	HS-25	10-	330'	1-90', 1-150', 1-90' RCBG Prest Post-Ten DS=50' 40-Skew	HC 47-06	
56.81	**07470C**	Hwy 45 over Buck Creek Road	1981	HS-20	4-	104'	1-104' RCDG Prest 2" ACWS 10-Skew	HC 54-00	
56.82		Junction					Territorial Sec Hwy 200		
57.01	**07470B**	Hwy 45 over Hwy 1 (Anlauf)	1981	HS-20	10-	223'	1-123',1-100' RCBG Prest Post-Ten 10-Skew	HC 48-00	
57.23		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NECANICUM HWY. NO. 46 (OR53)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Sunset Hwy 47, M.P. 09.37		
0.11	**20732**	Necanicum River, Hwy 46 at MP 0.11	2010	HL-93	6-	83'	1-83' RCBB Prest Seis Dgn, 2" ACWS w/membrane DS=15'	HC 33-06	
0.40	**18766**	Culvert, Hwy 46 at MP 0.40	2000	HS-25	72-	6'	6'x4.5' -68' CMP Arch 4'-Fill 8-Skew		
0.58	**03085**	Joe Creek, Hwy 46	1948		72-	8'	96" -54' CMP 5'-Fill		
1.46	**03086**	Bergsvik Creek, Hwy 46 at MP 1.46	1956	HS-20	22-	38'	2-19' Precast RC Channel Beam Oil Mac, 2.5" ACWS DS=9'	HC 26-06	
2.24	**21169**	Bergsvik Creek, Hwy 46 at MP 2.24	2011	HS-20	8-	13'	12'x6' -124' RCBC Inv & Apr Pvd, streambed enhancement 22'-Fill 27-Skew	HC 26-00	
2.98		Summit					Elevation 784'		
3.55	**19133**	Culvert, Hwy 46 at MP 3.55	2002		72-	6'	72" -100' CMP 6'-Fill		
5.98	**03088**	Jack Horner Creek, Hwy 46	1951	HS-20	60-	75'	1-18', 3-19' Trtd FrTr, 10-6x20 Strs, 4x12 & 2x2 Dk 4.5" ACWS DS=15'	HC 22-06	
6.50	**01319**	Soapstone Creek, Hwy 46	1928	H-15	4-	44'	1-22' RC Slb, 1-108' RC Dk Arch, 1-22' RC Slb 2.5" ACWS DS=65' 30-Skew	HC 24-00	
					*20-	108'			
7.74	**02319**	North Fork Nehalem River, Hwy 46 at MP 7.74	1937	H-15	2-	65'	1-19' FrTr Comp, 1-100' St Dk Truss, 2-23' FrTr Comp (Steel 50 Ton), 2" ACWS DS=21'	HC 26-00	
					*40-	100'			
11.38		County Line					Clatsop - Tillamook		
11.66	**00881**	Acey Creek, Hwy 46	1922	H-15	14-	15'	1-15' RC Slb Oil Mac, 1" ACWS DS=6'	HC 24-00	
13.39	**00882**	Rack Heap Creek, Hwy 46 (Little Rack Creek)	1922	H-15	14-	17'	1-17' RC Slb Oil Mac, 2" ACWS DS=11'	HC 24-00	
13.51	**00883**	Big Rack Heap Creek, Hwy 46	1922, 73	H-15	4-	25'	1-25' RCDG, Wide w/RC Slb Prest 4" ACWS DS=10'	HC 38-00	
14.38	**04686**	Gravel Creek, Hwy 46	1922	H-15	14-	16'	1-16' RC Slb 1.5" ACWS DS=11'	HC 20-07	
17.76	**01217**	Nehalem River, Hwy 46 (Mohler)	1926	H-15	4-	112'	1-51' RCDG, 2-100'10" St Pony Trusses, 1-61' RCDG (Steel 104 Ton) DS=40'	HC 20-00	
					*42-	202'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NECANICUM HWY. NO. 46 (OR53)

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.93	**01371A**	Mohler Oflow, Hwy 46	1980	HS-20	14-	231'	1-43'6", 2-50', 1-44', 1-43'6" RC Slb Prest on Conc PT 3" ACWS DS=10'	HC 31-06	
18.83	**0P004**	Cattlepass, Hwy 46 at MP 18.83			72-	6'	72" -66' CMP 2'-Fill		
19.03		Junction					Oregon Coast Hwy 9, M.P. 46.51		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.21	**16673**	Hwy 9 over Hwy 47					See Hwy 9 MP 25.27 for Description	HC 50-00	VC 16-08
0.45	**0M591**	Sign Truss Br, Hwy 47 at MP 0.45	1988		80-		1-120' Steel Truss Sign Bridge	HC 110-00	VC 18-03
2.24	**21188**	Volmer Creek, Hwy 47	2011	HL-93	14-	29'	1-29' RC Slb Prest Seis Dgn	HC 40-06	
3.26	**21189**	Johnson Creek, Hwy 47 at MP 3.26	2010	HL-93	14-	29'	1-29' RC Slb Prest Seis Dgn DS=5'	HC 44-07	
3.99	**19666**	Mail Creek, Hwy 47	2004	HL-93	6-	100'	1-99'10" RCBB Prest 2" ACWS, Seis Dgn, Metric Dgn 2-Skew	HC 41-04	
4.40	**02601**	Necanicum River, Hwy 47 at MP 4.40 (Black)	1939	H-15	4-	180'	1-30', 3-50' RCDG 2-3'6" SW, 2.5" ACWS DS=20'	HC 26-00	
5.85	**03095**	Lindsley Creek, Hwy 47	1955	HS-20	22-	36'	2-18' Precast RC Channel Beam on TB 4" ACWS DS=8'	HC 30-05	
7.07	**06524**	North Fork Necanicum River, Hwy 47 at MP 7.07	1942	H-15	4-	100'	1-22'6" Cant, 1-55' RCDG, 1-22'6" Cant No WS DS=15'	HC 34-06	
7.63	**03098**	Wolf Creek, Hwy 47	1956		72-	6'	78" -57' CMP 3'-Fill		
8.22	**03099**	Little Humbug Creek, Hwy 47	1956	HS-20	22-	36'	1-14', 1-22' Precast RC Channel Beam on TB 4" ACWS DS=6'	HC 30-03	
8.79	**18764**	Charlie Creek, Hwy 47	2000	HS-25	72-	7'	7'x6' - 87' CMP Arch 3.5'-Fill		
9.37		Junction					Necanicum Hwy 46		
10.17		Saddle Mountain					State Park Entrance Lt		
P0.38	**72P08**	Creek, Hwy 47 Park Rd at MP P0.38 (Park Br)	1960	H-15	60-	28'	1-27'6" TB on Masonry Abut, 10-6x21 Strs, 4x12-2x2 Deck 3.5" ACWS DS=9'	HC 22-05	
P6.10	**19778**	Saddle Butte Creek, Hwy 47 Park Rd at MP P6.10 (Park Br)	2001	HS-20	10-	91'	1-91' RCBG Prest 2.0" ACWS DS=25'	HC 20-00	
10.23	**01812A**	Necanicum River, Hwy 47 at MP 10.23	1970	HS-20	4-	118'	1-118' RCDG Prest 3" ACWS DS=17'	HC 58-00	
12.86	**01817**	North Fork Nehalem River, Hwy 47 at MP 12.86	1933		8-	8'	8'x8' -316'6" RCBC Inv Pvd No Apr, Wingwall No 2 on Left Side is Log Cribbing RR Iron Trash Rack Upper End 58'-Fill		
13.79		Summit					Coast Range 1309'		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.28	**01831**	West Humbug Creek, Hwy 47	1934	H-15	2-	59'	1-15', 1-29', 1-15' FrTr Comp, 10-6x18 Strs on 15', 10-7x24 Strs on 29' 2-3'6" SW, 4.5" ACWS DS=10'	HC 24-00	
17.37	**01832**	East Fork Humbug Creek, Hwy 47	1934	H-15	2-	79'	1-20', 1-39', 1-20' FrTr Comp, 10-6x20 Strs on 20', 10-10x28 Strs on 39' 2-3'5" SW, 6" ACWS DS=19' 30-Skew	HC 24-00	
18.06	**02107**	Cedar Creek, Hwy 47	1934		8-	8'	8'x8' -61'6" RCBC Inv & Apr Pvd 5'-Fill		
19.57		Elsie					Co Rd Rt		
21.73	**02165**	Nehalem River & Hwy 103, Hwy 47	1939	H-15	4-	386'	7-38' RCDG, 1-231' RC Dk Arch, 4-30' RCDG 2-3'6" SW, 0.75" WS DS=103'	HC 26-00	
					*20-	231'			
24.23	**02164**	North Fork Quartz Creek, Hwy 47	1939	H-15	54-	835'	1-62'6", 1-90', 1-25', 1-105', 1-25', 1-90', 1-25', 1-87'6", 1-25', 1-87'6", 1-25', 1-87'6", 1-25', 1-75' St Dk Gir on St Towers (Total Steel 590 Ton), 2-3'5" SW, 2" ACWS DS=140'	HC 26-00	
24.47	**02166**	South Fork Quartz Creek, Hwy 47 at MP 24.47	1938	H-15	4-	27'	1-27' RCDG 6" ACWS DS=14' 38-Skew	HC 34-03	
24.74	**0P174**	South Fork Quartz Creek, Hwy 47 at MP 24.74			72-	8'	96" -211'6" Multiplate Pipe 33'-Fill		
24.94	**0P175**	South Fork Quartz Creek, Hwy 47 at MP 24.94			72-	8'	96" -290' Multiplate Pipe 41'-Fill		
25.11	**0P176**	South Fork Quartz Creek, Hwy 47 at MP 25.11			72-	6'	72" -241' Multiplate Pipe 28'-Fill		
25.28	**0P177**	South Fork Quartz Creek, Hwy 47 at MP 25.28			72-	6'	72" -134'6" CMP 17'-Fill		
26.85		Summit					Elevation 1642'		
27.85	**0P178**	Rock Creek, Hwy 47	1975		72-	8'	90" -162' CMP, Ext 42' Rt 20'-Fill		
28.63		Sunset Safety Rest Area Lt							
28.93	**02479A**	South Fork Rock Creek, Hwy 47	1975	HS-20	72-	33'	33'x11' -154' CMP 16'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
29.37	**0P179**	Culvert, Hwy 47 at MP 29.37	1975		72-	6'	72" -163' CMP, Ext 32' Lt, 34' Rt 15'-Fill		
30.75		County Line					Clatsop - Tillamook		
34.17		County Line					Tillamook - Washington		
34.45		County Line					Washington - Columbia		
34.92	**02027A**	North Fork Wolf Creek, Hwy 47	1938, 75	H-15	4-	90'	1-26', 1-38', 1-26' RCDG, Wide, 34' W Prest, RC Slb 4" ACWS DS=17'	HC 60-00	
35.26		County Line					Columbia - Washington		
37.38	**02029**	Wolf Creek, Hwy 47	1938, 95	H-15	4-	130'	1-28', 1-54', 1-38' RCDG widened 3" ACWS, Seis Dgn in widening DS=18'	HC 44-00	
37.88	**02364A**	Nehalem River, Hwy 47	1940, 75	H-15	4-	182'	1-56', 1-70', 1-56' RCDG, Wide w/ RCDG Prest 3" ACWS w/membrane DS=21' 45-Skew	HC 62-00	
40.77		Summit					Elevation 1174'		
40.90	**02552**	Sunset Tunnel, Hwy 47 (Dennis L Edwards Tunnel)	1940, 11		70-	800'	800' long Tunnel, Lighted, Conc Lined 2-3'5" SW	HC 25-09	VC 13-11
42.50	**02361**	POTB RR over Hwy 47 (Strassel)	1940				*Maintained by POTB*	HC 40-00	VC 15-03
45.31	**02672**	W Fork Dairy Creek, Hwy 47 at MP 45.31	1940, 67	H-15	2-	105'	5-21' PT Comp, 11-6x20 Strs, Wide w/RC Slb Prest 4.5" ACWS DS=18' 45-Skew	HC 53-03	
45.48		Staleys Junction					Nehalem Hwy 102, Begin Comm Align		
45.63	**0P180**	Mendenhall Creek, Hwy 47			72-	6'	72" -92' CMP 8'-Fill		
46.30	**02673**	West Fork Dairy Creek, Hwy 47 at MP 46.30	1940, 67	H-15	2-	89'	2-17', 1-21', 2-17' PT Comp, 11-6x16 Strs on 17', 11-6x20 Strs on 21', Wide w/RC Slb Prest 8" ACWS DS=24'	HC 44-03	
46.78		ODOT Maintenance Station					Manning		
47.93	**0P181**	Small Creek, Hwy 47 at MP 47.93			72-	6'	72" -71' CMP 4'-Fill		
48.24	**0P182**	Small Creek, Hwy 47 at MP 48.24			72-	6'	72" -71' CMP 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
48.82		Junction					NB Nehalem Hwy. See Hwy 102		
49.15	**21537**	Sign Cantilever Br, Hwy 47 EB at MP 49.15 (VMS)	2015		82-				VC 18-00
49.35		Junction					SB Nehalem Hwy. See Hwy 102, End Comm Align		
49.47	**02363**	Hwy 47 over Hwy 102 & POTB RR (Davies)	1941, 83	H-15	4-	517'	2-50', 1-70', 1-74', 1-70', 1-49', 1-70', 1-49', 1-35' RCDG, widened 4" ACWS DS=36' 60-Skew	HC 40-00	
50.22	**02362A**	W Fork Dairy Creek, Hwy 47 at MP 50.22	1941, 85	H-15	4-	90'	1-10' Cant, 2-35' RCDG, 1-10' Cant, widened 4" ACWS DS=17'	HC 40-00	
51.99	**06984**	Cattlepass, Hwy 47 at MP 51.99	1947		8-	7'	7'x7' -53'6" RCBC Inv Pvd No Apr 1'-Fill	HC 51-08	
52.36	**07018**	Cattlepass, Hwy 47 a MP 52.36	1946		8-	7'	7'x7' -53'6" RCBC 7x7-53'6" RCBC Inv Pvd, No Apr 1'-Fill	HC 51-09	
53.07	**06985**	Stockpass, Hwy 47 at MP 53.07	1947		8-	7'	7'x7' -52' RCBC Inv Pvd No Apr, Rt End, (not used but still in place) 1'-Fill		
53.33 E	**07779**	Hwy 37 WB over Hwy 47 EB					See Hwy 37 MP 51.46W for Description	HC 37-00	VC 15-03
53.43		Junction					Wilson River Hwy 37 (OR 6)		
53.43	**09975A**	Sign Truss Br, Hwy 47 WB at MP 53.43	1971		80-		1-123' Steel Truss Sign Bridge (Tubular)	HC 62-00	VCWB 18-04
53.96	**06668**	Cattlepass, Hwy 47 at MP 53.96	1946		8-	12'	12'x8' -156' RCBC Inv Pvd No Apr 0.5'-Fill	HC 51-08	
54.45 E	**06999A**	Bledsoe Creek, Hwy 47 EB	1970	HS-20	14-	106'	1-35', 1-36', 1-35' RC Slb Prest 2" ACWS DS=20'	HC 41-09	
54.44	**06999**	Bledsoe Creek, Hwy 47 WB	1946	HS-20	72-	7'	1-84" -54' CMP, 16-44"x72" -54' CMP, 1-48' Liner Plate Below 84" CMP 1'-Fill		
54.55 E	**02366B**	East Fork Dairy Creek, Hwy 47 EB	1971	HS-20	14-	115'	1-38', 1-39', 1-38' RC Slb Prest 2" ACWS DS=14'	HC 41-09	
54.55	**21323**	East Fork Dairy Creek, Hwy 47 WB	2010	HL-93	14-	129'	3-43' RC Slb Prest Seis Dgn DS=15'	HC 42-00	
55.18		REGION 2/1 DISTRICT 1/2B BOUNDARY							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
55.19	**06519A**	Dersham Rd over Hwy 47	1971	HS-20	14-	44'	1-22' RC Slb, 2-109' RCDG Prest, 1-22' RC Slb	HCEB 38-00	VCEB 17-03
					*4-	218'		HCWB 38-00	VCWB 17-00
55.68 E	**02367A**	Hwy 47 EB over PNWR (Vadis)	1970	HS-20	14-	42'	1-21' RC Slb, 1-103', 3-115', 1-90' Prest I-Beams, 1-21' RC Slb DS=30'	HC 40-00	
					*4-	538'			
55.72	**02367**	Hwy 47 WB over PNWR (Vadis)	1946	HS-20	4-	361'	3-42', 3-55', 2-35' RCDG 2-3'7" SW, No WS DS=32'	HC 30-00	
56.23	**19943**	Sign Truss Br, Hwy 47 WB at MP 56.23 (VMS)	2006		80-		1-123' Steel Truss Sign Bridge (Variable Message Sign)		VCWB 18-04
56.24	**09915**	Gordon Rd over Hwy 47	1970	HS-20	14-	44'	1-22' RC Slb, 2-109' RCDG Prest, 1-22' RC Slb	HCEB 38-00	VCEB 15-00
					*4-	218'		HCWB 38-00	VCWB 15-06
56.23		North Plains					West City Limits		
57.16	**0P183**	Culvert, Hwy 47 R/W Left at MP 57.16	1959		72-	7'	84" -140' CMP 19'-Fill		
57.16	**21494**	Glencoe Rd Conn (North Plains) over Hwy 47	2013	HL-93	54-	260'	2-130' St Dk Gir Seis Dgn 4-Skew	HC 76-00	
57.50		North Plains					East City Limits		
57.85 E	**02365A**	McKay Creek, Hwy 47 EB	1968	HS-20	14-	126'	3-42' Slb Prest 3" ACWS DS=22'	HC 41-09	
57.84	**21322**	McKay Creek, Hwy 47 WB	2010	HL-93	14-	186'	3-62' RC Slb Prest Seis Dgn DS=20'	HC 42-00	
58.70	**19592**	Jackson School Rd over Hwy 47	2006	HL-93	4-	235'	1-118'3" RCDG Prest Bulb-T, 2-21'4" RCBG Cant, 1-116'6" RCDG Prest Bulb-T, all Post-Ten together No WS	HCEB 36-09	VCEB 17-00
					10-	43'		HCWB 36-00	VCWB 17-00
59.45	**06584**	Branch of Mckay Creek, Hwy 47	1941		8-	7'	7'x7' -195'6" RCBC Inv Pvd, No Apr 4'-Fill		
60.83	**06585**	Small Stream, Hwy 47 at MP 60.83	1947		8-	8'	8'x5' -250' RCBC Inv & Apr Pvd 11'-Fill		
61.06	**09722**	NW Helvetia Rd Conn over Hwy 47					See MP C61.11 for Description	HCEB 42-00	VCEB 17-06
								HCWB 41-00	VCWB 17-03
C61.11	**09722**	NW Helvetia Rd Conn over Hwy 47	1985	HS-25	54-	315'	1-170', 1-145' St Plate Gir (weathering steel) 6' SW Lt DS=23' 28-Skew	HC 63-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
62.46	**06735A**	NW Cornelius Pass Rd Conn over Hwy 47					See MP C62.46 for Description	HCEB 60-09 HCWB 62-08	VCEB 17-03 VCWB 17-00
C62.46	**06735A**	NW Cornelius Pass Rd Conn over Hwy 47	1988	HS-25	4- 10-	260' 70'	1-125' RCDG Prest Bulb-I, 2-35' Cant RCBG Prest Post-Ten, 1-135' RCDG Prest Bulb-I, all Post-Ten together 2-8' SW DS=25' 33-Skew	HC 86-00	
62.67	**19757**	Sign Truss Bridge, Hwy 47 WB at MP 62.67	2004		82-		1-28'1 Steel Cant. Sign Monotube	HC 84-00	VC 18-00
63.33	**21834**	Sign Cantilever Br, Hwy 47 EB at MP 63.33 (VMS)	2003		82-		1-29'1 Steel Butterfly Sign		VC 18-00
63.38 E	**02333A**	Rock Creek, Hwy 47 EB	1964	HS-20	4-	108'	2-50' RCDG Prest 3" ACWS DS=27'	HC 40-00	
63.38	**02333**	Rock Creek, Hwy 47 WB	1947	HS-20	4-	102'	1-12' Cant, 2-38' RCDG, 1-12' Cant 1.5" ACWS DS=25'	HC 30-00	
64.29	**09770**	NW 185th Ave Conn over Hwy 47					See MP C64.28 for Description	HCEB 38-00 HCWB 38-00	VCEB 17-03 VCWB 16-07
64.28	**17353**	Sign Truss Bridge, Hwy 47 Conn at MP 64.28	2003		80-		1-128'3 Steel Sign Truss		VC 18-00
C64.28	**09770**	NW 185th Ave Conn over Hwy 47	1972	HS-20	4- 10-	218' 42'	1-109' RCDG Prest Bulb-T, 2-21' RCBG, 1-109' RCDG Prest Bulb-T, all Post-Ten together DS=20'	HC 64	
64.34	**22394**	Sign Cantilever Br, Hwy 47 Conn at MP 64.34 (VMS)	2015		82-				
64.51	**21309**	Sign Cantilever Br, Hwy 47 WB at MP 64.51	2010		82-		1-33'6 Steel Cant. Sign Monotube		VC 18-00
64.90	**21310**	Sign Cantilever Br, Hwy 47 EB at MP 64.90	2010		82-		1-43'6 Steel Cant. Sign Monotube		VC 18-00
64.91	**06589**	Bronson Creek, Hwy 47	1946		8-	8'	8'x6' -200' RCBC Inv & Lwr Apr Pvd 16'-Fill		
F64.92	**0M219**	Bronson Creek, Hwy 47 Frontage Rd Lt	1964		8-	8'	8'x6' -51'6" RCBC Apr Pvd 3'-Fill		
64.99	**21311**	Sign Cantilever Br, Hwy 47 WB at MP 64.99	2010		82-		1-40'6 Steel Cant. Sign Monotube		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
65.21	**21833**	Sign Truss Br, Hwy 47 WB at MP 65.21 (VMS)	2015		80-		1-82'6 Steel Sign Truss	HC 80-00	VC 18-00
65.41	**21312**	Sign Cantilever Br, Hwy 47 EB at MP 65.41	2010		82-				
65.67	**16966**	NW 158th Ave over Hwy 47	1990	HS-25	4-	216'	1-108' RCDG Prest Bulb-T, 2-22' Cant RCBG, 1-108' RCDG Prest Bulb-T, all Post-Ten together DS=22' 2-Skew	HC56-00	
					10-	44'			
65.79	**06591C**	Willow Creek, Hwy 47	1993		8-	10'	10'x8' -245' RCBC Ext 213' Lt & 178' Rt w/14'2"x9'10" Str Plate Pipe 10'-Fill	HCWB 54-00	
								HCEB 54-00	
66.01	**08910A**	NW Cornell Rd Conn over Hwy 47					See MP C66.01 for Description	HCEB 73-06	VCEB 17-10
								HCWB 69-00	VCWB 18-04
C66.01	**08910A**	NW Cornell Rd Conn over Hwy 47	1995	HS-25	4-	222'	1-107' RCDG Prest Bulb-T, 2-25' Cant RCBG Prest Post-Ten, 1-115' RCDG Prest Bulb-T, all Post-Ten together 2-8' SW 24-Skew	HCEB 39-00	
					10-	50'		HCWB 42-00	
66.16	**19827**	Sign Cantilever Br, Hwy 47 WB at MP 66.16	2004		82-		1-33'9 Steel Cant. Sign Monotube, Metric Dgn.		VC 18-00
66.70	**19828**	Sign Cantilever Br, Hwy 47 EB at 66.48	2004		82-		1-40' Steel Cant. Sign Monotube, Metric Dgn.		VC 18-00
66.70	**19829**	Sign Cantilever Br, Hwy 47 WB at MP 66.70	2004		82-		1-32'2' Steel Cant. Sign Monotube, Metric Dgn.		VC 18-00
66.96	**19830**	Sign Cantilever Br, Hwy 47 EB at 66.96	2004		82-		1-28'6 Steel Cant. Sign Monotube, Metric Dgn.		VC 18-00
67.15	**08404A**	NW Murray Blvd Conn over Hwy 47					See MP C67.23 for Description	HCEB 41-00	VCEB 17-01
								HCWB 38-00	VCWB 16-09
C67.23	**08404A**	NW Murray Blvd Conn over Hwy 47	1991	HS-25	4-	252'	1-101' RCDG Prest Bulb-T, 2-25' Cant RCBG Prest Post-Ten, 1-101' RCDG Prest Bulb-T, all Post-Ten together 2-5' SW 24-Skew	HC 76-00	
67.42	**19800**	Sign Cantilever Br, Hwy 47 WB at MP 67.42	2003		82-		1-29'8" Steel Cantilever Sign Bridge		VCWB 18-00
67.51	**19801**	Sign Cantilever Br, Hwy 47 WB at MP 67.51	2004		82-				

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
67.58	**06595A**	Cedar Mill Creek, Hwy 47	1946		8-	7'	7'x7' -187' RCBC Inv & Lwr Apr Pvd 4'-Fill		
67.62	**19802**	Sign Truss Br, Hwy 47 EB at MP 67.62	2004		80-		1-83' Steel Sign Truss Metric Dgn.		VC 18-00
67.75	**19804**	Sign Cantilever Br, Hwy 47 WB at MP 67.75	2004		82-				
67.77 E	**19805**	Sign Truss Br, Hwy 47 EB at MP 67.77 (VMS)	2003		80-		1-69'5" Steel Truss Sign Bridge (Variable Message Sign)	HCEB 61-00	VCEB 18-00
67.86	**06597A**	Johnson Creek, Hwy 47 at MP 67.86	1946		8-	6'	6'x6' -253' RCBC Inv & Apr Pvd 34'-Fill		
67.94 E	**19806**	Sign Cantilever Br, Hwy 47 EB at MP 67.94	2005		82-		1-34'11" Steel Cantilever Sign Bridge		VCEB 18-00
68.12	**19807**	Sign Truss Br, Hwy 47 EB at MP 68.12	2004		80-			HC 78-09	VC 18-00
68.31	**19808**	Sign Truss Br, Hwy 47 WB at MP 68.31	2004		80-				
68.34	**09345**	Hwy 47 over SW Cedar Hills Blvd	1967, 04	HS-20	4-	196'	1-44', 1-97', 1-55' RCDG Prest 1" Structural O'lay	HCEB 53-07 HCWB 77-07	
C68.42	**09345**	Hwy 47 over SW Cedar Hills Blvd					See MP 68.34 for Description	HC 84-00	VC 16-06
68.54	**22401**	Sign Truss Br, Hwy 47 Conn at MP 68.54	2015		80-				
C68.55	**19725**	Hwy 144 NB to Hwy 47 WB over Hwy 47 WB to Cedar Hiills Blvd	2006	HL-93	16-	38'	1-38' RC Frame Prest Post-Ten	HC 24-00	
68.75	**21839**	Sign Cantilever Br, Hwy 47 Conn at MP 68.75 (VMS)	2015		82-		1-20'11 Steel Cant. Sign		VC 18-03
68.81	**19809**	Sign Truss Br, Hwy 47 EB at MP 68.81	2004		80-		1-85'3 Steel Sign Truss Metric Dgn.	HC 82-00	VC 18-00
68.83	**19810**	Sign Cantilever Br, Hwy 47 WB at MP 68.83	2004		82-		1-28'10 Steel Cant. Sign Metric Dgn.		VC 18-00
68.90	**17305**	Hwy 47 over MAX LRT (Tri-Met Br)	1992	HS-25	16-	35'	1-34'9" RC Rigid Frame, 754' long Curved 5'-Fill 34-Skew	HCEB 69-00 HCWB 102-00	
69.00	**20079**	Pedestrian Br over Hwy 47 at MP 69.00 (Tri-Met Br)	1998		38-	232'	1-117'8", 1-114' Stl Thru Truss	HCEB 66-08 HCWB 89-00	VCEB 18-01 VCWB 18-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
69.08	**19811**	Sign Cantilever Br, Hwy 47 WB at MP 69.08	2004		82-				
69.15 E	**19603**	Sign Cantilever Br, Hwy 47 EB at MP 69.15	2005		82-		1-29'2" Steel Cantilever Sign Bridge Metric Dgn		VCEB 18-01
69.19	**06980A**	Hwy 47 over Hwy 144	1986, 93, 03	HS-25	6-	247'	1-90', 1-67', 1-90' RCBB Prest widened in 1993 and 2003 3.5" ACWS 6-Skew	HCEB 71-06 HCWB 82-00	
C69.22	**09607**	Hwy 47 Conn #2 (Parkway) over Hwy 144					See Hwy 144 MP 2C0.19 for Description	HC 26-00	VC 24-04
69.25	**19814**	Sign Cantilever Br, Hwy 47 WB at MP 69.25	2004		82-				VC 18-00
4C69.71	**17308**	MAX LRT over Hwy 144 & Conns (Tri-Met Br)					See Hwy 144, MP 0.91 for Description	HC 31-06	VC 17-00
C69.65	**16637**	Hwy 47 WB Conn to Hwy 144 SB over Barnes Rd Conn to Hwy 144	1985	HS-20	16-	40'	1-40' RC Rigid Frame Seis Dgn	HCNB 26-00 HCSB 34-00	
C69.45	**17307A**	Hwy 47 WB Conn to Hwy 144 SB over MAX LRT (Tri-Met Br)	1993	HS-25	16-	34'	1-34' RC Rigid Frame, 76' long 6'-Fill 16-Skew	HC 42-00	
69.84	**16714B**	Sign Truss Br, Hwy 47 WB at MP 69.84	1986		80-		1-96' Steel Truss Sign Bridge (Steel Box)	HCWB 45-00	VCWB 17-10
70.18	**19587**	Sign Truss Br, Hwy 47 EB at MP 70.18	2003		80-		1-75' Steel Sign Truss Metric Dgn.	HC 75-00	VC 18-00
70.38	**21286**	Sign Truss Br, Hwy 47 WB at MP 70.38 (VMS)	2000		80-		Steel Truss Sign Bridge (Variable Message Sign)	HCWB 59-00	VCWB 18-00
70.43 E	**18833**	Sign Cantilever Br, Hwy 47 EB at MP 70.43	2005		82-		Steel Cantilever Sign Bridge		
70.64	**18207**	Camelot Ct Conn over Hwy 47					See MP C70.67 for Description		
1C70.67	**18207**	Camelot Ct Conn over Hwy 47	1999	HS-25	10-	151'	1-150'11" RCBG Prest Post-Ten 7'10" SW Lt. Seis Dgn, Metric Dgn	HCEB 37-00 HCWB 36-00	VCEB 18-08 VCWB 20-06
70.83	**19199**	Hwy 47 over Hwy 29 WB (SW Canyon Rd), (Camelot Intchg)	2004	HL-93	16-	95'	1-94'7" RC Rigid Frame, 245'7" long 2" ACWS 2'-Fill 57-Skew	HCEB 53-02 HCWB 53-02	
F70.83	**18210**	Sylvan Creek, Hwy 47 Bikepath Lt	2000	Ped	4-	313'	3-103'8" RCDG Prest Seis Dgn, Metric Dgn DS=42'	HC 15-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C70.87	**18647**	Hwy 47 EB Off-Ramp over Hwy 29 (SW Canyon Rd)	2002	HL-93	10-	601'	1-178'10", 1-200'2", 1-222'1" RCBG Prest Post-Ten Seis Dgn, Metric Dgn. No WS	HC 27-07	
70.88	**18422**	Sign Truss Br, Hwy 47 at MP 70.88	2001		80-		1-64' Steel Sign Truss	HC 63-00	VC 18-00
70.88	**18422**	Sign Truss Br, Hwy 47 WB at MP 70.88	2001		80-		1-65' Steel Truss Sign Bridge	HC 55-00	VC 18-00
70.92		County Line					Washington-Multnomah		
70.93		Junction					Tualatin Valley Hwy 29		
71.02	**18423**	Sign Truss Br, Hwy 47 WB at MP 71.02	2001		80-		1-51' Steel Truss Sign Bridge	HC 41-00	VC 18-00
71.21	**18424**	Sign Cantilever Br, Hwy 47 WB at MP 71.21	2001		82-		1-19' Steel Cantilever Sign Bridge	HC 36-00	VC 18-00
71.30		ODOT Maintenance Station, Rt					Sylvan		
71.30	**18674**	Sylvan Conn (Skyline Blvd) over Hwy 47					See MP C71.32 for Description	HCEB 54-02 HCWB 65-11	VCEB 17-01 VCWB 17-09
C71.32	**18674**	Sylvan Conn (Skyline Blvd) over Hwy 47	2002	HL-93	28-	205'	1-204'8" St Box Gir (Steel 700 Ton), 2-18'5" SW with planters. Seis Dgn, Metric Dgn 33-Skew	HC 80-08	
71.53	**18867**	Sign Truss Br, Hwy 47 at MP 71.53	2001		80-		Steel Truss Sign Bridge	HC 50-00	VC 18-00
71.81 E	**19432**	Sign Cantilever Br, Hwy 47 EB at MP 71.81	2005		82-		Steel Cantilever Sign Bridge		
71.95		Portland					Southwest City Limits		
72.05 E	**19433**	Sign Cantilever Br, Hwy 47 EB at MP 72.05	2005		82-		Steel Cantilever Sign Bridge		
72.18	**17368**	Highland Rd Intchg over Hwy 47					See MP C72.21 for Description	HCEB 47-00 HCWB 46-00	VCEB 15-04 VCWB 15-05
C72.21	**17368**	Highland Rd Intchg over Hwy 47	1995	HS-25	10-	129'	1-129' RCBG Prest Post-Ten 6' SW Lt, In-slab heating system, 3" Micro-silica O'lay DS=20'	HC 43-10	
72.33 E	**18230**	Sign Cantilever Br, Hwy 47 EB at MP 72.33 (VMS)	1996		82-		1-30' Steel Cantilever Sign Bridge (Variable Message Sign)		VCEB 18-00
72.46	**19435**	Sign Cantilever Br, Hwy 47 WB at MP 72.46	2005		82-		Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
72.50	**09835B**	Sign Truss Br, Hwy 47 at MP 72.50	1970		80-		1-123' Steel Truss Sign Bridge (Tubular)	HCEB 50-00 HCWB 50-00	VCEB 19-03 VCWB 22-03
72.85	**21580**	Sign Truss Bridge, Hwy 47 at MP 72.85	2011		80-		1-130' Steel Sign Truss	HC 128-00	VC 18-03
73.05	**09835A**	Sign Truss Br, Hwy 47 at MP 73.05	1972		80-		1-152' Steel Truss Sign Bridge (Tubular)	HCEB 60-00 HCWB 46-00	VCEB 18-09 VCWB 19-02
73.33	**21579**	Sign Truss Bridge, Hwy 47 at MP 73.33	2011		80-		1-124'6 Steel Sign Truss	HC 122-00	VC 18-03
73.39	**09391**	Hwy 47 over Jefferson Rd Conn	1968	HS-20	16-	30'	1-30' RC Rigid Frame	HCEB 41-00 HCWB 41-00	
C73.42	**09391**	Hwy 47 over Jefferson Rd Conn					See MP 73.39 for Description	HC 26-00	VC 16-01
73.53 E	**09103**	Vista Ridge Tunnel, Hwy 47 EB	1969		70-	1001'	1001' long Tunnel	HC 41-00	VC 15-07
73.56	**09103B**	Vista Ridge Tunnel, Hwy 47 WB	1970		70-	949'	949' long Tunnel	HC 41-00	VC 15-08
73.70	**09392**	Hwy 47 over SW 18th Ave	1968	HS-20	16-	42'	1-42' RC Rigid Frame DS=18'	HCEB 50-00 HCWB 50-00	
73.75 E	**09103M**	Sign Truss Br, Hwy 47 EB at MP 73.75	1970		80-		1-109' Steel Truss Sign Bridge (Tubular)	HC 59-00	VCEB 18-03
73.75							See Stadium Freeway Interchange		
1C73.95	**09254B**	Hwy 61 over Hwy 47 EB Conn #1 to Hwy 61 NB					Conn No 1 See Hwy 61 MP 1.65 for Description	HC 24-00	VC 15-11
1C73.76	**09253**	SW Columbia St over Hwy 61					Conn No 1 See Hwy 61 MP 1.72 for Description	HC 21-00	VC 29-09
1C73.76	**09252**	SW Jefferson St over Hwy 61					Conn No 1 See Hwy 61 MP 1.77 for Description	HC 21-00	VC 19-10
2C73.83	**09103N**	Sign Truss Br, Hwy 47 Conn #2 at MP 2C73.83	1967		80-		Conn No 2 (Tubular)	HC 23-00	VC 20-04
2C73.92	**09254H**	Conns 6, 7, & 8 over Hwy 47 Conn #2 to Hwy 61 SB					Conn No 2 See Hwy 61 MP 6C1.18 for Description	HC 21-00	VC 15-11
73.83 E	**09103N**	Sign Truss Br, Hwy 47 Conn #2 at MP 2C73.83	1967		80-		1-70' Steel Truss Sign Bridge (Tubular)	HC 23-00	VC 19-07

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNSET HWY. NO. 47 (US26, OR47)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
73.89 E	**09254E**	Hwy 61 NB Conn #2 to Hwy 47 WB over Hwy 61 & Conns					See Hwy 61 MP 2C1.57 for Description	HC 28-03	VC 15-08
73.94 E	**09254D**	Hwy 47 EB Conn to SW Market St over Hwy 61	1967	HS-20	10-	206'	1-87', 1-119' RCBG DS=26'	HC 44-00	
73.97	**09254C**	SW Clay St Conn to Hwy 47 WB over Hwy 61	1967	HS-20	10-	322'	1-111', 1-104', 1-107' RCBG DS=25'	HC 30-00	
74.00	**19436**	Sign Truss Br, Hwy 47 WB at MP 74.00	2003		80-		Steel Truss Sign Bridge		
1C74.11	**09251**	Hwy 61 NB Conn #3 to SW 14th Ave over Hwy 61 & Conns					Conn No 1	HC 20-06	VC 16-08
74.62 E		Junction					Pacific Highway 1W		
74.65		Junction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY-BURNS HWY. NO. 48 (US395)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					John Day Hwy 5		
0.38		John Day					South City Limits		
1.20		ODOT Maintenance Station, Rt					John Day		
1.98		Canyon City					Post Office Lt		
6.23	**22448**	Sheep Gulch, Hwy 48	2015		8-	26'	20'x6'-73'6" RCBC 5'-Fill 39-Skew		
7.25	**03558A**	Canyon Creek, Hwy 48	1962	HS-20	4-	66'	1-13' Cant, 1-40' RCDG, 1-13' Cant 2.5" ACWS DS=10' 16-Skew	HC 26-00	
10.21		Equation 10.21Bk = 10.30Ah							
11.15	**22449**	Vance Creek, Hwy 48	2015		72-	20'	20'-144' CMP 16'-Fill 7-Skew		
15.58		Summit					Star Ridge Elevation 5152'		
21.15		Equation 21.15Bk = 21.21Ah							
21.24	**06846**	Cattlepass, Hwy 48 at MP 21.24	1939	H-15	68-	6'	6x7-45'6" Trtd TBC 2'-Fill		
24.29	**03564A**	Bear Creek, Hwy 48	1983	HS-25	14-	49'	1-48' RC Slb Prest 7" ACWS w/membrane DS=8'	HC 31-06	
24.97		ODOT Maintenance Station					Seneca		
29.58		Equation 29.58Bk = 29.68Ah							
30.10	**17987**	Silvies River, Hwy 48 at MP 30.10	1996	HS-25	6-	80'	1-80' RCBB Prest Seis Dgn, Metric Dgn, 3" ACWS w/membrane DS=13'	HC 34-10	
30.45	**17988**	Silvies River, Hwy 48 at MP 30.45	1996	HS-25	14-	69'	1-69' RC Slb Prest Seis Dgn, Metric Dgn, 5" ACWS w/membrane DS=13'	HC 35-06	
35.39		Equation 35.39k = 35.42Ah							
40.38		County Line					Grant - Harney		
42.95	**20867**	Trout Creek Oflow, Hwy 48 at MP 42.95	2010	HL-93	14-	24'	1-24' RC Slb Prest Seis Dgn DS=6'	HC 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOHN DAY-BURNS HWY. NO. 48 (US395)

Harney County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
43.17	**0P489**	Trout Creek, Hwy 48 at MP 43.17	1988	HS-20	72-	7'	6'9"x4'11" -80' Arch Pipe 2'-Fill		
45.02	**07053**	Trout Creek, Hwy 48 at MP 45.02	1947		8-	20'	Dbl 10'x6' -80' RCBC Inv Pvd No Apr 9'-Fill 45-Skew		
45.12	**07054A**	Trout Creek, Hwy 48 at MP 45.12	1947		8-	20'	Dbl 10'x6' -46' RCBC Inv Pvd 5'-Fill		
57.00	**03601**	Devine Canyon, Hwy 48 at MP 57.00	1949		8-	8'	7'10"x5' -46' RCBC Inv Pvd No Apr 1'-Fill		
58.36	**03602**	Devine Canyon, Hwy 48 at MP 58.36	1949		8-	8'	8'x5' -45' RCBC Inv Pvd No Apr		
62.54	**03603A**	Poison Creek, Hwy 48	1971	HS-20	14-	34'	1-34' RC Slb Prest 37-Skew	HC 34-00	
67.49	**18517**	Poison Creek Slough, Hwy 48 at MP 67.49	1999		72-	10'	9'6"x6'6" -96' Multiplate Pipe 1'-Fill		
F67.51	**03604**	Poison Creek Slough, Hwy 48 Frtg Rd at MP F67.51	1957	H-15	72-	9'	9'x6'6" -55' Multiplate Pipe 1'-Fill		
67.61		Junction					Central Oregon Hwy 7		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAKEVIEW-BURNS HWY. NO. 49 (US395)

Harney County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.02		Junction					Central Oregon Highway 7		
0.25	**03606**	Silver Creek, Hwy 49 at MP 0.25	1963	HS-20	14-	24'	1-24' RC Slb Prest 5" ACWS DS=8'	HC 30-00	
0.34	**03607**	Silver Creek, Hwy 49 at MP 0.34	1963	HS-20	14-	24'		HC 30-00	
0.41	**03608**	Silver Creek, Hwy 49 at MP 0.41	1963	HS-20	14-	24'		HC 30-00	
5.27		Equation 5.27Bk = 5.36Ah							
28.55		Wagontire					Post Office Rt		
29.28		Summit					Elevation 4766'		
33.27		County Line					Harney - Lake		
50.51		ODOT Maintenance Station					Alkali Lake		
50.53		Roadside Rest Area							
64.08		Summit					Coleman Hills Elevation 5039'		
65.63		Equation 65.63Bk = 65.75Ah							
82.30	**0P040**	Poison Creek, Hwy 49	1957		72-	7'	84" -60' Multiplate Arch 1'-Fill		
90.02		Junction (Valley Falls)					Fremont Highway 19		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KLAMATH FALLS-MALIN HWY. NO. 50 (US97Business, OR39, OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-6.87		Junction					The Dalles - California Hwy 4		
X-6.66	**08343**	Hwy 50 SB over Hwy 4 NB	1962	HS-20	4-	42'	1-21' RCDG, 1-80', 1-100', 1-80' RCBG, 1-21' RCDG membrane seal DS=19'	HC 30-00	
					*10-	260'			
X-6.58		Klamath Falls					North City Limits		
X-5.10	**21291**	Alemeda Ave. Retaining Wall	2010			270'	1-270' long cantilevered RC Slb on cont cantilever retaining wall		
X-4.97		Junction					Esplanade Spur		
X-5.64		Junction					Klamath Falls - Lakeview Hwy 20, End Spur, 6th Street		
X-2.24		Junction					Klamath Falls - Lakeview Hwy 20		
X-0.35	**13587**	Enterprise Irrigation Canal, Hwy 20	1972		8-	12'	See Hwy 20 MP 5.19 for Description		
0.00		Junction					Klamath Falls-Lakeview Hwy 20 at MP 5.54		
1.57	**18276**	USRS Main Canal A, Hwy 50	1997	HS-25	6-	102'	1-102' RCBB Prest Seis Dgn DS=16' 35-Skew	HC 44-00	
1.78		Junction					South Klamath Falls Hwy 424		
3.44	**03875**	BNSF over Hwy 50 at MP 3.44					*Maintained by BNSF*	HC 28-06	VC 16-02
3.68	**02410**	USRS Canal Henley Flume over Hwy 50	1941				Concrete Flume	HC 33-00	VC 14-10
3.81	**02716A**	Lost River Diversion Canal, Hwy 50	1966	HS-20	14-	134'	1-33', 2-34', 1-33' RC Slb Prest 4" ACWS DS=15'	HC 40-03	
5.82		Junction					Lower Klamath Lake Sec Hwy 423 (Klamath Co. Rd.)		
12.21	**02417**	Lost River, Hwy 50	1941, 92	H-15	4-	120'	1-35', 1-50', 1-35' RCDG 3" ACWS w/membrane DS=21'	HC 40-00	
13.99		Merrill					Main Street		
16.51		Junction					Hatfield Sec Hwy 426 at MP 0.00		
17.50	**03878**	USRS Waste Canal, Hwy 50 at MP 17.50	1930		8-	6'	6'x6' -42' RCBC 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KLAMATH FALLS-MALIN HWY. NO. 50 (US97Business, OR39, OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.50	**03879**	BNSF over Hwy 50 at MP 17.50					*Maintained by BNSF*	HC 30-00	VC 14-11
25.70	**00920A**	USRS Canal, Hwy 50 at MP 25.70	1962	HS-20	14-	74'	1-23', 1-28', 1-23' RC Slb 3" ACWS DS=6' 52-Skew	HC 30-00	
27.10		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILSONVILLE-HUBBARD HWY. NO. 51

Clackamas County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.31 S		Junction					Pacific Hwy 1		
X-0.26 S	**07624A**	Boones Ferry Rd over Hwy 1 & Hwy 51					See Hwy 1 MP 2C282.59 for Description	HC 85-00	VC 17-11
X-0.24 N	**07624A**	Boones Ferry Rd over Hwy 1 & Hwy 51						HC 81-08	VC 17-03
X-0.17 S	**07624B**	Hwy 1 Conn #5 over Hwy 51 SB					See Hwy 1 MP 5C282.17 for Description	HC 26-00	VC 16-09
X-0.07 N	**09870**	Hwy 1 Conn #1 over Hwy 51 NB					See Hwy 1 MP 1C282.43 for Description	HC 24-00	VC 17-00
0.06 S	**20419**	Hwy 1 SB over Hwy 51 SB					See Hwy 1 MP 282.28 for Description	HC 44-00	VC 17-06
0.10 S	**20418**	Hwy 1 NB over Hwy 51 SB					See Hwy 1 MP 282.25N for Description	HC 44-00	VC 17-10
0.58	**0M026**	Cattlepass. Hwy 51 at MP 0.58	1953		8-	10'	10'x8' -44'6" RCBC Inv & Apr Pvd	HC 42-08	
1.47		County Line					Clackamas - Marion		
4.17	**17399**	West Fork Mill Creek, Hwy 51 at MP 4.17	1994	HS-25	14-	195'	3-65' RC Slb Prest Seis Dgn, 5.5" ACWS w/membrane DS=23'	HC 44-00	
4.99	**17398**	West Fork Mill Creek, Hwy 51 at MP 4.99	1994	HS-25	14-	108'	3-36' RC Slb Prest Seis Dgn, 3.5" ACWS w/membrane DS=42'	HC 44-00	
5.30	**02231**	UPRR over Hwy 51 (Aurora)	1937		54-	101'	1-101' St Dk Gir (2-8'1.5" Gir) (Steel 141 Ton)	HC 41-00	VC 15-01
5.34	**07657**	Hwy 1E over Hwy 51 (White School)					See Hwy 1E MP 27.26S for Description	HC 44-00	VC 16-06
5.55 N		Junction					Pacific Hwy East 1E (NB), M.P. 27.54		
5.63 S		Junction					Pacific Hwy East 1E (SB), M.P. 27.54		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HEPPNER HWY. NO. 52 (OR74, OR207)

Gilliam County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Columbia River Hwy 2		
0.31 N	**09198**	Hwy 52 over Hwy 2	1964	HS-20	4-	258'	1-48', 2-76', 1-58' RCDG Prest No WS DS=20' 11-Skew	HC 30-00	
3.21	**09126**	Hwy 52 over UPRR	1964	HS-20	10-	204'	1-62', 1-80', 1-62' RCBG 5" ACWS DS=32'	HC 26-00	
3.93	**00906A**	Willow Creek, Hwy 52 EB	1979	HS-20	14-	159'	1-47', 1-67', 1-45' RC Slb Prest 5" ACWS DS=23'	HC 31-06	
4.55	**03484**	Cattlepass, Hwy 52 at MP 4.55	1951		72-	6'	78" -52' CMP 3'-Fill		
8.44		REGION 4/5 DISTRICT 9/12 BOUNDARY							
8.44		County Line					Gilliam - Morrow		
12.42	**00594A**	Schoolhouse Creek, Hwy 52	1974	HS-20	22-	18'	1-22' RC Channel Beams 4" ACWS DS=6'	HC 27-03	
15.39	**00670A**	Brandy Creek, Hwy 52	1991	H-20	14-	28'	1-30' RC Slb Prest 7" ACWS DS=5'	HC 31-06	
19.39	**18492**	Morgan Creek, Hwy 52	1998	HS-20	72-	12'	12'x7'6" -70' CMP 3'-Fill		
27.61		Ione					West City Limits		
28.32	**17431**	Reitman Canyon Creek, Hwy 52	1995	HS-20	8-	24'	Dbl. 12'x8' -57' RCBC (Segmental) Apr. 0'-Fill	HC 31-08	
28.60		Ione					East City Limits		
35.62	**04477**	Cattlepass, Hwy 52 at MP 35.62	1947		72-	6'	72" -52' CMP 3'-Fill	HC 26-11	
36.12		Lexington					North City Limits		
36.44		Junction					Lexington - Echo Sec Hwy 320		
36.55	**00611**	Blackhorse Creek, Hwy 52	1921, 63	H-15	4-	30'	1-30' RCDG 2-3'6" SW, 4" ACWS DS=10'	HC 30-00	
36.75		Lexington					East City Limits		
39.58	**00772A**	Sourdough Canyon (Valentine Canyon), Hwy 52	1957, 72		22-	19'	1-17' RC Channel Beams 4" ACWS DS=6'	HC 35-07	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HEPPNER HWY. NO. 52 (OR74, OR207)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
40.68	**04478A**	Campbell Creek, Hwy 52	1972	HS-20	72-	20'	1-20' St Struct Arch Culv w/RC Ftgs, Head & Windwalls No Inv 4'-Fill		
41.30	**04479A**	Cattlepass, Hwy 52 at MP 41.30	1938, 72		72-	6'	78" -64' CMP 3'-Fill		
42.67	**04480**	Cattlepass & Drainage, Hwy 52 at MP 42.67	1948		72-	6'	72" -50' CMP 3'-Fill		
45.00		Heppner					North City Limits		
45.33							Maintenance Station		
45.47	**00776A**	Hinton Creek, Hwy 52 (Heppner)	1921, 64	H-15	4-	28'	1-28' RCDG 2-5' SW, 6" ACWS DS=7' 50-Skew	HC 32-00	
45.56	**00777A**	Willow Creek, Hwy 52 at MP 45.46 (Park)	1964	HS-20	14-	76'	2-38' RC Slb 2-5' SW, 5" ACWS DS=11' 30-Skew	HC 32-00	
45.89		Junction					Wasco - Heppner Sec Hwy 300, (Main & May)		
45.99	**00778A**	Willow Creek, Hwy 52 at MP 45.46 (Courthouse)	1921, 80	H-15	4-	75'	1-10', 1-40', 1-23' RCDG, Wide w/RC Slb Prest 2-5'7" SW, 2" ACWS w/membrane DS=14'	HC 35-02	
46.34		Heppner					East City Limits		
47.35	**17937**	Hinton Creek (East), Hwy 52	1996	HS-20	8-	24'	Dbl. 12'x10' -54' RCBC Inv & Apr Pvd 1'-Fill	HC 31-09	
49.43	**04482**	Stingel Canyon, Hwy 52	1921		8-	6'	6'x4' -34' RCBC Inv & Apr Pvd 1'-Fill	HC 32-00	
52.36	**07048**	Culvert, Hwy 52 at MP 52.36	1921		8-	6'	6'x4' -35' RCBC Inv & Apr Pvd 2'-Fill		
55.67	**04485**	Lounsberry Creek, Hwy 52	1966	HS-20	14-	26'	1-27' RC Slb Prest 2.5" ACWS DS=7'	HC 32-09	
61.56	**04488A**	West Fork Little Butter Creek, Hwy 52	1987		72-	9'	8'7"x6'4" -60' CMP		
62.04	**18100**	Little Butter Creek, Hwy 52	1997	HS-25	14-	23'	1-23' RC Slb Prest 4" ACWS DS=11' 3-Skew	HC 31-08	
72.70		County Line					Morrow - Umatilla		
74.60	**04743A**	Nelson Canyon, Hwy 52	1978		72-	9'	108" -150' Struct Plate Pipe 5'-Fill		
75.35	**18098**	Hog Hollow, Hwy 52	1997	HS-20	8-	36'	Dbl 12'x6'-59' RCBC Inv & Apr Pvd, wings 1'-Fill 48-Skew	HC 31-06	
76.63	**19123**	Butter Creek, Hwy 52 (Vinson)	2003	HL-93	4-	112'	1-112'2" RCDG Prest Seis Dgn, Metric Dgn DS=8' 2-Skew	HC 33-08	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HEPPNER HWY. NO. 52 (OR74, OR207)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
76.63		Equation 76.63Bk = 76.60Ah							
76.68	**04745**	Vinson Creek, Hwy 52 at MP 76.68	1953		8-	16'	Dbl 8'x6' -55' RCBC Inv & Apr Pvd 3'-Fill		
77.45	**04746**	Vinson Creek, Hwy 52 at MP 77.45	1953		8-	16'	Dbl 8'x6' -45' RCBC Inv & Apr Pvd 4'-Fill		
79.24	**18099**	Vinson Creek, Hwy 52 at MP 79.24	1997	HS-20	8-	12'	12'x6'-45' RCBC Inv & Apr Pvd 3'-Fill	HC 31-05	
83.11	**04748**	Whittaker Creek, Hwy 52	1967	HS-20	14-	15'	1-13' RC Channel Beam 1" ACWS DS=8'	HC 42-08	
83.15		Nye Junction					Pendleton - John Day Hwy		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WARM SPRINGS HWY. NO. 53 (US26)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pacific W Hwy 1-2 in Portland (Harbor Dr) in Comm w/Mt Hood Hwy 26 from MP 0.00 - MP 57.45 (See Hwy 26 BrLog)		
57.45		Junction					End Common Align w/Hwy 26		
57.58	**16136**	Hwy 26 over Hwy 53					See Hwy 26 MP 57.59 for Description	HC 52-00	VC 18-09
57.70	**03030**	Middle Fork Salmon River, Hwy 53	1931		8-	6'	6'x6' -30' RCBC, Ext 30' Lt, 60' Rt w/60" CMP Inv & Apr Pvd 2'-Fill		
57.77	**0M456**	Sign Truss Br, Hwy 53 at MP 57.77	1974		80-		1-86' Steel Truss Sign Bridge (Angle Iron)	HC 42-00	VC 18-00
57.97	**06462**	East Fork Salmon River, Hwy 53	1931		8-	6'	6'x6' -45' RCBC, 40' Lt, 50' Rt w/66" CMP Inv & Apr Pvd 3'-Fill 30-Skew		
62.15		Summit					Wapinita Pass Elevation 3952'		
62.15		REGION 1/4 DISTRICT 2C/9 BOUNDARY							
62.15		County Line					Clackamas - Wasco		
63.43		Summit					Blue Box Elevation 4025'		
69.07	**02204**	Clear Creek, Hwy 53	1932, 40, 58	H-15	4-	60'	2-30' RCDG 3" ACWS DS=12'	HC 32-04	
69.46	**04935**	Wapinitta Irrigation Canal, Hwy 53	1932		8-	10'	10'x4' -74' RCBC Inv Pvd No Apr 3'-Fill 30-Skew		
71.30		Warm Springs Jct					Wapinitia Hwy 44		
71.94		Equation 71.94Bk = 72.00Ah							
73.09	**07132**	Beaver Creek, Hwy 53	1948		8-	16'	16'x7' -48'6" RCBC No Inv or Apr 2.5'-Fill	HC 34-06	
75.14	**07133**	Wilson Creek, Hwy 53	1948		8-	16'	16'x6' -49' RCBC No Inv or Apr 3.5'-Fill		
76.44	**07134**	Beaver Butte Creek, Hwy 53	1948		8-	16'	16'x6' -45'6" RCBC 2.5'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WARM SPRINGS HWY. NO. 53 (US26)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
85.25	**18431**	Warm Springs River, Hwy 53	1998	HS-25	4-	260'	1-79', 1-102', 1-79' RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=25' 40-Skew	HC 35-07	
86.98	**06535**	Badger Creek, Hwy 53	1943		8-	8'	8'x8' -88' RCBC Inv Pvd No Apr		
90.13	**06534**	Cattlepass, Hwy 53 at MP 90.13	1942		8-	7'	7'x6' x57' RCBC Inv Pvd No Apr 6'-Fill		
91.38	**0P121**	Cattlepass, Hwy 53 at MP 91.38	1942		72-	7'	84" -60' CMP 2.5'-Fill		
92.68	**01660**	Mill Creek, Hwy 53	1949	HS-20	56- *40-	40' 495'	1-20' St I-Beam, 3-165' St Dk Truss, 1-20' St I-Beam on St Towers (Steel 462 Ton), No WS DS=230'	HC 30-00	
94.13	**0P122**	Cattlepass, Hwy 53 at MP 94.13	1948		72-	7'	84" -60' CMP 2.5'-Fill		
96.48		DISTRICT 9/10 BOUNDARY							
96.48		County Line					Wasco - Jefferson		
96.90	**0P123**	Cattlepass, Hwy 53 at MP 96.90	1948		72-	7'	84" -68' CMP 2'-Fill		
98.73	**0P164**	Cattlepass, Hwy 53 at MP 98.73	1948		72-	7'	84" -70' CMP 1.5'-Fill		
102.83	**0M079**	Cattlepass, Hwy 53 at MP 102.83	1934		8-	7'	7'x5' -40' RCBC Inv Pvd No Apr 1'-Fill	HC 38-00	
104.36	**01987A**	Shitike Creek, Hwy 53	1966	HS-20	14-	126'	1-38', 1-50', 1-38' RC Slb 3" ACWS DS=12' 28-Skew	HC 40-00	
104.46	**19971**	Shitike Creek Oflow, Hwy 53	2003	HS-20	72-	15'	2-72" -172' CMP 3'-Fill DS=9' 4-Skew	HC 30-00	
105.26	**01910**	Deschutes River, Hwy 53	1934, 88	H-20	54-	421'	6-70' St Dk Gir (Steel 178 Ton), No WS, 2-6' SW DS=15' 60-Skew	HC 45-00	
115.58	**07074**	North Unit Canal, Hwy 53	1948	HS-20	14-	36'	2-18' RC Slb 8" ACWS DS=9'	HC 41-00	
116.57	**19959**	Hwy 53 over BNSF	2005	HL-93	4-	113'	1-113' RCDG Prest 2-6' SW, Seis Dgn 36-Skew	HC 54-00	
117.42		Madras					North City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WARM SPRINGS HWY. NO. 53 (US26)

Jefferson County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
117.71		Junction					The Dalles - California Hwy 4 (Fifth St)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UMATILLA-STANFIELD HWY. NO. 54 (OR32, US395)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Upper Columbia River Hwy 2		
4.33		Hermiston					North City Limits		
4.59	**10387**	Hermiston Irrigation Ditch, Hwy 54	1947		8-	17'	Dbl 6' X 8'-120' RCBC Inv Pvd No Apr 30-Skew		
5.40		Junction					Hermiston Sec Hwy 333 (Gladys Avenue)		
5.46		Junction					Hermiston Sec Hwy 333 (Main Street) OR 207		
5.67		ODOT Maintenance Station					Hermiston		
6.27	**00474B**	Maxwell Canal, Hwy 54	1985	HS-25	14-	30'	1-30' RC Slb Prest 2-6' SW, 4" ACWS DS=6'	HC 70-00	
6.60	**00475A**	A Line Canal, Hwy 54	1985	HS-25	14-	32'	1-32' RC Slb Prest 6" ACWS DS=7'	HC 83-04	
6.84	**07367A**	Hwy 54 over UPRR (Hermiston)	1985	HS-20	4-	135'	3-45' RCDG wide w/RCDG Prest 5.5" ACWS *Upper Portion Maintained by State; lower by UPRR*	HC 83-04	
6.91	**00476A**	USRS Feed Canal, Hwy 54 at MP 6.91	1986	HS-25	14-	57'	1-57' RC Slb Prest 6" ACWS DS=11' 5-Skew	HC 89-10	
7.79		Hermiston					South City Limits		
10.20		Stanfield					Northwest City Limits		
10.60	**00479B**	USRS Feed Canal, Hwy 54 at MP 10.60	1989	HS-25	14-	49'	1-48' RC Slb Prest 6' SW Lt, 10' SW Rt, 5" ACWS w/membrane DS=9' 12-Skew	HC 78-00	
10.86	**00754B**	Stage Gulch, Hwy 54	1989	HS-25	14-	69'	1-66' RC Slb Prest 2-8'1.5" SW, 4" ACWS w/membrane DS=8' 7-Skew	HC 70-00	
11.39		Stanfield					Southeast City Limits		
12.09	**00478B**	USRS Feed Canal, Hwy 54 at MP 12.09	1989	HS-25	12-	50'	1-50' RC Slb Prest 7" ACWS DS=9' 8-Skew	HC 69-00	
12.41	**02439B**	Furnish Canal, Hwy 54	1989	HS-20	4-	76'	1-70' RCDG (Channels) Prest 3" ACWS DS=19' 21-Skew	HC 76-00	
12.56	**09314**	Hwy 54 over Hwy 6 (Stanfield Jct Intchg)	1968, 89	HS-20	10-	418'	1-55', 2-144', 1-75' RCBG MCC O'lay 2007	HC 58-00	
12.90		Junction					Old Oregon Trail Hwy 6		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-JUNCTION CITY HWY. NO. 58 (OR99E)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 S		Junction					Pacific Hwy 1 (SB) M.P. 234.39		
0.00 N		Junction					Pacific Hwy 1 (NB) M.P. 234.39		
0.20 S		Albany					North City Limits		
0.24 N	**02698A**	Burkhart Creek, Hwy 1					See Hwy 1 MP 234.45 for Description		
0.46 N	**08221E**	Hwy 58 NB Conn to Hwy 1 NB over Knox Butte Rd (N Albany Int)	1958	HS-20	4-	130'	1-40', 1-50', 1-40' RCDG 3.5" ACWS DS=15' 21-Skew	HC 36-00	
0.54 N	**08221B**	Hwy 1 NB over Hwy 58 (North Albany Inchg)					See Hwy 1 MP 234.16N for Description	HC 26-09	VC 15-02
0.56 N	**08221D**	Hwy 1 SB over Hwy 58 NB (North Albany Intchg)					See Hwy 1 MP 234.16S for Description	HC 26-09	VC 14-04
C0.76	**08221D**	Hwy 1 SB over Hwy 58 NB (North Albany Intchg)						HC 26-10	VC 15-09
C0.78	**08221B**	Hwy 1 NB over Hwy 58 (North Albany Inchg)					See Hwy 1 MP 234.16N for Description	HC 26-10	VC 15-09
0.69	**02515A**	Cox Creek, Hwy 58	1940, 64, 91	H-15	4-	101'	1-23' Cant, 1-55' RCDG, 1-23' Cant 2.5" ACWS, Widened 1991 DS=16'	HC 63-06	
1.32	**18335**	Sign Truss Br, Hwy 58 at MP 1.32	1998		80-		1-92' Steel Truss Sign Bridge	HC 66-00	VC 18-00
1.38		Junction					Santiam Hwy 16, M.P. 0.00		
1.39	**18334**	Sign Truss Br, Hwy 58 at MP 1.39			80-		1-89' Steel Truss Sign Bridge		VC 18-00
1.45	**18338**	Sign Truss Br, Hwy 58 at MP 1.45	1998		80-		1-97' Steel Truss Sign Bridge	HC 63-00	VC 18-00
1.56 S	**02482**	Periwinkle Creek, Hwy 58 SB	1940	H-15	14-	16'	1-16' RC Slb 2-5' SW, 2" ACWS DS=16'	HC 64-06	
1.56 N	**18295**	Periwinkle Creek, Hwy 58 NB	1978	HS-20	14-	44'	1-44' RC Slb Prest 2" ACWS DS=12'	HC 47-10	
1.83 N	**18337**	Sign Truss Br, Hwy 58 NB at MP 1.83	1997		80-		1-51'10" Steel Truss Sign Bridge	HC 47-03	VC 18-00
1.95	**18336**	Sign Cantilever Br, Hwy 58 at MP 1.95	1998		82-		1-24'8" Steel Cantilever Sign Bridge		VC 18-00
C2.23	**02380**	Hwy 58 over City Street & UPRR					See MP 2.20 for Description	HC 24-00	VC 21-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-JUNCTION CITY HWY. NO. 58 (OR99E)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.20	**02380**	Hwy 58 over City Street & UPRR	1940	H-15	54-	552'	2-60', 3-84', 3-60' St Dk Gir (Steel 577 Ton), 2-5' SW, 2.5" ACWS DS=30'	HC 50-00	
2.20	**18784**	Sign Cantilever Br, Hwy 58 at MP 2.20	1999		82-		1-20'4" Steel Cantilever Sign Bridge		VC 18-00
2.25		Albany Junction					Jct Albany - Corvallis Hwy 31		
2.42	**02447**	Hwy 58 over Hwy 31	1940	H-15	4-	140'	1-43', 1-54', 1-43' RCDG 2-5' SW, 2.5" ACWS	HC 50-00	
3.04	**02481A**	Santiam Canal, Hwy 58	1940, 88		8-	30'	Dbl 10'x6' -244' RCBC Inv Pvd No Apr. A 3rd barrel is bulkheaded. 39-Skew	HC 72-00	
3.06	**02481B**	Siphon, Hwy 58 at MP 3.06	1940		8-	6'	6'x4' -83' RCBC Siphon under Santiam Canal		
3.33	**02696**	Oak Creek Drainage Ditch, Hwy 58	1940, 88		8-	6'	6'x4' -48' RCBC MH on Rt Wings & Apr on Lt 5'-Fill		
4.09		Albany					South City Limits		
4.47	**00737A**	Oak Creek, Hwy 58	1988	HS-25	14-	92'	2-46' RC Slb Prest 4" ACWS DS=17'	HC 74-00	
6.88	**00398A**	Culvert, Hwy 58 at MP 6.88	1992		8-	23'	Dbl 10'x6' - 97' RCBC 2'-Fill	HC 74-00	
7.31		Tangent					North City Limits		
7.35	**00397A**	Culvert, Hwy 58 at MP 7.35	1993		8-	14'	Dbl 6'x4' - 103' RCBC 3'-Fill		
7.58	**09855**	Hwy 210 over Hwy 58					See Hwy 210 MP 7.65 for Description	HCNB 35-06 HCSB 35-06	VCNB 17-00 VCSB 17-00
8.80	**00399**	Creek, Hwy 58 at MP 8.80	1954	HS-20	12-	23'	1-23' RCDG 3" ACWS DS=6'	HC 40-00	
9.32		Tangent					South City Limits		
9.81	**00738**	Lake Creek, Hwy 58	1922, 36	H-15	4-	70'	2-35' RCDG 2-3'6" SW, 2" ACWS DS=10'	HC 24-00	
10.27	**0P076**	Culvert, Hwy 58 at MP 10.27			72-	7'	84" -65' CMP 2'-Fill		
10.66	**00552A**	Creek, Hwy 58 at MP 10.66	1954	HS-20	22-	38'	2-19' Precast RC Channel Beams on PT 2" ACWS DS=5'	HC 30-01	
10.72	**00553A**	Calapooia Bottoms, Hwy 58 at MP 10.72	1954	HS-20	22-	76'	4-19' Precast RC Channel Beams on PT 2" ACWS DS=10'	HC 30-01	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-JUNCTION CITY HWY. NO. 58 (OR99E)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
11.19	**00561A**	Calapooia Bottoms, Hwy 58 at MP 11.19	1954	HS-20	22-	323'	17-19' Precat RC Channel Beams on PT 2" ACWS DS=17'	HC 30-01	
11.34	**02322**	Calapooia River, Hwy 58	1937	H-15	2-	171'	7-19' PT Comp, 2-60' I-Beam, 2-19' PT Comp, 11-6x18 Strs (Steel 52 Ton), 2-3'6" SW, 2" ACWS DS=27'	HC 26-00	
					*56-	120'			
11.76	**00563A**	Calapooia Bottoms, Hwy 58 at MP 11.76	1955	HS-20	22-	114'	6-19' Precast RC Channel Beams on PT 2" ACWS DS=9'	HC 30-01	
11.99	**00564**	Calapooia Bottoms, Hwy 58 at MP 11.99	1963	HS-20	22-	57'	3-19' RC Channel Beams 1.5" ACWS DS=8'	HC 30-03	
12.10	**00565**	Calapooia Bottoms, Hwy 58 at MP 12.10	1963	HS-20	22-	38'	2-19' RC Channel Beams 1.5" ACWS DS=8'	HC 30-03	
13.37	**02375**	Calapooia Bottoms, Hwy 58 at MP 13.37	1922		8-	12'	Dbl 6'x4' -54' RCBC Inv Pvd No Apr 2'-Fill	HC 52-00	
13.96	**00566A**	Calapooia Bottoms, Hwy 58 at MP 13.96	1955	HS-20	4-	275'	11-25' RCDG 2.5" ACWS DS=11'	HC 30-00	
14.49		Shedd					Community Hall Rt		
19.36		Junction					Halsey - Sweet Home Sec Hwy 212, M.P. 0.00		
19.74		Halsey					City Hall Lt		
22.08	**00607**	Culvert, Hwy 58 at MP 22.08	1944		8-	8'	Dbl 4'x4' -66' RCBC Inv & Apr Pvd 1'-Fill	HC 50-09	
23.38	**20399**	Little Muddy Creek, Hwy 58	2007	HL-93	6-	175'	2-87'6" Spread RCBB Prest Seis Dgn DS=17'	HC 40-00	
24.06	**20345**	Creek, Hwy 58 at MP 24.06	2008	HL-93	14-	50'	1-50' RC Slb Prest 2" ACWS, Seis Dgn DS=7'	HC 41-04	
25.04	**20344**	Big Muddy Creek, Hwy 58	2008	HL-93	6-	168'	2-84' Spread RCBB Prest 2" ACWS, Seis Dgn DS=13'	HC 40-00	
26.80	**20400**	Camous Creek, Hwy 58	2008	HL-93	14-	70'	1-70' RC Slb Prest 2" ACWS, Seis Dgn DS=9'	HC 41-04	
28.48		Harrisburg					Territorial Street		
29.27	**00583E**	Willamette River, Hwy 58 (Harrisburg, John B. Yeon)	1925	H-20	*38-	540'	3-180' St Thru Trusses, 1-56', 32-50' RC Slb Prest, with 1-35' RC Slb R/W access ramp (Steel 428 Ton), 5' SW Rt, 2.5" ACWS except on Truss DS=40'	HC 23-06	VC 14-11
					14-	1656'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-JUNCTION CITY HWY. NO. 58 (OR99E)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
29.09		County Line					Linn - Lane		
29.72	**03939A**	Slough, Hwy 58 at MP 29.72	1974	HS-20	14-	370'	1-35', 6-50', 1-35' RC Slb Prest 8' SW Rt, 2" ACWS DS=18'	HC 48-00	
30.13	**03940A**	Slough, Hwy 58 at MP 30.13	1977	HS-20	14-	112'	2-56' RC Slb Prest 2" ACWS w/membrane DS=16'	HC 48-05	
30.45	**03941A**	Slough, Hwy 58 at MP 30.45	1977	HS-20	14-	67'	1-66.5' RC Slb Prest 2" ACWS w/membrane DS=16'	HC 47-05	
31.24	**03942**	Slough, Hwy 58 at MP 31.24	1955		72-	13'	12'6"x8' -47'6" Multiplate Pipe 2'-Fill		
32.04	**03943A**	Slough, Hwy 58 at MP 32.04	1969	HS-20	14-	56'	2-28' RC Slb Prest 3" ACWS DS=6'	HC 43-06	
32.08	**03944A**	Slough, Hwy 58 at MP 32.08	1969	HS-20	14-	56'		HC 43-06	
32.46		DISTRICT 4/5 BOUNDARY					Junction City North City Limits, Jct Pacific Hwy 1W		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SANDY BLVD HWY. NO. 59 (US30Business)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.04 N E	**19438**	Sign Cantilever Br, Hwy 59 NB at MP -0.04 (City Br)			82-		Steel Cantilever Sign Bridge		
0.00		Junction					Pacific Hwy 1E NB/Grand Ave & E Burnside		
0.00	**19439**	Sign Cantilever Br, Hwy 59 WB at MP 0.00 (City Br)			82-		Steel Cantilever Sign Bridge		
0.25 E	**19440**	Sign Cantilever Br, Hwy 59 EB at MP 0.25 (City Br)			82-				
0.31	**09378A**	Sign Truss Br, Hwy 59 at MP 0.31 (City Br)			80-		1-74' Steel Truss Sign Bridge (Monotube)	HC 67-00	VC 16-04
0.35 E	**09378B**	Sign Truss Br, Hwy 59 EB at MP 0.35 (City Br)			80-		1-42' Steel Truss Sign Bridge (Monotube)	HC 35-06	VCEB 15-01
0.36 E	**09378C**	Sign Truss Br, Hwy 59 EB at MP 0.36 (City Br)			80-		1-68' Steel Truss Sign Bridge	HC 44-00	VCEB 15-00
1.91	**07026A**	Hwy 59 (NE Sandy Blvd) over Hwy 2 & MAX LRT (City Br)	1957, 82	HS-25	6-	185'	1-75', 1-69', 1-41' RCBB Prest 10' SW Rt, 2.5" ACWS 42-Skew *Owned by City of Portland, maintained & Inpsected by ODOT (as of 2003).*	HC 65-10	
1.91	**07026**	Hwy 59 (NE Sandy Blvd) over UPRR & N Access Road (City Br)	1957, 85	HS-20	4-	89'	1-89', RCDG 10' SW Rt DS=21' 42-Skew *Owned by City of Portland, maintained & inspected by ODOT*	HC 65-10	
4.52		Portland					East City Limits		
4.52		Junction					Cascade Sec Hwy 160, M.P. 00.95		
5.18	**13512**	Hwy 59 (NE Sandy Blvd) over Hwy 64 (City Br)	1978	HS-20	10-	470'	1-79', 1-132', 1-112', 1-147' RCBG Prest Post-Ten 2-8' SW 45-Skew *Owned by City of Portland, maintained by ODOT (as of 2003).*	HC 66-00	
5.51		Junction					NE Portland Sec Hwy 123		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ROGUE RIVER HWY. NO. 60 (OR99)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Redwood Hwy 25, SB Leg		
0.00		Junction					Redwood Hwy 25, NB Leg		
0.17		Connection					Rt to Redwood Hwy 25		
0.21	**08461A**	Hwy 60 SB & Hwy 25 over Hwy 272	1959	HS-20	16-	50'	1-50' RC Rigid Frame 8" ACWS DS=16'	HC 34-00	
0.26		Connection					Rt to EB Leg, Rogue River Hwy 60		
0.32		Grants Pass					Southeast City Limits		
0.35		Connection					Lt to WB Leg, Rogue River Hwy 60		
1.41	**03799**	Fruitdale Creek, Hwy 60			72-	9'	106" -105' Multiplate Pipe Conc, Headwalls 15'-Fill		
3.51	**01605**	Main Low Canal, Hwy 60	1920		8-	6'	6'x5' -59' RCBC & 60" CMP Inv & Lt Apr Pvd 3'-Fill 75-Skew		
3.87	**01606**	Green Creek, Hwy 60	1931		8-	6'	6'x6' -144' RCBC Inv Pvd No Apr 33'-Fill		
5.51		County Line					Josephine - Jackson		
6.05	**00072A**	Savage Creek, Hwy 60	1920, 56		4-	27'	2-13' RCDG widened w/dbl 13'3"x7' RCBC on both sides Inv & Apr Pvd 6'-Fill	HC 59-00	
6.55	**00071**	Owl Creek, Hwy 60 (Little Savage Creek)	1915		8-	10'	10'x6' -44' RCBC Inv Pvd No Apr 5'-Fill		
C8.81	**19273**	Rogue River, Depot St (Hwy 60 Conn Lt)	2006	HL-93	10-	104'	1-104'2" RCBG Prest Post-Ten, 1-305'11" Prest Conc Thru Tied Arch 2-6'11" SW Span 1, 2-7'10: SW Span 2, SW viewing platform each side at ctr of span 2	HC 47-03	VC 32-11
					18-	306'			
9.92		Rest Area					Birdseye Spring Lt		
10.83	**00412A**	Birdseye Creek, Hwy 60	1920, 62	H-15	4-	60'	2-30' RCDG, widened 6" ACWS DS=26'	HC 30-00	
11.36	**01349**	Foots Creek, Hwy 60	1928	H-15	4-	75'	1-15, 1-45', 1-15' RCDG 2-3'6" SW, 1.5" ACWS DS=26'	HC 27-02	
12.21	**00413**	Millers Gulch, Hwy 60	1920, 48	H-15	4-	54'	2-27' RCDG, widened 6" ACWS DS=19'	HC 26-00	
12.56		Connection					Rt to Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ROGUE RIVER HWY. NO. 60 (OR99)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
12.64	**08383S**	Hwy 1 SB over Hwy 60					See Hwy 1 MP 45.47S for Description	HC 54-06	VC 15-00
12.66	**08383N**	Hwy 1 NB over Hwy 60					See Hwy 1 MP 45.47N for Description	HC 54-00	VC 15-00
14.45		Junction					Sams Valley Hwy 271		
14.64	**08382**	Hwy 60 over Hwy 1 (Rocky Point)	1961	HS-20	4-	290'	1-55', 1-78', 1-79', 1-63' RCDG, 1-15' Cant 3" ACWS DS=17' 36-Skew	HC 30-00	
14.63		Connection					Rt from Hwy 1 SB		
14.89 E		Junction					Pacific Hwy 1 SB		
14.71		Junction					Pacific Hwy 1 NB		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pacific Hwy 1		
0.20	**05054**	Willamette River & Hwy 1 & Hwy 3 & OPR, Hwy 26 (Ross Island)					See Hwy 26, MP 0.67 for Description	HCNB 49-06 HCSB 49-06	VCNB 25-00+ VCSB 25-00+
0.28	**08194**	Hwy 3 NB over Hwy 1 & Conns (Ross Island Intchg)					See Hwy 3 MP 0.09 for Description	HCNB 49-06 HCSB 49-06	VCNB 14-09 VCSB 17-01
0.27		Junction					Connection No 1		
0.38 S		Junction							
0.41 S	**08591C**	Hwy 1 SB over Hwy 1 NB Ranp to Hwy 61 NB (W Marquam Intchg)					See Hwy 1 MP 300.10S for Description	HC 50-08	VC 18-00
0.47 N	**08591C**	Hwy 1 SB over Hwy 1 NB Ranp to Hwy 61 NB (W Marquam Intchg)						HC 38-00	VC 26-01
0.48 N	**08591F**	Hwy 1 NB Conn to Hwy 61 NB over Conns	1966, 96	HS-20	4- *54-	735' 404'	2-47' RCDG, 6-81'2" RCDG Prest, 1-109', 1-186', 1-109' St Dk Gir, 2-59' RCDG Prest, 1-37' RCDG Seis Retro DS=50'	HC 32-00	VC 18-10
0.50 N	**19441**	Sign Cantilever Br, Hwy 61 NB at MP 0.50	2003		82-		Steel Cantilever Sign Bridge		
0.52 N	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)					See MP 2C1.09 for Description	HC 32-04	VCNB 22-00
0.53 S	**08591E**	Hwy 61SB Conn to Hwy 1 SB over SW Water Ave	1966, 96	HS-20	4- *54-	218' 87'	1-55' RCDG, 1-86'7" St Dk Gir, 1-65'5", 1-54', 1-44' RCDG Seis Retro DS=24'	HC 32-00	VC 19-00
0.54 S	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)					See MP 2C1.09 for Description	HC 24-00	VCSB 19-01
0.66	**09153**	Hwy 1W over Hwy 61					See Hwy 1W MP 1.28 for Description	HCNB 66-00 HCSB 38-00	VCNB 15-06 VCSB 18-00
0.71	**09154**	SW 1st Ave over Hwy 61	1964	HS-20	10-	215'	1-58', 1-76', 1-81' RCBG 2-7' SW	HCNB 67-00 HCSB 75-00	VCNB 18-04 VCSB 16-01
0.74							See Marquam Interchange		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1C0.43	**08591C**	Hwy 1 SB over Hwy 1 NB Ranp to Hwy 61 NB (W Marquam Intchg)					Conn No 1 See Hwy 1 MP 300.10S for Description	HCNB 37-03 HCSB 49-00	VCNB 25-00 VCSB 18-06
1C0.51	**08591F**	Hwy 1 NB Conn to Hwy 61 NB over Conns					Conn No 1 See MP 0.48N for Description	HCNB 48-05 HCSB 40-06	VCNB 17-02 VCSB 16-06
1C0.52	**08193**	Hwy 61 SB Conn to Hwy 1 NB over SW Sheridan St	1959	HS-20	4-	149'	1-42', 1-65', 1-42' RCDG Conn No 1, 2" ACWS w/membrane DS=20' 17-Skew	HCNB 41-06 HCSB 40-06	VC 16-06
1C0.55	**08591B**	Hwy 1 SB Ramp to Hwy 61 NB over Surface Sts (W Marquam Int)					Conn No 1 See Hwy 1 MP C300.46 for Description	HCNB 42-00 HCSB 41-06	VCNB 20-09 VCSB 21-01
2C0.89	**09153**	Hwy 1W over Hwy 61					Conn No 2 See Hwy 1W MP 1.28 for Description	HC 36-00	VC 15-11
2C1.09	**08591A**	Hwy 61 SB to Hwy 1 NB over Hwy 1 (West Marquam Intchg)	1967, 96	HS-20	4- *54-	254' 1501'	1-38' RCDG, 4-55' RCDG Prest 1-100', 1-142', 1-155', 1-123', 1-147', 1-126', 1-138', 1-137', 1-142'10", 1-134'11", 1-155'5" St Dk Gir Conn No 2, Seis Retro DS=120'	HC 32-00	
0.77 N	**19442**	Sign Truss Br, Hwy 61 NB at MP 0.77	2003		80-		Steel Truss Sign Bridge		
0.77 S		Junction					Marquam Int. Connection No 4		
0.80 S		Junction					Broadway Int. Connection No 8		
0.88	**09155**	SW 4th Ave over Hwy 61 & Conn #8	1964	HS-20	10-	263'	1-59', 1-93', 1-111' RCBG 7' SW Lt 38-Skew	HCNB 67-00 HCSB 64-00	VCNB 18-02 VCSB 17-02
0.95 S		Junction					Broadway Int. Connection No 2		
0.95 N		Junction					Broadway Int. Connection No 6		
0.99	**09156**	SW 5th Ave Conn #8 to Hwy 61 SB over Hwy 61					See MP 8C0.60 for Description	HCNB 58-00 HCSB 65-06	VCNB 16-00 VCSB 15-11
1.00	**09157**	SW 5th Ave over Hwy 61					See MP 7C1.00 for Description	HCNB 57-04 HCSB 60-00+	VCNB 19-08 VCSB 20-01

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.03	**09158**	SW 6th Ave Conn #3 over Hwy 61					See MP 3C1.02 for Description	HCNB 53-00 HCSB 39-00	VCNB 16-06 VCSB 19-07
1.11	**09160**	SW Broadway Conn #4 over Hwy 61					See MP 4C1.09 for Description	HCNB 46-00 HCSB 51-00	VCNB 19-11 VCSB 23-02
1.10	**09159**	SW Broadway Conn #6 to Hwy 61 SB over Hwy 61					See M.P. 6C0.79 for Description	HCNB 46-00 HCSB 51-00	VCNB 16-05 VCSB 16-01
1.17 N		Junction Conn No 3					Connection No 3		
1.18	**09161**	SW Park Ave over Hwy 61	1967	HS-20	10-	186'	1-41', 1-72', 1-73' RCBG 24-Skew	HCNB 61-00 HCSB 53-00	VCNB 17-03 VCSB 19-10
1.27							See Broadway Interchange		
1.29 S		Junction					Broadway Int Conn No 5 FB Line Lt		
1.00 N	**19443**	Sign Cantilever Br, Hwy 61 NB at MP 1.00	2003		82-		Steel Butterfly Sign Bridge		
2C1.00	**09156**	SW 5th Ave Conn #8 to Hwy 61 SB over Hwy 61					Conn No 2 See MP 8C0.60 for Description	HC 17-00	VC 17-00
2C1.00	**09157**	SW 5th Ave over Hwy 61					Conn No 2 See MP 7C1.00 for Description	HC 17-00	VC 18-00
3C1.02	**09158**	SW 6th Ave Conn #3 over Hwy 61	1964	H-20	10-	267'	1-54', 1-84', 1-81', 1-48' RCBG Conn No 3, 7' SW Rt DS=25'	HC 40-00	
1.05 N	**19444**	Sign Cantilever Br, Hwy 61 NB at MP 1.05	2003		82-		Steel Butterfly Sign Bridge		
3C1.11	**09159**	SW Broadway Conn #6 to Hwy 61 SB over Hwy 61					Conn No 3 See MP 6C0.79 for Description	HC 15-00	VC 16-01
3C1.12	**09160**	SW Broadway Conn #4 over Hwy 61					Conn No 3 See MP 4C1.09 for Description	HC 15-00	VC 18-11
4C1.09	**09160**	SW Broadway Conn #4 over Hwy 61	1967	HS-20	10-	222'	1-81', 1-101', 1-40' RCBG Conn No 4 DS=25' 37-Skew	HC 40-00	
5C1.41	**09161**	SW Park Ave over Hwy 61					Conn No 5 See MP 1.18 for Description	HC 16-00	VC 15-10
6C0.79	**09159**	SW Broadway Conn #6 to Hwy 61 SB over Hwy 61	1964	HS-20	10-	260'	2-82', 1-96' RCBG Conn No 6 DS=22'	HC 22-00	VC 21-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6C0.88	**09158**	SW 6th Ave Conn #3 over Hwy 61					Conn No 6 See MP 3C1.02 for Description	HC 20-06	
6C0.90	**09157**	SW 5th Ave over Hwy 61					Conn No 6 See MP 7C1.00 for Description	HC 15-00	VC 22-05
6C0.92	**09156**	SW 5th Ave Conn #8 to Hwy 61 SB over Hwy 61					Conn No 6 See MP 8C0.60 for Description	HC 15-00	VC 16-04
7C1.00	**09157**	SW 5th Ave over Hwy 61	1964	HS-20	10-	285'	1-57', 1-50', 1-77', 1-101' RCBG Conn No 7, 7' SW Lt DS=25' 40-Skew	HC 40-00	
8C0.60	**09156**	SW 5th Ave Conn #8 to Hwy 61 SB over Hwy 61	1964	HS-20	10-	280'	1-59', 1-112', 1-109' RCBG Conn No 8, No WS DS=22' 43-Skew	HC 22-00	
8C0.72	**09155**	SW 4th Ave over Hwy 61 & Conn #8					Conn No 8 See MP 0.88 for Description	HC 18-00	VC 16-02
1.36		Junction					Conn No 8 Lt 13th on Ramp		
1.41	**09255**	SW 12th Ave over Hwy 61	1967	HS-20	10-	428'	1-77', 1-89', 1-92', 1-107', 1-63' RCBG 48-Skew	HCNB 46-00 HCSB 46-00	VCNB 38-07 VCSB 24-10
1.52	**09254F**	SW Montgomery St Cpnn #7 over Hwy 61					See MP 7C1.52 for Description	HCNB 50-00 HCSB 46-00	VCNB 17-01 VCSB 16-10
1.55	**09254G**	SW 13th Ave Conn #8 over Hwy 61					See MP 8C1.13 for Description	HCNB 50-00 HCSB 46-00	VCNB 16-05 VCSB 16-04
1.56	**09254E**	Hwy 61 NB Conn #2 to Hwy 47 WB over Hwy 61 & Conns					See MP 2C1.57 for Description	HCNB 50-00 HCSB 46-00	VCNB >18-00 VCSB >18-00
1.62	**09254D**	Hwy 47 EB Conn to SW Market St over Hwy 61					See Hwy 47 MP 73.94E for Description	HCNB 52-00 HCSB 37-00	VCNB 20-06 VCSB 19-10
1.65	**09254B**	Hwy 61 over Hwy 47 EB Conn #1 to Hwy 61 NB	1967	HS-20	16-	37'	1-37' RC Rigid Frame	HCNB 37-00 HCSB 38-00	
1.68	**09254C**	SW Clay St Conn to Hwy 47 WB over Hwy 61					See Hwy 47 MP 73.97W for Description	HCNB 38-00 HCSB 37-00	VCNB 17-08 VCSB 17-10
1.72	**09253**	SW Columbia St over Hwy 61	1967	HS-20	54-	264'	1-134', 1-130' St Dk Gir (Steel 315 Ton), 2-7' SW	HCNB 38-00 HCSB 38-00	VCNB 19-08 VCSB 19-09

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.77	**09252**	SW Jefferson St over Hwy 61	1967	HS-20	54-	248'	1-118', 1-130' St Dk Gir (Steel 280 Ton), 2-7' SW	HCNB 38-00 HCSB 41-00	VCNB 16-03 VCSB 17-00
1.87	**09251**	Hwy 61 NB Conn #3 to SW 14th Ave over Hwy 61 & Conns					See MP 3C1.89 for Description	HCNB 50-00 HCSB 50-00	VCNB 16-08 VCSB 17-05
1.88		Junction					Hwy 47 Conn Rt		
1.88		Junction					Sunset Interchange Conn No 5 Lt		
1.90							See Sunset Interchange Diagram		
1.92	**09250**	SW Salmon St over Hwy 61	1968	HS-20	10-	189'	1-76', 1-113' RCBG 7' SW Lt	HCNB 50-00 HCSB 50-00	VCNB 20-07 VCSB 20-02
2C1.41	**09255**	SW 12th Ave over Hwy 61					Conn No 2 See MP 1.41 for Description	HC 25-04	VC 16-02
2C1.57	**09254E**	Hwy 61 NB Conn #2 to Hwy 47 WB over Hwy 61 & Conns	1967	HS-20	10-	1034'	1-92', 1-106', 2-121', 4-106', 1-96', 1-74' RCBG Conn No 2 DS=50'	HC 28-03	
3C1.62	**09254D**	Hwy 47 EB Conn to SW Market St over Hwy 61					Conn No 3 See Hwy 47 MP 73.94E for Description	HC 25-00	VC 16-10
3C1.68	**09254C**	SW Clay St Conn to Hwy 47 WB over Hwy 61					Conn No 3 See Hwy 47 MP 73.97W for Description	HC 20-00	VC 18-06
3C1.73	**09253**	SW Columbia St over Hwy 61					Conn No 3 See MP 1.72 for Description	HC 21-00	VC 19-05
3C1.78	**09252**	SW Jefferson St over Hwy 61					Conn No 3 See MP 1.77 for Description	HC 21-00	VC 17-00
3C1.89	**09251**	Hwy 61 NB Conn #3 to SW 14th Ave over Hwy 61 & Conns	1968	HS-20	10-	236'	1-101', 1-135' RCBG Conn No 3 DS=23'	HC 30-00	
4C1.14	**09249**	SW Taylor St Conn #4 to Hwy 61 SB over Hwy 61	1967	HS-20	10-	191'	1-79'10", 1-111'2" RCBG Conn No 4 DS=20'	HC 24-00	
4C1.18	**09250**	SW Salmon St over Hwy 61					Conn No 4 See MP 1.92 for Description	HC 21-00	VC 15-11
4C1.21	**09251**	Hwy 61 NB Conn #3 to SW 14th Ave over Hwy 61 & Conns					Conn No 4 See MP 3C1.89 for Description	HC 21-00	VC 21-05
4C1.33	**09252**	SW Jefferson St over Hwy 61					Conn No 4 See MP 1.77 for Description	HC 21-00	VC 19-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4C1.37	**09253**	SW Columbia St over Hwy 61					Conn No 4 See MP 1.72 for Description	HC 21-00	VC 27-00
4C1.42	**09254A**	Hwy 61 Conn over Hwy 61 SB Conn to Hwy 47 WB					Conn No 4 See MP 5C2.09 for Description	HC 21-00	VC 15-09
4C1.44	**09254C**	SW Clay St Conn to Hwy 47 WB over Hwy 61					Conn No 4 See Hwy 47 MP 73.97W for Description	HC 21-00	VC 23-04
4C1.47	**09254B**	Hwy 61 over Hwy 47 EB Conn #1 to Hwy 61 NB					Conn No 4 See MP 1.65 for Description DS=18'	HC 21-00	
4C1.49	**09254D**	Hwy 47 EB Conn to SW Market St over Hwy 61					Conn No 4 See Hwy 47 MP 73.94E for Description	HCNB 52-00 HCSB 37-00	VCNB 20-06 VCSB 19-10
4C1.53	**09254E**	Hwy 61 NB Conn #2 to Hwy 47 WB over Hwy 61 & Conns					Conn No 4 See MP 2C1.57 for Description	HC 31-00	VC 18-01
1.82 N	**19445**	Sign Cantilever Br, Hwy 61 NB at MP 1.82	2005		82-		Steel Cantilever Sign Bridge		
1.90 N	**19446**	Sign Cantilever Br, Hwy 61 NB at MP 1.90	2003		82-				
5C1.99	**09252**	SW Jefferson St over Hwy 61					Conn No 5 See MP 1.77 for Description	HC 18-00	VC 17-07
5C2.04	**09253**	SW Columbia St over Hwy 61					Conn No 5 See MP 1.72 for Description	HC 25-00	VC 16-02
5C2.09	**09254A**	Hwy 61 Conn over Hwy 61 SB Conn to Hwy 47 WB	1967	HS-20	16-	30'	1-20' RC Rigid Frame Conn No 5, 2.5" ACWS DS=18'	HC 50-00	
6C1.18	**09254H**	Conns 6, 7, & 8 over Hwy 47 Conn #2 to Hwy 61 SB	1967	HS-20	16-	35'	1-35' RC Rigid Frame Conn No 6, 2" ACWS DS=20'	HC 21-00	
7C1.49	**09254H**	Conns 6, 7, & 8 over Hwy 47 Conn #2 to Hwy 61 SB					Conn No 7 See MP 6C1.18 for Description DS=20'	HC 44-00	
7C1.52	**09254F**	SW Montgomery St Conn #7 over Hwy 61	1967	HS-20	10-	121'	1-58', 1-63' RCBG Conn No 7, 1.5" ACWS 16-Skew	HC 44-00	
8C1.13	**09254E**	Hwy 61 NB Conn #2 to Hwy 47 WB over Hwy 61 & Conns					Conn No 8 See MP 2C1.57 for Description	HC 30-00	VC 16-06
8C1.13	**09254G**	SW 13th Ave Conn #8 over Hwy 61	1967	HS-20	10-	178'	1-40', 1-72', 1-66' RCBG Conn No 8, 2" ACWS DS=20' 35-Skew	HC 30-00	
8C1.16		Junction					Conn 6 Lt		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7C1.17		Junction					Conn 7, SW Montgomery St		
8C1.18	**09254H**	Conns 6, 7, & 8 over Hwy 47 Conn #2 to Hwy 61 SB					Conn No 8 See MP 6C1.18 for Description DS=20'	HC 22-00	
8C1.34	**09255**	SW 12th Ave over Hwy 61					Conn No 8 See MP 1.41 for Description	HC 21-00	VC 37-03
1.96	**09249**	SW Taylor St Conn #4 to Hwy 61 SB over Hwy 61					See MP 4C1.14 for Description	HCNB 50-00 HCSB 50-00	VCNB 20-10 VCSB 18-01
1.97	**09249T**	SW Taylor St over Hwy 61	1968	HS-20	10-	152'	1-75'10", 1-76'1" RCBG 7' SW Lt	HCNB 50-00 HCSB 50-00	VCNB 20-10 VCSB 19-08
2.02	**09284**	SW Yamhill St over Hwy 61	1968	HS-20	10-	154'	2-77' RCBG 2-7' SW	HCNB 60-00 HCSB 51-00	VCNB 25-09 VCSB 26-08
2.07	**09283**	SW Morrison St over Hwy 61	1968	HS-20	10-	155'	1-77', 1-78' RCBG	HCNB 51-00 HCSB 51-00	VCNB 22-06 VCSB 25-05
2.10		Junction					Burnside Int Conn No 5 Lt		
2.11		Junction					Burnside Int Conn No 1 Rt		
2.12	**09282A**	SW Alder St over Hwy 61	1968	HS-20	54-	165'	1-81'2", 1-84' St Dk Gir Span 2 supports BR 09282 with box girders 23-Skew	HCNB 50-00 HCSB 48-00	VCNB 17-08 VCSB 22-03
2.14	**09282**	SW 14th Ave over Hwy 61 & Conn #1	1968	HS-20	54-	201'	1-35'6" St Dk Gir, (gap for Bridge 09282A), 1-44', 1-138'6" St Dk Gir Conn to SW Alder St	HCNB 49-00 HCSB 45-00	VCNB 19-01 VCSB 23-02
2.20	**09281**	W Burnside St over Hwy 61	1968	HS-20	10-	160'	1-93', 1-67' RCBG Prest 7' SW Rt 12-Skew	HCNB 63-00 HCSB 39-00	VCNB 16-02 VCSB 16-02
2.25	**09278**	NW Couch St over Hwy 61	1968	HS-20	10-	126'	1-64', 1-62' RCBG 18-Skew	HCNB 39-00 HCSB 39-00	VCNB 19-09 VCSB 20-04
2.33							See Burnside Interchange		
2.35	**09277**	NW Everett St over Hwy 61	1968	HS-20	10-	185'	1-87', 1-98' RCBG 18-Skew	HCNB 39-00 HCSB 39-00	VCNB 17-09 VCSB 18-06

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1C2.14	**09282**	SW 14th Ave over Hwy 61 & Conn #1					Conn No 1 See MP 2.14 for Description	HC 49-00	VC 19-01
2.19 N	**19447**	Sign Cantilever Br, Hwy 61 NB at MP 2.19	2003		82-		Steel Cantilever Sign Bridge		
1C2.20	**09281**	W Burnside St over Hwy 61					Conn No 1 See MP 2.20 for Description	HC 63-00	VC 16-02
1C2.25	**09280**	NW Couch St Conn #2 over Hwy 61 NB Conn #1					Conn No 1 See MP 2C2.25 for Description	HC 30-00	VC 15-09
2C2.25	**09280**	NW Couch St Conn #2 over Hwy 61 NB Conn #1	1968	HS-20	16-	40'	1-40' RC Rigid Frame Conn No 2, 4" ACWS DS=20'	HC 56-07	
2C2.36	**09277**	NW Everett St over Hwy 61					Conn No 2 See MP 2.35 for Description	HC 22-00	VC 16-00
5C2.54	**09277**	NW Everett St over Hwy 61					Conn No 5 See MP 2.35 for Description	HC 26-00	VC 16-03
5C2.66	**09279**	NW Couch & W Burnside over NW 16th Ave Conn to Hwy 61 SB	1968	HS-20	16-	30'	1-30' RC Rigid Frame Conn No 5 , 4" ACWS DS=16'	HC 40-00	
6C1.96	**09279**	NW Couch & W Burnside over NW 16th Ave Conn to Hwy 61 SB					Conn No 6 See MP 5C2.66 for Description	HC 21-00	VC 15-09
2.45	**09276**	NW Glisan St over Hwy 61	1968	HS-20	10-	176'	1-72'9", 1-76'4" RCBG	HCNB 51-00 HCSB 51-00	VCNB 15-10 VCSB 16-03
2.72 S	**19448**	Sign Cantilever Br, Hwy 61 SB at MP 2.72	2003		82-		Steel Cantilever Sign Bridge		
1.76							See W Fremont Interchange		
2.76 N		Junction							
2.84 N	**09268N**	Hwy 61 NB over City Streets	1972	HS-20	*28- 10-	1037' 1330'	1-172', 4-176', 1-161' St Box Gir, 1-15' Cant, 7-136', 1-130', 1-120', 1-70', 1-43' RCBG (1037' St Box Gir, 1330' RCBG: Units "SE-2" & "SE-3")	HC 52-00	VC 18-04
2.84 S	**09268S**	Hwy 61 SB over City Streets	1972	HS-20	*28- 10-	1054' 1330'	1-177', 2-182', 2-176', 1-161' St Box Gir, 1-15' Cant, 7-136', 1-130', 1-120', 1-70', 1-43' RCBG (1054' St Box Gir, 1330' RCBG: Units "ES-2" & "ES-3")	HC 52-00	VC 18-11
2.94 S	**19449**	Sign Cantilever Br, Hwy 61 SB at MP 2.94	2003		82-		Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
3.08 S		Junction					Hwy 61 Conn to WB Hwy 2W		
3.08 N		Junction					Hwy 2W Conn		
3.10	**09268**	Hwy 61 (2 decks) over NW Front Ave & RR (W Fremont Approach)	1973	HS-20	28-	385'	2 levels of 1-178', 1-192', 1-15' Cant St Box Gir (2 levels of 385' St Box Gir: Units "ES-1" & "SE-1") DS=200'	HC 52-00	VC 18-04
C3.21	**19450**	Sign Cantilever Br, Hwy 61 WB at MP 3.21			82-		Steel Cantilever Sign Bridge		
C3.24	**09268W**	Hwy 61 SB Conn to Hwy 2W WB	1972	HS-20	28-	634'	1-157', 2-172', 1-133' St Box Gir (634' St Box Gir: Unit "EW-1")	HC 40-00	
3.32	**02529**	Willamette River, Hwy 61 (Fremont)	1973	HS-20	34-	2154'	1-2154' St Thru Arch (2 Levels of Deck, 1-Orthotropic, 1 Beam-Girder) (1Total Steel 8725 Ton)	HC 68-00	VC 18-04
3.52							See Fremont Interchange		
3.58	**08958**	Hwy 61 (2 decks) over City Streets (E Fremont Approach)	1973	HS-20	28-	655'	2 levels of 1-15' Cant, 1-241', 1-204', 1-195' St Box Gir (2 levels of 655' St Box Gir: Units "EW-4" & "WE-5")	HCNB 68-00 HCSB 68-00	VC 18-04
3.72	**08958B**	Hwy 61 over City Streets & RR (East Fremont Bridge Approach)	1973	HS-20	28-	703'	2 levels of 1-15' Cant, 1-162', 1-194', 1-190', 1-142' St Box Gir (2 levels of 703' St Box Gir: Units "EW-3" & "WE-4")	HCNB 40-00 HCSB 40-00	VC 18-04
3.87 N	**08958E**	Hwy 1 NB Conn to Hwy 61 SB over Conns (E Fremont Intchg)					See Hwy 1 MP C302.97 for Description	HC 40-00	
3.87 S	**08958E**	Hwy 1 NB Conn to Hwy 61 SB over Conns (E Fremont Intchg)						HC 40-00	
3.75 N	**08958H**	Hwy 61 NB Conn to Hwy 1 NB over Hwy 1 (E Fremont Intchg)	1973	HS-20	28-	1040'	1-106', 1-150', 1-227', 2-191',1-175' St Box Gir (1040' St Box Gir: Units "WN-1" & "WN-2")	HC 40-00	VC 18-00
3.75 S	**08958I**	Hwy 1 SB Conn to Hwy 61 SB over Conns (E Fremont Intchg)	1973	HS-20	*28- 10-	807' 231'	1-154', 3-173', 1-134' St Box Gir, 1-15' Cant, 2-108' RCBG (807' St Box Gir, 231' RCBG: Units "NW-1", "NW-2" & "NW-3")	HC 40-00	VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STADIUM FREEWAY NO. 61 (I-405)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1C3.52	**08958D**	Hwy 61 NB Conn to Hwy 1 SB over City Sts (E Fremont Intchg)	1973	HS-20	*28-	1045'	1-148', 2-160', 1-127', 1-165', 1-160', 1-125' St Box Gir, 1-15' Cant, 2-111', 2-105', 1-86' RCBG Conn No 1 (1045' St Box Gir, 533' RCBG: Units "WS-1", "WS-2", "WS-3" & "WS-4")	HC 26-00	VC 18-00
					10-	533'			
1C3.78	**08958I**	Hwy 1 SB Conn to Hwy 61 SB over Conns (E Fremont Intchg)					Conn No 1 For Description See MP 3.75S	HC 26-00	
1C3.79	**08958H**	Hwy 61 NB Conn to Hwy 1 NB over Hwy 1 (E Fremont Intchg)					Conn No 1 For Description See MP 3.75N	HC 26-00	
1C3.81	**08958G**	N Ivy St Conn #3 to Hwy 61 SB over Hwy 1 (E Fremont Intchg)					Conn No 1 For Description See MP 3C3.85	HC 26-00	
1C3.82	**08958F**	Hwy 61 NB Conn #2 to N Kerby Ave over Hwy 1 (E Fremont Int)					Conn No 1 For Description See MP 2C3.87	HC 26-00	
2C3.84	**08958E**	Hwy 1 NB Conn to Hwy 61 SB over Conns (E Fremont Intchg)					Conn No 2. See Hwy 1 MP C302.97 for Description	HC 40-00	
2C3.87	**08958F**	Hwy 61 NB Conn #2 to N Kerby Ave over Hwy 1 (E Fremont Int)	1973	HS-20	28-	1027'	1-112', 1-140', 1-146', 1-92', 1-165', 1-143', 1-120', 1-109' St Box Gir Conn No 3 (1027' St Box Gir: Units "WE-1", "WE-2" & "WE-3")	HC 40-00	VC 18-00
3C3.32	**08958E**	Hwy 1 NB Conn to Hwy 61 SB over Conns (E Fremont Intchg)					Conn No 3. See Hwy 1 MP C302.97 for Description	HC 40-00	
3C3.85	**08958G**	N Ivy St Conn #3 to Hwy 61 SB over Hwy 1 (E Fremont Intchg)	1973	HS-20	28-	783'	1-100', 2-126', 1-136', 1-150', 1-145' St Box Gir Conn No 2 (783' St Box Gir: Units "EW-1" & "EW-2")	HC 40-00	VC 18-00
4.21		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FLORENCE-EUGENE HWY. NO. 62 (OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon Coast Hwy 9		
0.43		Florence					East City Limits		
1.17	**20153**	North Fork Siuslaw River, Hwy 62	2009	HL-93	4-	638'	2-136'6", 1-92', 2-136'6" RCDG Prest Bulb-T Seis Dgn, Flared Br DS=28'	HC 44-00	
3.03		Cushman							
3.10	**06663**	CBRL over Hwy 62	1933				*Maintained by CBRL*	HC 32-02	VC 15-07
3.16	**03996A**	Patterson Creek, Hwy 62	1966	HS-20	72-	21'	Triple 84" -82' CMP BPR		
3.31	**06688A**	Patterson Creek, Hwy 62 R/W Lt	1986	HS-25	14-	25'	1-35' RC Slb Prest 2" ACWS w/membrane DS=8'	HC 15-04	
5.94	**0M277**	Culvert, Hwy 62 at MP 5.94		HS-20	8-	6'	6'x6' -44' RCBC, Ext 30' Rt w/72" CMP Inv & Apr Pvd 6'-Fill		
7.28	**0M278**	Schoolhouse Creek, Hwy 62			8-	6'	6'x6' -42' RCBC, Ext 34' Rt w/72" CMP Inv & Apr Pvd 4'-Fill		
8.43	**04002**	Whiskey Creek, Hwy 62	1967		72-	6'	72" -110' CMP		
8.48	**04003**	Creek, Hwy 62 R/W Rt at MP 8.48	1965		60-	19'	1-19' Trtd PT, 7-6x20 Strs, 4x12 Dk No WS DS=10'	HC 16-08	
9.27	**04006A**	Divide Creek, Hwy 62	1974	HS-20	14-	50'	1-50' RC Slb Prest 2.5" ACWS DS=15'	HC 48-06	
10.92	**0M280**	Saunders Creek, Hwy 62	1978		8-	6'	6'x6' -135' RCBC Cont Under RR, Inv & Apr Pvd 10'-Fill		
11.13	**0M281**	Culvert, Hwy 62 at MP 11.13	1978		72-	6'	72" -105' CMP		
12.72	**04009**	Park Creek, Hwy 62	1967, 78		72-	6'	72" -130' CMP Extended 1978		
14.31	**0M283**	Hollenbeck Creek, Hwy 62	1933		8-	7'	7'x4' -45' RCBC Inv & Apr Pvd 6'-Fill		
14.35		Mapleton					Post Office Lt		
14.40		Junction					Mapleton - Junction City See Hwy 229		
14.48	**02049A**	Siuslaw River & Riverview Ave, Hwy 62 (Mapleton)	1970	HS-20	14-	85'	1-23', 1-62' RC Slb, 3-131' RCDG Prest Bulb-T, 2-91' RCDG Prest DS=46'	HC 44-00	
					*4-	575'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FLORENCE-EUGENE HWY. NO. 62 (OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
F15.19	**0M203**	Knowles Creek, Hwy 62 Frtg Rd Lt at MP F15.19 (Camps)	1962	H-15	56-	62'	1-62' I-Beam, 4-24"x63' Beams (140 lb), 12x6 Dk (Steel 18 Ton)	HC 13-00	
15.61	**14378A**	Knowles Creek, Hwy 62 at MP 15.61	1958	HS-20	4-	144'	1-44', 1-56', 1-44' RCDG 2.5" ACWS DS=29'	HC 26-00	
15.79	**14379A**	Knowles Creek, Hwy 62 at MP 15.79	1958	HS-20	4-	163'	1-43', 1-65', 1-55' RCDG 3" ACWS DS=35'	HC 26-00	
16.02	**14380A**	Knowles Creek, Hwy 62 at MP 16.02	1958	HS-20	4-	242'	1-14' Cant, 1-68', 1-78', 1-68' RCDG, 1-14' Cant 4" ACWS DS=46'	HC 26-00	
18.24	**08369**	Knowles Creek, Hwy 62 at MP 18.24	1958	HS-20	4-	229'	1-15' Cant, 1-76', 1-77', 1-61' RCDG 3" ACWS DS=36'	HC 26-00	
18.47	**21235**	Knowles Creek, Hwy 62 at MP 18.47	2010	HL-93	4-	175'	1-175'2" RCDG Prest Bulb-T Seis Dgn DS=51' 4-Skew	HC 40-00	
19.68	**07139**	Knowles Creek Tunnel, Hwy 62 at MP 19.68	1958		70-	1430'	1430' long Tunnel, Conc Lined	HC 26-00	VC 15-00
20.39	**18730**	Turner Creek, Hwy 62 at MP 20.39	1999	HS-20	72-	16'	16'x7' -174' CMP 11'-Fill 45-Skew		
22.00	**19088**	Turner Creek, Hwy 62 at MP 22.00	1998		72-	10'	9'9"x6'7" -115' CMP Arch 8'-Fill		
22.88	**0P294**	Turner Creek, Hwy 62 at MP 22.88			72-	7'	84" -100' CMP 20'-Fill		
23.44	**0M288**	Waite Creek, Hwy 62		HS-20	8-	8'	8'x8' -86' RCBC Inv & Apr, Weirs Installed 10'-Fill		
24.94	**0P296**	Culvert, Hwy 62 at MP 24.94			72-	6'	72" -94' CMP 17'-Fill		
26.48	**21234**	Siuslaw River, Hwy 62	2010	HL-93	4-	227'	1-167' RCDG Prest Bulb-T, 1-60' RCDG Prest Bulb-I Seis Dgn DS=41' 3-Skew	HC 40-00	
27.38	**08553**	Wildcat Creek, Hwy 62 at MP 27.38	1961	HS-20	4-	190'	1-58', 1-74', 1-58' RCDG DS=29'	HC 26-00	
27.66	**08554**	Wildcat Creek, Hwy 62 at MP 27.66	1961	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG DS=38'	HC 26-00	
27.89	**08555**	Wildcat Creek, Hwy 62 at MP 27.89	1961	HS-20	4-	239'	1-43', 2-76'6", 1-43' RCDG DS=45'	HC 26-00	
27.98	**08556**	Hwy 62 over CBRL	1961	HS-20	4-	252'	1-48', 2-78', 1-48' RCDG DS=34'	HC 26-00	
30.40	**0P297**	Schultz Creek, Hwy 62	1962		72-	6'	72" -61' Multiplate Pipe 5'-Fill		
31.24	**0P298**	Kirk Creek, Hwy 62	1962		72-	7'	84" -64' CMP 3.5'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FLORENCE-EUGENE HWY. NO. 62 (OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
31.56	**08940**	Walker Creek, Hwy 62	1962	HS-20	14-	54'	3-18' RC Slb Prest 4" ACWS DS=8'	HC 30-00	
32.40	**08939**	Chickahominy Creek, Hwy 62	1962	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG DS=18' 49-Skew	HC 30-00	
32.66		Walton					Post Office Lt		
36.00		Summit					Cougar Pass, Elevation 769'		
37.07	**04080**	Cedar Creek, Hwy 62	1957		8-	10'	10'x5' -44' RCBC 4.5'-Fill		
37.44	**04079A**	Poterf Creek (Elk Creek), Hwy 62	1984	HS-20	72-	13'	Dbl 9'9"x6'7" -41'6" CMP w/Conc Headwalls Wingwalls 2'-Fill		
38.60	**04077**	Cattlepass, Hwy 62 at MP 38.60	1964		72-	6'	78" -57' CMP 2'-Fill		
40.99	**04076B**	Poodle Creek, Hwy 62	1994	HS-25	4-	113'	1-113' RCDG Prest DS=12' 39-Skew	HC 58-02	
41.78		Noti							
42.18	**15443**	Long Tom River, Hwy 62 at MP 42.18	1994	HS-25	4-	324'	2-127', 1-70' RCDG Prest Seis Dgn DS=42' 35-Skew	HC 60-00	
44.56	**16199**	Long Tom River Overflow, Hwy 62 at MP 44.56	1988	HS-25	14-	198'	3-66' RC Slb Prest 2" ACWS w/membrane	HC 41-01	
45.45	**16649**	Long Tom River Overflow, Hwy 62 at MP 45.45	1988	HS-25	14-	66'	1-66' RC Slb Prest 4.5" ACWS w/membrane	HC 39-06	
45.90	**16200**	Long Tom River, Hwy 62 at MP 45.90	1988	HS-25	14-	70'	1-70' RC Slb Prest 2" ACWS w/membrane	HC 41-01	
46.47	**0M594**	Culvert, Hwy 62 at MP 46.47	1988		8-	20'	Dbl 10'x7' -70' RCBC 3'-Fill		
47.46		Equation 47.46 Bk = Z47.27 Ah							
47.97		Veneta					West City Limits		
48.89	**17410**	West Fork Coyote Creek, Hwy 62	1996	HS-25	10-	70'	1-70' RC Slb Prest 4" ACWS DS=13' 25-Skew	HC 45-04	
49.10	**17409**	Warren Slough, Hwy 62	1996		8-	12'	12'x10' -75' RCBC Inv & Apr Pvd		
49.93	**02522A**	Middle Fork Coyote Creek, Hwy 62	1984	HS-25	14-	114'	3-38' RC Slb Prest 2" ACWS DS=14'	HC 43-03	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FLORENCE-EUGENE HWY. NO. 62 (OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
50.91	**02520A**	Coyote Creek, Hwy 62	1984	HS-25	14-	106'	3-35'4" RC Slb Prest 2" ACWS DS=14'	HC 43-03	
51.77	**02765**	Creek, Hwy 62 at MP 51.77	1941	H-15	2-	25'	1-25' PT Comp, 11-7x22 Strs 2" ACWS DS=6'	HC 28-09	
52.82							Begin Located Line		
53.00							*Temp travel over old hwy maint by County/City*		
55.86		Eugene					West City Limits		
58.65		Junction					End Temporary Traveled Rt Pacific H Hwy 1W		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ROGUE VALLEY HWY. NO. 63 (OR99)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 N		Junction					Pacific Hwy 1		
0.00 S		Junction							
0.37 N	**20020**	Hwy 63 over Hwy 1 (Seven Oaks Intchg)	2008	HL-93	10-	324'	1-151', 1-173' RCBG Prest Post-Ten Seis Dgn 45-Skew	HC 56-00	
1.09	**00392A**	Jackson Creek, Hwy 63	1954		8-	27'	Triple 9'x6' -155' RCBC Inv Pvd 4'-Fill 28-Skew		
1.64		Begin City of Central Point Jurisdiction							
2.18	**01935A**	Griffin Creek, Hwy 63	1954		8-	18'	Dbl 9'x6' -138' RCBC Inv Pvd 3'-Fill 34-Skew		
2.74		Central Point					Pine St		
3.60		End City of Central Point Jurisdiction							
4.60	**01842**	Culvert, Hwy 63 at MP 4.60	1954	HS-20	8-	6'	6'x3' -71' RCBC 1' Fill Lt, 4' Fill Rt, Inv Pvd 1'-Fill		
4.60		Medford					Northwest City Limits		
4.94							Maintenance Building on Lt		
5.42	**18800**	Sign Truss Br, Hwy 63 at MP 5.42	2001		80-		1-135' Steel Truss Sign Bridge	HC 98-00	VC 18-00
5.48		Begin City of Medford Jurisdiction							
5.53		Junction					Crater Lake Hwy 22		
5.58	**18799**	Sign Truss Br, Hwy 63 at MP 5.58 (City Br)	2001		80-		1-95'2" Steel Truss Sign Bridge	HC 70-10	VC 18-00
6.97		Junction					Jacksonville Secondary Hwy 272		
8.03	**03660**	Crooked Creek, Hwy 63 (City Br)	1952	H-15	8-	20'	Dbl 10'x3'6" -55' RCBC, Lengthened 71' w/10' FrTr on Rt, Rt 2x6" Lamform not bolted, Lt 12'x6'5" RC Arch Inv Pvd No Apr *State only maintains RCBC*		
8.09		Medford					South City Limits		
8.13		End City of Medford Jurisdiction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ROGUE VALLEY HWY. NO. 63 (OR99)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.17	**03661**	Irrigation Canal, Hwy 63 at MP 8.17	1952, 05		8-	20'	Dbl 10'x2'6" -67' RCBC, Lengthened 7.57' on Rt Inv & Apr Pvd 30-Skew		
8.32	**20270**	Sign Cantilever Br, Hwy 63 SB at MP 8.32	2006		82-		1-24'7" Steel Cantilever Sign Bridge (Monotube)		VCSB 18-04
8.73	**20275**	Sign Cantilever Br, Hwy 63 NB at MP 8.73	2006		82-		1-22'11" Steel Cantilever Sign Bridge (Monotube)		VCNB 18-04
9.37	**08358**	Culvert, Hwy 63 at MP 9.37	1957		8-	12'	12'x5' -109' RCBC Inv & Apr Pvd		
11.49		Phoenix					4th Street		
12.08	**03666**	Culvert, Hwy 63 at MP 12.08	1922		8-	7'	6'6"x5'3" -56' RCBC Between Headwalls, Inv Pvd No Apr, Ext 1921, not on inv or inspection 1'-Fill		
12.79	**03669**	Phoenix Canal, Hwy 63	1914		8-	6'	6'x4' -64' RCBC Skewed, Inv & Apr Pvd 1'-Fill		
14.23		Talent					W Valley View Co Rd		
14.39	**02403**	Wagner Creek, Hwy 63	1937	H-15	4-	33'	1-33' RCDG on Conc Abuts 2" ACWS DS=9' 15-Skew	HC 60-00	
16.91		Truck Scales					Left		
C17.04	**07991**	Bear Creek, County Rd 971 (Hwy 63 Conn Lt)	1956	HS-20	14-	204'	6-34' RC Slb 4" ACWS 25-Skew	HC 26-00	
17.76	**01889**	CORP over Hwy 63	1934		54-	171'	1-83', 1-88' Plate Gir 24-Skew	HCNB 23-10 HCSB 29-06	VCNB 16-08 VCSB 17-03
17.80		Ashland					North City Limits		
19.08 N	**08049**	Ashland Creek, Hwy 63 NB	1956	HS-20	4-	256'	1-32', 1-52', 2-44', 1-52', 1-32' RCDG 2-5' SW, 2" ACWS, Box Culvert Under City Owned DS=33'	HC 30-00	
19.09 S	**0M274**	Ashland Creek, Hwy 63 SB	1911	H-15	24-	18'	1-18'6" RC Spandrel Arch 73' O. to O.	HC 39-08	
19.46		Begin City of Ashland Jurisdiction							
20.63		Junction					Green Springs Hwy 21		
20.84		End City of Ashland Jurisdiction							
21.92		Ashland					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ROGUE VALLEY HWY. NO. 63 (OR99)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
21.97	**02197**	Hamilton Creek, Hwy 63	1936		8-	6'	6'x8' -50' RCBC, Ext 22' Lt & 27' Rt w/6'x6' RCBC Inv Pvd No Apr 20'-Fill		
23.79 N	**08749**	Hwy 63 over Hwy 1 (S Ashland Intchg)	1963	HS-20	4-	343'	1-47', 1-56', 2-70', 1-56', 1-38' RCDG, 1-6' Cant DS=20'	HC 22-00	
24.12		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Jct Pacific Hwy 1							
0.50 N	**09743A**	Hwy 1 SB over Hwy 1 SB Conn to Hwy 64 NB					See Hwy 1 MP 288.51S for Description	HC 58-06	VCNB 19-01
0.52 N	**09743**	Hwy 1 NB over Hwy 1 SB Conn to Hwy 64 NB					See Hwy 1 MP 288.51N for Description	HC 59-00	VCNB 23-04
0.58 S	**20348**	Sign Truss Br, Hwy 64 SB at MP 0.58	2003		80-		Steel Truss Sign Bridge		VCSB 18-00
0.60 N	**09743C**	Hwy 1 NB Conn to Hwy 64 NB over Hwy 1 SB Conn to Hwy 64 NB					See Hwy 1 MP C288.48 for Description	HC 59-00	VC 19-02
C1.04	**09743B**	Hwy 64 SB Conn to Hwy 1 SB over Hwy 1	1970	HS-20	28-	577'	1-101', 1-153', 1-172', 1-101' St Box Gir (Steel 528 Ton) DS=56'	HC 42-00	
1.06	**0M074**	Saum Creek, Hwy 64	1969		8-	8'	8'x6' -466' RCBC Inv & Apr Pvd 11'-Fill		
1.27		County Line					Washington - Clackamas		
1.27	**09741**	Meridian Rd over Hwy 64	1969	HS-20	4-	57'	1-22' RCDG, 1-164', 1-177' St Box Gir, 1-35' RCDG (Steel 444 Ton)	HCNB 38-00	VCNB 18-11
					*28-	341'		HCSB 38-00	VCSB 21-01
2.08 N	**09740**	Hwy 64 NB over Prosperity Park Road	1969	HS-20	10-	288'	1-82', 1-124', 1-82' RCBG widened DS=40' 19-Skew	HC 60-00	
2.10 S	**09740A**	Hwy 64 SB over Prosperity Park Road	1969	HS-20	10-	253'	1-67', 1-119', 1-67' RCBG widened DS=40' 19-Skew	HC 60-00	
3.16	**09739**	Stafford Rd over Hwy 64					See MP C3.32 for Description	HCNB 38-00	VCNB 19-11
								HCSB 38-00	VCSB 18-00
C3.32	**09739**	Stafford Rd over Hwy 64	1970	HS-20	4-	50'	1-22' RCDG, 2-174' St Box Gir, 1-28' RCDG (Steel 600 Ton), 5' SW Lt DS=22' 6-Skew	HC 64-00	
					*28-	348'			
3.82 N	**09738**	Hwy 64 NB over Borland Road	1970	HS-20	10-	228'	1-52', 1-102', 1-74' RCBG DS=23' 32-Skew	HC 42-00	VC 18-08
3.81 S	**09738A**	Hwy 64 SB over Borland Road	1970	HS-20	10-	265'	1-58', 1-119', 1-88' RCBG DS=23' 44-Skew	HC 42-00	VC 17-06
4.10 N	**09737**	Tualatin River, Hwy 64 NB	1970	HS-20	4-	805'	1-131', 1-132', 2-140', 2-131' RCDG Prest Bulb-T DS=82'	HC 42-00	
4.08 S	**09737A**	Tualatin River, Hwy 64 SB	1970	HS-20	4-	905'	1-135', 3-140', 1-120', 2-115' RCDG Prest Bulb-T DS=78'	HC 42-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4.30	**09736**	Johnson Rd over Hwy 64	1970	HS-20	4-	62'	1-31' RCDG, 2-192' St Box Gir, 1-31' RCDG (Steel 490 Ton)	HCNB 38-00	VCNB 18-04
					*28-	384'		HCSB 38-00	VCSB 18-05
5.14 N	**09735**	Hwy 64 NB over Woodbine Road	1970	HS-20	10-	208'	1-50', 1-108', 1-50' RCBG Twin Str DS=36' 9-Skew	HC 42-00	
5.19 S	**09735A**	Hwy 64 SB over Woodbine Road	1970	HS-20	10-	208'		HC 42-00	
5.84 N	**09734**	Hwy 64 NB over Blankenship Road	1970	HS-20	10-	136'	1-136' RCBG Prest Post-Ten Twin Str DS=24' 30-Skew	HC 42-00	
5.90 S	**09734A**	Hwy 64 SB over Blankenship Road	1970	HS-20	10-	136'		HC 42-00	
6.40 N	**09728**	Hwy 64 NB over 10th Street (West Linn)	1970	HS-20	10-	137'	1-137' RCBG Prest Post-Ten DS=22' 7-Skew	HC 42-00	
6.42 S	**09728A**	Hwy 64 SB over 10th Street (West Linn)	1970	HS-20	10-	141'	1-141' RCBG Prest Post-Ten DS=22' 9-Skew	HC 42-00	
C6.51	**09728**	Hwy 64 NB over 10th Street (West Linn)					See MP 6.40N for Description	HC 42-00	VC 17-02
7.51	**09850**	Tanner Creek, Hwy 64	1970		8-	6'	6'x6' -533' RCBC Inv & Apr Pvd 28'-Fill		
7.86		West Linn					City Limits		
8.28	**09724**	Sunset Ave (West Linn) over Hwy 64	1970	HS-20	10-	239'	1-113', 1-126' RCBG Prest Post-Ten 2-7' SW	HCNB 42-00	VCNB 19-04
								HCSB 43-06	VCSB 23-09
8.52 N	**19452**	Sign Cantilever Br, Hwy 64 NB at MP 8.52	2003		82-		Steel Cantilever Sign Bridge		VCNB 19-10
8.64	**09704**	West A St (West Linn) over Hwy 64	1970	HS-20	10-	240'	2-120' RCBG Prest Post-Ten 2-7' SW	HCNB 40-00	VCNB 17-08
								HCSB 40-06	VCSB 18-07
8.69	**09703**	Broadway (West Linn) over Hwy 64 & Hwy 3 Conn #1	1970	HS-20	10-	374'	1-129', 1-146', 1-99' RCBG Prest Post-Ten	HCNB 40-06	VCNB 17-01
								HCSB 41-06	VCSB 17-00
8.82	**09403**	Willamette River & Hwy 1E & Hwy 3, Hwy 64 (George Abernethy)					See MP 9.03 for Description		
8.82		See Hwy 64 West Linn Interchange							
1C8.64	**09704**	West A St (West Linn) over Hwy 64					Conn No 1 See MP 8.64 for Description	HC 24-00	VC 17-06

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1C8.69	**09703**	Broadway (West Linn) over Hwy 64 & Hwy 3 Conn #1					Conn No 1 See MP 8.69 for Description	HC 24-00	VC 20-04
9.03	**09403**	Willamette River & Hwy 1E & Hwy 3, Hwy 64 (George Abernethy)	1970, 00	HS-20	54-	1687'	1-54', 1-121', 1-122', 1-125', 1-135', 1-145', 1-160', 1-178', 1-195' St Dk Gir, 1-300', 1-430', 1-300' St Box Gir, 1-195', 1-184', 1-73' St Dk Gir Seis Retro DS=128'	HCNB 40-06	
					*28-	1030'		HCSB 45-05	
2C9.10	**09403C**	Hwy 64 SB Conn #2 to Hwy 3 (West Linn Intchg)	1970	HS-20	54-	510'	1-120', 1-117', 1-113', 2-80' St Dk Gir Conn No 2 DS=82'	HC 24-00	
9.13		Oregon City					West City Limits		
9.19 S	**19453**	Sign Truss Br, Hwy 64 SB at MP 9.19	2003		80-		Steel Truss Sign Bridge		
C9.30	**09403R**	Hwy 64 NB Conn #1 to Hwy 1E (West Linn Intchg)	1970	HS-20	54-	78'	1-78' St Dk Gir DS=30'	HC 24-00	
C9.43		Junction					Pacific Hwy 1E		
9.51	**09702**	Hwy 64 over Main St (Oregon City)	1972	HS-20	10-	204'	1-61', 1-103', 1-50' RCBG DS=22'	HCNB 55-00	
								HCSB 71-00	
9.60 S	**19454**	Sign Cantilever Br, Hwy 64 SB at MP 9.60	2003		82-		Steel Cantilever Sign Bridge		
9.69	**09883**	Culvert, Hwy 64 at MP 9.69	1972		8-	24'	Dbl 12'x12' -255' RCBC Inv & Apr Pvd 20'-Fill		
9.99 N	**19456**	Sign Cantilever Br, Hwy 64 NB at MP 9.99	2003		82-		Steel Cantilever Sign Bridge		
10.02		Oregon City					North City Limits		
10.24	**09750**	Parkplace Conn over Hwy 64					See MP C10.24 for Description	HCNB 46-00	VCNB 17-08
								HCSB 64-00	VCSB 17-02
C10.24	**09750**	Parkplace Conn over Hwy 64	1971	HS-20	14-	44'	1-22' RC Slb, 1-142', 1-122' RCBG Prest Post-Ten, 1-22' RC Slb 5' SW Lt DS=20'	HC 72-00	
					*10-	264'			
10.53 N	**19457**	Sign Cantilever Br, Hwy 64 NB at MP 10.53	2003		82-		Steel Cantilever Sign Bridge		
10.67 N	**19458**	Sign Cantilever Br, Hwy 64 NB at MP 10.67	2003		82-		Steel Butterfly Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
10.67 N	**19459**	Sign Cantilever Br, Hwy 64 NB at MP 10.67	2003		82-		Steel Cantilever Sign Bridge		
10.72 N	**N8837B**	Clackamas River, Hwy 64 NB (Parkplace)	1962, 86	HS-20	4-	70'	1-35' RCDG, 4-127' St Dk Gir, 1-35' RCDG widened (Steel 502 Ton), No WS DS=50'	HC 62-00	
					*54-	508'			
10.72 S	**S8837A**	Clackamas River, Hwy 64 SB (Parkplace)	1962, 72	H-20	4-	100'	1-65' RCDG, 4-127' St Dk Gir, 1-35' RCDG widened (Steel 578 Ton) DS=50'	HC 62-00	
					*54-	508'			
10.74		Gladstone					South City Limits		
10.81 N	**19460**	Sign Cantilever Br, Hwy 64 NB at MP 10.81	2003		82-		Steel Cantilever Sign Bridge		
11.05	**09757**	82nd Dr over Hwy 64 (Gladstone Intchg)					See MP C11.05 for Description	HCNB 77-00	VCNB 17-01
								HCSB 60-00	VCSB 18-08
C11.05	**09757**	82nd Dr over Hwy 64 (Gladstone Intchg)	1971	HS-20	14-	50'	1-25' RC Slb, 1-143', 1-157' RCBG Prest Post-Ten, 1-25' RC Slb 5' SW Lt 25-Skew	HC 60-00	
					10-	300'			
11.23 S	**19461**	Sign Cantilever Br, Hwy 64 SB at MP 11.23	2003		82-		Steel Cantilever Sign Bridge		
11.58		Gladstone					North City Limits		
11.62 S	**20310**	Sign Truss Br, Hwy 64 SB at MP 11.62 (VMS)	2010		80-		1-81' Steel Truss Sign Bridge (Variable Message Sign)	HCSB 56-00	VCSB 18-60
11.69 N	**18711**	Sign Truss Br, Hwy 64 NB at MP 11.69 (VMS)	2000		80-		1-73' Steel Truss Sign Bridge (Variable Message Sign)		VCNB 18-00
11.98	**08898**	Strawberry Lane over Hwy 64	1962, 03	H-20	4-	240'	1-55', 2-65', 1-55' RCDG Prest 3" ACWS	HCNB 55-09	VCNB 17-03
								HCSB 55-09	VCSB 17-03
12.47 N	**19463**	Sign Cantilever Br, Hwy 64 NB at MP 12.47	2003		82-		Steel Cantilever Sign Bridge		
12.68	**08911A**	Hwy 171 over Hwy 64 (Clackamas Intchg)					See Hwy 171, MP 4.91E for Description	HCNB 59-00	VCNB 18-05
								HCSB 59-00	VCSB 17-09
12.87 S	**19464**	Sign Truss Br, Hwy 64 SB at MP 12.87	2003		80-		Steel Truss Sign Bridge		
12.88		Junction					Begin Common Align w/Hwy 171		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
12.94 N	**19465**	Sign Cantilever Br, Hwy 64 NB at MP 12.94	2003		82-		Steel Cantilever Sign Bridge		
13.06 S	**19466**	Sign Cantilever Br, Hwy 64 SB at MP 13.06	2003		82-				
13.22		Junction					End Common Align w/Hwy 171		
13.42	**09719**	Hwy 64 NB Conn to Hwy 68 NB & Hwy 171 WB over Hwy 64					See Hwy 171 MP 4.44W for Description	HCNB 56-00 HCSB 68-00	VCNB 19-07 VCSB 18-05
13.58	**09718**	Hwy 171 Conn (SE 82nd Dr) over Hwy 64					See Hwy 171 MP C4.09 for Description	HCNB 64-00 HCSB 64-00	VCNB 18-10 VCSB 17-01
13.76 N	**09717**	Hwy 64 NB over UPRR	1975	HS-20	4-	300'	1-67', 1-92', 1-74', 1-67' RCDG Prest Twin Str DS=35' 52-Skew	HC 60-00	
13.74 S	**09717A**	Hwy 64 SB over UPRR	1975	HS-20	4-	300'		HC 60-00	
13.76	**16786**	Hwy 64 Bike Path over UPRR	1988		4-	304'	1-69', 1-92', 1-74', 1-69' RCDG Prest		
13.86 N	**19467**	Sign Cantilever Br, Hwy 64 NB at MP 13.86	2003		82-		Steel Cantilever Sign Bridge		
13.98 N	**18930**	Sign Cantilever Br, Hwy 64 NB at MP 13.98	2002		82-		1-34'10" Steel Cantilever Sign Bridge		VCNB 18-00
14.03 S	**18923**	Sign Cantilever Br, Hwy 64 SB at MP 14.03	2002		82-		1-31' Steel Cantilever Sign Bridge		VCSB 18-00
14.19	**09716**	Mount Scott Creek, Hwy 64	1975		72-	15'	180" -408' CMP, 7" Conc Lining		
C14.23	**17258**	Mt Scott Creek, NB Hwy 64 Conn to SE Sunnybrook Rd	2003	HS-25	10-	427'	1-131'3", 1-164', 1-131'3" RCBG Prest Post-Ten Seis Dgn, Metric Dgn 4-Skew	HC 35-05	
14.26 N	**18933**	Sign Truss Br, Hwy 64 NB at MP 14.26	2002		80-		1-70' Steel Truss Sign Bridge		VCNB 18-00
14.28 N	**19468**	Sign Cantilever Br, Hwy 64 NB at MP 14.28	2003		82-		Steel Cantilever Sign Bridge		
14.31 N	**18928**	Sign Cantilever Br, Hwy 64 NB at MP 14.31	2002		82-		1-34' Steel Cantilever Sign Bridge		VCNB 18-00
14.31 S	**18927**	Sign Cantilever Br, Hwy 64 SB at MP 14.31	2002		82-		1-27'8"Steel Cantilever Sign Bridge		VCSB 18-00
C14.31	**18936**	Sign Truss Br, Hwy 64 at MP C14.31 (over Sunnybrook Rd)	2002		80-		1-118'6" Steel Truss Sign Bridge		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.32	**17118**	SE Sunnybrook Rd over Hwy 64					See MP C14.32 for Description	HCNB 52-07 HCSB 65-09	VCNB 19-04 VCSB 17-05
C14.32	**17118**	SE Sunnybrook Rd over Hwy 64	2003	HS-25	10-	248'	1-116'6", 1-131'3" RCBG Prest Post-Ten 2-8'6" SW, Seis Dgn, Metric Dgn 2-Skew	HC 96-05	
14.58	**09715**	SE Sunnyside Rd over Hwy 64					See MP C14.58 for Description	HCNB 56-00 HCSB 56-00	VCNB 17-04 VCSB 17-08
C14.58	**09715**	SE Sunnyside Rd over Hwy 64	1975	HS-20	10-	320'	1-165', 1-155' RCBG Prest Post-Ten 2-5' SW 78-Skew	HC 72-00	
14.58 N	**18929**	Sign Cantilever Br, Hwy 64 NB at MP 14.58	2002		82-		1-46'10"Steel Cantilever Sign Bridge		VCNB 25-00
14.58 S	**18935**	Sign Truss Br, Hwy 64 SB at MP 14.58	2002		80-		1-92'6" Steel Truss Sign Bridge		VCSB 18-00
14.58 N	**18934**	Sign Truss Br, Hwy 64 NB at MP 14.58	2002		80-				VCNB 18-00
14.65 S	**18931**	Sign Truss Br, Hwy 64 SB at MP 14.65	2002		80-		1-81'8" Steel Truss Sign Bridge		VCSB 18-00
14.84 S	**18926**	Sign Cantilever Br, Hwy 64 SB at MP 14.84	2002		82-		1-45' Steel Cantilever Sign Bridge		VCSB 18-00
14.94	**18596**	SE Monterey Ave over Hwy 64	1999	HS-25	10-	379'	1-200'2", 1-179' RCBG Prest Post-Ten 2-5'11" SW	HCNB 55-10 HCSB 67-08	VCNB 17-10 VCSB 18-06
15.23 N	**18922**	Sign Cantilever Br, Hwy 64 NB at MP 15.23	2002		82-		1-43'7" Steel Cantilever Sign Bridge		VCNB 18-00
15.56 S	**18924**	Sign Cantilever Br, Hwy 64 SB at MP 15.56	2002		82-		1-53' Steel Cantilever Sign Bridge		VCSB 18-00
15.87	**09713**	Otty Road over Hwy 64	1974	HS-20	10-	420'	1-166', 1-164', 1-90' RCBG Prest Post-Ten 9' SW Rt 76-Skew	HCNB 56-00 HCSB 56-00	VCNB 23-07 VCSB 19-06
C16.17	**17077**	Hwy 64 Conn over Bikepath (Johnson Creek Blvd)	1990	HS-20	14-	40'	1-40' RC Slb No WS	HC 34-00	
16.24	**09712B**	Johnson Creek Blvd over Hwy 64	1974, 90	HS-20	14- *10-	40' 324'	1-20' RC Slb, 1-151', 1-173' RCBG Prest Post-Ten, 1-20' RC Slb, widened 8' SW Rt 5-Skew	HCNB 56-00 HCSB 56-00	VCNB 18-03 VCSB 18-10
C16.28	**17076**	Hwy 64 Conn over Bikepath	1990	HS-20	14-	40'	1-40' RC Slb No WS 30-Skew	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.57		County Line					Clackamas - Multnomah		
16.65		Portland					South City Limits		
16.80 N	**09711**	Hwy 64 NB over SE 92nd Ave	1974	HS-20	10-	363'	1-85', 1-175', 1-103' RCBG Prest Post-Ten DS=25' 34-Skew	HC 58-00	
16.80 S	**09711A**	Hwy 64 SB over SE 92nd Ave	1974	HS-20	10-	359'	1-92', 1-175', 1-92' RCBG Prest Post-Ten DS=25' 34-Skew	HC 58-00	
17.12	**13541**	Johnson Creek & Mt Scott Blvd (SE Flavel St), Hwy 64 NB	1974	HS-20	10-	328'	1-70', 1-90', 1-98', 1-70' RCBG Prest Post-Ten Twin Str DS=22'	HC 58-00	
17.12	**13541A**	Johnson Creek & Mt Scott Blvd (SE Flavel St), Hwy 64 SB	1974	HS-20	10-	328'		HC 58-00	
17.24 S	**20752**	Sign Cantilever Br, Hwy 64 SB at MP 17.24	2008		82-		Steel Cantilever Sign Bridge	HC 67-00	VCSB 17-00
17.43 S	**13540A**	Hwy 64 SB over Portland Traction RR (Abandoned)	1974	HS-20	4-	268'	1-86', 1-92', 1-90' RCDG Prest Twin Str 51-Skew	HC 64-00	
17.43 N	**13540**	Hwy 64 NB over Portland Traction RR (Abandoned)	1974	HS-20	4-	268'		HC 58-00	
17.50 N	**19472**	Sign Cantilever Br, Hwy 64 NB at MP 17.50	2003		82-		Steel Cantilever Sign Bridge		
17.79 N	**19473**	Sign Cantilever Br, Hwy 64 NB at MP 17.79	2003		82-				
C17.80 N	**19474**	Sign Cantilever Br, Hwy 64 Conn EB at MP 17.80	2003		82-				
17.80		Foster-Woodstock Interchange					See Hwy 64, Foster - Woodstock Interchange for Description		
17.80 N	**13538**	Hwy 64 NB over SE Woodstock Blvd & SE Foster Rd	1978	HS-20	10-	425'	1-135', 1-155', 1-135' RCBG Prest Post-Ten 23-Skew	HC 60-00	
17.80 S	**13538A**	Hwy 64 SB over SE Woodstock Blvd & SE Foster Rd	1978	HS-20	10-	422'	1-134', 1-153'10", 1-134' RCBG Prest Post-Ten 23-Skew	HC 60-00	
C17.80	**13538**	Hwy 64 NB over SE Woodstock Blvd & SE Foster Rd					See MP 17.80N for Description	HC 62-00	VC 17-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C17.80	**13538A**	Hwy 64 SB over SE Woodstock Blvd & SE Foster Rd					See MP 17.80S for Description	HC 62-00	VC 17-01
C17.78 N	**19475**	Sign Truss Br, Hwy 64 Conn NB & EB at MP 17.78	2003		80-		Steel Truss Sign Bridge		
C17.80 S	**19476**	Sign Truss Br, Hwy 64 Conn EB at MP 17.80	2003		80-				
17.85 S	**19477**	Sign Cantilever Br, Hwy 64 SB at MP 17.85	2003		82-		Steel Cantilever Sign Bridge		
18.11	**13537**	Hwy 64 over SE Harold St	1978	HS-20	10-	110'	1-110' RCBG Prest Post-Ten 5-Skew	HCNB 78-00 HCSB 78-00	
18.14 S	**19478**	Sign Cantilever Br, Hwy 64 SB at MP 18.14	2003		82-		Steel Cantilever Sign Bridge		
18.24	**13536**	SE Steele St Pedestrian Br over Hwy 64 at MP 18.24	1978	85psf	10-	268'	1-150', 1-118' RCBG Prest Post-Ten	HCNB 58-00 HCSB 58-00	VCNB 17-09 VCSB 18-02
18.47 N	**19479**	Sign Cantilever Br, Hwy 64 NB at MP 18.47	2003		82-		Steel Butterfly Sign Bridge		
18.62	**13533**	SE Holgate Blvd over Hwy 64	1978	HS-20	10-	295'	1-46', 1-134', 1-115' RCBG Prest Post-Ten 3-Skew *City of Portland to Maintain Deck*	HCNB 58-00 HCSB 58-00	VCNB 16-11 VCSB 17-07
18.73		Portland					North City Limits		
18.89		Powell-Division Interchange Conn					See Hwy 64 Powell-Division Intchg Conn for Description		
18.90 N	**19480**	Sign Cantilever Br, Hwy 64 NB at MP 18.90	2003		82-		Steel Cantilever Sign Bridge		
1C19.06 N	**0M514**	Sign Truss Br, Hwy 64 Conn NB at MP 1C19.06	1982		80-		1-68' Steel Truss Sign Bridge	HCNB 41-00	VCNB 18-05
19.12	**13531**	Hwy 64 over Hwy 26 (SE Powell Blvd)	1979	HS-20	10-	212'	1-48', 1-112', 1-52' RCBG 4-Skew	HCNB 72-00 HCSB 72-00	
F19.12	**19234**	Hwy 64 Frtg Mullti-Use Path over Hwy 26 (Powell Blvd)	2003	Ped	4-	214'	1-46'3", 1-121'9", 1-46'3" RCDG Bulb-T	HC 13-09	
1C19.13 S	**20015**	Sign Cantilever Br, Hwy 64 Conn EB at MP 1C19.13			82-		Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C19.14 N	**0M515**	Sign Truss Br, Hwy 64 Conn NB & EB at MP 1C19.14	1982		80-		1-70' Steel Truss Sign Bridge	HCNB 51-00	VCNB 23-00
C19.24 N	**0M516**	Sign Truss Br, Hwy 64 Conn NB at MP 19.24	1982		80-		1-92' Steel Truss Sign Bridge (Tubular)	HC 51-00	VC 20-07
3C19.50	**16458M**	Sign Truss Br, Hwy 64 Conn #3 at MP 3C19.50			80-		(Steel Box Members) Conn No 3	HC 55-00	VC 18-08
19.58 N	**19481**	Sign Cantilever Br, Hwy 64 NB at MP 19.58	2003		82-		Steel Cantilever Sign Bridge		
19.61	**13528**	Hwy 64 over SE Division Street Conn	1978	HS-20	10-	202'	1-48', 1-106', 1-48' RCBG 1-Skew	HCNB 72-00 HCSB 72-00	
C19.63	**13528**	Hwy 64 over SE Division Street Conn					See MP 19.61 for Description	HC 85-00	VC 17-01
C19.63	**13528A**	SE Division Street over Bus Lanes & Hwy 64 Conn SB	1978	HS-20	10-	115'	1-115' RCBG Prest Post-Ten 2-8' SW	HC 88-00	
C19.64 N	**19482**	Sign Cantilever Br, Hwy 64 Conn WB at MP C19.64	2003		82-		Steel Cantilever Sign Bridge		
C19.64 S	**20011**	Sign Cantilever Br, Hwy 64 Conn WB at MP C19.64			82-				
19.64 S	**20012**	Sign Cantilever Br, Hwy 64 SB at MP 19.64			82-				
19.78		Portland					South City Limits		
19.82	**16302**	Hwy 64 over MAX LRT	1978	HS-20	16-	37'	1-37' RC Rigid Frame 36-Skew		
19.97 S	**19487**	Sign Cantilever Br, Hwy 64 SB at MP 19.97	2003		82-		Steel Cantilever Sign Bridge		
20.06	**13527**	SE Market St over Hwy 64	1977	HS-20	10-	308'	1-128', 1-180' RCBG Prest Post-Ten 2-8' SW 8-Skew *City of Portland to maintain deck*	HCNB 64-00 HCSB 64-00	VCNB 19-00 VCSB 19-10
20.17 N	**17469**	Sign Truss Br, Hwy 64 NB at MP 20.17 (VMS)	2000		80-		1-93' Steel Truss Sign Bridge (Variable Message Sign)		VCNB 18-00
20.19 S	**19489**	Sign Cantilever Br, Hwy 64 SB at MP 20.19	2003		82-		Steel Cantilever Sign Bridge		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
20.28	**13524**	Pedestrian Br (SE Salmon St) over Hwy 64 at MP 20.28	1978		10-	573'	1-120', 1-180', 1-175', 1-98' RCBG Prest Post-Ten	HCNB 64-00 HCSB 64-00	VCNB 21-09 VCSB 18-05
20.36 N	**16458N**	Sign Truss Br, Hwy 64 NB at MP 20.36	1982		80-		1-122' Steel Truss Sign Bridge	HC 56-00	VCNB 19-03
C20.56 S	**16458L**	Sign Truss Br, Hwy 64 Conn SB at MP C20.56	1982		80-		1-77' Steel Truss Sign Bridge	HC 39-00	VC 17-08
20.56		Portland					North City Limits		
20.57	**13523**	SE Washington St over Hwy 64	1979	HS-20	10-	255'	1-120', 1-135' RCBG Prest Post-Ten 8' SW Rt	HCNB 68-00 HCSB 62-00	VCNB 18-04 VCSB 18-00
C20.58 N	**16458K**	Sign Truss Br, Hwy 64 Conn NB at MP C20.58	1982		80-		1-78' Steel Truss Sign Bridge	HC 45-00	VCNB 24-01
C20.61 S	**16458J**	Sign Truss Br, Hwy 64 Conn SB at MP C20.61	1982		80-		1-84' Steel Truss Sign Bridge	HC 51-00	VCNB 24-04
20.62	**13522**	SE Stark Steet over Hwy 64	1979	HS-20	10-	266'	1-129', 1-137' RCBG Prest Post-Ten 8' SW Rt	HCNB 68-00 HCSB 62-00	VCNB 18-09 VCSB 18-11
C20.62 N	**???**	Sign Cantilever Br, Hwy 64 Conn NB at MP C20.62			82-		Steel Cantilever Sign Bridge		
C20.62 N	**???**	Sign Cantilever Br, Hwy 64 Conn WB at MP C20.62			82-				
20.68 N	**19490**	Sign Cantilever Br, Hwy 64 NB at MP 20.68	2003		82-				
20.87	**13521**	E Burnside St over Hwy 64	1978	HS-20	10-	438'	1-177', 1-127', 1-134' RCBG Prest Post-Ten 8' SW Lt, 12' SW Rt *City of Portland to maintain deck*	HCNB 58-00 HCSB 58-00	VCNB 18-10 VCSB 17-07
20.99 N	**19492**	Sign Cantilever Br, Hwy 64 NB at MP 20.99	2003		82-		Steel Cantilever Sign Bridge		
21.05 S	**20218**	Sign Cantilever Br, Hwy 64 SB at MP 21.05			82-				
C21.13 N	**19493**	Sign Cantilever Br, Hwy 64 NB at MP 21.13	2003		82-				
21.07	**13520**	NE Glisan Street over Hwy 64	1979	HS-20	10-	308'	1-131', 1-177' RCBG Prest Post-Ten 2-8' SW	HCNB 68-00 HCSB 68-00	VCNB 17-07 VCSB 17-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
21.09 N	**20019**	Sign Truss Br, Hwy 64 NB at MP 21.09			80-		Steel Truss Sign Bridge		
21.13 S	**???**	Sign Truss Br, Hwy 64 SB at MP 21.13			80-				
21.15 N	**16458F**	Sign Truss Br, Hwy 64 NB at MP 21.15	1985		80-		Steel Truss Sign Bridge (Tubular)	HC 31-00	VC 18-06
21.15 S	**???**	Sign Cantilever Br, Hwy 64 SB at MP 21.15			82-		Steel Cantilever Sign Bridge		
4C21.18	**13516G**	NE Glisan St to Hwy 64 NB over Hwy 64 NB Conn to Hwy 2 WB	1985	HS-20	10-	279'	1-75', 1-129', 1-75' RCBG Prest Post-Ten Conn No 4	HC 30-00	VC 17-04
21.26 N	**16458D**	Sign Truss Br, Hwy 64 NB at MP 21.26	1986		80-		Conn No 2 (Tubular)	HC 33-00	VC 18-02
6C21.38	**13516F**	Hwy 64 SB Conn #6 to NE Glisan St over Hwy 2 EB to Hwy 64 SB	1985	HS-25	10-	151'	1-151' RCBG Prest Post-Ten Conn No 6	HC 26-00	
21.48	**13516D**	Hwy 64 NB Conn #4 to Hwy 2 WB over Hwy 2 & Hwy 64 & MAX LRT					See MP 4C21.58 for Description	HCNB 65-00 HCSB 55-00	VCNB 18-00 VCSB 17-06
21.49	**13516J**	MAX LRT over Hwy 64 & Hwy 2 & Conn	1985						VCNB 18-10 VCSB 18-11
4C21.58	**13516D**	Hwy 64 NB Conn #4 to Hwy 2 WB over Hwy 2 & Hwy 64 & MAX LRT	1985, 98	HS-25	10-	1109'	1-137', 1-190', 1-136', 1-163', 1-164', 1-163', 1-156' RCBG Post-Ten Seis Retro. Conn No 4	HC 34-00	
C21.86	**13516C**	Hwy 64 SB Conn to Hwy 2 WB over UPRR	1985	HS-20	10-	492'	1-151', 1-212', 1-129' RCBG Prest Post-Ten	HC 30-00	
21.57	**13516A**	Hwy 64 over Hwy 2	1978	HS-20	10-	426'	1-146', 1-120', 1-160' RCBG Prest Post-Ten 45-Skew	HCNB 73-00 HCSB 79-00	
21.59 S	**19494**	Sign Cantilever Br, Hwy 64 SB at MP 21.59	2003		82-		Steel Cantilever Sign Bridge		
21.68	**13516**	NE Halsey St over Hwy 2 & Hwy 64 & UPRR & MAX LRT					See Hwy 2 MP 5.82 for Description	HCNB 34-00 HCSB 34-00	VCNB 19-08 VCSB 16-07
21.74 S	**19495**	Sign Cantilever Br, Hwy 64 SB at MP 21.74	2003		82-		Steel Cantilever Sign Bridge		
22.12 S	**16458E**	Sign Truss Br, Hwy 64 SB at MP 22.12	1983		80-		1-99' Steel Truss Sign Bridge (Tubular)	HC 56-00	VCSB 19-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
22.20 N	**19497**	Sign Cantilever Br, Hwy 64 NB at MP 22.20	2003		82-		Steel Cantilever Sign Bridge		
22.21		N Banfield Interchange					See Hwy 64 for Description		
22.24 N	**13514I**	Hwy 64 NB over Bus Lanes	1979	HS-20	16-	38'	1-37'6" RC Rigid Frame, 376' long 22-Skew	HCNB 44-00	
22.31 N	**16458G**	Sign Truss Br, Hwy 64 NB at MP 22.31	1983		80-		1-108' Steel Truss Sign Bridge (Tubular)	HC 58-00	VCNB 18-00
1C22.52 N	**13514B**	Hwy 2 EB Conn to Hwy 64 NB over Hwy 64 NB Conn to Hwy 2 EB					Conn No 1 See Hwy 2 MP 1C6.73 for Description	HC 30-06	VC 16-11
1C22.55 N	**13514K**	Bike-Pedestrian Path over Hwy 64 NB Conn to Hwy 2 EB	1979		10-	140'	1-140' RCBG Prest Post-Ten RC Appr Conn No 1	HC 30-00	VC 22-11
22.56 N	**21336**	Sign Cantilever Br, Hwy 64 NB at MP 22.56			82-		Steel Cantilever Sign Bridge		
1C22.68 N	**13514E**	NE 102nd Ave over Hwy 2 Conns #2 &#3 & Hwy 64 Conns #1& #2					Conn No 1 See Hwy 2 MP 2C6.76 for Description	HC 33-00	VC 40-00+
1C22.51 N	**13514L**	RR Service Rd over Hwy 2 & Hwy 64 Conns					Conn No 1 See Hwy 2 MP 2C6.83 for Description	HC 46-06	VC 20-09
22.55 S	**19498**	Sign Cantilever Br, Hwy 64 SB at MP 22.55	2003		82-		Steel Cantilever Sign Bridge		
22.56 N	**21336**	Sign Cantilever Br, Hwy 64 NB at MP 22.56			82-				
1C22.60 N	**13514G**	UPRR over Hwy 64 Conns #1 & #2					Conn No 1 See Hwy 2 MP 2C6.89 for Description	HC 40-00	VC 21-09
1C22.60 N	**13514F**	Hwy 2 WB over Hwy 2 WB Conns to Hwy 64					Conn No 1 See Hwy 2 MP 6.73W for Description	HC 22-00	VC 26-04
22.59	**13514D**	Hwy 64 over Hwy 2 WB Conn to Hwy 64 SB					See Hwy 2 MP 2C6.64 for Description	HCNB 46-00	VCSB 58-00
22.71	**13514C**	Hwy 64 over Hwy 64 SB Conn to Hwy 2 EB	1979	HS-20	16-	48'	1-48' RC Rigid Frame, 450' long 49-Skew	HCNB 51-00 HCSB 36-00	
2C22.71 N	**13514C**	Hwy 64 over Hwy 64 SB Conn to Hwy 2 EB					Conn No 2 See Hwy 64 MP 22.71 for Description	HC 40-00	VC 16-10
2C22.69 N	**13514D**	Hwy 64 over Hwy 2 WB Conn to Hwy 64 SB					Conn No 2 See Hwy 2 MP 2C6.64 for Description		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2C22.58 N	**13514E**	NE 102nd Ave over Hwy 2 Conns #2 &#3 & Hwy 64 Conns #1& #2					Conn No 2 See Hwy 2 MP 2C6.76 for Description	HC 33-00	VC 40-00+
2C22.75 N	**13514L**	RR Service Rd over Hwy 2 & Hwy 64 Conns					Conn No 2 See Hwy 2 MP 2C6.83 for Description	HC 20-00	VC 26-09
2C22.47 N	**13514G**	UPRR over Hwy 64 Conns #1 & #2					Conn No 2 See Hwy 2 MP 2C6.89 for Description	HC 18-06	VC 21-09
2C22.42 N	**13514F**	Hwy 2 WB over Hwy 2 WB Conns to Hwy 64					Conn No 2 See Hwy 2 MP 6.73W for Description	HC 19-00	VC 23-08
22.85 S	**19499**	Sign Cantilever Br, Hwy 64 SB at MP 22.85	2003		82-		Steel Cantilever Sign Bridge		
22.93 S	**16458H**	Sign Truss Br, Hwy 64 SB at MP 22.93	1982		80-		1-120' Steel Truss Sign Bridge (Tubular)	HC 51-00	VCEB 21-03
23.01 N	**19500**	Sign Cantilever Br, Hwy 64 NB at MP 23.01	2003		82-		Steel Cantilever Sign Bridge		
23.07		Maywood Park					South City Limits		
23.22 N	**19501**	Sign Cantilever Br, Hwy 64 NB at MP 23.22	2003		82-		Steel Cantilever Sign Bridge		
23.27		Maywood Park					North City Limits		
23.27	**09667**	NE Prescott St over Hwy 64	1977	HS-20	10-	351'	1-174', 1-177' RCBG Prest Post-Ten 2-8' SW 6-Skew *City of Portland to maintain deck*	HCNB 70-00 HCSB 45-00	VCNB 23-06 VCSB 24-02
C23.39	**13512A**	Hwy 64 NB Conn to Hwy 59 over Bikepath Tunnel	1980	HS-20	70-	16'	16' RC Tunnel 48-Skew	HC 26-00	
23.40	**13512**	Hwy 59 (NE Sandy Blvd) over Hwy 64					See Hwy 59 MP 5.18 for Description	HCNB 39-00 HCSB 45-00	VCNB 18-05 VCSB 19-07
23.57 N	**21918**	MAX LRT Ped Br over Hwy 64 NB at MP. 23.57	2001		38-	14'	1-155' St Thru Truss Ped bridge		VC 17-00
23.61 N	**19503**	Sign Cantilever Br, Hwy 64 NB at MP 23.61	2003		82-		Steel Cantilever Sign Bridge		
23.70	**09666**	Hwy 123 (NE Columbia Blvd) over Hwy 64					See Hwy 123 MP 11.12 for Description	HCNB 64-00 HCSB 39-00	VCNB 24-05 VCSB 17-07
23.79	**09682**	UPRR (Kenton Line) over Hwy 64	1978		54-	355'	1-88', 1-110', 1-66', 1-91' St Dk Gir 32-Skew *UPRR (owner) to maintain from bearings up*	HCNB 39-00 HCSB 48-00	VCNB 16-09 VCSB 17-03

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C23.80	**09682A**	UPRR (Kenton Line) over Hwy 123 (Columbia Blvd) to Hwy 64 NB	1978		14-	100'	1-32', 1-36', 1-32' RC Slb 10-Skew *UPRR (owner) to maintain from bottom of slab up*	HC 32-00	VC 17-03
23.93 S	**16458C**	Sign Truss Br, Hwy 64 SB at MP 23.93	1982		80-		1-87' Steel Truss Sign Bridge (Tubular)	HC 65-00	VCSB 19-01
24.06 N	**20010**	Sign Cantilever Br, Hwy 64 NB at MP 24.06			82-		Steel Cantilever Sign Bridge		
24.18 S	**19505**	Sign Cantilever Br, Hwy 64 SB at MP 24.18	2003		82-				
24.20 N	**20018**	Sign Truss Br, Hwy 64 NB at MP 24.20			80-		Steel Truss Sign Bridge		
24.20	**21917**	MAX LRT Flyover, Hwy 64 at MP 24.2	2001		10- 4-	860' 300'	3-100' RCDG Prest, 1-170', 1-260', 1-250', 1-180' RCBG Max Line		VCSB 17-00
24.34 N	**16055**	Columbia Slough & NE Alderwood Rd, Hwy 64 NB	1980	HS-20	4-	311'	1-76', 1-120', 1-115' RCDG Prest Bulb-T 44-Skew	HC 66-00	
24.27 S	**16055A**	Columbia Slough & NE Alderwood Rd, Hwy 64 SB	1980	HS-20	4-	311'		HC 66-00	
24.35 R	**16055B**	Columbia Slough & NE Alderwood Rd, Hwy 64 Frtg Rd Rt & Flume	1980		10-	340'	1-87', 1-126', 1-127' RCBG Prest Post-Ten 44-Skew		
24.48 S	**20309**	Sign Truss Br, Hwy 64 SB at MP 24.48 (VMS)	2010		80-		1-100' Steel Truss Sign Bridge (Variable Message Sign)	HC 68-00	VCSB 18-00
24.48 N	**19506**	Sign Cantilever Br, Hwy 64 NB at MP 24.48	2003		82-		Steel Cantilever Sign Bridge		
24.73		Airport Way Interchange					See Hwy 64 for Description		
24.75 N	**13507**	Hwy 64 NB over NE Airport Way	1981	HS-20	10-	198'	1-17' RC Slb, 1-160' RCBG Prest Post-Ten, 1-21' RC Slb 4-Skew	HC 72-00	VC 18-05
24.67 S	**13507A**	Hwy 64 SB over NE Airport Way	1981	HS-20	10-	198'		HC 72-00	VC 17-02
C24.75	**13507**	Hwy 64 NB over NE Airport Way					See MP 24.75N for Description	HC 40-00	VC 19-10
C24.75	**13507A**	Hwy 64 SB over NE Airport Way					See MP 24.67S for Description	HC 22-00	VC 16-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
24.75	**13507C**	Flume/Bikepath over NE Airport Way & Conn to Hwy 64	1980		10-	293'	1-13' RC Slb, 2-127' RCBG Prest Post-Ten, 1-26' RC Slb Conn No 2, Bikeway on Top		
24.79	**13507B**	Hwy 64 NB to NE Airport Way over Hwy 64 & Conns	1981	HS-20	10-	1105'	1-160', 1-135', 4-170', 1-130' RCBG Prest Post-Ten	HCNB 72-00 HCSB 72-00	VCNB 18-05 VCSB 17-01
1C24.75	**13507C**	Flume/Bikepath over NE Airport Way & Conn to Hwy 64					Conn No 1 See MP 24.75 for Description	HC 26-00	VC 17-09
1C24.79	**13507B**	Hwy 64 NB to NE Airport Way over Hwy 64 & Conns					Conn No 1 See MP 24.79 for Description	HC 26-00	VC 30-00+
C24.80	**13507D**	Bikepath over NE Airport Way Conn to Hwy 64 NB	1981		10-	101'	1-101' RCBG Prest Post-Ten	HC 34-00	VC 17-11
C24.80 S	**13507C**	Flume/Bikepath over NE Airport Way & Conn to Hwy 64					See MP 24.75 for Description	HCEB 22-00 HCWB 40-00	VCEB 18-09 VCWB 18-08
C24.81 N	**13507B**	Hwy 64 NB to NE Airport Way over Hwy 64 & Conns					See MP 24.79 for Description	HC 32-00	VC 17-02
24.89	**16188**	Columbia River South Channel, Hwy 64					See MP 25.18 for Description	HC 42-00	VC 19-03
24.99 S	**19507**	Sign Cantilever Br, Hwy 64 SB at MP 24.99	2003		82-		Steel Cantilever Sign Bridge		
C25.07 N	**19508**	Sign Truss Br, Hwy 64 NB at MP 25.07	2003		80-		Steel Truss Sign Bridge		
25.08 N	**19509**	Sign Cantilever Br, Hwy 64 NB at MP 25.08	2003		82-		Steel Cantilever Sign Bridge		
C25.16 N	**19510**	Sign Cantilever Br, Hwy 64 NB at MP 25.16	2003		82-				
25.18	**16188**	Columbia River South Channel, Hwy 64	1982	HS-20	10-	3155'	1-120', 3-175', 10-200', 1-180', 1-160', 1-130' RCBG Prest Post-Ten DS=48' 21-Skew	HCNB 68-00 HCSB 68-00	
C25.29 N	**19511**	Sign Cantilever Br, Hwy 64 NB at MP 25.29	2003		82-		Steel Cantilever Sign Bridge		
25.50 S	**19512**	Sign Cantilever Br, Hwy 64 SB at MP 25.50	2005		82-				
25.59 N	**19513**	Sign Cantilever Br, Hwy 64 NB at MP 25.59	2003		82-				

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAST PORTLAND FREEWAY NO. 64 (I-205, OR212, OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
25.67 S	**19514**	Sign Cantilever Br, Hwy 64 SB at MP 25.67	2005		82-		Steel Cantilever Sign Bridge		
26.58	**09555**	Columbia River North Channel, Hwy 64 (Glenn Jackson)	1982	HS-20	10-	7434'	1-245', 3-242', 1-272', 4-300', 1-330', 3-360', 1-480', 1-600', 1-480', 1-360', 1-290', 3-288', 1-263', 1-244' RCBG Prest Post-Ten (Glenn Jackson Br) DS=144' 33-Skew *Maintained by ODOT. WA to share costs*	HCNB 68-00 HCSB 68-00	
26.59		Oregon - Washington State Line							
27.18		N End of Glenn Jackson Bridge							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAGRANDE-BAKER HWY. NO. 66 (US30, OR203, OR237)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.08		Junction					Old Oregon Trail, Hwy 6		
0.12 E	**08431A**	Grande Ronde River & UPRR & Hwy 6 EB, Hwy 66 EB (Oro Dell)	1973	HS-20	4-	453'	3-131' RCDG Prest Bulb-T, 1-55' RCDG DS=43'	HC 27-04	
0.23	**08431**	Grande Ronde River & UPRR & Hwy 6 EB, Hwy 66 WB (Oro Dell)	1960	H-20	10-	678'	1-90', 1-102', 1-95', 1-108', 1-95', 1-102', 1-83' RCBG 0.5" ACWS DS=57'	HC 20-00	
0.97		La Grande					West City Limits		
2.19		Junction					Wallowa Lake Hwy 10		
2.64		ODOT Maintenance Station, Lt							
2.92		La Grande					East City Limits		
5.41	**09635**	Hwy 6 WB over Hwy 66 (Union Jct Intchg)					See Hwy 6 MP 264.96W for Description	HC 44-00	VC 24-04
5.62		Union Junction					Conn to Hwy 6		
7.50	**04810**	Gekeler Slough, Hwy 66	1920	H-15	16-	17'	1-16' RC Rigid Frame 1'-Fill	HC 33-10	
8.54	**22105**	Branch of Ladd Creek, Hwy 66 at MP 8.54	2014		14-	30'	1-30-6' RC Slb Prest 8" HMAC over 8" Open Graded Agg. Base DS=4' 10-Skew	HC 36-08	
9.84	**04813**	Branch of Ladd Creek, Hwy 66 at MP 9.84	1920		8-	6'	6'x4' -38' RCBC Inv & Apr Pvd 1'-Fill		
10.95	**00445A**	Hwy 66 over UPRR (Hot Lake)	1971	HS-20	14-	40'	1-20' RC Slb, 1-81', 1-100', 1-72' RCBG, 1-20' RC Slb Variable Skews, No WS	HC 39-04	
					*10-	253'			
11.25		Equation 11.25Bk = 11.29Ah							
12.61	**00558A**	Catherine Creek, Hwy 66 at MP 12.61 (Davis Dam),	1966	HS-20	14-	83'	1-24', 1-32', 1-24' RC Slb Variable Skews, 3" ACWS DS=13'	HC 40-00	
15.58		Union					North City Limits		
15.65	**00818A**	Little Creek, Hwy 66	1922, 71	H-15	12-	22'	1-20' RCDG 3" ACWS DS=8' 30-Skew	HC 32-07	
15.93		Junction					Cove Sec Hwy 342		
16.43	**17334**	Catherine Creek, Hwy 66 at MP 16.43 (Main	1994	HS-25	14-	47'	1-46'6" RC Slb Prest 7' SW Lt, 9' SW Rt, 2.5" ACWS w/membrane DS=8'	HC 44-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAGRANDE-BAKER HWY. NO. 66 (US30, OR203, OR237)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.51		Junction					Medical Springs Sec, Hwy 340		
17.44		Union					SOUTH City Limits		
18.68	**20524**	Ramo Creek, Hwy 66	2007	HS-20	8-	12'	12'x5' -46' RCBC Inv Pvd No Apr, streambed enhancement 2'-Fill	HC 24-00	
18.93	**20525**	Pyles Creek, Hwy 66 at MP 18.93	2007	HS-20	8-	12'	12'x8' -38' RCBC Inv Pvd No Apr, streambed enhancement 5'-Fill 2-Skew	HC 24-00	
19.15	**20526**	Pyles Creek, Hwy 66 at MP 19.15	2007	HS-20	8-	12'	12'x9' -61' RCBC Inv Pvd No Apr, streambed enhancement 5'-Fill 45-Skew	HC 24-00	
23.20	**04817**	Pyles Creek, Hwy 66 at MP 23.20	1919		8-	6'	6'x3' -27' RCBC Inv Pvd No Apr 2'-Fill 30-Skew	HC 22-09	
24.60	**00450**	Hwy 66 over UPRR (Telocaset)	1921, 95	H-15	4-	143'	2-27', 1-34'6", 2-27' RCDG, widened 2" ACWS w/membrane DS=27'	HC 28-02	
28.86	**00770**	Jimmy Creek, Hwy 66	1921	H-15	16-	13'	1-12' RC Rigid Frame 1'-Fill DS=7'	HC 24-09	
30.48	**18205**	Wolf Creek Cattlepass, Hwy 66 at MP 30.48	1995	HS-20	72-	7'	84" -64' CMP 3'-Fill		
30.49	**17461**	Wolf Creek, Hwy 66	1995	HS-20	8-	24'	Dbl 12'x8' -60' RCBC Inv Paved, Apron ea end 4'-Fill 30-Skew		
31.93		N Powder Post Office Rt							
32.26	**09499**	Hwy 6 WB over Hwy 66 (North Powder Intchg)					See Hwy 6 MP 285.68W for Description	HC 40-00	VC 17-04
32.29	**09499A**	Hwy 6 EB over Hwy 66 (North Powder Intchg)					See Hwy 6 MP 285.68E for Description	HC 40-00	VC 17-05
32.49	**M7349A**	Irrigation Ditch, Hwy 66 at MP 32.49	1972		8-	6'	6'x4' -180' RCBC Inv & Apr Pvd 29'-Fill 35-Skew		
32.52	**09500**	Hwy 66 over UPRR Mainline (North Powder)	1972	HS-20	4-	206'	1-63', 1-75', 1-65' RCDG Prest 2.5" ACWS 11-Skew	HC 39-04	
32.66	**07306A**	Irrigation Ditch, Hwy 66 at MP 32.66					See Hwy 6 MP 286.00 for Description		
32.86	**07293**	North Powder River, Hwy 66	1952	HS-20	4-	81'	1-25', 1-30', 1-25' RCDG 2.5" ACWS DS=11'	HC 44-00	
32.86		County Line					Union - Baker		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAGRANDE-BAKER HWY. NO. 66 (US30, OR203, OR237)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
33.28	**02473A**	Irrigation Ditch, Hwy 66 at MP 33.28	1921		8-	6'	6'x3' -40' RC Siphon 4'-Fill	HC 38-02	
33.57	**02473C**	Irrigation Ditch, Hwy 66 at MP 33.57	1921, 39		8-	8'	Dbl 4'x4' -46' RCBC Inv Pvd No Apr 3'-Fill		
35.22	**02473H**	Drainage Ditch, Hwy 66 at MP 35.22	1921, 39		8-	6'	6'x4' -49' RCBC Inv Pvd No Apr 5'-Fill		
38.59	**02784B**	Muddy Creek, Hwy 66	1979	HS-20	14-	21'	1-21' RC Slb Prest 4.5" ACWS DS=10' 12-Skew	HC 34-07	
39.10	**02785**	Irrigation Ditch, Hwy 66 at MP 39.10	1921, 39		8-	6'	6'x4' -42' RCBC Inv Pvd No Apr 4'-Fill		
39.82	**02786A**	Sand Creek, Hwy 66	1962	HS-20	14-	23'	1-23' Precast RC Slb on PT 6" ACWS DS=6'	HC 34-00	
40.05		Haines					North City Limits		
40.13	**02787**	Fish Creek, Hwy 66	1921, 39		8-	6'	6'x4' -45' RCBC Inv Pvd No Apr 4'-Fill		
40.48	**02440**	Rock Creek, Hwy 66	1940		8-	8'	8'x6' -43' RCBC Inv Apr Pvd 3'-Fill		
41.19		Haines					South City Limits		
41.37	**02788**	Willow Creek, Hwy 66	1920, 70		8-	10'	10'x5' -41' RCBC Inv Pvd No Apr 3'-Fill		
42.00	**02789**	Williams Creek, Hwy 66	1920, 70		8-	10'	10'x6' -38' RCBC Inv Pvd No Apr 2'-Fill		
45.08	**02790**	Drainage Ditch, Hwy 66 at MP 45.08	1920, 70		8-	10'	10'x6' -38' RCBC Inv Pvd No Apr 3'-Fill		
45.22	**02791**	Salmon Creek, Hwy 66	1920, 70		8-	10'	10'x6' -49' RCBC Inv Pvd No Apr 3'-Fill		
45.75	**00493**	Old Settlers Slough, Hwy 66	1920, 30		8-	20'	Dbl 10'x6' -41' RCBC Inv Pvd No Apr 3'-Fill		
46.12	**02792**	Drainage Ditch, Hwy 66 at MP 46.12	1920, 30		8-	6'	6'x4' -51' RCBC Inv Pvd No Apr 3'-Fill		
49.96		Baker					North City Limits		
51.78		Junction					Baker - Copperfield Hwy 12		
52.04		Junction					Baker - Unity Hwy 13		
52.13	**02793A**	Powder River, Hwy 66 (Bridge St)	1961	H-20	56-	57'	1-53' St I-Beam, Conc Dk (Steel 39 Ton), 2-5' SW, 2" ACWS DS=12'	HC 43-02	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAGRANDE-BAKER HWY. NO. 66 (US30, OR203, OR237)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
52.26		ODOT Maintenance Station, Lt							
53.89		Baker					South City Limits		
53.89		Junction					Conn to Hwy 6 Lt		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PENDLETON HWY. NO. 67 (US30)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Old Oregon Trail Hwy 6		
0.41	**09636**	Hwy 67 over Hwy 6 (W Pendleton Intchg)	1969	HS-20	10-	387'	1-61', 2-130', 1-66' RCBG 38-Skew	HC 40-00	
0.51		Pendleton					West City Limits		
2.10		Junction					Pendleton - Cold Springs Highway 36		
2.16	**19092**	Umatilla River, Hwy 67 (Westgate)	2005	HL-93	4-	472'	3-157'6" RCDG Prest Bulb-T 2-6'11" SW, Seis Dgn, Metric Dgn DS=18'	HC 63-00	
2.17	**19093**	SW Court Place (Hwy 67 Conn to Hwy 36) over UPRR	2005	HL-93	6-	107'	1-106'11" RCBB Prest 2-6'11" SW, Seis Dgn, Metric Dgn	HC-49-03	
3.92		Junction					Pendleton - John Day Hwy		
4.06	**18661**	Hwy 8 & Hwy 67 over UPRR (Eastgate Viaduct)	2001	HL-93	4-	738'	8-91'10" RCDG Prest Bulb-T 2-7' SW. Seis Dgn, Metric Dgn 40-Skew	HC 49-02	
4.62		Junction					Oregon - Washington Hwy 8		
5.00		Pendleton					East City Limits		
5.33	**07751**	Hwy 67 over Mission Road EB Conn	1955	HS-20	4-	242'	1-14' Cant, 1-68, 1-78', 1-68' RCDG, 1-14' Cant	HC 30-00	
C5.38	**07751**	Hwy 67 over Mission Road EB Conn					See MP 5.33 for Description	HC 28-00	VC 16-02
6.24	**09525**	Hwy 6 WB over Hwy 67 (E Pendleton Intchg)					See Hwy 6 MP 213.04W for Description	HC 32-00	VC 17-00
6.28	**09525A**	Hwy 6 EB over Hwy 67 (E Pendleton Intchg)					See Hwy 6 MP 213.06E for Description	HC 32-00	VC 16-05
6.60		Junction					Hwy 6		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CASCADE HWY. NORTH NO. 68 (82ND AVE., OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
-0.14		Junction					Airport County Road		
0.10	**08401B**	NE Columbia Blvd over Hwy 68 (NE 82nd Ave)					See MP C0.37 for Description	HCNB 37-06 HCSB 39-06	VCNB 15-08 VCSB 15-08
0.12	**08401A**	UPRR over Hwy 68 (NE 82nd Ave)	1960				2-49' St Dk Gir	HCNB 37-06 HCSB 39-09	VCNB 15-01 VCSB 15-00
0.24	**08402**	Hwy 123 (NE Killingsworth St) over Hwy 68 (NE 82nd Ave)					See Hwy 123 MP 10.41 for Description	HCNB 38-08 HCSB 37-04	VCNB 14-09 VCSB 14-10
0.31		Junction					Conn from Hwy 123		
0.32 N	**20812**	Sign Cantilever Br, Hwy 68AD NB at MP 0.32	2008		82-		1-21'6" Steel Cantilever Sign Bridge Variable Message Sign (VMS)		VCNB 18-00
C0.37	**08401B**	NE Columbia Blvd over Hwy 68 (NE 82nd Ave)	1960	HS-20	4-	184'	1-40', 2-52', 1-40' RCDG 3" ACWS DS=20' 14-Skew	HC 62-00	
0.44 N	**19515**	Sign Cantilever Br, Hwy 68 NB at MP 0.44	2003		82-		Steel Cantilever Sign Bridge		
0.75		Portland					North City Limits		
0.95		Junction					Sandy Blvd Hwy 59		
2.19	**07999**	Hwy 68 Conn (NE Halsey St) over Hwy 68 (NE 82nd Ave)					See MP 1C2.26 for Description	HC 72-00	VC 15-06
2.24	**01994**	Hwy 68 (NE 82nd Ave) over UPRR & MAX LRT	1934	H-15	14-	116'	1-30', 1-17', 1-31', 1-17', 1-21' RC Slb 8' SW Rt, 10' SW Lt, 2" ACWS DS=20' 26-Skew	HC 59-06	
2.25	**07031A**	Hwy 68 (NE 82nd Ave) over Hwy 2	1985	HS-20	14-	154'	1-36', 1-58', 1-60', RC Slb Prest 8' SW Rt, 10' SW Lt, 2" ACWS 26-Skew	HC 68-06	
1C2.26	**07999**	Hwy 68 Conn (NE Halsey St) over Hwy 68 (NE 82nd Ave)	1956	HS-20	4- 54-	256' 70'	1-61'7", 1-30', 1-44', 1-30', 1-26'6", 1-49'4" RCDG, 1-76'8" St Dk Gir, 1-40'9" RCDG Conn No 1 (Steel 44 Ton), 2" ACWS DS=20' 32-Skew	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CASCADE HWY. NORTH NO. 68 (82ND AVE., OR213)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2C2.43	**07999C**	Hwy 68 Conn (NE Halsey St) over Hwy 2	1985	HS-20	4-	378'	1-60', 1-65' RC Slb Prest , 1-69', 1-46' RCDG, 3-46' RC Slb Prest Conn No 2, 4" ACWS, Water Proof Membrane 10/13 H.C. 34-00 Main Line, H.C. 28-00 Ramp 28-Skew	HC 34-00	
2.64 S	**20813**	Sign Cantilever Br, Hwy 68 SB at MP 2.66	2008		82-		1-21'6" Steel Cantilever Sign Bridge Variable Message Sign (VMS)		VC 18-00
4.58 S	**20817**	Sign Cantilever Br, Hwy 68 SB at MP 4.58	2008		82-				VC 18-00
4.75		Junction					Mt Hood Hwy 26, MP 05.19 SE Powell Blvd		
4.92 N	**20816**	Sign Cantilever Br, Hwy 68 NB at MP 4.92	2008		82-		1-21'6" Steel Cantilever Sign Bridge Variable Message Sign (VMS)		VC 18-00
5.76 N	**20821**	Sign Cantilever Br, Hwy 68AD NB at MP 5.76	2008		82-				VC 18-00
6.73		Portland					South City Limits		
7.10	**04566B**	Johnson Creek, Hwy 68 (SE 82nd Ave)	1922, 89	H-15	56-	80'	4-19' St I-Beam Spn 10-18"x54.7 lb I-Beam Strs Wide w/4-20' RCDG (Steel 23 Ton) 2-5' SW, 2.5" ACWS DS=9' 45-Skew	HC 60-00	
7.23		County Line					Multnomah - Clackamas		
7.55	**20822**	Sign Cantilever Br, Hwy 68 SB at MP 7.75	2008		82-				
8.53	**16070**	Phillips Creek, Hwy 68 (SE 82nd Ave) at MP 8.53	1974		8-	6'	6'x4' -392' RCBC Inv & Apr Pvd		
9.06	**16071**	Phillips Creek, Hwy 68 (SE 82nd Ave) at MP 9.06	1974		8-	16'	Dbl 8'x4' -270' RCBC Apr Pvd		
9.55	**05051**	Mt Scott Creek, Hwy 68 (SE 82nd Av) at MP 9.55 (Phillips Cr)	1941		8-	14'	Dbl 7'x6' -179' RCBC Inv & Apr Pvd 32'-Fill 85-Skew		
9.67	**02135A**	Mt Scott Creek & UPRR, Hwy 68 (SE 82nd Ave) at MP 9.67	1941, 62	H-15	4-	210'	1-45', 1-65', 1-55', 1-45' RCDG, widened 2-3'6" SW, 3" ACWS 30-Skew	HC 68-00	
9.72	**05050**	Dean Creek, Hwy 68 (SE 82nd Ave)	1941		8-	10'	Dbl 5'x5' -200' RCBC Inv & Apr Pvd 30'-Fill 20-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CASCADE HWY. NORTH NO. 68 (82ND AVE., OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
9.98	**09386**	Hwy 171 over Hwy 68 (SE 82nd Ave) (Lake Rd Intchg)					See Hwy 171 MP 3.88W for Description	HCNB 55-00 HCSB 39-00	VCNB 17-03 VCSB 17-01
10.02 N	**09719**	Hwy 64 NB Conn to Hwy 68 NB & Hwy 171 WB over Hwy 64					See Hwy 171 MP 4.44W for Description	HC 40-00	
10.21		Junction					Clackamas Hwy 171		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BELTLINE HWY. NO. 69 (OR569, formerly OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Florence - Eugene Hwy 62		
0.60	**21307**	Hwy 69 over CBRL (Oakhill)	2010	HL-93	10-	222'	1-222' RCBG Prest Post-Ten Seis Dgn 40-Skew	HC 40-00	
3.03	**02052A**	Willow Creek, Hwy 69	1973	HS-20	14-	48'	1-48' RC Slb Prest 2-5' SW, No WS	HC 64-00	
3.10		Begin Belt Line Lt							
3.21	**16376**	Amazon Creek, Hwy 69	1967	HS-20	10-	85'	1-85' RCBG Prest 4" ACWS 21-Skew	HC 32-00	
3.92	**09460**	SCS Canal & UPRR, Hwy 69	1967	HS-20	4-	297'	1-51', 1-52', 2-65', 1-64' RCDG Prest No WS	HC 32-00	
4.21	**18106**	Culvert, Hwy 69 at MP 4.21	2001	HS-20	8-	10'	9'10"x7'10" -118' RCBC Inv & Apr Pvd, Metric Dgn 5'-Fill	HC 94-00	
4.61	**17945**	Hwy 69 over Royal Ave	2001	HS-25	10-	118'	1-118' Spread RCBG Prest Post-Ten No WS. Seis Dgn, Metric Dgn	HCEB 46-00 HCWB 46-00	VC 16-01
5.41	**17961**	A2 Channel, Hwy 69 EB Off-ramp at MP 5.41	1997	HS-25	72-	27'	24'4"x14'10" -92' Multiplate Arch Pipe 12'-Fill 25-Skew	HC 26-00	
5.62	**17962**	A2 Channel, Barger Drive	1997	HS-25	72-	26'	25'11"x13'3" -132' Multiplate Arch Pipe 4'-Fill 9-Skew	HC 88-00	
5.63 E	**17960**	A2 Channel, Hwy 69 EB at MP 5.63	1997	HS-25	72-	27'	24'4"x14'10" -112' Multiplate Arch Pipe 10'-Fill 25-Skew	HC 34-00	
5.72	**17474**	Hwy 69 over Barger Drive	1997	HS-25	10-	134'	1-134' Spread RCBG Prest Post-Ten Seis Dgn 9-Skew	HC 45-00	
6.02 E	**18064**	Sign Truss Br, Hwy 69 EB at MP 6.02	1997		80-		1-122' Steel Truss Sign Bridge	HC 57-00	VC 18-00
6.09	**17473**	A2 Channel, Hwy 69 at MP 6.09	1997	HS-25	14-	70'	1-70' RC Slb Prest 5" ACWS, 17'5" SW Rt. Seis Dgn 15'-Fill	HC 114-00	
6.32 E	**18065**	Sign Truss Br, Hwy 69 EB at MP 6.32	1997		80-		1-122' Steel Truss Sign Bridge	HC 56-00	VC 18-00
6.57	**0M484**	Sign Truss Br, Hwy 69 WB at MP 6.57	1971		80-		1-44' Steel Truss Sign Bridge	HCWB 42-08	VCWB 17-04
6.59	**09941**	Hwy 69 over Hwy 1W & BNSF	1971		4-	294'	2-147' RCDG Prest Post-Ten No WS 8-Skew	HC 94-00	
6.83	**09942**	Hwy 69 over Prairie Road	1971	HS-20	4-	130'	1-130' RCDG Prest Bulb-T No WS 7-Skew	HC 88-00	
7.00	**0M485**	Sign Truss Br, Hwy 69 WB at MP 7.00	1971		80-		1-50' Steel Truss Sign Bridge	HCWB 48-06	VCWB 17-05

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BELTLINE HWY. NO. 69 (OR569, formerly OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7.05	**08864A**	Hwy 69 over UPRR & Northwest Expressway	1963, 71	HS-20	4-	547'	1-50' RCDG, 1-100', 1-135', 1-100' St Dk Gir, 1-62', 2-50' RCDG Prest, widened No WS 20-Skew	HC 100-00	
7.17 E	**0M486**	Sign Truss Br, Hwy 69 EB at MP 7.17	1971		80-		1-56' Steel Truss Sign Bridge	HCEB 51-09	VCEB 16-11
7.36	**0M487**	Sign Truss Br, Hwy 69 WB at MP 7.36	1971		80-		1-52' Steel Truss Sign Bridge	HCWB 55-06	VCWB 16-09
7.46	**16378**	Crow Creek, Hwy 69	1964, 70	HS-20	14-	60'	3-20' RC Slb Prest, widened 4" ACWS	HCEB 44-08 HCWB 44-08	
7.66 E	**20493**	Sign Truss Br, Hwy 69 EB at MP 7.66 (VMS)	2001		80-		1-62' Steel Truss Sign Bridge (Variable Message Sign)	HCEB 55-00	VCEB 11-01
8.36 E	**0M488**	Sign Truss Br, Hwy 69 EB at MP 8.36	1971		80-		1-85' Steel Truss Sign Bridge	HCEB 70-08	VCEB 17-08
8.46	**09744**	Hwy 69 over River Road	1970	HS-20	4-	226'	1-43' RCDG, 1-140' RCDG Prest Bulb-T, 1-43' RCDG No WS 18-Skew	HC 88-00	
8.71	**0M489**	Sign Truss Br, Hwy 69 WB at MP 8.71	1971		80-		1-58' Steel Truss Sign Bridge	HCWB 51-03	VCWB 17-06
9.59 E	**08638A**	Willamette River & River Ave, Hwy 69 EB	1966	HS-20	4- *54-	110' 510'	1-55' RCDG Prest, 1-160', 1-190', 1-160' St Dk Gir, 1-55' RCDG Prest	HC 32-00	
9.59	**08638**	Willamette River & River Ave, Hwy 69 WB	1961	HS-20	4- *54-	110' 510'	1-55' RCDG, 1-160', 1-190', 1-160' St Dk Gir, 1-55' RCDG	HC 32-00	
9.90	**0M490**	Sign Truss Br, Hwy 69 at MP 9.90	1969		80-		1-65' Steel Truss Sign Bridge	HC 47-00	VC 16-06
9.92	**08704**	Willamette River Oflow, Hwy 69 WB	1966	HS-20	14-	126'	2-24', 2-27', 1-24' RC Slb Prest 3" ACWS		
9.92 E	**08704A**	Willamette River Oflow, Hwy 69 EB	1966	HS-20	14-	138'	1-28'2",1-27'6",1-28'6",1-28'1",1-26'3" RC Slb 2.5" ACWS		
C9.92	**39C149**	Debrick Slough, Hwy 69 WB Conn	1979	HS-20	4-	166'	2-83' RCDG Prest 22-Skew	HC 49-11	
10.05	**09358**	Delta Hwy over Hwy 69	1965	HS-20	4-	227'	1-52', 1-68', 1-60', 1-45' RCDG Prest 11-Skew	HCEB 46-00 HCWB 50-06	VCEB 16-02 VCWB 17-04
10.05 E	**0M491**	Sign Truss Br, Delta Hwy (Hwy 69 at MP 10.05)	1969		80-		1-50' Steel Truss Sign Bridge	HC 40-00	VCNB 16-10

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BELTLINE HWY. NO. 69 (OR569, formerly OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
10.15	**08705**	Debrick Slough, Hwy 69 WB at MP 10.15	1961	HS-20	14-	135'	5-27' RC Slb Prest 4" ACWS	HC 30-00	
10.15 E	**08705A**	Debrick Slough, Hwy 69 EB at MP 10.15	1965	HS-20	14-	81'	3-27' RC Slb Prest 4" ACWS	HC 41-00	
C10.15	**08705B**	Debrick Slough, Hwy 69 WB Conn at MP C10.15	1964	HS-20	14-	60'	3-20' RC Slb Prest 4" ACWS	HC 22-00	
C10.15	**08705C**	Debrick Slough, Hwy 69 EB Conn at MP C10.15	1965	HS-20	14-	72'	3-24' RC Slb Prest 4" ACWS	HC 21-00	
10.25	**0M492**	Sign Truss Br, Hwy 69 WB at MP 10.25	1969		80-		1-69' Steel Truss Sign Bridge	HCWB 50-06	VCWB 16-09
10.64	**09324**	Norkenzie Road over Hwy 69	1964	HS-20	4-	206'	1-57', 1-92', 1-57' RCDG Prest No WS	HCEB 40-09 HCWB 41-00	VCEB 15-09 VCWB 16-00
10.98	**09327**	Gilham Road over Hwy 69	1964	HS-20	4-	188'	1-51', 1-90', 1-47' RCDG Prest No WS	HCEB 40-00 HCWB 41-00	VCEB 15-08 VCWB 15-09
11.25 E	**20807**	Sign Cantilever Br, Hwy 69 EB at MP 11.25	2010		82-		1-45' Steel Cantilever Sign Bridge	HCEB 42-00	VCEB 18-00
11.66	**16267**	Hwy 69 over Coburg Road	1977	HS-20	6-	120'	1-120' RCBB Precast Prest 4" ACWS 4-Skew	HC 86-04	
12.21 E	**20159**	Sign Cantilever Br, Hwy 69 EB at MP 12.21	2008		82-		1-35' Steel Cantilever Sign Bridge		VCEB 18-00
12.55	**0M495**	Sign Truss Br, Hwy 69 at MP 12.55	1967		80-		1-74' Steel Truss Sign Bridge	HCWB 62-07	VCWB 19-05
12.70	**21655**	Hwy 69 EB Conn to Hwy 1 SB over Multi-use	2012	HL-93	14-	40'	1-40' RC Slb Prest Seis Dgn	HC 28-00	
12.70	**21657**	Hwy 1 SB to Hwy 69 over Multi Use	2012	HL-93	14-	40'		HC 28-00	
4C12.74	**21237**	Sign Cantilever Br, Hwy 69 WB Conn at MP 4C12.74	2010		82-		1-30' Steel Cantilever Sign Bridge		VCWB 19-00
12.74	**20060**	Hwy 1 NB Conn to Hwy 69 EB over Hwy 1 & Hwy 69					See Hwy 1 MP 6C195.46 for Description	HCEB 47-00 HCWB 47-00	VCEB 19-07
12.76	**21576**	Hwy 69 over Hwy 1	2014	HL-93	4-	244'	2-120' RCDG-Prestr Ped Fencing 5-Skew	HCEB 56-00 HCWB 44-00	VCEB 19-03 VCWB 18-09

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BELTLINE HWY. NO. 69 (OR569, formerly OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
12.88	**21042**	Sign Truss Br, Hwy 69 WB at MP 12.88	2010		80-		1-91' Steel Truss Sign Bridge	HCWB 48-00	VCWB 19-06
12.92	**21656**	Hwy 69 WB Conn to Hwy 1 SB over Multi-use	2012	HL-93	14-	40'	1-40' RC Slb Prest Seis Dgn	HC 28-08	
12.97 E	**21182**	Sign Truss Br, Hwy 69 EB at MP 12.97	2010		80-		1-128' Steel Truss Sign Bridge	HCEB 35-00	VCEB 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCNARY HWY. NO. 70 (I-82)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Oregon - Washington State Line							
0.39 E	**02230A**	Columbia River, Hwy 70 EB (Umatilla)	1955, 90	HS-20	54-	680'	1-90', 5-100', 1-90' St Dk Gir, 1-300', 1-600', 1-120', 1-600', 1-300' St Thru Truss, 1-90', 6-100', 1-90' St Dk Gir LMC O'lay		VC 16-01
					38-	1920'	*Maintained by WSDOT, ODOT to share costs*		
					54-	780'			
0.40	**16424**	Columbia River, Hwy 70 WB (Umatilla)	1988	HS-20	10-	3433'	8 Spans RCBG Prest, 3433' total LMC O'lay		
0.61	**16437**	Hwy 70 WB over Third St (Umatilla)	1984	HS-25	4-	218'	1-58', 1-87', 1-70' RCDG Prest		
0.61 E	**16438**	Hwy 70 EB over Third St (Umatilla)	1984	HS-25	4-	218'			
0.71 E	**16954**	Sign Cantilever Br, Hwy 70 EB at MP 0.71	1994		82-		1-36' Steel Cantilever Sign Bridge Const. by Maintenance		VCEB 19-07
0.76	**16439**	Hwy 70 WB over UPRR	1984	HS-25	4-	189'	1-55'6", 1-70', 1-63' RCDG Prest		
0.76 E	**16440**	Hwy 70 EB over UPRR	1984	HS-25	4-	195'	1-58'6", 1-70', 1-66' RCDG Prest		
0.90 E	**16645**	Sign Truss Br, Hwy 70 EB at MP 0.90	1987		80-		1-60' Steel Truss Sign Bridge	HCEB 36-00	VCEB 19-09
1.00	**16441**	Hwy 70 WB over Hwy 2	1984	HS-25	10-	218'	1-53', 1-112', 1-53' RCBG 4-Skew	HCWB 42-00	
1.00 E	**16442**	Hwy 70 EB over Hwy 2	1984	HS-25	10-	218'	1-53', 1-112', 1-53' RCBG 3-Skew	HCEB 42-00	
1.65 E	**16444**	Hwy 70 EB over UPRR & Umatilla River Rd	1985	HS-25	4-	984'	6-100', 3-128' RCDG Prest		
1.67	**16443**	Hwy 70 WB over UPRR & Umatilla River Rd	1985	HS-25	4-	1016'	4-100', 3-100', 1-100', 1-132' RCDG Prest Bulb-T	HC 42-00	
2.12	**0P488**	West Extension Canal, Hwy 70	1984	HS-20	8-	8'	8'x4' -310' RCBC		
4.86	**16447**	Powerline Road over Hwy 70	1986	HS-25	10-	330'	1-170', 1-160' RCBG Prest Post-Ten	HCEB 40-00 HCWB 40-00	VCEB 17-07 VCWB 17-01
7.63	**16448**	Walker Road (Bridge Road) over Hwy 70	1986	HS-20	4-	355'	1-131', 2-112' RCDG Prest Bulb-T	HCEB 40-00 HCWB 40-00	VCEB 17-11 VCWB 17-07

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCNARY HWY. NO. 70 (I-82)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
9.65 E	**16954A**	Sign Truss Br, Hwy 70 EB at MP 9.65	1987		80-		1-60' Steel Truss Sign Bridge	HCEB 20-00	VCEB 18-11
9.85	**16449**	Lamb Road (Westland Road) over Hwy 70	1986	HS-25	4-	261'	1-131', 2-126' RCDG Prest Bulb-T	HCEB 40-00 HCWB 40-00	VCEB 17-02 VCWB 17-00
10.21	**16450**	Hwy 70 WB over UPRR	1987	HS-25	10-	291'	1-75', 1-149', 1-65' RCBG Prest Post-Ten		
10.27 E	**16451**	Hwy 70 EB over UPRR	1987	HS-25	10-	309'	1-75', 1-157', 1-77' RCBG Prest Post-Ten		
10.50 E	**16954B**	Sign Truss Br, Hwy 70 EB at MP 10.50	1987		80-		1-60' Steel Truss Sign Bridge	HCEB 49-00	VCEB 18-01
10.60	**0M616**	Sign Cantilever Br, Hwy 70 WB at MP 10.60 (VMS)	1995		82-		1-35' Steel Butterfly Sign Bridge (Variable Message Sign)		VCWB 19-06
C10.70	**16452**	Hwy 6 EB Conn to Hwy 70 WB over Hwy 6 & Hwy 70 EB					See Hwy 6 MP C179.42 for Description		
10.70	**16453**	Hwy 6 WB over Hwy 70 EB					See Hwy 6 MP 179.43W for Description	HC 34-00	VC 18-02
10.71	**16454**	Hwy 6 EB over Hwy 70 EB					See Hwy 6 MP 179.43E for Description	HC 34-00	VC 18-06

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WHITNEY HWY. NO. 71 (OR7)

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Austin Junction					John Day Hwy 5		
0.89	**03531**	Clear Creek, Hwy 71 (Bates)	1951		8-	16'	Dbl 8'x6' -40' RCBC Inv & Apr Pvd 2'-Fill		
2.74	**0P447**	Middle Fork John Day River, Hwy 71 (Austin)	1972	HS-20	72-	20'	20'x11' -112' Struct Plate Arch, RC Ftgs No Inv 16'-Fill 8-Skew		
2.79	**0P448**	Hwy 71 over Local Road	1972		72-	14'	14'x8' -12' Struct Plate Arch, RC Ftgs 4'-Fill		
6.74		Tipton Summit					Blue Mountain Pass, Elevation 5124'		
7.56		County Line					Grant - Baker		
11.01	**0P449**	North Fork Burnt River, Hwy 71 (Tipton)	1972		72-	18'	18'x9' -90' Struct Plate Arch, St Ftgs No Inv 11'-Fill 5-Skew		
15.76	**0P450**	Camp Creek, Hwy 71 (Whitney)	1972		72-	10'	10'x6'6" -79' Struct Plate Pipe St Inv 5'-Fill 10-Skew		
24.69	**16066**	Powder River, Hwy 71 at MP 24.79 (Huckleberry)	1973	HS-20	14-	52'	1-50' RC Slb Prest 5.5" ACWS DS=13'	HC 34-07	
24.95		DISTRICT 14/13 BOUNDARY							
25.23		Sumpter Junction					Sumpter Hwy 410		
30.54	**09385**	Deer Creek, Hwy 71	1965	HS-20	14-	64'	3-20' RC RC Slb Prest 5" ACWS DS=15'	HC 30-00	
35.99	**02901**	California Gulch, Hwy 71	1959		72-	7'	84" -52' CMP 4'-Fill		
37.96	**0P390**	Webfoot Creek, Hwy 71	1959		72-	6'	72" -46' CMP 3'-Fill		
38.61	**0P391**	Poker Gulch, Hwy 71	1959		72-	6'	72" -51' CMP 3'-Fill		
41.19	**20720**	Powder River, Hwy 71 at MP 41.19 (Rancheria)	2010	HL-93	10-	96'	1-96' RCBG Prest Seis Dgn DS=14' 9-Skew	HC 40-00	
41.85		Salisbury Junction					Dooley Mountain Hwy 415		
42.19	**0P364**	Cattlepass & Drainage, Hwy 71 at MP 42.19	1952		72-	7'	84" -77' CMP 6'-Fill		
42.31	**20721**	Powder River, Hwy 71 at MP 42.31 (Salisbury)	2010	HL-93	4-	114'	1-114' RCDG Prest Bulb-I Seis Dgn DS=19' 9-Skew	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WHITNEY HWY. NO. 71 (OR7)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
43.58	**02884A**	Blue Canyon Creek, Hwy 71	1952		8-	12'	Dbl 6'x6' -49' RCBC Inv & Apr Pvd 4'-Fill		
45.42	**02885A**	Juniper Gulch, Hwy 71	1952		8-	12'	Dbl 6'x4' -41' RCBC Inv & Apr Pvd 2'-Fill		
46.03	**02886A**	Timber Gulch, Hwy 71	1952		8-	12'	Dbl 6'x4' -38' RCBC Inv & Apr Pvd 2'-Fill		
48.41		ODOT Truck Scales, Rt							
48.59	**02889A**	Griffin Creek, Hwy 71	1952		8-	12'	Dbl 6'x6' -42' RCBC Inv & Apr Pvd 4'-Fill		
50.47	**02890**	Settlers Slough, Hwy 71	1951		8-	16'	Dbl 8'x4' -45' RCBC Inv & Apr Pvd 1'-Fill		
50.56	**06531**	UPRR over Hwy 71 (Dewey Ave)	1951	E-80	54-	36'	1-36' St Dk Gir *Superstructure Maintained by UPRR*	HC 31-00	VC 15-06
50.57	**06531A**	Pedestrian Br over Hwy 71 (Dewey Ave)	1951, 99	Ped	14-	45'	1-45' RC Slb Prest	HC 31-00	VC 16-08
50.96		Junction					LaGrande - Baker Hwy 66		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALEM PARKWAY NO. 72

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00	**07855B**	Chemawa Rd NE over Hwy 1 & Hwy 72 NB Conn					See Hwy 1 MP 260.20 for Description	HC 30-00	VC 21-06
0.30	**07855C**	Hwy 1 NB over Hwy 72 NB					See Hwy 1 MP 259.95N for Descriptions	HC 38-00	VC 20-11
0.30	**07855D**	Hwy 1 SB over Hwy 72 NB					See Hwy 1 MP 259.95S for Descriptions	HC 53-00	VC 22-07
0.30	**07855E**	Chemawa Rd NE Conn to Hwy 1 SB over Hwy 72 (Salem Pkwy)					See Hwy 1 MP C259.97 for Description	HC 47-00	VC 17-03
0.40	**16096**	BNSF over Hwy 72	1983	E-80	54-	188'	1-86', 1-102' St Dk Gir H.C. on ramp 17-11 *Maintained by BNSF*	HC 41-00	VCNB 17-02 VCSB 16-10
1.00		Salem					North City Limits		
1.73	**16098**	Clagget Creek, Hwy 72	1984	HS-20	14-	70'	1-70' RC Slb Prest 3" ACWS, 12' Bikeway Rt DS=22'	HC 74-00	
F1.73	**16100**	Claggett Creek, Hwy 72 Frtg Rd (Mainline Dr)	1984	HS-20	14-	70'	1-70' RC Slb Prest 3" ACWS DS=21'	HC 31-02	
2.23							Begin Frontage Rd Lt Salem/Keizer City Limits		
3.34		Junction					Begin Hwy 72 NB & SB, One Way		
4.50		Junction					Begin Hwy 72, Two-Way		
4.52	**16883**	Mill Creek, Hwy 72	1930, 82	HS-20	16-	39'	1-39' RC Rigid Frame Wide 1982, 24'6" both sides, 2.5" ACWS DS=24'	HC 36-00	
C4.73							Begin Hwy 72 Lt & Rt		
4.76	**16425A**	Sign Truss Br, Hwy 72 at MP 4.76	1984		80-		1-124' Steel Truss Sign Bridge	HC 28-00	VC 19-01
4.79		Junction					Hwy 72 Lt to Jct Hwy 30 WB & Hwy 162 EB		
4.89		Junction					Hwy 72 Lt to Junction Hwy 30 & Hwy 162 EB		
4.93	**07253B**	Willamette River, Hwy 30 WB & Hwy 72 Conn (Marion St)					See Hwy 30 MP 25.95W for Description	HCNB 36-06 HCSB 37-11	VCNB 16-05 VCSB 20-03
4.99		Junction					Center St Br Hwy 30 Off Ramp to Hwy 72 NB		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALEM PARKWAY NO. 72

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
5.06		Junction					Hwy 30 WB On Ramp		
5.01	**00123K**	Willamette River, Hwy 30 EB (Center St)					See Hwy 30 MP 25.90E for Description	HC 44-06 HC 36-10	VCNB 16-07 VCNB 19-07
5.18		Junction					Center St Br Hwy 30 Off Ramp SB		
5.35	**19834**	Sign Cantilever Br, Hwy 072 at MP 5.35			82-		1-44'6", Steel Cantilever Sign Bridge		VC 18-00
5.75 E	**21532**	Hwy 72 EB over Pedestrian Pass at MP 5.75	1974	HS-20	16-	13'	1-10'x8'8" - 41' RC Rigid Frame		
5.75	**21533**	Hwy 72 WB over Pedestrian Pass at MP 5.75	1974	HS-20	16-	13'	1-10'x8'8" - 38' RC Rigid Frame		
6.23	**08111**	Shelton Ditch, Hwy 72 (12th St SE)	1929, 56	H-15	4-	55'	1-45' Filled Arch, widened w/1-50'10" RCDG Prest Lt & 1-50'2" RCDG Prest Rt 2-5' SW, 5" ACWS 4.5'-Fill DS=16'	HC 46-00	
C6.36	**470414**	Shelton Ditch, 13th St SE (City Br)	1989	HS-25	10-	204'	1-47', 1-110', 1-47' RCBG 5' SW Rt. DS=14'	HC 26-00	
6.45	**16812W**	Shelton Ditch & 13th St SE, Hwy 72 WB Off-Ramp	1989	HS-25	10-	674'	1-120', 1-153', 1-121' RCBG Prest Post-Ten, 2-94', 1-92' RCBG Hangers at Bent 4 DS=36'	HC 26-00	
6.45	**16812E**	Hwy 72 EB (Mission St SE) On-Ramp over 13th St SE & UPRR	1988	HS-25	10-	1075'	1-114', 1-143', 1-141', 1-115' RCBG Prest Post-Ten, 3-95', 1-80', 1-98', 1-99' RCBG Hangers at Bent 5	HC 26-00	
C6.47	**16813**	Hwy 72 (Mission St SE) over 13th St SE (Mission Street)	1989	HS-25	10-	82'	1-82' RCBG Prest Post-Ten 2-10' SW	HC 83-04	
C6.50	**16814**	Hwy 72 (Mission St SE) On Ramp over Bike Path	1989	HS-25	14-	38'	1-38' RC Slb No WS	HC 26-00	
6.55	**16812M**	Hwy 72 (Mission St SE) over 14th St SE & UPRR	1989	HS-25	10-	521'	1-66', 1-79', 3-99', 1-79' RCBG	HC 64-00	
6.66	**16974**	Sign Truss Br, Hwy 72 at MP 6.66	1988		80-		1-112'9" Steel Truss Sign Bridge	HC 86-00	VC 19-06
8.46	**07769A**	Mill Creek, Hwy 72 (Mission St SE)	1956, 76	HS-20	4-	200'	1-14' Cant, 1-54', 1-64', 1-54' RCDG, 1-14' Cant, Wide w/1-68', 1-64', 1-68' RCDG Prest 3" ACWS DS=8' 20-Skew	HCEB 35-00 HCWB 45-05	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HISTORIC COLUMBIA RIVER HWY. NO. 100 (US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Begin Hwy 100							
0.03	**02019**	Sandy River, Hwy 100	1912	HS-15	54-	40'	1-40' St Dk Gir, 2-162' St Thru Trusses (Total Steel 172 Ton), 3'3" Trtd SW Rt, No WS DS=39'	HC 17-05	VC 16-02
					*38-	324'			
0.03		DISTRICT 2B/2C BOUNDARY							
1.14		Troutdale					East City Limits		
6.62		Corbett							
9.62	**04524**	Crown Point Viaduct, Hwy 100	1914	H-15	14-	560'	28-20' RC Slb 7' SW Lt DS=15'	HC 29-00	
11.93	**04527**	Latourell Creek, Hwy 100	1914	H-15	20-	310'	1-30', 3-80', 1-40' RC Dk Arch 2-3' SW, 2" ACWS DS=95'	HC 16-00	
13.14	**04528**	Youngs Creek, Hwy 100 (Shepperds Dell)	1914, 00	H-15	14-	40'	2-10' RC Slb, 1-100' RC Dk Arch, 2-10' RC Slb 2-3' SW, 7" ACWS. Beams reinforced with fibre-reinforced polymer (FRP) DS=108'	HC 16-10	
					*20-	100'			
13.30	**04529**	Creek, Hwy 100 at MP 13.30	1914	H-15	14-	8'	1-8' RC Slb Rock Masonry Inv & Apr Pvd 15'-Fill DS=7'	HC 25-00	
13.50	**04530**	Cattlepass, Hwy 100 at MP 13.50	1914	H-15	14-	8'	1-8' RC Slb Inv & Lt Apr Pvd DS=6'	HC 24-04	
14.17	**00823**	Bridal Veil Creek, Hwy 100	1914	H-15	4-	118'	2-15', 1-30', 1-15', 1-22', 1-21' RC Thru Gir 2" ACWS DS=27' *Bridge is in Region 1 (Dist 2C) but is inspected by Region 4*	HC 20-07	
15.72	**04531**	Creek, Hwy 100 at MP 15.72	1914	H-15	14-	6'	1-6' RC Slb 1'-Fill DS=4'	HC 24-00	
17.07	**04532**	Mist Creek, Hwy 100	1914	H-15	14-	6'		HC 27-06	
17.30	**04533**	Wahkeena Creek (Gordon Creek), Hwy 100	1914	H-15	14-	15'	1-15' RC Slb ACWS DS=5'	HC 30-00	
17.34	**06502**	Creek, Hwy 100 at MP 17.34	1914	H-15	14-	6'	1-6' RC Slb, 33' Wide Ext w/51' Conc Culv Pipe, 84' Overall 1'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HISTORIC COLUMBIA RIVER HWY. NO. 100 (US30)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.68	**00840**	West Multnomah Falls Viaduct, Hwy 100	1914	H-15	14-	400'	20-20' RC Slb 4" ACWS DS=15'	HC 17-06	
17.89	**04534**	Multnomah Creek, Hwy 100	1914	H-15	20-	38'	1-38' RC Dk Arch 6" ACWS DS=17'	HC 21-06	
18.21	**00841**	East Multnomah Falls Viaduct, Hwy 100	1914	H-15	14-	860'	86-10' RC Slb 4" ACWS DS=15'	HC 17-06	
18.83	**04536**	Creek, Hwy 100 at MP 18.83	1914	H-15	14-	7'	1-7' RC Slb 2'-Fill	HC 25-06	
18.94	**04537**	Creek, Hwy 100 at MP 18.94	1914	H-15	14-	6'	1-6' RC Slb 5'-Fill DS=3'	HC 25-00	
19.13	**04538**	Creek, Hwy 100 at MP 19.13	1914	H-15	14-	7'	1-7' RC Slb 5'-Fill DS=4'	HC 21-00	
19.24	**04539**	Creek, Hwy 100 at MP 19.24	1914	H-15	14-	14'	1-14' RC Slb 4'-Fill DS=6'	HC 26-08	
20.09	**07108A**	Oneonta Gorge Creek, Hwy 100	1947	HS-15	4-	48'	1-48' RCDG 2-3'6" SW, 1.5" ACWS DS=17'	HC 26-00	
F20.09	**04542**	Oneonta Gorge Creek, Hwy 100 Rt (Old Oneonta Gorge Br)	1914	H-15	14-	80'	4-20' RC Slb 2.5" ACWS DS=15'	HC 21-04	
F20.15	**20318**	Oneonta Tunnel (Bike/Ped, Frtg Rd Rt), Hwy 100 at MP 20.15	1914, 09		70-	115'	115' long Tunnel, Shotcreted & Timber Canopy		
20.39	**04543**	Horsetail Creek, Hwy 100	1914, 98	H-15	14-	60'	3-20' RC Slb 6" ACWS. Beams reinforced with fibre-reinforced polymer (FRP) with fibre-optic sensors installed DS=15'	HC 21-06	
21.63	**04544**	Culvert, Hwy 100 at MP 21.63	1914	H-15	14-	10'	1-10' RC Slb, Wide w/ 8'x6' -24' RCBC Lt Inv & Apr Pvd DS=7'	HC 47-00	
21.69	**02176**	Hwy 2 WB over Hwy 100 & UPRR					See Hwy 2, MP 35.12W for Description	HC 30-00	VC 14-08
21.69 E	**02176A**	Hwy 2 EB over Hwy 100 & UPRR					See Hwy 2, MP 35.12E for Description		
22.18		Junction					Columbia River Hwy 2 WB		
22.25 E		Junction					Columbia River Hwy 2 EB		
29.71		Junction					Columbia River Hwy 2 WB		
30.00 E		Junction					Columbia River Hwy 2 EB		
30.13		Cascade Locks					West City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HISTORIC COLUMBIA RIVER HWY. NO. 100 (US30)

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
30.27 E	**08609**	Hwy 2 over Hwy 100 EB					See Hwy 2 MP 43.66 for Description	HC 26-00	VC 15-09
Y30.42	**02592**	Columbia River & Hwy 100, Private Toll Br (Br of the Gods)					*Maintained by Port of Cascade Locks*	HC 51-00	VC 27-01
31.28		ODOT Maintenance Station, Lt					Cascade Locks		
31.81		Cascade Locks					East City Limits		
34.49 E		Junction					Columbia River Hwy 2 EB		
34.51		Junction					Columbia River Hwy 2 WB		
48.66		Juncton							
48.68 E		Junction					Columbia River Hwy 2 EB		
48.91	**09017**	Hwy 100 over Hwy 2	1964	HS-20	4-	118'	1-10' Cant, 1-54' RCDG, 1-106' St Dk Gir, 1-54' RCDG (Steel 53 Ton), 2-3'6" SW, 4" ACWS DS=23' 31-Skew	HC 30-00	
					*54-	106'			
48.94		Junction					Connection To & From Hwy 2		
48.94		Junction					Columbia River Hwy 2, MP 59.99E		
49.19		Hood River					West City Limits		
50.12		Junction					Columbia R Hwy 2 Front. Rd, Rt (2nd St)		
50.96		Hood River					East City Limits		
51.11	**00200A**	Hood River & UPRR, Hwy 100	1981	HS-20	14-	88'	1-27', 1-32', 1-29', RC Slb, 1-105', 2-140', 1-125', 1-80' RCBG Prest Post-Ten 5' SW Rt	HC 34-00	
					10-	590'			
51.26		Junction					Hwy 2 Conn Button Rd		
56.23	**00653**	Mosier Tunnels (single lane)	1920		70-	352'			
57.28	**65C63**	Rock Creek, Hwy 100	1930	H-15	4-	45'	1-12' Cant, 1-21', 1-12' Cant RCDG 4" ACWS DS=11' 15-Skew	HC 19-06	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HISTORIC COLUMBIA RIVER HWY. NO. 100 (US30)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
57.84	**00498**	Mosier Creek, Hwy 100	1920	H-15	14-	72'	2-11', 1-14' RC Slb, 1-110' RC Dk Arch, 1-14', 2-11' RC Slb 4" ACWS DS=55'	HC 20-00	
					*20-	110'			
58.28		Mosier					East City Limits		
61.50	**04919**	Cattlepass, Hwy 100 at MP 61.50	1920		8-	6'	6'x6' -25'6" RCBC Inv & Dwnstrm Apr Pvd, No Fill	HC 23-03	
62.12	**04920**	Cattlepass Hwy 100 at MP 62.12	1920		8-	6'	6'x6' -25'6" RCBC Inv Pvd No Apr 1'-Fill	HC 24-00	
63.15	**00523**	Hog Creek Canyon, Hwy 100 (Rowena Dell)	1920	H-15	4-	20'	1-20' RCDG 8" ACWS DS=15'	HC 23-00	
63.79	**00524**	Dry Canyon Creek, Hwy 100	1921	H-15	14-	26'	1-13' RC Slb, 1-75' RC Dk Arch, 1-13' RC Slb 2" ACWS DS=50'	HC 19-00	
					*20-	75'			
72.10	**00506**	Chenoweth Creek, Hwy 100	1920	H-15	4-	60'	3-21'3" RCDG 4" ACWS DS=25'	HC 22-06	
72.37		The Dalles					West City Limits End of Hwy 100		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NEHALEM HWY. NO. 102 (US26, OR47, OR202, US101Business)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.18		Junction					Oregon Coast Hwy 9 (N End Youngs Bay Br) MP 4.14S		
0.47		ODOT Maintenance Shed, Lt							
1.42		Junction					Warrenton Hwy 105, Rt, MP 7.09		
2.77		Astoria					South City Limits		
3.85	**0M002**	Cattlepass, Hwy 102 at MP 3.85			8-	6'	6'x5' -40' RCBC Inv Pvd, No Apr 3'-Fill		
4.58	**02320A**	Walluski River, Hwy 102	1980	HS-20	50-	125'	5-48' RC Slb Prest, 2-62'6" Continuous St Open Dk Gir Removable, 3-40' RC Slb Prest 3" ACWS on appr DS=30'	HC 33-09	
					14-	360'			
9.52		Olney					City Limits		
10.83	**0P007**	Cattlepass, Hwy 102 at MP 10.83			8-	6'	6'x6'6" -22' RCBC, Ext 10' each end w/72" CMP Inv & Apr 2'-Fill		
11.41	**0P006**	Culvert, Hwy 102 at MP 11.31			72-	6'	72" -52' CMP 2'-Fill		
11.85	**03104A**	North Fork Klaskanine River, Hwy 102 at MP 11.85	1921, 65	H-15	4-	126'	1-44', 2-41' RCDG 4" ACWS DS=27' 30-Skew	HC 32-00	
12.03	**01993**	Culvert, Hwy 102 at MP 12.03	1957		72-	6'	72" -100' CMP 20'-Fill		
15.76	**01964**	North Fork Klaskanine River, Hwy 102 at MP 15.76	1934	H-15	56-	40'	1-40' I-Beam, 4-30" (108 lb) I-Beam Strs Conc Dk (Steel 11 Ton), No WS DS=11'	HC 24-00	
16.89		Summit					Klaskanine Elevation 1220'		
19.27	**01963**	South Fork Klaskanine River, Hwy 102 at MP 19.27	1934	H-15	2-	46'	1-23' FrTr Comp, 1-55' I-Beam, 1-23' FrTr Comp, 10-7x20 Strs, 4-36" (150 lb) I-Beam (Steel 20 Ton), 2.5" ACWS DS=15'	HC 24-00	
					*56-	55'			
25.43	**03108**	Hamilton Creek, Hwy 102	1963	HS-20	14-	72'	1-16', 2-28' RC Slb Prest on PT 2.5" ACWS DS=13'	HC 27-04	
29.16		Jewell					Post Office		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NEHALEM HWY. NO. 102 (US26, OR47, OR202, US101Business)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
29.32	**01991**	Beneke Creek, Hwy 102	1934	H-15	2-	97'	3-21' PT Comp, 1-60' I-Beam, 1-21', 1-13' PT Comp, 10-6x20 Strs 4-36" (158 lb) I-Beam (Steel 25 Ton), 2-3'6" SW, 2.5" ACWS DS=15'	HC 24-00	
					*56-	60'			
29.84	**03110A**	Nehalem River, Hwy 102 at MP 29.84	1966	HS-20	4-	309'	1-80', 1-115', 1-114' RCDG Prest 2" ACWS DS=45' 10-Skew	HC 32-00	
30.63	**18527**	Culvert, Hwy 102 at MP 30.63	2000		72-	6'	72" -113 ' CMP 3'-Fill	HC 44-00	
30.70	**18528**	Culvert, Hwy 102 at MP 30.70	2000		72-	11'	11.3' -143' CMP 3'-Fill	HC 44-00	
32.06	**03111A**	Nehalem River, Hwy 102 at MP 32.06	1953	HS-20	4-	300'	1-15' Cant, 1-85', 1-100', 1-85' RCDG, 1-15' Cant 3" ACWS DS=47' 30-Skew	HC 26-00	
33.59	**18775**	Mulak Creek, Hwy 102	2000	HL-93	6-	93'	1-93' RCBB Prest 2" ACWS DS=24'	HC 37-00	
35.08	**03112A**	Nehalem River, Hwy 102 at MP 35.08	1953	HS-20	4-	340'	1-40', 1-80', 1-100', 1-80', 1-40' RCDG 4.5" ACWS DS=47' 20-Skew	HC 26-00	
36.75	**01707A**	Sager Creek, Hwy 102	1979	HS-20	6-	100'	1-100' RCBB Prest 2.5" ACWS DS=20'	HC 31-00	
37.66	**01708**	Cattlepass, Hwy 102 at MP 37.66	1961		72-	6'	78" -40' CMP 2'-Fill		
37.88	**01709A**	Kale Creek, Hwy 102	1979		72-	7'	6'9"x13' -135' Multiplate Arch 15'-Fill		
37.98	**01710A**	Oflow Channel, Hwy 102 at MP 37.98	1990	HS-25	14-	29'	1-29' RC Slb Prest 1.5" ACWS DS=8'	HC 33-04	
38.48	**01711**	Cattlepass, Hwy 102 at MP 38.48	1966		72-	6'	78" -72' CMP 5'-Fill		
38.59	**03113A**	Nehalem River, Hwy 102 at MP 38.59	1966	HS-20	4-	309'	1-91', 1-115', 1-103' RCDG Prest DS=50' 18-Skew	HC 32-00	
38.81	**01712A**	Grub Creek, Hwy 102	1990	HS-25	14-	60'	1-60' RC Slb Prest 2" ACWS DS=10'	HC 33-04	
39.13		County Line					Clatsop - Columbia		
40.13	**03138A**	Cattlepass, Hwy 102 at MP 40.13	1953		72-	6'	72" -40' CMP 3'-Fill		
40.62	**03139A**	Nehalem River, Hwy 102 at MP 40.62 (Birkenfeld)	1956	HS-20	10-	260'	1-80', 1-100', 1-80' RCBG DS=45' 34-Skew	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NEHALEM HWY. NO. 102 (US26, OR47, OR202, US101Business)

Columbia County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
40.91		Birkenfeld					Post Office Lt		
43.22	**05169**	Culvert, Hwy 102 at MP 43.22	1914		8-	7'	7'x5' -52' RCBC Inv & Apr Pvd 8'-Fill		
43.70	**20848**	Nehalem River, Hwy 102 at MP 43.70 (Banzer)	2011	HL-93	4-	249'	1-79'6", 1-102', 1-67'6" RCDG Prest Bulb-T Seis Dgn DS=41'	HC 40-00	
45.45	**19872**	Ford Creek, Hwy 102	2006	HL-93	4-	120'	1-120' RCDG Prest Bulb-I Seis Dgn DS=23' 1-Skew	HC 41-04	
45.63	**19873**	Lyons Creek, Hwy 102	2006	HL-93	4-	85'	1-85' RCDG Prest Bulb-I Seis Dgn DS=21' 3-Skew	HC 41-09	
46.08	**0M075**	Messing Creek (Lundgren Creek), Hwy 102			8-	7'	7'x7' -65' RCBC Inv Pvd 10'-Fill		
46.14		Junction					Mist - Clatskanie Secondary Hwy 110		
48.63	**19874**	Battle Creek, Hwy 102	2007	HL-93	6-	105'	1-105' RCBB Prest Seis Dgn DS=15' 29-Skew	HC 40-00	
51.64	**18866**	Gus Creek, Hwy 102	2001	HL-93	72-	17'	16'6"x7' -103' CMP 4'-Fill 50-Skew		
53.07	**01748A**	Oak Ranch Creek, Hwy 102	1978	HS-20	14-	70'	1-70' RC Slb Prest 2" ACWS DS=15'	HC 32-00	
57.14	**01415**	East Fork Nehalem River, Hwy 102 at MP 57.14	1929	H-15	4-	120'	1-40', 1-50', 1-30' RCDG 2" ACWS DS=20'	HC 24-00	
57.68	**03145A**	Nehalem River, Hwy 102 at MP 57.68	1959	HS-20	10-	210'	1-65', 1-80', 1-65' RCBG DS=36'	HC 26-00	
59.58	**03146A**	Nehalem River, Hwy 102 at MP 59.58	1958	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG DS=29'	HC 26-00	
60.40		Vernonia					North City Limits		
61.28	**02323**	Nehalem River, Hwy 102 at MP 61.28	1938	H-15	2- *38-	88' 120'	1-16', 2-17' PT Comp, 1-120' St Thru Truss, 2-19' PT Comp, 11-6x18 Strs on 19', 11-6x16 Strs, Flared to 18-6x16 Strs on First Appr (Steel 94 Ton), 2-5' SW, 2" ACWS DS=28'	HC 26-00	VC 15-09
62.27	**01508**	Rock Creek, Hwy 102	1930	H-15	4-	139'	1-42', 1-55', 1-42' RCDG 2-5' SW, 3" ACWS DS=20'	HC 27-00	
62.77		Vernonia					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NEHALEM HWY. NO. 102 (US26, OR47, OR202, US101Business)

Columbia County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
63.65	**02598A**	Nehalem River, Hwy 102 at MP 63.65	1959, 96	HS-20	4-	96'	1-30' RCDG, 1-6' RC Cant, 1-84' St Dk Gir, 1-10' RC Cant, 1-50' RCDG widened both sides (Steel 36 Ton), LMC O'lay, Seis Retro DS=21'	HC 40-00	
					*54-	84'			
64.21	**03148**	Beaver Creek, Hwy 102 at MP 64.21	1968	HS-20	14-	84'	1-22'8", 1-31'3", 1-30'11" RC Slb Prest 2" ACWS DS=16'	HC 31-06	
64.60	**02301**	Beaver Creek, Hwy 102 at MP 64.60	1936	H-15	2-	87'	3-29' FrTr Comp, 11-7x24 Strs 2" ACWS DS=12' 30-Skew	HC 26-00	
65.22	**03151**	Beaver Creek, Hwy 102 at MP 65.22	1964	HS-20	14-	84'	4-21' RC Slb Prest 5" ACWS DS=14'	HC 26-11	
67.36	**20137**	Fish Passage Culvert, Hwy 102 at MP 67.36	2005		8-	15'	12'x8' -72' RCBC Inv & Apr Pvd 35-Skew	HC 27-00	
69.03	**03156A**	Beaver Creek, Hwy 102 at MP 69.03	1966	HS-20	14-	63'	1-19', 1-25', 1-19' RC Slb Prest 6" ACWS DS=9' 30-Skew	HC 31-10	
69.14		County Line					Columbia - Washington		
69.79	**04950**	Beaver Creek, Hwy 102 at MP 69.79	1964	HS-20	14-	37'	1-19', 1-18' RC Slb Prest 2" ACWS DS=10'	HC 26-06	
70.51	**01760**	Beaver Creek, Hwy 102 at MP 70.51	1932	H-15	2-	46'	2-23' PT Comp, 10-8x20 Strs 8" ACWS DS=12'	HC 23-03	
70.84	**05173**	Culvert, Hwy 102 at MP 70.84	1950		72-	6'	72" -38'4" CMP between conc headwalls & wing walls 3'-Fill		
71.04	**0P077**	Culvert, Hwy 102 at MP 71.04			72-	6'	72" -48' CMP conc headwall & wingwalls 5'-Fill		
71.05	**04951**	Aband. Br over Hwy 102 (Horseshoe Tressle MP 12.1)					*Owned/maintained by Oregon Parks & Rec Dept*	HC 24-00	VC 15-02
72.40	**02003**	Pedestrian Br over Hwy 102 at MP 72.40					*Owned & maintained by Oregon Parks & Rec Dept*	HC 30-01	VC 15-00
P72.94	**19923**	West Fork Dairy Cr (Tributary), Hwy 102 Hares Canyon Park Rd	2004	HL-93	4-	100'	1-100' RCDG Prest Seis Dgn, 2" ACWS	HC 30-09	
P72.94	**19924**	West Fork Dairy Cr, Hwy 102 Hares Canyon Park Rd (Park Br)	2004	HL-93	54-	200'	1-200' St Dk Gir Seis Dgn, 2" ACWS	HC 30-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NEHALEM HWY. NO. 102 (US26, OR47, OR202, US101Business)

Washington County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
74.34	**04952**	POTB RR over Hwy 102					*Maintained by POTB*	HC 26-06	VC 21-09
75.09	**04953A**	Cummings Creek, Hwy 102	1954	HS-20	14-	21'	1-21' RC Slb on PT 4" ACWS DS=8'	HC 26-00	
75.84	**04954**	Hares Canyon (Williams Creek), Hwy 102	1934		8-	6'	6'x6' -36' RCBC Inv Pvd, No Apr 0.5'-Fill	HC 34-00	
76.73	**0P078**	Cattlepass, Hwy 102 at MP 76.73			72-	6'	72" -54' CMP 3'-Fill		
76.96		Junction					Nehalem Sec Hwy 102 (NB Traffic only) w/ Sunset Hwy 47		
77.07		Junction					Nehalem Sec Hwy 102 (SB Traffic only) w/ Sunset Hwy 47		
80.83		Junction					Sunset Hwy 47, End Common Route w/Hwy 47. See Hwy 47 for Descriptions.		
80.96	**02363**	Hwy 47 over Hwy 102 & POTB RR (Davies)		H-15			See Hwy 47, MP 49.47 for Description	HC 32-05	VC 23-09
81.20		Junction					SB & NB Nehalem Hwy 102, Traffic End Divide Hwy		
81.30	**21403**	Culvert, Hwy 102 R/W Lt at MP 81.30	2010		72-	6'	72" -62' CMP in Lt Ditch Under Access Road 5'-Fill	HC 41-00	
81.75	**0P165**	Culvert, Hwy 102 R/W Lt at MP 81.75			72-	6'	72" -30' CMP 2'-Fill		
81.94	**20316**	Dairy Creek Oflow, Hwy 102 at MP 81.94	2007	HL-93	14-	45'	1-44'8" RC Slb Prest 1.5" ACWS DS=8'	HC 39-05	
82.65	**02303**	West Fork Dairy Creek, Hwy 102 at MP 82.65	1936	H-15	2-	63'	3-21' PT Comp, Wide w/RC Slb Prest 3" ACWS DS=7'	HC 32-00	
83.04		Banks					Depot St Lt		
83.72	**08033**	Hwy 37 over Hwy 102					See Hwy 37 MP 49.09 for Description	HC 35-10	VC 15-01
86.22	**04960A**	South Fork Dairy Creek, Hwy 102	1974	HS-20	14-	78'	3-26' RC Slb Prest 4" ACWS DS=11'	HC 41-06	
86.34	**02347**	West Fork Dairy Creek, Hwy 102 at MP 86.34	1937	H-15	2-	87'	3-29' PT Comp, 11-7x24 Strs 4" ACWS DS=12' 20-Skew	HC 26-00	
86.39	**02067A**	Dairy Creek Oflow, Hwy 102 at MP 86.39	1978	HS-20	14-	35'	1-35' RC Slb Prest 2.5" ACWS DS=16'	HC 39-00	
88.51	**05174**	Council Creek, Hwy 102	1950		8-	10'	Dbl 5'x5' -34' RCBC Inv Pvd No Apr 2'-Fill	HC 32-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NEHALEM HWY. NO. 102 (US26, OR47, OR202, US101Business)

Washington County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
88.83	**18615**	Culvert, Hwy 102 at MP 88.82	2000		8-	30'	10'x6' & Dbl 10'x4'-294' RCBC Inv & Apr Pvd 5'-Fill		
89.22	**18616**	Culvert, Hwy 102 at MP 89.22	2000		8-	7'	6.8'x6.8'x105' RCBC Inv & Apr Pvd 6'-Fill		
89.38	**18617**	Culvert, Hwy 102 at MP 89.39	2000		8-	6'	6'x4'x111' RCBC Inv & Apr Pvd 6'-Fill 13-Skew		
89.47		Forest Grove					North City Limits		
89.69	**18618**	Culvert, Hwy 102 at MP 89.66	2000		8-	20'	Triple 6.5x6.9 -118' RCBC Inv & Apr Pvd 6'-Fill		
90.13		Junction					Spur		
90.93		Forest Grove					South City Limits		
91.50		Junction					Tualatin Valley Hwy 29, MP 17.88		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FISHHAWK FALLS HWY. NO. 103

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Jewell Junction					Nehalem Secondary Hwy 102		
0.02	**03103A**	Fishhawk Creek, Hwy 103 (Jewell)	1989	HS-25	14-	98'	2-49' RC Slb No WS DS=18'	HC 36-00	
4.53	**03102**	Furtado Creek, Hwy 103	1956		72-	7'	84" -97' CMP 20'-Fill		
5.25	**02074**	Nehalem River, Hwy 103 at MP 5.25	1957	HS-20	10-	374'	1-80', 2-107', 1-80' RCBG DS=40'	HC 26-00	
6.32	**18165**	Cow Creek, Hwy 103	1997	HS-25	14-	35'	1-35' RC Slb Prest 5" ACWS, Seis Dgn DS=5'	HC 36-00	
8.89	**02165**	Nehalem River & Hwy 103, Hwy 47					See Hwy 47 MP 21.73 for Description	HC 27-00	VC 22-08
9.00		Junction					Sunset Hwy 47		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FORT STEVENS HWY. NO. 104

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00							Fort Stevens Military Reservation Boundary		
0.00							Hammond City Limits		
1.17		Hammond					East City Limits		
1.71		Warrenton					West City Limits		
2.32	**11233B**	Power Slough (Alder Creek), Hwy 104	1989	HS-25	14-	63'	1-63' RC Slb Prest 2.5" ACWS w/membrane DS=11'	HC 37-04	
3.35		Junction					Warrenton Sec Hwy 105, MP 0.00		
4.43		Junction					Fort Stevens Spur Hwy 485, MP 4.43		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WARRENTON-ASTORIA HWY. NO. 105 (US101Business)

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Ft Stevens Sec Hwy 104 (Main & 2nd in Warrenton) MP 3.35		
0.17	**11226A**	Skipanon River, Hwy 105	1978	HS-20	14-	671'	6-38'6", 3-60', 1-40', 5-44' RC Slb Prest 2.5" ACWS, w/20' Impact Panels DS=26'	HC 44-00	
1.55		Junction					Connection Rt to Oregon Coast Hwy 9		
1.75		Warrenton					City Limits		
4.78	**00711**	Lewis & Clark River, Hwy 105	1924	H-15	60-	716'	28-19', 1-14' Trtd FrTr, 1-112' Stl Single Leaf Bascule Draw, 1-41' St I-Beam Strs on Bascule Pier, 9-19' Trtd FrTr, 10-6x20 Strs, 8-5x12" St I-Beam Strs on Bascule, 4x12 & 2x2 Dk (Steel 150 Ton), 3.5" ACWS DS=23'	HC 19-01	
					*52-	112'			
6.89	**00330**	Youngs Bay, Hwy 105 (Old Youngs Bay)	1921	H-15	2-	1616'	2-23, 24-29' PT Comp, 1-166'4" Stl Bascule Dbl Leaf Draw, 23-29' & 9-23' PT Comp, 10-8x24 Strs (Steel 250 Ton), 2-3'6" SW, 1.5" ACWS DS=55'	HC 19-00	
					*52-	166'			
7.06		Astoria					South City Limits		
7.10	**02418**	Hwy 105 over Port of Astoria Belt Line (Abandoned)	1921	H-15	14-	36'	2-18' RC Slb 2-3'6" SW, RR Removed, 3.5" ACWS DS=23'	HC 24-02	
7.25		Junction					Nehalem Hwy 102		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MIST-CLATSKANIE HWY. NO. 110 (OR47)

Columbia County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Lower Columbia River Hwy 2W		
0.27		ODOT Maintenance Station					Clatskanie		
0.41		Clatskanie					North City Limits		
1.25	**20804**	Fall Creek, Hwy 110 at MP 1.25	2008		8-	27'	27'2"x6' - 70'10" RCBC Inv Pvd, Fish passage features 3'-Fill 45-Skew	HC 21-00	
6.43		Summit					Clatskanie Mountain Elevation 1347'		
10.86	**03158**	Messing Creek, Hwy 110 at MP 10.90	1939		8-	6'	5'9"x4'8" -38'6" RCBC Inv Pvd No Apr 2'-Fill 30-Skew		
11.66	**03159**	Lundgren Creek (Messing Creek), Hwy 110 at MP 11.66	1955		72-	10'	9'9"x6'7" -72' Multiplate Pipe 4'-Fill		
11.75		Mist					Post Office		
11.89		Junction					Nehalem Sec Hwy 102		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SWIFT HWY. NO. 120

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Begin City of Portland Jurisdiction							
0.00		Junction					Columbia Boulevard		
0.00	**17965**	Hwy 120 over UPRR (City Br)	1997	HS-25	14-	148'	1-43'9.5", 1-56'6", 1-43'9.5" RC Slb Prest Post-Ten 2-4' SW, 22' 6" Clearance Over Rails 17-Skew *Maintained by City of Portland*	HC 38-01	
0.35		End City of Portland Jurisdiction							
0.38	**01726**	Columbia Slough, Hwy 120 (N Portland Rd)	1933	H-15	2-	253'	6-23' PT Comp, 1-85' St Dk Gir, 5-23' PT Comp 10-8x20 Strs (Steel 64 Ton), 2" ACWS, 2-3'6" SW DS=55'	HC 24-00	
					*54-	85'			
0.41		Begin City of Portland Jurisdiction							
0.44		Portland					North City Limits		
0.62		Portland							
1.11	**16109**	BNSF over Hwy 120 (RR Br)	1974					HCEB 55-00	VCEB 17-02
							Maintained by BNRR except deck maintained by State	HCWB 27-00	VCWB 17-02
1.24	**19197**	BNSF over Hwy 120 (RR Br)	1996		10-	119'	1-39',2-40' RCBG, 1-115'10",1-90'3" Stl Thru Plate Girders, 1-36',6-40'.1-39' RCBG	HCEB 29-00	VCEB 17-02
					54-	206'	*Maintained by BNSF*	HCWB 29-00	VCWB 17-02
					10-	315'			
1.62	**0M393**	BNSF over Hwy 120 (RR Br)						HC 45-09	VC 16-11
2.49		End City of Portland Jurisdiction							
2.63		Connection					Swift-Union Connection, Rt		
2.65		Junction WB Leg Lt					Vancouver - Swift Branch		
2.68	**19516**	Sign Truss Br, Hwy 12 at MP 2.68 (City Br)	2003		80-		Steel Truss Sign Bridge		
2.71	**19517**	Sign Truss Br, Hwy 12 at MP 2.71 (City Br)	2003		80-				

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SWIFT HWY. NO. 120

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.74	**16526**	Oregon Slough (N Ptld Harbor) & N Jantzen Dr, Hwy 1 & 120					See Hwy 1 MP 307.59 for Description	HCEB 21-00 HCWB 16-00	VC 15-07
2.77		Junction					Pacific Hwy 1		
2.93		Junction					Pacific E Hwy 1E		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTHEAST PORTLAND HWY. NO. 123 (US30Bypass, LOMBARD ST.)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Lower Columbia River Hwy 2W		
0.27	**06498**	Hwy 123 over NW Mills St & PNWR	1931	H-15	4-	210'	2-30', 1-90', 2-30' St Dk Gir encased in concrete 5' SW Lt DS=50'	HC 31-00	
0.91	**06497**	Willamette River & Hwy 2W NB & UPRR, Hwy 123 (St Johns)	1931	HS-20	40-	1537'	1-36', 1-37', 1-181' St Dk Truss, 1-430', 1-1207', 1-430' St Susp, 1-181', 1-183', 4-147', 2-111', 1-109' St Dk Truss (Total Steel 8500 Ton) DS=250'	HC 40-00	VC 18-00
					*46-	2067'			
2.40	**0M089**	Hwy 123 (N Lombard St) over BNSF	1909	H-15	40-	270'	1-90' St Dk Truss, 1-33' St Dk Gir, 1-90' St DkTruss, 1-33' St Dk Gir, 1-90' St DkTruss 2-10' SW, 2.5" ACWS	HC 40-00	VC 30-00
					54-	66'	*ODOT is responsible for maint of roadway surface between curbs. BNSF is responsible for all other maintenance on structure*		
3.66		Railroad Tunnel #18	1913				18'x24' 50'-Fill		
5.15		Junction					Pacific Hwy W 1W		
5.29	**0M389**	Sign Truss Br, Hwy 123 (N Lombard St) at MP 5.29	1964		80-		1-110' Steel Truss Sign Bridge (Angle Iron)	HC 106-00	VC 18-02
C5.30	**09344**	Pedestrian Br over Hwy 123 (N Lombard St) Conn to Hwy 1 SB	1965		14-	241'	3-37', 1-25', 3-35' RC Slb	HC 22-00	VC 16-06
5.33	**08996**	Hwy 123 (N Lombard St) over Hwy 1 & Conns	1964	HS-20	10-	217'	1-48', 1-61', 1-63', 1-45' RCBG 6'9" SW Rt, Bents 4 & 5, 2.5" ACWS DS=23' 7-Skew	HC 64-00	VC 16-01
6.18		Junction					Pacific Hwy E 1E (NE Union Avenue)		
7.71	**02484**	NE 33rd Ave over Hwy 123 (NE Lombard St) & UPRR	1929	HS-20			3-18' RC Slb, 1-63' RCDG *Maintained by City of Portland.*	HC 58-00	VC 15-00
8.29	**02485**	NE 42nd Ave over Hwy 123 (NE Lombard St) & UPRR	1938				1-58', 1-60', 1-59', 1-70', 1-46' St Dk Gir *Maintained by City of Portland*	HC 54-00	VC 15-10
8.67		Portland					Northeast City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTHEAST PORTLAND HWY. NO. 123 (US30Bypass, LOMBARD ST.)

Multnomah County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
10.41	**08402**	Hwy 123 (NE Killingsworth St) over Hwy 68 (NE 82nd Ave)	1958, 87	HS-20	4-	175'	1-45', 1-85', 1-45' RCDG 2-5' SW	HC 62-00	
10.53	**20824**	Sign Cantilever Br, Hwy 123 WB at MP 10.53	2008		82-		1-21'6" Steel Sign Cantilever Variable Message Sign		VC 18-00
10.88	**20180**	Sign Truss Br, Hwy 123 at MP 10.88	2005		80-		1-110' Steel Truss Sign Bridge		VC 18-00
10.99	**20181**	Sign Cantilever Br, Hwy 123 EB at MP 10.99	2005		82-		1-21'6" Steel Sign Cantilever Bridge		VC 18-00
11.12	**09666**	Hwy 123 (NE Columbia Blvd) over Hwy 64	1978	HS-20	10-	337'	1-146', 1-80', 1-11', RCBG Post-Ten 8' SW Rt 17-Skew	HC 93-00	
12.43	**09059**	Hwy 123 (NE Sandy Blvd) over NE 122nd Ave	1962	HS-20	14-	134'	1-29', 2-38', 1-29' RC Slb 4'6" SW Rt, No WS DS=20' 20-Skew	HC 56-04	
14.76		Begin Multnomah County Jusridiction							
17.01		Fairview					West City Limits		
17.27		Junction					EB Connection to Columbia River Hwy 2		
C17.57 E		Junction					Columbia River Hwy 2		
17.79	**0M077**	Culvert, Hwy 123 at MP 17.79			8-	6'	6'x6' -30'6" RCBC Inv & Apr Pvd 3'-Fill 13-Skew		
18.02		Wood Village					West City Limits		
18.36							Arata Co Crossroad, Rt Two-Way, Connection to Columbia River Hwy 2		
18.74		Junction					Columbia River Hwy 2 (WB Only)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LITTLE NESTUCCA HWY. NO. 130

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon Coast Hwy 9, MP 91.46		
1.27	**04691A**	Little Nestucca River, Hwy 130 at MP 1.27 (Meda)	1956	HS-20	4-	262'	1-40', 1-56', 1-70', 1-56', 1-40' RCDG on PT No WS DS=23'	HC 26-00	
1.71	**0P080**	Cattlepass, Hwy 130 at MP 1.71			72-	6'	78" -66' CMP 2'-Fill		
2.11	**0P081**	Cattlepass, Hwy 130 at MP 2.11	1950		72-	6'	78" -63' CMP 2'-Fill		
3.23	**01864**	Panther Creek, Hwy 130	1957	HS-20	60-	62'	1-18', 1-25', 1-19' Trtd TB, 11-6x20 Strs on 19', 11-8x20 Strs on 25', 4x12 & 2x2 Dk 6" ACWS DS=19'	HC 22-11	
3.60	**01863**	Squaw Creek, Hwy 130	1942	HS-20	60-	71'	1-21', 1-29', 1-21' Trtd TB, 12-6x20 Strs on 21', 12-8x20 Strs on 29', 4x12 & 2x2 Dk 5" ACWS DS=17'	HC 23-00	
3.82	**01862**	Austin Creek, Hwy 130	1962	HS-20	60-	53'	1-15', 1-23', 1-15' Trtd TB, 1 & 3=16-6x18 Strs, 2=12-8x18 Strs, 4x12 & 2x2 Dk 2.5" ACWS DS=13'	HC 23-00	
4.15	**01861**	Little Nestucca River, Hwy 130 at MP 4.15	1934	H-15	60- *42-	74' 90'	3-19' Trtd FrTr, 1-90' St Pony Truss, 1-17' Trtd FrTr, 8-6x20 Strs, 4x12 & 2x2 Dk on Apprs Conc Dk (Steel 46 Ton), 2" ACWS on truss, 1" ACWS on Approaches DS=21' 30-Skew	HC 19-04	
4.76	**01860**	Bear Creek, Hwy 130	1933, 54	H-15	60-	63'	1-15', 1-29', 1-17' Trtd FrTr, 10-6x20 Strs on No 1 & 3, 10-8x20 Strs on No 2 (w/2-7/8" A36 rods each), 4x12 & 2x2 Dk 3.5" ACWS DS=13' 50-Skew	HC 21-11	
5.11	**01859A**	Little Nestucca River, Hwy 130 at MP 5.11 (Yach)	1952	H-15	4- *38-	60' 120'	1-30' RCDG, 1-120' St Thru Truss, 1-30' RCDG (Steel 75 Ton), No WS DS=19'	HC 16-00	VC 15-02
5.97	**01858A**	Little Nestucca River, Hwy 130 at MP 5.97 (Muscott)	1951	H-15	4- *38-	60' 120'	1-30' RCDG, 1-120' St Thru Truss, 1-30' RCDG (Steel 75 Ton), No WS DS=20'	HC 15-11	VC 15-02
6.34	**06717**	McKnight Creek, Hwy 130	1954		72-	6'	72" -31' CMP 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LITTLE NESTUCCA HWY. NO. 130

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7.55	**01857A**	Little Nestucca River, Hwy 130 at MP 7.55 (Weed)	1951	H-15	4-	150'	3-25' RCDG, 1-150' St Thru Truss, 3-25' RCDG (Steel 80 Ton), No WS DS=26'	HC 15-11	VC 15-01
					*38-	150'			
8.52	**02299A**	Little Nestucca River, Hwy 130 at MP 8.52 (Meader)	1972	HS-20	4-	258'	1-90', 1-95', 1-73' RCDG Prest DS=35'	HC 32-00	
9.30		Dolph Junction					Three Rivers Hwy 32 at MP 10.63		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NETARTS HWY. NO. 131

Tillamook County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Oceanside					Pacific Avenue & Ocean Street		
2.70	**05899**	Ohara Creek, Hwy 131			8-	6'	6'x4' -75' RCBC Inv & Apr Pvd 16'-Fill		
7.21	**05641**	Slough (Esther Creek), Hwy 131 at MP 7.21	1962		72-	6'	72" -173' CMP 5'-Fill		
7.49	**01345C**	Tillamook River, Hwy 131	1962, 87	HS-20	4-	544'	1-30', 6-30', 1-19', 1-30' RCDG, 1-106' St Dk Gir, 1-30', 1-20', 7-30', 1-25' RCDG on PT & St Pile (Steel 81 Ton), No WS DS=35'	HC 26-00	
					*54-	106'			
8.33	**05640A**	Trask River, Hwy 131 (Stillwell)	1948	H-15	14-	232'	1-18', 4-20', 1-18' RC Slb, 1-100' St Pony Truss, 1-18', 4-20', 1-18' RC Slb (Steel 80 Ton), 2-3'6" SW, Apprs on Pt, 0.5" ACWS DS=30'	HC 26-00	
					*42-	101'			
8.56		Tillamook					West City Limits		
9.08		Junction					OR Coast Hwy 9 SB (3rd & Main St) MP 65.74		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH UMPQUA HWY. NO. 138

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-1.13		Begin Hwy							
X-0.58	**07016A**	South Umpqua River, Hwy 138 Conn (Oak Ave)	1970	HS-20	4-	660'	1-200', 1-260', 1-200' RCDG Prest Post-Ten 6'3" SW Rt, No WS DS=44' 2-Skew	HC 36-00	
X-0.46	**08899**	South Umpqua River, Hwy 138 Conn (Washington Ave)	1961	HS-20	4-	168'	3-56' RCDG Prest, 1-135', 2-160', 1-135' RCBG, 3-50' RCDG Prest 4'11" SW Lt, No WS DS=48'	HC 30-00	
					10-	590'			
					4-	150'			
0.00		Intersection Hwy 99 (Stephens St)					Begin State Highway		
0.04	**06821A**	Deer Creek, Hwy 138	1967	HS-20	4-	185'	1-56', 1-70', 1-56' RCDG No WS DS=25'	HC 66-00	
1.64		Roseburg							
2.80	**0M541**	Shick Creek, Hwy 138	1969	H-20	8-	7'	7'x7' -110' RCBC		
3.23	**0M542**	Culvert, Hwy 138 at MP 3.23	1960	HS-20	8-	6'	6'x4' -103' RCBC		
3.82	**0M543**	Culvert, Hwy 138 at MP 3.82	1969	HS-20	8-	6'	6'x4' -123' RCBC		
5.69	**0M544**	Stockway Channel, Hwy 138	1969	H-20	8-	10'	10'x8' -83' RCBC		
8.56	**0M545**	Culvert, Hwy 138 at MP 8.56	1969	H-20	8-	6'	6'x4' -85' RCBC		
9.98	**0M546**	Culvert, Hwy 138 at MP 9.98	1969	H-20	8-	6'	6'x8' -83' RCBC		
10.51	**0M547**	West Fork Oak Creek, Hwy 138	1969	H-20	8-	8'	8'x7' -113' RCBC		
10.66	**02493A**	Oak Creek, Hwy 138	1972	H-20	14-	50'	1-48' RC Slb Prest 4" ACWS DS=11' 15-Skew	HC 71-02	
10.69		Singleton Rd (County Rd #79) Intersection							
13.85	**0P462**	Culvert, Hwy 138 at MP 13.85	1969		72-	6'	72"x42" -105' CMP		
14.45	**0P463**	Culvert, Hwy 138 at MP 14.45	1969		72-	6'	72" -112' CMP		
14.87	**0P464**	Updegrave Reservoir Creek, Hwy 138	1969		72-	6'	72" -170' CMP		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH UMPQUA HWY. NO. 138

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.32	**01623**	Little River, Hwy 138 (Glide)	1976	HS-20	4-	250'	1-83', 1-88', 1-76' RCDG Prest	HC 60-00	
16.52		Glide Loop Road							
17.94		Glide Loop Road							
17.95	**02496**	North Umpqua River, Hwy 138 at MP 17.95 (Lone Rock)	1954	H-20	4-	521'	4-80' RCDG, 1-200' St Thru Truss DS=54'	HC 26-00	VC 14-05
20.10	**0P465**	Old Hatchery Creek, Hwy 138	1960		72-	7'	84" -148' CMP		
21.06		Idleyld Park Lane							
22.30	**07904**	Rock Creek, Hwy 138	1954	H-20	4-	200'	2-65', 1-70' RCDG DS=25'	HC 26-00	
23.52	**19030**	Culvert, Hwy 138 at MP 23.52 (Hill Creek)	1969		72-	7'	84" -100' CMP Inv Pvd		
24.62	**0P466**	Clay Creek, Hwy 138	1960		72-	7'	84" -100' CMP		
25.62	**19933**	Honey Creek, Hwy 138	2005	HI-93	6-	85'	1-85' RCBB Prest Seis Dgn, 4" ACWS 5-Skew	HC 40-06	
28.44	**0P468**	Susan Creek, Hwy 138	1960		72-	16'	Dbl 96" -75' CMP		
32.61	**0M549**	Fall Creek, Hwy 138	1960	H-20	8-	6'	6'x7' -121' RCBC		
33.53	**0M550**	Fairview Creek, Hwy 138	1960	H-20	8-	6'	6'x7' -81' RCBC		
37.09	**20966**	Williams Creek, Hwy 138	2010	HL-93	14-	78'	1-78' RC Slb Prest Seis Dgn, Architectural fascia panels	HC 48-06	
38.92		Equation 38.92Bk = 38.98Ah							
39.01	**02737**	Steamboat Creek, Hwy 138	1949, 93	H-15	56-	315'	2-81', 1-80', 1-73' St Plate Gir, widen w/similar St Plate Gir, Orig girders rehab w/shear studs added Widen 1993 w/ similar St Plate Gir, Orig girders rehab w/shear studs added DS=35' 35-Skew	HC 25-09	
42.43	**0P469**	Jack Creek, Hwy 138	1960		72-	6'	72" -94' CMP		
43.46	**0P470**	Apple Creek, Hwy 138	1960		72-	6'	72" -74' CMP		
45.61	**0P471**	Dog Creek, Hwy 138	1960		72-	10'	120" -79' CMP		
46.21		Horse Shoe Bend FS Rec Site							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH UMPQUA HWY. NO. 138

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
47.51	**16858**	Dry Creek, Hwy 138	1958, 96	HS-20	4-	95'	1-17'6" Cant, 1-60', 1-17'6" Cant RCDG, widened 4" ACWS Seis Dgn in widening only DS=30'	HC 36-00	
50.03	**02492**	North Umpqua River, Hwy 138 at MP 50.03 (Marsters)	1959	H-20	4-	300'	2-35', 2-70', 1-90' RCDG widened 4" ACWS DS=30'	HC 26-00	
51.21	**16859**	Copeland Creek, Hwy 138	1960, 96	HS-20	4-	126'	2-33', 1-60' RCDG, widened 4" ACWS. Seis Dgn in widening only DS=25'	HC 36-00	
55.97	**16860**	Fish Creek, Hwy 138	1962	HS-20	4-	255'	1-41'7" RCDG, 1-175' RCDG Prest Post-Ten, 1-9'8", 3-20' RC Slb 4" ACWS DS=85'	HC 26-00	
56.83		Toketee Creek School							
57.36	**16861**	Rough Creek, Hwy 138 (Penstock)	1962	HS-20	2-	125'	5-25' RC Slb on PT 4" ACWS DS=14'	HC 26-00	
57.97	**0P472**	Culvert, Hwy 138 at MP 57.97	1960		72-	6'	72" -130' CMP		
58.71	**16862**	Toketee Point Viaduct, Hwy 138 at MP 58.71	1963	HS-20	4-	73'	Half Viaduct, 1-73' RCDG Prest 4" ACWS	HC 26-05	
60.63	**0P473**	Watson Falls Creek, Hwy 138	1960		72-	7'	84" -136' CMP		
60.98		Toketee Ranger Station							
63.38	**0P474**	Maple Creek, Hwy 138	1960		72-	6'	72" -97' CMP		
66.78	**0P475**	Clearwater River, Hwy 138 at MP 66.78	1960		72-	10'	120" -161' CMP		
67.18	**0P593**	Stump Lake Canal, Hwy 138			8-	9'	9'x5' -140' RCBC 30-Skew		
70.45	**0P476**	Clearwater River, Hwy 138 at MP 70.45	1960		72-	8'	96" -107' CMP		
72.91		Lemolo Lake Rd							
73.13	**0P477**	Lake Creek, Hwy 138	1960		72-	12'	Dbl 72" -96' CMP		
73.55		Cascade Lakes Hwy							
78.86	**0P478**	Hwy 138 over Horse Bridle Path	1960		72-	15'	14'6"x15' -163' CMP		
78.65		Diamond Lake Rec Area							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH UMPQUA HWY. NO. 138

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
86.00		Junction					Crater Lake North Hwy 232		
87.38		County Line					Douglas - Klamath		
87.38		Summit					Elevation 5920'		
97.51	**0M008**	Cottonwood Creek, Hwy 138	1960		8-	6'	6'x4' -49' RCBC Inv Pvd		
100.81		Junction					The Dalles - California Hwy 4 (SB)		
100.82		Junction					The Dalles - California Hwy 4 (NB)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HILLSBORO-SILVERTON HWY. NO. 140 (OR214, OR219)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					WB Tualatin Valley Hwy 29 (1st & Baseline St)		
0.09		Junction					EB Tualatin Valley Hwy 29 (1st & Oak St)		
1.02	**04962A**	Jackson Bottom Slough, Hwy 140	1966	HS-20	14-	152'	8-19' RC Slb Prest 3" ACWS DS=18'	HC 32-00	
1.39	**01081**	Tualatin River, Hwy 140	1924, 89	H-15	4-	150'	3-50' RCDG, widened 2" ACWS, Widening designed for HS-25 DS=36'	HC 40-00	
3.47	**0M031**	Davis Creek, Hwy 140 at MP 3.47			8-	8'	8'x5' -42' RCBC Inv & Apr 0.17'-Fill 36-Skew		
5.45		Junction					Farmington Sec Hwy 142		
5.49	**19896**	Christensen Creek (Campbells Creek), Hwy 140	2007	HL-93	4-	135'	1-134'6" RCDG Prest Bulb-I Seis Dgn, Metric Dgn DS=35'	HC 68-11	
7.21	**02742A**	Burris Creek, Hwy 140 (Christensen Farm)	1960	HS-20	14-	68'	1-22', 2-23' RC Slb Prest on PT 3" ACWS DS=16'	HC 27-00	
9.59	**04966A**	McFee Creek, Hwy 140 (Bonner)	1959	HS-20	22-	114'	6-18'2" RC Channel Beams 2" ACWS DS=24'	HC 26-00	
10.05		REGION 1/2 DISTRICT 2B/3 BOUNDARY					Scholls Sec Hwy 143		
14.95		County Line					Washington - Yamhill		
18.52		Newberg					North City Limits		
19.79		ODOT Maintenance Station							
20.19		Junction					Pacific Hwy West Hwy 1-W (US 99-W) MP 23.04 (1st & College St)		
20.42		Junction					Pacific Hwy West Hwy 1-W (US 99-W) MP 23.41		
20.51	**00458**	Hess Creek, Hwy 1W					See Hwy 1W MP 23.12 for Description		
21.15		Newberg					East City Limits		
23.08	**08155**	Hess Creek, Hwy 140	1958	HS-20	4-	225'	9-25' RCDG on PT 4.5" ACWS DS=37'	HC 30-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HILLSBORO-SILVERTON HWY. NO. 140 (OR214, OR219)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
23.46	**08156**	Willamette River, Hwy 140	1958, 00	HS-20	4-	330'	3-55' RCDG, 1-110', 1-201', 1-250', 1-201' St Dk Gr, 3-55' RCDG (Steel 536 Ton), Seis Retro. No WS DS=112'	HC 30-00	
					*54-	762'			
23.46		County Line					Yamhill - Marion		
23.66	**08157**	Willamette River Oflow, Hwy 140 at MP 23.66	1958	HS-20	4-	150'	6-25' RCDG on PT 4" ACWS DS=27'	HC 30-00	
23.89	**08158**	Willamette River Oflow, Hwy 140 at MP 23.89	1958	HS-20	4-	425'	17-25' RCDG on PT 4.5" ACWS DS=17'	HC 30-00	
28.11		St. Paul					Church & Main St		
28.54	**02281**	Mission Creek, Hwy 140	1958	HS-20	22-	36'	2-18' RC Channel Beams on PT 3" ACWS DS=9'	HC 26-00	
33.17	**02283**	West Champoeg Creek, Hwy 140	1958	HS-20	22-	57'	3-19' RC Channel Beams on PT 3" ACWS DS=11'	HC 26-00	
33.71	**02284**	East Champoeg Creek, Hwy 140	1959	HS-20	22-	63'	3-21' RC Channel Beams on PT 5" ACWS DS=16'	HC 26-02	
34.49	**01557**	Case Creek, Hwy 140	1935, 77		8-	12'	12'x5' -34' RCBC Inv Pvd No Apr, Wide 4' both ends 2'-Fill	HC 32-00	
36.06	**04442A**	Senecal Creek, Hwy 140	1985	HS-25	14-	45'	1-45' RC Slb Prest 3.5" ACWS DS=7'	HC 39-02	
36.21		Woodburn					West City Limits		
36.67 E	**21945**	Sign Cantilever Br, Hwy 140 EB at MP 36.67	2015				1-44'9" Steel Cant. Sign		VCEB 18-00
36.77	**22089**	Sign Truss Br, Hwy 140 at MP 36.77	2015				1-144' Steel Sign Truss	HC 92-00	VC 18-00
36.79	**07802A**	Hwy 140 over Hwy 1 (Woodburn Intchg)	1975	HS-20	10-	366'	1-53', 1-10' Cant RCBG Prest Post-Ten, 1-100' RCDG Prest (AASHTO Type IV), 2-23' Cant RCBG Prest Post-Ten, 1-100' RCDG Prest (AASHTO Type IV), 1-10' Cant, 1-47' RCBG Prest Post-Ten, all Post-Ten together 8' SW Lt DS=20' 35-Skew	HC 60-00	
36.84	**22090**	Sign Truss Br, Hwy 140 at MP 36.84	2015				1-121' Steel Sign Truss	HC 107-00	VC 18-00
36.92	**22091**	Sign Truss Br, Hwy 140 at MP 36.92	2015					HC 94-00	VC 18-00
38.56	**16049**	Mill Creek, Hwy 140	1973		8-	12'	12'x8' -72' RCBC		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HILLSBORO-SILVERTON HWY. NO. 140 (OR214, OR219)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
38.62	**13478**	N Front St (Woodburn) over Hwy 140	1973	HS-20	4-	192'	1-54', 1-78', 1-60' RCDG Prest	HC 48-00	VC 17-11
38.63	**13479**	UPRR over Hwy 140	1973		10-	204'	1-57', 1-84' RCBG *Piers & abutments maint by State, superstructure maintained by UPRR*	HC 44-00	VC 17-10
39.29		Junction					Pacific Hwy East Hwy 1-E		
40.46		Equation 40.46Bk = 39.31Ah							
40.46		Junction					Pacific Hwy East Hwy 1-E		
40.80	**01917A**	Pudding River, Hwy 140	1982	HS-25	14- 6-	212' 107'	1-53' RC Slb Prest, 1-107' RCBG Prest, 3-53' RC Slb Prest 4" ACWS DS=50' 15-Skew	HC 40-00	
44.07	**04444**	Bockler Creek, Hwy 140	1920, 51	H-15	14-	20'	1-20' RC Slb 4" ACWS DS=11'	HC 25-11	
44.68	**04445**	Zollner Creek, Hwy 140	1920, 51	H-15	14-	20'	1-20' RC Slb 5" ACWS DS=10'	HC 26-02	
45.50		Mt Angel					North City Limits		
46.45		Mt Angel					South City Limits		
46.75	**0P041**	Culvert, Hwy 140 at MP 46.75			72-	8'	8'2"x5'9" -114' CMP 5'-Fill		
48.70	**09564**	Abiqua Creek, Hwy 140	1966	HS-20	14- 4-	30' 198'	1-15' RC Slb, 1-90', 1-108' RCDG Prest, 1-15' RC Slb 4" ACWS w/membrane DS=27'	HC 36-00	
49.05	**09614**	Culvert, Hwy 140 at MP 49.05	1966		8-	12'	Dbl 6'x4' -88' RCBC Inv & Apr Pvd		
49.63		Silverton					City Limits		
50.58		Junction					Cascade S Hwy 160 Lt (1st & Oak St), MP 29.65		
50.72		Junction					Silver Creek Falls Hwy 163 (Lewis & Water St) MP 40.84		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TUALATIN HWY. NO. 141 (HALL BLVD.)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.57		Begin Hwy 141							
2.71	**09671**	Hwy 141 at MP 2.71 over Hwy 144	1968	H-20	10-	232'	1-113', 1-119' RCBG 2" ACWS DS=22' 39-Skew	HC 48-04	
2.84		Junction (Progress)					Scholls Sec Hwy 143		
3.05		Beaverton					South City Limits		
4.04		Metzger							
4.08		Tigard					North City Limits		
4.23	**05215**	Ash Creek, Hwy 141	1941, 92		8-	12'	Dbl 6'x6' -63'2" RCBC Inv Pvd No Apr 1'-Fill		
4.72	**09454**	Hwy 141 at MP 4.72 over Hwy 144	1966	HS-20	10- *54-	131' 152'	1-55' RCBG, 1-152' St Dk Gir, 1-76' RCBG (Steel 214 Ton) 42-Skew	HC 48-00	
4.97		Tigard Junction					Pacific Hwy West, 01W		
5.73	**04968**	Fanno Creek, Hwy 141 at MP 5.73	1965	HS-20	14-	96'	1-21', 2-27', 1-21' Precast RC Slb, Prest on PT 2-3'6" SW, 2" ACWS DS=15' 45-Skew	HC 32-03	
7.07		Begin City of Tigard Jusridiction							
7.56	**17970**	Fanno Creek, Hwy 141 (Durham Road, City Br)	1996	HS-25	4-	102'	1-100' RCDG Prest Seis Dgn, 2-8'6" SW, 2" ACWS DS=15'	HC 48-00	
7.69		Begin ODOT Jusridiction							
7.85		Tigard					South City Limits		
7.85		Durham					North City Limits		
8.66		Durham					South City Limits, right		
8.66		Tualatin					North City Limits, right		
8.68		Tualatin					Lower Boones Ferry Rd		
8.88		Durham					South City Limits, left		
8.88		Tualatin					North City Limits, left		
8.88	**04970B**	Tualatin River, Hwy 141	1967	HS-20	4-	316'	1-105', 1-106', 1-105' RCDG Prest 2-5' SW DS=40'	HC 32-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TUALATIN HWY. NO. 141 (HALL BLVD.)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.91		Begin City of Tualatin Jusridiction							
11.25		Tualatin					South City Limits		
12.47		Begin ODOT Jusridiction							
12.55		Wilsonville					North City Limits		
12.77		Connection					To Pacific Freeway 1 NB (Portland - Salem)		
12.84 N	**07579A**	Hwy 141 (SW Elligsen Rd, Stafford Rd) over Hwy 1	1970, 97	HS-20	14- *10-	44' 270'	1-22' RC Slb, 1-141', 1-129' RCBG Prest Post-Ten, 1-22' RC Slb widened S side Seis Retro. DS=24'	HC 48-00	
13.05		Junction					Pacific Freeway 1, SB (Portland-Salem Expway)		
13.15		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FARMINGTON HWY. NO. 142 (OR208)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.06		Junction					Hillsboro - Silverton Secondary Hwy 140		
X-0.06		Begin Washington County Jurisdiction							
1.84	**20069**	Tualatin River, Farmington Rd. (Phillip Harris)	2005		4-	400'	1-108'4, 3-Other Lengths RCDG *Maintained by Washington County*	HC 40-00	
2.01		Farmington					River Rd		
2.90	**06656**	Creek, Hwy 142 at MP 2.90 (County Br)	1971	HS-20	14-	14'	1-14' RC Slb Prest 2" ACWS DS=7'	HC 30-00	
3.34	**06657**	Dry Wash, Hwy 142 at MP 3.34 (County Br)	1971	HS-20	14-	14'	1-14' RC Slb Prest 3" ACWS DS=8'	HC 30-00	
5.88		End Washington County Jurisdiction							
7.14	**18344**	Butternut Creek, Hwy 142 MP 7.14	1980		10-	14'	Dbl-7'x6' - 40' RCBG		
7.38		Begin Washington County Jurisdiction							
8.47	**0P082**	Johnson Creek, Hwy 142	1980		72-	7'	84" -82' CMP 6'-Fill		
8.74		End Washington County Jurisdiction							
8.69		Beaverton					West City Limits		
9.89		Junction					Beaverton- - Hillsdale Hwy 40 (Farmington Rd & Watson St)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SCHOLLS HWY. NO. 143 (OR210)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
9.21	**09672**	Hwy 143 over Hwy 144	1968	HS-20	10-	396'	1-110', 1-120', 1-108', 1-58' RCBG DS=30' 55-Skew	HC 72-04	
9.60		Progress Junction					Beaverton - Tualatin Sec Hwy 141		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TIGARD HWY. NO. 144 (OR217)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
CX-0.85	**16714A**	Sign Truss Br, Hwy 144 Conn at MP C-0.85	1986		80-		1-134' Steel Truss Sign Bridge (Steel Box)	HC 30-00	VC 17-09
CX-0.15	**16714B**	Sign Truss Br, Hwy 144 Conn at MP C-0.15	1986		80-		1-96' Steel Truss Sign Bridge (Steel Box)	HC 46-00	VC 18-04
CX-0.06 S	**16637**	Hwy 47 WB Conn to Hwy 144 SB over Barnes Rd Conn to Hwy 144					See Hwy 47 MP C69.65 for Description	HC 33-00	VC 16-10
0.91	**17308**	MAX LRT over Hwy 144 & Conns (Tri-Met Br)	1993	RR	10-	434'	1-110', 1-169', 1-155' RCBG Prest Post-Ten	HC 29-03	VC 17-00
0.01	**06980A**	Hwy 47 over Hwy 144					See Hwy 47, MP 69.19 for Description	HCNB 24-00 HCSB 24-00	VCNB 15-03 VCSB 15-04
0.01							See Sunset Interchange Diagram		
7C0.05	**17308**	MAX LRT over Hwy 144 & Conns (Tri-Met Br)					See MP 0.91 for Description	HC 36-00	VC 17-00
1C0.13	**17308**	MAX LRT over Hwy 144 & Conns (Tri-Met Br)						HC 36-00	VC 17-00
C0.31	**17307B**	Hwy 144 NB Conn to Hwy 47 WB over MAX LRT (Tri-Met Br)	1993	HS-25	16-	34'	1-34' RC Rigid Frame, 146'7" long 8'-Fill 29-Skew	HC 40-00	
6C0.10	**17308**	MAX LRT over Hwy 144 & Conns (Tri-Met Br)					See MP 0.91 for Description	HC 36-00	VC 17-00
0.11	**09607A**	Pedestrian Br over Hwy 144	1986		10-	222'	1-74', 1-61', 1-87' RCBG	HCNB 39-00 HCSB 38-00	VCNB 16-07 VCSB 16-04
0.11	**09607**	Hwy 47 Conn #2 (SW Parkway) over Hwy 144					See MP 2C0.19 for Description	HCNB 38-06 HCSB 38-06	VCNB 16-09 VCSB 16-07
2C0.19	**09607**	Hwy 47 Conn #2 (SW Parkway) over Hwy 144	1971	HS-20	14- *10-	42' 218'	1-21' RC Slb, 1-74', 1-59', 1-85 RCBG, 1-21' RC Slb Conn No 2 DS=20' 5-Skew	HC 40-00	
0.19	**09608**	SW Wilshire Ave over Hwy 144	1971, 11	HS-20	14- *10- 6-	22' 209' 84'	1-22' RC Slb, 1-94', 1-115'4" RCBG, 1-84' Spread RCBB Prest 2-7'4" SW 18-Skew	HC 56-00	
0.24 N	**20544**	Sign Truss Br, Hwy 144 NB at MP 0.24	2010		80-		1-91' Steel Truss Sign Bridge (Tubular)	HCNB 66-00	VCNB 19-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TIGARD HWY. NO. 144 (OR217)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4C0.25	**09608**	SW Wilshire Ave over Hwy 144					Conn No 4 See MP 0.19 for Description	HC 36-06	VCSB 19-00
0.32 N	**20543**	Sign Cantilever Br, Hwy 144 NB at MP 0.32	2012		82-		1-49' Steel Cantilever Sign Bridge		VC 18-01
0.91	**13494**	SW Walker Road over Hwy 144					See MP C0.92 for Description	HCNB 42-00 HCSB 42-00	VCNB 21-06 VCSB 16-00
C0.92	**13494**	SW Walker Road over Hwy 144	1972	HS-20	14- 10-	72' 156'	1-36' RC Slb, 1-156' RCBG Prest Post-Ten, 1-36' RC Slb 2-5' SW DS=20'	HC 60-00	
1.18	**09609**	SW Cabot Street over Hwy 144	1971	HS-20	14- *10-	78' 160'	1-39' RC Slb, 1-160' RCBG Prest Post-Ten, 1-39' RC Slb 5' SW Lt	HCNB 49-00 HCSB 41-00	VCNB 19-08 VCSB 18-08
1.34	**09610**	Beaverton Ditch (Hall Creek), Hwy 144	1971		8-	10'	10'x8' -322' RCBC Inv & Apr Pvd 22'-Fill		
1.47	**09611**	Hwy 144 over Hwy 29 (SW Canyon Rd)	1971	HS-20	10-	188'	1-44', 1-100', 1-44' RCBG 2" ACWS, 3" ACWS-2014 DS=21' 27-Skew	HCNB 42-10 HCSB 42-10	
1.47		Beaverton					North City Limits		
1.76	**09612**	Hwy 144 over Hwy 40	1971	HS-20	10-	173'	1-40', 1-93', 1-40' RCBG 2" ACWS, 3" ACWS-2014 DS=20' 6-Skew	HCNB 42-10 HCSB 42-10	
2.01 N	**19518**	Sign Cantilever Br, Hwy 144 NB at MP 2.01	2005		82-		Steel Cantilever Sign Bridge		
2.07	**09045**	Hwy 144 over PNWR & 5th St	1968	H-20	4-	339'	1-65', 2-96', 1-82' RCDG Prest No WS DS=48' 11-Skew	HCNB 41-05 HCSB 49-00	
2.25 S	**19519**	Sign Cantilever Br, Hwy 144 SB at MP 2.25	2003		82-		Steel Cantilever Sign Bridge		
2.48	**16134**	SW Allen Blvd over Hwy 144					See MP C2.43 for Description	HCNB 57-00 HCSB 87-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TIGARD HWY. NO. 144 (OR217)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C2.43	**16134**	SW Allen Blvd over Hwy 144	1981	HS-20	10-	1002'	1-62', 1-86'6", 1-59'6", 1-124'6", 1-107'6" RCBG Main Structure, 1-69'1", 1-77', 1-75', 1-73' RCBG "C" On-ramp, 1-87', 1-92', 1-88'10" RCBG "D" Off-ramp - Main Struct 440', "C" On-Ramp 294', "D" Off-ramp 268', 8' SW Lt		
2.51	**21845**	Sign Cantilever Br, Hwy 144 at MP 2.51 (VMS)	2012		82-		1-32'4 Steel Butterfly Sign		VC 18-03
2.65 N	**19520**	Sign Cantilever Br, Hwy 144 NB at MP 2.65	2003		82-		Steel Cantilever Sign Bridge		
2.73 S	**19521**	Sign Cantilever Br, Hwy 144 SB at MP 2.73	2003		82-				
2.79 S	**19522**	Sign Cantilever Br, Hwy 144 SB at MP 2.79	2005		82-				
2.81 N	**19523**	Sign Cantilever Br, Hwy 144 NB at MP 2.81	2003		82-				
2.85	**09457**	Fanno Creek, Hwy 144	1968, 76	HS-20	14-	126'	1-38', 1-50', 1-38' RC Slb 2" ACWS, 3" ACWS-2014 DS=18' 10-Skew	HCNB 52-09 HCSB 67-05	
3.02		Beaverton					South City Limits		
3.02	**16143**	SW Denney Rd & Ramps over Hwy 144					See MP C3.02 for Description	HCNB 39-06 HCSB 44-06	VCNB 23-06 VCSB 23-06
C3.02	**16143**	SW Denney Rd & Ramps over Hwy 144	1978	HS-20	10-	1050'	1-46', 1-110', 1-40', 1-77'10", 1-100'2" RCBG Main Struct, 1-75', 1-80', 1-85', 1-87', 1-79'9" RCBG "A" Off-ramp, 1-71'1", 1-71", 1-66', 1-61' RCBG "B" On-ramp - Main Struct 374', "A" Off-ramp 407', "B" On-ramp 269', 8' SW Lt 2-Skew		
C3.10	**13074A**	Fanno Creek, Hwy 144 Denney Rd Conn	1978	HS-20	4-	150'	2-75' RCDG Prest Bulb-T 8' SW Rt DS=38' 25-Skew	HC 44-00	
3.24 N	**19524**	Sign Cantilever Br, Hwy 144 NB at MP 3.24	2005		82-		Steel Cantilever Sign Bridge		
3.55 S	**19525**	Sign Cantilever Br, Hwy 144 SB at MP 3.55	2003		82-				
3.82	**09671**	Hwy 141 at MP 2.71 over Hwy 144					See Hwy 141 MP 2.71 for Description	HCNB 46-00 HCSB 51-00	VCNB 16-09 VCSB 16-05

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TIGARD HWY. NO. 144 (OR217)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4.11 S	**19526**	Sign Cantilever Br, Hwy 144 SB at MP 4.11	2003		82-		Steel Cantilever Sign Bridge		
4.13	**21846**	Sign Truss Br, Hwy 144 at MP 4.13 (VMS)	2012		80-		1-137 Steel Sign Truss		
4.27	**09672**	Hwy 143 over Hwy 144					See Hwy 143 MP 9.21 for Description	HCNB 38-06 HCSB 36-06	VCNB 21-10 VCSB 16-02
4.45 N	**19527**	Sign Cantilever Br, Hwy 144 NB at MP 4.45	2003		82-		Steel Cantilever Sign Bridge		
4.69 N	**19528**	Sign Cantilever Br, Hwy 144 NB at MP 4.69	2003		82-				
4.80 S	**20319**	Sign Cantilever Br, Hwy 144 SB at MP 4.80	2006		82-		1-35' Steel Cantilever Sign Bridge		VC 18-00
4.80	**20319**	Sign Cantilever Br, Hwy 144 SB at MP 4.80	2006		82-			HC 135-00	VC 18-03
4.95	**13574**	SW Greenburg Road over Hwy 144					See MP C4.95 for Description	HCNB 35-00 HCSB 38-00	VCNB 16-08 VCSB 16-03
C4.95	**13574**	SW Greenburg Road over Hwy 144	1973	HS-20	4-	211'	1-109', 1-102' RCDG Prest (AASHTO Type IV), Post-Ten, widened 2-8' SW DS=20' 17-Skew	HC 64-00	
4.95 BF	**22063**	Sign Truss Br, Hwy 144BF at MP 4.95	2001		80-		1-102' Steel Truss Sign Br	HC 84-00	VC 18-00
5.05		Tigard					North City Limits		
5.11	**0M080**	Ashbrook Creek, Hwy 144	1970, 73		8-	24'	Dbl 12'x9' -239' RCBC Inv & Apr Pvd		
5.12	**16037**	Sign Cantilever Br, Hwy 144 at MP 5.12	1973		82-		1-110'4 Steel Sign Truss	HC 104-00	VC 18-00
5.13	**21442**	Sign Cantilever Br, Hwy 144 NB at MP 5.13	2001		82-				
5.30	**18890**	Sign Cantilever Br, Hwy 144 at MP 5.30	2000		82-		1-54' Steel Cantilever Sign Bridge		VC 18-00
5.43	**21847**	Sign Truss Br, Hwy 144 at MP 5.43 (VMS)	2012		80-		1-126' Steel Sign Truss	HC 124-00	VC 18-03
5.66	**09454**	Hwy 141 at MP 4.72 over Hwy 144					See Hwy 141 MP 4.72 for Description	HC 92-00	VC 16-06
5.90	**09519**	Hwy 1W over Hwy 144					See Hwy 1W MP 8.65 for Description	HCNB 49-06 HCSB 39-00	VCNB 16-07 VCSB 17-10

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TIGARD HWY. NO. 144 (OR217)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6.02	**18563**	Sign Cantilever Br, Hwy 144 at MP 6.02	2001		82-		1-24' Steel Cantilever Sign Bridge		VC 18-00
6.24	**0M081**	Culvert, Hwy 144 at MP 6.24	1967		8-	10'	10'x6' -119' RCBC Inv & Apr Pvd		
6.24 N	**18564**	Sign Cantilever Br, Hwy 144 NB at MP 6.24	2001		82-		1-35'-6" Steel Cantilever Sign Bridge (Tubular)		VC 18-00
6.33	**21849**	Sign Truss Br, Hwy 144 at MP 6.33 (VMS)	2012		80-		1-120' Steel Sign Truss	HC 114-00	VC 18-03
6.45	**21443**	Sign Cantilever Br, Hwy 144 NB at MP 6.45	2001		82-				
6.69	**09565**	SW 72nd Ave over Hwy 144	1967	H-20	4-	44'	1-22' RCDG, 1-108', 1-138' St Dk Gir, 1-22' RCDG (Steel 218 Ton)	HCNB 72-00	VCNB 16-04
					*54-	246'		HCSB 48-00	VCSB 19-00
6.87 N	**18568**	Sign Truss Br, Hwy 144 NB at MP 6.87	2001		80-		1-77' Steel Truss Sign Bridge	HCNB 38-00	VCNB 18-00
6.89 S	**18566**	Sign Truss Br, Hwy 144 SB at MP 6.89	2001		80-		1-82' Steel Truss Sign Bridge	HCSB 61-00	VCSB 18-00
7.04 S	**18565**	Sign Truss Br, Hwy 144 SB at MP 7.04	2001		80-		1-69'8" Steel Truss Sign Bridge	HCSB 63-06	VCSB 18-00
7.09 N	**18567**	Sign Truss Br, Hwy 144 NB at MP 7.09	2001		80-		1-75'7" Steel Truss Sign Bridge	HCNB 38-00	VCNB 18-00
7.22 N	**09569**	Hwy 144 over Hwy 1 & Conn	1967	HS-20	4-	60'	1-30' RCDG, 1-122', 1-117' St Dk Gir, 1-30' RCDG (Steel 265 Ton) DS=25'	HC 72-00	
					*54-	239'			
C7.22 N	**18480**	Hwy 1 NB Ramp to Hwy 144 NB over Hwy 1 & Conns					See Hwy 1 MP C292.25 for Description		
7.24 N	**19530**	Sign Cantilever Br, Hwy 144 NB at MP 7.24	2005		82-		Steel Cantilever Sign Bridge		
7.26 N	**0P083**	Ball Creek, Hwy 144 NB at MP 7.26	1966		72-	7'	84" -246' CMP 26'-Fill		
7.29 S	**05366A**	Ball Creek, Hwy 1					See Hwy 1, MP 292.09 for Description		
7.46	**21850**	Sign Cantilever Br, Hwy 144 NB at MP 7.46 (VMS)	2015		82-		1-19'3 Steel Cant. Sign Mototube		VC 18-03
7.46	**16246**	Sign Truss Br, Hwy 144 at MP 7.46	1978		80-		1-38' Steel Cant. Sign Monotube		VC 18-00

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BEAVERTON-TIGARD HWY. NO. 144 (OR217)

Washington County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7.48 N	**0P084**	Ball Creek, Hwy 144 NB at MP 7.48	1966		72-	7'	84" -410' CMP 15'-Fill		
7.78 N		Junction					Pacific Hwy 1		
2.27	**21838**	Sign Cantilever Br, Hwy 144 NB at MP 2.27	2015		82-		1-42'2 Steel Cant. Sign		VC 18-03
2.28	**19519**	Sign Cantilever Br, Hwy 144 SB at MP 2.25	2003		82-				

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SALEM-DAYTON HWY. NO. 150 (OR221)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Salmon River Hwy 39		
0.16		Dayton					North City Limits		
0.21 N	**08013**	Hwy 39 over Hwy 150					See Hwy 39 MP 51.38 for Description	HC 37-00	VC 15-02
0.48		Junction					Amity - Dayton Hwy 155		
0.71	**01470A**	Palmer Creek, Hwy 150	1984	HS-25	4-	315'	3-105' RCDG Prest 6' SW Rt DS=50'	HC 32-00	
0.87		Dayton					City Limits		
9.26		Junction					Bellevue - Hopewell Hwy 153		
10.98		County Line					Yamhill - Polk		
11.58	**02136A**	King Creek, Hwy 150	1958		72-	9'	108" -150' Multiplate CMP Apr Pvd 32'-Fill 20-Skew		
12.50	**01420A**	Spring Valley Creek, Hwy 150	1989	HS-25	4-	140'	1-140' RCDG Prest Bulb-T DS=47'	HC 40-00	
14.98		Lincoln							
17.71		Salem					North City Limits		
18.41	**18440**	Gibson Creek (Spring Branch), Hwy 150	2000	HS-25	6-	86'	1-86' RCBB Prest 2.5" ACWS DS=24' 4-Skew	HC 77-00	
19.27	**18441**	Glenn Creek, Hwy 150	2000	HS-20	8-	10'	10'x8' -189' RCBC Inv & Apr Pvd 26'-Fill 10-Skew	HC 73-00	
20.78		Connection					From Willamina-Salem Hwy 30 WB to Hwy 150		
C20.81	**07366**	Hwy 30 WB over Hwy 150 Conn					See Hwy 30 MP 25.43 for Description	HC 32-00	VC 15-10
C21.56	**08981**	Hwy 30 over Hwy 150 at MP 24.86					See Hwy 30 MP 24.86W for Description	HC 22-00	VC 16-03
21.63		Salem					West City Limits		
22.04 N	**08889**	Hwy 30 over Hwy 150 at MP 24.30					See Hwy 30 MP 24.30 for Description	HC 21-10	VC 18-01
22.22		Junction					Willamina - Salem Hwy 30 EB		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

YAMHILL-NEWBERG HWY. NO. 151 (OR240)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Tualatin Valley Hwy 29 (Maple & Main, Yamhill)		
0.57		Yamhill					East City Limits		
0.62	**05034**	Yamhill Creek, Hwy 151	1915	H-15	14-	14'	1-14' RC Slb 3" ACWS DS=10'	HC 26-01	
0.90	**05180A**	Stag Hollow Creek (Ash Creek), Hwy 151 at MP 0.90	1920		8-	16'	Dbl 8'x6' -32' RCBC Inv Pvd No Apr 4'-Fill 20-Skew	HC 26-08	
3.01	**17941**	Stag Hollow Creek (Ash Creek), Hwy 151 at MP 3.01	1995		8-	16'	Dbl 8'x6' -60' RCBC Inv & Apr Pvd 2'-Fill 30-Skew		
5.73	**17450**	Chehalem Creek, Hwy 151 at MP 5.73	1995		8-	12'	12'x8' -90' RCBC Inv & Apr Pvd 2'-Fill 46-Skew	HC 40-00	
9.66	**19153**	Chehalem Creek, Hwy 151 at MP 9.66	2004	HL-93	14-	77'	1-77'1" RC Slb Prest 2" ACWS, Seis Dgn, Metric Dgn DS=14'	HC 37-04	
9.88	**0P042**	Culvert, Hwy 151 at MP 9.88			72-	12'	Dbl 72" -80' CMP 8'-Fill		
10.97	**17451**	East Fork Chehalem Creek, Hwy 151	1996	HS-25	4-	271'	1-90', 1-91', 1-90' RCDG Prest Bulb-I 2-7' SW DS=42' 4-Skew	HC 54-00	
11.04		Newberg					West City Limits		
11.55		Junction					Pacific W 1W		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BELLEVUE-HOPEWELL HWY. NO. 153

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Bellevue Junction					Salmon River Hwy 39		
0.88	**05038A**	Deer Creek, Hwy 153	1987	HS-25	4-	76'	1-78' RCDG Prest Bulb-I DS=19' 80-Skew	HC 32-00	
2.89	**17483**	South Yamhill River Oflow, Hwy 153 at MP 2.89	1996	HS-25	14-	76'	1-76 RC Slb Prest 3" ACWS DS=10' 30-Skew	HC 32-00	
3.06	**17482**	South Yamhill River, Hwy 153	1997	HS-25	10-	275'	2-137'6" Spread RCBG Prest Post-Ten No WS DS=33'	HC 32-00	
3.88	**05040**	South Yamhill River Oflow, Hwy 153 at MP 3.88	1946		72-	6'	72" -36' CMP 1'-Fill		
5.88	**05041**	Salt Creek (Ash Swale), Hwy 153	1951	H-15	60-	380'	20-19' Trtd, 10-6x18 Strs, 4x12 & 2x2 Dk 2" ACWS DS=33'	HC 23-02	
6.06		Amity					West City Limits		
6.23		Amity Junction					Pacific Hwy West Hwy 1-W, M.P. 44.68		
6.30		Amity Junction					Pacific Hwy West Hwy 1-W, M.P. 44.75		
6.89		Amity					East City Limits		
11.16		Junction					Lafayette Sec Hwy 154		
13.18		Hopewell					County Rd		
13.04	**05046**	Palmer Creek, Hwy 153	1957		8-	16'	Dbl 8'x5' -38'6" RCBC Inv & Apr Pvd 2'-Fill		
14.51		Junction					Salem - Dayton Sec Hwy 150		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAFAYETTE HWY. NO. 154

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Salmon River Hwy 39		
0.52		Junction					Amity - Dayton Sec Hwy 155, M.P. 7.65		
3.05	**01730**	Farmer River (Palmer Creek), Hwy 154 (Fulgham)	1932	H-15	2-	95'	5-19' PT Comp, 10-6x20 Strs 2" ACWS DS=18'	HC 24-00	
5.00	**01731**	Holdridge Creek, Hwy 154	1932		8-	6'	6'x4' -54'6" RCBC Inv & Apr Pvd 10'-Fill 15-Skew		
6.36		Junction					Bellevue - Hopewell Sec Hwy 153, MP 11.16		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

AMITY-DAYTON HWY. NO. 155 (OR233)

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pacific W Hwy 1W, M.P. 43.43		
2.75	**19695**	Johnson Creek, Hwy 155 at MP 2.75	2007	HS-20	8-	8'	8'x8' -137.35' RCBC Inv & Apr Pvd 20'-Fill 15-Skew		
7.65		Junction					Lafayette Sec Hwy 154, M.P. 0.52		
8.47		Dayton					South City Limits		
9.38		Junction					Salem - Dayton Sec Hwy 150		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCMINNVILLE HWY. NO. 156

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pacific W Hwy 1W, MP 35.39		
1.71		Junction					Salmon River Hwy 39 Spur, MP Y47.20		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WILLAMINA-SHERIDAN HWY. NO. 157 (OR18Business)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction WB Leg					One Way Connection to Salmon River Hwy 39		
0.13		Junction EB Leg					EB Leg of Hwy 157		
0.15		Junction					WB Leg of Hwy 157		
0.42	**08320**	South Yamhill River & Hwy 157, Hwy 39 at MP 27.17					See Hwy 39 MP 27.17 for Description	HC 31-00	VC 19-03
0.49		Junction					Willamina - Salem Hwy 30		
1.70		Willamina					South City Limits		
2.06		County Line					Polk - Yamhill		
2.24	**00937A**	Willamina River, Hwy 157	1963	HS-20	10-	159'	1-42', 1-75', 1-42' RCBG 2-5' SW, 1.5" ACWS DS=20'	HC 30-00	
2.70		Willamina					East City Limits		
4.07	**00879**	Ash Creek, Hwy 157	1922		8-	12'	Dbl 6'x5' -42'6" RCBC Inv & Apr Pvd, Dk at Grade 10-Skew	HC 40-08	
5.19	**00662A**	Rock Creek, Hwy 157	1978		72-	18'	18'x12' -113' Multiplate Pipe		
7.13		Sheridan					Bridge St		
8.30	**08064**	Hwy 39 over Hwy 157 EB					See Hwy 39 MP 33.82 for Description	HC 28-00	VC 15-05
8.58		Junction					Salmon River Hwy 39, WB		
8.60		Junction					Salmon River Hwy 39, EB		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CASCADE HWY. SOUTH NO. 160 (OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.05	**09727**	Hwy 160 over UPRR	1971	HS-20	10-	204'	1-64', 1-80', 1-64' RCBG 5' SW Lt, 4.5" ACWS w/membrane DS=30' 27-Skew	HC 84-00	
0.00		Junction					Hwy 64		
0.01	**21417**	Hwy 160 over Washington St	2012	HL-93	54-	130'	1-130' St Dk Gir 1-8' SW Lt, Seis Dgn 30-Skew	HCNB 39-00 HCSB 49-00	VC 16-00
0.63	**16523**	Holcomb Blvd (Oregon City) over Hwy 160	1983	HS-20	10-	170'	1-170' RCBG Prest Post-Ten 2-5' SW DS=24" 10-Skew	HCNB 45-00 HCSB 45-00	VCNB 19-07 VCSB 16-11
0.85	**16522**	Hwy 160 over Redland Rd	1983	HS-20	10-	265'	1-130', 1-135' RCBG Prest Post-Ten DS=38"	HCNB 36-00 HCSB 36-00	
1.57	**0P480**	Newell Creek, Hwy 160	1985		72-	14'	168" -438' CMP Multi-Plate 5' Riprap in Bottom		
3.84		Oregon City					South City Limits		
3.86		Equation 3.86Bk = Z3.55Ah							
Z3.56		Oregon City					South City Limits		
Z4.00		Equation Z4.00Bk = 4.00Ah							
4.77	**03039**	Beaver Creek, Hwy 160	1926, 70	H-15	8-	12'	1-12' RCBC, Ext 42' w/12'x6'3" Str Plate Arch West Side 2'-Fill DS=17'		
10.81	**20666**	Milk Creek, Hwy 160	2011	HL-93	4-	170'	1-170' RCDG Prest Bulb-T 2-9' SW, Ornamental Rail, Seis Dgn DS=37'	HC 50-00	
10.84		Equation 10.84Bk = 10.90Ah							
10.97		Mulino					County Rd		
12.46	**01352A**	Molalla River, Hwy 160 (Wrights)	1975	HS-20	4-	542'	4-120' & 1-62' RCDG Prest Bulb-T B 0.5" ACWS DS=30'	HC 44-00	
12.72		Wright Creek, Hwy 160	2002		26-	10'	Dbl 48" RC Pipe Culv		
13.01		Liberal					County Rd		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CASCADE HWY. SOUTH NO. 160 (OR213)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
15.90	**01239**	Bear Creek, Hwy 160			8-	8'	Dbl 4'x4' -31'6" RCBC Inv & Apr Pvd 1'-Fill	HC 29-09	
16.10		REGION 1/2 DISTRICT 2B/3 BOUNDARY					Junction Woodburn-Estacada Sec Hwy 161		
18.66	**18277**	Rock Creek, Hwy 160	1997	HS-25	4-	69'	1-68'11" RCDG Prest Bulb-I No WS DS=19' 45-Skew	HC 37-00	
20.80	**03043A**	Garrett Creek, Hwy 160	1953	HS-20	4-	90'	3-30' RCDG on PT 3" ACWS DS=23'	HC 26-00	
21.66	**21746**	Creek, Hwy 160 at MP 21.66	2012	HS-20	8-	42'	12'x5' -42' RCBC 2'-Fill 40-Skew	HC 32-00	
22.34	**03044A**	Marquam Creek, Hwy 160	1985	HS-25	14-	36'	1-36' RC Slb 1.5" ACWS w/membrane DS=6'	HC 41-01	
24.20		County Line					Clackamas - Marion		
24.20	**01597**	Butte Creek, Hwy 160 (Jacks Bridge)	1931	H-15	4-	150'	3-50' RCDG 3.5" ACWS DS=17' 30-Skew	HC 27-00	
26.91	**02012**	Abiqua Creek, Hwy 160	1934	H-15	2-	105'	3-21' FrTr Comp, 1-60' I-Beam, 2-21' Frt Comp, 10-6x22 Strs on Appr, 4-36" (158 lb)I-Beams on I-Beam (Steel 13 Ton), 2.5" ACWS DS=33'	HC 24-00	
					*56-	60'			
27.20	**02013**	Abiqua Creek Oflow (Evans Creek), Hwy 160	1934	H-15	14-	24'	2-12' RC Slb on PT 3.5" ACWS DS=5'	HC 24-00	
28.44	**04448**	Culvert, Hwy 160 at MP 28.44			26-	6'	6' -38' RC Arch Culv, Ext Rt & Lt w/72", 42" CMP, 60' Total Length 4'-Fill		
28.80		Silverton					East City Limits		
29.65		Junction					Hillsboro - Silverton Sec Hwy 140 (First & Oak St), MP 50.58		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WOODBURN-ESTACADA HWY. NO. 161 (OR211)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pacific Hwy E 1E, M.P. 31.70		
1.48		Revetment					Pile Ret Wall on Rt, 56' Long, 13' High Pile 7' Centers w/4x12 Sheathing Creo Trtd Piles & Sheathing		
1.85	**01437A**	Pudding River, Hwy 161 (Killin)	1969	HS-20	4-	269'	1-72', 1-125', 1-72' RCDG Prest DS=34' 30-Skew	HC 44-00	
2.34	**09793**	Butte Creek Oflow, Hwy 161	1969	HS-20	14-	150'	3-50' RC Slb Prest 1.5" ACWS DS=12' 25-Skew	HC 43-09	
2.51		Equation 2.51Bk = 2.61Ah							
2.63	**18849**	Butte Creek, Hwy 161	2001	HL-93	6-	199'	2-99'6" RCBG Prest DS=23'	HC 45-01	
2.63		County Line					Marion - Clackamas		
5.50	**01802C**	Rock Creek, Hwy 161	1986	HS-25	14-	130'	1-40', 1-50', 1-40' RC Slb Prest 3.5" ACWS DS=14' 35-Skew	HC 41-00	
7.59		Junction					Canby - Marquam Sec Hwy 170		
11.31		REGION 2/1 DISTRICT 3/2C BOUNDARY					Junction Cascade South Sec Hwy 160		
11.39		ODOT Traffic Scales, Lt							
11.72	**03046**	Bear Creek, Hwy 161	1962	HS-20	14-	17'	1-17' RC Slb Prest 2" ACWS DS=5'	HC 30-00	
12.76		Molalla					Molalla Ave		
15.29	**03048**	Molalla River Oflow, Hwy 161	1956		8-	12'	Dbl 6'x6' -71' RCBC Inv & Apr Pvd 2'-Fill		
15.41	**17355**	Molalla River, Hwy 161 (Meadowbrook)	1996	HS-25	10-	318'	2-159' RCBG Prest Post-Ten Seis Dgn DS=29'	HC 40-00	
19.05	**03051**	Bull Creek, Hwy 161	?, 92		8-	6'	6'x6' -58' RCBC Inv & Apr Pvd 1'-Fill 30-Skew	HC 33-00	
21.54	**01608A**	Canyon Creek, Hwy 161	1973	H-15	4-	48'	1-14' Cant, 1-48' RCDG, 1-14' Cant, wide Lt w/1-29', 1-48', 1-29' RC Slb Prest 8' SW Rt, 2" ACWS DS=22'	HC 37-06	
					*14-	58'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WOODBURN-ESTACADA HWY. NO. 161 (OR211)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
21.73	**03053**	Milk Creek, Hwy 161			8-	16'	Dbl 8'x8' -39' RCBC Inv Pvd No Apr 1'-Fill 20-Skew	HC 32-06	
26.41		Equation 26.41Bk = 27.15Ah							
27.33	**01607A**	Clear Creek, Hwy 161	1931, 73	H-15	4-	150'	3-50' RCDG, Wide Lt RC Slb Prest 2.5" ACWS DS=37'	HC 33-00	
27.51	**03054**	Little Cedar Creek, Hwy 161 at MP 27.51			8-	8'	8'x8' -41' RCBC Inv & Apr Pvd 1.5'-Fill 30-Skew	HC 32-00	
27.69	**03055**	Little Cedar Creek, Hwy 161 at MP 27.69	1973		8-	8'	8'x8' -41' RCBC Inv & Apr Pvd 1'-Fill 30-Skew	HC 32-00	
28.89	**0P168**	Cattlepass, Hwy 161 at MP 28.89			72-	6'	72" -73' CMP 5'-Fill		
30.26	**0P166**	Cattlepass, Hwy 161 at MP 30.26			72-	6'	72" -71' CMP 2'-Fill		
30.75	**0P167**	Cattlepass, Hwy 161 at MP 30.75	1957		72-	6'	72" -81' CMP 10'-Fill		
31.09	**03056A**	Dubois Creek, Hwy 161	1957		72-	7'	84" -101' CMP 10'-Fill		
33.40	**02208**	Clackamas River, Hwy 161 (Estacada)	1936, 95	H-15	4-	231'	3-27' RCDG, 1-140' RC Dk Arch, 5-30' RCDG 2-3'6" SW, No WS, LMC O'lay 1995, Seis Retro DS=136'	HC 26-00	
					*20-	140'			
33.41		Estacada					South City Limits		
33.49		Junction					Clackamas Secondary Hwy 171		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH SANTIAM HWY. NO. 162 (OR22)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.37	**18389**	Sign Cantilever Br, Hwy 162 WB at MP 1.37			82-		1-28' Steel Cantilever Sign Bridge		VCWB 18-00
1.42	**18268**	Hwy 162 over Hwy 1	2000	HS-25	10-	295'	2-147'6" Spread RCBG Prest Post-Ten Seis Dgn, Metric Dgn 35-Skew	HC 97-02	
1.54	**18390**	Sign Cantilever Br, Hwy 162 WB at MP 1.54			82-		1-35'7" Steel Cantilever Sign Bridge		VCWB 26-00
1.91	**07770**	Lancaster Dr SE over Hwy 162					See MP C1.91 for Description	HC 72-06	VCEB 15-06 VCWB 15-10
C1.91	**07770**	Lancaster Dr SE over Hwy 162	1960, 04	HS-20	10-	197'	1-50', 1-97', 1-50' RCBG 2-5' SW, 3.5" ACWS. Strengthened in 2004 DS=20' 57-Skew	HC 48-00	
2.10		Salem					East City Limits		
2.82	**08473**	Cordon Rd SE over Hwy 162	1960, 04	HS-20	4-	189'	1-51', 1-87', 1-51' RCDG Strengthened in 2004 with internal stirrups 23-Skew	HC 76-00	VCEB 15-08 VCWB 16-04
4.03	**08071**	Hwy 162 over Deer Park Rd SE	1960	HS-20	4-	123'	1-37', 1-38', 1-48' RCDG Prest 4" ACWS DS=24' 8-Skew	HC 74-04	
C4.06	**08071**	Hwy 162 over Deer Park Rd SE					See MP 4.03 for Description	HC 32-08	VC 20-08
5.44	**08073**	Hwy 162 over Joseph St SE	1960, 96	HS-20	4-	148'	1-45', 1-55', 1-48' RCDG Prest 3" ACWS, Seis Retro DS=19' 54-Skew	HC 62-05	
5.92	**08074**	72nd Ave SE over Hwy 162	1960	HS-20	4- *54-	130' 94'	1-55' RCDG, 1-10' RCDG Cant, 1-94' St Dk Gir, 1-10' RCDG Cant, 1-55' RCDG (Steel 50 Ton) 45-Skew	HC 42-00	VCEB 15-00 VCWB 15-09
6.48		Junction					Silver Creek Falls Hwy 163		
6.67 E	**08471**	Hwy 162 EB over Hwy 163	1960	HS-20	4-	141'	1-39', 1-66', 1-36' RCDG Prest 3.25" ACWS DS=19' 34-Skew	HC 30-00	
6.67	**17418**	Hwy 162 WB over Hwy 163	1997	HS-25	4-	202'	1-40', 1-122', 1-40' RCDG Prest Bulb-I 37-Skew	HC 42-00	
8.40	**08531**	Shaw Creek, Hwy 162	1960, 96		8-	12'	Dbl 6'x3' -220' RCBC Ext 1996 on Lt with 130' of Precasr RCBC segments 20-Skew	HC 43-00	
8.88 E	**08076**	Beaver Creek, Hwy 162 EB at MP E8.88	1960	HS-20	4-	127'	1-39', 1-49', 1-39' RCDG 2.5" ACWS DS=10' 40-Skew	HC 54-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH SANTIAM HWY. NO. 162 (OR22)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.88	**17424**	Beaver Creek, Hwy 162 WB at MP W8.88	1997	HS-25	4-	114'	2-57' RCDG Prest No WS DS=14' 50-Skew	HC 35-00	
8.93	**18016**	Aumsville-Shaw Hwy SE over Hwy 162	1997	HS-25	10-	440'	2-220' RCBG Prest Post-Ten No WS	HC 48-00	VCEB 17-00 VCWB 17-00
10.04	**08077**	Albus Rd SE over Hwy 162	1960	HS-20	4-	275'	1-40', 3-59', 1-58' RCDG Prest 33-Skew	HC 45-00	VCEB 14-09 VCWB 17-11
11.53	**17425**	Golf Club Road SE over Hwy 162	1995	HS-25	10-	335'	1-175', 1-160' RCBG Post-Ten 33-Skew	HC 60-00	VC 17-00
12.58	**20746**	Culvert, Hwy 162 at MP 12.58	2009	HS-25	72-	128'	83"-128" CMP		
13.23 E	**17426**	Hwy 162 EB over Cascade Hwy SE	2009	HL-93	4-	271'	1-70'6", 1-130', 1-70'6" RCDG Prest Bulb-I Seis Dgn 28-Skew	HC 42-00	
13.23	**17427**	Hwy 162 WB over Cascade Hwy SE	2009	HL-93	4-	245'	1-57'6", 1-130', 1-57'6" RCDG Prest Bulb-I Seis Dgn 28-Skew	HC 57-10	
13.32	**20747**	Culvert, Hwy 162 at MP 13.32	2009	HS-25	72-	285'	78"-125', 78"-159' CMP		
13.58 E	**17428**	Mill Creek, Hwy 162 EB	2009	HL-93	14-	65'	1-65' RC Slb Prest Seis Dgn DS=12' 28-Skew	HC 49-04	
13.58	**17429**	Mill Creek, Hwy 162 WB	2009	HL-93	14-	65'		HC 41-04	
13.73	**0P044**	Cattlepass, Hwy 162 at MP 13.73	2009	HS-25	72-	7'	84" -70' CMP 4'-Fill		
16.22	**0P047**	Valentine Creek, Hwy 162	1957		8-	16'	Dbl 8'x6' -60' RCBC Inv & Apr Pvd 3'-Fill		
18.25	**0M032**	Alder Creek, Hwy 162	1957, 91		8-	6'	6'x3' -130' RCBC Inv & Apr Pvd, Ext 1991 on Lt by 66.75' 2'-Fill		
20.12	**0P048**	Cattlepass, Hwy 162 at MP 20.12			72-	7'	84" -70' CMP 3'-Fill		
20.90	**07346**	Stout Creek, Hwy 162	1952		8-	16'	Dbl 8'x6' -136'6" RCBC Inv & Apr Pvd 10'-Fill		
22.42		Junction					Albany - Lyons Sec Hwy 211, MP 25.71		
23.28	**07347**	Little North Fork Santiam River, Hwy 162	1952, 90, 04	HS-20	4- *20-	180' 207'	3-30' RCDG, 1-207' RC Dk Arch, 3-30' RCDG, widened N side 4'6" SW Rt, No ACWS. Widen designed for HS-25 DS=50'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH SANTIAM HWY. NO. 162 (OR22)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
28.07	**07345**	Beaver Creek, Hwy 162 at MP 28.07	1952		8-	16'	Dbl 8'x6' -129'11" RCBC Inv & Apr Pvd, Ext 1991 on Lt by 22', on Rt by 20' 16'-Fill		
29.46		Mill City					West City Limits		
C30.29	**02058**	Santiam River, Hwy 162 Conn Rt (Mill City)	1934	H-15	22-	230'	2-23' RC Channel Beams on Trtd FrTr, 1-70' St Dk Gir, 1-200' St Thru Truss, 2-23' RC Channel Beams on Trtd FrTr (Steel 160 Ton) DS=45'	HC 23-03	VC 13-07
					54-	70'	*State to maint N approach. Other maintenance by Marion County (owner)*		
					*38-	200'			
30.59		Mill City					East City Limits		
32.06		ODOT Truck Scales, Lt							
32.09		Gates					West City Limits		
32.72	**07959**	Pierce Creek, Hwy 162			8-	6'	6'x3' -39' RCBC 1.5'-Fill	HC 37-07	
33.61		Gates					East City Limits		
33.84	**06968**	Roland Creek, Hwy 162			8-	6'	6'x6' -100' RCBC Inv & Apr Pvd 22'-Fill		
34.43	**04458A**	Minto Creek, Hwy 162 at MP 34.43			8-	6'	6'x5' -116' RCBC Inv & Apr Pvd 26'-Fill		
36.80	**06761**	Bad Banks Creek, Hwy 162	1947		8-	9'	9'x7' -257' RCBC Inv & Apr Pvd 62'-Fill		
38.02	**07960**	Little Washout Creek (Rock Creek), Hwy 162	1947		8-	6'	6'x4' -50' RCBC Inv & Apr Pvd 12'-Fill		
38.07	**07961**	Big Washout Creek, Hwy 162	1947		8-	8'	8'x6' -92' RCBC Inv & Apr Pvd 13'-Fill		
38.76	**07962**	Lodore Creek, Hwy 162	1947, 89		8-	6'	6'x4' -112' RCBC Inv & Apr Pvd 20'-Fill		
39.27	**07963**	Little Sardine Creek, Hwy 162	1947		8-	8'	8'x6' -70' RCBC Inv & Apr Pvd 15'-Fill		
40.33	**07964**	Partial Viaduct, Hwy 162 at MP 40.33	1947, 04	HS-20	14-	442'	15-25', 1-22', 1-21'5", 1-25' RC Slb Partial Viaduct 3.3" ACWS DS=35'	HC 31-06	
40.47	**07965A**	Sardine Creek, Hwy 162	1967	HS-20	14-	100'	1-30', 1-40', 1-30' RC Slb 5.5" ACWS DS=17'	HC 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH SANTIAM HWY. NO. 162 (OR22)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
42.30	**07966**	Mayflower Creek Water Tunnel, Hwy 162			8-	7'	7x5-315' Water Tunnel, 50' Conc Lined at Discharge End RR Iron Trash Rack at Inlet 50'-Fill 20-Skew	HC 43-00	
42.88	**07817**	Slide Viaduct, Hwy 162 at MP 42.88	1954	HS-20	4-	105'	Rt Side 1-21', 1-27', 1-31', 1-26', Lt Side 1-13', 1-31', 1-8', RCDG 2" ACWS DS=18'	HC 30-00	
43.26	**0P051**	Whitman Creek Oflow, Hwy 162	1919		72-	12'	Dbl 72" -248' CMP Trash Rack at Outlet 25'-Fill		
43.31	**07967**	Whitman Creek Water Tunnel, Hwy 162			70-	7'	7'x6' -280' Rock Tunnel Unlined RR Iron Trash Rack at Inlet		
47.69	**07295**	Tumble Creek, Hwy 162	1949	HS-15	4-	130'	1-40', 1-50', 1-40' RCDG 2-3' SW, 5.5" ACWS DS=32'	HC 26-00	
48.86	**20664**	VMS Sign Bridge, Hwy 162 At MP 48.86	2008		80-	58'	1-58' Steel Truss Sign Bridge		VC 19-00
49.73		Detroit					West City Limits		
49.84	**07017**	Breitenbush River, Hwy 162	1949, 99	HS-15	54-	435'	1-110', 1-140', 1-110', 1-75' St Dk Gir (Steel 295 Ton), 2-4'4" SW, MC O'lay 1999 DS=113'	HC 26-00	
51.16		Detroit					East City Limits		
51.25		ODOT Maintenance Station					Detroit		
51.74	**05976**	Hansen Creek, Hwy 162	1934		8-	6'	6'x4' -104' RCBC Inv & Dwnstrm Apr Pvd 15'-Fill		
52.56		Idanha					West City Limits		
53.17	**05977**	Dry Creek, Hwy 162 at MP 53.17	1965		72-	10'	9'6"x6'5" -120' Multiplate Pipe (Orig Str 1-25', 1-29', 1-25' RCDG Concealed) 3'-Fill		
54.09	**05978**	Boulder Creek, Hwy 162	1932, 63	H-15	4-	90'	1-23', 1-40', 1-23' RCDG, widened each side w/RC Channel Bms end spans & RCDG center span 3" ACWS DS=24'	HC 40-00	
55.64		Idanha					East City Limits		
55.70	**0P052**	Blue Lick Creek, Hwy 162	1965		72-	6'	72" -90' CMP		
60.42	**05980**	Tunnel Creek, Hwy 162	1949		8-	14'	Dbl 7'x7' -65' RCBC Inv Pvd No Apr 7'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

NORTH SANTIAM HWY. NO. 162 (OR22)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
60.79	**19179**	Whitewater Creek, Hwy 162	2005	HL-93	4-	401'	1-121'5", 1-140'1", 1-139'9" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=72' 30-Skew	HC 39-04	
60.80		County Line					Marion - Linn		
62.63	**19784**	Woodpecker Creek, Hwy 162	2005		8-	10'	10'x6' -101'8' RCBC 4'-Fill 20-Skew		
62.78	**19181**	Pamelia Creek, Hwy 162	2005	HL-93	4-	128'	1-127'11" RCDG Prest Seis Dgn, Metric Dgn DS=33' 2-Skew	HC 39-04	
65.48	**06806**	Minto Creek, Hwy 162 at MP 65.48	1934, 65	H-15	4-	62'	1-12' Cant, 1-38' RCDG, 1-12' Cant, Wide w/ 1-12'8",1-37',1-12'8" Precast Chanel Bms 6.5" ACWS DS=11'	HC 41-00	
66.40		Marion Forks							
66.42	**19183**	Marion Creek, Hwy 162	2005	HL-93	4-	130'	1-129'11" RCDG Prest Seis Dgn, Metric Dgn DS=14'	HC 39-04	
66.50	**19790**	Horn Creek, Hwy 162	2005		8-	8'	8'x8' -111'6" RCBC 12'-Fill	HC 43-11	
69.65	**06808**	Downing Creek, Hwy 162			8-	12'	Dbl 6'x6' -69' RCBC Inv & Apr 4'-Fill		
75.65	**19178**	North Santiam River, Hwy 162	2004	HL-93	4-	155'	1-154'6" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=48' 38-Skew	HC 39--04	
81.49		Connection					To Santiam Hwy 16		
81.74		Junction					Santiam Hwy 16, MP 74.61		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SILVER CREEK FALLS HWY. NO. 163 (OR214)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.78		Junction					North Santiam Hwy 162		
9.01	**08471**	Hwy 162 EB over Hwy 163					See Hwy 162 MP 6.67E for Description	HC 32-00	VC 15-04
9.01	**17418**	Hwy 162 WB over Hwy 163					See Hwy 162 MP 6.67W for Description	HC 32-00	VC 17-00
10.66		Shaw					Post Office		
13.91	**21238**	Creek, Hwy 163 at MP 13.91	2012	HL-93	14-	36'	1-36'6" RC Slb Prest Seis Dgn DS=12' 11-Skew	HC 37-04	
18.47	**19869**	South Fork Pudding River, Hwy 163	2004		72-	7'	7'2"x4'8" -61' Multiplate Pipe Arch 2'-Fill	HC 26-00	
19.55	**04468A**	West Fork Drift Creek, Hwy 163	1949	H-15	56-	22'	1-22' I-Beam, RC Dk 10-12"x36 lb WF I-Beam Strs (Steel 4 Ton), 6.5" ACWS DS=4'	HC 26-00	
24.92	**01799**	South Fork Silver Creek, Hwy 163	1933	H-15	2-	91'	1-23', 1-30', 2-19' TB Comp, 10-8x20 Strs on 23', 10-8x24 Strs on 30', 10-6x20 Strs on 19' 2-3'6" SW, 2" ACWS DS=10' 20-Skew	HC 24-00	
25.47		Silver Creek Falls					Entrance to Parking Area & Rec Facilities		
P25.47	**72P07**	Road/Pedestrian over Silver Creek Parking Lot Rd, (Park Br)	1960	H-15	14-	48'	1-28', 1-20' Slb 1.5" ACWS DS=10'	HC 21-06	
P25.47	**72P03**	Road/Pedestrian over Smith Creek Rd, (Park Br)	1964	H-15	60-	31'	1-31' TBR on Masonry Abut, 9-8x20 Str 1.5" ACWS DS=6'	HC 19-11	
P25.47	**72P35**	Overnight Camp Rd over S Fk Silver Creek Campsite (Park Br)	1985	H-15	60-	32'	1-32' TBR on Masonry Abut, 17-5.25x16.5 Lam Str, 4x12 Dk 2" ACWS DS=7'	HC 24-00	
P25.47	**72P05**	Road/Pedestrian over Silver Creek Upper Camp Rd (Park Br)	1960	H-15	60-	35'	1-35' TBR on Masonry Abut, 17-6x14 Lam Str, 4x12 Dk w/6-4x12 Running Planks DS=8'	HC 21-06	
P25.47	**72P04**	Park Bridge		H-15	60-	31'	1-31' TBR on Masonry Abut, 9-8x20 Str 1.5" ACWS DS=6'	HC 19-11	
P25.47	**72P06**	Road/Pedestrian over Silver Creek Upper Camp Rd, (Park Br)	1960	H-15	14-	23'	1-23' PT, RC Slb Precast on TBR Caps w/10" H Piles 1.5" ACWS DS=6' 30-Skew	HC 21-00	
27.36	**17382**	North Fork Silver Creek, Hwy 163	1995	HS-25	14-	105'	1-31'6", 1-42', 1-31'6" RC Slb No WS. Curved alignment, variable skew, in-slab hydronic heating system, Seis Dgn DS=19' 9-Skew	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SILVER CREEK FALLS HWY. NO. 163 (OR214)

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
29.87	**04471**	Cattlepass, Hwy 163 at MP 29.87	1956		72-	6'	78" -44' CMP 2'-Fill	HC 21-00	
36.53	**04472**	Davis Creek, Hwy 163 at MP 36.53	1956		8-	6'	6'x6' -56' RCBC No Inv or Apr 12'-Fill	HC 20-00	
39.47		Silverton					South City Limits		
40.84		Junctions					Hillsboro-Silverton Sec Hwy 140 Rt Water and Lewis St, MP 50.66		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JEFFERSON HWY. NO. 164

Marion County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Hwy 1, NB, MP 244.85		
0.26	**07941**	Hwy 164 over Hwy 1	1958, 93	HS-20	4-	271'	1-43', 3-59', 1-51' RCDG	HC 26-00	
0.85	**00486**	Weaver Gulch, Hwy 164	1919		8-	7'	7'x7' -44' RCBC Inv Pvd, No Apr, No Fill	HC 42-00	
2.64	**00366**	Chehulpum Creek, Hwy 164 (Sidney Power Canal)	1919, 29	H-15	14-	20'	1-20' RC Slb, wide w/1-30' RCDG 4" ACWS DS=11'	HC 26-06	
5.27	**00378**	Morgan Creek, Hwy 164 (Slaughter House Creek)	1919		8-	16'	Dbl 8'x8' -44' RCBC Inv Pvd, No Apr 1.5'-Fill	HC 42-00	
5.72		Jefferson					Church St		
6.24		County Line					Marion - Linn		
6.27	**01582**	Santiam River, Hwy 164	1933	H-15	4- *18-	180' 600'	1-30' RCDG, 3-200' RC Thru Arch, 3-50' RCDG 2-4' SW, No WS DS=42'	HC 24-00	VC 20-06
6.44	**01913**	Santiam River Oflow, Hwy 164	1911		8-	16'	Dbl 8'x3'6" -50' RCBC Inv & Apr Pvd 2'-Fill		
6.73	**18876**	Santiam River Oflow, Hwy 164 at MP 6.73	2001	HL-93	14-	233'	4-58'3" Spread RC Slb Prest No WS. Seis Dgn, Metric Dgn DS=10'	HC 37-05	
6.98	**00360A**	Santiam River Oflow, Hwy 164 at MP 6.98	1960	HS-20	14-	474'	18-25', 1-24' RC Slb Prest 4" ACWS DS=11'	HC 26-00	
7.12	**00361**	Santiam River Oflow, Hwy 164 at MP 7.12	1958, 88	HS-20	22-	294'	14-21' RC Channel Beams 6" ACWS DS=6'	HC 26-00	
8.13	**18347**	Hwy 1 NB over UPRR & Hwy 164					See Hwy 1 MP 238.22N for Description	HC 34-00	VC 22-09
8.33	**08133B**	Hwy 1 SB over UPRR & Hwy 164					See Hwy 1 MP 238.22S for Description	HC 34-00	VC 23-05
8.39 S		Junction					Pacific Hwy 1, MP 238.58		
8.90 N		Junction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CLACKAMAS HWY. NO. 171 (OR224, I-205, OR212)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.01		Junction					River Road		
0.09		Junction					Conn from Hwy 1E		
0.11	**09668**	Hwy 171 over Hwy 1E	1968	HS-20	10-	433'	1-148', 1-165', 1-120' RCBG DS=40' 13-Skew	HCEB 38-05 HCWB 32-05	
0.27	**19531**	Sign Truss Br, Hwy 171 WB at MP 0.27	2003		80-		Steel Truss Sign Bridge		VC 24-00
C0.33 N	**09669A**	Hwy 171 Conn over Hwy 171 Conn to Hwy 1E NB	1992	HS-25	10-	1005'	1-120, 3-135, 4-120 RCBG Prest Post-Ten, 280' Wall Supported CIP Slb Seis Dgn with isolation bearings DS=23'	HC 34-00	
0.38	**09554**	Hwy 171 over UPRR	1968	HS-20	4-	245'	1-57', 2-63', 1-62' RCDG Prest No WS DS=27' 13-Skew	HCEB 38-05 HCWB 38-05	
0.55	**19532**	Sign Cantilever Br, Hwy 171 WB at MP 0.55	2003		82-		Steel Cantilever Sign Bridge		
2.42	**09623**	Lake Rd (Harmony Rd) over Hwy 171					See MP C2.42 for Description	HCEB 46-00 HCWB 38-00	VCEB 17-00 VCWB 16-11
C2.42	**09623**	Lake Rd (Harmony Rd) over Hwy 171	1970	HS-20	10-	291'	1-163', 1-128' RCBG Prest Post-Ten 5'9" SW Rt DS=24'	HC 60-00	
2.64	**09831**	Mt Scott Creek, Hwy 171	1970	HS-20	4-	80'	1-80' RCDG Prest 2.5" ACWS DS=13' 20-Skew	HC 116-00	
3.65 E	**21248**	Sign Cantilever Br, Hwy 171 EB at MP 3.65 (VMS)	2010		82-		1-14'3" Steel Butterfly Sign Bridge (Variable Message Sign)		VCEB 18-00
3.75	**09730A**	Sign Truss Br, Hwy 171 at MP 3.75	1971		80-		Steel Truss Sign Bridge	HC 84-00	VC 18-10
3.88	**09386**	Hwy 171 over Hwy 68 (SE 82nd Ave) (Lake Rd Intchg)	1965	HS-20	4-	273'	1-51', 1-75', 1-96', 1-51' RCDG Prest No WS DS=22' 25-Skew	HC 62-00	
3.93		Jct Conn							
3.96		Equation 3.96Bk = 3.82Ah							
C3.97	**0M452**	Sign Truss Br, Hwy 171 Conn at MP C3.97	1973		80-		1-129' Steel Truss Sign Bridge		VC 24-01
4.07		Junction					Cascade Hwy North 68		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CLACKAMAS HWY. NO. 171 (OR224, I-205, OR212)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
C4.09	**09718**	Hwy 171 Conn (SE 82nd Dr) over Hwy 64	1975	HS-20	14-	46'	1-22' RC Slb, 2-185' RCBG Prest Post-Ten, 1-24' RC Slb 5'6" SW Lt 60-Skew	HC 60-00	
					*10-	370'			
4.15	**09386**	Hwy 171 over Hwy 68 (SE 82nd Ave) (Lake Rd Intchg)					See MP 3.88W for Description	HC 40-00	VC 16-00
4.36		Junction					East Portland Hwy 64		
4.44	**09719**	Hwy 64 NB Conn to Hwy 68 NB & Hwy 171 WB over Hwy 64	1974	HS-20	14-	60'	1-34' RC Slb, 1-196', 1-190' RCBG Prest Post-Ten, 1-26' RC Slb DS=27' 54-Skew	HC 40-00	
					10-	386'			
4.45 E	**19534**	Sign Cantilever Br, Hwy 171 EB at MP 4.45	2005		82-		Steel Cantilever Sign Bridge		
4.63 E	**19535**	Sign Truss Br, Hwy 171 EB at MP 4.63	2003		80-		Steel Truss Sign Bridge		
4.66		Junction					East Portland Hwy 64		
4.83	**19536**	Sign Truss Br, Hwy 171 WB at MP 4.83	2003		80-		Steel Truss Sign Bridge		
4.91 E	**08911A**	Hwy 171 over Hwy 64 (Clackamas Intchg)	1962	HS-20	4-	238'	1-56', 2-65', 1-52' RCDG Prest 2-5' SW, 2" ACWS DS=17'	HC 84-00	
4.97		Connection					Highway No 64		
5.03		Equation 5.03Bk = 5.05Ah							
5.20	**07867A**	Hwy 171 over UPRR Mainline	1984, 04	HS-25	14-	236'	EB (original & widening) 1-41', 1-57'6", 1-40'6", 1-56', 1-41' RC Slb Prest, WB widening 1-29'6", 1-69', 1-40'6", 1-56', 1-41' RC Slb Prest 7'6" SW Lt, 8'6" SW Rt. WB widening des. for seismic & HL-93 DS=24' 8-Skew	HC 86-00	
7.36	**0M536**	Culvert, Hwy 171 ay MP 7.36	1984		8-	12'	12'x6' -140' RCBC		
7.94		ODOT Traffic Scales, Lt							
8.13	**01439B**	Rock Creek, Hwy 171	1985, 06	HS-25	4-	193'	1-56', 1-77', 1-60'3" RCDG Prest EB & 1-164'9" RCDG Prest Bulb-T WB 10' SW Lt 25-Skew	HCEB 37-00 HCWB 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CLACKAMAS HWY. NO. 171 (OR224, I-205, OR212)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
8.16		DISTRICT 2B/2C BOUNDARY					Junction Hwy 174		
8.19		Damascus					West City Limits		
10.47		Damascus					East City Limits		
10.65	**05308**	Richardson Creek, Hwy 171			26-	9'	9x8'6" -41' RC Arch Culv Inv & Dwnstrm Apr Pvd 3'-Fill		
13.90	**02082A**	Deep Creek, Hwy 171	1948	H-15	4-	166'	1-38', 2-45', 1-38' RCDG 2" ACWS DS=50'	HC 26-00	
16.79	**05307**	Goose Creek, Hwy 171	1958	HS-20	22-	19'	1-19' RC Channel Beam on Timber PT DS=8'	HC 31-00	
17.92		Junction					Eagle Creek - Sandy Sec Hwy 172		
19.05	**03060B**	Eagle Creek, Hwy 171	1972	HS-20	4- 10-	280' 70'	1-140' RCDG Prest Bulb-T, 2-35' RCBG Cant, 1-140' RCDG Prest Bulb-T DS=60' 30-Skew	HC 48-00	
19.76	**09936**	Currin Creek, Hwy 171	1972		8-	14'	14'x5' -130' RCBC		
F19.80	**09936A**	Currin Creek, Hwy 171 Frontage Road Lt (SE Folsom)	1972		8-	12'	12'x5' -55' RCBC		
21.43	**13502**	Culvert, Hwy 171 at MP 21.43	1972		8-	10'	10'x3' -120' RCBC		
22.11	**13503**	Wade Creek, Hwy 171	1972		8-	10'	10'x5' -158' RCBC		
22.88		Estacada					North City Limits		
23.36		Junction					Woodburn - Estacada Sec Hwy 161		
23.49		Estacada					East City Limits		
23.51		Equation 23.51Bk = 23.84Ah							
29.16	**0M507**	Hwy 171 over Pedestrian Pass at MP 29.16	1979		72-	6'	72" -92' CMP		
29.18		Equation 29.18Bk = 30.02Ah							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CLACKAMAS HWY. NO. 171 (OR224, I-205, OR212)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
30.04	**05272A**	North Fork Clackamas River, Hwy 171	1979	HS-20	72-	24'	24'x28' -94' Multiplate, 1-30' End Sections		
36.20	**0P087**	Moore Creek, Hwy 171	1967		72-	6'	72" -84' CMP 6'-Fill		
38.77	**08988**	Clackamas River, Hwy 171 at MP 38.77 (Carter)	1954	H-20	4-	111'	1-15' Cant, 1-45' RCDG, 1-240' St Thru Truss, 1-51' RCDG (Steel 204 Ton), 2.5" ACWS, BPR DS=50'	HC 26-00	VC 17-00
					*38-	240'			
39.15	**08989**	Clackamas River, Hwy 171 at MP 39.16 (Armstrong)	1954	H-20	4-	163'	2-53' RCDG, 1-240' St Thru Truss, 1-38', 1-19' RCDG (Steel 204 Ton), 0.5" ACWS, BPR DS=34'	HC 26-00	VC 17-02
					*38-	240'			
39.73	**16008**	Hwy 171 Half Viaduct at MP 39.73	1970	H-20	4-	198'	3-66' RCDG Prest 2" ACWS		
41.48	**18178**	Roaring River, Hwy 171	1997	HS-25	4-	140'	1-140' RCDG Prest Bulb-T Seis Dgn DS=24'	HC 36-00	
43.92	**0P088**	Dinner Creek, Hwy 171	1967		72-	6'	72" -90' CMP 1'-Fill		
44.88	**08991**	Clackamas River, Hwy 171 at MP 44.88 (Whitewater)	1952	H-20	38-	240'	1-240' St Thru Truss, 1-37' St Dk Gir (Total Steel 204 Ton), 3" ACWS, BPR DS=45'	HC 25-11	VC 17-00
					*54-	37'			
45.83	**08990**	Clackamas River, Hwy 171 at MP 45.83 (Cripple Creek)	1952	H-20	14-	26'	1-26' RC Slb, 1-240' St Thru Truss (Steel 204 Ton), 2" ACWS, BPR DS=28'	HC 26-00	VC 17-01
					*38-	240'			
47.70	**18619**	Bull Creek, Hwy 171	1998		72-	6'	72"- 110' CMP		
49.09	**08992**	Dry Creek, Hwy 171			8-	10'	10'x6' -54' RCBC Inv & Apr Pvd 5'-Fill		
49.96	**05269**	Clackamas R, Hwy 171 at MP 49.96 (Oakgrove Fk, Ripple Brook)	1958	H-20	4-	91'	1-18' Cant, 1-55' RCDG, 1-18' Cant 3.5" ACWS, NFD 1958 DS=20'	HC 26-00	
49.97		End Highway					(National Forest Road Ahead)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EAGLE CREEK-SANDY HWY. NO. 172 (OR211)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.23		Junction					Clackamas Secondary Hwy 171		
0.10	**03061**	Goose Creek, Hwy 172	1948		8-	11'	6'x3' & 4'x4' -48' Dbl RCBC Inv & Apr Pvd 6'-Fill		
2.08	**03062**	Deep Creek, Hwy 172	1948	H-15	4-	161'	1-49', 1-63', 1-49' RCDG 3" ACWS DS=41'	HC 26-00	
5.32	**07085**	Tickle Creek, Hwy 172	1948		8-	6'	6'x6' -70' RCBC Inv & Apr Pvd 14'-Fill		
5.57		Sandy					South City Limits		
5.88		Junction					Mt Hood Hwy 26 (Main and First St)		
5.94		Junction					Mt Hood Hwy 26 (First St & Proctor Ave in Sandy)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TIMBERLINE HWY. NO. 173

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00							Timberline Lodge		
3.71		Equation 3.71Bk = 3.76Ah							
5.49		Junction					Mt Hood Hwy 26		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CLACKAMAS-BORING HWY. NO. 174 (OR212)

Clackamas County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Clackamas Hwy 171		
0.03		Damascus					West City Limits		
2.68	**0M505**	Culvert, Hwy 174 at MP 2.68	????, 88, 03		8-	6'	Dbl 3'x3' -25' BC w/Masonry walls & RC Top Slb, Ext. w/Dbl 3'x3'- 30' RCBC, Ext w/7'9'x3.9'--6.5' RCBC, 61.5' Total Length		
4.89	**0M506**	Noyer Creek, Hwy 174	1975		72-	7'	84" -218' CMP 15' End Section, Outlet Only		
5.55		Damascus					East City Limits		
6.82		RR Grade Xing							
8.47	**13492**	Hwy 174 over Hwy 26	1973	HS-20	14-	57'	1-30' RC Slb, 1-122' RCDG Prest Bulb-T & 2-13' Cant RCBG & 1-144' RCDG Prest Bulb-T Post-Ten together, 1-27' RC Slb 8' SW Rt DS=23' 36-Skew	HC 48	
					*4-	266'			
					10-	26'			
8.87		Junction					Mt Hood Hwy 26		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EDDYVILLE-BLODGETT HWY. NO. 180

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Corvallis - Newport Hwy 33, MP 23.18		
2.40	**01401A**	Yaquina River, Hwy 180 at MP 2.40	1982	HS-25	14-	112'	1-55'7", 1-56'5" RC Slb Prest 5.5" ACWS DS=25' 10-Skew	HC 36-06	
4.00	**21199**	Culvert, Hwy 180 at MP 4.00	2009		72-	6'	73"x55" - 72' Multiplate Pipe Arch Fish passage bedding	HC 20-00	
4.93	**01402A**	Yaquina River, Hwy 180 at MP 4.93	1982	HS-25	14-	148'	1-41', 1-66', 1-41' RC Slb Prest 8" ACWS DS=25' 45-Skew	HC 27-06	
5.62	**0M003**	WPRR Toledo Branch over Hwy 180 at MP 5.62	1925				(Posted 13' VC) *Maintained by WPRR*	HC 17-07	VC 12-11
5.72	**01653**	Bryant Creek, Hwy 180	1957		72-	6'	78" -40' CMP 2'-Fill		
6.10	**04198**	Stoney Creek, Hwy 180	1967		72-	16'	15'10"x9'10" -114' Multiplate Pipe		
6.49		Nortons							
7.73	**04199**	Randall Creek, Hwy 180	1961	HS-20	22-	38'	2-19' RC Channel Beams on PT 3" ACWS DS=5' 10-Skew	HC 26-03	
9.89	**04202**	Felton Creek, Hwy 180	1960		72-	11'	11'5"x7'3" -84' Multiplate Pipe 11'-Fill		
10.97	**04203**	Lytle Creek, Hwy 180	1952		72-	6'	72" -40' CMP 4'-Fill		
11.74		Nashville							
11.81	**02711**	Yaquina River, Hwy 180 at MP 11.81	1941	H-15	1- *56-	43' 51'	1-21'6" PT Comp, 1-51' I-Beam, 1-21'6" PT Comp, 11-6x20 Strs on Appr (Steel 17 Ton), 3.5" ACWS DS=13'	HC 26-00	
12.53		County Line					Lincoln - Benton		
12.59	**0M085**	Spilde Creek, Hwy 180			8-	6'	6'x6' -50' RCBC Inv & Apr Pvd 12'-Fill		
13.58	**02991**	WPRR over Hwy 180 at MP 13.58	1925				*Maintained by WPRR*	HC 16-10	VC 16-09
14.04		Summit					Elevation 710'		
14.70	**01253**	Marys River, Hwy 180	1957	HS-20	22-	57'	3-19' RC Channel Beams on PT 3" ACWS DS=14'	HC 26-02	
16.57	**02993A**	Carter Creek (Devitt Creek), Hwy 180	1988	HS-25	72-	10'	120" -66' CMP 4'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EDDYVILLE-BLODGETT HWY. NO. 180

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.95	**02995**	Cattlepass, Hwy 180 at MP 17.95	1925		72-	6'	78" -36' CMP 2'-Fill		
19.18		Blodgett					Junction Corvallis - Newport Hwy 33		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SILETZ HWY. NO. 181 (OR229)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.21		Kernville					Junction Hwy 9, MP 120.02		
5.33	**01491A**	Skunk Creek, Hwy 181	1989	HS-25	14-	70'	1-70' RC Slb Prest 2" ACWS w/membrane DS=25'	HC 33-04	
5.87	**01490**	Bear Creek, Hwy 181	1954		8-	10'	10'x10' -72'6" RCBC Inv & Apr Pvd 9'-Fill		
9.05	**04212**	Reed Creek, Hwy 181 at MP 9.05	1959		72-	8'	96" -60' CMP 2'-Fill		
11.64		Equation 11.64Bk = 11.74Ah							
11.74	**0M086**	Steaple Creek, Hwy 181	1933		8-	6'	6'x8' -32' RCBC Inv & Apr Pvd 4'-Fill		
12.37	**18144**	Davis Creek, Hwy 181 (Skalada)	1997	HS-25	4-	117'	1-117' RCDG Prest Bulb-I No WS, Seis Dgn DS=31'	HC 32-00	
12.87	**01914A**	Root Creek, Hwy 181	1989	HS-25	14-	150'	3-50' RC Slb Prest 2.5" ACWS w/membrane DS=30'	HC 33-04	
14.00		Summit							
14.74	**04214**	Misac Creek, Hwy 181	1955		72-	7'	84" -80' CMP 6'-Fill		
15.36		Equation 15.36Bk = 15.44Ah							
15.46	**01972A**	Cedar Creek, Hwy 181	1989	HS-25	14-	140'	2-70' RC Slb Prest 2" ACWS w/membrane DS=33'	HC 33-04	
16.94	**01971**	McCullough Creek, Hwy 181	1956		72-	6'	72" -93'6" CMP 18'-Fill		
17.30	**01970**	Wade Creek (Hough Creek), Hwy 181	1956		72-	6'	72" -80' CMP 10'-Fill		
17.47	**01969**	Chitwood Creek, Hwy 181	1954		72-	7'	84" -86' CMP 15'-Fill		
18.23	**18785**	Reed Creek, Hwy 181 at MP 18.23	1999		72-	11'	11'x7' -136' Multiplate CMP - (01728) 15'-Fill	HC 22-00	
18.60	**04215**	Stewart Creek, Hwy 181	1955		72-	6'	72" -66' CMP 8'-Fill		
19.42	**01968A**	Euchre Creek, Hwy 181	1934, 89	HS-25	14-	135'	1-42', 1-50', 1-42' RC Slb Prest 2" ACWS w/membrane DS=36'	HC 32-00	
20.66	**00852A**	Siletz River, Hwy 181 at MP 20.66 (Ojalla)	1946	H-15	4-	105'	1-42', 1-43' RCDG, 1-190' St Thru Truss, 1-20' RCDG (Steel 175 Ton), 2-3'6" SW, No WS DS=47'	HC 25-09	VC 15-03
					*38-	190'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SILETZ HWY. NO. 181 (OR229)

Lincoln County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
21.42		Summit							
23.10	**00851A**	Siletz River, Hwy 181 at MP 23.10 (Fulller)	1956	H-15	4-	162'	1-29' RCDG, 1-190' St Thru Truss, 1-40', 1-54', 1-39' RCDG (Steel 175 Ton), 2-3'6" SW, No WS DS=50'	HC 25-08	VC 15-03
					*38-	190'			
23.48		Siletz					North City Limits		
24.10	**00853A**	Siletz River, Hwy 181 at MP 24.10	1956	HS-20	4-	162'	1-40', 1-40'6" RCDG, 1-152'6" RCBG Prest, 1-40'6", 1-40' RCDG No WS DS=43'	HC 26-00	
					*10-	153'			
24.10		Siletz					South City Limits		
25.16	**09420**	Mill Creek, Hwy 181	1967		72-	12'	144" Multiplate Pipe Apr Pvd DS conc lined w/wings & walls		
27.90	**09047**	Depot Creek, Hwy 181 at MP 27.90	1963		8-	12'	12'x12' -55'6" RCBC 4'-Fill		
29.64	**09048**	Depot Creek, Hwy 181 at MP 29.64	1963	HS-20	14-	75'	3-25' Precast RC Slb Prest 4" ACWS DS=16' 15-Skew	HC 30-00	
30.63	**09049**	Depot Creek, Hwy 181 at MP 30.63	1963	HS-20	14-	63'	3-21' Precast RC Slb Prest 2" ACWS DS=16'	HC 30-00	
31.14	**09050**	Depot Creek, Hwy 181 at MP 31.14	1963	HS-20	14-	84'	3-28' Precast RC Slb Prest 3" ACWS DS=18'	HC 30-00	
31.24		Junction					Corvallis - Newport Hwy 33, MP 5.74		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

DALLAS-RICKREALL HWY. NO. 189 (OR223)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Kings Valley Sec Hwy 191, MP 2.63		
0.55		Dallas					E City Limits		
4.01	**19824**	Hwy 30 EB Conn over Hwy 189					See Hwy 30 MP 15.72 for Description	HC 30-00	VC 17-01
4.32		Junction					Willamina - Salem Hwy 30, MP 15.87		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KINGS VALLEY HWY. NO. 191 (OR223)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Willamina - Salem Hwy 30, MP 12.72		
2.10		Dallas					North City Limits		
2.63		Junction					Dallas - Rickreall Sec Hwy 189, MP 0.00		
2.99 S	**00231A**	Rickreall Creek, Hwy 191 SB	1918, 61	H-15	20-	70'	1-70' RC Dk Arch, Wide w/RCDG Prest each side 2-5' SW, 4" ACWS DS=17'	HC 44-00	
2.99 N	**09848**	Rickreall Creek, Hwy 191 NB	1969	HS-20	4-	80'	1-80' RCDG Prest 2-5' SW, 2" ACWS DS=18' 58-Skew	HC 44-00	
3.29	**21559**	Pedestrian Br over Hwy 191 at MP 3.29 (County Br)	2002	Ped	4-	200'	1-30' Cant, 1-70', 1-100' RCDG Prest	HC 10-00	VC 18-00
4.50		Dallas					South City Limits		
4.73		DISTRICT 3/4 BOUNDARY							
5.03	**04586**	North Fork Ash Creek, Hwy 191	1958	HS-20	22-	18'	1-18' RC Channel Beam 1" ACWS DS=7' 50-Skew	HC 26-00	
7.20	**04587A**	Fern Creek, Hwy 191 at MP 7.20	1956	HS-20	60-	34'	1-19', 1-15' Trtd TB, 12-6x20 Strs, 4x12 & 2x2 Dk 5" ACWS DS=6'	HC 26-04	
9.85	**04588A**	Fern Creek, Hwy 191 at MP 9.85	1953	HS-20	14-	76'	1-17', 2-21', 1-17' RC Slb on PT 2.5" ACWS DS=12'	HC 26-00	
9.95		Junction					Monmouth Sec Hwy 194 Rd to Bridgeport Rt, MP 0.00		
10.11	**04589A**	Little Luckiamute River, Hwy 191	1953	HS-15	4-	182'	1-15' Cant, 1-48', 1-56', 1-48' RCDG, 1-15' Cant 3.5" ACWS DS=17'	HC 26-00	
10.56	**04590A**	Little Luckiamute Oflow, Hwy 191	1953	HS-20	14-	47'	1-15', 1-17', 1-15' RC Slb on PT 4" ACWS DS=8'	HC 26-00	
14.08	**0M087**	Culvert, Hwy 191 at MP 14.08	1943		8-	6'	6'x6' -39'6" RCBC Inv & Apr Pvd 3'-Fill		
16.67	**10193**	McTimmonds Creek, Hwy 191 at MP 16.67	1956	HS-20	22-	63'	3-21' RC Channel Beams on PT 3" ACWS DS=16'	HC 26-00	
16.83	**04585**	McTimmonds Creek, Hwy 191 at MP 16.83	1967	HS-20	14-	33'	1-33' RC Slb Prest 1" ACWS DS=12'	HC 32-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KINGS VALLEY HWY. NO. 191 (OR223)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.45		Pedee					Depot St		
18.90	**01250**	Pedee Creek, Hwy 191	1960, 60	H-13	22-	39'	1-19'6" RC Channel Beam, 1-40' I-Beam, 1-19'6" RC Channel Beam, 12-18" I-Beam Strs, Armco St Dk Plank on I-Beam (Steel 16 Ton), 3.5" ACWS DS=15'	HC 26-04	
					*56-	40'			
21.03	**01251A**	Ritner Creek, Hwy 191	1976	HS-20	14-	170'	1-51', 1-68', 1-51' RC Slb 2" ACWS DS=18' 42-Skew	HC 32-00	
21.57		County Line					Polk - Benton		
21.60	**18918**	Bump Creek, Hwy 191	2002		72-	14'	13'8"x11'6" -60' Multiplate Arch Pipe 2'-Fill 10-Skew	HC 23-07	
22.75		Kings Valley					Post Office		
23.07	**01133A**	Luckiamute River, Hwy 191	1966	HS-20	14-	166'	1-50', 1-66', 1-50' RC Slb 3.5" ACWS DS=26'	HC 32-00	
23.59	**01422**	Maxfield Creek, Hwy 191	1967	HS-20	14-	39'	1-39' RC Slb Prest 3" ACWS DS=7'	HC 40-03	
24.23	**02997**	Price Creek, Hwy 191	1967	HS-20	14-	31'	1-31' RC Slb Prest 3.5" ACWS DS=14'	HC 40-03	
26.58	**02999**	Plunkett Creek, Hwy 191	1940		72-	6'	72" -60' CMP 5'-Fill		
30.72	**02625A**	Marys River, Hwy 191	1950	HS-15	4-	232'	1-56', 1-70', 1-56', 1-50' RCDG 0.25" ACWS DS=19' 63-Skew	HC 26-00	
31.37		Wren							
31.40		Junction					Corvallis - Newport Hwy 33, MP 44.57		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

INDEPENDENCE HWY. NO. 193 (OR51)

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Willamina - Salem Hwy 30, MP 20.73		
0.38	**17416**	Rickreall Creek, Hwy 193	1995	HS-25	4-	140'	1-140' RCDG Prest Bulb-T Seis Dgn, No WS DS=33' 13-	HC 44-00	
2.92	**02016**	Oakpoint Creek, Hwy 193	1966		72-	14'	168" -132' Multiplate Pipe		
4.99		Independence					North City Limits		
6.19	**04599A**	Ash Creek, Hwy 193	1982	HS-20	14-	20'	1-27'6", 1-65', 1-27'6" RC Slb Prest 2" ACWS 10-Skew	HC 45-06	
6.34		Junction					Monmouth - Independence Hwy 43 (Monmouth Street) MP 2.35		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MONMOUTH HWY. NO. 194

Polk County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Kings Valley Sec Hwy 191, MP 9.95		
0.16	**10265A**	Fern Creek, Hwy 194	1966	HS-20	14-	57'	3-19' RC Slb Prest on PT 1" ACWS DS=18'	HC 40-00	
2.11	**06680**	Cooper Hollow Creek, Hwy 194	1943		8-	8'	8'x6' -54' RCBC Inv & Apr Pvd 5'-Fill 50-Skew		
6.27	**10261A**	South Fork Ash Creek, Hwy 194	1966	HS-20	14-	57'	3-19' RC Slb Prest on PT 1" ACWS DS=10'	HC 40-00	
6.44		Monmouth					South City Limits		
7.32							Truck Route Hwy 1W, Rt		
7.56		Junction					Pacific Hwy 1W		
7.56		Junction (Ahead)					Monmouth - Independence Hwy 43		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TERRITORIAL HWY. NO. 200 (OR36)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.03									
X-0.06		DISTRICT 4/5 BOUNDARY					Junction Pacific Hwy 1W		
0.12	**03000**	Shafer Creek (Kay Creek), Hwy 200	1936, 85		8-	7'	7'x7' -62' RCBC Inv Pvd No Apr 3'-Fill		
0.23		Monroe					South City Limits		
2.03		County Line					Benton - Lane		
2.60	**04036**	Culvert, Hwy 200 at MP 2.60			72-	8'	96" -50' CMP		
4.51	**21330**	Ferguson Creek, Hwy 200 at MP 4.51	1965		72-	6'	72"x48" -45' CMP 3'-Fill 5-Skew	HC 26-00	
4.59	**04037**	Ferguson Creek, Hwy 200 at MP 4.59	1963	HS-20	14-	46'	2-23' RC Slb Prest on PT 2" ACWS DS=10'	HC 27-00	
4.97	**0P241**	Oflow Channel, Hwy 200 at MP 4.97	1961		72-	6'	72" -40' CMP 2'-Fill		
5.43	**04040**	Small Stream, Hwy 200 at MP 5.43	1959	HS-20	14-	22'	1-22' RC Channel Beams on PT 3.5" ACWS DS=8'	HC 26-06	
6.60	**21406**	Bear Creek, Hwy 200	2011	HL-93	4-	200'	1-110', 1-90' RCDG Prest Bulb-I Seis Dgn DS=15'	HC 36-00	
7.06	**04042**	Small Stream, Hwy 200 at MP 7.06	1967	HS-20	14-	84'	3-28' RC Slb on PT 3" ACWS DS=7'	HC 32-00	
7.14	**04043**	Cattlepass, Hwy 200 at MP 7.14	1967	HS-20	14-	27'	1-27' RC Slb on PT 3" ACWS DS=7'	HC 32-00	
8.62		Junction					Mapleton - Junction City Hwy 229		
10.08		Junction							
12.09	**21331**	McLaden Creek (Squaw Creek), Hwy 200 at MP 12.09	1965		72-	12'	Dbl 72"x48" -40' CMP 3'-Fill	HC 26-00	
12.76	**19087**	Squaw Creek, Hwy 200 at MP 12.76	2000		72-	6'	6'6"x5'6" -100' Struct Plate Arch 6'-Fill	HC 22-00	
15.34	**0P242**	Inman Branch Creek, Hwy 200	1959		72-	8'	96" -50' CMP 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TERRITORIAL HWY. NO. 200 (OR36)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
17.92	**04049**	Hannavan Creek, Hwy 200	1959	HS-20	22-	16'	1-16' RC Channel Beam on PT 1.5" ACWS DS=4'	HC 26-00	
18.67		Elmira					Post Office		
18.72	**04050A**	Long Tom River, Hwy 200	1966	HS-20	14-	146'	1-44', 1-58', 1-44' RC Slb on Steel Piles 3" ACWS DS=19' 22-Skew	HC 40-00	
18.98	**01699A**	Long Tom Oflow, Hwy 200 at MP 18.98	1966	HS-20	14-	56'	2-28' RC Slb Prest on Steel Piles 3" ACWS DS=6'	HC 32-00	
19.28	**01700A**	Long Tom Oflow, Hwy 200 at MP 19.28	1967	HS-20	14-	348'	1-49', 5-50', 1-49' RC Slb Prest on Steel Piles 2" ACWS DS=8'	HC 39-05	
19.36		Veneta					North City Limits		
19.49		Junction					Hwy 62		
20.69		Veneta					South City Limits		
25.12	**04053A**	Sturtevant Creek, Hwy 200	1955		8-	10'	10'x8' -56'6" RCBC Inv & Apr Pvd 4'-Fill 30-Skew		
25.43	**0P243**	Cattlepass, Hwy 200 at MP 25.43	1955		72-	7'	84" -42' CMP 5'-Fill		
25.49	**07271**	Coyote Creek, Hwy 200	1955	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG 2" ACWS DS=20'	HC 26-00	
25.62	**0P244**	Cattlepass, Hwy 200 at MP 25.62	1955		72-	7'	84" -36' CMP 5'-Fill		
25.98	**0P245**	Cattlepass, Hwy 200 at MP 25.98	1955		72-	7'	84" -58'6" CMP 6'-Fill		
28.74	**07985**	Nightswander Creek, Hwy 200	1955		8-	10'	10'x5' -43' RCBC Inv & Apr Pvd 3.5'-Fill		
29.78	**04056**	Hayes Creek, Hwy 200	1959	HS-20	22-	18'	1-18' RC Channel Beam on PT 1.5" ACWS DS=7'	HC 26-01	
32.18	**04057A**	North Fork Coyote Creek, Hwy 200	1980	HS-20	14-	61'	1-61' RC Slb Prest 2" ACWS DS=9'	HC 31-00	
32.24	**04058A**	South Fork Coyote Creek, Hwy 200	1980	HS-20	14-	41'	1-41' RC Slb Prest 2" ACWS DS=7'	HC 31-05	
37.93	**04059**	North Fork Siuslaw River (Hawley Creek), Hwy 200	1957	HS-20	22-	57'	3-19' RC Channel Beams on PT 1" ACWS DS=11'	HC 26-00	
38.08	**18943**	Small Stream Oflow Channel, Hwy 200 at MP 38.08	2002		72-	7'	84" -50' CMP 5'-Fill	HC 26-00	
39.43	**04061**	Lucas Creek, Hwy 200	1957	HS-20	22-	15'	1-15' RC Channel Beam on PT 3" ACWS DS=5'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TERRITORIAL HWY. NO. 200 (OR36)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
40.43	**21434**	South Forrk Siuslaw River, Hwy 200	2012	HL-93	14-	87'	1-43'6", 1-43'2" RC Slb Prest Seis Dgn DS=10' 45-Skew	HC 36-00	
40.85	**04063**	Small Stream, Hwy 200 at MP 40.85	1960	HS-20	22-	22'	1-21'6" RC Channel Beams on PT 3" ACWS DS=8'	HC 26-04	
42.08		REGION 2/3 DISTRICT 5/7 BOUNDARY							
42.08		County Line					Lane - Douglas		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALSEA-DEADWOOD HWY. NO. 201

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Alsea Hwy 27, MP 31.81		
0.10	**02305**	North Fork Alsea River, Hwy 201	1937	H-15	2-	116'	2-29' PT Comp, 1-100' St Pony Truss, 2-29' PT Comp, 10-7x24 Strs on Appr (Steel 75 Ton), 3'6" SW, 1" ACWS DS=19'	HC 24-00	
					*42-	100'			
0.54							Alsea Maintenance Hdqtrs on Lt Spike Crew		
0.97	**02306**	South Fork Alsea R Oflow Channel, Hwy 201	1937	H-15	14-	60'	5-12' RC Slb 1.5" ACWS DS=3'	HC 24-00	
1.11	**01856**	South Fork Alsea River, Hwy 201	1934	H-15	2-	38'	1-19' FrTr Comp, 1-55' I-Beam, 1-19' FrTr Comp, 10-6x20 Strs, 4-36" (150 lb) I-Beam (Steel 17 Ton), 1.5" ACWS DS=12'	HC 24-00	
					*56-	55'			
3.51	**20353**	Banton Creek, Hwy 201 at MP 3.51	2006		8-	13'	Dbl 6'x6' -108' RCBC 3'-Fill 25-Skew		
3.65	**03004**	Bummer Creek, Hwy 201	1967	HS-20	72-	22'	Dbl 11'5"x7'3" Multiplate Pipe, 36' Long 2.5'-Fill		
4.59	**20200**	Swamp Creek, Hwy 201	2004	HL-93	8-	13'	Dbl 6'x6' -50' RCBC 4'-Fill 25-Skew	HC 21-06	
6.31		Summit					Little Lobster, Elevation 940'		
7.91	**03010**	Little Lobster Creek, Hwy 201			8-	8'	8'x8' -80' RCBC Inv & Apr Pvd 18'-Fill		
9.49							End Hwy 201, Begin County Rd		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-LEBANON HWY. NO. 210 (OR34)

Benton County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.10		Junction					SB Pacific Hwy West 1W, 46th & Van Buren St		
0.00		Junction					Albany - Corvallis Hwy 31		
0.13 E	**02728**	Willamette River, Hwy 210 EB (Van Buren Ave)	1913	H-15	60-	231'	3-20' Trtd PT, 1-171' St Thru Truss, 1-249' St Thru Swing, 1-57' St Pony Truss, 9-19' Trtd PT, 11-6x16 Strs, 4x12 & 2x2 Dk St Thru Truss, St Thru Swing Spn (inoperative), St Pony Truss (180 T St), 5' Tbr SW, 4" ACWS DS=54'	HC 18-06	VC 16-05
					38-	171'			
					*48-	249'			
					42-	57'			
0.13	**09179**	Willamette River, Hwy 210 EB (Harrison Blvd)	1964	HS-20	14-	166'	1-41', 1-38', 2-43'6" RC Slb, 1-160', 1-190', 1-160 St Dk Gir, 3-71' RCDG Prest (Steel 376 Ton) No WS DS=64'	HC 30-00	
					*54-	510'			
					4-	213'			
0.13		County Line					Benton - Linn		
0.13		Corvallis					East City Limits		
1.17	**21757**	Slough, Hwy 210 at MP 1.17	2011	HS-20	72-	21'	Triple 42" -198" CMP Inv & Apr Pvd 6'-Fill 30-Skew	HC 74-06	
1.22	**21758**	Slough, Hwy 210 at MP 1.22 R/W Lt. (Wolcott Rd)	2011	HS-20	72-	45'	Quintuple 52" -133'8" CMP Inv & Apr Pvd 5'-Fill 40-Skew	HC 34-00	
2.45	**04267A**	Owl Creek, Hwy 210	1965	HS-20	14-	120'	4-30' Precast RC Slb Prest 3.5" ACWS DS=15'	HC 72-00	
3.47	**0P110**	Slough, Hwy 210 at MP 3.47	1965		72-	11'	11'5"x7'3" -182' Multiplate Pipe 10'-Fill		
5.51	**12205B**	Calapooia River, Hwy 210	1971	HS-20	14-	345'	1-49'6", 1-66', 1-49'6", 5-36' RC Slb on PT LMC Struct O'lay DS=30' 11-Skew	HC 43-00	
5.85	**09413**	Calapooia Oflow, Hwy 210 at MP 5.85	1971	HS-20	14-	170'	1-29', 1-36', 1-40', 1-36', 1-29' RC Slb on PT 2.5" ACWS w/membrane DS=14'	HC 86-00	
5.91	**09414**	Calapooia Oflow, Hwy 210 at MP 5.91	1971	HS-20	14-	128'	1-38', 1-52', 1-38' RC Slb on PT 2.5" ACWS w/membrane DS=18' 36-Skew	HC 86-00	
6.30	**12208B**	Lake Creek, Hwy 210	1971	HS-20	14-	170'	1-29', 1-36', 1-40', 1-36', 1-29' RC Slb on PT 3.5" ACWS w/membrane DS=23'	HC 86-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CORVALLIS-LEBANON HWY. NO. 210 (OR34)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6.54		Equation 6.54Bk = 6.65Ah							
7.65	**09855**	Hwy 210 over Hwy 58	1990	HS-25	10-	196'	1-50', 1-88', 1-58' RCBG DS=21'	HC 116-05	
7.80	**17198**	Hwy 210 over Tangent Industrial Park Access	1990	HS-25	16-	32'	1-32' RC Rigid Frame, 183' long 13'-Fill 30-Skew	HC 86-00	
7.73	**16780**	Hwy 210 over UPRR	1990	HS-25	4-	195'	1-64', 1-67', 1-64' RCDG Prest DS=28'	HC 86-00	
10.14	**08229B**	Hwy 210 over Hwy 1	1994	HS-25	10-	312'	2-156' RCBG Prest Post-Ten No WS	HC 84-00	
12.48	**18463**	Oak Creek, Hwy 210	2000	HS-25	14-	71'	1-70'6" RC Slb Prest Seis Dgn, Metric Dgn DS=10' 30-Skew	HC 77-04	
14.96	**18497**	Sign Cantilever Br, Hwy 210 at MP 14.96	2000		82-		1-34' Steel Cantilever Sign Bridge (Tubular)		
15.40	**18496**	Culvert, Hwy 210 at MP 15.40	2000	HS-20	8-	10'	10'x6' -86' RCBC Inv & Apr Pvd 2'-Fill		
15.46	**18498**	Sign Cantilever Br, Hwy 210 at MP 15.46	2000		82-		1-33' Steel Cantilever Sign Bridge (Tubular)		
16.89		Equation 16.89Bk = 16.92Ah							
17.10	**18495**	Culvert, Hwy 210 at MP 17.10	2000	HS-20	8-	10'	10'x6' -51' RCBC Inv & Apr Pvd 2'-Fill	HC 35-00	
17.23		Lebanon					West City Limits		
18.13		Junction					Santiam Hwy 16, MP 12.89		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-LYONS HWY. NO. 211 (OR226)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Santiam Hwy 16, MP 6.56		
0.73	**04272**	Mill Creek, Hwy 211 at MP 0.73	1961	HS-20	22-	38'	2-19' RC Channel Beams on PT 2" ACWS DS=10'	HC 26-00	
1.13	**16075**	Santiam Oflow, Hwy 211	1973		72-	50'	Triple 12'6"x8'3" -94' CMP 25-Skew		
1.37	**01771A**	South Santiam River, Hwy 211	1974	HS-20	4-	530'	1-140' RCDG Prest Bulb-T, 1-170', 1-210', 1-170' RCBG Post-Ten, 1-131', 1-130', 1-129' RCDG Prest Bulb-T DS=28'	HC 44-00	
					10-	550'			
3.03	**04474A**	Stud Horse Creek, Hwy 211	1973		72-	7'	84" -120' CMP 4'-Fill		
4.31		Equation 4.31Bk = 4.70Ah							
4.93	**04301**	Beaver Creek, Hwy 211	1941	H-15	2-	95'	5-19" PT Comp, 11-6x18 Strs 6" ACWS DS=13'	HC 26-00	
5.43	**04473**	Beaver Creek Oflow, Hwy 211	1940	H-15	14-	20'	2-9'6" RC Slb on PT 7" ACWS DS=6'	HC 26-00	
6.31	**04278A**	Crabtree Creek, Hwy 211 (Tinker Jim)	1954	HS-20	4-	156'	1-48', 1-60', 1-48' RCDG 3.5" ACWS DS=25'	HC 26-00	
9.52	**04279**	Small Stream, Hwy 211 at MP 9.52	1965	HS-20	22-	18'	1-18' Precast RC Slb Prest 1" ACWS DS=7'	HC 37-02	
9.80		Scio					N Main St		
12.71	**04281**	Mill Creek, Hwy 211 at MP 12.71			72-	10'	9'9"x6'7" -60' Multiplate Pipe 2'-Fill		
13.86	**02321**	Thomas Creek, Hwy 211 (Schindler)	1938, 73	H-15	4-	237'	1-50', 1-47' RC Slb Prest, 1-42', 1-56', 1-42' RCDG 2-3'6" SW, No WS (RCDG), 2.5" ACWS (RC Slb Prest)	HC 26-00	
15.43	**04282**	Culvert, Hwy 211 at MP 15.43			26-	6'	6x6-45' RC Arch Culv Inv Pvd No Apr 3'-Fill		
18.67	**04283**	Jordan Creek, Hwy 211	1959	HS-20	22-	22'	1-22' RC Channel Beam on PT 4" ACWS DS=9'	HC 26-00	
20.45	**04285**	Jordan Creek, Hwy 211	1963	HS-20	14-	26'	1-26' RC Slb Prest on PT 4" ACWS DS=8'	HC 26-00	
21.25	**04286**	Cattlepass, Hwy 211 at MP 21.25	1946		72-	7'	84" -55' CMP 2'-Fill		
24.25	**04287**	Trask Creek (Gold Creek), Hwy 211	1960	HS-20	22-	38'	2-19' RC Channel Beams on TB 3.5" ACWS DS=6'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ALBANY-LYONS HWY. NO. 211 (OR226)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
25.36		Equation 25.36Bk = 25.40Ah							
25.44		Lyons					North City Limits		
25.45	**00533B**	Santiam River, Hwy 211 (Mehama)	1973	HS-20	4-	480'	1-100', 2-140', 1-100' RCDG Prest Bulb-T 2-5' SW DS=30' 26-Skew	HC 44-00	
25.46		County Line					Linn - Marion		
25.55		Ferry St					Mehama		
25.71		Junction					N Santiam Hwy 162, MP 22.42		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HALSEY-SWEET HOME HWY. NO. 212 (OR228)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Albany - Junction City Hwy 58 (Second St, Halsey) MP 19.36		
0.27		Halsey					East City Limits		
1.34	**04288A**	Spoon Creek, Hwy 212	1994	HS-25	14-	70'	1-70' RC Slb Prest 2.5" ACWS (4" at End Bts), Seis Dgn DS=11'	HC 45-04	
2.40	**08252**	Hwy 212 over Hwy 1	1958	HS-20	4-	242'	1-45', 2-76', 1-45' RCDG WS Latex DS=20'	HC 48-00	
2.64	**04289A**	Courtney Creek, Hwy 212	1983	HS-25	14-	68'	1-68' RC Slb 7" ACWS DS=10'	HC 39-02	
3.00	**04290**	Culvert, Hwy 212 Road Approach on Left at MP 3.00	1955		72-	10'	10'3"x6'9" -28' Multiplate Pipe	HC 26-00	
3.11	**17296**	East Fork Courtney Creek, Hwy 212	1993		72-	13'	Dbl 78" -114' CMP 7'-Fill 30-Skew		
5.48	**04297**	Cattlepass, Hwy 212 at MP 5.48	1953		72-	6'	78" -54' CMP 2'-Fill		
6.23		Brownsville					Main St		
11.82	**01428A**	Calapooia River, Hwy 212 (McKircher)	1958	HS-20	4-	174'	1-25', 1-124', 1-25' RCDG Prest Post-Ten DS=28'	HC 26-00	
12.94	**01725A**	Calapooia River, Hwy 212 at MP 12.94 (Crawfordsville)	1963	HS-20	4-	100'	1-55' RCDG, 1-110' St Dk Gir, 1-45' RCDG (Steel 55 Ton), 2.5" ACWS DS=25' 55-Skew	HC 30-00	
					*54-	110'			
14.08	**02370**	Culvert, Hwy 212 at MP 14.08	1937		8-	8'	8'x3' -41'10" RCBC Inv & Dwnstrm Apr Pvd 1'-Fill	HC 40-00	
16.78	**17973**	Calapooia River, Hwy 212 at MP 16.78 (Matlock)	1997	HS-25	4-	240'	1-70', 1-100', 1-70' RCDG Prest Bulb-I 7' SW Rt. No WS DS=36' 36-Skew	HC 44-00	
16.82		Holley					County Road Rt		
20.94		Sweethome					West City Limits		
21.50		Junction					Santiam Hwy 16, MP 27.12		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CLEAR LAKE-BELKNAP SPRINGS HWY. NO. 215 (OR126)

Linn County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Santiam Hwy 16, MP 71.50		
1.95	**0P111**	Fish Creek, Hwy 215	1959		72-	13'	150" -84' Multiplate Pipe 7'-Fill		
2.72	**0P112**	Ikenick Creek, Hwy 215	1959		72-	12'	144" -64' Multiplate Pipe 8'-Fill		
4.64	**09473**	McKenzie River, Hwy 215	1959	HS-20	4-	125'	1-38', 1-49', 1-38' RCDG 2" ACWS DS=25' 29-Skew	HC 26-00	
9.58	**0P113**	Kink Creek, Hwy 215	1959		72-	12'	144" -312' Multiplate Pipe w/Baffles 60'-Fill		
10.35	**0P114**	Bobby Creek, Hwy 215	1959		72-	6'	72" -94' CMP Inv Pvd 8'-Fill		
11.15	**0P115**	Sweetwater Creek, Hwy 215	1959		72-	6'	72" -69' CMP 4'-Fill		
12.28	**0P116**	Anderson Creek, Hwy 215	1959		72-	8'	8'2"x5'9" -76' Multiplate Pipe 4'-Fill		
12.67	**0P117**	Ollalie Creek, Hwy 215	1959		72-	8'	96" -94' Multiplate Pipe 8'-Fill		
13.02		DISTRICT 3/5 BOUNDARY							
13.02		County Line					Linn - Lane		
17.26	**09845**	Boulder Creek, Hwy 215	1956	HS-20	4-	80'	1-12'6" Cant, 1-55', 1-12'6" Cant RCDG DS=15' 45-Skew	HC 29-02	
17.76	**09846**	Scott Creek, Hwy 215	1956	HS-20	4-	81'	1-12Æ6" Cant, 1-55' RCDG, 1-12'6" Cant 0.5" ACWS BPR DS=15'	HC 26-00	
18.71		Belknap Springs							
19.20	**09474**	Lost Creek, Hwy 215	1961	HS-20	4-	182'	1-46', 2-45', 1-46' RCDG Prest No WS, BPR DS=21'	HC 26-00	
19.81		Junction					McKenzie Hwy 15		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SPRINGFIELD-CRESWELL HWY. NO. 222

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					McKenzie Hwy 15		
0.00		Begin Lane County Jurisdiction							
0.63		Springfield					South City Limits		
2.70	**20740**	Culvert, Hwy 222 at MP 2.70	2008	HS-20	8-	8'	8'x4' -47'7" RCBC Fish Baffles, Pvd Apr 4'-Fill 2-Skew		
3.23	**20741**	Culvert, Hwy 222 at MP 3.23	2008	HS-20	8-	8'	8'x4' -48' RCBC Inv & Apr Pvd 4'-Fill		
5.01	**0M285**	Wallace Creek, Hwy 222 at MP 5.01	1927		8-	6'	6'x6' -47' RCBC On Solid Rock 5'-Fill 30-Skew		
5.03		Equation T5.03Bk = T5.06AH							
5.11		End Lane County Jurisdiction							
5.20	**04117A**	Willamette River, Hwy 222 (Jasper)	1952	HS-15	4-	347'	1-35' RCDG, 2-200' St Thru Truss, 1-48', 1-60', 2-48', 1-60', 1-48' RCDG No WS, (Steel 280 Ton) DS=33'	HC 26-00	VC 15-00
					*38-	400'			
5.41	**07880**	Willamette River Oflow, Hwy 222 at MP 5.41	1953	HS-20	4-	150'	6-25' RCDG on PT DS=9'	HC 26-00	
5.64	**07890**	Willamette River Oflow, Hwy 222 at MP 5.64	1953	HS-20	4-	75'	3-25' RCDG on PT DS=8'	HC 26-00	
6.44	**0M286**	Culvert, Hwy 222 at MP 6.44	1953		8-	6'	6'x6' -41'6" RCBC Inv & Apr Pvd 2'-Fill		
8.00		Junction Located Line Only					Willamette Hwy 18, MP 5.62, old route of this highway abandoned to county		
11.63							Start of Newly Constructed Section of Hwy		
12.19	**08386**	Bear Creek, Hwy 222	1958	HS-20	4-	68'	1-13' Cant, 1-42' RCDG, 1-13' Cant 2" ACWS DS=12'	HC 26-00	
12.69	**08387**	Culvert, Hwy 222 at MP 12.69	1958		8-	10'	10'x5' -51'6" RCBC Inv & Apr Pvd		
13.36	**08388**	Coast Fork Willamette River, Hwy 222	1967	HS-20	10-	610'	1-100', 1-120', 3-100', 1-90' RCBG Hinge in Spn 4 at 10' DS=22'	HC 32-00	
13.77		Equation 13.77Bk = 13.86Ah							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SPRINGFIELD-CRESWELL HWY. NO. 222

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.44	**20103**	Hill Creek, Hwy 222	2006	HL-93	14-	81'	1-81' RC Slb Prest 2-7' SW, No WS, Seis Dgn DS=11' 25-Skew	HC 50-00	
14.59	**20104**	Hwy 222 over Hwy 1 (Creswell)	2007	HL-93	4-	220'	2-110' RCDG Prest Bulb-T 2-7' SW, No WS, Seis Dgn 7-Skew	HC 50-00	
14.88		Creswell Junction					Goshen-Divide Secondary Hwy 226		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCVAY HWY. NO. 225

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					McKenzie Hwy 15		
0.17	**03953**	UPRR over Hwy 225					*Maintained by UPRR*	HC 34-00	VC 16-09
1.01	**00373**	Hwy 225 over CORP (McVay)	1921, 66	H-15	4-	326'	1-30', 8-37' RCDG Lt Side, 2-34', 1-40', 1-60', 1-37', 1-31', 2-40' RC Slb Rt Side Rt side 1966 4" ACWS, Rt side des. for HS-20, Lt side ACWS var. 2"-12" DS=35'	HC 32-00	
1.54	**08445**	Hwy 225 over Hwy 1	1961	HS-20	4-	194'	1-52', 1-32' RCDG, 1-89', 1-93' St Dk Gir, 1-32', 2-39' RCDG (Steel 82 Ton), 3" ACWS w/membrane DS=25'	HC 30-00	
					*54-	182'			
F2.02	**06842F**	Russell Creek, Hwy 225 Frtg Rd Lt	1921, 60, 69		16-	14'	1-14' RC Rigid Frame 50' long extended with 1-8'x6' RCBC 150' long. East side of Hwy 1. 2'-Fill		
2.04	**06842A**	Russell Creek, Hwy 225 & Hwy 1	1962		8-	8'	Dbl 8'x6' -175' & 100' RCBC		
2.25 N	**08697**	Hwy 225 (30th Ave) over Hwy 1	1960	HS-20	4-	232'	1-54', 2-57', 1-64' RCDG Prest 2" ACWS w/membrane DS=25'	HC 30-00	
2.53		Junction					Pacific Hwy 1 SB		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

GOSHEN-DIVIDE HWY. NO. 226 (OR99)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.02		Junction					Willamette Hwy 18		
0.82	**03956**	Wild Hog Creek, Hwy 226			8-	8'	Dbl 4'x4' -35' RCBC Inv & Lt Apr Pvd 2'-Fill		
3.14	**01471**	Camas Swale, Hwy 226	1930	H-15	4-	120'	1-37', 1-46', 1-37' RCDG 2.5" ACWS DS=15'	HC 27-02	
5.74		Junction					Springfield - Creswell Sec Hwy 222		
5.78		Creswell					Front St & Oregon Ave Rt		
6.81	**02486**	Hill Creek, Hwy 226	1938	H-15	2-	75'	3-25' FrTr Comp, 11-7x22 Strs 2-3'6" Conc SW, 0.25" ACWS DS=12' 30-Skew	HC 26-00	
10.15	**0M272**	Canal, Hwy 226 at MP 10.15			8-	15'	Dbl 7'6"x5' -118' RCBC Inv & Apr Pvd, Under Hwy & RR RC, Open Flume Each End 3'-Fill		
12.01		Saginaw					Post Office		
12.07	**00396**	Hall Creek, Hwy 226	1919	H-15	14-	10'	1-10' RC Slb Tbr SW on Rt, 2" ACWS 1'-Fill DS=4'	HC 23-09	
13.79	**00614A**	Coast Fork Willamette River, Hwy 226 at MP 13.79	1949	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG 2-3'6" SW, No WS DS=24' 15-Skew	HC 30-00	
14.10		Conn					To Pacific Hwy 1 (Lt)		
14.76		Cottage Grove					Main St		
15.75	**00613C**	Coast Fork Willamette River, Hwy 226 at MP 15.75	1949	HS-20	4-	342'	2-40', 1-56', 1-70', 1-56', 2-40' RCDG 2-3'6" SW, No WS DS=24' 40-Skew	HC 30-00	
18.20	**03957**	Boren Creek, Hwy 226	1916	H-15	14-	16'	1-16' RC Slb 3.5" ACWS 1'-Fill DS=8'	HC 34-00	
19.22	**22058**	Cattle Pass, Hwy 226 at MP 19.22	1945		8-	19'	1-19' RCBC	HC 34-00	
19.56	**00163B**	Hwy 226 over CORP	1981	HS-25	4-	270'	1-93', 1-101', 1-76' RCDG Prest No WS 42-Skew	HC 36-00	
19.65	**16272**	Hwy 226 over Hwy 1 (Divide Intchg)	1981	HS-20	10-	390'	1-27' RCDG, 1-165', 1-171' RCBG, 1-27' RCDG Prest Post-Ten No WS	HC 26-00	
19.98		Junction (End of Hwy)					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EUGENE-SPRINGFIELD HWY. NO. 227 (I-105, OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					SB Hwy 1W		
0.19	**0M397**	Sign Truss Bridge, Hwy 227 WB at MP 0.19	1973		80-		1-60' Steel Sign Truss Bridge	HC 48-04	VC 18-02
C0.26	**09600C**	Hwy 227 WB Ramp to Hwy 1W NB (6th Ave W) over Jefferson St	1972	HS-20	10-	305'	1-114', 1-125', 1-66' RCBG Prest Post-Ten	HC 26	
0.26	**09600W**	1st to 7th Ave Viaduct, Hwy 227 WB	1973	HS-20	14-	26'	1-26' RC Slb, 1-140', 7-166', 1-150', 2-126', 1-130', 1-146', 1-140', 1-92 RCBG Prest Post-Ten DS=35'	HC 36-00	
					*10-	2212'			
0.26 E	**09600E**	1st to 7th Ave Viaduct, Hwy 227 EB	1973	HS-20	14-	26'		HC 36-00	
					*10-	2212'			
0.26	**09600**	Hwy 1W (6th Ave W) Ramp to Hwy 227 EB over Washington St					See Hwy 1W MP C123.52 for Description		
0.28	**09600L**	Hwy 227 WB over 1st Ave and RR at MP 0.28	1973	HS-20	10-	970'	5-166', 1-140' RCBG Post-Ten, 1-26' RC Slb (1-106' RCBG Susp Span in middle of one of the 166' spans)	HC 36-00	
					14-	26'			
0.44	**0M398**	Sign Truss Br, Hwy 227 at MP 0.44	1973		80-		1-100' Steel Truss Sign Bridge	HC 45-10	VC 19-04
0.63	**09572**	Hwy 227 over Future Hwy 62	1967	HS-20	54-	247'	1-38', 1-171', 1-38' St Dk Gir widened (Steel 392 Ton) DS=25' 25-Skew	HCEB 38-05 HCWB 46-07	
0.75		Eugene					Leave City Limits		
0.81	**08966**	Willamette River & Hwy 227 Conn #1, Hwy 227	1967	HS-20	10-	844'	1-26' Cant, 1-101', 2-126', 2-109', 1-101', 1-120' RCBG, 1-26' Cant DS=50'	HCEB 38-05 HCWB 38-05	
0.93 E	**19988**	Sign Cantilever Br, Hwy 227 EB at MP 0.92	2005		82-		1-31'10" Steel Cantilever Sign Bridge Metric Dgn		VCEB 18-00
1C1.01	**08966**	Willamette River & Hwy 227 Conn #1, Hwy 227					Conn No 1 See MP 0.81 for Description	HCNB 24-00 HCSB 25-00	VCNB 17-04 VCSB 16-00
3C1.01	**08966R**	Willamette River, Hwy 227 Conn #3	1967	HS-20	10-	104'	1-104'6" RCBG Conn No 3 DS=25'	HC 26-04	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EUGENE-SPRINGFIELD HWY. NO. 227 (I-105, OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
1.05	**19989**	Sign Truss Br, Hwy 227 at MP 1.05	2005		80-		1-126'3" Steel Truss Sign Bridge Metric Dgn	HCEB 39-08 HCWB 67-03	VC 18-00
1.08	**19990**	Sign Cantilever Br, Hwy 227 WB at MP 1.08	2005		82-		1-35'1" Steel Cantilever Sign Bridge Metric Dgn		VCWB 18-00
1.23	**19991**	Sign Cantilever Br, Hwy 227 WB at MP 1.23	2005		82-		1-35' Monotube Steel Cantilever Sign Bridge Metric Dgn		VCWB 18-00
1.24 E	**19992**	Sign Cantilever Br, Hwy 227 EB at MP 1.24	2005		82-				VCEB 18-00
1.35 E	**19993**	Sign Cantilever Br, Hwy 227 EB at MP 1.35	2005		82-				VCEB 18-00
1.36	**19994**	Sign Cantilever Br, Hwy 227 WB at MP 1.36	2005		82-				VCWB 18-00
1.48 E	**19995**	Sign Cantilever Br, Hwy 227 EB at MP 1.48			82-				VCEB 18-00
1.71		Eugene					Ent City Limits		
1.71	**08965E**	Hwy 227 over Country Club Rd (Eugene)	1963	HS-20	4-	165'	3-55' RCDG Prest No WS DS=18' 14-Skew	HCEB 37-07 HCWB 37-07	
1.93	**08700A**	Hwy 227 over Coburg Rd (Eugene) Conns	1964	HS-20	4- *54-	217' 259'	2-43' RCDG, 1-103', 1-136' St Dk Gir, 1-38', 1-40', 1-43', 1-10' Cant RCDG (Steel 341 Ton) DS=30' 42-Skew	HCEB 30-07 HCWB 30-07	
1C1.98	**08700A**	Hwy 227 over Coburg Rd (Eugene) Conns					Conn No 1 See MP 1.93 for Description	HCNB 27-00 HCSB 37-00	VCNB 19-02 VCSB 18-11
1C1.98	**08700B**	Hwy 227 Conn #1 over Coburg Rd (Eugene)					Conn No 1 See MP 4C1.97 for Description	HCNB 36-06 HCSB 27-00	VCNB 16-11 VCSB 15-04
4C1.97	**08700B**	Hwy 227 Conn #1 over Coburg Rd (Eugene)	1961	HS-20	10- *54- 4-	208' 106' 30'	1-86', 1-18' Cant RCBG, 1-106' St Dk Gir, 1-18' Cant, 1-86' RCBG, 1-30' RCDG Conn No 4 (Steel 52 Ton), 2" ACWS DS=30'	HC 22-00	
4C2.95	**08700A**	Hwy 227 over Coburg Rd (Eugene) Conns					Conn No 4 See MP 1.93 for Description	HC 26-03	VC 17-02
2.09	**0M498**	Sign Truss Br, Hwy 227 WB at MP 2.09	1978		80-		1-80' Steel Truss Sign Bridge	HC 54-05	VCWB 18-08

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EUGENE-SPRINGFIELD HWY. NO. 227 (I-105, OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.25	**19998**	Sign Truss Br, Hwy 227 at MP 2.25	2006		80-		1-125'5" Steel Truss Sign Bridge Metric Dgn	HCEB 49-06 HCWB 46-07	VC 18-00
2.58 E	**19996**	Sign Cantilever Br, Hwy 227 at MP 2.58	2005		82-		1-35' Monotube Steel Cantilever Sign Bridge Metric Dgn		VC 18-00
2.83	**19997**	Sign Cantilever Br, Hwy 227 at MP 2.82	2005		82-				VC 18-00
3.02		Eugene					Lv City Limits		
3.08 E	**19999**	Sign Cantilever Br, Hwy 227 at MP 3.08	2005		82-		1-35' Monotube Steel Cantilever Sign Bridge Metric Dgn		VC 18-00
3.18 E	**09219C**	Sign Truss Br, Hwy 227 EB at MP 3.18	1978		80-		1-70' Steel Truss Sign Bridge	HC 63-07	VC 18-11
3.35	**08689C**	Hwy 227 WB over Garden Way (Eugene)	1961	HS-20	4-	136'	1-45', 1-46', 1-45' RCDG Prest No WS DS=20' 20-Skew	HC 48-00	
3.36 E	**08689B**	Hwy 227 EB over Garden Way (Eugene) & Conn #2	1961	HS-20	4-	188'	1-45', 1-52', 1-46', 1-45' RCDG Prest No WS DS=22'	HC 30-00	
3.79	**20002**	Sign Cantilever Br, Hwy 227 EB at MP 3.79	2005		82-		1-35' Monotube Steel Cantilever Sign Bridge Metric Dgn		VC 18-00
3.48							See Q St Interchange Diagram		
1C3.37	**08689A**	Hwy 227 Conn #1 over Garden Way (Eugene)	1961	HS-20	4-	201'	1-62', 1-77', 1-62' RCDG Conn No 1 DS=22' 45-Skew	HC 22-00	
1C3.51	**08689H**	Q St Canal (Floodway Ditch), Hwy 1					Conn No 1 See Hwy 1 MP 193.77 for Description		
2C3.57	**08689B**	Hwy 227 EB over Garden Way (Eugene) & Conn #2					Conn No 2 See MP 3.36E for Description	HC 28-05	VC 15-07
3C3.70	**08689F**	Hwy 227 WB over Hwy 227 Conn #3					Conn No 3 See MP 3.65W for Description	HC 29-00	VC 15-01
3.45	**20000**	Sign Cantilever Br, Hwy 227 WB at MP 3.45	2005		82-		1-28'7" Steel Cantilever Sign Bridge (Monotube)	HCWB 45-10	VCWB 16-06
3.48 E	**08689E**	Hwy 227 EB over Hwy 1 & Conn #2 & Conn #4	1961	HS-20	4-	310'	1-52', 1-74', 1-58', 1-74', 1-52' RCDG Prest No WS DS=20' 4-Skew	HC 42-00	
3.48	**08689D**	Hwy 227 WB over Hwy 1 & Conn #2 & Conn #4	1961, 10	HS-20	4-	315'	1-52', 1-74', 1-58', 1-74', 1-57' RCDG Prest Seis Retro. Br raised in 2010 DS=22' 12-Skew	HC 45-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EUGENE-SPRINGFIELD HWY. NO. 227 (I-105, OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
3.50 E	**20001**	Sign Cantilever Br, Hwy 227 EB at MP 3.50	2005		82-		1-29'6" Steel Cantilever Sign Bridge (Monotube)	HCEB 47-00	VCEB 18-00
3.65	**08689F**	Hwy 227 WB over Hwy 227 Conn #3	1961	HS-20	4-	140'	1-43', 1-54', 1-43' RCDG No WS DS=20' 12-Skew	HC 40-00	
3.72	**09219B**	Sign Truss Br, Hwy 227 WB at MP 3.72	1978		80-		1-100' Steel Truss Sign Bridge	HC 66-05	VCWB 19-00
3.80		Springfield					West City Limits		
3.90	**0M334**	Floodway Ditch, Hwy 227 at MP 3.90	1961		8-	16'	Dbl 8'x4' -228' RCBC Inv & Apr Pvd 17'-Fill		
4.22	**18992**	Sign Cantilever Br, Hwy 227 WB at MP 4.22	2001		82-		1-28'2" Steel Cantilever Sign Bridge	HCWB 28-00	VCWB 18-00
4.34		Junction					Springfield Sec Hwy 228		
4.69	**08844**	Hwy 227 over Hwy 228 (Pioneer Pkwy East & West) Conn #1 & #2	1964, 93	HS-20	4-	300'	5-60' RCDG Prest Seis Retro. 2.5" ACWS w/membrane DS=30' 25-Skew	HCEB 30-06 HCWB 30-06	
5.00	**09208**	Hwy 227 over 5th St (Springfield)	1964, 93	HS-20	4-	150'	1-43'11", 1-62', 1-44'1" RCDG Prest Seis Retro. 2.5" ACWS w/membrane DS=20' 21-Skew	HCEB 30-07 HCWB 42-07	
5.33	**0M237**	Floodway Ditch, Hwy 227 at MP 5.33	1964		8-	10'	10'x8' -158' RCBC Inv & Apr Pvd 4'-Fill		
5.88	**0M239**	Floodway Ditch, Hwy 227 at MP 5.88	1964		8-	10'	10'x8' -143' RCBC Inv & Apr Pvd 3'-Fill		
6.10	**09596**	Mohawk Blvd Conn over Hwy 227					See MP C6.23 for Description	HCEB 39-00 HCWB 40-00	VCEB 16-00 VCWB 16-00
C6.23	**09596**	Mohawk Blvd Conn over Hwy 227	1966	HS-20	14- *4-	40' 204'	1-20' RC Slb, 2-102' RCDG Prest, 1-20' RC Slb 2'-5' SW, 2.5" ACWS DS=23' 29-Skew	HC 70-00	
6.72 E	**09066E**	Hwy 227 EB over 28th St (Springfield) & UPRR	1965, 93	H-20	4-	243'	1-61'11", 2-62'6", 1-55'11" RCDG Prest 2" ACWS w/membrane	HC 30-00	
6.72	**09066W**	Hwy 227 WB over 28th St (Springfield) & UPRR	1965, 93	H-20	4-	249'	1-61'11", 2-62'6", 1-61'11" RCDG Prest 2" ACWS w/membrane	HC 30-00	
7.54 E	**09067E**	Hwy 227 EB over 42nd St (Springfield)	1966, 93	HS-20	4-	443'	1-71', 1-87', 2-99', 1-87' RCDG Prest Seis Retro. 2" Micro-Silica Concrete O'lay 42-Skew	HC 44-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EUGENE-SPRINGFIELD HWY. NO. 227 (I-105, OR126)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
7.54	**09067W**	Hwy 227 WB over 42nd St (Springfield)	1966, 93	HS-20	4-	443'	1-71', 1-87', 2-99', 1-87' RCDG Prest Seis Retro. 2" Micro-Silica Concrete O'lay 42-Skew	HC 32-00	
8.20 E	**09563E**	McKenzie Oflow, Hwy 227 EB	1966, 93	HS-20	14-	146'	1-43'6", 1-58', 1-43'6" RC Slb 3.5" ACWS w/membrane DS=20'	HC 40-00	
8.20	**09563W**	McKenzie Oflow, Hwy 227 WB	1966, 93	HS-20	14-	146'	1-44', 1-58', 1-44' RC Slb 3.5" ACWS w/membrane DS=20'	HC 40-00	
9.97		Junction					Hwy 15		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

EUGENE 2ND-3ND COUPLET NO. 228

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 S		Junction					Eugene - Springfield Hwy 227		
0.01							See Eugene-Springfield Interchange Diagram		
1C0.32	**08844**	Hwy 227 over Hwy 228 (Pioneer Pkwy East & West) Conn #1 & #2					Conn No 1 See Hwy 227 MP 4.69 for Description	HC 20-00	VC 23-04
2C0.39	**08844**	Hwy 227 over Hwy 228 (Pioneer Pkwy East & West) Conn #1 & #2					Conn No 2 See Hwy 227 MP 4.69 for Description	HC 30-00	VC 23-00
0.13 N		Junction					Eugene - Springfield Hwy 227		
0.37 S	**09193B**	Floodway Ditch, Hwy 228 SB at MP S0.37	1964	HS-20	14-	96'	1-29', 1-38', 1-29' RC Slb 3" ACWS DS=12' 22-Skew	HC 43-00	
0.37 N	**09193A**	Floodway Ditch, Hwy 228 SB at MP N0.37	1964	HS-20	14-	96'	1-29', 1-38', 1-29' RC Slb 4" ACWS DS=12' 22-Skew	HC 36-00	
1.40		Junction					EB McKenzie Hwy 15		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MAPLETON-JUNCTION CITY HWY. NO. 229 (OR36)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Florence - Eugene Hwy 62		
2.14	**04012**	Berkshire Creek, Hwy 229			8-	7'	7'x6' -70' RCBC Inv & Apr Pvd 11'-Fill		
2.41	**18941**	Walker Creek, Hwy 229	2000		72-	12'	11'10"x7'7" -118' Alum CMP Arch 15'-Fill		
2.82	**04014**	Shoemaker Creek, Hwy 229			8-	6'	6'x4' -55' RCBC Inv & Apr Pvd 10'-Fill		
3.24	**04015**	Culvert, Hwy 229 at MP 3.24			8-	6'	6'x4' -32' RCBC Inv & Apr Pvd 2'-Fill	HC 30-03	
3.53	**0M335**	Wilson Creek, Hwy 229			8-	6'	6'x4' -32' RCBC Inv & Apr Pvd 3'-Fill		
4.67	**04016A**	Thompson Creek, Hwy 229	1984	HS-20	72-	15'	15'0"x7'9" -115' Struct Multiplate Culv w/Conc Headwall & Wings, Collar Set on Conc Beam Ftg 7'-Fill		
5.68	**04017**	Cleveland Creek, Hwy 229	1964		72-	6'	78" -71' CMP 3'-Fill		
8.14		Swisshome					Post Office Lt		
10.55	**01403**	Indian Creek, Hwy 229	1929	H-20	4-	160'	1-45', 1-70', 1-45' RCDG DS=20'	HC 24-00	
12.24	**04019A**	Green Creek, Hwy 229	1985	HS-25	14-	36'	1-36' RC Slb Prest 1.5" ACWS w/membrane DS=9'	HC 39-04	
12.94		Deadwood					Post Office Rt		
13.09	**01331**	Deadwood Creek, Hwy 229	1928	H-15	42-	200'	2-100' St Pony Trusses, Conc Dk (Steel 105 Ton), No WS DS=20'	HC 20-00	
14.47	**04020**	Johnston Creek, Hwy 229	1955		72-	6'	72" -51' CMP 2'-Fill		
15.01	**04021**	Hula Creek, Hwy 229	1956		72-	7'	84" -110' CMP		
16.41	**04022**	Chappels Creek, Hwy 229	1964		72-	12'	Dbl 72" -60' CMP 2'-Fill		
18.33	**04023**	Wheeler Creek, Hwy 229	1959	HS-20	22-	19'	1-19' RC Channel Beam 1" ACWS DS=9' 25-Skew	HC 26-05	
19.69	**04024**	Steinhauer Creek, Hwy 229	1924, 81	HS-20	58-	16'	1-16' FrTr, 12-6x18 Strs, 4x12 & 2x2 Dk 3" ACWS DS=7'	HC 24-06	
21.38	**04025A**	Greenleaf Creek, Hwy 229	1951	HS-15	4-	140'	1-43', 1-54', 1-43' RCDG No WS DS=16'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MAPLETON-JUNCTION CITY HWY. NO. 229 (OR36)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
24.61	**04028**	Spring Canyon Creek, Hwy 229	1962		72-	6'	72" -118' CMP 11'-Fill		
26.00	**20328**	Pedestrian Underpass, Hwy 229	1959			6'			
26.09	**04029**	Little Lake Creek, Hwy 229	1959	HS-20	22-	22'	1-22' RC Channel Beams on PT 3" ACWS DS=8' 15-Skew	HC 26-06	
28.19	**04031A**	Swamp Creek, Hwy 229	1960	HS-20	22-	22'	1-22' RC Channel Beams on PT 2.5" ACWS DS=9'	HC 30-00	
29.38	**01099A**	Lake Creek, Hwy 229	1960	HS-20	22-	115'	5-23' RC Channel Beams on PT 2.5" ACWS DS=19'	HC 30-00	
29.51	**01098A**	Lake Creek Oflow, Hwy 229	1960	HS-20	22-	69'	3-23' RC Channel Beams on PT 2.5" ACWS DS=8'	HC 30-00	
33.30		Summit					Low Pass, Elevation 1022'		
35.22	**00730A**	Long Tom River, Hwy 229 at MP 35.22	1987	HS-20	72-	27'	2-12'x8' CMP Conc Headwall plus Riprap		
37.86	**00729A**	Long Tom River, Hwy 229 at MP 37.86	1949	HS-20	4-	119'	1-37', 1-45', 1-37' RCDG 2.5" ACWS DS=17'	HC 26-00	
38.39	**00728A**	Long Tom River, Hwy 229 at MP 38.39	1949	HS-20	4-	64'	2-32' RCDG 2" ACWS DS=15' 45-Skew	HC 26-00	
43.33	**07944**	Bear Creek, Hwy 229	1955		8-	10'	10'x8' -152' RCBC, Flared to 19'6"x8' Inv & Apr Pvd 24'-Fill		
45.48	**00981**	Bear Creek, Hwy 229	1971		72-	17'	16'7"x10'1" -44' CMP 3'-Fill		
45.95		Junction					Territorial Secondary Hwy 200		
46.15							Truck Scale on Rt		
47.41		Junction					Territorial Secondary Hwy 200		
47.67		Cheshire					Post Office Lt		
47.81	**17441**	Long Tom River, Hwy 229 (Cheshire)	1994	HS-25	6-	103'	1-103' RCBB Prest Seis Dgn, 2.5" ACWS DS=14'	HC 42-00	
48.26	**20379**	Lingo Slough, Hwy 229	2007	HL-93	14-	156'	3-52' RC Slb Prest Seis Dgn, 2" ACWS w/membrane DS=11'	HC 46-00	
48.36	**01755E**	Creek, Hwy 229 at MP 48.36	1932	H-15	2-	38'	2-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 3.5" ACWS New "F" mix O'lay 1989 DS=10'	HC 24-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MAPLETON-JUNCTION CITY HWY. NO. 229 (OR36)

Lane County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
48.78	**01755G**	Creek, Hwy 229 at MP 48.78	1932	H-15	2-	95'	5-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 4" ACWS New "F" mix O'lay 1989 DS=7'	HC 24-00	
49.30	**17939**	Amazon Creek, Hwy 229	1996	HS-25	6-	86'	1-86' RCBB Prest Seis Dgn, 2" ACWS w/membrane DS=11' 15-Skew	HC 54-06	
49.82	**01755J**	Creek, Hwy 229 at MP 49.82	1932	H-15	14-	22'	2-11' RC Slb on PT 2-3'6" SW, 2.5" ACWS, New "F" mix O'lay 1989 DS=5'	HC 24-00	
50.16	**01755K**	Creek, Hwy 229 at MP 50.16	1932	H-15	2-	38'	2-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 3.5" ACWS New "F" mix O'lay 1989 DS=6'	HC 24-00	
50.36	**01755L**	Creek, Hwy 229 at MP 50.36	1932	H-15	2-	38'	2-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 4" ACWS New "F" mix O'lay 1989 DS=7'	HC 24-00	
50.62	**01755M**	Creek, Hwy 229 at MP 50.62	1932	H-15	2-	21'	1-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 4.5" ACWS New ' F' mix O'lay 1989 DS=5'	HC 24-00	
50.74	**01755N**	Creek, Hwy 229 at MP 50.74	1932	H-15	14-	10'	1-10' RC Slb on PT 2-3'6" SW, 2" ACWS, New ' F' mix O'lay 1989 DS=5'	HC 24-00	
50.90	**01755O**	Creek, Hwy 229 at MP 50.90	1985	HS-25	72-	18'	Dbl 103"x71" -58' St Plate Arch New 'F' mix O'lay 1989		
51.17	**01755P**	Creek, Hwy 229 at MP 51.17	1932	H-15	2-	19'	1-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 3.5" WS New ' F' mix O'lay 1989 DS=6'	HC 24-00	
51.29	**01755Q**	Creek, Hwy 229 at MP 51.29	1932	H-15	2-	38'	2-19' PT Comp, 10-6x20 Strs 2-3'6" SW, 5" ACWS New ' F' mix O'lay 1989 DS=6'	HC 24-00	
51.59		Junction					Pacific W Hwy 1W		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

TILLER-TRAIL HWY. NO. 230 (OR227)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Equation 0.00Bk = 41.46Ah							
41.46		Begin Jackson County Jurisdiction							
41.63		Summit					Elevation 3305'		
43.40	**05474**	Dead Horse Creek, Hwy 230 (County Bridge)	1967		72-	7'	84" -104' CMP 7'-Fill		
48.45	**02453**	Trail Creek, Hwy 230 (County Bridge)	1938	H-15	54-	170'	1-50', 1-70', 1-50' St Dk Gir (Steel 52 Ton), 4" ACWS, 2-3' SW DS=15' 45-Skew	HC 24-00	
48.97	**05477**	Buck Rock Creek, Hwy 230 (County Bridge)	1939		8-	6'	6'x4' -34' RCBC Inv & Apr Pvd 1.5'-Fill	HC 32-06	
52.71		End Jackson County Jurisdiction							
52.81		DISTRICT 7/8 BOUNDARY					Junction Crater Lake Hwy 22		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ELKTON-SUTHERLIN HWY. NO. 231 (OR138)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Elkton					Junction Umpqua Hwy 45		
0.56	**0M287**	Haines Creek, Hwy 231	1959		8-	8'	8'x8' -104' RCBC Inv & Apr Pvd 22'-Fill		
1.33	**0P235**	Cattlepass, Hwy 231 at MP 1.33	1959		72-	6'	78" -83' CMP 4'-Fill		
1.73	**0P236**	Cattlepass, Hwy 231 at MP 1.73	1959		72-	6'	78" -72' CMP 4'-Fill		
2.50	**0P237**	Cattlepass, Hwy 231 at MP 2.50	1959		72-	6'	78" -75' CMP 4'-Fill		
3.82	**01311B**	Umpqua River, Hwy 231 (Smith)	1967	HS-20	4-	750'	1-50' RCDG Prest, 5-130' RCDG Prest Bulb-T, 1-50' RCDG Prest DS=83'	HC 32-00	
6.32	**03451A**	Umpqua River, Hwy 231 (Kellogg)	1962	HS-20	4-	170'	1-30' RCDG, 1-120', 1-160', 1-200', 1-160' St Dk Gir, 1-43', 1-54', 1-43' RCDG (Steel 496 Ton) DS=105'	HC 26-00	
					*54-	640'			
7.48	**0P238**	Cattlepass, Hwy 231 at MP 7.48	1962		72-	6'	72" -70' CMP 4'-Fill		
10.50	**03453**	Deep Gulch, Hwy 231	1964		72-	8'	96" -113' Multiplate Pipe 18'-Fill		
12.36	**01995**	Yellow Creek, Hwy 231	1934	H-15	2-	80'	2-21' FrTr Comp, 1-60' I-Beam, 2-19' FrTr Comp, 10-6x20 Strs on Apprs (Steel 20 Ton), 6" ACWS DS=29'	HC 24-00	
					*56-	60'			
15.15	**03454**	Little Canyon Creek, Hwy 231 at MP 15.15			72-	12'	Dbl 72" -84' CMP 8'-Fill		
15.30	**0P239**	Little Canyon Creek, Hwy 231 at MP 15.30	1965		72-	12'	Dbl 72" -37' CMP 3'-Fill		
15.50	**21752**	Little Canyon Creek, Hwy 231 at MP 15.50	1965	HS-20	72-	11'	Dbl 60" -114' CMP 1'-Fill		
20.95	**21162**	Dodge Creek, Hwy 231 at MP 20.95	2012	HL-93	14-	84'	1-84' RC Slb Prest. Seis Dgn DS=15' 10-Skew	HC 44-00	
21.15	**21163**	Dodge Creek, Hwy 231 at MP 21.15	2012	HL-93	54-	129'	1-129' St Dk Gir Seis Dgn, 2" ACWS DS=20' 28-Skew	HC 40-00	
22.10	**20861**	Calapooya Creek, Hwy 231 (Rochester)	2009	HL-93	56-	300'	1-180', 1-120' St Dk Gir Seis Dgn DS=34' 30-Skew	HC 44-00	
23.53		Sutherlin					West City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ELKTON-SUTHERLIN HWY. NO. 231 (OR138)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
24.22	**20216**	Hwy 1 over Hwy 231 (Sutherlin Intchg)					See Hwy 1 MP 136.52 for Description	HC 32-00	VC 15-07
24.28		Conn					To Hwy 1		
24.47		Junction					Y Conn Rt		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WEST DIAMOND LAKE HWY. NO. 233 (OR230)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Crater Lake Hwy 22		
0.58	**03459**	Castle Creek, Hwy 233	1932	H-15	4-	78'	1-30', 1-48' RCDG 2-3'6" SW, 11" ACWS DS=25'	HC 24-00	
0.96	**03460**	Bybee Creek, Hwy 233	1932	H-15	4-	100'	1-20', 2-40' RCDG 2-3'6" SW, 6.5" ACWS DS=16'	HC 24-00	
5.16	**03461**	Rogue River, Hwy 233	1933	H-15	4-	216'	4-54' RCDG 2-3'6" SW, 3" ACWS DS=20'	HC 24-00	
5.99		County Line					Jackson - Douglas		
9.09	**0M325**	Lost Creek, Hwy 233	1933		8-	6'	6'x4' -56' RCBC Inv Pvd No Apr 5'-Fill		
10.32	**03462**	Muir Creek, Hwy 233	1933	H-15	4-	126'	1-26', 1-60', 1-40' RCDG 2-3'-6" SW, 1"ACWS DS=19'	HC 24-00	
23.62		REGION 3/4 DISTRICT 8/11 BOUNDARY					Junction Crater Lake-N Secondary Hwy 232		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OAKLAND-SHADY HWY. NO. 234 (OR99)

Douglas County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
11.73		Begin Hwy							
11.73		Begin Douglas County Jurisdiction							
12.21	**00839**	North Umpqua River, Hwy 234 (Old Winchester)(Robert A Booth)	1923, 08	H-15	4-	100'	4-10' RC Slb, 7-112' RC Dk Arches, 2-10' RC Slb 2-3' SW, 3" Micro-Silica O'lay, widened 2008 DS=56'	HC 24-00	
					20-	784'	*ODOT maintains structural integrity. Douglas County maintains surface and thoroughfare functions (Agreement No. 670).*		
14.53		End Douglas County Jurisdiction							
14.53		Begin City of Roseburg Jurisdiction							
17.08		End City of Roseburg Jurisdiction							
17.11	**02279A**	Deer Creek, Hwy 234	1937, 67	H-15	4-	336'	1-47' RCDG Half, 2-47', 1-70', 1-47', 1-39' RCDG, 1-39' RCDG Half 2-5' SW, 3" ACWS DS=34'	HC 68-00	
17.18		Junction					N. Umpqua Hwy No. 73		
17.48		Begin City of Roseburg Jurisdiction							
18.56		End City of Roseburg Jurisdiction							
18.56		Begin Douglas County Jurisdiction							
20.76		Junction					Pacific Hwy 1		
20.98	**19741**	Hwy 1 SB over Hwy 234					See Hwy 1 MP 120.49 for Description	HC 31-07	VC 14-04
22.17		End Douglas County Jurisdiction							
22.29		End of Hwy					Junction Coos Bay-Roseburg Hwy 35		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CAPE ARAGO HWY. NO. 240

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon Coast Hwy 9 (Sherman & Virginia Ave)		
0.42	**03225A**	Pony Creek, Hwy 240	1983	HS-20	14-	56'	1-56' Slb Prest 3" ACWS w/membrane DS=14'	HC 60-00	
2.24		North Bend					East City Limits		
2.24		Coos Bay					West City Limits		
2.24		Begin City of Coos Bay Jusridiction							
3.17		Junction					Empire - Coos Bay Sec Hwy 243		
4.49		Coos Bay					South City Limits		
4.49		Begin ODOT Jusridiction							
6.70	**20204**	Culvert, Hwy 240 at MP 6.70 (Risley's Culvert)	2004		72-	6'	72" -60' CMP 2'-Fill		
8.33	**01940G**	South Slough, Hwy 240	1991	HS-25	4-	858'	5-97'4" RCDG Prest, 100' St Deck Gir, 126' St Double-Leaf Bascule Draw, 100" Stl Deck Gir, 4-92'11" RCDG Prest (St Deck Girder Spns 185 Ton, St Draw Span 550 Ton), 5'-0" SW No. Side DS=45'	HC 40-00	
					54-	200'			
					*52-	126'			
8.57		Charleston					Post Office		
10.19	**19605**	Miner Creek, Hwy 240	2006	HS-20	72-	9'	8.5'x6' -67'3" CMP Metric Dgn 4'-Fill 19-Skew		
10.28	**0P201**	Culvert, Hwy 240 at MP 10.28			72-	7'	84" -73' CMP 6'-Fill		
10.94		Begin Oregon Parks & Recreation Jurisdiction					Sunset Bay State Park		
11.64	**03229**	Big Creek & Pedestrian, Hwy 240	1967	H-15	72-	14'	13'11"x8'7" -78' CMP		
14.15		End Hwy							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS RIVER HWY. NO. 241

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Bunkerhill Junction					Jct Oregon Coast Hwy 9 (Center & Newport)		
0.72		Begin City of Coos Bay Jurisdiction							
0.14	**02390**	Hwy 241 over CBRL	1938	H-15	4-	150'	3-50' RCDG 2-5' SW, 2" ACWS DS=29' 30-Skew	HC 26-00	
0.51	**01132F**	Isthmus Slough, Hwy 241 (Eastside)	1931, 11	H-15	4-	1209'	23-50' RCDG, 1-113' St Dk Truss, 1-140' St Dbl Leaf Bascule Lift, 1-59' RCDG, 1-30', 3-49'11", 1-32'10" RC Slb Prest (Total Steel 226 Ton) DS=76'	HC 27-00	
					40-	113'			
					*52-	140'			
					14-	213'			
0.72		Eastside					South City Limits		
2.19	**02278E**	Catching Slough, Hwy 241	1995	HS-25	4-	1280'	1-106', 1-116', 8-118', 1-114' RCDG Prest Bulb-I No WS, Seis Dgn DS=40'	HC 40-00	
2.23		Eastside					East City Limits		
2.23		Begin ODOT Jusridiction							
3.73	**07176**	Coos River, Hwy 241 (Chandler)	1952	HS-15	4-	490'	7-42', 1-32' RCDG, 1-200' St Thru Truss, 1-70' St Gir Lift, 1-200' St Thru Truss, 4-41' RCDG (Total Steel 373 Ton) DS=52'	HC 26-00	VC 15-02
					*38-	400'			
					50-	70'			
3.97		Equation 3.97Bk = 4.00Ah							
6.91	**03232**	Cattlepass, Hwy 241 at MP 6.91			72-	6'	78" -54' CMP		
6.93	**03233**	Bridges Creek, Hwy 241	1954		72-	6'	78" -56' CMP		
7.09	**0P196**	Cattlepass, Hwy 241 at MP 7.09	1939		72-	6'	72" CMP		
7.33	**03235**	Davis Creek, Hwy 241	1954		72-	6'	1-72" -60' CMP & 1-78" -56' CMP		
9.13	**03237**	Cattlepass, Hwy 241 at MP 9.13	1956	HS-20	60-	13'	1-13' Trtd FrTr on Mud Blocks, 12-6x18 Strs, 4x12 & 2x2 Dk 4" ACWS DS=8'	HC 23-11	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COOS RIVER HWY. NO. 241

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
9.70	**18899**	Deton Creek, Hwy 241	2000		72-	7'	84" -60' CMP		
9.92		Equation 9.92Bk = 10.00Ah							
10.34	**0P198**	Cattlepass, Hwy 241 at MP 10.34	1954		72-	6'	72" -42' CMP		
11.73	**0P199**	Caroline Bar Creek, Hwy 241	1967		72-	10'	120" -60' CMP		
13.85		Equation 13.85Bk = 13.94Ah							
14.07	**01492A**	West Fork Millicoma River, Hwy 241	1956	HS-20	4-	110'	1-50' RCDG, 1-80', 1-100', 1-80' RCBG, 1-60' RCDG DS=37'	HC 26-00	
					*10-	260'			
14.18		Allegany					Post Office Rt		
14.90	**03240A**	Marlow Creek, Hwy 241	1989	HS-20	72-	26'	26'1"x18'2" -134' Struct Plate		
19.15		End of Hwy					County Road Ahead		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

POWERS HWY. NO. 242

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Coos Bay - Roseburg Hwy 35		
0.18 N	**08843**	Hwy 35 over Hwy 242					See Hwy 35 MP 23.48 for Description	HC 47-00	VC 16-01
1.19	**03241A**	Warner Creek, Hwy 242	1963		8-	9'	9'x9' -71' RCBC 10'-Fill		
1.87	**03242A**	Roda Creek, Hwy 242	1976		72-	13'	156" - 218' Struct Plate Pipe 16'-Fill	HC 32-00	
3.65		Equation 3.65Bk = 3.78Ah							
10.02	**03245**	Culvert, Hwy 242 at MP 10.02	1941		72-	6'	78" -66' CMP		
10.74	**03246A**	Yellow Creek, Hwy 242	1956		16-	10'	1-10' RC Rigid Frame, 125' long 25'-Fill DS=10' 11-Skew		
11.55	**03247A**	Beaver Creek, Hwy 242	1979	HS-20	14-	68'	1-68' RC Slb Prest 4" ACWS DS=23'	HC 35-06	
12.05	**03248**	Long Tom Creek, Hwy 242	1966		72-	9'	108" -116' Multiplate Pipe		
14.20	**20192**	Culvert, Hwy 242 at MP 14.20 (Schrag's Culvert)	2004		72-	6'	72" -40' CMP 4'-Fill		
17.00		Equation 17.00Bk = 17.10Ah							
17.13	**01745A**	South Fork Coquille River, Hwy 242 at MP 17.13 (White)	1966	HS-20	4-	397'	1-97', 2-110', 1-80' RCDG Prest DS=72'	HC 32-00	
17.52		Powers					North City Limits		
18.22	**01942A**	South Fork Coquille River, Hwy 242 at MP 18.22 (Powers)	1934, 56	H-10	22-	277'	5-21', 1-23' RC Channel Beams on PT, 2-127' St Dk Truss, 1-23', 6-21' RC Channel Beams on PT 3.5" ACWS on appr spans DS=59'	HC 23-03	
					*40-	254'			
18.91		End of Hwy					Coos Bay Lumber Co RR Approaches		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COQUILLE-BANDON HWY. NO. 244 (OR42S)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon Coast Hwy 9		
0.17		Bandon					East City Limits		
2.56	**0P292**	Cattlepass, Hwy 244 at MP 2.56			72-	6'	72" -60' CMP 1'-Fill		
2.91	**01097A**	Bear Creek Oflow, Hwy 244	1981	HS-25	14-	66'	1-66' RC Slb Prest 2" ACWS w/membrane DS=8'	HC 35-06	
3.05	**00953A**	Bear Creek, Hwy 244	1978	HS-20	14-	98'	1-19', 1-60', 1-19' RC Slb Prest 3" ACWS w/membrane DS=16'	HC 43-05	
3.47	**03186**	Cattlepass, Hwy 244 at MP 3.47	1947		72-	6'	78" -66' CMP 2'-Fill		
4.20	**0P189**	Cattlepass, Hwy 244 at MP 4.20	1953		72-	6'	78" -54' CMP 2'-Fill		
4.41	**0P190**	Cattlepass, Hwy 244 at MP 4.41	1953		72-	6'	78" -58' CMP 1'-Fill		
4.56	**03185**	Cattlepass, Hwy 244 at MP 4.56	1949		72-	6'	72" -60' CMP 5'-Fill		
5.01	**0P191**	Cattlepass, Hwy 244 at MP 5.01	1953		72-	6'	78" -46' CMP 2'-Fill		
5.95	**0P192**	Culvert, Hwy 244 at MP 5.95	1953		72-	6'	78" -54' CMP 2'-Fill		
6.09	**0P193**	Cattlepass, Hwy 244 @ MP 6.09	1953		72-	6'	72" -60' CMP 2'-Fill	HC 24-00	
7.29	**03184A**	Lampa Creek, Hwy 244	1987	HS-25	14-	53'	1-53' RC Slb Prest 2" ACWS w/membrane DS=16'	HC 22-10	
7.79	**03183**	Cattlepass, Hwy 244 at MP 7.79	1949		72-	6'	78" -60' CMP 4'-Fill		
8.33	**03182**	Culvert, Hwy 244 at MP 8.33	1949		72-	6'	72" -56' CMP 5'-Fill		
9.13	**03181**	Alder Creek, Hwy 244	1949		72-	6'	78" -68' CMP 3'-Fill		
11.64	**03179**	Cattlepass, Hwy 244 at MP 11.64	1951		72-	6'	72" -69' CMP 3'-Fill		
12.94	**0P194**	Cattlepass, Hwy 244 at MP 12.94			72-	6'	78" -73' CMP 6'-Fill		
13.20	**18998**	Culvert, Hwy 244 at MP 13.20	2004		72-	6'	72" -60' CMP 6'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COQUILLE-BANDON HWY. NO. 244 (OR42S)

Coos County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.77	**17396**	Reservoir Creek, Hwy 244	1996	HS-25	14-	144'	2-71' RC Slb Prest 4" ACWS w/membrane. Seis Dgn DS=15' 30-Skew	HC 40-00	
15.08	**01059A**	Fat Elk Creek, Hwy 244	1977	HS-20	14-	230'	1-43', 2-64', 1-59' RC Slb Prest 4" ACWS w/membrane DS=22'	HC 40-04	
15.27	**01058A**	Pulaski Creek, Hwy 244	1977	HS-20	14-	165'	1-53', 1-59', 1-53' RC Slb Prest 4" ACWS w/membrane DS=33'	HC 39-04	
16.78	**00598D**	Coquille River, Hwy 244	1986	HS-25	50-	46'	2-70', 3-75', 1-82' RCDG Prest Bulb-T, 1-46' St Open Dk Gir Removable, 1-82', 1-60' RCDG Prest Bulb-T DS=44'	HC 36-00	
					4-	589'			
17.08		Coquille					South City Limits		
17.19		ODOT Maintenance Station							
17.28		Junction					Coos Bay - Roseburg Hwy 35, Birch & Maint St		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CAPE BLANCO HWY. NO. 250

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.16		Begin Hwy					US Lighthouse Prop, Cape Blanco, Parking Area		
0.16		Begin Oregon Parks and Recreation Jurisdiction					Cape Blanco State Park		
2.01	**03361**	Small Creek & Cattlepass, Hwy 250 at MP 2.01	1958		72-	6'	78" -54' CMP		
2.11	**03360**	Culvert Hwy 250 at MP 2.11	1958		72-	6'	78" -60' CMP		
3.15		End Oregon Parks and Recreation Jurisdiction							
5.57		Junction					Oregon Coast Hwy 9		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PORT ORFORD HWY. NO. 251

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Begin Hwy					Fence Line of US Coast Guard Property		
0.79		Junction					Oregon Coast Hwy No 9		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CARPENTERVILLE HWY. NO. 255

Curry County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
334.87		Junction					Oregon Coast Hwy 9 MP 334.87		
338.33	**00995**	Myers Creek, Hwy 255	1924	H-15	4-	126'	1-26', 2-50' RCDG 2" ACWS DS=18' 50-Skew	HC 19-04	
339.68		Junction					Oregon Coast Hwy 9 MP 337.97 (Begin common alignment)		
339.84	**0P281**	Creek, Hwy 255					See Hwy 9 MP 338.13 for Description		
340.81	**08719**	Pistol River, Hwys 9 & 255					See Hwy 9 MP 339.10 for Description		
341.22		Equation 341.22Bk = 341.02Ah							
341.22		Junction					Oregon Coast Hwy 9 MP 337.97 (End common alignment)		
362.27		Junction					Oregon Coast Hwy 9 MP 354.83		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ROGUE RIVER LOOP HWY. NO. 260

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.07		Begin City of Grants Pass Jurisdiction							
X-0.07		Junction					Redwood Hwy 25 NB (7th & G St, Grants Pass)		
0.00		Junction					Redwood Hwy 25 SB (6th & G St)		
1.06		Grants Pass					West City Limits		
1.30		End City of Grants Pass Jurisdiction							
5.66	**03826**	Eisman Creek (Vannoy Creek), Hwy 260	1966	HS-20	14-	70'	1-21', 1-28', 1-21' RC Slb Prest 2.5" ACWS DS=8'	HC 34-03	
8.21	**03827**	Dixie Creek (Pass Creek), Hwy 260	1961		72-	17'	16'7"x10' -64' Multiplate Pipe 7'-Fill		
12.26	**06848**	Culvert, Hwy 260 at MP 12.26	1948		8-	6'	6'x7' -72' RCBC Inv & Apr Pvd 11'-Fill		
12.91	**18273**	Rogue River, Hwy 260 (Robertson)	2001	HS-25	10-	702'	1-144'4", 2-206'8", 1-144'4" RCBG Prest Post-Ten Seis Dgn, Metric Dgn DS=55'	HC 33-06	
12.94		Equation 12.94Bk = 12.99Ah							
16.64	**01338A**	Shan Creek, Hwy 260	1991	HS-25	14-	140'	1-40', 1-60', 1-40' RC Slb No ACWS DS=27' 19-Skew	HC 34-00	
17.43	**18214**	Limpy Creek, Hwy 260	1998	HL-93	4-	154'	1-149'11" RCDG Prest Bulb-T Seis Dgn, Metric Dgn. Half of deck has Micro-Silica O'lay DS=34'	HC 33-05	
17.78	**03830**	Dutcher Creek, Hwy 260	1957	HS-20	14-	18'	1-18' RC Slb 1" ACWS DS=7'	HC 26-00	
18.25	**07140**	Madams Creek, Hwy 260			8-	6'	6'x6' -20' RCBC, Ext 10' Lt & Rt w/84" CMP, 41'6" Total Length Inv Pvd No Apr 1'-Fill	HC 33-00	
22.27		Junction					Redwood Hwy 25		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAKE OF THE WOODS HWY. NO. 270 (OR140)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-8.29		Junction					Pacific Hwy 1		
X-7.09	**21542**	Culvert, Hwy 270 at MP -7.09	1978		72-	7'	87" CMP		
X-7.06	**21541**	Culvert, Hwy 270 at MP -7.06	1978		72-	7'			
X-7.02	**21064**	Hwy 270 over Multi-Use Path at MP -7.02	2011	HL-93	26-	26'	25'8"x11'8"-88' RC Arch 1'-Fill 7-Skew	HC 66-00	
X-6.55	**18869**	Bear Creek, Hwy 270 (Kirtland Rd) at MP -6.55	2003	HL-93	10-	369'	1-109'11", 1-149'3", 1-109'11" RCBG Prest Post-Ten Seis Dgn, Metric Dgn	HC 35-05	
X-4.52	**06701A**	Whetstone Creek, Kirkland Rd	1953	H-20	4-	75'	3-25' RCDG 30-Skew	HC 28-00	
X-2.55		Equation: -2.55BK=-2.46AH							
0.00		Junction					Crater Lake Hwy 22		
0.02	**0P186**	Culvert, Hwy 270 at MP 0.02	1969		72-	10'	9'9"x6'7" -110' CMP 3'-Fill		
2.43	**09772**	Hopkins Irrigation Canal, Hwy 270 at MP 2.43	1969		8-	12'	12'x3' -134' RCBC Inv & Apr Pvd 2'-Fill		
3.03	**09773**	Hopkins Irrigation Canal, Hwy 270 at MP 3.03	1969		8-	12'	12'x3' -144' RCBC Inv & Apr Pvd 2'-Fill		
3.33	**09774**	Dry Creek, Hwy 270 at MP 3.33	1969	HS-20	4-	167'	1-60', 1-62', 1-45' RCDG Prest 2" ACWS DS=26' 30-Skew	HC 48-00	
4.99	**09775**	Antelope Creek, Hwy 270	1969	HS-20	4-	110'	1-110' RCDG Prest 2" ACWS DS=18' 13-Skew	HC 48-00	
6.84	**09776**	Culvert, Hwy 270 at MP 6.84	1969		8-	12'	Dbl 6'x3' -160' RCBC Inv & Apr Pvd 10'-Fill		
7.75	**09777**	Little Butte Creek, Hwy 270	1969	HS-20	4-	321'	1-103', 1-115', 1-103' RCDG Prest No WS DS=52'	HC 48-00	
8.46	**03756A**	Schoolhouse Creek, Hwy 270	1968	HS-20	14-	66'	1-20', 1-26', 1-20' RC Slb Prest 3" ACWS DS=8'	HC 40-09	
9.15	**03757B**	Lick Creek, Hwy 270	1968	HS-20	14-	80'	1-24', 1-32', 1-24' RC Slb Prest 3" ACWS DS=7' 5-Skew	HC 40-09	
11.48	**0P187**	Creek & Cattlepass, Hwy 270 at MP 11.48	1968		72-	7'	84" -165' CMP		
12.20	**03759A**	Salt Creek, Hwy 270	1968	HS-20	14-	80'	1-24', 1-32', 1-24' RC Slb Prest 4" ACWS DS=15' 20-Skew	HC 40-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAKE OF THE WOODS HWY. NO. 270 (OR140)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
12.47	**03760A**	Long Branch Creek, Hwy 270	1968	HS-20	14-	56'	1-17', 1-22', 1-17' RC Slb Prest 2" ACWS DS=12' 8-Skew	HC 48-09	
13.80	**19012**	Sign Cantilever Br, Hwy 270 at MP 13.80 (VMS)	2010		82-		1-8' Steel Butterfly Sign Bridge (Variable Message Sign)		
15.44	**05283A**	North Fork Little Butte Creek, Hwy 270 at MP 15.44	1968	HS-20	14-	66'	1-20', 1-26', 1-20' RC Slb Prest 3" ACWS DS=11' 16-Skew	HC 40-09	
16.04		REGION 3/4 DISTRICT 8/11 BOUNDARY							
16.88	**0M009**	Equipment Pass, Hwy 270 at MP 16.88	1962		8-	10'	10'x10' -48' RCBC Inv & Apr 1'-Fill	HC 46-00	
18.23	**03761A**	North Fork Little Butte Creek, Hwy 270 at MP 18.23	1962	HS-20	4-	84'	1-16' Cant, 1-52' RCDG, 1-16' Cant 4" ACWS DS=15' 25-Skew	HC 26-00	
32.25		County Line					Jackson - Klamath		
33.35		Summit					Elevation 5105'		
37.04		ODOT Maintenance Station, Lt					Lake of the Woods		
40.33	**0P053**	Seldom Creek, Hwy 270	1968		72-	7'	84" -220' CMP 3'-Fill		
42.90	**08735**	Varney Creek & Cattlepas, Hwy 270 at MP 42.90	1960		72-	7'	84" -44' CMP 2'-Fill		
51.16	**07611**	Denny Creek (USRS Drain Canal), Hwy 270	1953		8-	16'	Dbl 8'x6' -50' RCBC Inv & Apr Pvd 2'-Fill		
51.77	**07612**	Cattlepass, Hwy 270 at MP 51.77	1953		8-	6'	5'6"x6'6" -32' RCBC Inv & Apr Pvd 3'-Fill		
53.71		Summit					Doak Mountain Elevation 4766'		
58.83	**18142**	Geary Canal, Hwy 270	1997	HS-25	4-	235'	3-78'4" RCDG Prest Bulb-T 5" ACWS w/membrane DS=10'	HC 40-00	
60.18	**07478**	Cattlepass, Hwy 270 at MP 60.18	1953		8-	8'	8'x8' -32' RCBC Inv & Apr Pvd 2'-Fill		
61.70	**07479**	Cattlepass, Hwy 270 at MP 61.70	1953		8-	6'	5'6"x6'6" -32' RCBC Inv & Apr Pvd 2'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LAKE OF THE WOODS HWY. NO. 270 (OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
62.89	**09923**	Culvert, Hwy 270 at MP 62.89	1970		8-	12'	12'x6' -138' RCBC Inv & Apr Pvd 6'-Fill		
63.76	**09924**	Culvert, Hwy 270 at MP 63.76	1970		8-	12'	12'x6' -120' RCBC Inv & Apr Pvd 9'-Fill		
63.78	**09925**	Cattlepass, Hwy 270 at MP 63.78	1970		8-	10'	10'x8' -74' RCBC Inv & Apr Pvd 2'-Fill		
65.25	**09933**	Cattlepass, Hwy 270 at MP 65.25	1970		8-	10'	10'x8' -97' RCBC Inv & Apr Pvd 8'-Fill		
66.41	**09934**	Cattlepass, Hwy 270 at MP 66.41	1970		8-	10'	10'x8' -72' RCBC Inv & Apr Pvd 3'-Fill		
68.76		Junction					Green Springs Hwy 21		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SAMS VALLEY HWY. NO. 271 (OR234, OR99)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.30		Junction					Rogue River Hwy 60		
0.09	**00332A**	Rogue River +, Hwy 271 (Rock Point)	1919, 00	H-15	4-	376'	1-45', 1-57', 1-50', 2-37' RCDG, 1-8' RC Slb (Pier) 1-113' RC DK Arch, 1-8' RC Slb (Pier), 6-25' RCDG 1" ACWS on Dk Arch. Beams reinforced with fibre-reinforced polymer (FRP) DS=38'	HC 19-00	
					14-	16'			
					*20-	113'			
0.80	**01937**	Sardine Creek, Hwy 271	1938	H-15	4-	130'	1-40', 1-50', 1-40' RCDG 2-3'6" SW, 1.5" ACWS DS=24'	HC 26-00	
2.36		Junction					Gold Hill Spur Hwy 486		
3.84		Gold Hill					North City Limits		
6.06	**07362**	Sams Creek, Hwy 271	1951		8-	24'	Dbl 12'x10' -55' RCBC Inv Pvd 4'-Fill 35-Skew		
6.08	**07374**	Cattlepass, Hwy 271 at MP 6.08	1951		8-	6'	5'6"x6'6" -34' RCBC Inv & Apr Pvd 3'-Fill		
6.86	**07361**	Table Rock Creek, Hwy 271 at MP 6.86	1951		8-	16'	Dbl 8'x8' -68' RCBC Inv & Apr Pvd 15'-Fill		
7.77	**07375**	Drainage Ditch, Hwy 271 at MP 7.77	1951		8-	14'	Dbl 7'x4' -34' RCBC Inv & Apr Pvd 1'-Fill		
8.02	**07376**	Zana Creek, Hwy 271	1951		8-	14'	Dbl 7'x4' -34' RCBC Inv & Apr Pvd 0.5'-Fill		
8.62	**07377**	Rock Creek, Hwy 271 at MP 8.62	1951		8-	12'	Dbl 6'x4' -34' RCBC Inv & Apr Pvd 2.5'-Fill		
10.00	**07378**	Cattlepass, Hwy 271 at MP 10.00	1951		8-	6'	5'6"x6'6" -34' RCBC Inv & Apr Pvd 1.33'-Fill		
10.83	**06910**	Snider Creek, Hwy 271	1949		8-	12'	Dbl 6'3"x3' -42' RCBC Inv & Apr Pvd 2'-Fill		
11.26	**06911**	West Fork Snider Creek, Hwy 271	1949		8-	16'	Dbl 8'x6' -54' RCBC Inv & Apr Pvd 5'-Fill		
11.86	**06912**	East Fork Snider Creek, Hwy 271	1949		8-	20'	Dbl 10'x10' -53' RCBC Inv & Apr Pvd 5'-Fill		
13.37	**06913**	Culvert, Hwy 271 at MP 13.37	1949		8-	18'	Dbl 9'x6' -46' RCBC Inv & Apr Pvd 5'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SAMS VALLEY HWY. NO. 271 (OR234, OR99)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.01	**01245B**	Rogue River, Hwy 271 (Dodge)	1953, 65, 10	HS-15	4-	220'	2-50' RCDG, 1-200' St Thru Truss, 2-60' RCDG, Prest (Steel 85 Ton), 2-3'6" SW on Truss, Micro-Silica O'lay 1998, girders strengthened & seismic & rail retrofit 2010	HC 26-00	VC 15-02
					*38-	200'			
17.48		Junction					Crater Lake Hwy 22		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JACKSONVILLE HWY. NO. 272 (OR238)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00 S		Junction					Redwood Hwy 25 SB		
0.00 N		Junction					Redwood Hwy 25		
0.03 S		Junction					Redwood Hwy 25 (Conn Crosses)		
0.04 N	**08461A**	Hwy 60 SB & Hwy 25 over Hwy 272					See Hwy 60 MP 0.21 for Description	HC 20-09	VC 15-00
0.06 S	**08461B**	Hwy 272 SB over Hwy 25 NB	1959	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 5' SW Rt, 3" ACWS 6-Skew	HC 48-00	
0.18 S	**08461C**	Irrigation Canal, Hwy 272 at MP S0.24	1959		8-	6'	6'x4' -54' RCBC Inv & Apr Pvd, No Fill	HC 53-06	
0.24 N	**08461C**	Irrigation Canal, Hwy 272 at MP N0.24					See MP 0.18S for Description		
0.24	**21914**	Cantilever Sign Bridge, Hwy 272 at MP 0.24	2010		82-		1-50' Cant Sign Bridge		VC 18-00
0.31		Grants Pass					South City Limits		
1.68	**03833**	Upper Ditch South Hoghland Canal, Hwy 272	1961, 79	HS-20	14-	11'	1-11' Precast RC Slb 4" ACWS, Wide 1979 DS=6'	HC 41-10	
2.48	**03834**	Allen Creek & Golf Cart Path, Hwy 272	1961, 87	HS-20	14-	16'	1-16' Precast RC Slb 4" ACWS DS=7'	HC 33-00	
4.91	**03835**	Onion Creek, Hwy 272	1949	H-20	26-	8'	8x4-32' RC Arch Culv Inv Pvd No Apr 2'-Fill	HC 52-00	
5.87		Murphy					Post Office		
6.14	**17363**	Applegate River, Hwy 272 at MP 6.14 (Murphy)	2004	HL-93	54-	446'	1-137'10", 1-170'7", 1-137'10" St Dk Gir Seis Dgn, Metric Dgn DS=29'	HC 43-04	
7.21	**02116**	Grays Creek, Hwy 272	1935	H-15	14-	13'	1-13' RC Slb 4" ACWS 0.5'-Fill DS=7'	HC 31-10	
10.36	**03837**	Irrigation Ditch, Hwy 272 at MP 10.36	1961		14-	6'	1-5'6" RC Slb 4" ACWS 0.5'-Fill DS=3'	HC 26-00	
10.59	**03839**	Swinden Creek, Hwy 272	1959	HS-20	60-	10'	1-10' Trtd Lam Dk, 4x10 Lam Dk 4" ACWS DS=5' 55-Skew	HC 22-05	
11.70	**03840**	Irrigation Ditch, Hwy 272 at MP 11.70	1964	HS-20	58-	10'	1-10' Lam Dk, 4x12 Lam Dk 4" ACWS DS=4'	HC 24-00	
13.04	**18066**	Williams Creek, Hwy 272	1996	HS-25	6-	110'	1-110' RCBB Prest Conc. WS Seis Dgn DS=16' 15-Skew	HC 40-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JACKSONVILLE HWY. NO. 272 (OR238)

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
13.12	**02379**	Williams Creek, Hwy 272 Pedestrian Br	1917	H-15	24-	80'	1-80' Spandrel Arch 3" ACWS, 1 of only 2 spandrel arches left on State System. Historic Significance. Foot traffic only. DS=20'	HC 16-00	
13.62		Equation 13.62Bk = 13.70Ah							
13.78		Provolt Jct							
13.79		County Line					Josephine - Jackson		
18.04	**01992**	Applegate River, Hwy 272 at MP 18.04 (Applegate)	1934	H-15	2- *38-	95' 180'	3-19' FrTr Comp, 1-180' St Thru Truss, 2-19' FrTr Comp, 10-6x20 Strs on Appr (Steel 136 Ton), No WS DS=29'	HC 24-00	VC 13-10
18.17		Applegate							
19.06	**03769**	Humbug Creek, Hwy 272	1967	HS-20	14-	20'	1-20' RC Slb Prest 5" ACWS DS=7' 8-Skew	HC 33-00	
23.83	**0M241**	China Gulch Irrigation Ditch, Hwy 272	1967		8-	10'	10'x6' -62' RCBC Inv & Apr Pvd 6'-Fill		
25.23	**18857**	Forest Creek, Hwy 272	2000	HL-93	14-	38'	1-38' RC Slb Prest 6" ACWS DS=9'	HC 26-06	
28.38	**03771A**	Poormans Creek, Hwy 272	1975	HS-20	14-	30'	1-30' RC Slb Prest 2" ACWS DS=12'	HC 32-00	
31.58	**07704**	South Fork Jackson Creek, Hwy 272 at MP 31.58	1954		8-	10'	10'x6' -146' RCBC Inv Pvd No Apr 13'-Fill 32-Skew		
32.39	**03773**	South Fork Jackson Creek, Hwy 272 at MP 32.39	1957	HS-20	14-	18'	1-18' RC Slb 2" ACWS DS=5' 15-Skew	HC 26-00	
32.41		Jacksonville					West City Limits		
33.04	**03774A**	Jackson Creek, Hwy 272	1964		8-	20'	Dbl 10'x5' -75' RCBC Inv & Apr Pvd 5'-Fill		
34.03		Jacksonville					North City Limits		
34.94	**19727**	Jackson Creek, Hwy 272 at MP 34.94	2006	HL-93	14-	48'	1-48'3" RC Slb Prest 7" ACWS, Seis Dgn, Metric Dgn 45-Skew	HC 61-00	
35.44	**07813**	Jackson Creek, Hwy 272 at MP 35.44	1954		8-	30'	Dbl 13'x6-36' RCBC Inv Pvd 47-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JACKSONVILLE HWY. NO. 272 (OR238)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
35.68	**06723**	Daisy Creek, Hwy 272 at MP 35.68 (County Br)			8-	8'	Dbl 4'x4' -44' RCBC, 72"x46" -54' CMP Inv & Apr Pvd 3'-Fill 55-Skew		
36.44	**29C269**	Griffin Creek, Hwy 272 at MP 36.44	1968	HS-20	14-	30'	1-30' RC Slb Prest 6" ACWS 30-Skew	HC 29-06	
37.48		Medford					West City Limits		
37.64	**18783**	Culvert, Hwy 272 at MP 37.64	1999	HS-20	8-	8'	8'x4' -35'5" RCBC, Ext. Lt w/8'x5'3" -16'5" RCBC, Ext Rt w/8'x4' -15'5" RCBC Inv & Apr Pvd, Metric Dgn 1'-Fill 22-Skew		
38.26	**18525**	Hwy 272 (McAndrews Rd) over CORP (Medford)	2002	HS-25	4-	220'	1-58'5", 1-162'1" RCDG Prest Bulb-I 2-7'5" SW 1-Skew	HC 82-08	
38.63	**18778**	Hopkins Canal, Hwy 272 at MP 38.63	2001	HS-20	8-	9'	8'11"x4' -98'4" RCBC Inv & Apr Pvd 26-Skew	HC 31-06	
38.69	**18777**	Hoskins Canal, Hwy 272 at MP 38.69	1999	HS-20	8-	13'	9'10"x4' -159'1"RCBC Inv & Apr Pvd 1'-Fill 40-Skew		
38.70							Rogue Valley Hwy 63		
38.70	**18797**	Sign Truss Br, Hwy 272 at MP 38.70	1999		80-		1-140' Steel Truss Sign Bridge	HCEB 55-01 HCWB 31-06	VCEB 18-00
38.78 E		Junction					Rogue Valley Hwy 63		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SISKIYOU HWY. NO. 273 (OR273)

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Green Springs Hwy 21 (Klamath Junction)		
3.63	**03780**	Hwy 273 over CORP and Hwy 273 (Steinman)	1914, 11	H-15	4-	78'	1-26', 1-20', 1-33' RCDG 3" ACWS DS=25'	HC 23-03	
4.70	**03781**	Hwy 273 over CORP (Dollarhide)	1914, 11	H-15	4-	86'	1-27'6", 1-33'6", 1-29' RCDG 8" ACWS DS=26' 41-Skew	HC 23-00	
6.57		ODOT Maintenance Station, Lt					Siskiyou		
6.71	**09259A**	Hwy 1 NB over Hwy 273					See Hwy 1 MP 5.32N for Description	HC 24-00	VC 17-00
6.73	**09259**	Hwy 1 SB over Hwy 273					See Hwy 1 MP 5.36S for Description	HC 29-00	VC 20-11
6.96		Junction					Pacific Hwy 1		
12.13	**09312A**	Hwy 273 over Hwy 1	1965, 88	HS-20	4-	566'	2-65', 4-91', 1-72' RCDG Prest Redeck 1988	HC 24-00	
12.42 N		Junction					Pacific Hwy 1		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HOOD RIVER HWY. NO. 281

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Mt Hood Hwy 26 (Oak & 13th St, in Hood River)		
0.85	**03651**	Indian Creek, Hwy 281			8-	8'	8'x6' -284' RCBC Inv Pvd No Apr 34'-Fill		
1.08		Hood River					South City Limits		
4.95	**01600**	Hood River, Hwy 281 (Tucker)	1931	H-15	4-	88'	2-22' RCDG, 1-100' RC Dk Arch, 2-22' RCDG 5" ACWS DS=50'	HC 24-00	
					*20-	100'			
5.09		Junction					Odell Sec Hwy 282 Lt		
11.44		Dee					Lost Lake Rd Rt		
12.90	**01939**	East Fork Hood River, Hwy 281	1934	H-15	4-	100'	2-50' RCDG, 1-100' St Dk Truss, 1-10' RCDG 3.5" ACWS, (Steel 46 Ton), 4" ACWS DS=36' 35-Skew	HC 24-00	
					*40-	100'			
13.02	**03652**	Trout Creek, Hwy 281 at MP 13.02			8-	6'	6'x4' -50' RCBC No Inv or Apr 3'-Fill 30-Skew		
13.12	**03653A**	Trout Creek Oflow, Hwy 281	1980		8-	18'	Dbl 9'x6' -29' RCBC, 72" -500' CMP under Rt ditch line		
13.12	**03653**	Trout Creek, Hwy 281 at MP 13.12			8-	6'	6'x4' -46' RCBC Inv & Apr Pvd 5'-Fill 30-Skew		
16.79		Parkdale					2nd St		
17.14		ODOT Maintenance Station					Parkdale		
18.20	**00640A**	East Fork Hood River, Hwy 281 (Dimmick Park)	1989	HS-25	4-	175'	1-50', 1-125' RCDG Prest Bulb-I DS=27' 22-Skew	HC 32-00	
19.07		Junction					Mt Hood Hwy 26		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ODELL HWY. NO. 282

Hood River County, Region 1

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Hood River Sec Hwy 281		
0.93	**07193**	Cattlepass, Hwy 282 at MP 0.93	1948		8-	6'	5'6"x6'6" -34'6" RCBC Inv & Apr Pvd 1'-Fill		
1.10	**07194**	Cattlepass, Hwy 282 at MP 1.10	1948		8-	6'	5'6"x6'6" -44' RCBC Inv & Apr Pvd 2'-Fill		
1.87	**05643**	Odell Creek, Hwy 282		H-15	14-	14'	1-14' RC Slb DS=5'	HC 34-00	
2.64		Odell					Post Office		
3.44		Junction					Mt Hood Hwy 26		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SHERARS BRIDGE HWY. NO. 290 (OR216)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					The Dalles - California Hwy 4		
1.69	**04939**	Cattlepass, Hwy 282 at MP 1.69	1915	H-15	14-	7'	1-7' RC Slb Inv Pvd No Apr 1'-Fill DS=8'	HC 24-06	
6.45	**04941**	Winter Water Creek, Hwy 290 at MP 6.45	1947	H-15	8-	8'	8'x6' -30' RCBC Inv & Apr Pvd 1'-Fill	HC 28-05	
6.62	**04942**	Winter Water Creek, Hwy 290 at MP 6.62	1947	H-15	8-	8'	8'x6' -40' RCBC Inv & Apr Pvd 2'-Fill 25-Skew		
6.97	**0M092**	BNSF over Hwy 290					*Maintained by BNSF*	HC 29-00	VC 18-00
7.65	**00939A**	Deschutes R Hwy 290 (Sherars)	1980	HS-20	14-	66'	1-66' RC Slb Prest 2" ACWS DS=85'	HC 27-10	
8.30		County Line					Wasco - Sherman		
8.30	**05208**	Buck Hollow Creek, Hwy 290	1947, 98	HS-15	14-	38'	1-21' RC Slb, 2-76' RCDG, 1-17' RC Slb Epoxy O'lay DS=53'	HC 26-00	
					*4-	152'			
17.59	**0M090**	Cattlepass, Hwy 282 at MP 17.59	1925		8-	6'	6'x6' -26' RCBC Inv & Apr Not Pvd 1'-Fill	HC 24-00	
28.26		Grass Valley					South City Limits		
28.35	**0M091**	Michael Creek, Hwy 290	1947		8-	6'	6'x3' -24' RCBC Inv Pvd No Apr 1'-Fill	HC 22-00	
28.42		Junction					Sherman Hwy 42		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SHANIKO-FOSSIL HWY. NO. 291 (OR218)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Sherman Hwy 42, Shaniko		
0.56		Shaniko					South City Limits		
4.39		Summit					Elevation 3, 585'		
7.31		Antelope					North City Limits		
8.03		Junction					Antelope Hwy 293		
8.04		Equation 8.04Bk = 8.11Ah							
8.11	**0P019**	Antelope Creek, Hwy 291 at MP 8.11	1955		72-	8'	90" -36' CMP 6'-Fill	HC 25-02	
8.24		Antelope					East City Limits		
9.15	**0P425**	Antelope Creek, Hwy 291 at MP 9.15	1955		72-	6'	72" -50' CMP 8'-Fill		
17.11		Equation 17.11Bk = 17.21Ah							
17.21	**0P018**	Culvert, Hwy 291 at MP 17.21	1955		72-	6'	72" -78' CMP 10'-Fill		
19.15	**0P017**	Culvert, Hwy 291 at MP 19.15	1955		72-	6'	72" -126' CMP		
19.74	**0P016**	Sagebrush Canyon, Hwy 291	1955		72-	6'			
23.07	**09691**	John Day River, Hwy 291	1975	HS-20	14- *34-	198' 270'	1-49', 1-50' RC Slb Prest, 1-270' St Tied Arch, 1-50', 1-49' RC Slb Prest (Steel 59 Ton), 2" ACWS on appr spans DS=34'	HC 32-00	VC 19-09
23.07		County Line					Wasco - Wheeler		
24.93		Equation 24.93Bk = 25.30Ah							
39.25		Equation 39.25Bk = 39.31Ah							
40.61		Equation 40.61Bk = 40.91Ah							
40.91	**05012**	Cottonwood Creek, Hwy 291	1963		72-	7'	84" -88' CMP 10'-Fill		
42.74		Fossil					South City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SHANIKO-FOSSIL HWY. NO. 291 (OR218)

Wheeler County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
42.98		Junction					John Day Hwy 5		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MOSIER-THE DALLES HWY. NO. 292 (US30)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
15.26		Begin City of The Dalles Jusridiction							
16.78	**19745**	Hwy 2 over Hwy 292 at MP 83.67					See Hwy 2 MP 83.67 for Description	HC 27-07	VC 17-02
17.27	**08775**	Hwy 2 over Hwy 292 at MP 84.15					See Hwy 2 MP 84.15 for Description	HC 37-10	VC 15-05
17.62	**02103**	Mill Creek, Hwy 292 (2nd St, The Dalles)	1938		70-	14'	14'x16' -852' Rock Tunnel 12'-Fill *Maintained by UPRR, ODOT to reimburse for costs in ratio length of tunnel across hwy property*		
18.74		Begin ODOT Jusridiction							
F18.74	**08804**	Hwy 2 Brewery Grade Conn over UPRR & Fire Rd					See Hwy 2 MP C85.64 for Description	HC 25-00	VC 25-00
18.74	**08804**	Hwy 2 Brewery Grade Conn over UPRR & Fire Rd						HC 27-04	VC 17-04
19.06		The Dalles					East City Limits		
20.21	**19152**	Three Mile Creek, Hwy 292	2004		72-	21'	20'7"x13'2" -224' Multiplate Pipe 15'-Fill		
20.25		Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ANTELOPE HWY. NO. 293

Jefferson County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					The Dalles - California Hwy 4		
0.71		County Line					Jefferson - Wasco		
0.99	**19822**	Antelope Creek, Hwy 293 at MP 0.99	2004	HL-93	14-	46'	1-45'11" RC Slb Prest 4" ACWS, Seis Dgn, Metric Dgn DS=13' 30-Skew	HC 31-06	
3.07		Equation 3.07 Bk = 3.10 Ah							
3.10	**09452**	Antelope Creek, Hwy 293 at MP 3.10	1966	HS-20	14-	84'	1-27', 1-36', 1-27' RC Slb 3" ACWS DS=14' 28-Skew	HC 32-00	
8.86	**19821**	Indian Creek, Hwy 293	2004		8-	19'	19'x10' -60' RCBC Inv & Apr Pvd 4'-Fill	HC 23-00	
8.95		Equation 8.95 Bk = Z8.86 Ah							
13.05		Antelope					City Limits		
13.52		Junction					Shaniko - Fossil Hwy 291		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WASCO-HEPPNER HWY. NO. 300 (OR206, OR207)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-1.97		Junction					Sherman Hwy 42		
X-1.10	**04604**	Culvert, Hwy 300 at MP -1.10	1951		72-	6'	78" -60' CMP		
X-0.84		Wasco					North City Limits		
0.58		Wasco					East City Limits		
0.87	**08618A**	Spanish Hollow Creek, Hwy 300	1959		8-	8'	8'x7' -47' RCBC Inv & Apr Pvd 4'-Fill 20-Skew		
1.68	**0P434**	South Fork Spanish Hollow Creek, Hwy 300	1959		72-	6'	72" -88' CMP 10'-Fill		
3.61	**0P184**	Cattlepass, Hwy 300 at MP 3.61	1959		72-	6'	78" -59' CMP 2'-Fill		
5.51	**08614**	Grass Valley Canyon Creek, Hwy 300	1959	HS-20	4-	182'	1-56', 1-70', 1-56' RCDG 4" ACWS DS=23' 46-Skew	HC 26-00	
6.08	**0P124**	Cattlepass, Hwy 300 at MP 6.08	1959		72-	6'	72" -60'6" CMP 6'-Fill		
6.63	**08613**	Hay Canyon, Hwy 300	1959	HS-20	4-	144'	1-44', 1-56', 1-44' RCDG 3" ACWS DS=30' 28-Skew	HC 26-00	
6.77	**08619A**	Buck Canyon, Hwy 300 at MP 6.77	1959		8-	10'	10'x6' -51'6" RCBC Inv & Apr Pvd 3'-Fill 68-Skew		
7.31	**0P125**	Buck Canyon & Cattlepass, Hwy 300 at MP 7.31	1959		72-	14'	Dbl 84" -64'6" CMP 3'-Fill		
7.55	**0P126**	Buck Canyon & Cattlepass, Hwy 300 at MP 7.55	1959		72-	14'	Dbl 84" -56'6" CMP 3'-Fill		
8.52	**0P127**	Buck Canyon & Cattlepass, Hwy 300 at MP 8.52	1959		72-	13'	Dbl 78" -87' CMP 3'-Fill		
9.73	**0P128**	Cottonwood Canyon & Cattlepass, Hwy 300 at MP 9.73	1959		72-	6'	78" -80' CMP 13'-Fill		
10.65	**0P129**	Cattlepass and Drainage, Hwy 300 at MP 10.65	1959		72-	6'	78" -48' CMP 2.5'-Fill		
11.07	**0P130**	Cottonwood Canyon & Cattlepass, Hwy 300 at MP 11.07	1959		72-	7'	84" -81' CMP 14'-Fill		
11.28	**0P131**	Cottonwood Canyon & Cattlepass, Hwy 300 at MP 11.28	1959		72-	7'	84" -105' CMP 10'-Fill		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WASCO-HEPPNER HWY. NO. 300 (OR206, OR207)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.68	**0P132**	Cattlepass, Hwy 300 at MP 14.68	1959		72-	7'	84" -82' CMP 4'-Fill		
14.95	**04623A**	John Day River, Hwy 300	1962	HS-20	*10-	360'	1-80', 2-100', 1-80' RCBG, 2-40' RCDG No WS DS=39'	HC 26-00	
					4-	80'			
14.95		County Line					Sherman - Gilliam		
15.09		Equation 15.09Bk = 15.16Ah							
15.27	**08359**	Cottonwood Canyon, Hwy 300 at MP 15.27	1957		8-	12'	12'x5' -67' RCBC Inv Pvd No Apr 1'-Fill 45-Skew		
16.35	**08361**	Cottonwood Canyon, Hwy 300 at MP 16.35	1957		8-	8'	8'x5' -87' RCBC Inv Pvd, No Apr 3'-Fill 32-Skew		
23.94		Summit					Devils Butte Elevation 2740'		
40.18		Condon					West City Limits		
40.68							John Day Hwy 5, MP 38.08 (Corner Walnut & Main St)(OR 19)		
40.88							John Day Hwy 5		
41.33		Condon					East City Limits		
49.24	**01884A**	Dry Wash, Hwy 300 at MP 49.24	1977		72-	12'	1-60" -51', 1-78" -51' CMP 3'-Fill		
49.61	**01883A**	Six Mile Creek, Hwy 300	1978	H-16	72-	14'	2-84" -88' CMP 2'-Fill		
50.39	**03491**	Cattlepass, Hwy 300 at MP 50.39	1954		72-	6'	78" -63' CMP 2'-Fill		
51.66	**01792**	Rock Creek, Hwy 300	1934	H-15	2-	57'	3-19'TB Comp Spn 1-42' I-Beam Spn, 10-6x20 Strs 4-30" (108 lb) I-bm St I-bm (Steel 11 Ton) DS=10' 45-Skew	HC 24-00	
					*56-	42'			
54.86		REGION 4/5 DISTRICT 9/12 BOUNDARY							
54.86		County Line					Gilliam - Morrow		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WASCO-HEPPNER HWY. NO. 300 (OR206, OR207)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
57.00	**17220**	West Fork Dry Creek, Hwy 300	1992		72-	14'	14'5"x10'0" -86' Struct Plate Arch 5'-Fill 12-Skew		
57.59	**06441**	Cattlepass and Drainage, Hwy 300 at MP 57.59	1954		72-	6'	78" -60' CMP 3'-Fill		
59.65	**05638A**	East Fork Dry Creek, Hwy 300	2003	HS-20	72-	14'	14'x8.5' -100' Steel Arch DS=18'	HC 32-00	
60.32	**06642**	Cattlepass & Drainage, Hwy 300 at MP 60.32	1954		72-	6'	78" -60' CMP AC Inv 2'-Fill		
61.32	**06643**	Cattlepass, Hwy 300 at MP 61.32	1954		72-	6'	78" -60' CMP AC Inv 3'-Fill		
62.74	**0M374**	Cattlepass & Drainage,, Hwy 300 at MP 62.74	1940		8-	6'	6'x6.5' -44' RCBC	HC 27-00	
66.42		Eightmile							
67.21	**04490**	Huston Canyon, Hwy 300	1930		14-	9'	1-9' RC Slb w/Headwalls & Wings, No Inv or Apr		
71.07	**04491**	Cattlepass, Hwy 300 at MP 71.07	1940		72-	6'	6'x8' -42' Half Round CMP w/RC Backwalls, Figs & & Wings, No Inv or Apr 3'-Fill		
73.33		Junction					Heppner - Spray Sec Hwy 321		
73.37	**02104**	Rhea Creek, Hwy 300 ((Ruggs)	1935	H-15	4-	106'	1-33', 1-40', 1-33' RCDG 2-3'6" SW, 1" ACWS DS=15'	HC 23-06	
78.32	**04493A**	Clarks Canyon, Hwy 300	1993		8-	10'	10'x6' -40' RCBC 0'-Fill		
77.40	**04492**	Cattlepass and Drainage, Hwy 300 at MP 77.40	1920, 54		72-	6'	5' -32' CMP Arch Ext 1954 w/78" -28' CMP Lt & 78" -10' CMP Rt Toral length = 70' 6'-Fill		
80.11	**04494**	Drainage, Hwy 300 at MP 80.11	1920, 54		72-	6'	5' -24' CMP Arch Ext 1954 w/78" -11' CMP Lt & 78" -15' CMP Rt Toral length = 50' 10'-Fill		
81.62	**04495**	Cattlepass and Drainage, Hwy 300 at MP 81.62	1920, 54		72-	5'	5' -48' CMP Arch 12'-Fill		
81.91	**04496**	Cattlepass and Drainage, Hwy 300 at MP 81.91	1920, 54		72-	6'	5' -31' CMP Arch Ext 1954 w/78" -10' CMP Lt & 78" -15' CMP Rt Toral length = 56' 8'-Fill		
82.28	**04497A**	Shobe Conyon, Hwy 300 at MP 82.28	1992		72-	16'	16' -60' Half Round CMP 2'-Fill 31-Skew		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WASCO-HEPPNER HWY. NO. 300 (OR206, OR207)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
83.25	**05334**	Shobe Conyon, Hwy 300 at MP 83.25	1939		8-	15'	Dbl 7'6"x5' -29' RCBC Inv & Apr 1'-Fill	HC 27-03	
83.58		Heppner					South City Limits		
84.12		Junction					Heppner Hwy 52 (Main & May St)		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CELILO-WASCO HWY. NO. 301 (OR206)

Wasco County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Columbia River Hwy 2		
0.19		Junction					NB Leg Lt		
0.25 N	**08934**	Hwy 2 over Hwy 301					See Hwy 2 MP 97.14 for Description	HC 46-06	VC 16-03
0.69	**04924**	Michaels Creek, Hwy 301	1920		8-	10'	10'x4' -35' RCBC Inv Pvd No Apr 1'-Fill	HC 33-00	
2.92	**00332**	Deschutes River, Hwy 301	1955, 98	HS-20	4-	652'	1-60', 4-90', 1-82'6", 1-80', 1-70' RCDG Seis Retro. No WS DS=52'	HC 30-00	
2.92		County Line					Wasco - Sherman		
3.25	**21216**	Cattlepass, Hwy 301 at MP 3.25	1955	HL-93	72-	6.5'	77"-57' CMP 0-Skew	HC 43-00	
4.76	**01750A**	Fulton Canyon Creek, Hwy 301 at MP 4.76	1955	HS-20	14-	138'	1-32', 1-47', 1-34', 1-25' RC Slb 0.5" ACWS DS=24'	HC 30-00	
4.80		Junction					Celilo - Wasco Spur Hwy 487		
5.64	**09456**	Fulton Canyon Creek, Hwy 301 at MP 5.64	1966	HS-20	14-	40'	1-40' RC Slb Prest 5" ACWS DS=15'	HC 30-03	
6.14	**0M094**	Culvert, Hwy 301 at MP 6.14	1920		8-	13'	13'x6' -22' RCBC, Ext 8' Lt w/Prest Conc Slb No Inv, No Fill DS=10'	HC 27-03	
6.45	**0M093**	Culvert, Hwy 301 at MP 6.45	1920	H-15	8-	24'	Dbl 12'x8' -20' RCBC, Wide on Lt w/Prest Conc Slb No Inv, No Fill DS=8'	HC 26-06	
6.77	**0M095**	Culvert, Hwy 301 at MP 6.77	1955		8-	14'	Dbl 7'x7' -74' RCBC Inv Pvd 8'-Fill		
7.05	**0M116**	Culvert, Hwy 301 at MP 7.05	1955		8-	16'	Dbl 8'x5' -78' RCBC Inv Pvd, No Fill		
7.27	**0M096**	Culvert, Hwy 301 at MP 7.27	1920		8-	9'	9'x7' -61' RCBC 4'-Fill		
7.66	**0M117**	Culvert, Hwy 301 at MP 7.66	1920		8-	6'	6'x5' -54' RCBC No Inv 3'-Fill	HC 41-06	
8.97	**0P118**	Cattlepass, Hwy 301 at MP 8.97	1966		72-	6'	72" -55' CMP 2'-Fill		
10.26	**0M097**	Fulton Canyon Creek, Hwy 301 at MP 10.26	1920		26-	8'	8x5-46' Conc Arch 3'-Fill DS=8'	HC 23-09	
12.05	**0M118**	Dry Creek, Hwy 301 at MP 12.05	1920, 88		14-	13'	1-13' Conc Slb 4" ACWS DS=8' 50-Skew	HC 32-09	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CELILO-WASCO HWY. NO. 301 (OR206)

Sherman County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
14.64	**16072**	Gordon Hollow Creek, Hwy 301	1963		8-	12'	12'x6' -214' RCBC		
14.73	**13548**	Hwy 301 over Hwy 42 (Wasco Intchg)	1974	HS-20	10-	115'	1-55' RCBG P/T (15' Cant), 91' RCDG Prest, 1-60' RCBG P/T (15' Cant) No WS DS=20'	HC 32-00	
					*4-	91'			
15.07		Wasco					West City Limits		
15.46	**0M119**	Spanish Hollow Creek, Hwy 301	1920		8-	10'	10'x7'6" -35' RCBC Inv Pvd 1'-Fill DS=8'	HC 31-06	
15.56		Junction					Wasco - Heppner Hwy 300		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LEXINGTON-ECHO HWY. NO. 320 (OR207)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Heppner Hwy 52		
0.25		Lexington					North City Limits		
4.18	**04498**	Juniper Canyon, Hwy 320	1937		8-	7'	7'x7' -30' RCBC Inv & Apr Pvd 1'-Fill	HC 27-00	
5.86	**04499**	Cattlepass & Drainage, Hwy 320 at MP 5.86	1937		8-	6'	6'x6' -37' RCBC Inv & Apr Pvd 1'-Fill	HC 27-00	
8.02	**04500A**	Strawberry Canyon Cattlepass, Hwy 320	1979		72-	13'	13'x8'6" -65' Struct Plate Arch 4'-Fill		
9.88	**04502**	Little Juniper Canyon, Hwy 320	1959	HS-20	14-	16'	1-15' RC Channel Beam 1" ACWS DS=6'	HC 26-03	
10.68	**04503A**	Cattlepass & Drainage, Hwy 320 at MP 10.68	1981		72-	8'	96" -71' CMP 1.25'-Fill		
13.57	**04504A**	Sand Hollow Creek, Hwy 320	1983	HS-25	14-	32'	1-32' RC Slb Prest 3.5" ACWS w/Poly Fiber Mem DS=10' 45-Skew	HC 31-06	
15.62	**04505A**	Culvert, Hwy 320 at MP 15.62	1983		72-	7'	84" -70' CMP 1" ACWS 3'-Fill 30-Skew	HC 30-00	
19.48	**02432A**	Butter Creek, Hwy 320	1983	HS-25	14-	56'	1-56' RC Slb Prest 3.5" ACWS w/Poly Fiber Mem DS=15'	HC 31-06	
19.65	**04506B**	Irrigation Ditch, Hwy 320 at MP 19.65 (Butter Creek)	1990		72-	6'	72" -60' CMP 1.5'-Fill		
19.88		County Line					Morrow - Umatilla		
22.58	**04750**	Culvert, Hwy 320 at MP 22.58	1954		72-	7'	84" -60' CMP 2'-Fill		
23.21	**0P375**	Cattlepass & Drainage, Hwy 320 at MP 23.21	1937		72-	7'	84" -53' CMP 2'-Fill		
26.50 N	**20117**	Sign Cantilever Br, Hwy 320 NB at MP 26.50 (VMS)	2005		82-		1-17' Steel Butterfly Sign Bridge (Variable Message Sign)		
27.24		Junction					Hermiston Sec, Hwy 333 (Ore 207)		
34.70	**18376**	Westland Main Canal (Hunt Ditch), Hwy 320	2000	HS-20	8-	16'	15'10":x7'10" -74' RCBC Inv & Apr Pvd 4'-Fill 42-Skew		
35.37	**18478**	Umatilla River, Hwy 320 (Echo)	1999	HS-25	4-	230'	2-115'1" RCDG Prest Bulb-T Seis Dgn, Metric Dgn DS=20' 7-Skew	HC 31-06	
35.38		Echo					West City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LEXINGTON-ECHO HWY. NO. 320 (OR207)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
36.19	**19254**	USRS Feed Canal, Hwy 320 (Echo)	2003	HS-25	14-	61'	1-61' RC Slb Prest 3" ACWS 8-Skew	HC 36-09	
36.24		Echo					East City Limits		
36.29	**19255**	Furnish Ditch, Hwy 320 (Echo)	2003	HS-25	14-	41'	1-40'8" RC Slb Prest 3" ACWS	HC 36-09	
37.13		Junction					Umatilla-Stanfield Hwy 54		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HEPPNER-SPRAY HWY. NO. 321 (OR207)

Morrow County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Wasco - Heppner Secondary Hwy 300		
5.24	**04509**	Dry Gulch & Cattlepass, Hwy 321 at MP 5.24	1962		72-	6'	78" -77' CMP 4'-Fill		
8.49		Hardman					Church St		
11.35	**04511**	Cattlepass & Drainage, Hwy 321 at MP 11.35	1950		72-	7'	84" -60' CMP 5'-Fill	HC 30-00	
12.38	**04512**	Cattlepass & Drainage, Hwy 321 at MP 12.38	1950		72-	7'	84" -56' CMP 3'-Fill	HC 28-08	
14.82	**04513A**	Rock Creek, Hwy 321	1973		72-	19'	Dbl 9'6"x6'5" -60' CMP		
16.07	**04514A**	Chapin Creek, Hwy 321	1991		8-	12'	12'x6' -32' RCBC 0'-Fill		
24.65		County Line					Morrow - Wheeler		
24.66	**04515**	Porter Creek, Hwy 321	1964		72-	8'	96" -132' Multiplate Pipe 13'-Fill 45-Skew		
25.81		Equation 25.81Bk = 25.90Ah							
27.05		Summit					Elevation 4612'		
33.61	**05015**	Tamarack Creek, Hwy 321	1934		8-	6'	6'x6' -100' RCBC Inv Pvd No Apr 26'-Fill		
40.96		Junction					John Day Hwy 5		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WESTON-ELGIN HWY. NO. 330 (OR204)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-1.32		Junction					Oregon - Washington Hwy 8		
X-1.16 E	**19650**	Hwy 8 over Hwy 330 & BMR (Weston Intchg)					See Hwy 8 MP 20.31 for Description	HC 39-04	VC 24-11
X-1.12		Junction					Conn to Hwy 8, End Divided Hwy		
X-0.63	**0M327**	Hay Creek, Hwy 330 at MP -0.63	1962		8-	7'	7'x7' -110' RCBC Inv & Apr Pvd 12'-Fill		
X-0.23		Leg to Weston					County Road, Lt		
X-0.02	**04699A**	Hay Creek, Hwy 330 at MP -0.02	1920		8-	6'	6'x8' -61' RCBC Inv & Apr Pvd 8'-Fill		
6.69		Equation 6.69Bk = 7.00Ah							
10.05		Equation 10.05Bk = 10.09Ah							
10.69		DISTRICT 12/13 BOUNDARY							
15.16	**19886**	Couse Creek (Middle), Hwy 330 at MP 15.16	2006		72-	6'	72" -130'7"CMP 52-Skew		
15.69	**19887**	Couse Creek (Upper), Hwy 330 at MP 15.69	2006		72-	6'	72" -155' CMP 56-Skew		
17.80	**20593**	Wildlife Pass (West), Hwy 330 at MP 17.80	2006		72-	6'	72" -78' CMP		
17.80	**20594**	Wildlife Pass (Middle), Hwy 330 at MP 17.80	2006		72-	6'	72" -75' CMP		
17.80	**20595**	Wildlife Pass (East), Hwy 330 at MP 17.80	2006		72-	6'			
18.09		Equation 18.09Bk = 18.19Ah							
19.70	**19733**	Looking Glass Creek, Hwy 330			72-	8'	96" CMP		
21.19		County Line					Umatilla - Union		
23.68		Summit					Blue Mt Elevation 5380'		
40.27		Elgin					Northeast City Limits		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WESTON-ELGIN HWY. NO. 330 (OR204)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
40.31		ODOT Maintenance Station							
40.84		Junction					Wallowa Lake Hwy 10		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UMATILLA MISSION HWY. NO. 331

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Oregon - Washington Hwy 8		
1.48	**0P283**	Culvert, Hwy 331 at MP 1.48	1960		72-	6'	78" -100' CMP 12'-Fill		
2.02	**08598**	Umatilla River, Hwy 331 (Mission)	1960	HS-20	4-	294'	1-50', 3-64', 1-50' RCDG DS=18'	HC 26-00	
4.52	**09567**	Hwy 331 over Hwy 6 (Mission Road Intchg)	1971	HS-20	14-	56'	1-28' RC Slb, 2-179' RCBG Post-Ten, 1-28' RC Slb 43-Skew	HC 40-00	
					*10-	358'			
4.84		Mission Junction					Old Oregon Trail Hwy 6		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUNNYSIDE-UMAPINE HWY. NO. 332

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Washington - Oregon State Line					Jct State Line Co Rd, Lt Jct Van Sycle Rd Rt		
5.93	**21584**	Hudson Bay Canal, Hwy 332	2011	HL-93	8-	12'	12'x4' -30' RCBC Inv & Apr Pvd 0.5'-Fill DS=4'	HC 26-05	
6.95	**21943**	West Little Walla Walla River, Hwy 332	2012		8-	12'	12'x3' -30' RCBC 0.5'-Fill		
7.19		Junction					Freewater Secondary Hwy 339		
7.45	**0M330**	East Little Walla Walla River, Hwy 332	1961		14-	15'	1-14' RC Slb 0.5" ACWS DS=2' 30-Skew	HC 24-08	
7.60	**0M331**	East Crockett Branch Irrigation Ditch, Hwy 332	1961	HS-20	14-	11'	1-10' RC Slb 2.5" ACWS DS=2'	HC 26-00	
7.93		Junction					Oregon - Washington Hwy 8		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HERMISTON HWY. NO. 333 (OR207)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
6.15		Hermiston					East City Limits		
7.24		Junction					Umatilla - Stanfield Hwy 54 at MP 05.46		
7.30		Junction					Umatilla - Stanfield Hwy 54 at MP 05.40		
9.08		Hermiston					Southeast City Limits		
9.54	**04770A**	Maxwell Canal, Hwy 333	1974	HS-20	14-	38'	1-37' RC Slb Prest 3" ACWS DS=7' 40-Skew	HC 41-09	
10.09	**04771A**	A-Line Canal, Hwy 333	1974	HS-20	14-	35'	1-34' RC Slb Prest 3" ACWS DS=6' 45-Skew	HC 42-00	
11.45	**02328**	UPRR over Hwy 333 (Hinkle)	1956				1-46' I-Beam	HC 37-03	VC 15-01
11.86	**02318A**	Umatilla River, Hwy 333 (Hinkle)	1957, 83	HS-20	4-	311'	1-46', 1-66', 1-86', 1-66', 1-46' RCDG No WS Mod Latex O'lay DS=30'	HC 26-00	
12.44		Junction					Conn to Hwy 6		
12.50	**09541**	Hwy 333 over Hwy 6 (Hermiston Intchg, Bucks Corner)	1967	HS-20	30-	307'	1-49', 1-90', 1-26'1", 1-90', 1-49' St Rigid Frame (Steel 154 Ton), No WS 22-Skew	HC 35-09	
12.56		Junction					Conn to Hwy 6		
13.98	**04773A**	Hunt Ditch Irrigation Canal, Hwy 333	1991		8-	12'	12'x8' -84' RCBC 4'-Fill 45-Skew		
14.49	**04774**	Abandoned Cattlepass, Hwy 333 at MP 14.82	1950		72-	7'	84" -92' CMP 4'-Fill	HC 23-09	
17.98		Junction					Lexington - Echo Hwy 320		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ATHENA-HOLDMAN HWY. NO. 334

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pendleton - Cold Springs Hwy 36		
0.08	**0P451**	Culvert, Hwy 334 at MP 0.08	1980		72-	6'	72"x45" -52' Dbl CMP Arch w/RC Headwall 2'-Fill		
0.90	**04775A**	Middle Fork Cold Springs Creek, Hwy 334 at MP 0.90	1986	HS-25	60-	40'	1-40' RC Slb Prest 4" ACWS 32-Skew	HC 31-04	
1.98	**04778A**	Dry Gulch, Hwy 334 at MP 1.98	1993		8-	8'	8'x3' -44' RCBC 2'-Fill		
2.66	**04779A**	Culvert, Hwy 334 at MP 2.66	1989	HS-20	8-	16'	Dbl. 8'x4' -45' RCBC Inv Pvd No Apr, Oil Mac 2.5" ACWS 1'-Fill		
3.55	**04780A**	Middle Fork Cold Springs Creek, Hwy 334 at MP 3.55	1985	HS-25	14-	36'	1-36' RC Slb Prest 4" ACWS DS=7' 27-Skew	HC 31-06	
7.86	**18450**	West Fork Greasewood Creek, Hwy 334	1998	HS-20	8-	10'	10'x6' -94' Segmental RCBC Apr. & Wings 32-Skew	HC 32-11	
8.44		Holdman Junction					Havana-Helix Secondary Hwy 335		
9.57		Athena Junction							
11.33	**04784A**	Greasewood Creek, Hwy 334	1971	HS-20	14-	49'	1-49' RC Slb Prest 3" ACWS DS=7'	HC 34-03	
12.77	**18070**	Sand Hollow Creek, Hwy 334	1996	HS-20	8-	12'	12'x6' -46' RCBC Apr. & Wings 1'-Fill	HC 31-06	
14.60	**04788**	Gerking Creek, Hwy 334	1966	HS-20	14-	36'	1-36' RC Slb Prest 3" ACWS DS=9'	HC 32-06	
17.02		Athena					West City Limits		
17.18	**06997**	Culvert, Hwy 334 at MP 17.18	1946		8-	8'	8'x4' -80' RCBC No Apr 1'-Fill		
17.57		Athena					East City Limits		
18.12		Junction					Oregon - Washington Hwy 8		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HAVANA-HELIX HWY. NO. 335

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Helix					County Road to Sycle, Rt		
0.04		Helix					Southeast City Limits		
0.22	**04791**	Culvert, Hwy 335 at MP 0.22	1952		8-	6'	6'x3' -32' RCBC 10-Skew	HC 30-09	
0.93	**20518**	Greasewood Creek, Hwy 335	2007	HS-20	8-	25'	Dbl 12'x5.75' -41' RCBC Inv & Apr Pvd 1'-Fill	HC 32-00	
2.40		Junction					Athena - Holdman Secondary Hwy 334		
3.53		Junction							
4.41	**04794**	West Fork Greasewood Creek, Hwy 335	1953		8-	8'	8'x4' -28' RCBC Inv & Apr Pvd, No Fill 15-Skew	HC 25-00	
6.48	**21469**	Little Greasewood Creek, Hwy 335 at MP 6.48	1956		72-	17'	Triple 5'x3' -42' CMP 2'-Fill		
8.77		Equation 8.77Bk = 8.83Ah							
8.83	**08032**	McCormmach Creek, Hwy 335	1956	H-20	8-	8'	8'x8' -48' RCBC Inv & Apr Pvd 5'-Fill		
8.97	**08031**	Wild Horse Creek, Hwy 335	1956	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=12' 43-Skew	HC 25-09	
9.79		Junction					Oregon - Washington Hwy 8		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FREEWATER HWY. NO. 339

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Oregon - Washington State Line							
1.51	**04706**	East Fork Little Walla Walla River, Hwy 339 at MP 1.51	1921, 55	H-15	14-	14'	1-12' RC Slb 2" ACWS DS=4'	HC 26-05	
2.67		Jct Sunnyside					Sunnyside - Umapine Sec Hwy 332		
2.76	**22265**	West Crockett Branch, Hwy 339	2015	HL-93	8-	14.5'	12'x3'-14'6" RCBC Cast-in-place apron, 5" AC 34-Skew	HC 40-00	
3.16	**04704**	East Fork Little Walla Walla River, Hwy 339 at MP 3.16	1919, 55	H-15	56-	15'	1-13' Conc Encsd St I-Beam, Conc Dk 3" ACWS DS=4'	HC 26-05	
3.31	**04703**	West Fork Little Walla Walla River, Hwy 339	1919, 55	H-15	56-	16'	1-14' Conc Encsd St I-Beam, Conc Dk 3" ACWS DS=3'	HC 26-05	
3.43		Begin City of Milton-Freewater Jurisdiction							
3.52		Milton - Freewater					North City Limits		
5.26		Junction					Oregon - Washington Hwy 8		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MEDICAL SPRINGS HWY. NO. 340 (OR203)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					LaGrande - Baker Hwy 66 (Main & Beakman St)		
0.49		Equation 0.49Bk = 0.54Ah							
0.55		Union					East City Limits		
0.63	**04834A**	Catherine Creek, Hwy 340 (State Yard)	1966	HS-20	14-	83'	1-24', 1-32', 1-24' RC Slb on St Piling 3" ACWS, Var Skew DS=7' Vs-Skew	HC 39-03	
6.32	**04835**	Hoyts Cattlepass, Hwy 340 at MP 6.32	1951		72-	6'	78" -68' CMP 2'-Fill	HC 53-00	
7.67		Equation 7.67Bk = 7.76Ah							
7.76	**0P376**	Cattlepass, Hwy 340 at MP 7.76	1941		72-	7'	84" -64' CMP 1'-Fill	HC 46-00	
9.57	**02336**	Catherine Creek, Hwy 340 (Park)	1940	H-15	2-	83'	3-27' TB Trtd Comp, 11-7x22 Strs 2" ACWS DS=11' 42-Skew	HC 26-00	
9.97	**19097**	Culvert, Hwy 340 at MP 9.97	2001		8-	10'	10'x5' -48' RCBC 2'-Fill		
14.20		Summit					Elevation 4178'		
15.75	**04837**	Creek & Cattlepass, Hwy 340 at MP 15.75	1950		72-	7'	84" -73' CMP 3.5'-Fill		
15.97		Equation 15.97Bk = 16.02Ah							
16.02	**04838**	Creek & Abandoned Cattlepass, Hwy 340 at MP 16.02	1951		72-	6'	78" -81' CMP 2'-Fill		
22.90		County Line					Union - Baker		
23.48		Equation 23.48Bk = 23.58Ah							
23.58	**02891A**	Big Creek, Hwy 340	1976	HS-20	14-	28'	1-28' RC Slb Prest 6" ACWS DS=7' 20-Skew	HC 34-00	
23.69	**02892**	Cattlepass, Hwy 340 at MP 23.69	1961		72-	6'	78" -54' CMP 2'-Fill	HC 24-06	
24.87	**02893**	Cattlepass, Hwy 340 at MP 24.87	1953		72-	6'	78" -53' CMP 2'-Fill	HC 23-09	
26.06	**02894**	Cattlepass, Hwy 340 at MP 26.06	1956		72-	6'	78" -55' CMP 2'-Fill	HC 25-05	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MEDICAL SPRINGS HWY. NO. 340 (OR203)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
28.47	**02896**	Emily Ditch, Hwy 340	1936		8-	6'	6'x3' -26' RCBC Inv Pvd No Apr 1'-Fill	HC 23-07	
28.80	**18656**	Erwin Ditch, Hwy 340	1980		72-	8'	8'x6' -85' Struct Plate Pipe 3'-Fill 10-Skew	HC 30-08	
28.82	**02314A**	Powder River, Hwy 340 (Miles)	1986	HS-25	6-	87'	1-87' RCBB Prest 6" ACWS DS=7'	HC 30-08	
28.84	**18655**	Duncan Ditch, Hwy 340	1980		72-	8'	8'x6' -85' Struct Plate Pipe 4'-Fill 4-Skew	HC 30-08	
28.92	**02897A**	Basche Irrigation Ditch, Hwy 340	1972	HS-20	14-	28'	1-28' RC Slb Prest 5" ACWS DS=7'	HC 30-02	
31.13	**02898A**	Salt Creek, Hwy 340	1977, 14		72-	10'	72" -119' Struct Plate Pipe 8'-Fill		
33.61		Summit					Elevation 3573'		
38.47		Jct Chandler Lane Intchg					Old Oregon Trail Hwy 6		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UKIAH-HILGARD HWY. NO. 341 (OR244)

Umatilla County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Pendleton - John Day Hwy		
0.03	**10673B**	Owens Creek, Hwy 341	1992	HS-25	60-	57'	1-55' Glu-Lam Timber Str Span, 2-25' I-Beam, 11-6.5x12" 31 lb I-Beam, 53 lb Strs Armco Dk 4" ACWS DS=13'	HC 31-05	
1.07		ODOT Maintenance Station							
1.35		Ukiah					Post Office		
1.90	**0P377**	Abandoned Cattlepass, Hwy 341 at MP 1.90	1958		72-	6'	78" -61' CMP 1'-Fill		
2.33	**08265**	Cattlepass, Hwy 341 at MP 2.33	1958		8-	6'	6'x7' -42" RCBC Inv & Apr Pvd 1'-Fill		
3.26	**08266**	Cattlepass & Drainage, Hwy 341 at MP 3.26	1958		8-	6'	6'x7' -42' RCBC Inv & Apr Pvd 2'-Fill		
3.79	**0P378**	Culvert, Hwy 341 at MP 3.79	1958		72-	6'	78" -61' CMP 2'-Fill		
4.47	**0P379**	Cattlepass & Drainage, Hwy 341 at MP 4.47	1958		72-	6'	78" -60' CMP 3'-Fill		
9.63	**0P380**	Culvert, Hwy 341 at MP 9.63	1958		72-	6'	78" -60' CMP 1'-Fill		
11.00	**0M332**	Lane Creek, Hwy 341	1958		16-	13'	1-12' RC Rigid Frame 8'-Fill	HC 29-00	
11.74	**0M333**	Bear Wallow Creek, Hwy 341	1958		16-	12'	1-12' RC Rigid Frame 2'-Fill	HC 29-00	
23.54		DISTRICT 12/13 BOUNDARY							
23.54		County Line					Umatilla - Union		
24.42		Summit					Blue Mountains, Elevation 4884'		
31.03	**0P384**	Marley Creek, Hwy 341	1955		72-	6'	78" -129' Struct Plate Pipe 27'-Fill	HC 24-00	
32.13	**0P385**	Cattlepass, Hwy 341 at MP 32.13	1955		72-	6'	78" -52' Struct Plate Pipe 2'-Fill		
32.86	**0P386**	West Starkey Creek, Hwy 341	1955		72-	8'	96" -158' Struct Plate Pipe 38'-Fill	HC 28-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

UKIAH-HILGARD HWY. NO. 341 (OR244)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
33.62	**0P387**	Starkey Creek, Hwy 341	1955		72-	6'	72" -84' CMP 14'-Fill		
35.18	**03501A**	Meadow Brook, Hwy 341	1978	HS-20	6-	98'	1-95' RCBB Prest 3.5" ACWS DS=10' 45-Skew	HC 35-05	
36.96	**04848A**	Allen Creek, Hwy 341	1977	H-12	72-	6'	72" -50' Struct Plate Pipe 2'-Fill		
39.75	**04847A**	Grande Ronde River, Hwy 341 (Red)	1951	HS-20	4-	124'	1-37', 1-48', 1-37' RCDG DS=11' 15-Skew	HC 26-00	
42.58	**18657**	Bear Creek, Hwy 341	2000	HS-25	14-	26'	1-23' RC Slb Prest 3" ACWS DS=8'	HC 37-03	
42.98	**04845**	Jordan Creek, Hwy 341	1954	HS-20	56-	32'	1-30' St Dk Gir, 5-9x24" WF-Beam, RC Dk (Steel 6 Ton), 3" ACWS DS=6'	HC 26-03	
46.75	**04841A**	Grande Ronde River, Hwy 341 (Hilgard)	1951	HS-20	4-	134'	1-40', 1-52', 1-40' RCDG 3" ACWS DS=13'	HC 26-01	
47.01	**20255**	Hwy 341 over Hwy 6 (Hilgard Intchg)	2008	HL-93	54-	147'	1-147' St Dk Gir Seis Dgn 50-Skew	HC 44-00	
47.22		Junction					Old Oregon Trail Hwy 6		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

COVE HWY. NO. 342 (OR237)

Union County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Wallowa Lake Hwy 10		
0.14		Island City					East City Limits		
6.15	**04854A**	Old Grande Ronde River Channel, Hwy 342	1966, 93		72-	14'	78" -76' CMP, 96" -80' CMP 7'-Fill		
9.44	**04855A**	Catherine Creek & Old River Channel, Hwy 342	1966	HS-20	14-	150'	1-49', 1-50', 1-49' RC Slb Prest 6" ACWS DS=22'	HC 41-03	
10.74	**04856**	Hulick Creek, Hwy 342	1960		72-	6'	78" -62' CMP 1'-Fill 18-Skew		
13.67		Cove					City Hall		
15.91	**06998**	Mill Creek, Hwy 342	1946		8-	20'	Dbl 10'x6' -43' RCBC Inv Pvd No Apr 5'-Fill		
21.32		Union					North City Limits		
21.81	**17454**	Little Creek, Hwy 342	1993	HS-20	8-	10'	10'x5' -42' RCBC 2'-Fill		
22.09		Junction					LaGrande - Baker Hwy 66		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

LITTLE SHEEP CREEK HWY. NO. 350

Wallowa County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Wallowa Lake Hwy 10 & Joseph - Wallowa Lake Hwy 351		
0.26		Joseph					East City Limits		
1.79	**04896**	Irrigation Canal, Hwy 350 at MP 1.79	1954		8-	18'	Triple 6'x4' -39' RCBC Inv & Apr Pvd 3'-Fill		
3.21	**04899**	Prairie Creek, Hwy 350	1954		8-	8'	8'x4' -38' RCBC Inv & Apr Pvd 3'-Fill		
3.89	**0M376**	Irrigation Canal, Hwy 350 at MP 3.89	1954		8-	12'	Dbl 6'x4' -38' RCBC Inv & Apr Pvd 3'-Fill		
5.18	**04902A**	Irrigation Ditch, Hwy 350 at MP 5.18	1977		72-	8'	98" -48' Struct Plate Pipe Arch 1.5'-Fill		
6.25	**07153**	Irrigation Ditch, Hwy 350 at MP 6.25	1949		8-	8'	8'x4' -33' RCBC Inv & Apr Pvd 3'-Fill		
6.39		Summit					Sheep Creek Hill Elevation 4628'		
12.43	**04908**	Dry Gulch, Hwy 350 at MP 12.43	1960		72-	7'	84" -54' CMP 6'-Fill		
13.69	**18881**	Little Sheep Creek, Hwy 350 at MP 13.69	2001	HL-93	14-	36'	1-36'1" RC Slb Prest 4" ACWS, Seis Dgn, Metric Dgn DS=10'	HC 29-04	
14.41	**18882**	Little Sheep Creek, Hwy 350 at MP 14.41	2001	HL-93	14-	36'	1-36'1" RC Slb Prest 4" ACWS, Seis Dgn, Metric Dgn DS=9'	HC 29-04	
14.76	**01925A**	Hayden Creek & Cattlepass, Hwy 350	1962		8-	10'	10'x7' -40' RCBC Inv & Apr Pvd 4'-Fill		
15.12	**01926A**	Little Sheep Creek, Hwy 350 at MP 15.12	1962	HS-20	4-	73'	1-12' Cant, 1-48' RCDG, 1-12' Cant 2" EAC WS DS=16'	HC 26-00	
16.05	**02084**	Little Sheep Creek, Hwy 350 at MP 16.05	1935	H-15	4-	24'	1-23' RCDG 4" EAC WS DS=7'	HC 24-00	
19.16	**02083**	Lightning Creek, Hwy 350	1935	H-15	4-	18'	1-17' RCDG 1" ACWS DS=5'	HC 24-00	
28.10	**02069A**	Camp Creek, Hwy 350	1991	HS-25	14-	58'	1-57' RC Slb Prest 4" ACWS DS=15'	HC 31-05	
29.34	**18074**	Imnaha River, Hwy 350	1997	HS-25	56-	112'	1-110' St Dk Gir, Filled Grid Deck No WS DS=26'	HC 24-00	
29.36		End of Hwy Imnaha					Rd Ahead to Hat Point, Upper Imnaha Co Rd, Rt, Lower Imnaha Co Rd, Lt		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

JOSEPH-WALLOWA LAKE HWY. NO. 351

Wallowa County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Wallowa Lake Hwy 10 & Little Sheep Creek Hwy 350		
0.80		Joseph					South City Limits		
0.87	**04913A**	Farmers Ditch, Hwy 351 at MP 0.87	1949	H-15	16-	17'	1-17'x4' -36' RC Rigid Frame 2'-Fill	HC 32-11	
1.21	**04914A**	Silver Lake Ditch, Hwy 351	1949	H-15	16-	18'	1-18'x4' -36' RC Rigid Frame 2'-Fill 20-Skew	HC 33-09	
2.90	**04915**	Cattlepass, Hwy 351 at MP 2.90	1958		72-	6'	78" -40' CMP 1'-Fill		
F6.06	**04917A**	Wallowa River, Hwy 351 Frtg Rd (State Park)	1950	H-15	14-	82'	1-19', 2-22', 1-19' RC Slb on PT 1" ACWS DS=11'	HC 30-00	
6.52	**07918**	East Fork Wallowa River, Hwy 351	1955	H-20	4-	26'	1-25' RCDG 1" ACWS DS=8'	HC 26-00	
6.94		End of Hwy					Powerhouse		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MADRAS-PRINEVILLE HWY. NO. 360 (US26)

Jefferson County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction (near Madras)					The Dalles - California Hwy 4		
16.30		County Line					Jefferson - Crook		
20.11	**0P015**	Lytle Creek, Hwy 360	1946		8-	6'	6'x6' -72' RCBC Inv & Apr Pvd 10'-Fill		
22.03	**05221**	COP RR over Hwy 360	1946, 03				1-80' PT, 1-46' St Dk Gir, 1-80' PT City of Prineville RR	HC 34-035	VC 16-05
23.71	**02745A**	McKay Creek, Hwy 360	1985	HS-25	14-	70'	1-70' RC Slb Prest 4" ACWS DS=12' 16-Skew	HC 39-04	
24.42	**02746A**	Ochoco Creek, Hwy 360	1985	HS-25	14-	70'	1-70' RC Slb Prest 4" ACWS DS=14' 38-Skew	HC 39-04	
26.28		Junction					Ochoco Hwy 41		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CULVER HWY. NO. 361

Jefferson County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					The Dalles - California Hwy 4		
0.88		Madras					South City Limits		
4.34		Metolius					Post Office		
8.98		Culver					County Road Rt		
11.25	**06827A**	North Unit Ochoco Main Canal, Hwy 361	1971	HS-20	14-	81'	3-27' RC Slb Prest 4" ACWS DS=11' 46-Skew	HC 39-06	
11.62		Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

O'NEIL HWY. NO. 370

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Prineville Junction					The Dalles - California Hwy 4		
0.21	**03379**	Pilot Butte Canal, Hwy 370	1961	HS-20	14-	19'	1-19' RC Slb Prest 4" ACWS DS=5'	HC 27-06	
2.47	**03380**	Irrigation Ditch, Hwy 370 at MP 2.47	1964	HS-20	14-	18'	1-18' RC Slb Prest 4" ACWS DS=6' 30-Skew	HC 32-04	
3.84		County Line					Deschutes - Crook		
3.85	**02770**	North Unit Ochoco Main Canal, Hwy 370	1945	H-15	4-	48'	2-24' RCDG 6" ACWS DS=9' 2-Skew	HC 26-00	
7.14	**03279**	Pilot Butte Wasteway, Hwy 370	1962		72-	10'	10'x7'2" -56'6" Multiplate Pipe 1'-Fill 30-Skew		
10.11	**03285**	Irrigation Ditch, Hwy 370 at MP 10.11	1970	HS-20	14-	6'	1-6' RC Slb DS=3' 45-Skew	HC 30-00	
11.31	**03286**	Irrigation Ditch, Hwy 370 at MP 11.31	1966		72-	7'	84" -67' CMP		
12.10	**03288**	Irrigation Ditch, Hwy 370 at MP 12.10	1962	HS-20	14-	20'	1-19'6" RC Slb Prest 4.5" ACWS DS=6' 48-Skew	HC 32-09	
13.52	**0P120**	Cattlepass, Hwy 370 at MP 13.52	1953		72-	6'	72" -67'6" CMP 3'-Fill		
17.67		Junction					Ochoco Hwy 41		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CENTURY DRIVE NO. 372

Deschutes County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					The Dalles - California Highway 4 (Franklin & 3rd St) (M.P. 138.73)		
0.00		Begin City of Bend Jurisdiction							
1.44	**16852**	Deschutes River, Hwy 372	1983	HS-20	14-	210'	3-70' RC Slb 4" ACWS		
1.52	**16853**	Hwy 372 over City Park Rd & Bike Trail (Bend)	1983	HS-20	14-	50'	1-50' RC Slb 4" ACWS		
4.63		End City of Bend Jurisdiction							
18.28	**17202**	Hwy 372 over Snow Trail	1991	HS-25	14-	70'	1-70' RC Slb Prest 4" ACWS 7-Skew	HC 39-06	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PAULINA HWY. NO. 380

Crook County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Ochoco Hwy 41		
0.11	**07282**	Ochoco Creek, Hwy 380	1954	HS-20	4-	34'	1-34' RCDG 2-3'6" SW, 7" ACWS DS=12'	HC 30-00	
0.75	**18717**	Flood Control Channel, Hwy 380 at MP 0.75	1987		72-	32'	3-8' CMP 3'-Fill		
1.37	**18716**	Flood Control Channel, Hwy 380 at MP 1.37	1987		72-	32'	3-8' CMP 2'-Fill		
20.86	**03303A**	Wickiup Creek, Hwy 380	1966		72-	12'	11'10"x7'7" -50' Multiplate Pipe Arch DS=7'		
22.67	**03304**	Culvert, Hwy 380 at MP 22.67	1959		72-	6'	72" -55' CMP 3'-Fill		
23.59	**03305**	Horse Heaven Creek, Hwy 380	1959		72-	12'	2-72" -50' CMP 3'-Fill		
24.02	**03306**	Creek & Cattlepass, Hwy 380 at MP 24.02	1959		72-	11'	10'11"x7'1" -52' Multiplate Pipe 3'-Fill		
24.82		Post					Post Office		
25.16		ODOT Maintenance Station					Post Rt Spike Crew		
26.05	**03307**	Small Creek & Cattlepass, Hwy 380 at MP 26.05	1958		72-	6'	78" -70' CMP 2'-Fill		
26.50	**03308**	Small Creek & Cattlepass, Hwy 380 at MP 26.50	1958		72-	6'	78" -66' CMP 3'-Fill		
28.91	**05292**	Small Creek & Cattlepass, Hwy 380 at MP 28.91	1958		72-	6'	78" -80' CMP 8'-Fill		
29.37	**03312**	Pine Stub Creek & Cattlepass, Hwy 380	1958		72-	6'	78" -62' CMP 2'-Fill		
30.66	**0P054**	Cattlepass, Hwy 380 at MP 30.66	1958		72-	6'	78" -58' CMP 2'-Fill		
34.68	**03315**	Lost Creek, Hwy 380	1960		8-	16'	Dbl 8'x6' -64' RCBC Inv & Apr Pvd 2'-Fill		
36.98	**0P055**	Cattlepass, Hwy 380 at MP 36.98	1961		72-	7'	84" -72' CMP 20'-Fill		
37.60	**0P056**	Cattlepass, Hwy 380 at MP 37.60	1961		72-	6'	78" -66' CMP 3'-Fill		
38.48	**08701**	North Fork Crooked River, Hwy 380	1961	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG 2" ACWS DS=22'	HC 26-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PAULINA HWY. NO. 380

Crook County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
38.73	**08702**	South Fork Crooked River, Hwy 380 at MP 38.73	1961	HS-20	4-	120'	1-36', 1-48', 1-36' RCDG 2" ACWS DS=24'	HC 26-00	
43.61	**03323A**	Camp Creek, Hwy 380	1961	HS-20	14-	88'	1-27', 1-34', 1-27' RC Slb 4" ACWS DS=15'	HC 26-00	
47.19		Equation 47.19Bk = 47.61Ah							
48.90	**03324**	Kelly Creek, Hwy 380	1957		8-	12'	12'x6' -40' RCBC Inv & Apr Pvd 2'-Fill		
50.56	**03325A**	South Fork Crooked River, Hwy 380 at MP 50.56	1956	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=12'	HC 26-00	
52.09	**03326A**	Beaver Creek, Hwy 380 at MP 52.09	1956	HS-20	4-	110'	1-33', 1-44', 1-33' RCDG 3" ACWS DS=17' 16-Skew	HC 26-00	
55.21		Paulina					"A" St		
55.91	**08052**	Beaver Creek, Hwy 380 at MP 55.91	1956	HS-20	4-	100'	1-30', 1-40', 1-30' RCDG 3" ACWS DS=18' 20-Skew	HC 26-00	
55.91		End of Paulina Hwy					Suplee Co Rd Ahead, E End of Beaver Creek Br		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SERVICE CREEK-MITCHELL HWY. NO. 390 (OR207)

Wheeler County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					John Day Hwy 5		
0.02	**05017A**	Service Creek, Hwy 390	1966	HS-20	14-	88'	1-29', 1-30', 1-29' RC Slb Prest 1" ACWS DS=12'	HC 32-00	
0.46	**05018A**	John Day River, Hwy 390	1957	HS-20	4-	82'	1-31' RCDG, 1-81', 1-100', 1-81' RCBG, 1-51' RCDG No WS	HC 26-00	
					*10-	262'			
0.60	**0P388**	Cattlepass, Hwy 390 at MP 0.60	1957		72-	6'	78" -60' CMP		
7.48	**02514A**	Tamarack Creek (Little Shoofly Creek), Hwy 390	1975		8-	8'	8'x6' -205' RCBC Flared Inlet, 55' Energy Disapter Outlet 56'-Fill		
8.54	**02457A**	Shoofly Creek, Hwy 390	1975	HS-20	14-	35'	1-35' RC Slb Prest 3" ACWS DS=16'	HC 27-06	
8.94	**05020A**	Black Rock Creek, Hwy 390	1974		8-	9'	9'x6' -41'6" RCBC Inv & Apr Pvd 3'-Fill		
8.95		Equation 8.95Bk = 9.48Ah							
17.38	**0P389**	Girds Creek, Hwy 390	1966		72-	6'	72" CMP		
20.95	**0M476**	Myers Creek, Hwy 390	1977		72-	6'	72" -80' CMP 3'-Fill		
24.13		Mitchell					North City Limits		
24.38		Junction					Ochoco Hwy 41		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

KIMBERLY-LONG CREEK HWY. NO. 402

Grant County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Kimberly Junction					John Day Hwy 5		
6.27	**21427**	Drainage Ditch, Hwy 402 at MP 6.27	1947		72-	9'	84" CMP		
10.13	**03578**	Stockpass & Drainage, Hwy 402 at MP 10.13	1947		72-	7'	84' -62' CMP 3'-Fill		
10.40	**03579**	Cattlepass & Drainage, Hwy 402 at MP 10.40	1947		72-	6'	72" -56' CMP 4'-Fill 15-Skew		
12.65	**03580**	Abandoned Cattlepass, Hwy 402 at MP 12.65	1947		72-	7'	84" -61' CMP 4'-Fill		
13.19		Monument					West City Limits		
13.96	**20475**	North Fork John Day River, Hwy 402 (Monument)	2008	HL-93	4-	400'	2-125', 1-150' RCDG Prest Bulb T 6' SW Rt, Seis Dgn DS=33'	HC 36-00	
13.96		Monument					East City Limits		
23.70	**21402**	West Fork Deer Creek, Hwy 402	1950		72-	6'	72"x42" -40' CMP Arch 4'-Fill		
23.85	**05095**	East Fork Deer Creek, Hwy 402	1950		72-	6'	72" -85' CMP 4'-Fill		
27.11	**05096**	Basin Creek, Hwy 402	1955		72-	6'	78" -61' CMP 3'-Fill		
29.29		Summit					Elevation 4220'		
33.24	**05098**	Paul Creek, Hwy 402	1956		72-	6'	72" -73' CMP 8'-Fill		
33.38	**05099**	Shaw Creek, Hwy 402 at MP 33.38	1956		72-	6'	72" -85' CMP 8'-Fill		
33.93	**21401**	Shaw Creek (Branch), Hwy 402 at MP 33.93	1956		72-	9'	Dbl 48" -56' CMP 4'-Fill		
34.36		Long Creek					West City Limits		
34.88		Junction					Pendleton - John Day Hwy 28, County Rd Ahead to Galena		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUMPTER VALLEY HWY. NO. 410

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Sumpter					West City Limits		
0.30	**18461**	Cracker Creek, Hwy 410 (Sumpter)	1998	HS-25	14-	52'	1-55'10"' RC Slb Prest 2-6' SW, 3" ACWS w/membrane. Deis Dgn, Metric Dgn DS=16'	HC 29-10	
1.89		Sumpter					South City Limits		
3.57		Sumpter Junction					Whitney Hwy 71		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HALFWAY-CORNUCOPIA HWY. NO. 413

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Cornucopia					Beginning of Hwy at Private Rd		
0.01	**21616**	Elk Creek, Hwy 413	1975		72-	6'	6'x4' -32' CMP 3'-Fill		
0.37		Cornucopia					North City Limits		
0.41	**06600A**	Pine Creek, Hwy 413 at MP 0.41 (Cornucopia)	1990	HS-20	54-	76'	1-76' St Dk Gir with 4x12 Trtd Tmbr Deck No WS DS=19'	HC 17-03	
5.69	**06598A**	Pine Creek, Hwy 413 at MP 5.69 (Carson)	1973	HS-20	14-	56'	1-55' RC Slb Prest 4" ACWS DS=6' 30-Skew	HC 34-02	
11.04		Halfway					North City Limits		
11.45		Junction					Baker-Copperfield Spur Hwy 481& Pine Creek Hwy 414		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PINE CREEK HWY. NO. 414

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Baker-Copperfield Spur Hwy 481& Halfway -Cornucopia Hwy 413		
0.13		Halfway					East City Limits		
0.44	**02836A**	Pine Creek, Hwy 414 (Halfway)	1960	HS-20	14-	81'	1-24', 1-32', 1-24' RC Slb 3" ACWS DS=9' 44-Skew	HC 26-03	
0.91		Junction					Baker - Copperfield Hwy 12		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

DOOLEY MOUNTAIN HWY. NO. 415 (OR245)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					John Day Hwy 5		
3.42	**02861**	Burnt River, Hwy 415 (Unity Dam)	1937, 85	H-15	2-	46'	1-23' FrTr Comp, 1-60' I-Beam, 1-23' FrTr Comp, 10-7x20 Strs (Steel 19 Ton), 5" ACWS DS=21'	HC 24-00	
					*56-	60'			
5.56	**18651**	Meadow Creek, Hwy 415	1955		72-	6'	6'x4' -44' CMP Arch 1.5'-Fill		
7.15	**18307**	Beaverdam Creek, Hwy 415	1997	HS-20	8-	16'	Dbl 8'x6' -66' RCBC Inv & Apr Pvd 5'-Fill		
8.67	**02866**	Wood Gulch, Hwy 415	1957	HS-20	14-	15'	1-14' RC Slb 5.5" ACWS DS=3' 20-Skew	HC 26-02	
10.46		Hereford					Post Office		
10.48	**18306**	Water Gulch, Hwy 415 (Hereford)	1997	HS-20	8-	12'	Dbl 6'x4' -49' RCBC Inv & Apr Pvd 2.5'-Fill 10-Skew		
12.53	**02869**	Big Creek, Hwy 415	1965	HS-20	14-	25'	1-25' RC Slb Prest 2.5" ACWS DS=5'	HC 33-00	
14.13	**18652**	Browns Gulch, Hwy 415	1955		72-	6'	6'x4' -48' CMP Arch 1'-Fill 30-Skew		
14.88	**18305**	Brannan Gulch, Hwy 415	1997	HS-20	8-	8'	8'x4' -48' RCBC Inv & Apr Pvd 1.5'-Fill		
16.88	**18653**	Rail Gulch, Hwy 415	1955		72-	6'	6'x4' -44' CMP Arch 1'-Fill 20-Skew		
17.12	**18180**	Pine Creek, Hwy 415	1994	HS-20	8-	16'	Dbl 8'x4' -45' RCBC 3'-Fill		
17.78	**02877**	Indian Creek, Hwy 415	1955		72-	6'	78" -100' CMP 16'-Fill		
18.40	**02878**	Dry Gulch, Hwy 415 at MP 18.40	1964		72-	6'	78" -69' CMP 6'-Fill		
19.91	**02879**	Wicks Irrigation Ditch, Hwy 415 at MP 19.91	1926, 46		8-	6'	6'x3' -24' RCBC, Lengthened 8' on Lt end w/72"x44" Arch Pipe, also 8' on Rt w/72"x44" Arch Pipe Inv Pvd No Apr, Lengthened 8' on Lt end w/72"x44" Arch Pipe, also 8' on Rt w/72" x44" Arch Pipe 4'-Fill		
20.06	**02880**	Wicks Irrigation Ditch, Hwy 415 at MP 20.16	1926		8-	6'	6'x3' -36' RCBC Inv Pvd No Apr 5'-Fill		
21.13		DISTRICT 14/13 BOUNDARY							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

DOOLEY MOUNTAIN HWY. NO. 415 (OR245)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
21.19	**02882**	Cattlepass, Hwy 415 at MP 21.19	1947		72-	7'	84" -59' CMP 3'-Fill		
29.08		Summit					Dooley Mountain Elevation 5392'		
37.03		Salisbury Junction					Sumpter Valley Secondary Hwy 410		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MIDLAND HWY. NO. 420

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Klamath Falls - Lakeview Hwy 20		
0.00		Begin City of Klamath Falls Jurisdiction							
1.33		End City of Klamath Falls Jurisdiction							
1.78		Hwy closed (cul-de-sac at railroad tracks)							
1.80		Hwy resumes (cul-de-sac at railroad tracks)							
3.66	**20049**	USRS Diversion Canal, Hwy 420	2006	HL-93	14-	125'	1-61', 1-64' RC Slb Prest Seis Dgn, 5" ACWS DS=15'	HC 32-06	
5.65		Junction					The Dalles - California Hwy 4		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CHILOQUIN HWY. NO. 422

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Modoc Point Sec Hwy 427		
0.16		Junction					Crater Lake Hwy 22		
3.30	**06886**	Hwy 4 over Hwy 422 (Chiloquin)		HS-20			See Hwy 4 MP 247.54 for Description	HC 34-09	VC 16-05
3.08		Equation 3.08Bk = 3.18Ah							
4.15		Chiloquin					North City Limits		
4.34		ODOT Maintenance Station, Rt							
4.39		Junction					Chiloquin Spur (Chocktoot St)		
4.56	**21396**	Williamson River, Hwy 422 (Chocktoot St)	2012	HL-93	10-	118'	1-118' -RCBG Prest Seis Dgn DS=10' 30-Skew	HC 36-00	
5.34		Junction					The Dalles - California Hwy 4		
7.32		Junction					Crater Lake Hwy 22		
9.41		Conn					To Hwy 427		
9.51		Junction					Modoc Point Sec Hwy 427		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SOUTH KLAMATH FALLS HWY. NO. 424 (OR140)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					The Dalles - California Hwy 4		
0.81	**16333**	Klamath River & BNSF, Hwy 424 (South Side Bypass)	1987	HS-25	4-	950'	1-140', 6-135' RCDG Prest Bulb-T	HC 40-00	
1.48	**16334**	Hwy 424 (South Side Bypass) over UPRR	1987	HS-20	14-	180'	1-60', 1-70', 1-50', 26" RC Slb Prest 3" ACWS 22-Skew	HC 49-01	
1.55		Junction					Midland Hwy 420		
1.88	**0M595**	A-3 Canal, Hwy 424	1987		8-	8'	5'x8' -94' RCBC		
2.91	**17446**	Washburn Way over Hwy 424	1998	HS-25	10-	175'	1-175' RCBG Prest Post-Ten 2-7' SW 19-Skew	HC 50-00	VC 17-00
2.91	**18227**	Creek, Hwy 424 at MP 2.91	2000	HS-20	8-	7'	7'x5' -206' RCBC 16'-Fill 18-Skew		
2.91	**18226**	Culvert, Hwy 424 at MP 2.91	1999	HS-20	8-	8'	8'x4' -100' RCBC		
3.50	**35C34**	1-C Drainage Ditch, Hwy 424 (South Side Bypass)	1979	HS-20	14-	24'	1-24' RC Slb Prest 3" ACWS	HC 54-00	
5.95		Junction					Klamath Falls - Malin Hwy 50		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HATFIELD HWY. NO. 426 (OR39)

Klamath County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
16.51		Junction					Klamath Falls - Malin Hwy 50		
17.97	**02246**	Drainage Ditch, Hwy 426 at MP 17.97	1936		68-	12'	Dbl 6'x4' -137'8" Trtd TBC 8'-Fill 40-Skew		
18.09	**02224A**	USRS Canal J, Hwy 426	1982	HS-25	14-	71'	1-68' RC Slb Prest 3" ACWS DS=13' 50-Skew	HC 39-08	
18.93		Oregon - California State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

CRESCENT LAKE HWY. NO. 429

Klamath County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Willamette Hwy 18		
0.86	**0M006**	Cold Creek, Hwy 429	1954	HS-20	22-	12'	1-14' RC Channel Beam on PT 3" ACWS DS=7'	HC 26-00	
2.24		Crescent Lake					Depot Lt		
2.27	**0M007**	Crescent Creek, Hwy 429	1954	HS-20	22-	60'	1-17', 2-13', 1-17' RC Channel Beams 5" ACWS DS=7'	HC 22-04	
2.39		End of Hwy 429 NFD Rd Ahead							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WARNER HWY. NO. 431 (OR140)

Lake County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Fremont Hwy 19		
1.78	**19046**	Culvert, Hwy 431 at MP 1.78	2001		72-	14'	14.1'x10.8' -98' CMP 3'-Fill	HC 24-00	
7.03	**19047**	Culvert, Hwy 431 at MP 7.03	2001		72-	10'	9.7'x6.6' -75' CMP 3'-Fill	HC 24-00	
7.47	**19048**	Culvert, Hwy 431 at MP 7.47	2001		72-	11'	10.8' -85' CMP 3'-Fill	HC 24-00	
8.56	**19049**	Culvert, Hwy 431 at MP 8.56	2001		72-	12'	11.75'x6.5' -88' CMP 3'-Fill 34-Skew	HC 24-00	
9.33		Equation 9.33Bk = 9.55Ah							
12.72	**03935A**	Mud Creek, Hwy 431	1967	HS-20	14-	26'	1-26' RC Slb Prest 8" ACWS DS=5'	HC 32-00	
15.41	**03936A**	Blue Creek, Hwy 431	1967	HS-20	14-	26'	1-26' RC Slb Prest 6" ACWS DS=6'	HC 32-00	
18.24	**19785**	Parsnip Creek, Hwy 431 at MP 18.24	2007	H-20	8-	12'	12'x12' -187' RCBC Inv & Apr Pvd 30'-Fill 24-Skew	HC 32-00	
18.47		Equation 18.47 Bk = 18.54 Ah							
21.25	**03937A**	Drake Creek, Hwy 431	1980	HS-20	14-	20'	1-20' Precast RC Slb Prest 3" ACWS DS=11' 40-Skew	HC 31-06	
28.21		ODOT Maintenance Station					Adel		
29.65	**08848A**	Deep Creek, Hwy 431	1966	HS-20	22-	69'	2-23' RC Channel Beams, 2-46' RC Slb Prest, 1-23' RC Channel Beam on PT 5" ACWS DS=15' 29-Skew	HC 26-00	
					*14-	92'			
30.67	**08850**	Canal, Hwy 431 at MP 30.67	1962	HS-20	22-	45'	3-15' RC Channel Beams 7" ACWS DS=10'	HC 26-06	
31.40	**08849**	Canal, Hwy 431 at MP 31.40	1962	HS-20	22-	60'	4-15' RC Channel Beams 6" ACWS DS=10'	HC 26-06	
32.78	**09538**	Twentymile Creek, Hwy 431	1966	HS-20	14-	104'	4-26' RC Slb Prest 5" ACWS DS=10'	HC 30-06	
42.01	**0P057**	Greaser Canyon, Hwy 431	1962		72-	7'	84" -101' CMP 15'-Fill		
56.90		Roadside Rest Area							
62.72		County Line					Lake - Harney		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WARNER HWY. NO. 431 (OR140)

Harney County, Region 4

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
65.28		Oregon - Nevada State Line					E End Hwy at Nevada State Line		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FRENCHGLEN HWY. NO. 440 (OR205)

Harney County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Steens Hwy 442		
0.61	**17455**	Newman Slough (Silvies Oflow), Hwy 440	1997	HS-25	14-	50'	1-49' RC Slb Prest 8.5" ACWS w/membrane DS=9' 30-Skew	HC 31-08	
0.98	**17456**	Silvies River, Hwy 440	1997	HS-25	14-	41'	1-39'6" RC Slb Prest 8.5" ACWS w/membrane DS=9'	HC 31-07	
4.81	**18181**	Chapman Slough, Hwy 440	1997	HS-25	14-	36'	1-36' RC Slb Prest 6.5" ACWS w/membrane DS=5'	HC 31-08	
5.84	**18182**	McGee Slough, Hwy 440	1997	HS-20	8-	17'	Dbl 8'x4'-44' Seg. RCBC Inv & Apr Pvd, wings 1.5'-Fill	HC 31-02	
6.79	**18183**	Slough Oflow, Hwy 440 at MP 6.79	1997	HS-20	8-	17'	Dbl 8'x4'-39' Seg. RCBC Inv & Apr Pvd, wings 0.5'-Fill	HC 30-04	
7.23	**03617B**	West Fork Silvies River, Hwy 440	1985	HS-20	14-	60'	1-60' RC Slb Prest 4" ACWS DS=5'	HC 31-03	
7.70	**18184**	Slough Oflow, Hwy 440 at MP 7.70	1997	HS-20	8-	12'	12'x4'-42' Seg. RCBC Inv & Apr Pvd, wings 2.5'-Fill	HC 29-11	
7.93	**18185**	Slough Oflow, Hwy 440 at MP 7.93	1997	HS-20	72-	6'	72"x49"-57' Arch Pipe 2'-Fill	HC 32-00	
8.29	**0M572**	Sage Hen Creek, Hwy 440	1986		72-	6'	72"x48" -50' CMP 4'-Fill	HC 27-00	
8.66	**0P284**	Slough, Hwy 440 at MP 8.66	1959		72-	8'	98"x69" -62' Multiplate Pipe 3.5'-Fill		
22.23	**06751A**	The Narrows, Hwy 440	1985	HS-20	14-	93'	3-31' RC Slb Prest 4.5" ACWS	HC 24-00	
44.61	**06678A**	Jackass Gulch, Hwy 440	1965		8-	10'	10'x4' -52' RCBC Inv & Apr Pvd 4'-Fill		
53.30	**06756A**	Hoghouse Canyon, Hwy 440	1970		72-	6'	72" -57' CMP 4'-Fill 5-Skew		
58.64		Frenchglen					Post Office		
63.32		Equation 63.32Bk = 63.72Ah							
71.30	**0P285**	Kueny Canyon, Hwy 440	1966		72-	11'	10'11"x7'1" -56' Multiplate 4'-Fill		
71.67	**0P286**	Black Canyon, Hwy 440	1966		72-	6'	72" -60' CMP 3'-Fill		
73.35							*Maintained by Harney County*		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STEENS HWY. NO. 442 (OR78)

Harney County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Central Oregon Hwy 7 (Broadway & Monroe St)		
0.24		ODOT Maintenance Station, Rt							
0.45	**07005**	Irrigation Ditch, Hwy 442 at MP 0.45	1946		8-	6'	6'x4' -34' RCBC Inv Pvd No Apr 0.5'-Fill	HC 31-07	
0.69	**20868**	Silvies Slough, Hwy 442 at MP 0.69	2010	HL-93	14-	39'	1-38'6" RC Slb Prest Seis Dgn DS=4'	HC 36-00	
0.70		Burns					East City Limits		
0.76	**07129A**	Irrigation Ditch, Hwy 442 at MP 0.76	1971	HS-20	14-	21'	1-20' RC Slb Prest on PT 5" ACWS DS=4'	HC 34-00	
0.86	**03523A**	Silvies River, Hwy 442 at MP 0.86	1971	HS-20	14-	81'	2-40' RC Slb Prest on PT 4.5" ACWS DS=10'	HC 34-00	
1.01	**03582A**	Silvies Slough, Hwy 442 at MP 1.01	1971	HS-20	14-	51'	1-50' RC Slb Prest on PT 6" ACWS DS=6'	HC 34-00	
1.13	**19855**	Drainage Ditch, Hwy 422 R/W Rt at MP 1.13	2003		72-	8'	96" -42' CMP 1'-Fill		
1.14	**03583A**	Silvies Slough, Hwy 442 at MP 1.14	1971	HS-20	14-	51'	1-50' RC Slb Prest on PT 5.5" ACWS DS=8'	HC 34-00	
1.29	**03584A**	Silvies Slough, Hwy 442 at MP 1.29	1971	HS-20	14-	51'	1-50' RC Slb Prest on PT 5.5" ACWS DS=6'	HC 34-00	
1.41	**03585A**	Silvies Slough, Hwy 442 at MP 1.41	1971	HS-20	14-	51'	1-50' RC Slb Prest on PT 6.5" ACWS DS=6'	HC 34-00	
1.52	**03586A**	Silvies Slough, Hwy 442 at MP 1.52	1971	HS-20	14-	21'	1-20' RC Slb Prest on PT 6.5" ACWS DS=5'	HC 34-00	
1.73		Junction					Frenchglen Secondary Hwy 440		
1.90	**03587A**	Silvies Slough, Hwy 442 at MP 1.90	1971	HS-20	14-	50'	1-49' RC Slb Prest on PT 8" ACWS DS=5' 20-Skew	HC 34-00	
2.46	**03588A**	Silvies Slough, Hwy 442 at MP 2.46	1971	HS-20	14-	21'	1-20' RC Slb Prest on PT 4.5" ACWS DS=4'	HC 33-11	
2.74	**03589A**	Silvies Slough, Hwy 442 at MP 2.74	1971	HS-20	14-	41'	1-40' RC Slb Prest on PT 6" ACWS DS=6'	HC 34-00	
2.90	**03590A**	Silvies Slough, Hwy 442 at MP 2.90	1971	HS-20	14-	31'	1-30' RC Slb Prest on PT 6" ACWS DS=6'	HC 34-00	
3.11	**03591A**	Foley Slough, Hwy 442 at MP 3.11	1971	HS-20	14-	65'	2-32' RC Slb Prest on PT 7" ACWS DS=8'	HC 34-00	
3.23	**03592A**	Silvies Slough, Hwy 442 at MP 3.23	1971	HS-20	14-	35'	1-34' RC Slb Prest on PT 6" ACWS DS=7'	HC 34-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

STEENS HWY. NO. 442 (OR78)

Harney County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
3.61	**03593A**	Silvies Slough, Hwy 442 at MP 3.61	1971	HS-20	14-	31'	1-31' RC Slb Prest on PT 9" ACWS DS=6'	HC 34-00	
3.70	**07006**	Silvies Slough, Hwy 442 at MP 3.70	1953		8-	16'	Double 8'x4' -34' RCBC 3'-Fill		
5.70	**06834A**	Silvies Slough, Hwy 442 at MP 5.70	1971	HS-20	14-	31'	1-30' RC Slb Prest on PT 6" ACWS DS=5'	HC 34-00	
16.74		Lawen					Post Office		
22.34	**03595B**	Malhuer Slough, Hwy 442 (Nine Mile)	1984	HS-20	14-	69'	1-69' RC Slb Prest 4" ACWS DS=13'	HC 31-09	
37.66		Princeton					Post Office		
60.43		Summit					Elevation 5087'		
60.88		County Line					Harney - Malheur		
91.65		Burns Junction					ION Secondary Hwy 456		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HUNTINGTON HWY. NO. 449 (US30)

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Old Oregon Trail Hwy 6		
0.37	**20482**	Hwy 6 over Hwy 449 Conn (Lime Intchg)					See Hwy 6 MP 342.91 for Description	HC 32-00	VC 27-06
0.46	**01788**	Burnt River, Hwy 449 at MP 0.46 (Lime)	1934	H-15	2-	57'	1-19' Creo FrTr Comp, 1-60' I-Beam, 2-19' Creo FrTr Comp, 6 Dg Curve, 10-6x19 Stringers (Steel 6 Ton), 2-3'6" SW, 3" ACWS DS=12' 38-Skew	HC 24-01	
					*56-	60'			
2.75	**21252**	Burnt River & UPRR, Hwy 449	2012	HL-93	4-	160'	1-160' RCDG Prest Bulb-T Seis Dgn 15-Skew	HC 28-00	
2.83		Jct N Hungtington Interchange					Conn to Hwy 6		
3.13	**01793**	Cavanough Creek, Hwy 449	1933		8-	8'	8'x5' -55' RCBC Inv Pvd, No Apr 8'-Fill		
3.90	**20485**	Burnt River, Hwy 449 at MP 3.90	2009	HL-93	4-	108'	1-107'6" RCDG Prest Seis Dgn DS=14' 10-Skew	HC 38-00	
4.56	**17444**	Burnt River, Hwy 449 at MP 4.56 (Durbin)	1995	HS-25	4-	111'	1-111' RCDG Prest Bulb-T Seis Dgn, 4.5" ACWS w/membrane DS=18'	HC 32-02	
4.63	**17448**	Durbin Creek, Hwy 449	1995	HS-20	8-	10'	10'x6' -56' RCBC (Segmental) Apr. 4'-Fill	HC 30-09	
5.17		Huntington					North City Limits		
5.82		Huntington					RR Depot Lt		
6.47		Huntington					South City Limits		
9.98		County Line					Baker - Malheur		
10.03	**01648A**	Benson Creek, Hwy 449	1957	HS-20	4-	85'	1-16' Cant, 1-52' RCDG, 1-16' Cant 3" ACWS DS=20'	HC 26-00	
10.79	**09120A**	Hwy 6 EB over Conn (Benson Creek Intchg)					See Hwy 6 MP 353.04E for Description	HC 32-00	VC 16-06
10.93	**09120**	Hwy 6 WB over Conn (Benson Creek Intchg)					See Hwy 6 MP 353.04W for Description	HC 32-00	VC 16-01
11.09		Junction					Old Oregon Trail Hwy 6		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

SUCCOR CREEK HWY. NO. 450 (OR201)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Central Oregon Hwy 7		
0.41		Nyssa					West City Limits		
3.85	**04392A**	Locket Gulch, Hwy 450	1951		8-	12'	12'x9' -55' RCBC Inv & Apr Pvd 3'-Fill		
5.26	**04393A**	Owyhee Irrigation Ditch, Hwy 450 at MP 5.26	1967	HS-20	14-	40'	1-40' RC Slb Prest 2" ACWS DS=8'	HC 39-03	
6.53	**04394A**	Owyhee Irrigation Ditch, Hwy 450 at MP 6.53	1967	HS-20	14-	40'	1-40' RC Slb Prest 4" ACWS DS=7'	HC 39-03	
8.74	**01747B**	Owyhee River, Hwy 450	1985	HS-25	14-	338'	7-48'4" RC Slb Prest 5" ACWS DS=26' 25-Skew	HC 39-03	
11.98		Adrian					Main St		
12.51		Junction					Parma Spur Hwy 489		
13.42	**18292**	Dry Gulch, (Snake River O'flow Channel), Hwy 450	1996	HS-25	72-	8'	96" -60' CMP Arch 4'-Fill		
15.79	**04398**	Drainage Ditch, Hwy 450 at MP 15.79	1948		72-	6'	72" -54' CMP 3'-Fill		
16.35	**04399**	Drainage Ditch, Hwy 450 at MP 16.35	1948		72-	6'	72" -65' CMP 6'-Fill		
16.68	**04400**	Drainage, Hwy 450 at MP 16.68	1935, 47		8-	10'	10'x8' -30'6" RCBC Inv & Apr Pvd, RC Open Flume, Lt End 1'-Fill	HC 29-02	
20.00	**04401A**	North Alkali Creek, Hwy 450	1992		72-	16'	15'7"x10'2" Struct Alum Plate Arch, 68'6" long w/Conc Collars 3'-Fill 20-Skew		
20.11		Junction					Homedale Spur Hwy 490		
52.11		Junction					I.O.N. Hwy 456		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

VALE WEST HWY. NO. 451

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.03		Junction					Central Oregon Hwy 7		
4.68	**01624A**	Bully Creek, Hwy 451	1969	HS-20	14-	49'	1-49' RC Slb Prest 3" ACWS DS=13'	HC 31-08	
9.83	**04411A**	Gillerman-Froman Canal, Hwy 451	1992		72-	6'	72" -80' CMP 1'-Fill		
10.15		Vale							
10.39		Junction					Central Oregon Hwy 7		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ADRIAN-ARENA VALLEY HWY. NO. 453

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Adrian - Caldwell Secondary Hwy 454		
1.59	**18519**	Riverside Canal, Hwy 453	1999	HS-25	16-	18'	1-21'x4' -47' RC Rigid Frame 1" ACWS 0.1'-Fill DS=5' 31-Skew	HC 37-06	
2.24		Junction					Adrian - Caldwell Secondary Hwy 454		
3.19		Oregon - Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ADRIAN-CALDWELL HWY. NO. 454

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Parma Spur, Succor Creek Hwy 450		
0.25		Junction					Adrian - Arena Valley Secondary Hwy 453		
1.21	**18108**	Irrigation Ditch, Hwy 454 at MP 1.21	1995	HS-20	72-	7'	81"x59" -50' Arch CMP 2'-Fill		
1.78	**18520**	Riverside Canal, Hwy 454	1998	HS-25	72-	9'	112"x79" -58' Arch CMP w/Wings 2'-Fill		
2.12	**04421**	Irrigation Ditch, Hwy 454 at MP 2.12	1960		8-	8'	8'x3' -26' RCBC Pvd Apr, No Fill	HC 24-03	
2.48		Junction					Adrian - Arena Valley Sec Hwy 453, Lt		
3.37	**18521**	Irrigation Ditch, Hwy 454 at MP 3.37	1998	HS-20	72-	9'	112"x79" -40' Arch CMP w/Wings 1.5'-Fill		
4.39		Oregon - Idaho Line					Turn South Along Line		
4.65	**07106**	Arena Lake Drainage Canal, Hwy 454	1948	H-15	14-	15'	1-14' RC Slb On PT 3" ACWS DS=7'	HC 26-00	
5.09		Oregon - Idaho State Line					End of Road		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLDS FERRY-ONTARIO HWY. NO. 455 (US30N, OR201, US30Business)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
X-0.29		Junction					Old Oregon Trail Hwy 6		
0.15	**08083A**	Hwy 6 over Hwy 455 (Olds Ferry Intchg)					See Hwy 6 MP 356.17 for Description	HC 48-00	VCNB 15-03 VCSB 16-00
2.40	**0P287**	Cattlepass & Drainage, Hwy 455 at MP 2.40	1968		72-	6'	95' -78" CMP 2'-Fill 15-Skew		
6.55	**18359**	Bridge Gulch, Hwy 455 (Snake River Slides Tunnel)	1996	HS-20	72-	6'	72" -170' Struct Plate Pipe w/59" HDPE Liner 30'-Fill		
11.65		Weiser Spur Hwy 491 Conn Lt					Begin OR Route 201		
17.61	**04333**	Middle Ditch (Siphon), Hwy 455	1921		8-	6'	6'x4' -70' RCBC Siphon Box 30-Skew	HC 26-03	
17.72	**04334**	Coyote Gulch, Hwy 455	1921		8-	6'	6'x6' -32' RCBC, 3" ACWS Inv & Lwr Apr Pvd 7'-Fill	HC 32-00	
19.65		Payette Spur Hwy 492 Conn					Begin OR Route 52		
22.78	**00732A**	Jacobson Gulch, Hwy 455	1950		8-	10'	10'x8' -71' RCBC Inv & Apr Pvd 13'-Fill		
23.27	**0P288**	Canyon No 1, Hwy 455			72-	6'	72" -75' CMP 6'-Fill		
24.58	**00731B**	Malheur River, Hwy 455	1976	HS-20	4-	385'	3-75', 1-80', 1-75' RCDG Prest Var Skw, No WS DS=19'	HC 40-01	
25.09		Ontario					Northwest City Limits		
25.09		Begin City of Ontario Jurisdiction							
25.12		Conn					WB Old Oregon Trail Hwy 6		
25.19	**20398**	Hwy 455 over Hwy 6 (North Ontario Intchg)	2008	HL-93	4-	250'	1-130', 1-120' RCDG Prest Bulb-T 10'8" Bikepath Lt, Seis Dgn 34-Skew	HC 57-00	
25.25		Conn					EB Old Oregon Trail Hwy 6		
25.45	**00733**	Dork Canal, Hwy 455	1922		8-	12'	12'x8' -50' RCBC Inv & Apr Pvd 1'-Fill	HC 44-02	
25.50		Equation 25.50 Bk = 25.75 Ah							
27.01		Junction					Ontario Spur Hwy 493		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

OLDS FERRY-ONTARIO HWY. NO. 455 (US30N, OR201, US30Business)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
27.11	**02348**	UPRR over Hwy 455 Spur (Ontario Subway)	1939				1-101' St I-Beam 2-6'6" SW *Owned by City of Ontario, Maintained by UPRR*	HC 48-00	VC 14-10
27.90		Equation 27.90Bk = 29.44Ah							
29.09		Ontario					West City Limits		
29.33		End City of Ontario Jurisdiction							
31.80		Cairo Junction					Central Oregon Hwy 7		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

I.O.N. HWY. NO. 456 (US95)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Idaho - Oregon State Line							
2.16	**02118A**	Succor Creek, Hwy 456	1975	HS-20	14-	150'	3-49' RC Slb Prest Radial Bents, 4.5" ACWS DS=25'	HC 35-06	
2.29		Junction					Succor Creek Hwy 450		
10.98	**05225A**	Cow Creek, Hwy 456	1944, 75, 94	H-15	4-	86'	1-10' Cant, 2-32' RCDG, 1-10' Cant, Wide w/ 2-42' RC Slb Prest 4.5" ACWS DS=11'	HC 32-08	
15.67	**17336**	Hooker Creek, Hwy 456	1993		72-	16'	Dbl 95"x67" -80' CMP Arches Concrete Headwalls 4'-Fill	HC 36-00	
20.10		ODOT Maintenance Shed, Rt							
20.13							Truck Scale House		
20.45		Jordan Valley					Post Office		
24.47	**04432A**	Drainage Ditch, Hwy 456 at MP 24.47	1944, 75		8-	12'	Dbl 6'x5' -74' RCBC Inv & Apr Pvd	HC 36-00	
25.64	**02430A**	Jordan Creek Overflow, Hwy 456	1985	HS-20	72-	12'	7'9"x12'4" -62' Struct Plate Pipe w/Wingwalls DS=7'	HC 31-00	
25.77	**01948A**	Jordan Creek, Hwy 456	1985	HS-25	14-	140'	1-42', 1-56', 1-42' RC Slb Prest 5" ACWS DS=15'	HC 33-03	
25.89	**02429A**	Sheep Creek, Hwy 456	1985	HS-20	72-	12'	7'9"x12'4" -52' Struct Plate Pipe w/Wingwalls DS=9'	HC 3-00	
27.91	**01947A**	Antelope Canal , Hwy 456 at MP 27.91	1985	HS-25	14-	51'	1-50'6" RC Slb Prest 6" ACWS DS=11'	HC 31-03	
29.92	**01946A**	Antelope Canal, Hwy 456 at MP 27.92	1985	HS-25	14-	47'	1-47' RC Slb Prest 4.5" ACWS DS=10'	HC 31-03	
32.92	**02427A**	Jack Creek, Hwy 456	1937, 66		8-	6'	6'x6' -64' RCBC Inv & Apr Pvd 3'-Fill		
39.18	**02426A**	Rock Creek, Hwy 456	1937, 65		8-	8'	8'x6' -67' RCBC, Ext 14' Rt/Lt Inv & Apr, Ext 1965 3'-Fill	HC 32-00	
47.38	**18021**	Dry Creek Canal, Hwy 456	1996	HS-20	8-	8'	8'x4' -63' RCBC Inv & Apr Pvd 2'-Fill	HC 32-00	
51.50	**21214**	Sign Truss Br, Hwy 456 at MP 51.50 (VMS)	2010		80-		1-73' Steel Truss Sign Bridge (Variable Message Sign)		VC 21-00
52.97	**01945A**	Owyhee River, Hwy 456 (Rome)	1936, 85	HS-20	14- *40-	90' 240'	1-48'6", 1-40'6" RC Slb Prest, 2-120' St Dk Truss 2" ACWS Spans 1 & 4, 3/4" Polymere Spans 2 & 3 DS=35'	HC 31-03	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

I.O.N. HWY. NO. 456 (US95)

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
53.24		Rome							
59.15	**0P289**	Branch Crooked Creek, Hwy 456	1964		72-	6'	72" -169' CMP 13'-Fill		
59.38	**02675B**	Crooked Creek, Hwy 456 at MP 59.38	1978		72-	15'	15'x10' -106' Struct Plate Arch 7'-Fill		
60.10		Rest Area					Crooked Creek Springs Lt		
66.18		Burns Junction					Steens Hwy 442		
72.98	**02612**	Crooked Creek, Hwy 456 at MP 72.98	1939		8-	8'	8'x8' -56' RCBC Inv Pvd 14'-Fill		
91.66							Maintenance Station, Basque		
98.22		Summit					Blue Mountain Pass Elevation 5293'		
121.36		Oregon - Nevada State Line					McDermitt, Nevada		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

BAKER - COPPERFIELD SPUR HWY. NO. 481

Baker County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
53.55		Junction					Halfway-Cornucopia Hwy 413 & Pine Creek Hwy 414		
54.31	**18629**	Mining Channel Irrigation Ditch, Hwy 481	1999	HS-20	8-	6'	6'x4' -42' RCBC Inv & Apr Pvd 1'-Fill		
54.70		Junction					Baker-Copperfield Hwy 012		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

REDWOOD SPUR HWY. NO. 482

Josephine County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
0.00		Junction					Hwy 25		
0.14	**16844**	Rogue River, Hwy 482 (Debbs Potts)	1991	HS-25	10-	490'	2-245' RCBG Prest Post-Ten DS=60'	HC 78-00	
0.68	**16845**	Hwy 482 over CORP	1990	HS-25	4-	290'	1-96', 1-130', 1-64' RCDG Prest Bulb-T DS=32'	HC 72-00	
0.74	**20551**	Hwy 1 over Hwy 482 WB					See Hwy 1 MP 55.78 for Description	HC 32-00	VC 25-00
2.00		Junction					Hwy 1 SB		
2.06 E		Junction							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

MCMINNVILLE SPUR HWY. NO. 483

Yamhill County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
46.34	**08951**	Hwy 483 McMinnville Spur over Hwy 39	1964	HS-20	*10-	199'	1-60', 1-72', 1-67' RCBG, 1-9', 1-46' RCDG DS=20'	HC 22-00	
					4-	55'			
46.75	**06758**	South Yamhill River, Hwy 483 McMinnville Spur	1951	HS-15	4-	866'	17-25'6", 1-25' RCDG, 1-120' St Dk Gir, 1-25', 15-25'6" RCDG On PT (Steel 72 Ton), 2-3'6" SW DS=91'	HC 26-00	
					*54-	120'			
47.20		Junction					McMinnville Sec Hwy 156 at MP 1.71		

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

FORT STEVENS SPUR HWY. NO. 485

Clatsop County, Region 2

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
4.62	**01400**	Skipanon River, Hwy 485	1929	H-15	4-	92'	1-46' RCDG, 1-38' St Dk Gir, 1-46' RCDG, 8-7.5"x48.2' I-Beam Strs, St Armco Dk on St Dk Gir 5" ACWS DS=14'	HC 24-00	
					54-	38'			

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

GOLD HILL SPUR HWY. NO. 486

Jackson County, Region 3

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
2.65	**00576**	Rogue River, Hwy 486 (Gold Hill)	1927	H-15	4-	300'	3-50' RCDG, 1-143' RC Dk Arch, 3-50' RCDG 3'6" SW Rt (Wood) DS=67'	HC 20-00	
					*20-	143'			
2.96	**0P185**	Blackwell Creek, Hwy 486	1953		72-	9'	108" -110' Multiplate Pipe		
3.07	**07601B**	Hwy 486 over Hwy 1 (S Gold Hill)	1953, 72, 95	HS-20	4-	192'	1-40', 2-56', 1-40' RCDG, widened Micro-Silica O'lay DS=19'	HC 36-00	

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PARMA SPUR HWY. NO. 489

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
12.51		Junction					Succor Creek Hwy 450, West City Limits		
12.72	**04412A**	Snake River, Hwy 489 (Adrian)	1973	HS-20			1-30' RC Slb, 6-113' RCDG Prest Bulb-T, 1-30' RC Slb DS=35'	HC 40	
13.07		Junction					Adrian - Caldwell Sec Hwy 454		
15.26		Oregon - Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

HOMEDALE SPUR HWY. NO. 490

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
20.11		Junction					Succor Creek Hwy 450,		
20.48	**07071**	Irrigation Canal, Hwy 490 at MP 20.48	1947		8-	20'	Double 10'x4' -35' RCBC 1'-Fill	HC 31-06	
22.24		Oregon-Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

WEISER SPUR HWY. NO. 491

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
11.65		Junction					Payette Spur Hwy 455		
13.66	**13811**	Snake River, Hwy 491 (Weiser)	2010	HL-93	4-	876'	1-143' RCDG, 5-146' RCDG, 1-143' RCDG -Prest 5' SW Rt and Lt DS=40' *Maintained by ID, inspected by ODOT. Costs shared*	HC 34-00	
13.66		Oregon-Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

PAYETTE SPUR HWY. NO. 492

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
19.65		Junction					Payette Spur Hwy 455		
21.30	**04335A**	Snake River, Hwy 492 (Payette)	1953	HS-15	54-	609'	1-40' RCDG, 1-185', 1-239', 1-185' St Dk Gir, 1-40' RCDG (Steel 452 Ton), 1" ACWS DS=45'	HC 26-00	
					4-	80'	*ID to maintain, OR to inspect. Costs shared*		
21.30		Oregon-Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes

ODOT BRIDGE LOG 2016

ONTARIO SPUR HWY. NO. 493

Malheur County, Region 5

M.P.	Br.#	Name	Year(s) Built	Design Load	Structure Type	Structure Length	Span Layout / Other Description	Hor. Clr.	Vert. Clr.**
27.37		Start ODOT Juristiction							
27.64	**18235**	Sign Truss Br, Hwy 493 at MP 27.64	1997		80-		1-138' Steel Truss Sign Bridge		VC 18-00
27.73	**18097**	Hwy 493 over Hwy 6 (Idaho Avenue Intchg)	1998	HS-25	10-	302'	1-151', 1-148' RCBG Prest Post-Ten 7.6' SW Lt, 7.7' SW Rt, variable skew 15-Skew	HC 83-00	
27.84	**18236**	Sign Truss Br, Hwy 493 at MP 27.84	1997		80-		1-138' Steel Truss Sign Bridge		VC 18-00
28.39 E	**01000B**	Snake River, Hwy 493 (Ontario Spur)	1967, 85	HS-20	4-	892'	8-101', 1-76' RCDG Prest 5' SW Rt. 2.5" ACWS 1-101' simple, 4-101' cont. LL, 3-101' cont. LL, 1-76' simple. Br widened DS=47'	HC 68-00	
28.39		Oregon-Idaho State Line							

**Vertical Clearance is for information only and should not be used for routing purposes